



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

<b>Progress Estimate Number</b> 14	<b>Contract ID</b> 230217-H05 <b>Prime Contractor</b> Samron Midwest Contracting, Inc.	<b>Pay Period Start</b> December 2, 2023 <b>Pay Period End</b> December 15, 2023	<b>Original Contract Amount</b> \$8,251,923.76 <b>Net Change Order Amount</b> \$176,984.93 <b>Current Contract Amount</b> \$8,428,908.69
---------------------------------------	---	---	--

Approval Date		By User
December 18, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	holtb3
December 18, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bollis1
December 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 1, 2024	August 1, 2024		53.37%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 8, 2023	March 8, 2023	
Letting Date	February 17, 2023	February 17, 2023	
Notice to Proceed Date	April 10, 2023	April 10, 2023	
Open to Traffic Date	April 10, 2023	April 10, 2023	
Work Began Date	May 15, 2023	May 15, 2023	

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
230217-H05			
Total Posted Items Pay	\$516,552.00	\$3,982,292.25	\$4,498,844.25
Gross Item Adjustments	\$0.00	\$305,995.75	\$305,995.75
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$516,552.00</b>	<b>\$4,288,288.00</b>	<b>\$4,804,840.00</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3740	0480	2022010	REMOVAL OF IMPROVEMENTS	LS	\$510,000.000	0.045	\$22,950.00
	0530	2063000	CLASS 3 EXCAVATION	CUYD	\$35.000	64	\$2,240.00
	0570	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$12.000	2,880	\$34,560.00
	0590	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	SQYD	\$92.000	2,616	\$240,672.00
	0600	5029905	MISC.CONCRETE PAVEMENT (10 IN. REINFORCED)	SQYD	\$125.000	39	\$4,875.00
	0740	6181000	MOBILIZATION	LS	\$821,300.000	0.25	\$205,325.00
	0870	7250318A	18 IN. PIPE GROUP B	LF	\$120.000	37	\$4,440.00
	0890	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	EA	\$745.000	2	\$1,490.00
<b>Project J9S3740 - Total</b>							<b>\$516,552.00</b>
<b>Overall - Total</b>							<b>\$516,552.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3325	0010	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	Material			-2	\$4,600.00	(\$9,200.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

<b>Progress Estimate Number</b> 14	<b>Contract ID</b> 230217-H05 <b>Prime Contractor</b> Samron Midwest Contracting, Inc.	<b>Pay Period Start</b> December 2, 2023 <b>Pay Period End</b> December 15, 2023	<b>Original Contract Amount</b> \$8,251,923.76 <b>Net Change Order Amount</b> \$176,984.93 <b>Current Contract Amount</b> \$8,428,908.69
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3325	0010	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.	2	\$4,600.00	\$9,200.00
	0040	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-1	\$25,000.00	(\$25,000.00)
	0040	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.	1	\$25,000.00	\$25,000.00
	0060	ADVANCED WARNING RAIL SYSTEM	Material			-6	\$65.00	(\$390.00)
	0060	ADVANCED WARNING RAIL SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.	6	\$65.00	\$390.00
	0070	CHANNELIZER (TRIM LINE)	Material			-585	\$23.00	(\$13,455.00)
	0070	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.	585	\$23.00	\$13,455.00
	0080	TYPE III MOVEABLE BARRICADE	Material			-27	\$120.00	(\$3,240.00)
	0080	TYPE III MOVEABLE BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.	27	\$120.00	\$3,240.00
	0090	DIRECTIONAL INDICATOR BARRICADE	Material			-18	\$25.00	(\$450.00)
	0090	DIRECTIONAL INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.	18	\$25.00	\$450.00
	0100	FLASHING ARROW PANEL	Material			-2	\$1,100.00	(\$2,200.00)
	0100	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.	2	\$1,100.00	\$2,200.00
	0110	TUBULAR MARKER	Material			-761	\$110.00	(\$83,710.00)
	0110	TUBULAR MARKER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.	761	\$110.00	\$83,710.00
	0120	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-4	\$6,000.00	(\$24,000.00)
	0120	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3	4	\$6,000.00	\$24,000.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

<b>Progress Estimate Number</b> 14	<b>Contract ID</b> 230217-H05 <b>Prime Contractor</b> Samron Midwest Contracting, Inc.	<b>Pay Period Start</b> December 2, 2023 <b>Pay Period End</b> December 15, 2023	<b>Original Contract Amount</b> \$8,251,923.76 <b>Net Change Order Amount</b> \$176,984.93 <b>Current Contract Amount</b> \$8,428,908.69
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3325		INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED			overriding Payment Estimate Exception 18 on the current Payment Estimate.			
	0130	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material			-420	\$40.00	(\$16,800.00)
	0130	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.	420	\$40.00	\$16,800.00
	0160	PAVEMENT EDGE TREATMENT	Material			-292	\$0.01	(\$2.92)
	0160	PAVEMENT EDGE TREATMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.	292	\$0.01	\$2.92
	0190	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	Material			-111	\$11.00	(\$1,221.00)
	0190	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.	111	\$11.00	\$1,221.00
	0210	TEMPORARY RAISED PAVEMENT MARKER	Material			-467	\$11.00	(\$5,137.00)
	0210	TEMPORARY RAISED PAVEMENT MARKER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.	467	\$11.00	\$5,137.00
	0220	TEMPORARY TRAFFIC SIGNALS	Material			-1	\$40,000.00	(\$40,000.00)
	0220	TEMPORARY TRAFFIC SIGNALS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user holtb3 overriding Payment Estimate Exception 32 on the current Payment Estimate.	1	\$40,000.00	\$40,000.00
J9S3740	0500	EMBANKMENT IN PLACE	Material			-678	\$35.00	(\$23,730.00)
	0500	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	678	\$35.00	\$23,730.00
	0510	COMPACTING EMBANKMENT	Material			-293	\$10.00	(\$2,930.00)
	0510	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	293	\$10.00	\$2,930.00
	0570	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-19,640	\$12.00	(\$235,680.00)
	0570	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	19,640	\$12.00	\$235,680.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

<b>Progress Estimate Number</b> 14	<b>Contract ID</b> 230217-H05 <b>Prime Contractor</b> Samron Midwest Contracting, Inc.	<b>Pay Period Start</b> December 2, 2023 <b>Pay Period End</b> December 15, 2023	<b>Original Contract Amount</b> \$8,251,923.76 <b>Net Change Order Amount</b> \$176,984.93 <b>Current Contract Amount</b> \$8,428,908.69
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3740	0590	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Material			-17,276	\$92.00	(\$1,589,392.00)
	0590	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	17,276	\$92.00	\$1,589,392.00
	0640	PAVED APPROACH, 7 IN.	Material			-154	\$100.00	(\$15,400.00)
	0640	PAVED APPROACH, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	154	\$100.00	\$15,400.00
	0890	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-2	\$745.00	(\$1,490.00)
	0890	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.	2	\$745.00	\$1,490.00
	0900	MULCHING	Material			-1.54	\$1,450.00	(\$2,233.00)
	0900	MULCHING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.	1.54	\$1,450.00	\$2,233.00
	0910	SEEDING - COOL SEASON GRASSES	Material			-1.34	\$5,600.00	(\$7,504.00)
	0910	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 25 on the current Payment Estimate.	1.34	\$5,600.00	\$7,504.00
	0920	SEDIMENT TRAP ROCK	Material			-20	\$230.00	(\$4,600.00)
	0920	SEDIMENT TRAP ROCK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 27 on the current Payment Estimate.	20	\$230.00	\$4,600.00
	0930	ALTERNATE DITCH CHECK	Material			-219	\$15.00	(\$3,285.00)
	0930	ALTERNATE DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 28 on the current Payment Estimate.	219	\$15.00	\$3,285.00
	0940	TEMPORARY SEEDING	Material			-0.2	\$3,000.00	(\$600.00)
	0940	TEMPORARY SEEDING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 29 on the current Payment Estimate.	0.2	\$3,000.00	\$600.00
	0950	SILT FENCE	Material			-8,219	\$4.50	(\$36,985.50)
	0950	SILT FENCE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 31 on the current Payment Estimate.	8,219	\$4.50	\$36,985.50



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

<b>Progress Estimate Number</b> 14	<b>Contract ID</b> 230217-H05 <b>Prime Contractor</b> Samron Midwest Contracting, Inc.	<b>Pay Period Start</b> December 2, 2023 <b>Pay Period End</b> December 15, 2023	<b>Original Contract Amount</b> \$8,251,923.76 <b>Net Change Order Amount</b> \$176,984.93 <b>Current Contract Amount</b> \$8,428,908.69
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3740	0960	MGS GUARDRAIL	Material			-475	\$40.00	(\$19,000.00)
	0960	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.	475	\$40.00	\$19,000.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 20, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3325	FAF 62-1(27)	Bridge deck replacement, rehabilitate and reconfigure to continuous plate girder.	62	MISSISSIPPI	at I-57 in Charleston
J9S3740	FAF 62-1(29)	Grading and pavement widening	62	MISSISSIPPI	from 0.5 mile west of I-57 to 0.4 mile east of I-57 in Charleston

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J9S3325	<b>Posted Item Pay</b>	\$0.00	\$927,286.52	\$927,286.52
	<b>Gross Item Adjustments</b>	\$0.00	\$235,845.25	\$235,845.25
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$1,163,131.77</b>	<b>\$1,163,131.77</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3740	<b>Posted Item Pay</b>	\$516,552.00	\$3,055,005.73	\$3,571,557.73
	<b>Gross Item Adjustments</b>	\$0.00	\$70,150.50	\$70,150.50
	<b>Gross Item Pay</b>	<b>\$516,552.00</b>	<b>\$3,125,156.23</b>	<b>\$3,641,708.23</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 20, 2023

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 2035500, Project Item Line Number 0500, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 2036000, Project Item Line Number 0510, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 3040506, Project Item Line Number 0570, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 5021310, Project Item Line Number 0590, Material Set 502131096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 5021310, Project Item Line Number 0590, Material Set 502131096, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 5021310, Project Item Line Number 0590, Material Set 502131096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 5021310, Project Item Line Number 0590, Material Set 502131096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA 10 in. is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 6061060, Project Item Line Number 0960, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 6085007, Project Item Line Number 0640, Material Set 608500796, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6122009, Project Item Line Number 0010, Material Set 612200996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6123000A, Project Item Line Number 0040, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6161008, Project Item Line Number 0060, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6161025, Project Item Line Number 0070, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6161030, Project Item Line Number 0080, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6161033, Project Item Line Number 0090, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6161040, Project Item Line Number 0100, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6161070, Project Item Line Number 0110, Material Set 616107096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6161099, Project Item Line Number 0120, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6173600D, Project Item Line Number 0130, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6191000, Project Item Line Number 0160, Material Set 619100096, Material 0619PET - Material for Pavement Edge Treatment, Acceptance Action Generic 0619PET is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6205309, Project Item Line Number 0190, Material Set 620530996, Material 1048PMRPMTHW - Marking Tape Removable White, Acceptance Action Generic 1048PMRPMTHW is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 6208064A, Project Item Line Number 0210, Material Set 6208064A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 7320018A, Project Item Line Number 0890, Material Set 7320018A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 8025006, Project Item Line Number 0900, Material Set 8025006, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action	No Remark was entered by Engineer	holtb3	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 20, 2023

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Generic 0802MLST is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 8051000A, Project Item Line Number 0910, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 8051000A, Project Item Line Number 0910, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 8061004, Project Item Line Number 0920, Material Set 806100496, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 8061006, Project Item Line Number 0930, Material Set 806100696, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 8061017, Project Item Line Number 0940, Material Set 806101796, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 8061017, Project Item Line Number 0940, Material Set 806101796, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3740, Item 8061019, Project Item Line Number 0950, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3325, Item 9029400, Project Item Line Number 0220, Material Set 902940096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	holtb3	Overridden





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-H05	J9S3325	0001	0010	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$4,600.00	\$9,200.00
		0001	0020	6122020	REPLACEMENT SAND BARREL	6.00	0.00	6.00	EA	0.00	\$400.00	\$0.00
		0001	0030	6122030	IMPACT ATTENUATOR (RELOCATION)	4.00	0.00	4.00	EA	0.00	\$2,300.00	\$0.00
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$25,000.00	\$25,000.00
		0001	0050	6161005	CONSTRUCTION SIGNS	2,783.00	64.00	2,847.00	SQFT	1,323.00	\$7.00	\$9,261.00
		0001	0060	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	6.00	\$65.00	\$390.00
		0001	0070	6161025	CHANNELIZER (TRIM LINE)	482.00	103.00	585.00	EA	585.00	\$23.00	\$13,455.00
		0001	0080	6161030	TYPE III MOVEABLE BARRICADE	19.00	8.00	27.00	EA	27.00	\$120.00	\$3,240.00
		0001	0090	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	18.00	\$25.00	\$450.00
		0001	0100	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,100.00	\$2,200.00
		0001	0110	6161070	TUBULAR MARKER	659.00	102.00	761.00	EA	761.00	\$110.00	\$83,710.00
		0001	0120	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$6,000.00	\$24,000.00
		0001	0130	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	525.00	0.00	525.00	LF	420.00	\$40.00	\$16,800.00
		0001	0140	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	1,071.00	0.00	1,071.00	LF	0.00	\$120.00	\$0.00
		0001	0150	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	493.00	0.00	493.00	LF	0.00	\$25.00	\$0.00
		0001	0160	6191000	PAVEMENT EDGE TREATMENT	13,380.00	0.00	13,380.00	LF	292.00	\$0.01	\$2.92
		0001	0170	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	26,020.00	974.00	26,994.00	LF	26,994.00	\$1.80	\$48,589.20
		0001	0180	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	30,011.00	6,317.00	36,328.00	LF	36,328.00	\$1.80	\$65,390.40
		0001	0190	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	222.00	0.00	222.00	LF	111.00	\$11.00	\$1,221.00
		0001	0200	6207001	PAVEMENT MARKING REMOVAL	62,475.00	0.00	62,475.00	LF	35,200.00	\$0.50	\$17,600.00
		0001	0210	6208064A	TEMPORARY RAISED PAVEMENT MARKER	500.00	0.00	500.00	EA	467.00	\$11.00	\$5,137.00
		0030	0220	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0070	0230	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	32.00	0.00	32.00	SQFT	0.00	\$60.00	\$0.00
		0070	0240	2061000	CLASS 1 EXCAVATION	55.00	0.00	55.00	CUYD	0.00	\$50.00	\$0.00
		0070	0250	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00
		0070	0260	2162500	REMOVAL OF EXISTING BRIDGE DECK	15,046.00	0.00	15,046.00	SQFT	7,500.00	\$18.00	\$135,000.00
		0070	0270	2169902	MISC.REMOVAL OF EXISTING BEARINGS AND ANCHOR BOLTS	12.00	0.00	12.00	EA	3.00	\$350.00	\$1,050.00
		0070	0280	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	196.00	0.00	196.00	SQYD	0.00	\$400.00	\$0.00
		0070	0290	7034212	SLAB ON STEEL	1,662.00	0.00	1,662.00	SQYD	0.00	\$650.00	\$0.00
		0070	0300	7034219A	TYPE D BARRIER	697.00	0.00	697.00	LF	0.00	\$140.00	\$0.00
		0070	0310	7040101	SUBSTRUCTURE REPAIR (FORMED)	200.00	0.00	200.00	SQFT	0.00	\$125.00	\$0.00
		0070	0320	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	280.00	0.00	280.00	SQFT	0.00	\$125.00	\$0.00
		0070	0330	7040164	FIBER REINFORCED POLYMER WRAP	1,149.00	0.00	1,149.00	SF	0.00	\$35.00	\$0.00
		0070	0340	7061070	MECHANICAL BAR SPLICE	40.00	0.00	40.00	EA	0.00	\$75.00	\$0.00
		0070	0350	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$23,000.00	\$0.00
		0070	0360	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	1,630.00	0.00	1,630.00	LB	815.00	\$19.00	\$15,485.00
		0070	0370	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	114,220.00	0.00	114,220.00	LB	57,110.00	\$5.50	\$314,105.00
		0070	0380	7121159	SHEAR CONNECTORS	1,080.00	0.00	1,080.00	EA	0.00	\$5.00	\$0.00
		0070	0390	7123610	SLAB DRAIN	18.00	0.00	18.00	EA	0.00	\$650.00	\$0.00
		0070	0400	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,400.00	0.00	1,400.00	SQFT	0.00	\$110.00	\$0.00
		0070	0410	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,400.00	0.00	1,400.00	SQFT	0.00	\$4.50	\$0.00
		0070	0420	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	8,100.00	0.00	8,100.00	SQFT	0.00	\$4.50	\$0.00
		0070	0430	7125370A	FINISH FIELD COAT (SYSTEM G)	2,700.00	0.00	2,700.00	SQFT	0.00	\$4.50	\$0.00
		0070	0440	7129901	MISC.RECONFIGURE EXISTING STRUCTURAL STEEL	1.00	0.00	1.00	LS	0.50	\$150,000.00	\$75,000.00
		0070	0450	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$3,500.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-H05	J9S3325	0070	0460	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	12.00	0.00	12.00	EA	6.00	\$3,500.00	\$21,000.00
<b>Project J9S3325 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$927,286.52</b>
J9S3740	0001	0470	2013000		CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$10,000.00	\$0.00
	0001	0480	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.82	\$510,000.00	\$420,750.00
	0001	0490	2031000		CLASS A EXCAVATION	2,350.00	0.00	2,350.00	CUYD	293.40	\$30.00	\$8,802.00
	0001	0500	2035500		EMBANKMENT IN PLACE	608.00	70.00	678.00	CUYD	678.00	\$35.00	\$23,730.00
	0001	0510	2036000		COMPACTING EMBANKMENT	293.00	0.00	293.00	CUYD	293.00	\$10.00	\$2,930.00
	0001	0520	2037075		COMPACTING IN CUT	10.50	0.00	10.50	STA	1.20	\$250.00	\$300.00
	0001	0530	2063000		CLASS 3 EXCAVATION	64.00	0.00	64.00	CUYD	64.00	\$35.00	\$2,240.00
	0001	0540	2063500		CULVERT CLEANOUT	1.00	0.00	1.00	EA	1.00	\$5,000.00	\$5,000.00
	0001	0550	2071000		LINEAR GRADING CLASS 1	67.80	0.00	67.80	STA	8.40	\$175.00	\$1,470.00
	0001	0560	2153000		SHAPING SLOPES, CLASS III	48.00	0.00	48.00	100F	5.30	\$1,500.00	\$7,950.00
	0001	0570	3040506		TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	23,584.00	0.00	23,584.00	SQYD	19,640.00	\$12.00	\$235,680.00
	0001	0580	4010106		6 INCHES, BITUMINOUS PAVEMENT	4,418.00	819.50	5,237.50	SQYD	5,192.50	\$45.00	\$233,662.50
	0001	0590	5021310		CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	23,583.00	0.00	23,583.00	SQYD	17,276.00	\$92.00	\$1,589,392.00
	0001	0600	5029905		MISC.CONCRETE PAVEMENT (10 IN. REINFORCED)	105.00	0.00	105.00	SQYD	103.00	\$125.00	\$12,875.00
	0001	0610	5041000		CONCRETE APPROACH PAVEMENT	300.00	0.00	300.00	SQYD	0.00	\$200.00	\$0.00
	0001	0620	6081000		CONCRETE MEDIAN	506.00	0.00	506.00	SQYD	0.00	\$50.00	\$0.00
	0001	0630	6083003		3 IN. CONCRETE MEDIAN STRIP	11.00	0.00	11.00	SQYD	0.00	\$200.00	\$0.00
	0001	0640	6085007		PAVED APPROACH, 7 IN.	70.60	83.40	154.00	SQYD	154.00	\$100.00	\$15,400.00
	0001	0650	6085008		PAVED APPROACH, 8 IN.	662.40	0.00	662.40	SQYD	0.00	\$125.00	\$0.00
	0001	0660	6092011		INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	412.00	0.00	412.00	LF	0.00	\$15.00	\$0.00
	0001	0670	6113020		FURNISHING TYPE 2 ROCK BLANKET	75.00	0.00	75.00	CUYD	0.00	\$45.00	\$0.00
	0001	0680	6113040		PLACING TYPE 2 ROCK BLANKET	75.00	0.00	75.00	CUYD	0.00	\$75.00	\$0.00
	0001	0690	6119905		MISC.RUBBLIZE CONCRETE SLOPE PROTECTION	300.00	0.00	300.00	SQYD	0.00	\$20.00	\$0.00
	0001	0700	6131010		FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	419.00	0.00	419.00	SQYD	0.00	\$195.00	\$0.00
	0001	0710	6131012		SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	42.00	0.00	42.00	SQYD	0.00	\$40.00	\$0.00
	0001	0720	6131014		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	144.00	0.00	144.00	LF	0.00	\$15.00	\$0.00
	0001	0730	6131015		DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	240.00	0.00	240.00	EA	0.00	\$20.00	\$0.00
	0001	0740	6181000		MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$821,300.00	\$821,300.00
	0001	0750	6181020		ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	1.00	\$600.00	\$600.00
	0001	0760	6200015		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	185.00	0.00	185.00	LF	0.00	\$22.00	\$0.00
	0001	0770	6200021		PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	23.00	0.00	23.00	EA	0.00	\$340.00	\$0.00
	0001	0780	6205902A		6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,502.00	0.00	1,502.00	LF	0.00	\$0.25	\$0.00
	0001	0790	6205903A		6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	960.00	0.00	960.00	LF	0.00	\$0.25	\$0.00
	0001	0800	6206000C		4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	11,065.00	0.00	11,065.00	LF	0.00	\$0.15	\$0.00
	0001	0810	6206001C		4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	14,556.00	0.00	14,556.00	LF	0.00	\$0.15	\$0.00
	0001	0820	6206125A		24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	351.00	0.00	351.00	LF	0.00	\$9.00	\$0.00
	0001	0830	6223010		DIAMOND GRINDING (CONCRETE PAVEMENT)	2,198.00	0.00	2,198.00	SQYD	0.00	\$8.50	\$0.00
	0001	0840	6262000A		PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	44.00	0.00	44.00	STA	0.00	\$280.00	\$0.00
	0001	0850	6274000		CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$35,000.00	\$0.00
	0001	0860	7250315A		15 IN. PIPE GROUP B	35.00	0.00	35.00	LF	0.00	\$100.00	\$0.00
	0001	0870	7250318A		18 IN. PIPE GROUP B	72.00	0.00	72.00	LF	72.00	\$120.00	\$8,640.00
	0001	0880	7269903		MISC.REINFORCED CONCRETE BOX 6'X3' EXTENSION	13.00	0.00	13.00	LF	13.00	\$1,250.00	\$16,250.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230217-H05	J9S3740	0001	0890	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$745.00	\$1,490.00
		0001	0900	8025006	MULCHING	3.50	0.00	3.50	ACRE	1.54	\$1,450.00	\$2,233.00
		0001	0910	8051000A	SEEDING - COOL SEASON GRASSES	3.00	0.00	3.00	ACRE	1.34	\$5,600.00	\$7,504.00
		0001	0920	8061004	SEDIMENT TRAP ROCK	51.40	0.00	51.40	CUYD	20.00	\$230.00	\$4,600.00
		0001	0930	8061006	ALTERNATE DITCH CHECK	172.00	100.00	272.00	LF	219.00	\$15.00	\$3,285.00
		0001	0940	8061017	TEMPORARY SEEDING	0.50	0.00	0.50	ACRE	0.20	\$3,000.00	\$600.00
		0001	0950	8061019	SILT FENCE	9,106.00	0.00	9,106.00	LF	8,219.00	\$4.50	\$36,985.50
		0010	0960	6061060	MGS GUARDRAIL	3,300.00	0.00	3,300.00	LF	475.00	\$40.00	\$19,000.00
		0010	0970	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,800.00	\$0.00
		0010	0980	6061080	MGS END ANCHOR	6.00	0.00	6.00	EA	1.00	\$1,380.00	\$1,380.00
		0010	0990	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	1.00	\$4,300.00	\$4,300.00
		0040	1000	9031010	CONCRETE FOOTINGS, EMBEDDED	4.30	0.00	4.30	CUYD	0.00	\$1,100.00	\$0.00
		0040	1010	9031210	STRUCTURAL STEEL POSTS	1,670.00	0.00	1,670.00	LB	0.00	\$13.00	\$0.00
		0040	1020	9031220	PIPE POSTS	2,420.00	0.00	2,420.00	LB	0.00	\$13.00	\$0.00
		0040	1030	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	4.00	0.00	4.00	EA	0.00	\$650.00	\$0.00
		0040	1040	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	4.00	0.00	4.00	EA	0.00	\$130.00	\$0.00
		0040	1050	9031280	2.5 IN. PSST POST - 12 GA.	448.00	0.00	448.00	LF	0.00	\$22.00	\$0.00
		0040	1065	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	79.00	0.00	79.00	EA	0.00	\$100.00	\$0.00
		0040	1070	9035004A	SH-FLAT SHEET	447.00	0.00	447.00	SQFT	0.00	\$35.00	\$0.00
		0040	1080	9039902	MISC.RELOCATE AND REMOUNT EXISTING SIGN ON NEW POST	6.00	0.00	6.00	EA	0.00	\$200.00	\$0.00
		0040	1085	9035069A	SHF-FLAT SHEET FLUORESCENT	12.00	0.00	12.00	SQFT	0.00	\$40.00	\$0.00
		0001	5101	5029902	MISC.Additional Widening for Phase 1B	0.00	1.00	1.00	EA	1.00	\$79,696.63	\$79,696.63
		0001	5102	1099902	MISC.Roadway and Bridge Emergency Repairs	0.00	20,000.00	20,000.00	EA	3,512.10	\$1.00	\$3,512.10
<b>Project J9S3740 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$3,571,557.73</b>	
<b>230217-H05 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$4,498,844.25</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 20, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9S3740

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0480	2022010	REMOVAL OF IMPROVEMENTS	12/6/23	12/8/23	0.01	LS	Phase 3 62 EB existing pavement from outer road going E.	594+79		597+16		
			12/7/23	12/8/23	0.01	LS	Phase 3 62 EB existing pavement from outer road going E.	597+16		603+00		
			12/8/23	12/15/23	0.01	LS	Phase 3 62 EB existing pavement.	603+00		607+85		
			12/14/23	12/15/23	0.01	LS	Cooper St. culvert area.	564+67				
			12/15/23	12/15/23	0.00	LS	Existing guardrail at Ramp 1.	564+67				
0530	2063000	CLASS 3 EXCAVATION	12/14/23	12/15/23	17.00	CUYD	Circle DW next to Monsanto St.	569+35				This didn't get added on 9/16/23.
			12/15/23		47.00	CUYD	Cooper St. culvert area.	564+67				
0570	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	12/8/23	12/15/23	2,754.00	SQYD	62 EB Outer Road to end of project.	592+36		607+85		
			12/14/23	12/15/23	126.00	SQYD	Cooper St.	564+67				
0590	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED)	12/7/23	12/8/23	6.00	SQYD	62 EB taper at beginning of job.	560+85		562+19		
			12/8/23	12/8/23	1,175.00	SQYD	62 EB Story St. to Ramp 1.	570+98		579+28		
			12/14/23	12/15/23	1,309.00	SQYD	Flyig J going W up the hill.	596+00		600+36		
			12/15/23	12/15/23	126.00	SQYD	Cooper St.	564+67		600+36		
0600	5029905	MISC.	12/7/23	12/8/23	39.00	SQYD	62 EB over box culvert.	565+46				
0740	6181000	MOBILIZATION	12/15/23	12/18/23	0.25	LS		1			Last 25% payment for contract being 50% completed.	
0870	7250318A	18 IN. PIPE CULVERT GROUP B	12/14/23	12/15/23	37.00	LF	Cooper St. culvert.	564+67				35 LF had been misreported that was 15" pipe. I added 37 LF to this quantity to bring it to the correct quantity used today of 72 LF.
0890	7320018A	18 IN. GROUP B FLARED END SEC	12/14/23	12/15/23	2.00	EA	Cooper St. culvert.	564+67				

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3325	0050	June 15, 2023	356	R2-1 36x48 12.00 SPEED LIMIT XX	543+30		W end project	1.00	12.00			12.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	621+92		E end project	1.00	6.00		6.00	
				R2-1 36x48 12.00 SPEED LIMIT XX	621+92		E end project	1.00	12.00		12.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	14+08		Ramp 2	1.00	16.00		16.00	
				R3-1 48x48 16.00 NO RIGHT TURN (SYMBOL)	25+64		Ramp 2	1.00	16.00		16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	541+24		W end project	1.00	16.00		16.00	
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	545+25		W end project	1.00	16.00		16.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	548+68		W end project	1.00	16.00		16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	565+05		Cooper St	1.00	16.00		16.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	565+05		Cooper St	1.00	16.00		16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	570+02		Monsanto St	1.00	16.00		16.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	570+02		Monsanto St	1.00	16.00		16.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	570+07		Story St	1.00	16.00		16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	573+25		Outer Rd W	1.00	16.00		16.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	582+06		Ramp 3	1.00	16.00		16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	582+38		Ramp 3	1.00	16.00		16.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	591+90		Outer Rd E	1.00	16.00		16.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	592+00		Outer Rd E	1.00	16.00		16.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	601+00		Pilot truck stop	1.00	16.00		16.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	616+67		E end project	1.00	16.00		16.00	
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	620+17		E end project	1.00	16.00		16.00	
		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	623+92		E end project	1.00	16.00		16.00			
		GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	543+30		W end project	1.00	6.00		6.00			
		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	17+58	17+58	Ramp 2	1.00	16.00		16.00			
		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	560+85		W end project	1.00	12.00		12.00			
		CONST-5 36x48 12.00 POINT OF PRESENCE	560+85		W end project	1.00	12.00		12.00			
		CONST-5 36x48 12.00 POINT OF PRESENCE	607+70		E end project	1.00	12.00		12.00			
		CONST-7 48x24 8.00 RATE OUR WORK ZONE	607+70		E end project	1.00	8.00		8.00			
		CONST-7 48x24 8.00 RATE OUR WORK ZONE	560+85		W end project	1.00	8.00		8.00			
		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	607+70		W end project	1.00	12.00		12.00			
		R11-2 48x30 10.00 ROAD CLOSED	564+67			1.00	10.00		10.00			
		R3-2 48x48 16.00 NO LEFT TURN (SYMBOL)			Various	3.00	16.00		48.00			
		Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				19.50	1.00	50P	19.50			
R11-2 48x30 10.00 ROAD CLOSED				2.00	10.00		20.00					
		July 17, 2023	64									
		September 27, 2023	10									
			48									
		November 10, 2023	845									



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 20, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3325	0050	November 10, 2023	845	W01-6 60x30 12.50 HORIZONTAL ARROW (SYMBOL)				2.00	12.50			25.00
				W03-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)				2.00	16.00			32.00
				W04-1aR 48x48 16.00 MERGE (ARROW SYMBOL)				2.00	16.00			32.00
				W020-5a 48x48 16.00 RIGHT/CENTER/LEFT TWO LANES CLOSED AHEAD				2.00	16.00			32.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				39.00	1.00	50E	19.50	39.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				90.00	1.00	50R	45.00	90.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				39.00	1.00	50H	19.50	39.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				39.00	1.00	50I	19.50	39.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				39.00	1.00	50J	19.50	39.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				39.00	1.00	50K	19.50	39.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				39.00	1.00	50M	19.50	39.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)				4.00	6.00			24.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD				4.00	16.00			64.00
				R2-1 36x48 12.00 SPEED LIMIT XX				6.00	12.00			72.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				58.50	1.00	50L	19.50	58.50
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD				4.00	16.00			64.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				19.50	1.00	50D	19.50	19.50
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				19.50	1.00	50A	19.50	19.50
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				39.00	1.00	50F	19.50	39.00
<b>0050 - Total</b>												<b>1323</b>



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3325	0010	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	Material		12	Nov 16, 2023	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$9,200.00)						
					13	Dec 4, 2023	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$9,200.00)						
					14	Dec 18, 2023	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$9,200.00)						
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					<b>0010 - Total</b>							<b>\$0.00</b>		
					0040		TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		1	Jun 2, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										1	Jun 2, 2023	SYSTEM	(\$25,000.00)	
										2	Jun 16, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
2	Jun 16, 2023	SYSTEM	(\$25,000.00)											
3	Jun 30, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
3	Jun 30, 2023	SYSTEM	(\$25,000.00)											
4	Jul 17, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
4	Jul 17, 2023	SYSTEM	(\$25,000.00)											
5	Aug 2, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
5	Aug 2, 2023	SYSTEM	(\$25,000.00)											
9	Oct 2, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
9	Oct 2, 2023	SYSTEM	(\$25,000.00)											
10	Oct 16, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
10	Oct 16, 2023	SYSTEM	(\$25,000.00)											
11	Nov 2, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
11	Nov 2, 2023	SYSTEM	(\$25,000.00)											
12	Nov 16, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
12	Nov 16, 2023	SYSTEM	(\$25,000.00)											
13	Dec 4, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
13	Dec 4, 2023	SYSTEM	(\$25,000.00)											



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3325	0040	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		14	Dec 18, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					14	Dec 18, 2023	SYSTEM	(\$25,000.00)			
									<b>- Total</b>	\$0.00	
									<b>Material - Total</b>	\$0.00	
									<b>0040 - Total</b>	\$0.00	
	0050	CONSTRUCTION SIGNS	Material		1	Jun 2, 2023	SYSTEM	\$896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					1	Jun 2, 2023	SYSTEM	(\$896.00)			
					2	Jun 16, 2023	SYSTEM	\$2,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					2	Jun 16, 2023	SYSTEM	(\$2,492.00)			
					3	Jun 30, 2023	SYSTEM	\$2,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					3	Jun 30, 2023	SYSTEM	(\$2,492.00)			
					4	Jul 17, 2023	SYSTEM	\$2,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					4	Jul 17, 2023	SYSTEM	(\$2,492.00)			
					6	Aug 16, 2023	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					6	Aug 16, 2023	SYSTEM	(\$2,940.00)			
					7	Sep 1, 2023	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					7	Sep 1, 2023	SYSTEM	(\$2,940.00)			
					8	Sep 18, 2023	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					8	Sep 18, 2023	SYSTEM	(\$2,940.00)			
					9	Oct 2, 2023	SYSTEM	\$3,346.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					9	Oct 2, 2023	SYSTEM	(\$3,346.00)			
									<b>Material - Total</b>	\$0.00	
								<b>0050 - Total</b>	\$0.00		
0060	ADVANCED WARNING RAIL SYSTEM	Material		2	Jun 16, 2023	SYSTEM	\$130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				2	Jun 16, 2023	SYSTEM	(\$130.00)				
				3	Jun 30, 2023	SYSTEM	\$130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				3	Jun 30, 2023	SYSTEM	(\$130.00)				
				4	Jul 17, 2023	SYSTEM	\$130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				4	Jul 17, 2023	SYSTEM	(\$130.00)				
				5	Aug 2, 2023	SYSTEM	\$130.00	This adjustment offsets the original system-generated Material Payment			



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3325	0060	ADVANCED WARNING RAIL SYSTEM	Material			2023			Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					5	Aug 2, 2023	SYSTEM	(\$130.00)						
					9	Oct 2, 2023	SYSTEM	\$130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$130.00)						
					10	Oct 16, 2023	SYSTEM	\$130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$130.00)						
					11	Nov 2, 2023	SYSTEM	\$130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$130.00)						
					12	Nov 16, 2023	SYSTEM	\$390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$390.00)						
					13	Dec 4, 2023	SYSTEM	\$390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$390.00)						
					14	Dec 18, 2023	SYSTEM	\$390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$390.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0060 - Total</b>								<b>\$0.00</b>	
	0070	CHANNELIZER (TRIM LINE)	Material		1	Jun 2, 2023	SYSTEM	\$3,404.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					1	Jun 2, 2023	SYSTEM	(\$3,404.00)						
					2	Jun 16, 2023	SYSTEM	\$3,404.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					2	Jun 16, 2023	SYSTEM	(\$3,404.00)						
					3	Jun 30, 2023	SYSTEM	\$5,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					3	Jun 30, 2023	SYSTEM	(\$5,014.00)						
					4	Jul 17, 2023	SYSTEM	\$6,693.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					4	Jul 17, 2023	SYSTEM	(\$6,693.00)						
					9	Oct 2, 2023	SYSTEM	\$11,937.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$11,937.00)						
					10	Oct 16, 2023	SYSTEM	\$12,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$12,650.00)						





## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3325	0070	CHANNELIZER (TRIM LINE)	Material		11	Nov 2, 2023	SYSTEM	\$12,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$12,650.00)						
					12	Nov 16, 2023	SYSTEM	\$13,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$13,455.00)						
					13	Dec 4, 2023	SYSTEM	\$13,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$13,455.00)						
					14	Dec 18, 2023	SYSTEM	\$13,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$13,455.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	9	Oct 2, 2023	SYSTEM	(\$851.00)	
										10	Oct 16, 2023	SYSTEM	(\$713.00)	
										12	Nov 16, 2023	SYSTEM	(\$805.00)	
										13	Dec 4, 2023	SYSTEM	\$2,369.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',23.00000 - 23.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0070 - Total</b>								<b>\$0.00</b>	
					0080		TYPE III MOVEABLE BARRICADE	Material		9	Oct 2, 2023	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.
										9	Oct 2, 2023	SYSTEM	(\$960.00)	
										10	Oct 16, 2023	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										10	Oct 16, 2023	SYSTEM	(\$960.00)	
										11	Nov 2, 2023	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.
11	Nov 2, 2023	SYSTEM	(\$960.00)											
12	Nov 16, 2023	SYSTEM	\$3,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
12	Nov 16, 2023	SYSTEM	(\$3,240.00)											
13	Dec 4, 2023	SYSTEM	\$3,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
13	Dec 4, 2023	SYSTEM	(\$3,240.00)											
14	Dec 18, 2023	SYSTEM	\$3,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
14	Dec 18, 2023	SYSTEM	(\$3,240.00)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3325	0080	TYPE III MOVEABLE BARRICADE	Overrun	Overrun	12	Nov 16, 2023	SYSTEM	(\$960.00)			
					13	Dec 4, 2023	SYSTEM	\$960.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',120.00000 - 120.00000, 'is applied (if non-zero).		
									<b>Overrun - Total</b>	\$0.00	
									<b>Overrun - Total</b>	\$0.00	
									<b>0080 - Total</b>	\$0.00	
	0090	DIRECTIONAL INDICATOR BARRICADE	Material		12	Nov 16, 2023	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					12	Nov 16, 2023	SYSTEM	(\$450.00)			
					13	Dec 4, 2023	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					13	Dec 4, 2023	SYSTEM	(\$450.00)			
					14	Dec 18, 2023	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					14	Dec 18, 2023	SYSTEM	(\$450.00)			
									<b>Material - Total</b>	\$0.00	
									<b>0090 - Total</b>	\$0.00	
	0100	FLASHING ARROW PANEL	Material		12	Nov 16, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
12					Nov 16, 2023	SYSTEM	(\$2,200.00)				
13					Dec 4, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
13					Dec 4, 2023	SYSTEM	(\$2,200.00)				
14					Dec 18, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
14					Dec 18, 2023	SYSTEM	(\$2,200.00)				
											<b>- Total</b>
								<b>Material - Total</b>	\$0.00		
								<b>0100 - Total</b>	\$0.00		
0110	TUBULAR MARKER	Material		3	Jun 30, 2023	SYSTEM	\$16,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				3	Jun 30, 2023	SYSTEM	(\$16,280.00)				
				4	Jul 17, 2023	SYSTEM	\$16,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				4	Jul 17, 2023	SYSTEM	(\$16,280.00)				
				9	Oct 2, 2023	SYSTEM	\$64,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				9	Oct 2, 2023	SYSTEM	(\$64,130.00)				
				10	Oct 16, 2023	SYSTEM	\$64,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				10	Oct 16, 2023	SYSTEM	(\$64,130.00)				
				11	Nov 2, 2023	SYSTEM	\$64,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment			



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3325	0110	TUBULAR MARKER	Material						Estimate Exception 13 on the current Payment Estimate.				
					11	Nov 2, 2023	SYSTEM	(\$64,130.00)					
					12	Nov 16, 2023	SYSTEM	\$83,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					12	Nov 16, 2023	SYSTEM	(\$83,710.00)					
					13	Dec 4, 2023	SYSTEM	\$83,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					13	Dec 4, 2023	SYSTEM	(\$83,710.00)					
					14	Dec 18, 2023	SYSTEM	\$83,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					14	Dec 18, 2023	SYSTEM	(\$83,710.00)					
					<b>- Total</b>						\$0.00		
					<b>Material - Total</b>						\$0.00		
					Overrun	Overrun	12	Nov 16, 2023	SYSTEM	(\$11,220.00)			
							13	Dec 4, 2023	SYSTEM	\$11,220.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',110.00000 - 110.00000, 'is applied (if non-zero).		
						<b>Overrun - Total</b>					\$0.00		
					<b>Overrun - Total</b>						\$0.00		
					<b>0110 - Total</b>						\$0.00		
				0120		CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Jun 2, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
									1	Jun 2, 2023	SYSTEM	(\$24,000.00)	
									2	Jun 16, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									2	Jun 16, 2023	SYSTEM	(\$24,000.00)	
									3	Jun 30, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.
	3	Jun 30, 2023	SYSTEM					(\$24,000.00)					
	4	Jul 17, 2023	SYSTEM					\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
	4	Jul 17, 2023	SYSTEM					(\$24,000.00)					
	9	Oct 2, 2023	SYSTEM					\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
	9	Oct 2, 2023	SYSTEM					(\$24,000.00)					
	10	Oct 16, 2023	SYSTEM					\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
	10	Oct 16, 2023	SYSTEM					(\$24,000.00)					
	11	Nov 2, 2023	SYSTEM					\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
	11	Nov 2, 2023	SYSTEM					(\$24,000.00)					
	12	Nov 16, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.								
	12	Nov 16, 2023	SYSTEM	(\$24,000.00)									



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3325	0120	CMS WITH COMMUNICATION INTERFACE, CONT F	Material			2023				
					13	Dec 4, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					13	Dec 4, 2023	SYSTEM	(\$24,000.00)		
					14	Dec 18, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					14	Dec 18, 2023	SYSTEM	(\$24,000.00)		
					- Total			\$0.00		
					Material - Total			\$0.00		
					0120 - Total			\$0.00		
	0130	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material			12	Nov 16, 2023	SYSTEM	\$16,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					12	Nov 16, 2023	SYSTEM	(\$16,800.00)		
					13	Dec 4, 2023	SYSTEM	\$16,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					13	Dec 4, 2023	SYSTEM	(\$16,800.00)		
					14	Dec 18, 2023	SYSTEM	\$16,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					14	Dec 18, 2023	SYSTEM	(\$16,800.00)		
									- Total	
				Material - Total			\$0.00			
				0130 - Total			\$0.00			
0160	PAVEMENT EDGE TREATMENT	Material			1	Jun 2, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				1	Jun 2, 2023	SYSTEM	(\$2.92)			
				2	Jun 16, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				2	Jun 16, 2023	SYSTEM	(\$2.92)			
				3	Jun 30, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				3	Jun 30, 2023	SYSTEM	(\$2.92)			
				4	Jul 17, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				4	Jul 17, 2023	SYSTEM	(\$2.92)			
				5	Aug 2, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				5	Aug 2, 2023	SYSTEM	(\$2.92)			
				6	Aug 16, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				6	Aug 16, 2023	SYSTEM	(\$2.92)			
				7	Sep 1, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				7	Sep 1, 2023	SYSTEM	(\$2.92)			



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3325	0160	PAVEMENT EDGE TREATMENT	Material		8	Sep 18, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					8	Sep 18, 2023	SYSTEM	(\$2.92)						
					9	Oct 2, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$2.92)						
					10	Oct 16, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$2.92)						
					11	Nov 2, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$2.92)						
					12	Nov 16, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$2.92)						
					13	Dec 4, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$2.92)						
					14	Dec 18, 2023	SYSTEM	\$2.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$2.92)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0160 - Total</b>								<b>\$0.00</b>						
0170		TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		3	Jun 30, 2023	SYSTEM	\$21,630.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					3	Jun 30, 2023	SYSTEM	(\$21,630.60)						
					4	Jul 17, 2023	SYSTEM	\$21,630.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					4	Jul 17, 2023	SYSTEM	(\$21,630.60)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
						Overrun	Overrun	12	Nov 16, 2023	SYSTEM	(\$1,753.20)			
								13	Dec 4, 2023	SYSTEM	\$1,753.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.80000 - 1.80000', is applied (if non-zero).		
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>0170 - Total</b>								<b>\$0.00</b>						
0180		TEMPORARY REMOVABLE MARKING TAPE	Material		3	Jun 30, 2023	SYSTEM	\$20,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					3	Jun 30, 2023	SYSTEM	(\$20,664.00)						
					4	Jul 17, 2023	SYSTEM	\$20,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3325	0180	TEMPORARY REMOVABLE MARKING TAPE	Material		4	Jul 17, 2023	SYSTEM	(\$20,664.00)				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
				Overrun	Overrun	12	Nov 16, 2023	SYSTEM	(\$11,370.60)			
						13	Dec 4, 2023	SYSTEM	\$11,370.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ', 1.80000 - 1.80000, 'is applied (if non-zero).		
				<b>Overrun - Total</b>							<b>\$0.00</b>	
				<b>Overrun - Total</b>							<b>\$0.00</b>	
				<b>0180 - Total</b>							<b>\$0.00</b>	
				0190	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material		3	Jun 30, 2023	SYSTEM	\$814.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.
								3	Jun 30, 2023	SYSTEM	(\$814.00)	
		4	Jul 17, 2023				SYSTEM	\$814.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
		4	Jul 17, 2023				SYSTEM	(\$814.00)				
		12	Nov 16, 2023				SYSTEM	\$1,221.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
		12	Nov 16, 2023				SYSTEM	(\$1,221.00)				
		13	Dec 4, 2023				SYSTEM	\$1,221.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
	13	Dec 4, 2023	SYSTEM				(\$1,221.00)					
	14	Dec 18, 2023	SYSTEM				\$1,221.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
	14	Dec 18, 2023	SYSTEM				(\$1,221.00)					
<b>- Total</b>							<b>\$0.00</b>					
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0190 - Total</b>							<b>\$0.00</b>					
0210	TEMPORARY RAISED PAVEMENT MARKER	Material		3	Jun 30, 2023	SYSTEM	\$2,761.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				3	Jun 30, 2023	SYSTEM	(\$2,761.00)					
				4	Jul 17, 2023	SYSTEM	\$2,761.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				4	Jul 17, 2023	SYSTEM	(\$2,761.00)					
				5	Aug 2, 2023	SYSTEM	\$2,761.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				5	Aug 2, 2023	SYSTEM	(\$2,761.00)					
				9	Oct 2, 2023	SYSTEM	\$5,137.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
				9	Oct 2, 2023	SYSTEM	(\$5,137.00)					
				10	Oct 16, 2023	SYSTEM	\$5,137.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
				10	Oct 16, 2023	SYSTEM	(\$5,137.00)					
	11	Nov 2, 2023	SYSTEM	\$5,137.00	This adjustment offsets the original system-generated Material Payment							



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3325	0210	TEMPORARY RAISED PAVEMENT MARKER	Material			2023			Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					11	Nov 2, 2023	SYSTEM	(\$5,137.00)					
					12	Nov 16, 2023	SYSTEM	\$5,137.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					12	Nov 16, 2023	SYSTEM	(\$5,137.00)					
					13	Dec 4, 2023	SYSTEM	\$5,137.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					13	Dec 4, 2023	SYSTEM	(\$5,137.00)					
					14	Dec 18, 2023	SYSTEM	\$5,137.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					14	Dec 18, 2023	SYSTEM	(\$5,137.00)					
	<b>- Total</b>								<b>\$0.00</b>				
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>0210 - Total</b>								<b>\$0.00</b>				
	0220	TEMPORARY TRAFFIC SIGNALS	Material		12	Nov 16, 2023	SYSTEM	\$40,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user holtb3 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					12	Nov 16, 2023	SYSTEM	(\$40,000.00)					
					13	Dec 4, 2023	SYSTEM	\$40,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user holtb3 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
13					Dec 4, 2023	SYSTEM	(\$40,000.00)						
14					Dec 18, 2023	SYSTEM	\$40,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user holtb3 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
14					Dec 18, 2023	SYSTEM	(\$40,000.00)						
<b>- Total</b>								<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0220 - Total</b>								<b>\$0.00</b>					
0360	FAB. STRUCT. CARBON STEEL (MISC)	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$5,868.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				13	Dec 4, 2023	SYSTEM	(\$5,868.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>								<b>(\$11,736.00)</b>	
				<b>Construction Stockpile - Total</b>								<b>(\$11,736.00)</b>	
				Construction Stockpile STMI		10	Oct 16, 2023	SYSTEM	\$23,472.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>								<b>\$23,472.00</b>	
<b>Construction Stockpile STMI - Total</b>								<b>\$23,472.00</b>					
<b>0360 - Total</b>								<b>\$11,736.00</b>					
0370	FAB. STRUCT. LOW ALLOY STEEL(PLT GIR)A709	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$101,724.77)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				13	Dec 4, 2023	SYSTEM	(\$101,724.78)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>								<b>(\$203,449.55)</b>	
				<b>Construction Stockpile - Total</b>								<b>(\$203,449.55)</b>	
				Construction Stockpile STMI		4	Jul 17, 2023	SYSTEM	\$81,109.67	Payment Estimate Item Adjustment generated Stockpile Transaction			
						10	Oct 16, 2023	SYSTEM	\$323,229.13	Payment Estimate Item Adjustment generated Stockpile Transaction			
<b>- Total</b>								<b>\$404,338.80</b>					
<b>Construction Stockpile STMI - Total</b>								<b>\$404,338.80</b>					



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3325	<b>0370 - Total</b>							<b>\$200,889.25</b>		
	0390	SLAB DRAIN	Construction Stockpile STMI		10	Oct 16, 2023	SYSTEM	\$6,570.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>\$6,570.00</b>		
			<b>Construction Stockpile STMI - Total</b>						<b>\$6,570.00</b>	
	<b>0390 - Total</b>							<b>\$6,570.00</b>		
	0460	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$8,325.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					13	Dec 4, 2023	SYSTEM	(\$8,325.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>(\$16,650.00)</b>		
			<b>Construction Stockpile - Total</b>						<b>(\$16,650.00)</b>	
			Construction Stockpile STMI		10	Oct 16, 2023	SYSTEM	\$33,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>\$33,300.00</b>		
			<b>Construction Stockpile STMI - Total</b>						<b>\$33,300.00</b>	
	<b>0460 - Total</b>							<b>\$16,650.00</b>		
<b>J9S3325 - Total</b>								<b>\$235,845.25</b>		
J9S3740	0500	EMBANKMENT IN PLACE	Material		1	Jun 2, 2023	SYSTEM	\$21,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Jun 2, 2023	SYSTEM	(\$21,280.00)		
					2	Jun 16, 2023	SYSTEM	\$21,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Jun 16, 2023	SYSTEM	(\$21,280.00)		
					3	Jun 30, 2023	SYSTEM	\$21,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Jun 30, 2023	SYSTEM	(\$21,280.00)		
					4	Jul 17, 2023	SYSTEM	\$21,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Jul 17, 2023	SYSTEM	(\$21,280.00)		
					5	Aug 2, 2023	SYSTEM	\$21,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Aug 2, 2023	SYSTEM	(\$21,280.00)		
					6	Aug 16, 2023	SYSTEM	\$21,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					6	Aug 16, 2023	SYSTEM	(\$21,280.00)		
					7	Sep 1, 2023	SYSTEM	\$21,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Sep 1, 2023	SYSTEM	(\$21,280.00)		
					8	Sep 18, 2023	SYSTEM	\$21,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					8	Sep 18, 2023	SYSTEM	(\$21,280.00)		
					9	Oct 2, 2023	SYSTEM	\$21,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Oct 2, 2023	SYSTEM	(\$21,280.00)		
					10	Oct 16, 2023	SYSTEM	\$23,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment	





## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3740	0500	EMBANKMENT IN PLACE	Material						Estimate Exception 1 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$23,730.00)						
					11	Nov 2, 2023	SYSTEM	\$23,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$23,730.00)						
					12	Nov 16, 2023	SYSTEM	\$23,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$23,730.00)						
					13	Dec 4, 2023	SYSTEM	\$23,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$23,730.00)						
					14	Dec 18, 2023	SYSTEM	\$23,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$23,730.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
							Overrun	Overrun	10	Oct 16, 2023	SYSTEM	(\$2,450.00)		
									13	Dec 4, 2023	SYSTEM	\$2,450.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.000000 - 35.000000, 'is applied (if non-zero).	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0500 - Total</b>								<b>\$0.00</b>	
					0510	COMPACTING EMBANKMENT	Material			1	Jun 2, 2023	SYSTEM	\$980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										1	Jun 2, 2023	SYSTEM	(\$980.00)	
										2	Jun 16, 2023	SYSTEM	\$980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
2	Jun 16, 2023	SYSTEM	(\$980.00)											
3	Jun 30, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
3	Jun 30, 2023	SYSTEM	(\$2,930.00)											
4	Jul 17, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
4	Jul 17, 2023	SYSTEM	(\$2,930.00)											
5	Aug 2, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
5	Aug 2, 2023	SYSTEM	(\$2,930.00)											
6	Aug 16, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
6	Aug 16, 2023	SYSTEM	(\$2,930.00)											
7	Sep 1, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
7	Sep 1, 2023	SYSTEM	(\$2,930.00)											



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3740	0510	COMPACTING EMBANKMENT	Material			2023								
					8	Sep 18, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Sep 18, 2023	SYSTEM	(\$2,930.00)						
					9	Oct 2, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$2,930.00)						
					10	Oct 16, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$2,930.00)						
					11	Nov 2, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$2,930.00)						
					12	Nov 16, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$2,930.00)						
					13	Dec 4, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$2,930.00)						
					14	Dec 18, 2023	SYSTEM	\$2,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$2,930.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0510 - Total</b>								<b>\$0.00</b>	
					J9S3740	0570	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		1	Jun 2, 2023	SYSTEM	\$3,732.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										1	Jun 2, 2023	SYSTEM	(\$3,732.00)	
2	Jun 16, 2023	SYSTEM	\$4,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
2	Jun 16, 2023	SYSTEM	(\$4,932.00)											
3	Jun 30, 2023	SYSTEM	\$57,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
3	Jun 30, 2023	SYSTEM	(\$57,240.00)											
4	Jul 17, 2023	SYSTEM	\$67,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
4	Jul 17, 2023	SYSTEM	(\$67,680.00)											
5	Aug 2, 2023	SYSTEM	\$82,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
5	Aug 2, 2023	SYSTEM	(\$82,212.00)											
6	Aug 16, 2023	SYSTEM	\$82,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.										



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3740	0570	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	Aug 16, 2023	SYSTEM	(\$82,212.00)						
					7	Sep 1, 2023	SYSTEM	\$88,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Sep 1, 2023	SYSTEM	(\$88,044.00)						
					8	Sep 18, 2023	SYSTEM	\$109,452.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Sep 18, 2023	SYSTEM	(\$109,452.00)						
					9	Oct 2, 2023	SYSTEM	\$109,452.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$109,452.00)						
					10	Oct 16, 2023	SYSTEM	\$148,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$148,356.00)						
					11	Nov 2, 2023	SYSTEM	\$161,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$161,880.00)						
					12	Nov 16, 2023	SYSTEM	\$161,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$161,880.00)						
					13	Dec 4, 2023	SYSTEM	\$201,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$201,120.00)						
					14	Dec 18, 2023	SYSTEM	\$235,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$235,680.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0570 - Total</b>								<b>\$0.00</b>	
J9S3740	0580	6 INCHES, BITUMINOUS PAVEMENT	Overrun	Overrun	1	Jun 2, 2023	SYSTEM	(\$34,852.50)						
					3	Jun 30, 2023	SYSTEM	\$34,852.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.00000 - 45.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>0580 - Total</b>								<b>\$0.00</b>						
J9S3740	0590	CONCRETE PAVEMENT (10 IN. NON- REINFORCED)	Material		2	Jun 16, 2023	SYSTEM	\$59,156.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					2	Jun 16, 2023	SYSTEM	(\$59,156.00)						
					3	Jun 30, 2023	SYSTEM	\$97,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					3	Jun 30, 2023	SYSTEM	(\$97,336.00)						
					4	Jul 17, 2023	SYSTEM	\$401,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					4	Jul 17, 2023	SYSTEM	(\$401,672.00)						



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3740	0590	CONCRETE PAVEMENT (10 IN. NON-REINFORCED)	Material			2023								
					5	Aug 2, 2023	SYSTEM	\$643,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					5	Aug 2, 2023	SYSTEM	(\$643,540.00)						
					6	Aug 16, 2023	SYSTEM	\$643,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Aug 16, 2023	SYSTEM	(\$643,540.00)						
					7	Sep 1, 2023	SYSTEM	\$729,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	Sep 1, 2023	SYSTEM	(\$729,100.00)						
					8	Sep 18, 2023	SYSTEM	\$839,132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Sep 18, 2023	SYSTEM	(\$839,132.00)						
					9	Oct 2, 2023	SYSTEM	\$839,132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$839,132.00)						
					10	Oct 16, 2023	SYSTEM	\$935,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$935,180.00)						
					11	Nov 2, 2023	SYSTEM	\$1,234,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$1,234,180.00)						
					12	Nov 16, 2023	SYSTEM	\$1,234,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$1,234,180.00)						
					13	Dec 4, 2023	SYSTEM	\$1,348,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$1,348,720.00)						
					14	Dec 18, 2023	SYSTEM	\$1,589,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$1,589,392.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0590 - Total</b>								<b>\$0.00</b>	
						0640	PAVED APPROACH, 7 IN.	Material		8	Sep 18, 2023	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
8	Sep 18, 2023	SYSTEM	(\$15,400.00)											
9	Oct 2, 2023	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
9	Oct 2, 2023	SYSTEM	(\$15,400.00)											
10	Oct 16, 2023	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.										



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3740	0640	PAVED APPROACH, 7 IN.	Material		10	Oct 16, 2023	SYSTEM	(\$15,400.00)						
					11	Nov 2, 2023	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$15,400.00)						
					12	Nov 16, 2023	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$15,400.00)						
					13	Dec 4, 2023	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$15,400.00)						
					14	Dec 18, 2023	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$15,400.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	8	Sep 18, 2023	SYSTEM	(\$8,340.00)	
										13	Dec 4, 2023	SYSTEM	\$8,340.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,100.00000 - 100.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0640 - Total</b>								<b>\$0.00</b>	
					0890	18 IN. GROUP B FLARED END SEC	Material			14	Dec 18, 2023	SYSTEM	\$1,490.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.
										14	Dec 18, 2023	SYSTEM	(\$1,490.00)	
										<b>- Total</b>				
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0890 - Total</b>								<b>\$0.00</b>						
0900	MULCHING	Material			3	Jun 30, 2023	SYSTEM	\$203.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					3	Jun 30, 2023	SYSTEM	(\$203.00)						
					4	Jul 17, 2023	SYSTEM	\$203.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					4	Jul 17, 2023	SYSTEM	(\$203.00)						
					5	Aug 2, 2023	SYSTEM	\$203.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					5	Aug 2, 2023	SYSTEM	(\$203.00)						
					6	Aug 16, 2023	SYSTEM	\$203.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					6	Aug 16, 2023	SYSTEM	(\$203.00)						
					7	Sep 1, 2023	SYSTEM	\$203.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					7	Sep 1, 2023	SYSTEM	(\$203.00)						
					8	Sep 18, 2023	SYSTEM	\$203.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3740	0900	MULCHING	Material			2023			Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					8	Sep 18, 2023	SYSTEM	(\$203.00)						
					9	Oct 2, 2023	SYSTEM	\$2,233.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$2,233.00)						
					10	Oct 16, 2023	SYSTEM	\$2,233.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$2,233.00)						
					11	Nov 2, 2023	SYSTEM	\$2,233.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$2,233.00)						
					12	Nov 16, 2023	SYSTEM	\$2,233.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$2,233.00)						
					13	Dec 4, 2023	SYSTEM	\$2,233.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$2,233.00)						
					14	Dec 18, 2023	SYSTEM	\$2,233.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$2,233.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0900 - Total</b>								<b>\$0.00</b>	
0910	SEEDING - COOL SEASON GRASSES	Material			3	Jun 30, 2023	SYSTEM	\$784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					3	Jun 30, 2023	SYSTEM	(\$784.00)						
					4	Jul 17, 2023	SYSTEM	\$784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					4	Jul 17, 2023	SYSTEM	(\$784.00)						
					5	Aug 2, 2023	SYSTEM	\$784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					5	Aug 2, 2023	SYSTEM	(\$784.00)						
					6	Aug 16, 2023	SYSTEM	\$784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					6	Aug 16, 2023	SYSTEM	(\$784.00)						
					7	Sep 1, 2023	SYSTEM	\$784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					7	Sep 1, 2023	SYSTEM	(\$784.00)						
					8	Sep 18, 2023	SYSTEM	\$784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					8	Sep 18, 2023	SYSTEM	(\$784.00)						



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3740	0910	SEEDING - COOL SEASON GRASSES	Material		9	Oct 2, 2023	SYSTEM	\$7,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$7,504.00)						
					10	Oct 16, 2023	SYSTEM	\$7,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$7,504.00)						
					11	Nov 2, 2023	SYSTEM	\$7,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$7,504.00)						
					12	Nov 16, 2023	SYSTEM	\$7,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$7,504.00)						
					13	Dec 4, 2023	SYSTEM	\$7,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$7,504.00)						
					14	Dec 18, 2023	SYSTEM	\$7,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$7,504.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					Other Item Adjustment	OTHR	9	Oct 2, 2023	holtb3	(\$1,344.00)	Adjustment to allow payment of 80% for initial seeding. 1.2 acres x 20% x \$5600 per acre = \$1344.00			
	<b>OTHR - Total</b>								<b>(\$1,344.00)</b>					
	<b>Other Item Adjustment - Total</b>								<b>(\$1,344.00)</b>					
	<b>0910 - Total</b>								<b>(\$1,344.00)</b>					
	J9S3740	0920	SEDIMENT TRAP ROCK	Material		1	Jun 2, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
						1	Jun 2, 2023	SYSTEM	(\$4,600.00)					
2						Jun 16, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
2						Jun 16, 2023	SYSTEM	(\$4,600.00)						
3						Jun 30, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
3						Jun 30, 2023	SYSTEM	(\$4,600.00)						
4						Jul 17, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
4						Jul 17, 2023	SYSTEM	(\$4,600.00)						
5						Aug 2, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
5						Aug 2, 2023	SYSTEM	(\$4,600.00)						
6						Aug 16, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
6						Aug 16, 2023	SYSTEM	(\$4,600.00)						



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3740	0920	SEDIMENT TRAP ROCK	Material			2023								
					7	Sep 1, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					7	Sep 1, 2023	SYSTEM	(\$4,600.00)						
					8	Sep 18, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					8	Sep 18, 2023	SYSTEM	(\$4,600.00)						
					9	Oct 2, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					9	Oct 2, 2023	SYSTEM	(\$4,600.00)						
					10	Oct 16, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					10	Oct 16, 2023	SYSTEM	(\$4,600.00)						
					11	Nov 2, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$4,600.00)						
					12	Nov 16, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$4,600.00)						
					13	Dec 4, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$4,600.00)						
					14	Dec 18, 2023	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$4,600.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0920 - Total</b>								<b>\$0.00</b>	
0930	ALTERNATE DITCH CHECK	Material			1	Jun 2, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					1	Jun 2, 2023	SYSTEM	(\$3,285.00)						
					2	Jun 16, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					2	Jun 16, 2023	SYSTEM	(\$3,285.00)						
					3	Jun 30, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					3	Jun 30, 2023	SYSTEM	(\$3,285.00)						
					4	Jul 17, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					4	Jul 17, 2023	SYSTEM	(\$3,285.00)						
					5	Aug 2, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					5	Aug 2, 2023	SYSTEM	(\$3,285.00)						





## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J9S3740	0930	ALTERNATE DITCH CHECK	Material		5	Aug 2, 2023	SYSTEM	(\$3,285.00)							
					6	Aug 16, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.						
					6	Aug 16, 2023	SYSTEM	(\$3,285.00)							
					7	Sep 1, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.						
					7	Sep 1, 2023	SYSTEM	(\$3,285.00)							
					8	Sep 18, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
					8	Sep 18, 2023	SYSTEM	(\$3,285.00)							
					9	Oct 2, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.						
					9	Oct 2, 2023	SYSTEM	(\$3,285.00)							
					10	Oct 16, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.						
					10	Oct 16, 2023	SYSTEM	(\$3,285.00)							
					11	Nov 2, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.						
					11	Nov 2, 2023	SYSTEM	(\$3,285.00)							
					12	Nov 16, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 26 on the current Payment Estimate.						
					12	Nov 16, 2023	SYSTEM	(\$3,285.00)							
					13	Dec 4, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 27 on the current Payment Estimate.						
					13	Dec 4, 2023	SYSTEM	(\$3,285.00)							
					14	Dec 18, 2023	SYSTEM	\$3,285.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 28 on the current Payment Estimate.						
					14	Dec 18, 2023	SYSTEM	(\$3,285.00)							
					<b>- Total</b>								<b>\$0.00</b>		
					<b>Material - Total</b>								<b>\$0.00</b>		
									Overrun	Overrun	1	Jun 2, 2023	SYSTEM	(\$705.00)	
											3	Jun 30, 2023	SYSTEM	\$705.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '15.000000 - 15.000000', is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>		
					<b>Overrun - Total</b>								<b>\$0.00</b>		
					<b>0930 - Total</b>								<b>\$0.00</b>		
						0940	TEMPORARY SEEDING	Material		9	Oct 2, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
										9	Oct 2, 2023	SYSTEM	(\$600.00)		
10	Oct 16, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.											
10	Oct 16, 2023	SYSTEM	(\$600.00)												



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3740	0940	TEMPORARY SEEDING	Material		11	Nov 2, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					11	Nov 2, 2023	SYSTEM	(\$600.00)						
					12	Nov 16, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					12	Nov 16, 2023	SYSTEM	(\$600.00)						
					13	Dec 4, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					13	Dec 4, 2023	SYSTEM	(\$600.00)						
					14	Dec 18, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					14	Dec 18, 2023	SYSTEM	(\$600.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0940 - Total</b>								<b>\$0.00</b>	
					J9S3740	0950	SILT FENCE	Material		1	Jun 2, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										1	Jun 2, 2023	SYSTEM	(\$36,985.50)	
										2	Jun 16, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
										2	Jun 16, 2023	SYSTEM	(\$36,985.50)	
3	Jun 30, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
3	Jun 30, 2023	SYSTEM	(\$36,985.50)											
4	Jul 17, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
4	Jul 17, 2023	SYSTEM	(\$36,985.50)											
5	Aug 2, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
5	Aug 2, 2023	SYSTEM	(\$36,985.50)											
6	Aug 16, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
6	Aug 16, 2023	SYSTEM	(\$36,985.50)											
7	Sep 1, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
7	Sep 1, 2023	SYSTEM	(\$36,985.50)											
8	Sep 18, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
8	Sep 18, 2023	SYSTEM	(\$36,985.50)											
9	Oct 2, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
9	Oct 2, 2023	SYSTEM	(\$36,985.50)											



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J9S3740	0950	SILT FENCE	Material		10	Oct 16, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.							
					10	Oct 16, 2023	SYSTEM	(\$36,985.50)								
					11	Nov 2, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.							
					11	Nov 2, 2023	SYSTEM	(\$36,985.50)								
					12	Nov 16, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 29 on the current Payment Estimate.							
					12	Nov 16, 2023	SYSTEM	(\$36,985.50)								
					13	Dec 4, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 30 on the current Payment Estimate.							
					13	Dec 4, 2023	SYSTEM	(\$36,985.50)								
					14	Dec 18, 2023	SYSTEM	\$36,985.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 31 on the current Payment Estimate.							
					14	Dec 18, 2023	SYSTEM	(\$36,985.50)								
					<b>- Total</b>								<b>\$0.00</b>			
					<b>Material - Total</b>								<b>\$0.00</b>			
					<b>0950 - Total</b>								<b>\$0.00</b>			
					0960	MGS GUARDRAIL	Construction Stockpile			2	Jun 16, 2023	SYSTEM	(\$8,307.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
										<b>- Total</b>						
							<b>Construction Stockpile - Total</b>								<b>(\$8,307.75)</b>	
							Construction Stockpile STMI				2	Jun 16, 2023	SYSTEM	\$57,717.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
											<b>- Total</b>					
							<b>Construction Stockpile STMI - Total</b>								<b>\$57,717.00</b>	
Material							2	Jun 16, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
							2	Jun 16, 2023	SYSTEM	(\$19,000.00)						
							3	Jun 30, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
							3	Jun 30, 2023	SYSTEM	(\$19,000.00)						
							4	Jul 17, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
							4	Jul 17, 2023	SYSTEM	(\$19,000.00)						
							5	Aug 2, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
							5	Aug 2, 2023	SYSTEM	(\$19,000.00)						
					6	Aug 16, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.							
					6	Aug 16, 2023	SYSTEM	(\$19,000.00)								
7	Sep 1, 2023	SYSTEM						\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.							
								7	Sep 1, 2023	SYSTEM	(\$19,000.00)					



## Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J9S3740	0960	MGS GUARDRAIL	Material		8	Sep 18, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.								
					8	Sep 18, 2023	SYSTEM	(\$19,000.00)									
					9	Oct 2, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.								
					9	Oct 2, 2023	SYSTEM	(\$19,000.00)									
					10	Oct 16, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.								
					10	Oct 16, 2023	SYSTEM	(\$19,000.00)									
					11	Nov 2, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.								
					11	Nov 2, 2023	SYSTEM	(\$19,000.00)									
					12	Nov 16, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.								
					12	Nov 16, 2023	SYSTEM	(\$19,000.00)									
					13	Dec 4, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.								
					13	Dec 4, 2023	SYSTEM	(\$19,000.00)									
					14	Dec 18, 2023	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.								
					14	Dec 18, 2023	SYSTEM	(\$19,000.00)									
	<b>- Total</b>								<b>\$0.00</b>								
	<b>Material - Total</b>								<b>\$0.00</b>								
	<b>0960 - Total</b>								<b>\$49,409.25</b>								
	0970	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI			2	Jun 16, 2023	SYSTEM	\$8,504.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
						<b>- Total</b>								<b>\$8,504.00</b>			
						<b>Construction Stockpile STMI - Total</b>								<b>\$8,504.00</b>			
<b>0970 - Total</b>								<b>\$8,504.00</b>									
0980	MGS END ANCHOR	Construction Stockpile			2	Jun 16, 2023	SYSTEM	(\$841.25)	Payment Estimate Item Adjustment generated Stockpile Transaction								
								<b>- Total</b>								<b>(\$841.25)</b>	
								<b>Construction Stockpile - Total</b>								<b>(\$841.25)</b>	
		Construction Stockpile STMI			2	Jun 16, 2023	SYSTEM	\$5,047.50	Payment Estimate Item Adjustment generated Stockpile Transaction								
								<b>- Total</b>								<b>\$5,047.50</b>	
<b>Construction Stockpile STMI - Total</b>								<b>\$5,047.50</b>									
<b>0980 - Total</b>								<b>\$4,206.25</b>									
0990	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			2	Jun 16, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
								<b>- Total</b>								<b>(\$1,875.00)</b>	
								<b>Construction Stockpile - Total</b>								<b>(\$1,875.00)</b>	
		Construction Stockpile STMI			2	Jun 16, 2023	SYSTEM	\$11,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction								
								<b>- Total</b>								<b>\$11,250.00</b>	
<b>Construction Stockpile STMI - Total</b>								<b>\$11,250.00</b>									
<b>0990 - Total</b>								<b>\$9,375.00</b>									
<b>J9S3740 - Total</b>								<b>\$70,150.50</b>									



# Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
<b>Overall - Total</b>								<b>\$305,995.75</b>	



---

**Contract Adjustments for Contract - 230217-H05**

There are no contract adjustments to display for this contract.