



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 11, 2024

Pay Estimate Created Date: March 4, 2024

Progress Estimate Number 12	Contract ID 230317-C04 Prime Contractor Phillips Hardy, Inc.	Pay Period Start February 16, 2024 Pay Period End March 1, 2024	Original Contract Amount \$699,000.00 Net Change Order Amount \$14,779.45 Current Contract Amount \$713,779.45
---------------------------------------	---	--	---

Approval Date	By User
March 4, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by reills1
March 5, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by penner1
March 6, 2024	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2024	June 30, 2024		96.18%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 5, 2023	April 5, 2023	
Letting Date	March 17, 2023	March 17, 2023	
Notice to Proceed Date	May 8, 2023	May 8, 2023	
Open to Traffic Date			
Work Began Date	September 18, 2023	September 18, 2023	

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
230317-C04			
Total Posted Items Pay	\$14.13	\$686,474.75	\$686,488.88
Gross Item Adjustments	\$8,941.57	(\$13,013.37)	(\$4,071.80)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$8,955.70	\$673,461.38	\$682,417.08

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3449	0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$157.000	0.09	\$14.13
Project J4S3449 - Total							\$14.13
Overall - Total							\$14.13

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3449	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',157.00000 - 157.00000, 'is applied (if non-zero).	20.01	\$157.00	\$3,141.57
	0160	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000, 'is applied (if non-zero).	2,900	\$1.00	\$2,900.00
	0170	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000, 'is applied (if non-zero).	2,900	\$1.00	\$2,900.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 11, 2024

Pay Estimate Created Date: March 4, 2024

Progress Estimate Number 12		Contract ID 230317-C04 Prime Contractor Phillips Hardy, Inc.	Pay Period Start February 16, 2024 Pay Period End March 1, 2024	Original Contract Amount \$699,000.00 Net Change Order Amount \$14,779.45 Current Contract Amount \$713,779.45				
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3449	0310	EPOXY PRESSURE INJECTING	MaterialCredit			21	\$200.00	\$4,200.00
	0310	EPOXY PRESSURE INJECTING	Material			-21	\$200.00	(\$4,200.00)
Total								\$8,941.57



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 11, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3449	FAS S303(82)	Bridge deck replacement	I-49 OR	CASS	over East Fork Creek, 0.6 mile east of Overpass Road near Harrisonville

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4S3449	Posted Item Pay	\$14.13	\$686,474.75	\$686,488.88
	Gross Item Adjustments	\$8,941.57	(\$13,013.37)	(\$4,071.80)
	Gross Item Pay	\$8,955.70	\$673,461.38	\$682,417.08
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 11, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3449, Item 7040110, Project Item Line Number 0310, Material Set 704011096, Material 1039ERBCT3 - Type III Epoxy Resin for Conc Patch Cmp, Acceptance Action Generic 1039ERBCT3 is insufficient.	The certification for the Epoxy Pressure Injecting has not been provided. A reminder will be sent to Phillips Hardy.	reills1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 11, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230317-C04	J4S3449	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$6,500.00	\$6,500.00
		0001	0020	2072000	LINEAR GRADING CLASS 2	3.70	0.00	3.70	STA	3.70	\$1,250.00	\$4,625.00
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	919.00	0.00	919.00	SQYD	919.00	\$11.00	\$10,109.00
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	75.60	0.00	75.60	TONS	75.60	\$58.00	\$4,384.80
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	86.90	0.00	86.90	TONS	86.90	\$188.00	\$16,337.20
		0001	0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	409.00	20.10	429.10	TONS	429.10	\$157.00	\$67,368.70
		0001	0070	4071005	TACK COAT	92.00	0.00	92.00	GAL	92.00	\$3.50	\$322.00
		0001	0080	4081018	PRIME-LIQUID ASPHALT MC 800	70.00	0.00	70.00	GAL	70.00	\$10.00	\$700.00
		0001	0090	6113020	FURNISHING TYPE 2 ROCK BLANKET	256.50	0.00	256.50	CUYD	256.50	\$70.00	\$17,955.00
		0001	0100	6113040	PLACING TYPE 2 ROCK BLANKET	256.50	0.00	256.50	CUYD	256.50	\$25.00	\$6,412.50
		0001	0110	6161005	CONSTRUCTION SIGNS	114.00	-5.00	109.00	SQFT	109.00	\$7.00	\$763.00
		0001	0120	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00
		0001	0130	6161030	TYPE III MOVEABLE BARRICADE	14.00	0.00	14.00	EA	14.00	\$200.00	\$2,800.00
		0001	0140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$3,000.00	\$9,000.00
		0001	0150	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$100,424.43	\$0.00
		0001	0151	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.73	\$95,869.43	\$69,601.21
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	989.00	2,900.00	3,889.00	LF	3,889.00	\$1.00	\$3,889.00
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	989.00	2,900.00	3,889.00	LF	3,889.00	\$1.00	\$3,889.00
		0001	0180	6240104A	SEPARATION GEOTEXTILE	384.80	0.00	384.80	SQYD	384.80	\$4.50	\$1,731.60
		0001	0190	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00
		0001	0200	8061016	SEDIMENT REMOVAL	14.00	0.00	14.00	CUYD	0.00	\$5.00	\$0.00
		0001	0210	8061019	SILT FENCE	1,029.00	0.00	1,029.00	LF	945.00	\$2.15	\$2,031.75
		0001	0220	8061050	TYPE C BERM	185.00	0.00	185.00	LF	185.00	\$60.00	\$11,100.00
		0010	0230	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	400.00	0.00	400.00	LF	400.00	\$35.14	\$14,056.00
		0010	0240	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,181.71	\$16,726.84
		0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,187.07	\$12,748.28
		0070	0260	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	12.00	0.00	12.00	SQFT	12.00	\$400.00	\$4,800.00
		0070	0270	2162500	REMOVAL OF EXISTING BRIDGE DECK	3,844.00	0.00	3,844.00	SQFT	3,844.00	\$5.75	\$22,103.00
		0070	0280	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	125.00	0.00	125.00	SQYD	125.00	\$480.00	\$60,000.00
		0070	0290	7034212	SLAB ON STEEL	426.00	0.00	426.00	SQYD	426.00	\$470.00	\$200,220.00
		0070	0300	7034219A	TYPE D BARRIER	278.00	0.00	278.00	LF	278.00	\$152.00	\$42,256.00
		0070	0310	7040110	EPOXY PRESSURE INJECTING	11.00	10.00	21.00	LF	21.00	\$200.00	\$4,200.00
		0070	0320	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$5,550.00	\$5,550.00
		0070	0330	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	20.00	\$500.00	\$10,000.00
		0070	0340	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	300.00	0.00	300.00	SQFT	300.00	\$73.31	\$21,993.00
		0070	0350	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	300.00	0.00	300.00	SQFT	300.00	\$26.18	\$7,854.00
		0070	0360	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	100.00	0.00	100.00	SQFT	100.00	\$7.85	\$785.00
		0070	0370	7125370A	FINISH FIELD COAT (SYSTEM G)	100.00	0.00	100.00	SQFT	100.00	\$7.85	\$785.00
		0070	0380	7126000	NON-DESTRUCTIVE TESTING	41.00	0.00	41.00	LF	41.00	\$50.00	\$2,050.00
		0070	0390	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
0001	5001	6189901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$4,555.00	\$4,555.00		
0001	5002	8051000A	SEEDING - COOL SEASON GRASSES	0.00	1.00	1.00	ACRE	0.80	\$3,858.75	\$3,087.00		
Project J4S3449 - Total Value Posted to Date as of Report Generated Date											\$686,488.88	
230317-C04 Overall - Total Value Posted to Date as of Report Generated Date											\$686,488.88	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 11, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3449

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	12/7/23	3/4/24	0.09	TONS		833+94.90		838+89.54		

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4S3449	0110	September 18, 2023	109	WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.782	W Rock Haven Rd	1.00	16.00	WO20-3a OUTER ROAD CLOSED 1/2 MILES AHEAD		16.00
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		1.176	W Rock Haven Rd	1.00	12.50			12.50
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		1.176	W Rock Haven Rd	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		2.681	W Rock Haven Rd	1.00	16.00	WO20-3a OUTER ROAD CLOSED 1/2 MILES AHEAD		16.00
				R11-2 48x30 10.00 ROAD CLOSED		1.941	W Rock Haven Rd	1.00	10.00			10.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		2.252	W Rock Haven Rd	1.00	16.00			16.00
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		2.348	W Rock Haven Rd	1.00	12.50			12.50
				R11-2 48x30 10.00 ROAD CLOSED		1.268	W Rock Haven Rd	1.00	10.00			10.00
0110 - Total												108



Line Item Adjustments by Estimate

Mar 11, 2024

Contract ID: 230317-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3449	0030	TYPE 5 AGGREGATE FOR BASE	Material		6	Dec 5, 2023	SYSTEM	(\$10,109.00)				
					7	Dec 19, 2023	SYSTEM	(\$10,109.00)				
					8	Jan 2, 2024	SYSTEM	(\$10,109.00)				
					9	Jan 16, 2024	SYSTEM	(\$10,109.00)				
				- Total							(\$40,436.00)	
				Material - Total							(\$40,436.00)	
			MaterialCredit		7	Dec 19, 2023	SYSTEM	\$10,109.00				
					8	Jan 2, 2024	SYSTEM	\$10,109.00				
					9	Jan 16, 2024	SYSTEM	\$10,109.00				
					10	Feb 2, 2024	SYSTEM	\$10,109.00				
				- Total							\$40,436.00	
				MaterialCredit - Total							\$40,436.00	
			Price FUEL		6	Dec 5, 2023	SYSTEM	\$128.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total							\$128.20
				Price FUEL - Total							\$128.20	
			0030 - Total								\$128.20	
			0040		MISC. AGGREGATE FOR BASE	Material		7	Dec 19, 2023	SYSTEM	(\$4,384.80)	
	8	Jan 2, 2024					SYSTEM	(\$4,384.80)				
	9	Jan 16, 2024					SYSTEM	(\$4,384.80)				
	- Total							(\$13,154.40)				
	Material - Total							(\$13,154.40)				
MaterialCredit		8				Jan 2, 2024	SYSTEM	\$4,384.80				
		9				Jan 16, 2024	SYSTEM	\$4,384.80				
		10				Feb 2, 2024	SYSTEM	\$4,384.80				
	- Total							\$13,154.40				
	MaterialCredit - Total							\$13,154.40				
0040 - Total								\$0.00				
0050		BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		7	Dec 19, 2023	SYSTEM	\$16,337.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reills1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					7	Dec 19, 2023	SYSTEM	(\$16,337.20)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0050 - Total								\$0.00				
0060		BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Material		7	Dec 19, 2023	SYSTEM	\$67,354.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reills1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					7	Dec 19, 2023	SYSTEM	(\$67,354.57)				
				- Total							\$0.00	
				Material - Total							\$0.00	
			Overrun	Overrun	7	Dec 19, 2023	SYSTEM	(\$3,141.57)				
12	Mar 4,	SYSTEM			\$3,141.57	Unit price based on averaged overrun adjustments for installed quantity on all						



Line Item Adjustments by Estimate

Mar 11, 2024

Contract ID: 230317-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3449	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Overrun	Overrun		2024			previous payment estimates. Price Adjustments of ',157.00000 - 157.00000, 'is applied (if non-zero).		
					Overrun - Total		\$0.00				
					Overrun - Total		\$0.00				
	0060 - Total		\$0.00								
	0080	PRIME-LIQUID ASPHALT MC 800	Material			8	Jan 2, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reills1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						8	Jan 2, 2024	SYSTEM	(\$700.00)		
						9	Jan 16, 2024	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reills1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						9	Jan 16, 2024	SYSTEM	(\$700.00)		
					- Total		\$0.00				
					Material - Total		\$0.00				
	0080 - Total		\$0.00								
	0160	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun		11	Feb 16, 2024	SYSTEM	(\$2,900.00)		
						12	Mar 4, 2024	SYSTEM	\$2,900.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000, 'is applied (if non-zero).	
					Overrun - Total		\$0.00				
					Overrun - Total		\$0.00				
	0160 - Total		\$0.00								
	0170	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Overrun	Overrun		11	Feb 16, 2024	SYSTEM	(\$2,900.00)		
						12	Mar 4, 2024	SYSTEM	\$2,900.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000, 'is applied (if non-zero).	
					Overrun - Total		\$0.00				
					Overrun - Total		\$0.00				
	0170 - Total		\$0.00								
	0180	SEPARATION GEOTEXTILE	Material			2	Oct 2, 2023	SYSTEM	(\$1,731.60)		
						3	Oct 16, 2023	SYSTEM	(\$1,731.60)		
						4	Nov 2, 2023	SYSTEM	(\$1,731.60)		
						5	Nov 17, 2023	SYSTEM	(\$1,731.60)		
					6	Dec 5, 2023	SYSTEM	(\$1,731.60)			
					7	Dec 19, 2023	SYSTEM	(\$1,731.60)			
					8	Jan 2, 2024	SYSTEM	\$1,731.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user reills1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					8	Jan 2, 2024	SYSTEM	(\$1,731.60)			
- Total					(\$10,389.60)						
Material - Total					(\$10,389.60)						
					MaterialCredit		3	Oct 16, 2023	SYSTEM	\$1,731.60	
							4	Nov 2, 2023	SYSTEM	\$1,731.60	
							5	Nov 17, 2023	SYSTEM	\$1,731.60	
			6	Dec 5, 2023	SYSTEM	\$1,731.60					



Line Item Adjustments by Estimate

Mar 11, 2024

Contract ID: 230317-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3449	0180	SEPARATION GEOTEXTILE	MaterialCredit		7	Dec 19, 2023	SYSTEM	\$1,731.60		
					8	Jan 2, 2024	SYSTEM	\$1,731.60		
							- Total		\$10,389.60	
							MaterialCredit - Total		\$10,389.60	
	0180 - Total								\$0.00	
	0210	SILT FENCE	Material		2	Oct 2, 2023	SYSTEM	(\$2,031.75)		
								- Total		(\$2,031.75)
							Material - Total		(\$2,031.75)	
			MaterialCredit		3	Oct 16, 2023	SYSTEM	\$2,031.75		
								- Total		\$2,031.75
							MaterialCredit - Total		\$2,031.75	
	0210 - Total								\$0.00	
	0220	TYPE C BERM	Material		2	Oct 2, 2023	SYSTEM	(\$11,100.00)		
					3	Oct 16, 2023	SYSTEM	(\$11,100.00)		
							- Total		(\$22,200.00)	
							Material - Total		(\$22,200.00)	
			MaterialCredit		3	Oct 16, 2023	SYSTEM	\$11,100.00		
					4	Nov 2, 2023	SYSTEM	\$11,100.00		
					- Total		\$22,200.00			
					MaterialCredit - Total		\$22,200.00			
	0220 - Total								\$0.00	
	0280	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	Dec 19, 2023	SYSTEM	\$60,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user reills1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					7	Dec 19, 2023	SYSTEM	(\$60,000.00)		
				- Total		\$0.00				
				Material - Total		\$0.00				
0280 - Total								\$0.00		
0290	SLAB ON STEEL	Material		4	Nov 2, 2023	SYSTEM	\$110,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reills1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				4	Nov 2, 2023	SYSTEM	(\$110,544.00)			
				5	Nov 17, 2023	SYSTEM	\$190,209.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reills1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				5	Nov 17, 2023	SYSTEM	(\$190,209.00)			
				6	Dec 5, 2023	SYSTEM	\$190,209.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reills1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				6	Dec 5, 2023	SYSTEM	(\$190,209.00)			
				7	Dec 19, 2023	SYSTEM	\$190,209.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user reills1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				7	Dec 19, 2023	SYSTEM	(\$190,209.00)			
				8	Jan 2, 2024	SYSTEM	\$190,209.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user reills1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				8	Jan 2, 2024	SYSTEM	(\$190,209.00)			



Line Item Adjustments by Estimate

Mar 11, 2024

Contract ID: 230317-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3449	0290	SLAB ON STEEL	Material			2024								
					9	Jan 16, 2024	SYSTEM	\$190,209.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reills1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					9	Jan 16, 2024	SYSTEM	(\$190,209.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0290 - Total							\$0.00		
					0310		EPOXY PRESSURE INJECTING	Material		6	Dec 5, 2023	SYSTEM	(\$2,200.00)	
										7	Dec 19, 2023	SYSTEM	(\$2,200.00)	
										8	Jan 2, 2024	SYSTEM	(\$2,200.00)	
										9	Jan 16, 2024	SYSTEM	(\$2,200.00)	
10	Feb 2, 2024	SYSTEM	(\$2,200.00)											
11	Feb 16, 2024	SYSTEM	(\$4,200.00)											
12	Mar 4, 2024	SYSTEM	(\$4,200.00)											
- Total												(\$19,400.00)		
Material - Total												(\$19,400.00)		
MaterialCredit										7	Dec 19, 2023	SYSTEM	\$2,200.00	
										8	Jan 2, 2024	SYSTEM	\$2,200.00	
										9	Jan 16, 2024	SYSTEM	\$2,200.00	
										10	Feb 2, 2024	SYSTEM	\$2,200.00	
										11	Feb 16, 2024	SYSTEM	\$2,200.00	
										12	Mar 4, 2024	SYSTEM	\$4,200.00	
- Total												\$15,200.00		
MaterialCredit - Total												\$15,200.00		
0310 - Total												(\$4,200.00)		
0320		PROTECTIVE COATING - CONCRETE BENTS AND	Material		7	Dec 19, 2023	SYSTEM	\$5,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user reills1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					7	Dec 19, 2023	SYSTEM	(\$5,550.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
0320 - Total							\$0.00							
0350		FIELD APPLICATION OF INORGANIC ZINC	Material		7	Dec 19, 2023	SYSTEM	\$7,854.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user reills1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					7	Dec 19, 2023	SYSTEM	(\$7,854.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
0350 - Total							\$0.00							
0360		INTERMEDIATE FIELD COAT (SYSTEM G)	Material		7	Dec 19, 2023	SYSTEM	\$785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user reills1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					7	Dec 19, 2023	SYSTEM	(\$785.00)						



Line Item Adjustments by Estimate

Mar 11, 2024

Contract ID: 230317-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3449	0360	INTERMEDIATE FIELD COAT (SYSTEM G)	Material	- Total					\$0.00			
						Material - Total					\$0.00	
	0360 - Total								\$0.00			
	0370	FINISH FIELD COAT (SYSTEM G)	Material		7	Dec 19, 2023	SYSTEM	\$785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user reills1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					7	Dec 19, 2023	SYSTEM	(\$785.00)				
						- Total					\$0.00	
						Material - Total					\$0.00	
	0370 - Total								\$0.00			
	0390	VERTICAL DRAIN AT END BENTS	Material		6	Dec 5, 2023	SYSTEM	(\$7,000.00)				
					7	Dec 19, 2023	SYSTEM	(\$7,000.00)				
						- Total					(\$14,000.00)	
						Material - Total					(\$14,000.00)	
			MaterialCredit		7	Dec 19, 2023	SYSTEM	\$7,000.00				
					8	Jan 2, 2024	SYSTEM	\$7,000.00				
						- Total					\$14,000.00	
				MaterialCredit - Total					\$14,000.00			
	0390 - Total								\$0.00			
	J4S3449 - Total								(\$4,071.80)			
	Overall - Total								(\$4,071.80)			



Contract Adjustments for Contract - 230317-C04

There are no contract adjustments to display for this contract.