



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2024

Pay Estimate Created Date: June 17, 2024

Progress Estimate Number 11	Contract ID	230317-C05	Pay Period Start	May 2, 2024	Original Contract Amount	\$7,407,919.00
	Prime Contractor	Custom Lighting Services, LLC dba Black & McDonald	Pay Period End	June 15, 2024	Net Change Order Amount	\$0.00
					Current Contract Amount	\$7,407,919.00

Approval Date		By User
June 17, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	kinga4
June 18, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
June 18, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2024	December 31, 2024		15.55%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 5, 2023	April 5, 2023	
Letting Date	March 17, 2023	March 17, 2023	
Notice to Proceed Date	May 8, 2023	May 8, 2023	
Open to Traffic Date			
Work Began Date	July 18, 2023	July 18, 2023	

Contract Total Pay For Estimate No. 11

	This Estimate	Previous	To Date
230317-C05			
Total Posted Items Pay	\$126,374.85	\$1,025,679.21	\$1,152,054.06
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$126,374.85	\$1,025,679.21	\$1,152,054.06

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0048	0010	9019902	MISC.LABOR/EQUIPMENT REMOVAL AND REPLACEMENT WORK ADJUSTMENT FACTOR	EA	\$1.268	34,222.5	\$43,394.13
	0020	9019902	MISC.MATERIAL FOR REPLACEMENT WORK ADJUSTMENT FACTOR	EA	\$1.246	47,725.5	\$59,465.97
	0030	9019902	MISC.TRAFFIC CONTROL ADJUSTMENT FACTOR	EA	\$2.986	7,875	\$23,514.75
Project JKU0048 - Total							\$126,374.85
Overall - Total							\$126,374.85

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0048	0010	MISC.	Material			-118,468.74	\$1.27	(\$150,218.36)
	0010	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kinga4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	118,468.74	\$1.27	\$150,218.36
	0020	MISC.	Material			-648,718.5	\$1.25	(\$808,303.25)
	0020	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kinga4	648,718.5	\$1.25	\$808,303.25



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2024

Pay Estimate Created Date: June 17, 2024

Progress Estimate Number 11	Contract ID	230317-C05	Pay Period Start	May 2, 2024	Original Contract Amount	\$7,407,919.00
	Prime Contractor	Custom Lighting Services, LLC dba Black & McDonald	Pay Period End	June 15, 2024	Net Change Order Amount	\$0.00
					Current Contract Amount	\$7,407,919.00

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0048					overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	0030	MISC.	Material			-19,975	\$2.99	(\$59,645.35)
	0030	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kinga4 overriding Payment Estimate Exception 3 on the current Payment Estimate.	19,975	\$2.99	\$59,645.35
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 19, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0048	FAS-S303(090)	Fixed Price Variable Scope Lighting improvements	Various	CASS	at various locations in Cass and Jackson Counties

Totals by Job Numbers

JKU0048			
	This Estimate	Previous	To Date
Posted Item Pay	\$126,374.85	\$1,025,679.21	\$1,152,054.06
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$126,374.85	\$1,025,679.21	\$1,152,054.06
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 19, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0048, Item 9019902, Project Item Line Number 0010, Material Set 9019902, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Need to work with materials to clear this exception.	kinga4	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0048, Item 9019902, Project Item Line Number 0020, Material Set 9019902, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Need to work with materials to clear this exception.	kinga4	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0048, Item 9019902, Project Item Line Number 0030, Material Set 9019902, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Need to work with materials to clear this exception.	kinga4	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230317-C05	JKU0048	0020	0010	9019902	MISC.LABOR/EQUIPMENT REMOVAL AND REPLACEMENT WORK ADJUSTMENT FACTOR	2,400,000.00	0.00	2,400,000.00	EA	118,468.74	\$1.27	\$150,218.36
			0020	9019902	MISC.MATERIAL FOR REPLACEMENT WORK ADJUSTMENT FACTOR	2,050,000.00	0.00	2,050,000.00	EA	648,718.50	\$1.25	\$808,303.25
			0020	9019902	MISC.TRAFFIC CONTROL ADJUSTMENT FACTOR	550,000.00	0.00	550,000.00	EA	19,975.00	\$2.99	\$59,645.35
			0020	9019902	MISC.RECONNAISSANCE OF LIGHTS	4,700.00	0.00	4,700.00	EA	3,743.00	\$35.77	\$133,887.11
Project JKU0048 - Total Value Posted to Date as of Report Generated Date											\$1,152,054.07	
230317-C05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,152,054.07



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JKU0048

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	9019902	MISC. HIGHWAY LIGHTING	6/6/24	6/17/24	34,222.50	EA	US 71 - Jackson County		0		0	Misc. 2 Person crew for 146.25 hours*(Unit Price Rate-\$234.00) Total = \$34222.50 Work completed through 6/6/24 This payment includes 75% of the work completed through 6/6/24 on this route
0020	9019902	MISC. HIGHWAY LIGHTING	6/6/24	6/17/24	47,725.50	EA	US 71 - Jackson County		0		0	LUMINAIRE, LED - A - 8.25 * (Unit Price Rate - \$184.00) = \$1518 LUMINAIRE, LED - B - 171.75 * (Unit Price Rate - \$237.00) = \$40704.75 LUMINAIRE, LED - C - 21.75 * (Unit Price Rate - \$253.00) = \$5502.75 Total = \$47725.50 Work completed through 6/6/2024 This payment includes 75% of the work completed through 6/6/24 on this route
0030	9019902	MISC. HIGHWAY LIGHTING	6/6/24	6/17/24	7,875.00	EA	US 71 - Jackson County		0		0	MISC. ADDITIONAL TRUCK MOUNTED ATTENUATOR - 22.5 * (Unit Price Rate - \$350.00) Total = \$7875.00 Work Completed Through 6/6/2024 This payment includes 75% of the work completed through 6/6/24 on this route

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 230317-C05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0048	0010	MISC. HIGHWAY LIGHTING	Material		7	Jan 16, 2024	SYSTEM	\$17,829.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Jan 16, 2024	SYSTEM	(\$17,829.09)	
					8	Feb 2, 2024	SYSTEM	\$55,493.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Feb 2, 2024	SYSTEM	(\$55,493.06)	
					9	Apr 16, 2024	SYSTEM	\$76,856.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Apr 16, 2024	SYSTEM	(\$76,856.32)	
					10	May 2, 2024	SYSTEM	\$106,824.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	May 2, 2024	SYSTEM	(\$106,824.23)	
					11	Jun 17, 2024	SYSTEM	\$150,218.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kinga4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Jun 17, 2024	SYSTEM	(\$150,218.36)	
					- Total				
Material - Total								\$0.00	
0010 - Total								\$0.00	
JKU0048	0020	MISC. HIGHWAY LIGHTING	Material		7	Jan 16, 2024	SYSTEM	\$123,354.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Jan 16, 2024	SYSTEM	(\$123,354.00)	
					8	Feb 2, 2024	SYSTEM	\$529,051.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Feb 2, 2024	SYSTEM	(\$529,051.60)	
					9	Apr 16, 2024	SYSTEM	\$580,037.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Apr 16, 2024	SYSTEM	(\$580,037.92)	
					10	May 2, 2024	SYSTEM	\$748,837.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	May 2, 2024	SYSTEM	(\$748,837.28)	
					11	Jun 17, 2024	SYSTEM	\$808,303.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kinga4 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Jun 17, 2024	SYSTEM	(\$808,303.25)	
					- Total				
Material - Total								\$0.00	
0020 - Total								\$0.00	
JKU0048	0030	MISC. HIGHWAY LIGHTING	Material		9	Apr 16, 2024	SYSTEM	\$14,631.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Apr 16, 2024	SYSTEM	(\$14,631.40)	
					10	May 2, 2024	SYSTEM	\$36,130.60	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Contract ID: 230317-C05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0048	0030	MISC. HIGHWAY LIGHTING	Material			2024			Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					10	May 2, 2024	SYSTEM	(\$36,130.60)					
					11	Jun 17, 2024	SYSTEM	\$59,645.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kinga4 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					11	Jun 17, 2024	SYSTEM	(\$59,645.35)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0030 - Total								\$0.00				
	0040	MISC. HIGHWAY LIGHTING	Material		1	Aug 2, 2023	SYSTEM	\$2,861.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					1	Aug 2, 2023	SYSTEM	(\$2,861.60)					
					- Total								\$0.00
Material - Total								\$0.00					
0040 - Total								\$0.00					
JKU0048 - Total								\$0.00					
Overall - Total								\$0.00					



Contract Adjustments for Contract - 230317-C05

There are no contract adjustments to display for this contract.