



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 20, 2023

Pay Estimate Created Date: September 18, 2023

Progress Estimate Number 2	Contract ID 230317-C06 Prime Contractor Mera Excavating, LLC	Pay Period Start May 16, 2023 Pay Period End September 15, 2023	Original Contract Amount \$1,066,863.03 Net Change Order Amount \$0.00 Current Contract Amount \$1,066,863.03
--------------------------------------	---	--	--

Approval Date		By User
September 18, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	jamesc2
September 18, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	ilesb1
September 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 28, 2024	June 28, 2024		1.14%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 5, 2023	April 5, 2023	
Letting Date	March 17, 2023	March 17, 2023	
Notice to Proceed Date	May 8, 2023	May 8, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
230317-C06			
Total Posted Items Pay	\$0.00	\$12,132.00	\$12,132.00
Gross Item Adjustments	\$120,689.00	\$0.00	\$120,689.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$12,132.00	\$132,821.00
Contract Total Payable This Estimate:	\$120,689.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3173	0390	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$120,689.00
Total								\$120,689.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 20, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3173	FAS S303(63)	Bridge replacement	WW	JOHNSON	over Muddy Creek east of Route 23 near Windsor

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J3S3173	Posted Item Pay	\$0.00	\$12,132.00
	Gross Item Adjustments	\$120,689.00	\$0.00
	Gross Item Pay	\$120,689.00	\$12,132.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 20, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230317-C06	J3S3173	0001	0010	2013000	CLEARING AND GRUBBING	0.35	0.00	0.35	ACRE	0.00	\$1,788.21	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,123.46	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	1,263.00	0.00	1,263.00	CUYD	0.00	\$3.22	\$0.00
		0001	0040	2035500	EMBANKMENT IN PLACE	1,288.00	0.00	1,288.00	CUYD	0.00	\$6.27	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	1,011.00	0.00	1,011.00	CUYD	0.00	\$6.61	\$0.00
		0001	0060	2039901	MISC.GEOSYNTHETIC REINFORCEMENT GEOGRID	1.00	0.00	1.00	LS	0.00	\$5,421.30	\$0.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,977.00	0.00	1,977.00	SQYD	0.00	\$8.29	\$0.00
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	1,977.00	0.00	1,977.00	SQYD	0.00	\$104.61	\$0.00
		0001	0090	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	665.00	0.00	665.00	CUYD	0.00	\$38.11	\$0.00
		0001	0100	6096041	PLACING TYPE 1 ROCK DITCH LINER	665.00	0.00	665.00	CUYD	0.00	\$16.76	\$0.00
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	381.00	0.00	381.00	CUYD	0.00	\$48.77	\$0.00
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	381.00	0.00	381.00	CUYD	0.00	\$16.73	\$0.00
		0001	0130	6161005	CONSTRUCTION SIGNS	371.00	0.00	371.00	SQFT	0.00	\$11.93	\$0.00
		0001	0140	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	0.00	\$243.72	\$0.00
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$7,543.67	\$0.00
		0001	0160	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$73,470.60	\$0.00
		0001	0161	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$61,338.60	\$0.00
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,057.00	0.00	2,057.00	LF	0.00	\$1.23	\$0.00
		0001	0180	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	628.00	0.00	628.00	SQYD	0.00	\$3.27	\$0.00
		0001	0190	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,629.93	\$0.00
		0001	0200	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$4,178.43	\$0.00
		0001	0210	8061005	ROCK DITCH CHECK	90.00	0.00	90.00	LF	0.00	\$12.18	\$0.00
		0001	0220	8061006	ALTERNATE DITCH CHECK	130.00	0.00	130.00	LF	0.00	\$16.98	\$0.00
		0001	0230	8061016	SEDIMENT REMOVAL	13.00	0.00	13.00	CUYD	0.00	\$11.73	\$0.00
		0001	0240	8061019	SILT FENCE	1,056.00	0.00	1,056.00	LF	0.00	\$3.47	\$0.00
		0001	0250	8061050	TYPE C BERM	260.00	0.00	260.00	LF	0.00	\$10.26	\$0.00
		0001	0260	8064140	TYPE 3B EROSION CONTROL BLANKET	4,900.00	0.00	4,900.00	SQYD	0.00	\$2.30	\$0.00
		0010	0270	6061060	MGS GUARDRAIL	200.00	0.00	200.00	LF	0.00	\$41.42	\$0.00
		0010	0280	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,563.61	\$0.00
		0010	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$4,270.36	\$0.00
		0070	0300	2061000	CLASS 1 EXCAVATION	65.00	0.00	65.00	CUYD	0.00	\$19.26	\$0.00
		0070	0310	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$27,465.34	\$0.00
		0070	0320	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	107.00	0.00	107.00	SQYD	0.00	\$126.53	\$0.00
		0070	0330	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	630.00	0.00	630.00	LF	0.00	\$121.07	\$0.00
		0070	0340	7026000	PRE-BORE FOR PILING	354.00	0.00	354.00	LF	0.00	\$77.45	\$0.00
		0070	0350	7027000	PILE POINT REINFORCEMENT	20.00	0.00	20.00	EA	0.00	\$140.76	\$0.00
		0070	0360	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	38.90	0.00	38.90	CUYD	0.00	\$816.65	\$0.00
		0070	0370	7034219A	TYPE D BARRIER	267.00	0.00	267.00	LF	0.00	\$162.54	\$0.00
		0070	0380	7034222	SLAB ON CONCRETE BEAM	345.00	0.00	345.00	SQYD	0.00	\$484.05	\$0.00
		0070	0390	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	340.00	0.00	340.00	LF	0.00	\$460.96	\$0.00
		0070	0400	7061060	REINFORCING STEEL (BRIDGES)	2,480.00	0.00	2,480.00	LB	0.00	\$3.16	\$0.00
		0070	0410	7123610	SLAB DRAIN	22.00	0.00	22.00	EA	0.00	\$402.44	\$0.00
		0070	0420	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,851.41	\$0.00
0070	0430	7161000	PLAIN NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$176.15	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230317-C06	J3S3173	0001	5001	6189901	MISC.New Line for Contract Bond	0.00	1.00	1.00	LS	1.00	\$12,132.00	\$12,132.00
Project J3S3173 - Total Value Posted to Date as of Report Generated Date												\$12,132.00
230317-C06 Overall - Total Value Posted to Date as of Report Generated Date												\$12,132.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 20, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 230317-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3173	0390	21 IN., PRESTRESSED CONC SPREAD BOX BM	Construction Stockpile STMI		2	Sep 18, 2023	SYSTEM	\$120,689.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total		
								\$120,689.00		
			Construction Stockpile STMI - Total						\$120,689.00	
	0390 - Total								\$120,689.00	
J3S3173 - Total								\$120,689.00		
Overall - Total								\$120,689.00		



Contract Adjustments for Contract - 230317-C06

There are no contract adjustments to display for this contract.