



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 7, 2025

Pay Estimate Created Date: January 2, 2025

<b>Progress Estimate Number</b> 13	<b>Contract ID</b> 230317-D02 <b>Prime Contractor</b> Gerstner Electric, Inc.	<b>Pay Period Start</b> July 16, 2024 <b>Pay Period End</b> January 1, 2025	<b>Original Contract Amount</b> \$2,155,432.10 <b>Net Change Order Amount</b> (\$3,760.00) <b>Current Contract Amount</b> \$2,151,672.10
---------------------------------------	--	--	--

Approval Date		By User
January 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	schaua1
January 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kronej1
January 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 24, 2024	June 24, 2024	June 20, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 5, 2023	April 5, 2023	
Letting Date	March 17, 2023	March 17, 2023	
Notice to Proceed Date	May 8, 2023	May 8, 2023	
Open to Traffic Date			
Work Began Date	December 18, 2023	December 18, 2023	

Contract Total Pay For Estimate No. 13			
	This Estimate	Previous	To Date
230317-D02			
Total Posted Items Pay	\$500.00	\$2,151,172.12	\$2,151,672.12
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,151,172.12	\$2,151,672.12
<b>Contract Total Payable This Estimate:</b>	<b>\$500.00</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0080	0040	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$5,000.000	0.05	\$250.00
<b>Project JCD0080 - Total</b>							<b>\$250.00</b>
JCD0081	0250	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$5,000.000	0.05	\$250.00
<b>Project JCD0081 - Total</b>							<b>\$250.00</b>
<b>Overall - Total</b>							<b>\$500.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on January 7, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0080	I-70-3(302)	DYNAMIC MESSAGE SIGN REPLACEMENT	I-70	VARIOUS	at various locations in the Central District
JCD0081	I-44-2(343)	DYNAMIC MESSAGE SIGN REPLACEMENT	I-44	VARIOUS	at various locations in the Central District

Totals by Job Numbers				
JCD0080		<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	<b>Posted Item Pay</b>	\$250.00	\$981,383.00	\$981,633.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$250.00</b>	<b>\$981,383.00</b>	<b>\$981,633.00</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
JCD0081		<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	<b>Posted Item Pay</b>	\$250.00	\$1,169,789.12	\$1,170,039.12
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$250.00</b>	<b>\$1,169,789.12</b>	<b>\$1,170,039.12</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on January 7, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230317-D02	JCD0080	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$24,000.00	\$24,000.00
		0001	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00
		0001	0030	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	-2.00	0.00	EA	0.00	\$1,000.00	\$0.00
		0001	0040	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$60,000.00	\$60,000.00
		0030	0060	9028220	CABLE, 12 AWG 1 CONDUCTOR, POWER	1,450.00	0.00	1,450.00	LF	1,450.00	\$0.70	\$1,015.00
		0050	0070	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	128.00	10.00	138.00	LF	138.00	\$24.00	\$3,312.00
		0050	0080	9108200	CABLE, 0 AWG, 1 CONDUCTOR, POWER	60.00	0.00	60.00	LF	60.00	\$6.00	\$360.00
		0050	0090	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	1,600.00	0.00	1,600.00	LF	1,600.00	\$4.20	\$6,720.00
		0050	0100	9108204	CABLE, 4 AWG, 1 CONDUCTOR, POWER	350.00	0.00	350.00	LF	350.00	\$3.25	\$1,137.50
		0050	0110	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	510.00	0.00	510.00	LF	510.00	\$2.25	\$1,147.50
		0050	0120	9108208	CABLE, 8 AWG, 1 CONDUCTOR, POWER	900.00	0.00	900.00	LF	900.00	\$1.75	\$1,575.00
		0050	0130	9108402	WIRE, 2 AWG, BARE NEUTRAL	400.00	0.00	400.00	LF	400.00	\$4.00	\$1,600.00
		0050	0140	9108406	WIRE, 6 AWG, BARE NEUTRAL	110.00	0.00	110.00	LF	110.00	\$2.00	\$220.00
		0050	0150	9109100	BASE, CONCRETE	8.00	0.00	8.00	CUYD	8.00	\$3,050.00	\$24,400.00
		0050	0160	9109901	MISC.DMS TRAINING	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0050	0170	9109902	MISC.3-LINE ROADSIDE DYNAMIC MESSAGE SIGN REPLACEMENT	9.00	0.00	9.00	EA	9.00	\$82,525.00	\$742,725.00
		0050	0180	9109902	MISC.INSTALL CONDUIT INTO EXISTING PULL BOX	16.00	0.00	16.00	EA	16.00	\$250.00	\$4,000.00
		0050	0190	9109902	MISC.PAD MOUNTED 120/240V UPS	8.00	0.00	8.00	EA	8.00	\$10,925.00	\$87,400.00
		0050	0200	9109902	MISC.POWER SUPPLY PEDESTAL AND DMS CONTROLLER CABINET REWIRING	9.00	0.00	9.00	EA	9.00	\$1,035.00	\$9,315.00
		0050	0210	9109903	MISC.DMS COMMUNICATION CABLE	1,041.00	0.00	1,041.00	LF	1,041.00	\$5.00	\$5,205.00
<b>Project JCD0080 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$981,633.00</b>
JCD0081		0001	0220	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$27,000.00	\$27,000.00
		0001	0230	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00
		0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	-2.00	0.00	EA	0.00	\$1,000.00	\$0.00
		0001	0250	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0260	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$74,937.10	\$74,937.10
		0001	0270	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	29.00	0.00	29.00	LF	29.00	\$950.00	\$27,550.00
		0030	0280	9028220	CABLE, 12 AWG 1 CONDUCTOR, POWER	1,800.00	0.00	1,800.00	LF	1,800.00	\$0.70	\$1,260.00
		0050	0290	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	186.00	0.00	186.00	LF	186.00	\$24.00	\$4,464.00
		0050	0300	9108200	CABLE, 0 AWG, 1 CONDUCTOR, POWER	2,210.00	0.00	2,210.00	LF	2,210.00	\$6.00	\$13,260.00
		0050	0310	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	270.00	0.00	270.00	LF	270.00	\$4.20	\$1,134.00
		0050	0320	9108204	CABLE, 4 AWG, 1 CONDUCTOR, POWER	1,230.00	0.00	1,230.00	LF	1,230.00	\$3.25	\$3,997.50
		0050	0330	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	130.00	0.00	130.00	LF	130.00	\$2.25	\$292.50
		0050	0340	9108208	CABLE, 8 AWG, 1 CONDUCTOR, POWER	1,100.00	0.00	1,100.00	LF	1,100.00	\$1.75	\$1,925.00
		0050	0350	9108400	WIRE, 0 AWG, BARE NEUTRAL	740.00	0.00	740.00	LF	740.00	\$6.00	\$4,440.00
		0050	0360	9108402	WIRE, 2 AWG, BARE NEUTRAL	90.00	0.00	90.00	LF	90.00	\$4.20	\$378.00
		0050	0370	9108404	WIRE, 4 AWG, BARE NEUTRAL	160.00	0.00	160.00	LF	160.00	\$3.25	\$520.00
		0050	0380	9108408	WIRE, 8 AWG, BARE NEUTRAL	100.00	0.00	100.00	LF	100.00	\$1.75	\$175.00
		0050	0390	9109100	BASE, CONCRETE	10.00	0.00	10.00	CUYD	10.00	\$3,050.00	\$30,500.00
		0050	0400	9109901	MISC.DMS TRAINING	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0050	0410	9109902	MISC.3-LINE ROADSIDE DYNAMIC MESSAGE SIGN REPLACEMENT	10.00	0.00	10.00	EA	10.00	\$82,525.00	\$825,250.00
		0050	0420	9109902	MISC.DMS STRUCTURE, FURNISH AND INSTALL	1.00	0.00	1.00	EA	1.00	\$15,000.00	\$15,000.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230317-D02	JCD0081	0050	0430	9109902	MISC.INSTALL CONDUIT INTO EXISTING PULL BOX	22.00	0.00	22.00	EA	22.00	\$250.00	\$5,500.00
		0050	0440	9109902	MISC.PAD MOUNTED 120/240V UPS	10.00	0.00	10.00	EA	10.00	\$10,925.00	\$109,250.00
		0050	0450	9109902	MISC.POWER SUPPLY PEDESTAL AND DMS CONTROLLER CABINET REWIRING	10.00	0.00	10.00	EA	10.00	\$1,035.00	\$10,350.00
		0050	0460	9109903	MISC.CAT-5E CABLE	60.00	0.00	60.00	LF	60.00	\$3.50	\$210.00
		0050	0470	9109903	MISC.DMS COMMUNICATION CABLE	1,029.00	0.00	1,029.00	LF	1,029.00	\$5.00	\$5,145.00
<b>Project JCD0081 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$1,170,039.10</b>	
<b>230317-D02 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,151,672.10</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on January 7, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JCD0080

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	6169901	MISC.	12/23/24	12/23/24	0.05	LS	I-70					

Project: JCD0081

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0250	6169901	MISC.	12/23/24	12/23/24	0.05	LS	I-44					

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230317-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0080	0070	CONDUIT, 2 IN., RIGID, IN TRENCH	Material		5	Feb 2, 2024	SYSTEM	\$384.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					5	Feb 2, 2024	SYSTEM	(\$384.00)				
			<b>- Total</b>							<b>\$0.00</b>		
			<b>Material - Total</b>							<b>\$0.00</b>		
			Overrun	Overrun	10	Jun 18, 2024	SYSTEM	(\$240.00)				
					12	Jul 15, 2024	SYSTEM	\$240.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',24.00000 - 24.00000, 'is applied (if non-zero).			
			<b>Overrun - Total</b>							<b>\$0.00</b>		
			<b>Overrun - Total</b>							<b>\$0.00</b>		
			<b>0070 - Total</b>							<b>\$0.00</b>		
			0160	MISC. ITS	Material		11	Jul 1, 2024	SYSTEM	\$1.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
11	Jul 1, 2024	SYSTEM					(\$1.00)					
12	Jul 15, 2024	SYSTEM					\$1.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
12	Jul 15, 2024	SYSTEM					(\$1.00)					
<b>- Total</b>							<b>\$0.00</b>					
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0160 - Total</b>							<b>\$0.00</b>					
0170	MISC. ITS	Material		9	Jun 3, 2024	SYSTEM	\$165,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				9	Jun 3, 2024	SYSTEM	(\$165,050.00)					
				10	Jun 18, 2024	SYSTEM	\$742,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				10	Jun 18, 2024	SYSTEM	(\$742,725.00)					
				11	Jul 1, 2024	SYSTEM	\$742,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				11	Jul 1, 2024	SYSTEM	(\$742,725.00)					
				12	Jul 15, 2024	SYSTEM	\$742,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				12	Jul 15, 2024	SYSTEM	(\$742,725.00)					
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
<b>0170 - Total</b>							<b>\$0.00</b>					
0180	MISC. ITS	Material		5	Feb 2, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				5	Feb 2, 2024	SYSTEM	(\$500.00)					
				6	Apr 16, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				6	Apr 16, 2024	SYSTEM	(\$500.00)					



## Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230317-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0080	0180	MISC. ITS	Material		7	May 2, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					7	May 2, 2024	SYSTEM	(\$500.00)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>0180 - Total</b>								<b>\$0.00</b>					
	0190	MISC. ITS	Construction Stockpile			10	Jun 18, 2024	SYSTEM	(\$62,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						<b>- Total</b>								<b>(\$62,600.00)</b>
			<b>Construction Stockpile - Total</b>								<b>(\$62,600.00)</b>			
			Construction Stockpile STMA			1	Aug 2, 2023	SYSTEM	\$62,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
						<b>- Total</b>								<b>\$62,600.00</b>
			<b>Construction Stockpile STMA - Total</b>								<b>\$62,600.00</b>			
			Material				10	Jun 18, 2024	SYSTEM	\$87,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
							10	Jun 18, 2024	SYSTEM	(\$87,400.00)				
							11	Jul 1, 2024	SYSTEM	\$87,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
							11	Jul 1, 2024	SYSTEM	(\$87,400.00)				
							12	Jul 15, 2024	SYSTEM	\$87,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
							12	Jul 15, 2024	SYSTEM	(\$87,400.00)				
			<b>- Total</b>								<b>\$0.00</b>			
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>0190 - Total</b>								<b>\$0.00</b>					
	0200	MISC. ITS	Material			9	Jun 3, 2024	SYSTEM	\$2,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
						9	Jun 3, 2024	SYSTEM	(\$2,070.00)					
						<b>- Total</b>								<b>\$0.00</b>
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0200 - Total</b>								<b>\$0.00</b>						
<b>JCD0080 - Total</b>								<b>\$0.00</b>						
JCD0081	0230	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		7	May 2, 2024	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	May 2, 2024	SYSTEM	(\$2,500.00)						
					8	May 17, 2024	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	May 17, 2024	SYSTEM	(\$2,500.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0230 - Total</b>								<b>\$0.00</b>						
	0270	DRILLED SHAFTS (3 FT. 0 IN.	Material		2	Dec 18, 2023	SYSTEM	\$27,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					





### Line Item Adjustments by Estimate

Contract ID: 230317-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0081	0270	DIA.)	Material		2	Dec 18, 2023	SYSTEM	(\$27,550.00)						
					3	Jan 2, 2024	SYSTEM	\$27,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Jan 2, 2024	SYSTEM	(\$27,550.00)						
					4	Jan 16, 2024	SYSTEM	\$27,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Jan 16, 2024	SYSTEM	(\$27,550.00)						
					5	Feb 2, 2024	SYSTEM	\$27,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Feb 2, 2024	SYSTEM	(\$27,550.00)						
					6	Apr 16, 2024	SYSTEM	\$27,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Apr 16, 2024	SYSTEM	(\$27,550.00)						
					7	May 2, 2024	SYSTEM	\$27,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	May 2, 2024	SYSTEM	(\$27,550.00)						
					8	May 17, 2024	SYSTEM	\$27,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	May 17, 2024	SYSTEM	(\$27,550.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0270 - Total</b>								<b>\$0.00</b>						
0290	CONDUIT, 2 IN., RIGID, IN TRENCH	Material			2	Dec 18, 2023	SYSTEM	\$1,776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					2	Dec 18, 2023	SYSTEM	(\$1,776.00)						
					3	Jan 2, 2024	SYSTEM	\$2,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					3	Jan 2, 2024	SYSTEM	(\$2,928.00)						
					4	Jan 16, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					4	Jan 16, 2024	SYSTEM	(\$4,464.00)						
					5	Feb 2, 2024	SYSTEM	\$4,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					5	Feb 2, 2024	SYSTEM	(\$4,464.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0290 - Total</b>								<b>\$0.00</b>						
0350	WIRE, 0 AWG, BARE NEUTRAL	Material			6	Apr 16, 2024	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Apr 16, 2024	SYSTEM	(\$4,440.00)						



## Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230317-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0081	0350	WIRE, 0 AWG, BARE NEUTRAL	Material		7	May 2, 2024	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	May 2, 2024	SYSTEM	(\$4,440.00)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>0350 - Total</b>								<b>\$0.00</b>					
	0360	WIRE, 2 AWG, BARE NEUTRAL	Material		6	Apr 16, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Apr 16, 2024	SYSTEM	(\$378.00)						
					7	May 2, 2024	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					7	May 2, 2024	SYSTEM	(\$378.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0360 - Total</b>								<b>\$0.00</b>					
	0370	WIRE, 4 AWG, BARE NEUTRAL	Material		6	Apr 16, 2024	SYSTEM	\$520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					6	Apr 16, 2024	SYSTEM	(\$520.00)						
					7	May 2, 2024	SYSTEM	\$520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					7	May 2, 2024	SYSTEM	(\$520.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0370 - Total</b>								<b>\$0.00</b>					
	0380	WIRE, 8 AWG, BARE NEUTRAL	Material		6	Apr 16, 2024	SYSTEM	\$175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
6					Apr 16, 2024	SYSTEM	(\$175.00)							
7					May 2, 2024	SYSTEM	\$175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
7					May 2, 2024	SYSTEM	(\$175.00)							
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0380 - Total</b>								<b>\$0.00</b>						
0400	MISC. ITS	Material		11	Jul 1, 2024	SYSTEM	\$1.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				11	Jul 1, 2024	SYSTEM	(\$1.00)							
				12	Jul 15, 2024	SYSTEM	\$1.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				12	Jul 15, 2024	SYSTEM	(\$1.00)							
				<b>- Total</b>								<b>\$0.00</b>		
				<b>Material - Total</b>								<b>\$0.00</b>		
<b>0400 - Total</b>								<b>\$0.00</b>						



## Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230317-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0081	0410	MISC. ITS	Material		7	May 2, 2024	SYSTEM	\$165,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					7	May 2, 2024	SYSTEM	(\$165,050.00)						
					8	May 17, 2024	SYSTEM	\$577,675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	May 17, 2024	SYSTEM	(\$577,675.00)						
					9	Jun 3, 2024	SYSTEM	\$825,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Jun 3, 2024	SYSTEM	(\$825,250.00)						
					10	Jun 18, 2024	SYSTEM	\$825,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Jun 18, 2024	SYSTEM	(\$825,250.00)						
					11	Jul 1, 2024	SYSTEM	\$825,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Jul 1, 2024	SYSTEM	(\$825,250.00)						
					12	Jul 15, 2024	SYSTEM	\$825,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					12	Jul 15, 2024	SYSTEM	(\$825,250.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0410 - Total</b>								<b>\$0.00</b>						
0420	MISC. ITS	Material		9	Jun 3, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				9	Jun 3, 2024	SYSTEM	(\$15,000.00)							
				<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0420 - Total</b>								<b>\$0.00</b>						
0430	MISC. ITS	Material		3	Jan 2, 2024	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				3	Jan 2, 2024	SYSTEM	(\$3,500.00)							
				4	Jan 16, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				4	Jan 16, 2024	SYSTEM	(\$5,500.00)							
				5	Feb 2, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				5	Feb 2, 2024	SYSTEM	(\$5,500.00)							
				6	Apr 16, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				6	Apr 16, 2024	SYSTEM	(\$5,500.00)							
7	May 2, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment										



## Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230317-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0081	0430	MISC. ITS	Material						Estimate Exception 9 on the current Payment Estimate.	
					7	May 2, 2024	SYSTEM	(\$5,500.00)		
				<b>- Total</b>					<b>\$0.00</b>	
	<b>Material - Total</b>					<b>\$0.00</b>				
	<b>0430 - Total</b>					<b>\$0.00</b>				
	0440	MISC. ITS	Construction Stockpile			6	Apr 16, 2024	SYSTEM	(\$78,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>					<b>(\$78,250.00)</b>	
				<b>Construction Stockpile - Total</b>					<b>(\$78,250.00)</b>	
		Construction Stockpile STMA		1	Aug 2, 2023	SYSTEM	\$78,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>					<b>\$78,250.00</b>		
		<b>Construction Stockpile STMA - Total</b>					<b>\$78,250.00</b>			
		Material		6	Apr 16, 2024	SYSTEM	\$109,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				6	Apr 16, 2024	SYSTEM	(\$109,250.00)			
				7	May 2, 2024	SYSTEM	\$109,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				7	May 2, 2024	SYSTEM	(\$109,250.00)			
			8	May 17, 2024	SYSTEM	\$109,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
			8	May 17, 2024	SYSTEM	(\$109,250.00)				
	9		Jun 3, 2024	SYSTEM	\$109,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	9		Jun 3, 2024	SYSTEM	(\$109,250.00)					
	10		Jun 18, 2024	SYSTEM	\$109,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	10		Jun 18, 2024	SYSTEM	(\$109,250.00)					
	11		Jul 1, 2024	SYSTEM	\$109,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
	11		Jul 1, 2024	SYSTEM	(\$109,250.00)					
	12	Jul 15, 2024	SYSTEM	\$109,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
	12	Jul 15, 2024	SYSTEM	(\$109,250.00)						
<b>- Total</b>					<b>\$0.00</b>					
<b>Material - Total</b>					<b>\$0.00</b>					
<b>0440 - Total</b>					<b>\$0.00</b>					
0450	MISC. ITS	Material		7	May 2, 2024	SYSTEM	\$2,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				7	May 2, 2024	SYSTEM	(\$2,070.00)			
				8	May 17, 2024	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				8	May 17, 2024	SYSTEM	(\$8,280.00)			



## Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230317-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0081	0450	MISC. ITS	Material			2024					
					9	Jun 3, 2024	SYSTEM	\$10,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					9	Jun 3, 2024	SYSTEM	(\$10,350.00)			
									<b>- Total</b>	<b>\$0.00</b>	
									<b>Material - Total</b>	<b>\$0.00</b>	
									<b>0450 - Total</b>	<b>\$0.00</b>	
	0470	MISC. ITS	Material		7	May 2, 2024	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					7	May 2, 2024	SYSTEM	(\$480.00)			
					8	May 17, 2024	SYSTEM	\$3,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					8	May 17, 2024	SYSTEM	(\$3,575.00)			
											<b>- Total</b>
									<b>Material - Total</b>	<b>\$0.00</b>	
								<b>0470 - Total</b>	<b>\$0.00</b>		
<b>JCD0081 - Total</b>								<b>\$0.00</b>			
<b>Overall - Total</b>								<b>\$0.00</b>			



---

**Contract Adjustments for Contract - 230317-D02**

There are no contract adjustments to display for this contract.