



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 4, 2024

Pay Estimate Created Date: April 2, 2024

Progress Estimate Number 11	Contract ID 230317-H07 Prime Contractor J M Scheidle, LLC	Pay Period Start March 16, 2024 Pay Period End April 1, 2024	Original Contract Amount \$1,791,274.00 Net Change Order Amount \$88,418.00 Current Contract Amount \$1,879,692.00
---------------------------------------	--	---	---

Approval Date	By User
April 2, 2024	ingral1
April 2, 2024	stottt1
April 3, 2024	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2024	June 30, 2024		71.48%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 5, 2023	April 5, 2023	
Letting Date	March 17, 2023	March 17, 2023	
Notice to Proceed Date	May 8, 2023	May 8, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
230317-H07			
Total Posted Items Pay	\$144,540.00	\$1,199,017.79	\$1,343,557.79
Gross Item Adjustments	(\$32,294.47)	\$93,046.80	\$60,752.33
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$112,245.53	\$1,292,064.59	\$1,404,310.12

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3761	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$119,000.000	0.2	\$23,800.00
	0020	2159910	MISC.SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENT	100F	\$1,800.000	9	\$16,200.00
	0240	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$38.000	430	\$16,340.00
	0270	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	EA	\$3,900.000	6	\$23,400.00
	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,800.000	6	\$22,800.00
	0370	7039902	MISC.End Post Modification	EA	\$7,000.000	6	\$42,000.00
Project J9S3761 - Total							\$144,540.00
Overall - Total							\$144,540.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3761	0240	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$8,800.24)
	0270	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$12,870.00)
	0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$10,624.23)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 4, 2024

Pay Estimate Created Date: April 2, 2024

Progress Estimate Number 11		Contract ID 230317-H07 Prime Contractor J M Scheidle, LLC	Pay Period Start March 16, 2024 Pay Period End April 1, 2024	Original Contract Amount \$1,791,274.00 Net Change Order Amount \$88,418.00 Current Contract Amount \$1,879,692.00				
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Total								(\$32,294.47)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on April 4, 2024

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3761	FAS S704(36)	Bridge railing replacement	Various	VARIOUS	at various locations in the Southeast District

Totals by Job Numbers			
-----------------------	--	--	--

Job Number		This Estimate	Previous	To Date
J9S3761	Posted Item Pay	\$144,540.00	\$1,199,017.79	\$1,343,557.79
	Gross Item Adjustments	(\$32,294.47)	\$93,046.80	\$60,752.33
	Gross Item Pay	\$112,245.53	\$1,292,064.59	\$1,404,310.12
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 4, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230317-H07	J9S3761	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$119,000.00	\$107,100.00		
		0001	0020	2159910	MISC.SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENT	101.00	0.00	101.00	100F	78.00	\$1,800.00	\$140,400.00		
		0001	0030	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	591.00	0.00	591.00	LF	36.00	\$35.00	\$1,260.00		
		0001	0040	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	26.20	22.30	48.50	CUYD	48.50	\$150.00	\$7,275.00		
		0001	0050	6096041	PLACING TYPE 1 ROCK DITCH LINER	26.20	22.30	48.50	CUYD	48.50	\$100.00	\$4,850.00		
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$3,500.00	\$3,500.00		
		0001	0070	6161005	CONSTRUCTION SIGNS	1,128.00	0.00	1,128.00	SQFT	204.00	\$14.00	\$2,856.00		
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	10.00	0.00	10.00	EA	0.00	\$65.00	\$0.00		
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	15.00	\$30.00	\$450.00		
		0001	0100	6161033	DIRECTIONAL INDICATOR BARRICADE	90.00	0.00	90.00	EA	15.00	\$160.00	\$2,400.00		
		0001	0110	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	1.00	\$1,500.00	\$1,500.00		
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	0.00	\$4,500.00	\$0.00		
		0001	0130	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	2.00	0.00	2.00	EA	2.00	\$10,000.00	\$20,000.00		
		0001	0140	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-8.00	0.00	EA	0.00	\$2,000.00	\$0.00		
		0001	0150	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$336,000.00	\$0.00		
		0001	0151	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.68	\$262,528.77	\$178,519.56		
		0001	0160	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	10.00	0.00	10.00	EA	0.00	\$600.00	\$0.00		
		0001	0170	6240101A	SUBSURFACE DRAINAGE GEOTEXTILE	118.00	28.00	146.00	SQYD	146.00	\$16.00	\$2,336.00		
		0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00		
		0001	0190	8025006	MULCHING	4.50	0.00	4.50	ACRE	0.00	\$1,800.00	\$0.00		
		0001	0200	8051000A	SEEDING - COOL SEASON GRASSES	3.00	0.00	3.00	ACRE	0.00	\$11,000.00	\$0.00		
		0001	0210	8061016	SEDIMENT REMOVAL	167.00	0.00	167.00	CUYD	0.00	\$50.00	\$0.00		
		0001	0220	8061017	TEMPORARY SEEDING	1.50	0.00	1.50	ACRE	0.00	\$1,800.00	\$0.00		
		0001	0230	8061019	SILT FENCE	16,687.00	0.00	16,687.00	LF	0.00	\$5.00	\$0.00		
		0010	0240	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	4,488.00	0.00	4,488.00	LF	3,917.50	\$38.00	\$148,865.00		
		0010	0250	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	13.00	0.00	13.00	EA	13.00	\$4,000.00	\$52,000.00		
		0010	0260	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	26.00	0.00	26.00	EA	22.00	\$3,900.00	\$85,800.00		
		0010	0270	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	18.00	0.00	18.00	EA	14.00	\$3,900.00	\$54,600.00		
		0010	0280	6061080	MGS END ANCHOR	5.00	-4.00	1.00	EA	1.00	\$1,800.00	\$1,800.00		
		0010	0290	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	16.00	0.00	16.00	EA	8.00	\$4,900.00	\$39,200.00		
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	64.00	0.00	64.00	EA	52.00	\$3,800.00	\$197,600.00		
		0010	0310	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	1.00	2.00	EA	2.00	\$35,000.00	\$70,000.00		
		0040	0320	9031270A	2 IN. PSST POST - 12 GA.	180.00	0.00	180.00	LF	180.00	\$25.00	\$4,500.00		
		0040	0330	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	18.00	0.00	18.00	EA	18.00	\$45.00	\$810.00		
		0040	0340	9035004A	SH-FLAT SHEET	54.00	0.00	54.00	SQFT	54.00	\$45.00	\$2,430.00		
		0070	0350	7034600	CURB BLOCKOUT	206.00	0.00	206.00	LF	206.00	\$200.00	\$41,200.00		
		0071	0360	7034600	CURB BLOCKOUT	192.00	0.00	192.00	LF	192.00	\$220.00	\$42,240.00		
		0075	0370	7039902	MISC.End Post Modification	2.00	8.00	10.00	EA	6.00	\$7,000.00	\$42,000.00		
		0001	5001	6189901	MISC.Adjust Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$73,471.23	\$73,471.23		
		0070	5002	7039901	MISC.Curb Blockout Modification	0.00	1.00	1.00	LS	1.00	\$14,595.00	\$14,595.00		
		Project J9S3761 - Total Value Posted to Date as of Report Generated Date												\$1,343,557.79
		230317-H07 Overall - Total Value Posted to Date as of Report Generated Date												\$1,343,557.79



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3761

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	3/26/24	4/2/24	0.10	LS		0.61				80%
					0.10	LS		0.61			90%	
0020	2159910	MISC. SHAPING SLOPES	3/20/24	4/2/24	3.00	100F	L0046 Madison US 67 Southbound (121.76)	121.76		121.78		
					6.00	100F	B0505 Madison E Westbound (3.85) and Eastbound (24.58)	3.85		3.87		
0240	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	3/20/24	4/2/24	275.00	LF	L0046 Madison US 67 Southbound (121.76)	121.76		121.78		
					155.00	LF	B0505 Madison E Westbound (3.85) and Eastbound (24.58)	3.85		3.87		
0270	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	3/20/24	4/2/24	2.00	EA	L0046 Madison US 67 Southbound (121.76)	121.76		121.78		
					4.00	EA	B0505 Madison E Westbound (3.85) and Eastbound (24.58)	3.85	3.87			
0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3/20/24	4/2/24	2.00	EA	L0046 Madison US 67 Southbound (121.76)	121.76		121.78		
					4.00	EA	B0505 Madison E Westbound (3.85) and Eastbound (24.58)	3.85		3.87		
0370	7039902	MISC. CONCRETE CONSTRUCTION	3/20/24	4/2/24	2.00	EA	L0046 Madison US 67 Southbound (121.76)	121.76		121.78		
					4.00	EA	B0505 Madison E Westbound (3.85) and Eastbound (24.58)	3.85		3.87		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 230317-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3761	0170	SUBSURFACE DRAINAGE GEOTEXTILE	Material		6	Jan 2, 2024	SYSTEM	\$640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Jan 2, 2024	SYSTEM	(\$640.00)					
					7	Jan 16, 2024	SYSTEM	\$640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Jan 16, 2024	SYSTEM	(\$640.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0170 - Total								\$0.00				
	0240	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		2	Aug 16, 2023	SYSTEM	(\$7,162.98)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					3	Sep 5, 2023	SYSTEM	(\$14,581.79)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					5	Nov 16, 2023	SYSTEM	(\$9,465.37)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					7	Jan 16, 2024	SYSTEM	(\$8,186.27)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					8	Feb 15, 2024	SYSTEM	(\$15,349.25)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					9	Mar 4, 2024	SYSTEM	(\$8,953.73)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					10	Mar 18, 2024	SYSTEM	(\$767.46)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					11	Apr 2, 2024	SYSTEM	(\$8,800.24)	Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total								(\$73,267.09)					
Construction Stockpile - Total								(\$73,267.09)					
Construction Stockpile STMI						2	Aug 16, 2023	SYSTEM	\$84,942.75	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total								\$84,942.75				
Construction Stockpile STMI - Total								\$84,942.75					
0240 - Total								\$11,675.66					
0250	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		5	Nov 16, 2023	SYSTEM	(\$7,335.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				8	Feb 15, 2024	SYSTEM	(\$9,780.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				9	Mar 4, 2024	SYSTEM	(\$9,780.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				10	Mar 18, 2024	SYSTEM	(\$4,890.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total								(\$31,785.00)	
				Construction Stockpile - Total								(\$31,785.00)	
				Construction Stockpile STMI		2	Aug 16, 2023	SYSTEM	\$31,785.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total								\$31,785.00					
Construction Stockpile STMI - Total								\$31,785.00					
0250 - Total								\$0.00					
0260	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		2	Aug 16, 2023	SYSTEM	(\$5,048.33)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				3	Sep 5, 2023	SYSTEM	(\$5,048.34)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				5	Nov 16, 2023	SYSTEM	(\$5,048.33)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				6	Jan 2, 2024	SYSTEM	(\$10,096.67)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				8	Feb 15, 2024	SYSTEM	(\$12,620.83)	Payment Estimate Item Adjustment generated Stockpile Transaction					



Line Item Adjustments by Estimate

Contract ID: 230317-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3761	0260	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			2024					
					9	Mar 4, 2024	SYSTEM	(\$10,096.67)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					10	Mar 18, 2024	SYSTEM	(\$2,524.16)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						
					Construction Stockpile - Total						
						2	Aug 16, 2023	SYSTEM	\$60,580.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total						
					Construction Stockpile STMI - Total						
					0260 - Total						
	0270	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		3	Sep 5, 2023	SYSTEM	(\$12,870.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Jan 16, 2024	SYSTEM	(\$4,290.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	Apr 2, 2024	SYSTEM	(\$12,870.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						
					Construction Stockpile - Total						
					2	Aug 16, 2023	SYSTEM	\$38,610.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							
				Construction Stockpile STMI - Total							
				0270 - Total							
0280	MGS END ANCHOR	Construction Stockpile		10	Mar 18, 2024	SYSTEM	(\$4,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							
				Construction Stockpile - Total							
					2	Aug 16, 2023	SYSTEM	\$4,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							
				Construction Stockpile STMI - Total							
	0280 - Total										
0290	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		10	Mar 18, 2024	SYSTEM	(\$15,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							
				Construction Stockpile - Total							
					2	Aug 16, 2023	SYSTEM	\$45,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							
	Construction Stockpile STMI - Total										
	0290 - Total										
0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Aug 16, 2023	SYSTEM	(\$4,248.33)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				3	Sep 5, 2023	SYSTEM	(\$16,993.32)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				5	Nov 16, 2023	SYSTEM	(\$10,620.83)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				6	Jan 2, 2024	SYSTEM	(\$8,496.66)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				7	Jan 16, 2024	SYSTEM	(\$4,248.33)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				8	Feb 15, 2024	SYSTEM	(\$19,117.49)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				9	Mar 4, 2024	SYSTEM	(\$16,993.32)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 230317-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3761	0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		10	Mar 18, 2024	SYSTEM	(\$6,372.49)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	Apr 2, 2024	SYSTEM	(\$10,624.23)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$97,715.00)	
			Construction Stockpile - Total							(\$97,715.00)	
			Construction Stockpile STMI		2	Aug 16, 2023	SYSTEM	\$97,715.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$97,715.00
			Construction Stockpile STMI - Total							\$97,715.00	
			0300 - Total							\$0.00	
			0310	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		5	Nov 16, 2023	SYSTEM	(\$18,903.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total					
	Construction Stockpile - Total							(\$18,903.50)			
	Construction Stockpile STMI				2	Aug 16, 2023	SYSTEM	\$18,903.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total							\$18,903.50		
	Construction Stockpile STMI - Total							\$18,903.50			
	0310 - Total							\$0.00			
0320	2 IN. PSST POST - 12 GA.	Material		4	Sep 18, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ingral1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				4	Sep 18, 2023	SYSTEM	(\$1,500.00)				
				5	Nov 16, 2023	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				5	Nov 16, 2023	SYSTEM	(\$4,500.00)				
				6	Jan 2, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				6	Jan 2, 2024	SYSTEM	(\$4,500.00)				
				7	Jan 16, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				7	Jan 16, 2024	SYSTEM	(\$4,500.00)				
			- Total							\$0.00	
			Material - Total							\$0.00	
0320 - Total							\$0.00				
0340	SH-FLAT SHEET	Material		4	Sep 18, 2023	SYSTEM	\$810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ingral1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				4	Sep 18, 2023	SYSTEM	(\$810.00)				
				5	Nov 16, 2023	SYSTEM	\$2,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				5	Nov 16, 2023	SYSTEM	(\$2,430.00)				
			- Total							\$0.00	
Material - Total							\$0.00				
0340 - Total							\$0.00				
0350	CURB BLOCKOUT	Material		3	Sep 5, 2023	SYSTEM	\$41,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				3	Sep 5, 2023	SYSTEM	(\$41,200.00)				



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 230317-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3761	0350	CURB BLOCKOUT	Material		4	Sep 18, 2023	SYSTEM	\$41,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Sep 18, 2023	SYSTEM	(\$41,200.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0350 - Total								\$0.00	
	0360	CURB BLOCKOUT	Material		3	Sep 5, 2023	SYSTEM	\$42,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ingral1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					3	Sep 5, 2023	SYSTEM	(\$42,240.00)		
					4	Sep 18, 2023	SYSTEM	\$42,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ingral1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	Sep 18, 2023	SYSTEM	(\$42,240.00)		
					- Total					
Material - Total								\$0.00		
0360 - Total								\$0.00		
J9S3761 - Total								\$60,752.33		
Overall - Total								\$60,752.33		



Contract Adjustments for Contract - 230317-H07

There are no contract adjustments to display for this contract.