



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2023

Pay Estimate Created Date: November 2, 2023

Progress Estimate Number 2	Contract ID 230317-H08 Prime Contractor James H. Drew Corporation	Pay Period Start October 16, 2023 Pay Period End November 1, 2023	Original Contract Amount \$1,859,695.43 Net Change Order Amount \$0.00 Current Contract Amount \$1,859,695.43
--------------------------------------	--	--	--

Approval Date		By User
November 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	richbt1
November 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bollis1
November 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 1, 2024	May 1, 2024		18.22%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 5, 2023	April 5, 2023	
Letting Date	March 17, 2023	March 17, 2023	
Notice to Proceed Date	May 8, 2023	May 8, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
230317-H08			
Total Posted Items Pay	\$69,190.99	\$269,612.82	\$338,803.81
Gross Item Adjustments	\$0.00	(\$2,400.00)	(\$2,400.00)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	(\$225.97)	\$0.00	(\$225.97)
Contract Total Payable This Estimate:	\$68,965.02	\$267,212.82	\$336,177.84

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSE0142	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$143,158.220	0.035	\$5,010.54
	0020	2159910	MISC.MODIFIED SHAPING SLOPES, CLASS III	100F	\$1,453.780	2.4	\$3,489.07
	0050	6139902	MISC.PERM TYPE B CONC BARRIER MODIFICATION	EA	\$810.000	2	\$1,620.00
	0060	6161005	CONSTRUCTION SIGNS	SQFT	\$8.500	80	\$680.00
	0070	6161025	CHANNELIZER (TRIM LINE)	EA	\$20.000	88	\$1,760.00
	0080	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$125.000	13	\$1,625.00
	0100	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	LF	\$400.000	54	\$21,600.00
	0160	6061060	MGS GUARDRAIL	LF	\$34.980	243.75	\$8,526.38
	0170	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	EA	\$3,820.000	4	\$15,280.00
	0190	6061080	MGS END ANCHOR	EA	\$1,300.000	2	\$2,600.00
0200	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,500.000	2	\$7,000.00	
Project JSE0142 - Total							\$69,190.99
Overall - Total							\$69,190.99

Contract Adjustments This Estimate

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
4635	SIGN--Other Contract Adjustment	richbt1	Portion of inspection transportation costs to be assessed to this project.			(\$225.97)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2023

Pay Estimate Created Date: November 2, 2023

Progress Estimate Number 2	Contract ID 230317-H08 Prime Contractor James H. Drew Corporation	Pay Period Start October 16, 2023 Pay Period End November 1, 2023	Original Contract Amount \$1,859,695.43 Net Change Order Amount \$0.00 Current Contract Amount \$1,859,695.43
--------------------------------------	--	--	--

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
Overall - Total						(\$225.97)
These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments						

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0142	0080	DIRECTIONAL INDICATOR BARRICADE	Material			-52	\$125.00	(\$6,500.00)
	0080	DIRECTIONAL INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user richbt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	52	\$125.00	\$6,500.00
	0090	FLASHING ARROW PANEL	Material			-3	\$1,750.00	(\$5,250.00)
	0090	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user richbt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	3	\$1,750.00	\$5,250.00
	0100	CONCRETE TRAFFIC BARRIER, TYPE B	Material			-114	\$400.00	(\$45,600.00)
	0100	CONCRETE TRAFFIC BARRIER, TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user richbt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	114	\$400.00	\$45,600.00
	0160	MGS GUARDRAIL	Material			-837.5	\$34.98	(\$29,295.75)
	0160	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user richbt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	837.5	\$34.98	\$29,295.75
	0190	MGS END ANCHOR	Material			-2	\$1,300.00	(\$2,600.00)
	0190	MGS END ANCHOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user richbt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	2	\$1,300.00	\$2,600.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0142	I-55-2(130)	Sign installations	55, 57, 155	VARIOUS	at various locations along I-55, I-57, and I-155

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JSE0142	Posted Item Pay	\$69,190.99	\$269,612.82	\$338,803.81
	Gross Item Adjustments	\$0.00	(\$2,400.00)	(\$2,400.00)
	Gross Item Pay	\$69,190.99	\$267,212.82	\$336,403.81
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$225.97)	\$0.00	(\$225.97)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 4, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSE0142, Item 6061060, Project Item Line Number 0160, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	richbt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0142, Item 6061080, Project Item Line Number 0190, Material Set 606108096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect CI A Typ 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.	No Remark was entered by Engineer	richbt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0142, Item 6161033, Project Item Line Number 0080, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	richbt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0142, Item 6161040, Project Item Line Number 0090, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	richbt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0142, Item 6172000, Project Item Line Number 0100, Material Set 617200096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	No Remark was entered by Engineer	richbt1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230317-H08	JSE0142	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.08	\$143,158.22	\$12,168.45		
		0001	0020	2159910	MISC.MODIFIED SHAPING SLOPES, CLASS III	14.00	0.00	14.00	100F	7.20	\$1,453.78	\$10,467.22		
		0001	0030	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00		
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	2.00	\$8,100.00	\$16,200.00		
		0001	0050	6139902	MISC.PERM TYPE B CONC BARRIER MODIFICATION	12.00	0.00	12.00	EA	6.00	\$810.00	\$4,860.00		
		0001	0060	6161005	CONSTRUCTION SIGNS	1,121.00	0.00	1,121.00	SQFT	512.00	\$8.50	\$4,352.00		
		0001	0070	6161025	CHANNELIZER (TRIM LINE)	800.00	0.00	800.00	EA	212.00	\$20.00	\$4,240.00		
		0001	0080	6161033	DIRECTIONAL INDICATOR BARRICADE	200.00	0.00	200.00	EA	52.00	\$125.00	\$6,500.00		
		0001	0090	6161040	FLASHING ARROW PANEL	5.00	0.00	5.00	EA	3.00	\$1,750.00	\$5,250.00		
		0001	0100	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	300.00	0.00	300.00	LF	114.00	\$400.00	\$45,600.00		
		0001	0110	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	175.00	0.00	175.00	LF	175.00	\$394.91	\$69,109.25		
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$72,269.53	\$36,134.76		
		0001	0130	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00		
		0001	0140	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,800.00	0.00	1,800.00	SQFT	0.00	\$37.89	\$0.00		
		0001	0150	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,800.00	0.00	1,800.00	SQFT	0.00	\$4.61	\$0.00		
		0011	0160	6061060	MGS GUARDRAIL	2,162.00	0.00	2,162.00	LF	1,081.25	\$34.98	\$37,822.12		
		0011	0170	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	22.00	0.00	22.00	EA	10.00	\$3,820.00	\$38,200.00		
		0011	0180	6061074	MGS HEIGHT AND BLOCK TRANSITION	3.00	0.00	3.00	EA	3.00	\$1,200.00	\$3,600.00		
		0011	0190	6061080	MGS END ANCHOR	10.00	0.00	10.00	EA	4.00	\$1,300.00	\$5,200.00		
		0011	0200	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	17.00	0.00	17.00	EA	9.00	\$3,500.00	\$31,500.00		
		0040	0210	9031010	CONCRETE FOOTINGS, EMBEDDED	95.90	0.00	95.90	CUYD	0.00	\$856.90	\$0.00		
		0040	0220	9031210	STRUCTURAL STEEL POSTS	58,250.00	0.00	58,250.00	LB	0.00	\$5.73	\$0.00		
		0040	0230	9035004A	SH-FLAT SHEET	4.00	0.00	4.00	SQFT	0.00	\$21.50	\$0.00		
		0040	0240	9035011A	ST-STRUCTURAL	18,733.00	0.00	18,733.00	SQFT	0.00	\$28.77	\$0.00		
		0040	0250	9039901	MISC.CONCRETE REPAIR ON SIGN TRUSS FOOTING	1.00	0.00	1.00	LS	0.00	\$7,719.27	\$0.00		
		0040	0260	9039902	MISC.4 in. Square Post Anchor Assembly	34.00	0.00	34.00	EA	0.00	\$745.00	\$0.00		
		0040	0270	9039903	MISC.4 in. Square Post	512.00	0.00	512.00	LF	0.00	\$59.78	\$0.00		
		Project JSE0142 - Total Value Posted to Date as of Report Generated Date												\$338,803.80
		230317-H08 Overall - Total Value Posted to Date as of Report Generated Date												\$338,803.80



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSE0142

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	10/23/23	11/1/23	0.00	LS	I-55 NB	65.836	RC	65.836	RC	
			10/25/23	11/1/23	0.00	LS	I-55 SB	190.548	RC	190.548	RC	
			10/31/23	11/1/23	0.02	LS	I-55 SB	191.246	LC	191.916	LC	Removed 3 sections of guard rail
			11/1/23	11/2/23	0.01	LS	I-57 SB	21.773	LC/RC	21.773	LC/RC	Removal of Sign truss catwalk, lighting, and associated signage.
0020	2159910	MISC. SHAPING SLOPES	10/13/23	11/1/23	0.80	100F		65.836	LC	65.836	LC	
			10/23/23	11/1/23	0.80	100F	I-55 NB	65.836	RC	65.836	RC	
			10/25/23	11/1/23	0.80	100F	I-55 SB	190.548	RC	190.548	RC	
0050	6139902	MISC. PAVEMENT REPAIR	10/17/23	11/1/23	1.00	EA	I-55 NB	65.836	RC	65.836	RC	
			11/1/23		1.00	EA	I-55 SB	190.548	RC	190.548	RC	
0060	6161005	CONSTRUCTION SIGNS	10/17/23	11/1/23	32.00	SQFT	I-55 NB	64.782	LC/RC	64.782	LC/RC	
			11/1/23		32.00	SQFT	I-55 SB	189.134	LC/RC	189.134	LC/RC	
			10/31/23	11/1/23	16.00	SQFT	I-55 SB	191.81	LC	191.81	LC	
0070	6161025	CHANNELIZER (TRIM LINE)	10/31/23	11/1/23	88.00	EA	I-55 SB	190.593	LC	191.956	LC	
0080	6161033	DIRECTIONAL INDICATOR BARRICADE	10/31/23	11/1/23	13.00	EA	I-55 SB	190.608	LC	190.747	LC	
0100	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	10/17/23	11/1/23	24.00	LF	I-55 NB	65.836	RC	65.836	RC	6 LF of wall had to be removed due to damage caused to the new approach section due to guard rail installation. 30LF - 6LF = 24 LF.
			11/1/23		30.00	LF	I-55 SB	190.548	RC	190.548	RC	
0160	6061060	MGS GUARDRAIL	10/23/23	11/1/23	100.00	LF	I-55 NB	65.836	RC	65.836	RC	
			10/25/23	11/1/23	137.50	LF	I-55 SB	190.548	RC	190.548	RC	
			10/26/23	11/1/23	6.25	LF	I-55 NB	65.836	RC	65.836	RC	Addition 6'3" section of guardrail installed to replace damaged section of new barrier wall.
0170	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	10/23/23	11/1/23	2.00	EA	I-55 NB	65.836	RC	65.836	RC	
			10/25/23	11/1/23	2.00	EA	I-55 SB	190.548	RC	190.548	RC	
0190	6061080	MGS END ANCHOR	10/23/23	11/1/23	1.00	EA	I-55 NB	65.836	RC	65.836	RC	
			10/25/23	11/1/23	1.00	EA	I-55 SB	190.548	RC	190.548	RC	
0200	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10/23/23	11/1/23	1.00	EA	I-55 NB	65.836	RC	65.836	RC	
			10/25/23	11/1/23	1.00	EA	I-55 SB	190.548	RC	190.548	RC	

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post	
JSE0142	0060	October 2, 2023	144	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	188.614	I-55 SB	2.00	16.00				32.00	
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	189.131	I-55 SB	2.00	16.00					32.00
				R2-1 36x48 12.00 SPEED LIMIT XX		I-55 SB	2.00	12.00	SL 70 MPH		24.00		
				R2-1 36x48 12.00 SPEED LIMIT XX		I-55 SB	2.00	12.00	SL 60 MPH		24.00		
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		I-55 SB RC	1.00	16.00			16.00		
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		I-55 SB LC	1.00	16.00			16.00		
				R2-1 36x48 12.00 SPEED LIMIT XX	66.054	I-55 NB	2.00	12.00	SL 70 MPH		24.00		
				R2-1 36x48 12.00 SPEED LIMIT XX	65.316	I-55 NB	2.00	12.00	SL 60 MPH		24.00		
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	65.101	I-55 NB RC	1.00	16.00			16.00		
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)	65.101	I-55 NB LC	1.00	16.00			16.00		
		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	64.242	I-55 NB	2.00	16.00			32.00				
		WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	64.78	I-55 NB	2.00	16.00			32.00				
		WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		I-55 SB	2.00	16.00			32.00				
		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		I-55 SB	2.00	16.00			32.00				
		R2-1 36x48 12.00 SPEED LIMIT XX		I-55 SB	2.00	12.00	SL 70 MPH		24.00				
		R2-1 36x48 12.00 SPEED LIMIT XX		I-55 SB	2.00	12.00	SL 60 MPH		24.00				
		WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		I-55 SB	1.00	16.00			16.00				
		WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		I-55 SB	1.00	16.00			16.00				
		WO21-5 48x48 16.00 SHOULDER WORK AHEAD	64.782	I-55 NB	2.00	16.00			32.00				
		WO21-5 48x48 16.00 SHOULDER WORK AHEAD	189.134	I-55 SB	2	16.00			32.00				
WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS	191.81	I-55 SB	1.00	16.00			16.00						
0060 - Total												512	



Line Item Adjustments by Estimate

Nov 4, 2023

Contract ID: 230317-H08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSE0142	0080	DIRECTIONAL INDICATOR BARRICADE	Material		1	Oct 16, 2023	SYSTEM	\$4,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user richbt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					1	Oct 16, 2023	SYSTEM	(\$4,875.00)				
					2	Nov 2, 2023	SYSTEM	\$6,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user richbt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					2	Nov 2, 2023	SYSTEM	(\$6,500.00)				
									- Total	\$0.00		
									Material - Total	\$0.00		
									0080 - Total	\$0.00		
	0090	FLASHING ARROW PANEL	Material		1	Oct 16, 2023	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user richbt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					1	Oct 16, 2023	SYSTEM	(\$5,250.00)				
					2	Nov 2, 2023	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user richbt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					2	Nov 2, 2023	SYSTEM	(\$5,250.00)				
									- Total	\$0.00		
									Material - Total	\$0.00		
									0090 - Total	\$0.00		
0100	CONCRETE TRAFFIC BARRIER, TYPE B	Material		1	Oct 16, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user richbt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				1	Oct 16, 2023	SYSTEM	(\$24,000.00)					
				2	Nov 2, 2023	SYSTEM	\$45,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user richbt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				2	Nov 2, 2023	SYSTEM	(\$45,600.00)					
											- Total	\$0.00
											Material - Total	\$0.00
		Other Item Adjustment		1	Oct 16, 2023	richbt1	(\$2,400.00)	Due to lower-than-expected initial breaks and concern about potential final break values, it was determined that 20% of the value for the 30ft section of barrier wall located at I-55 NB PL LM 65.836 will be retained. \$400.00/LF x 30 LF = \$12,000.00 \$9,000.00 x 20% = \$2,400.00 retained				
								- Total	(\$2,400.00)			
								Other Item Adjustment - Total	(\$2,400.00)			
								0100 - Total	(\$2,400.00)			
0160	MGS GUARDRAIL	Material		1	Oct 16, 2023	SYSTEM	\$29,295.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user richbt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				1	Oct 16, 2023	SYSTEM	(\$29,295.75)					
				2	Nov 2, 2023	SYSTEM	\$29,295.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user richbt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				2	Nov 2, 2023	SYSTEM	(\$29,295.75)					
								- Total	\$0.00			
								Material - Total	\$0.00			
								0160 - Total	\$0.00			
0190	MGS END ANCHOR	Material		1	Oct 16, 2023	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user richbt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Nov 4, 2023

Contract ID: 230317-H08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0142	0190	MGS END ANCHOR	Material		1	Oct 16, 2023	SYSTEM	(\$2,600.00)	
					2	Nov 2, 2023	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user richbt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					2	Nov 2, 2023	SYSTEM	(\$2,600.00)	
					- Total				
			Material - Total					\$0.00	
	0190 - Total							\$0.00	
JSE0142 - Total								(\$2,400.00)	
Overall - Total								(\$2,400.00)	



Contract Adjustments for Contract - 230317-H08

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
2	JSE0142	Other Contract Adjustment	SIGN	(\$225.97)	100	Nov 2, 2023	richbt1	Portion of inspection transportation costs to be assessed to this project.
2 - Total					(\$225.97)			
Overall - Total					(\$225.97)			