



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

Progress Estimate Number 11	Contract ID 230421-A01 Prime Contractor Superior Rail System, LLC	Pay Period Start December 2, 2023 Pay Period End December 15, 2023	Original Contract Amount \$804,347.83 Net Change Order Amount \$0.00 Current Contract Amount \$804,347.83
---------------------------------------	--	---	--

Approval Date		By User
December 18, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	becerj
December 18, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	burnsj3
December 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2024	June 30, 2024		47.58%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 3, 2023	May 3, 2023	
Letting Date	April 21, 2023	April 21, 2023	
Notice to Proceed Date	July 1, 2023	July 1, 2023	
Open to Traffic Date			
Work Began Date	July 13, 2023	July 13, 2023	

Contract Total Pay For Estimate No. 11

	This Estimate	Previous	To Date
230421-A01			
Total Posted Items Pay	\$33,816.15	\$348,896.16	\$382,712.31
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$33,816.15	\$348,896.16	\$382,712.31

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3244	0010	6189916	MISC.GUARDRAIL/GUARD CABLE WORK ADJUSTMENT FACTOR	DLR	\$0.925	36,558	\$33,816.15
Project J1P3244 - Total							\$33,816.15
Overall - Total							\$33,816.15

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 20, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3244	FAS S101(84)	Job Order Contract for guardrail and guard cable	Various	VARIOUS	at various locations throughout the Northwest District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1P3244	Posted Item Pay	\$33,816.15	\$348,896.16	\$382,712.31
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$33,816.15	\$348,896.16	\$382,712.31
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 20, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230421-A01	J1P3244	0001	0010	6189916	MISC.GUARDRAIL/GUARD CABLE WORK ADJUSTMENT FACTOR	869,565.22	0.00	869,565.22	DLR	420,027.00	\$0.92	\$388,524.98	
			0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	0.00	(\$1.00)	\$0.00
			0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
Project J1P3244 - Total Value Posted to Date as of Report Generated Date											\$388,524.98		
230421-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$388,524.98	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 20, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1P3244

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	11/15/23	12/6/23	1,962.00	DLR	K23A4415					
				12/6/23	2,414.00	DLR	K23A4413					
				12/4/23	1,538.00	DLR	K23A4427					
			12/5/23	12/5/23	1,823.00	DLR	K23A4419					
				12/5/23	3,417.00	DLR	K23A4418					
				12/5/23	1,335.00	DLR	K23A4428					
				12/6/23	1,538.00	DLR	K23A4433					
				12/6/23	2,575.00	DLR	K23A4431					
				12/6/23	2,656.00	DLR	K23A4430					
			12/7/23	12/6/23	4,676.00	DLR	K23A4429					
				12/7/23	2,633.00	DLR	K23A4417					
				12/7/23	4,928.00	DLR	K23A4434					
				12/7/23	5,063.00	DLR	K23A4425					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-A01

No Data Available



Contract Adjustments for Contract - 230421-A01

There are no contract adjustments to display for this contract.