



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 5, 2024

Pay Estimate Created Date: January 2, 2024

Progress Estimate Number 12	Contract ID 230421-A01 Prime Contractor Superior Rail System, LLC	Pay Period Start December 16, 2023 Pay Period End January 1, 2024	Original Contract Amount \$804,347.83 Net Change Order Amount \$0.00 Current Contract Amount \$804,347.83
---------------------------------------	--	--	--

Approval Date		By User
January 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	becerj
January 3, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	burnsj3
January 4, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2024	June 30, 2024		51.52%

Contract Informational Dates			Milestones
Date	Description	Original Completion Date	Current Completion Date
	Acceptance Date		
	Awarded Date	May 3, 2023	May 3, 2023
	Letting Date	April 21, 2023	April 21, 2023
	Notice to Proceed Date	July 1, 2023	July 1, 2023
	Open to Traffic Date		
	Work Began Date	July 13, 2023	July 13, 2023

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 12

	This Estimate	Previous	To Date
230421-A01			
Total Posted Items Pay	\$31,700.68	\$382,712.31	\$414,412.99
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$31,700.68	\$382,712.31	\$414,412.99

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3244	0010	6189916	MISC.GUARDRAIL/GUARD CABLE WORK ADJUSTMENT FACTOR	DLR	\$0.925	34,271	\$31,700.68
Project J1P3244 - Total							\$31,700.68
Overall - Total							\$31,700.68

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on January 5, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3244	FAS S101(84)	Job Order Contract for guardrail and guard cable	Various	VARIOUS	at various locations throughout the Northwest District

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J1P3244	Posted Item Pay	\$31,700.68	\$382,712.31	\$414,412.99
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$31,700.68	\$382,712.31	\$414,412.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 5, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230421-A01	J1P3244	0001	0010	6189916	MISC.GUARDRAIL/GUARD CABLE WORK ADJUSTMENT FACTOR	869,565.22	0.00	869,565.22	DLR	448,014.00	\$0.92	\$414,412.95	
			0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	0.00	(\$1.00)	\$0.00
			0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
Project J1P3244 - Total Value Posted to Date as of Report Generated Date												\$414,412.95	
230421-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$414,412.95	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 5, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1P3244

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0010	6189916	MISC.	12/11/23	12/21/23	1,812.00	DLR	K23A4432						
				12/21/23	1,963.00	DLR	K23A4441						
				12/21/23	2,368.00	DLR	K23A4424						
				12/21/23	3,274.00	DLR	K23A4423						
				12/21/23	3,430.00	DLR	K23A4420						
				12/21/23	6,543.00	DLR	K23A4440						
			12/18/23	12/19/23	1,487.00	DLR	K23A4435						
				12/19/23	1,890.00	DLR	K23A4437						
				12/19/23	2,907.00	DLR	K23A4436						
			12/19/23	12/20/23	1,240.00	DLR	K23A4442						
				12/20/23	3,349.00	DLR	K23A4443						
				12/20/23	4,008.00	DLR	K23A4401						

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jan 5, 2024

Contract ID: 230421-A01

No Data Available



Contract Adjustments for Contract - 230421-A01

There are no contract adjustments to display for this contract.