



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

Progress Estimate Number 8	Contract ID 230421-C07 Prime Contractor MegaKC Corporation	Pay Period Start November 16, 2023 Pay Period End December 15, 2023	Original Contract Amount \$415,989.90 Net Change Order Amount \$0.00 Current Contract Amount \$415,989.90
--------------------------------------	---	--	--

Approval Date		By User
December 18, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	sandis1
December 18, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
December 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		98.75%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 3, 2023	May 3, 2023	
Letting Date	April 21, 2023	April 21, 2023	
Notice to Proceed Date	June 5, 2023	June 5, 2023	
Open to Traffic Date			
Work Began Date	August 28, 2023	August 28, 2023	

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
230421-C07			
Total Posted Items Pay	\$0.00	\$410,774.15	\$410,774.15
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$712.50	(\$712.50)	\$0.00
Contract Total Payable This Estimate:	\$712.50	\$410,061.65	\$410,774.15

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
4913		warer1	A negative contract adjustment was previously made to withhold 10% of the total amount paid for Line No. 0250 - Curved Vane Grate and Frame (2 FT. X 2 FT. or 600MM X 600MM). This amount (\$7,125.00 X 10% = \$712.50) was withheld due to incorrect installation of the curved vane grates associated with Line No. 0250. Corrections have been made for all items associated with this line number and therefore a positive contract adjustment of 712.50 is being made to pay out the amount that was previously withheld.			\$712.50

Overall - Total	These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments					\$712.50
------------------------	--	--	--	--	--	-----------------



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

Progress Estimate Number 8	Contract ID 230421-C07 Prime Contractor MegaKC Corporation	Pay Period Start November 16, 2023 Pay Period End December 15, 2023	Original Contract Amount \$415,989.90 Net Change Order Amount \$0.00 Current Contract Amount \$415,989.90
--------------------------------------	---	--	--

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0133	0030	COMPACTING EMBANKMENT	Material			-56	\$64.00	(\$3,584.00)
	0030	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	56	\$64.00	\$3,584.00
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-564	\$19.00	(\$10,716.00)
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	564	\$19.00	\$10,716.00
	0080	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-397.7	\$95.00	(\$37,781.50)
	0080	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user warer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	397.7	\$95.00	\$37,781.50
	0100	CHAIN-LINK FENCE (48 IN.)	Material			-76	\$140.00	(\$10,640.00)
	0100	CHAIN-LINK FENCE (48 IN.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	76	\$140.00	\$10,640.00
	0110	CONCRETE CURB RAMP	Material			-7	\$195.00	(\$1,365.00)
	0110	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user warer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	7	\$195.00	\$1,365.00
	0120	TRUNCATED DOMES	Material			-20	\$25.24	(\$504.80)
	0120	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user warer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	20	\$25.24	\$504.80
	0130	PAVED APPROACH, 7 IN.	Material			-100.9	\$108.00	(\$10,897.20)
	0130	PAVED APPROACH, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user warer1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	100.9	\$108.00	\$10,897.20
	0140	CONCRETE SIDEWALK, 4 IN.	Material			-73	\$93.00	(\$6,789.00)
	0140	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user warer1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	73	\$93.00	\$6,789.00
0150	CONCRETE SIDEWALK, 7 IN.	Material			-30	\$105.00	(\$3,150.00)	
0150	CONCRETE SIDEWALK, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	30	\$105.00	\$3,150.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

Progress Estimate Number 8	Contract ID 230421-C07 Prime Contractor MegaKC Corporation	Pay Period Start November 16, 2023 Pay Period End December 15, 2023	Original Contract Amount \$415,989.90 Net Change Order Amount \$0.00 Current Contract Amount \$415,989.90
--------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0133					Adjustment (0008) due to user warer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	0180	CONCRETE GUTTER TYPE B	Material			-60	\$87.00	(\$5,220.00)
	0180	CONCRETE GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user warer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	60	\$87.00	\$5,220.00
	0190	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-31	\$141.00	(\$4,371.00)
	0190	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user warer1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	31	\$141.00	\$4,371.00
	0210	FURNISHING TYPE 1 ROCK DITCH LINER	Material			-3	\$215.00	(\$645.00)
	0210	FURNISHING TYPE 1 ROCK DITCH LINER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user warer1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	3	\$215.00	\$645.00
	0250	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material			-5	\$1,425.00	(\$7,125.00)
	0250	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user warer1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	5	\$1,425.00	\$7,125.00
	0260	MANHOLE FRAME AND COVER, TYPE 2	Material			-3	\$420.00	(\$1,260.00)
	0260	MANHOLE FRAME AND COVER, TYPE 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user warer1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	3	\$420.00	\$1,260.00
	0270	CONSTRUCTION SIGNS	Material			-254	\$7.50	(\$1,905.00)
	0270	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user warer1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	254	\$7.50	\$1,905.00
	0280	ADVANCED WARNING RAIL SYSTEM	Material			-2	\$115.00	(\$230.00)
	0280	ADVANCED WARNING RAIL SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user warer1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	2	\$115.00	\$230.00
	0300	TYPE III MOVEABLE BARRICADE	Material			-7	\$205.00	(\$1,435.00)
	0300	TYPE III MOVEABLE BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user warer1 overriding Payment Estimate Exception 23	7	\$205.00	\$1,435.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

Progress Estimate Number 8	Contract ID 230421-C07 Prime Contractor MegaKC Corporation	Pay Period Start November 16, 2023 Pay Period End December 15, 2023	Original Contract Amount \$415,989.90 Net Change Order Amount \$0.00 Current Contract Amount \$415,989.90
--------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0133					on the current Payment Estimate.			
	0310	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$1,700.00	(\$3,400.00)
	0310	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user warer1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	2	\$1,700.00	\$3,400.00
	0350	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,208	\$1.10	(\$1,328.80)
	0350	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user warer1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	1,208	\$1.10	\$1,328.80
	0360	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,258	\$1.10	(\$1,383.80)
	0360	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user warer1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	1,258	\$1.10	\$1,383.80
	0410	PRECAST CONCRETE MANHOLE - 48 IN.	Material			-12	\$975.00	(\$11,700.00)
	0410	PRECAST CONCRETE MANHOLE - 48 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user warer1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	12	\$975.00	\$11,700.00
	0420	PRECAST CONCRETE MANHOLE - 72 IN.	Material			-6	\$1,475.00	(\$8,850.00)
	0420	PRECAST CONCRETE MANHOLE - 72 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user warer1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	6	\$1,475.00	\$8,850.00
	0430	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material			-18	\$1,060.00	(\$19,080.00)
	0430	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user warer1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	18	\$1,060.00	\$19,080.00
	0440	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-2	\$1,500.00	(\$3,000.00)
	0440	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user warer1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	2	\$1,500.00	\$3,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

Progress Estimate Number 8		Contract ID 230421-C07 Prime Contractor MegaKC Corporation		Pay Period Start November 16, 2023 Pay Period End December 15, 2023		Original Contract Amount \$415,989.90 Net Change Order Amount \$0.00 Current Contract Amount \$415,989.90			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
JKU0133	0450	MULCHING	Material			-0.1	\$8,200.00	(\$820.00)	
	0450	MULCHING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user warer1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	0.1	\$8,200.00	\$820.00	
	0460	SEEDING - COOL SEASON GRASSES	Material			-0.085	\$9,050.00	(\$769.25)	
	0460	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user warer1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	0.085	\$9,050.00	\$769.25	
	0470	SEDIMENT TRAP ROCK	Material			-2	\$330.00	(\$660.00)	
	0470	SEDIMENT TRAP ROCK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user warer1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	2	\$330.00	\$660.00	
	0480	ALTERNATE DITCH CHECK	Material			-10	\$16.00	(\$160.00)	
	0480	ALTERNATE DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user warer1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	10	\$16.00	\$160.00	
	0490	CURB INLET CHECK	Material			-8	\$90.00	(\$720.00)	
	0490	CURB INLET CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user warer1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	8	\$90.00	\$720.00	
	0520	SILT FENCE	Material			-254	\$1.70	(\$431.80)	
	0520	SILT FENCE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user warer1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	254	\$1.70	\$431.80	
	Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 20, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0133		Drainage Improvement and ADA	Pittman Rd.	JACKSON	at I-70 in Kansas City

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JKU0133	Posted Item Pay	\$0.00	\$410,774.15	\$410,774.15
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$410,774.15	\$410,774.15
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$712.50	(\$712.50)	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 20, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 2036000, Project Item Line Number 0030, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 3040504, Project Item Line Number 0070, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 3040504, Project Item Line Number 0070, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 5021308, Project Item Line Number 0080, Material Set 502130896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 5021308, Project Item Line Number 0080, Material Set 502130896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 5021308, Project Item Line Number 0080, Material Set 502130896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA 8 in. is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 5021308, Project Item Line Number 0080, Material Set 502130896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5M16 Gr 60M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6071011A, Project Item Line Number 0100, Material Set 6071011A96, Material 1043FMCLFBAC48 - Chain Link Fence Fabric Alum Coated 48", Acceptance Action Generic 1043FMCLFBAC48 is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6081010, Project Item Line Number 0110, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6081012, Project Item Line Number 0120, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6085007, Project Item Line Number 0130, Material Set 608500796, Material 1057JMFRRPF - Prefomed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRRPF is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6085007, Project Item Line Number 0130, Material Set 608500796, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5M16 Gr 60M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6086004, Project Item Line Number 0140, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6086007, Project Item Line Number 0150, Material Set 608600796, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6091042, Project Item Line Number 0180, Material Set 609104296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6091042, Project Item Line Number 0180, Material Set 609104296, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6092011, Project Item Line Number 0190, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6096010A, Project Item Line Number 0210, Material Set 6096010A96, Material 0609PDDL - Paved Drainage Material for Ditch Liner, Acceptance Action Generic 0609PDDL is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6141120, Project Item Line Number 0250, Material Set 614112096, Material 0614DFGTCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTCV is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6143012, Project Item Line Number 0260, Material Set 614301296, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6161005, Project Item Line Number 0270, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6161008, Project Item Line Number 0280, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6161030, Project Item Line Number 0300, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6161098A, Project Item Line Number 0310, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices,	Working with contractor and materials.	warer1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 20, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 0616TMTTC is insufficient.			
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6206000C, Project Item Line Number 0350, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6206000C, Project Item Line Number 0350, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6206001C, Project Item Line Number 0360, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 6206001C, Project Item Line Number 0360, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 7310048, Project Item Line Number 0410, Material Set 731004896, Material 1033MHRCPK - Precast Conc Manhole, Acceptance Action Generic 1033MHRCPK is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 7310072, Project Item Line Number 0420, Material Set 731007296, Material 1033MHRCPK - Precast Conc Manhole, Acceptance Action Generic 1033MHRCPK is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 7311022, Project Item Line Number 0430, Material Set 731102296, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 7320015A, Project Item Line Number 0440, Material Set 7320015A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 8025006, Project Item Line Number 0450, Material Set 8025006, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 8051000A, Project Item Line Number 0460, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 8051000A, Project Item Line Number 0460, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 8061004, Project Item Line Number 0470, Material Set 806100496, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 8061006, Project Item Line Number 0480, Material Set 806100696, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 8061007A, Project Item Line Number 0490, Material Set 8061007A96, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Working with contractor and materials.	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0133, Item 8061019, Project Item Line Number 0520, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	Working with contractor and materials.	warer1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-C07	JKU0133	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$82,500.00	\$82,500.00
		0001	0020	2031000	CLASS A EXCAVATION	106.00	0.00	106.00	CUYD	106.00	\$64.00	\$6,784.00
		0001	0030	2036000	COMPACTING EMBANKMENT	56.00	0.00	56.00	CUYD	56.00	\$64.00	\$3,584.00
		0001	0040	2063000	CLASS 3 EXCAVATION	126.00	0.00	126.00	CUYD	126.00	\$80.00	\$10,080.00
		0001	0050	2072000	LINEAR GRADING CLASS 2	0.40	0.00	0.40	STA	0.40	\$2,800.00	\$1,120.00
		0001	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4.00	0.00	4.00	100F	4.00	\$1,150.00	\$4,600.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	564.00	0.00	564.00	SQYD	564.00	\$19.00	\$10,716.00
		0001	0080	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	397.70	0.00	397.70	SQYD	397.70	\$95.00	\$37,781.50
		0001	0090	6049903	MISC.4 IN. TRENCH DRAIN	10.00	0.00	10.00	LF	10.00	\$650.00	\$6,500.00
		0001	0100	6071011A	CHAIN-LINK FENCE (48 IN.)	76.00	0.00	76.00	LF	76.00	\$140.00	\$10,640.00
		0001	0110	6081010	CONCRETE CURB RAMP	7.00	0.00	7.00	SQYD	7.00	\$195.00	\$1,365.00
		0001	0120	6081012	TRUNCATED DOMES	20.00	0.00	20.00	SQFT	20.00	\$25.24	\$504.80
		0001	0130	6085007	PAVED APPROACH, 7 IN.	100.90	0.00	100.90	SQYD	100.90	\$108.00	\$10,897.20
		0001	0140	6086004	CONCRETE SIDEWALK, 4 IN.	73.00	0.00	73.00	SQYD	73.00	\$93.00	\$6,789.00
		0001	0150	6086007	CONCRETE SIDEWALK, 7 IN.	30.00	0.00	30.00	SQYD	30.00	\$105.00	\$3,150.00
		0001	0160	6089901	MISC.RELOCATE MODULAR BLOCK LANDSCAPE WALL	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00
		0001	0170	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	11.00	0.00	11.00	LF	11.00	\$145.00	\$1,595.00
		0001	0180	6091042	CONCRETE GUTTER TYPE B	60.00	0.00	60.00	LF	60.00	\$87.00	\$5,220.00
		0001	0190	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	31.00	0.00	31.00	LF	31.00	\$141.00	\$4,371.00
		0001	0200	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	33.00	0.00	33.00	LF	33.00	\$145.00	\$4,785.00
		0001	0210	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	3.00	0.00	3.00	CUYD	3.00	\$215.00	\$645.00
		0001	0220	6096041	PLACING TYPE 1 ROCK DITCH LINER	3.00	0.00	3.00	CUYD	3.00	\$210.00	\$630.00
		0001	0230	6099903	MISC.APWA CURB AND GUTTER TYPE CG-2	292.00	0.00	292.00	LF	292.00	\$64.00	\$18,688.00
		0001	0240	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,100.00	\$0.00
		0001	0250	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	5.00	0.00	5.00	EA	5.00	\$1,425.00	\$7,125.00
		0001	0260	6143012	MANHOLE FRAME AND COVER, TYPE 2	3.00	0.00	3.00	EA	3.00	\$420.00	\$1,260.00
		0001	0270	6161005	CONSTRUCTION SIGNS	254.00	0.00	254.00	SQFT	254.00	\$7.50	\$1,905.00
		0001	0280	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$115.00	\$230.00
		0001	0290	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	40.00	EA	0.00	\$14.00	\$0.00
		0001	0300	6161030	TYPE III MOVEABLE BARRICADE	7.00	0.00	7.00	EA	7.00	\$205.00	\$1,435.00
		0001	0310	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,700.00	\$3,400.00
		0001	0320	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	4.00	0.00	4.00	EA	0.00	\$85.00	\$0.00
		0001	0330	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	0340	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0350	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,208.00	0.00	1,208.00	LF	1,208.00	\$1.10	\$1,328.80
		0001	0360	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,258.00	0.00	1,258.00	LF	1,258.00	\$1.10	\$1,383.80
		0001	0370	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,500.00	\$6,500.00
		0001	0380	7250315A	15 IN. PIPE GROUP B	130.00	0.00	130.00	LF	130.00	\$175.00	\$22,750.00
		0001	0390	7250318A	18 IN. PIPE GROUP B	30.00	0.00	30.00	LF	30.00	\$135.00	\$4,050.00
		0001	0400	7259903	MISC.4 IN. PIPE GROUP B	6.00	0.00	6.00	LF	6.00	\$120.00	\$720.00
		0001	0410	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	12.00	0.00	12.00	FT	12.00	\$975.00	\$11,700.00
		0001	0420	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	6.00	0.00	6.00	FT	6.00	\$1,475.00	\$8,850.00
		0001	0430	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	18.00	0.00	18.00	FT	18.00	\$1,060.00	\$19,080.00
		0001	0440	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-C07	JKU0133				SECTION							
		0001	0450	8025006	MULCHING	0.10	0.00	0.10	ACRE	0.10	\$8,200.00	\$820.00
		0001	0460	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.08	\$9,050.00	\$769.25
		0001	0470	8061004	SEDIMENT TRAP ROCK	2.00	0.00	2.00	CUYD	2.00	\$330.00	\$660.00
		0001	0480	8061006	ALTERNATE DITCH CHECK	10.00	0.00	10.00	LF	10.00	\$16.00	\$160.00
		0001	0490	8061007A	CURB INLET CHECK	8.00	0.00	8.00	EA	8.00	\$90.00	\$720.00
		0001	0500	8061016	SEDIMENT REMOVAL	15.00	0.00	15.00	CUYD	15.00	\$70.00	\$1,050.00
		0001	0510	8061017	TEMPORARY SEEDING	0.10	0.00	0.10	ACRE	0.00	\$7,800.00	\$0.00
		0001	0520	8061019	SILT FENCE	254.00	0.00	254.00	LF	254.00	\$1.70	\$431.80
		0070	0530	7209901	MISC.RETAINING WALL KC-0126	1.00	0.00	1.00	LS	1.00	\$32,500.00	\$32,500.00
Project JKU0133 - Total Value Posted to Date as of Report Generated Date												\$410,774.15
230421-C07 Overall - Total Value Posted to Date as of Report Generated Date												\$410,774.15



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 20, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0133	0030	COMPACTING EMBANKMENT	Material		3	Sep 18, 2023	SYSTEM	\$3,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Sep 18, 2023	SYSTEM	(\$3,584.00)						
					4	Oct 2, 2023	SYSTEM	\$3,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$3,584.00)						
					5	Oct 16, 2023	SYSTEM	\$3,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$3,584.00)						
					6	Nov 2, 2023	SYSTEM	\$3,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$3,584.00)						
					7	Nov 16, 2023	SYSTEM	\$3,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$3,584.00)						
					8	Dec 18, 2023	SYSTEM	\$3,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Dec 18, 2023	SYSTEM	(\$3,584.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0030 - Total								\$0.00						
JKU0133	0070	TYPE 5 AGGREGATE FOR BASE	Material		4	Oct 2, 2023	SYSTEM	\$10,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$10,716.00)						
					5	Oct 16, 2023	SYSTEM	\$10,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$10,716.00)						
					6	Nov 2, 2023	SYSTEM	\$10,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$10,716.00)						
					7	Nov 16, 2023	SYSTEM	\$10,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$10,716.00)						
					8	Dec 18, 2023	SYSTEM	\$10,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Dec 18, 2023	SYSTEM	(\$10,716.00)						
- Total								\$0.00						
Material - Total								\$0.00						
0070 - Total								\$0.00						
JKU0133	0080	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material		4	Oct 2, 2023	SYSTEM	\$37,781.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user warer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$37,781.50)						



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0133	0080	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material			2023				
					5	Oct 16, 2023	SYSTEM	\$37,781.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user warer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	Oct 16, 2023	SYSTEM	(\$37,781.50)		
					6	Nov 2, 2023	SYSTEM	\$37,781.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user warer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					6	Nov 2, 2023	SYSTEM	(\$37,781.50)		
					7	Nov 16, 2023	SYSTEM	\$37,781.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user warer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					7	Nov 16, 2023	SYSTEM	(\$37,781.50)		
					8	Dec 18, 2023	SYSTEM	\$37,781.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user warer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					8	Dec 18, 2023	SYSTEM	(\$37,781.50)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0080 - Total								\$0.00	
	0100	CHAIN-LINK FENCE (48 IN.)	Material			4	Oct 2, 2023	SYSTEM	\$10,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
						4	Oct 2, 2023	SYSTEM	(\$10,640.00)	
						5	Oct 16, 2023	SYSTEM	\$10,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
						5	Oct 16, 2023	SYSTEM	(\$10,640.00)	
						6	Nov 2, 2023	SYSTEM	\$10,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
						6	Nov 2, 2023	SYSTEM	(\$10,640.00)	
						7	Nov 16, 2023	SYSTEM	\$10,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
7						Nov 16, 2023	SYSTEM	(\$10,640.00)		
8						Dec 18, 2023	SYSTEM	\$10,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
8						Dec 18, 2023	SYSTEM	(\$10,640.00)		
- Total								\$0.00		
Material - Total								\$0.00		
0100 - Total								\$0.00		
0110	CONCRETE CURB RAMP	Material			4	Oct 2, 2023	SYSTEM	\$1,365.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user warer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					4	Oct 2, 2023	SYSTEM	(\$1,365.00)		
					5	Oct 16, 2023	SYSTEM	\$1,365.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user warer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					5	Oct 16, 2023	SYSTEM	(\$1,365.00)		
					6	Nov 2, 2023	SYSTEM	\$1,365.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user warer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0133	0110	CONCRETE CURB RAMP	Material		6	Nov 2, 2023	SYSTEM	(\$1,365.00)			
					7	Nov 16, 2023	SYSTEM	\$1,365.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user warer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					7	Nov 16, 2023	SYSTEM	(\$1,365.00)			
					8	Dec 18, 2023	SYSTEM	\$1,365.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user warer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					8	Dec 18, 2023	SYSTEM	(\$1,365.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0110 - Total	\$0.00	
	0120	TRUNCATED DOMES	Material		4	Oct 2, 2023	SYSTEM	\$504.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user warer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					4	Oct 2, 2023	SYSTEM	(\$504.80)			
					5	Oct 16, 2023	SYSTEM	\$504.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user warer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					5	Oct 16, 2023	SYSTEM	(\$504.80)			
					6	Nov 2, 2023	SYSTEM	\$504.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user warer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					6	Nov 2, 2023	SYSTEM	(\$504.80)			
					7	Nov 16, 2023	SYSTEM	\$504.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user warer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
7					Nov 16, 2023	SYSTEM	(\$504.80)				
8					Dec 18, 2023	SYSTEM	\$504.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user warer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
8					Dec 18, 2023	SYSTEM	(\$504.80)				
								- Total	\$0.00		
								Material - Total	\$0.00		
								0120 - Total	\$0.00		
0130	PAVED APPROACH, 7 IN.	Material		3	Sep 18, 2023	SYSTEM	\$10,897.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				3	Sep 18, 2023	SYSTEM	(\$10,897.20)				
				4	Oct 2, 2023	SYSTEM	\$10,897.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user warer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				4	Oct 2, 2023	SYSTEM	(\$10,897.20)				
				5	Oct 16, 2023	SYSTEM	\$10,897.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user warer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				5	Oct 16, 2023	SYSTEM	(\$10,897.20)				
				6	Nov 2, 2023	SYSTEM	\$10,897.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user warer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				6	Nov 2, 2023	SYSTEM	(\$10,897.20)				
				7	Nov 16, 2023	SYSTEM	\$10,897.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user warer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0133	0130	PAVED APPROACH, 7 IN.	Material						Estimate Exception 11 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$10,897.20)						
					8	Dec 18, 2023	SYSTEM	\$10,897.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user warer1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					8	Dec 18, 2023	SYSTEM	(\$10,897.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0130 - Total								\$0.00	
					0140		CONCRETE SIDEWALK, 4 IN.	Material		3	Sep 18, 2023	SYSTEM	\$6,789.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user warer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										3	Sep 18, 2023	SYSTEM	(\$6,789.00)	
										4	Oct 2, 2023	SYSTEM	\$6,789.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user warer1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										4	Oct 2, 2023	SYSTEM	(\$6,789.00)	
										5	Oct 16, 2023	SYSTEM	\$6,789.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user warer1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										5	Oct 16, 2023	SYSTEM	(\$6,789.00)	
6	Nov 2, 2023	SYSTEM	\$6,789.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user warer1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
6	Nov 2, 2023	SYSTEM	(\$6,789.00)											
7	Nov 16, 2023	SYSTEM	\$6,789.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user warer1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
7	Nov 16, 2023	SYSTEM	(\$6,789.00)											
8	Dec 18, 2023	SYSTEM	\$6,789.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user warer1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
8	Dec 18, 2023	SYSTEM	(\$6,789.00)											
- Total										\$0.00				
Material - Total								\$0.00						
0140 - Total								\$0.00						
0150		CONCRETE SIDEWALK, 7 IN.	Material		4	Oct 2, 2023	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user warer1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$3,150.00)						
					5	Oct 16, 2023	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user warer1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$3,150.00)						
					6	Nov 2, 2023	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user warer1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$3,150.00)						
					7	Nov 16, 2023	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user warer1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$3,150.00)						



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0133	0150	CONCRETE SIDEWALK, 7 IN.	Material		8	Dec 18, 2023	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user warer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					8	Dec 18, 2023	SYSTEM	(\$3,150.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
0150 - Total								\$0.00				
	0180	CONCRETE GUTTER TYPE B	Material		4	Oct 2, 2023	SYSTEM	\$5,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user warer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					4	Oct 2, 2023	SYSTEM	(\$5,220.00)				
					5	Oct 16, 2023	SYSTEM	\$5,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user warer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					5	Oct 16, 2023	SYSTEM	(\$5,220.00)				
					6	Nov 2, 2023	SYSTEM	\$5,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user warer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					6	Nov 2, 2023	SYSTEM	(\$5,220.00)				
					7	Nov 16, 2023	SYSTEM	\$5,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user warer1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					7	Nov 16, 2023	SYSTEM	(\$5,220.00)				
					8	Dec 18, 2023	SYSTEM	\$5,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user warer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					8	Dec 18, 2023	SYSTEM	(\$5,220.00)				
- Total						\$0.00						
Material - Total						\$0.00						
0180 - Total								\$0.00				
	0190	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		4	Oct 2, 2023	SYSTEM	\$4,371.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user warer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					4	Oct 2, 2023	SYSTEM	(\$4,371.00)				
					5	Oct 16, 2023	SYSTEM	\$4,371.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user warer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					5	Oct 16, 2023	SYSTEM	(\$4,371.00)				
					6	Nov 2, 2023	SYSTEM	\$4,371.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user warer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					6	Nov 2, 2023	SYSTEM	(\$4,371.00)				
					7	Nov 16, 2023	SYSTEM	\$4,371.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user warer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					7	Nov 16, 2023	SYSTEM	(\$4,371.00)				
					8	Dec 18, 2023	SYSTEM	\$4,371.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user warer1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					8	Dec 18, 2023	SYSTEM	(\$4,371.00)				
- Total						\$0.00						
Material - Total						\$0.00						
0190 - Total								\$0.00				



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0133	0210	FURNISHING TYPE 1 ROCK DITCH LINER	Material		4	Oct 2, 2023	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user warer1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$645.00)						
					5	Oct 16, 2023	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user warer1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$645.00)						
					6	Nov 2, 2023	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user warer1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$645.00)						
					7	Nov 16, 2023	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user warer1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$645.00)						
					8	Dec 18, 2023	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user warer1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					8	Dec 18, 2023	SYSTEM	(\$645.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0210 - Total								\$0.00	
						0250	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		3	Sep 18, 2023	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user warer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										3	Sep 18, 2023	SYSTEM	(\$5,700.00)	
4	Oct 2, 2023	SYSTEM	\$7,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user warer1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
4	Oct 2, 2023	SYSTEM	(\$7,125.00)											
5	Oct 16, 2023	SYSTEM	\$7,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user warer1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
5	Oct 16, 2023	SYSTEM	(\$7,125.00)											
6	Nov 2, 2023	SYSTEM	\$7,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user warer1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
6	Nov 2, 2023	SYSTEM	(\$7,125.00)											
7	Nov 16, 2023	SYSTEM	\$7,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user warer1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
7	Nov 16, 2023	SYSTEM	(\$7,125.00)											
8	Dec 18, 2023	SYSTEM	\$7,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user warer1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
8	Dec 18, 2023	SYSTEM	(\$7,125.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0250 - Total										\$0.00				
	0260	MANHOLE FRAME AND COVER, TYPE 2	Material		2	Sep 5, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Sep 5, 2023	SYSTEM	(\$1,260.00)						



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0133	0260	MANHOLE FRAME AND COVER, TYPE 2	Material			2023								
					3	Sep 18, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user warer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					3	Sep 18, 2023	SYSTEM	(\$1,260.00)						
					4	Oct 2, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user warer1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$1,260.00)						
					5	Oct 16, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user warer1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$1,260.00)						
					6	Nov 2, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user warer1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$1,260.00)						
					7	Nov 16, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user warer1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$1,260.00)						
					8	Dec 18, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user warer1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					8	Dec 18, 2023	SYSTEM	(\$1,260.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0260 - Total								\$0.00						
JKU0133	0270	CONSTRUCTION SIGNS	Material		2	Sep 5, 2023	SYSTEM	\$1,057.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user warer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					2	Sep 5, 2023	SYSTEM	(\$1,057.50)						
					3	Sep 18, 2023	SYSTEM	\$1,057.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user warer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					3	Sep 18, 2023	SYSTEM	(\$1,057.50)						
					4	Oct 2, 2023	SYSTEM	\$1,057.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user warer1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$1,057.50)						
					5	Oct 16, 2023	SYSTEM	\$1,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user warer1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$1,905.00)						
					6	Nov 2, 2023	SYSTEM	\$1,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user warer1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$1,905.00)						
					7	Nov 16, 2023	SYSTEM	\$1,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user warer1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$1,905.00)						
					8	Dec 18, 2023	SYSTEM	\$1,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user warer1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0133	0270	CONSTRUCTION SIGNS	Material						Estimate Exception 21 on the current Payment Estimate.
					8	Dec 18, 2023	SYSTEM	(\$1,905.00)	
					- Total				
	Material - Total						\$0.00		
	0270 - Total						\$0.00		
	0280	ADVANCED WARNING RAIL SYSTEM	Material		2	Sep 5, 2023	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					2	Sep 5, 2023	SYSTEM	(\$230.00)	
					3	Sep 18, 2023	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user warer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	Sep 18, 2023	SYSTEM	(\$230.00)	
					4	Oct 2, 2023	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user warer1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					4	Oct 2, 2023	SYSTEM	(\$230.00)	
					5	Oct 16, 2023	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user warer1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					5	Oct 16, 2023	SYSTEM	(\$230.00)	
					6	Nov 2, 2023	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user warer1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					6	Nov 2, 2023	SYSTEM	(\$230.00)	
7					Nov 16, 2023	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user warer1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
7					Nov 16, 2023	SYSTEM	(\$230.00)		
8	Dec 18, 2023	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user warer1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
8	Dec 18, 2023	SYSTEM	(\$230.00)						
- Total						\$0.00			
Material - Total						\$0.00			
0280 - Total						\$0.00			
0300	TYPE III MOVEABLE BARRICADE	Material		2	Sep 5, 2023	SYSTEM	\$1,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user warer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				2	Sep 5, 2023	SYSTEM	(\$1,435.00)		
				3	Sep 18, 2023	SYSTEM	\$1,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user warer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				3	Sep 18, 2023	SYSTEM	(\$1,435.00)		
				4	Oct 2, 2023	SYSTEM	\$1,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user warer1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				4	Oct 2, 2023	SYSTEM	(\$1,435.00)		
				5	Oct 16, 2023	SYSTEM	\$1,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user warer1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				5	Oct 16, 2023	SYSTEM	(\$1,435.00)		



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0133	0300	TYPE III MOVEABLE BARRICADE	Material		6	Nov 2, 2023	SYSTEM	\$1,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user warer1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					6	Nov 2, 2023	SYSTEM	(\$1,435.00)		
					7	Nov 16, 2023	SYSTEM	\$1,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user warer1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					7	Nov 16, 2023	SYSTEM	(\$1,435.00)		
					8	Dec 18, 2023	SYSTEM	\$1,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user warer1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					8	Dec 18, 2023	SYSTEM	(\$1,435.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0300 - Total								\$0.00	
	0310	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Aug 2, 2023	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Aug 2, 2023	SYSTEM	(\$3,400.00)		
					2	Sep 5, 2023	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user warer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					2	Sep 5, 2023	SYSTEM	(\$3,400.00)		
					3	Sep 18, 2023	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user warer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					3	Sep 18, 2023	SYSTEM	(\$3,400.00)		
4					Oct 2, 2023	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user warer1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
4					Oct 2, 2023	SYSTEM	(\$3,400.00)			
5					Oct 16, 2023	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user warer1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
5					Oct 16, 2023	SYSTEM	(\$3,400.00)			
6					Nov 2, 2023	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user warer1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
6					Nov 2, 2023	SYSTEM	(\$3,400.00)			
7					Nov 16, 2023	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user warer1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
7					Nov 16, 2023	SYSTEM	(\$3,400.00)			
8	Dec 18, 2023	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user warer1 overriding Payment Estimate Exception 24 on the current Payment Estimate.						
8	Dec 18, 2023	SYSTEM	(\$3,400.00)							
- Total								\$0.00		
Material - Total								\$0.00		
0310 - Total								\$0.00		
0350	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		5	Oct 16, 2023	SYSTEM	\$1,328.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user warer1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
				5	Oct 16, 2023	SYSTEM	(\$1,328.80)			



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0133	0350	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			2023								
					6	Nov 2, 2023	SYSTEM	\$1,328.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user warer1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$1,328.80)						
					7	Nov 16, 2023	SYSTEM	\$1,328.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user warer1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$1,328.80)						
					8	Dec 18, 2023	SYSTEM	\$1,328.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user warer1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					8	Dec 18, 2023	SYSTEM	(\$1,328.80)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0350 - Total								\$0.00	
					0360		4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		5	Oct 16, 2023	SYSTEM	\$1,383.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user warer1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
										5	Oct 16, 2023	SYSTEM	(\$1,383.80)	
										6	Nov 2, 2023	SYSTEM	\$1,383.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user warer1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
										6	Nov 2, 2023	SYSTEM	(\$1,383.80)	
7	Nov 16, 2023	SYSTEM	\$1,383.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user warer1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
7	Nov 16, 2023	SYSTEM	(\$1,383.80)											
8	Dec 18, 2023	SYSTEM	\$1,383.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user warer1 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
8	Dec 18, 2023	SYSTEM	(\$1,383.80)											
- Total										\$0.00				
Material - Total										\$0.00				
0360 - Total								\$0.00						
0410		PRECAST CONCRETE MANHOLE - 48 IN.	Material		2	Sep 5, 2023	SYSTEM	\$11,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user warer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					2	Sep 5, 2023	SYSTEM	(\$11,700.00)						
					3	Sep 18, 2023	SYSTEM	\$11,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user warer1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					3	Sep 18, 2023	SYSTEM	(\$11,700.00)						
					4	Oct 2, 2023	SYSTEM	\$11,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user warer1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$11,700.00)						
					5	Oct 16, 2023	SYSTEM	\$11,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user warer1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$11,700.00)						
					6	Nov 2, 2023	SYSTEM	\$11,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user warer1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					- Total								\$0.00	
Material - Total								\$0.00						
0410 - Total								\$0.00						



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0133	0410	PRECAST CONCRETE MANHOLE - 48 IN.	Material		6	Nov 2, 2023	SYSTEM	(\$11,700.00)		
					7	Nov 16, 2023	SYSTEM	\$11,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user warer1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					7	Nov 16, 2023	SYSTEM	(\$11,700.00)		
					8	Dec 18, 2023	SYSTEM	\$11,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user warer1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
					8	Dec 18, 2023	SYSTEM	(\$11,700.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0410 - Total								\$0.00	
	0420	PRECAST CONCRETE MANHOLE - 72 IN.	Material		2	Sep 5, 2023	SYSTEM	\$8,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user warer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					2	Sep 5, 2023	SYSTEM	(\$8,850.00)		
					3	Sep 18, 2023	SYSTEM	\$8,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user warer1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					3	Sep 18, 2023	SYSTEM	(\$8,850.00)		
					4	Oct 2, 2023	SYSTEM	\$8,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user warer1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					4	Oct 2, 2023	SYSTEM	(\$8,850.00)		
					5	Oct 16, 2023	SYSTEM	\$8,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user warer1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
5					Oct 16, 2023	SYSTEM	(\$8,850.00)			
6					Nov 2, 2023	SYSTEM	\$8,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user warer1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
6					Nov 2, 2023	SYSTEM	(\$8,850.00)			
7					Nov 16, 2023	SYSTEM	\$8,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user warer1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
7					Nov 16, 2023	SYSTEM	(\$8,850.00)			
8					Dec 18, 2023	SYSTEM	\$8,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user warer1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
8					Dec 18, 2023	SYSTEM	(\$8,850.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0420 - Total								\$0.00		
0430	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		2	Sep 5, 2023	SYSTEM	\$19,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user warer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				2	Sep 5, 2023	SYSTEM	(\$19,080.00)			
				3	Sep 18, 2023	SYSTEM	\$19,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user warer1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				3	Sep 18, 2023	SYSTEM	(\$19,080.00)			
				4	Oct 2, 2023	SYSTEM	\$19,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user warer1 overriding Payment		



Line Item Adjustments by Estimate

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0133	0430	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material						Estimate Exception 26 on the current Payment Estimate.				
					4	Oct 2, 2023	SYSTEM	(\$19,080.00)					
					5	Oct 16, 2023	SYSTEM	\$19,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user warer1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					5	Oct 16, 2023	SYSTEM	(\$19,080.00)					
					6	Nov 2, 2023	SYSTEM	\$19,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user warer1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					6	Nov 2, 2023	SYSTEM	(\$19,080.00)					
					7	Nov 16, 2023	SYSTEM	\$19,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user warer1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					7	Nov 16, 2023	SYSTEM	(\$19,080.00)					
					8	Dec 18, 2023	SYSTEM	\$19,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user warer1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
					8	Dec 18, 2023	SYSTEM	(\$19,080.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0430 - Total								\$0.00				
	0440	15 IN. GROUP B FLARED END SEC	Material		5	Oct 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user warer1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
					5	Oct 16, 2023	SYSTEM	(\$3,000.00)					
6					Nov 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user warer1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
6					Nov 2, 2023	SYSTEM	(\$3,000.00)						
7					Nov 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user warer1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
7					Nov 16, 2023	SYSTEM	(\$3,000.00)						
8					Dec 18, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user warer1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
8					Dec 18, 2023	SYSTEM	(\$3,000.00)						
- Total								\$0.00					
Material - Total								\$0.00					
0440 - Total								\$0.00					
0450	MULCHING	Material		2	Sep 5, 2023	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user warer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				2	Sep 5, 2023	SYSTEM	(\$820.00)						
				3	Sep 18, 2023	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user warer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				3	Sep 18, 2023	SYSTEM	(\$820.00)						
				4	Oct 2, 2023	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user warer1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
				4	Oct 2, 2023	SYSTEM	(\$820.00)						



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0133	0450	MULCHING	Material		5	Oct 16, 2023	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user warer1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					5	Oct 16, 2023	SYSTEM	(\$820.00)		
					6	Nov 2, 2023	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user warer1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					6	Nov 2, 2023	SYSTEM	(\$820.00)		
					7	Nov 16, 2023	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user warer1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					7	Nov 16, 2023	SYSTEM	(\$820.00)		
					8	Dec 18, 2023	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user warer1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
					8	Dec 18, 2023	SYSTEM	(\$820.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0450 - Total								\$0.00	
	0460	SEEDING - COOL SEASON GRASSES	Material		4	Oct 2, 2023	SYSTEM	\$769.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user warer1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					4	Oct 2, 2023	SYSTEM	(\$769.25)		
					5	Oct 16, 2023	SYSTEM	\$769.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user warer1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
					5	Oct 16, 2023	SYSTEM	(\$769.25)		
6					Nov 2, 2023	SYSTEM	\$769.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user warer1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
6					Nov 2, 2023	SYSTEM	(\$769.25)			
7					Nov 16, 2023	SYSTEM	\$769.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user warer1 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
7					Nov 16, 2023	SYSTEM	(\$769.25)			
8					Dec 18, 2023	SYSTEM	\$769.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user warer1 overriding Payment Estimate Exception 35 on the current Payment Estimate.		
8					Dec 18, 2023	SYSTEM	(\$769.25)			
- Total								\$0.00		
Material - Total								\$0.00		
0460 - Total								\$0.00		
0470	SEDIMENT TRAP ROCK	Material		2	Sep 5, 2023	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user warer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				2	Sep 5, 2023	SYSTEM	(\$660.00)			
				3	Sep 18, 2023	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user warer1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				3	Sep 18, 2023	SYSTEM	(\$660.00)			
				4	Oct 2, 2023	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user warer1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
				4	Oct 2, 2023	SYSTEM	(\$660.00)			



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0133	0470	SEDIMENT TRAP ROCK	Material			2023								
					5	Oct 16, 2023	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user warer1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$660.00)						
					6	Nov 2, 2023	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user warer1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$660.00)						
					7	Nov 16, 2023	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user warer1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$660.00)						
					8	Dec 18, 2023	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user warer1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					8	Dec 18, 2023	SYSTEM	(\$660.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0470 - Total								\$0.00	
						0480	ALTERNATE DITCH CHECK	Material		2	Sep 5, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user warer1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
										2	Sep 5, 2023	SYSTEM	(\$160.00)	
										3	Sep 18, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user warer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
3	Sep 18, 2023	SYSTEM	(\$160.00)											
4	Oct 2, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user warer1 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
4	Oct 2, 2023	SYSTEM	(\$160.00)											
5	Oct 16, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user warer1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
5	Oct 16, 2023	SYSTEM	(\$160.00)											
6	Nov 2, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user warer1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
6	Nov 2, 2023	SYSTEM	(\$160.00)											
7	Nov 16, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user warer1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
7	Nov 16, 2023	SYSTEM	(\$160.00)											
8	Dec 18, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user warer1 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
8	Dec 18, 2023	SYSTEM	(\$160.00)											
- Total										\$0.00				
Material - Total								\$0.00						
0480 - Total								\$0.00						
	0490	CURB INLET CHECK	Material		2	Sep 5, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user warer1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0133	0490	CURB INLET CHECK	Material		2	Sep 5, 2023	SYSTEM	(\$720.00)						
					3	Sep 18, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user warer1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					3	Sep 18, 2023	SYSTEM	(\$720.00)						
					4	Oct 2, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user warer1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$720.00)						
					5	Oct 16, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user warer1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$720.00)						
					6	Nov 2, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user warer1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$720.00)						
					7	Nov 16, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user warer1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$720.00)						
					8	Dec 18, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user warer1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					8	Dec 18, 2023	SYSTEM	(\$720.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0490 - Total								\$0.00						
JKU0133	0520	SILT FENCE	Material		2	Sep 5, 2023	SYSTEM	\$431.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user warer1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					2	Sep 5, 2023	SYSTEM	(\$431.80)						
					3	Sep 18, 2023	SYSTEM	\$431.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user warer1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					3	Sep 18, 2023	SYSTEM	(\$431.80)						
					4	Oct 2, 2023	SYSTEM	\$431.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user warer1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					4	Oct 2, 2023	SYSTEM	(\$431.80)						
					5	Oct 16, 2023	SYSTEM	\$431.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user warer1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					5	Oct 16, 2023	SYSTEM	(\$431.80)						
					6	Nov 2, 2023	SYSTEM	\$431.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user warer1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					6	Nov 2, 2023	SYSTEM	(\$431.80)						
					7	Nov 16, 2023	SYSTEM	\$431.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user warer1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					7	Nov 16, 2023	SYSTEM	(\$431.80)						
					8	Dec 18, 2023	SYSTEM	\$431.80	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 230421-C07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0133	0520	SILT FENCE	Material			2023			Estimate Item Adjustment (0030) due to user warer1 overriding Payment Estimate Exception 39 on the current Payment Estimate.			
					8	Dec 18, 2023	SYSTEM	(\$431.80)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0520 - Total							\$0.00					
JKU0133 - Total								\$0.00				
Overall - Total								\$0.00				



Contract Adjustments for Contract - 230421-C07

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
4	JKU0133	Other Contract Adjustment		\$712.50	100	Oct 2, 2023	sandis1	This negative contract adjustment is being made to withhold 10% of the total amount paid for Line No. 0250 - Curved Vane Grate and Frame (2 FT. X 2 FT. or 600MM X 600MM). This amount (\$7,125.00 X 10% = \$712.50) is being withheld due to incorrect installation of the curved vane grates associated with Line No. 0250. A positive contract adjustment will be made on a future estimate to retract this adjustment when corrections are made and approved by MoDOT.
4 - Total					\$712.50			
5	JKU0133	Other Contract Adjustment		(\$1,425.00)	100	Oct 17, 2023	sandis1	A contract adjustment was made on Estimate 4 in the amount of \$712.50. This adjustment should have been (-\$712.50). This adjustment is being made to correct that adjustment. See comment on Estimate 4 contract adjustment for the purpose of this adjustment.
5 - Total					(\$1,425.00)			
8	JKU0133	Other Contract Adjustment		\$712.50	100	Dec 18, 2023	warer1	A negative contract adjustment was previously made to withhold 10% of the total amount paid for Line No. 0250 - Curved Vane Grate and Frame (2 FT. X 2 FT. or 600MM X 600MM). This amount (\$7,125.00 X 10% = \$712.50) was withheld due to incorrect installation of the curved vane grates associated with Line No. 0250. Corrections have been made for all items associated with this line number and therefore a positive contract adjustment of 712.50 is being made to pay out the amount that was previously withheld.
8 - Total					\$712.50			
Overall - Total					\$0.00			