



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: June 12, 2024

<b>Final Estimate Number</b> 12	<b>Contract ID</b> 230421-C09 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> February 16, 2024 <b>Pay Period End</b> June 1, 2024	<b>Original Contract Amount</b> \$3,424,641.05 <b>Net Change Order Amount</b> \$188,447.80 <b>Current Contract Amount</b> \$3,613,088.85
------------------------------------	--	---	--

Approval Date		By User
June 18, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	rileyr1
September 26, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
October 2, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 30, 2024	August 30, 2024	November 14, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	July 25, 2024	July 25, 2024	
Awarded Date	May 3, 2023	May 3, 2023	
Letting Date	April 21, 2023	April 21, 2023	
Notice to Proceed Date	June 5, 2023	June 5, 2023	
Open to Traffic Date	November 14, 2023	November 14, 2023	
Work Began Date	August 7, 2023	August 7, 2023	

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
230421-C09			
Total Posted Items Pay	\$0.00	\$3,613,088.85	\$3,613,088.85
Gross Item Adjustments	\$0.00	\$312.34	\$312.34
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$54,364.54	\$54,364.54
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>	<b>\$3,667,765.73</b>	<b>\$3,667,765.73</b>

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
5490	ABIR--Other Contract Adjustment	rileyr1	Correct original adjustment entered on Estimate No. 0009			\$4,642.43
5487	SPAD--Other Contract Adjustment	rileyr1	Remove original adjustment entered on Estimate No. 0007			(\$9,235.58)
5488	SPAD--Other Contract Adjustment	rileyr1	Correct original adjustment entered on Estimate No. 0007			\$9,235.58
5489	ABIR--Other Contract Adjustment	rileyr1	Remove original adjustment entered on Estimate No. 0009			(\$4,642.43)

**Overall - Total**      **\$0.00**  
 These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 3, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3P3168	FAF 65-3(113)	Grading and pavement	65	SALINE	at the intersection of Morrow St in Marshall
J3P3182	J3P3182	Resurface and ADA	65	SALINE	from Route 240 to Bus. 65 in Marshall

Totals by Job Numbers				
J3P3168		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$895,473.80	\$895,473.80
	Gross Item Adjustments	\$0.00	\$357.27	\$357.27
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$895,831.07</b>	<b>\$895,831.07</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$13,878.01)	\$13,878.01	\$0.00
J3P3182		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$2,717,615.05	\$2,717,615.05
	Gross Item Adjustments	\$0.00	(\$44.93)	(\$44.93)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$2,717,570.12</b>	<b>\$2,717,570.12</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$13,878.01	\$40,486.53	\$54,364.54



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on October 3, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-C09	J3P3168	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$61,200.00	\$61,200.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	30.20	0.00	30.20	STA	30.20	\$2,750.00	\$83,050.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	7.00	\$1,460.00	\$10,220.00
		0001	0040	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	3,665.00	0.00	3,665.00	SQYD	3,665.00	\$20.00	\$73,300.00
		0001	0050	4019905	MISC.OPTIONAL PAVEMENT	3,665.00	0.00	3,665.00	SQYD	3,665.00	\$106.00	\$388,490.00
		0001	0060	6083004	4 IN. CONCRETE MEDIAN STRIP	10.60	0.00	10.60	SQYD	10.60	\$390.00	\$4,134.00
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0001	0080	6161005	CONSTRUCTION SIGNS	349.00	-349.00	0.00	SQFT	0.00	\$10.00	\$0.00
		0001	0090	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$50.00	\$0.00
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	75.00	0.00	75.00	EA	75.00	\$26.50	\$1,987.50
		0001	0110	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$665.00	\$1,330.00
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	-2.00	0.00	EA	0.00	\$3,312.00	\$0.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$143,000.00	\$143,000.00
		0001	0140	6191000	PAVEMENT EDGE TREATMENT	3,348.00	-3,348.00	0.00	LF	0.00	\$3.00	\$0.00
		0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	14.00	0.00	14.00	LF	14.00	\$28.00	\$392.00
		0001	0160	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	328.00	31.00	359.00	LF	359.00	\$22.10	\$7,933.90
		0001	0170	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$386.00	\$772.00
		0001	0180	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6,181.00	0.00	6,181.00	LF	6,181.00	\$1.10	\$6,799.10
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,720.00	0.00	3,720.00	LF	3,720.00	\$1.10	\$4,092.00
		0001	0200	6207001	PAVEMENT MARKING REMOVAL	5,768.00	-5,768.00	0.00	LF	0.00	\$1.10	\$0.00
		0001	0210	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	5.00	-5.00	0.00	EA	0.00	\$110.00	\$0.00
		0001	0220	8051000A	SEEDING - COOL SEASON GRASSES	0.80	0.00	0.80	ACRE	0.80	\$5,520.00	\$4,416.00
		0001	0230	8061016	SEDIMENT REMOVAL	36.00	0.00	36.00	CUYD	36.00	\$38.65	\$1,391.40
		0001	0240	8061019	SILT FENCE	3,639.00	0.00	3,639.00	LF	3,639.00	\$3.30	\$12,008.70
		0001	0250	8064138	TYPE 2D EROSION CONTROL BLANKET	1,976.00	0.00	1,976.00	SQYD	1,976.00	\$2.20	\$4,347.20
		0010	0260	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,638.00	0.00	1,638.00	LF	1,638.00	\$36.00	\$58,968.00
		0010	0270	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	6.00	\$3,650.00	\$21,900.00
		0040	0280	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.10	\$7,175.00	\$717.50
		0040	0290	9031270A	2 IN. PSST POST - 12 GA.	11.00	0.00	11.00	LF	11.00	\$30.50	\$335.50
		0040	0300	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	1.00	\$303.00	\$303.00
0040	0310	9039902	MISC.SIGN RELOCATION	1.00	0.00	1.00	EA	1.00	\$386.00	\$386.00		
<b>Project J3P3168 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$895,473.80</b>
J3P3182	0001	0320	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$15,320.00	\$15,320.00	
		0330	2079909	MISC.LINEAR GRADING FOR SIDEWALKS	1.50	0.00	1.50	STA	1.50	\$3,350.00	\$5,025.00	
		0340	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	6.00	\$1,214.00	\$7,284.00	
		0350	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	4,186.00	-750.20	3,435.80	TONS	3,435.80	\$114.00	\$391,681.20	
		0360	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	6,210.00	377.20	6,587.20	TONS	6,587.20	\$119.00	\$783,876.80	
		0370	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP190C MIX)	496.00	331.50	827.50	TONS	827.50	\$194.00	\$160,535.00	
		0380	4071005	TACK COAT	9,441.00	-1,149.00	8,292.00	GAL	8,292.00	\$3.00	\$24,876.00	
		0390	6081010	CONCRETE CURB RAMP	17.00	0.00	17.00	SQYD	17.00	\$278.00	\$4,726.00	
		0400	6086004	CONCRETE SIDEWALK, 4 IN.	83.00	0.00	83.00	SQYD	83.00	\$172.00	\$14,276.00	
		0410	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00	
		0420	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	176.00	88.00	264.00	SQYD	264.00	\$1,000.00	\$264,000.00	
		0430	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	18.00	-18.00	0.00	SQYD	0.00	\$1.00	\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-C09	J3P3182	0001	0440	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	18.00	-18.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0450	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	792.00	260.00	1,052.00	LF	1,052.00	\$18.50	\$19,462.00
		0001	0460	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	528.00	-98.00	430.00	EA	430.00	\$8.00	\$3,440.00
		0001	0470	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	12.00	0.00	12.00	TONS	12.00	\$368.00	\$4,416.00
		0001	0480	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	175.00	0.00	175.00	SQYD	175.00	\$120.00	\$21,000.00
		0001	0490	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	1.00	\$2,300.00	\$2,300.00
		0001	0500	6161005	CONSTRUCTION SIGNS	235.00	614.00	849.00	SQFT	849.00	\$10.00	\$8,490.00
		0001	0510	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	1.00	3.00	EA	3.00	\$50.00	\$150.00
		0001	0520	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	150.00	\$26.00	\$3,900.00
		0001	0530	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$160.00	\$1,920.00
		0001	0540	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,100.00	\$2,200.00
		0001	0550	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-2.00	2.00	EA	2.00	\$3,315.00	\$6,630.00
		0001	0560	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,325.00	\$5,300.00
		0001	0570	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	2.00	0.00	2.00	EA	2.00	\$83.00	\$166.00
		0001	0580	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$265,000.80	\$265,000.80
		0001	0590	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-4.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0600	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	288.00	0.00	288.00	LF	288.00	\$22.00	\$6,336.00
		0001	0610	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	1,000.00	-338.00	662.00	LF	662.00	\$24.50	\$16,219.00
		0001	0620	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	30.00	-2.00	28.00	EA	28.00	\$310.00	\$8,680.00
		0001	0630	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	-1.00	4.00	EA	4.00	\$276.00	\$1,104.00
		0001	0640	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	20.00	-2.00	18.00	EA	18.00	\$83.00	\$1,494.00
		0001	0650	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	29,408.00	0.00	29,408.00	LF	29,408.00	\$0.20	\$5,881.60
		0001	0660	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	38,315.00	0.00	38,315.00	LF	38,315.00	\$0.31	\$11,877.65
		0001	0670	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	94,710.00	-6,097.00	88,613.00	SQYD	88,613.00	\$3.60	\$319,006.80
		0001	0680	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	622.00	-622.00	0.00	SQYD	0.00	\$42.00	\$0.00
		0001	0690	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	368.00	-309.30	58.70	STA	58.70	\$26.00	\$1,526.20
		0001	0700	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	175.00	-146.00	29.00	STA	29.00	\$36.00	\$1,044.00
		0001	0710	8025006	MULCHING	0.10	0.10	0.20	ACRE	0.20	\$11,040.00	\$2,208.00
		0001	0720	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.10	0.20	ACRE	0.20	\$11,040.00	\$2,208.00
		0001	0730	8061007A	CURB INLET CHECK	1.00	0.00	1.00	EA	1.00	\$331.00	\$331.00
		0001	0740	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	18.00	\$39.00	\$702.00
		0001	0750	8061019	SILT FENCE	175.00	0.00	175.00	LF	175.00	\$5.50	\$962.50
		0010	0760	6061060	MGS GUARDRAIL	3,205.00	-117.00	3,088.00	LF	3,088.00	\$30.40	\$93,875.20
		0010	0770	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	4.00	\$4,360.00	\$17,440.00
		0010	0780	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$3,643.00	\$29,144.00
		0001	5101	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	0.00	3,829.00	3,829.00	SQYD	3,829.00	\$35.70	\$136,695.30
		0001	5102	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$1,800.00	\$1,800.00
		0001	5103	2063000	CLASS 3 EXCAVATION	0.00	100.00	100.00	CUYD	100.00	\$17.00	\$1,700.00
		0001	5104	2071000	LINEAR GRADING CLASS 1	0.00	1.50	1.50	STA	1.50	\$2,000.00	\$3,000.00
		0001	5105	6099903	MISC.Concrete Curb and Gutter	0.00	38.00	38.00	LF	38.00	\$185.00	\$7,030.00
		0001	5106	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$6,750.00	\$6,750.00
		0001	5107	7309903	MISC.HDPE Pipe Culvert (24 IN)	0.00	135.00	135.00	LF	135.00	\$105.00	\$14,175.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on October 3, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-C09	J3P3182	0001	5108	7319902	MISC.Drop Inlet (5 FT x 5 FT)	0.00	1.00	1.00	EA	1.00	\$6,450.00	\$6,450.00
Project J3P3182 - Total Value Posted to Date as of Report Generated Date												\$2,717,615.05
230421-C09 Overall - Total Value Posted to Date as of Report Generated Date												\$3,613,088.85



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 3, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3P3168	0040	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Aug 16, 2023	SYSTEM	\$73,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Aug 16, 2023	SYSTEM	(\$73,300.00)						
					4	Sep 1, 2023	SYSTEM	\$73,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Sep 1, 2023	SYSTEM	(\$73,300.00)						
					5	Sep 15, 2023	SYSTEM	\$73,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Sep 15, 2023	SYSTEM	(\$73,300.00)						
					6	Sep 30, 2023	SYSTEM	\$73,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Sep 30, 2023	SYSTEM	(\$73,300.00)						
					7	Oct 16, 2023	SYSTEM	\$73,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Oct 16, 2023	SYSTEM	(\$73,300.00)						
					8	Nov 1, 2023	SYSTEM	\$73,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Nov 1, 2023	SYSTEM	(\$73,300.00)						
					9	Nov 15, 2023	SYSTEM	\$73,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Nov 15, 2023	SYSTEM	(\$73,300.00)						
					10	Dec 1, 2023	SYSTEM	\$73,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Dec 1, 2023	SYSTEM	(\$73,300.00)						
					11	Feb 16, 2024	SYSTEM	\$73,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Feb 16, 2024	SYSTEM	(\$73,300.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0040 - Total</b>								<b>\$0.00</b>						
	0060	4 IN. CONCRETE MEDIAN STRIP	Material		7	Oct 16, 2023	SYSTEM	\$4,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					7	Oct 16, 2023	SYSTEM	(\$4,134.00)						
					8	Nov 1, 2023	SYSTEM	\$4,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					8	Nov 1, 2023	SYSTEM	(\$4,134.00)						
					9	Nov 15, 2023	SYSTEM	\$4,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					9	Nov 15, 2023	SYSTEM	(\$4,134.00)						
					10	Dec 1, 2023	SYSTEM	\$4,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					10	Dec 1, 2023	SYSTEM	(\$4,134.00)						





## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3P3168	0060	4 IN. CONCRETE MEDIAN STRIP	Material			2023						
				- Total							\$0.00	
				Material - Total							\$0.00	
	0060 - Total								\$0.00			
	0070	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		8	Nov 1, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					8	Nov 1, 2023	SYSTEM	(\$4,000.00)				
					9	Nov 15, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					9	Nov 15, 2023	SYSTEM	(\$4,000.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0070 - Total								\$0.00			
	0100	CHANNELIZER (TRIM LINE)	Material		3	Aug 16, 2023	SYSTEM	\$1,987.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					3	Aug 16, 2023	SYSTEM	(\$1,987.50)				
					4	Sep 1, 2023	SYSTEM	\$1,987.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					4	Sep 1, 2023	SYSTEM	(\$1,987.50)				
					5	Sep 15, 2023	SYSTEM	\$1,987.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					5	Sep 15, 2023	SYSTEM	(\$1,987.50)				
					6	Sep 30, 2023	SYSTEM	\$1,987.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					6	Sep 30, 2023	SYSTEM	(\$1,987.50)				
					7	Oct 16, 2023	SYSTEM	\$1,987.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				7	Oct 16, 2023	SYSTEM	(\$1,987.50)					
				8	Nov 1, 2023	SYSTEM	\$1,987.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
				8	Nov 1, 2023	SYSTEM	(\$1,987.50)					
				9	Nov 15, 2023	SYSTEM	\$1,987.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				9	Nov 15, 2023	SYSTEM	(\$1,987.50)					
- Total							\$0.00					
Material - Total							\$0.00					
0100 - Total								\$0.00				
0110	FLASHING ARROW PANEL	Material		8	Nov 1, 2023	SYSTEM	\$1,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				8	Nov 1, 2023	SYSTEM	(\$1,330.00)					
				9	Nov 15, 2023	SYSTEM	\$1,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
				9	Nov 15, 2023	SYSTEM	(\$1,330.00)					



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3P3168	0110	FLASHING ARROW PANEL	Material	- Total				\$0.00		
			Material - Total						\$0.00	
	0110 - Total								\$0.00	
	0150	PREF THERMO PVMT MARK, 24 IN WHIT	Material			8	Nov 1, 2023	SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
						8	Nov 1, 2023	SYSTEM	(\$392.00)	
						9	Nov 15, 2023	SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user degrow1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
						9	Nov 15, 2023	SYSTEM	(\$392.00)	
						10	Dec 1, 2023	SYSTEM	\$392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
						10	Dec 1, 2023	SYSTEM	(\$392.00)	
				- Total				\$0.00		
Material - Total							\$0.00			
0150 - Total								\$0.00		
J3P3168	0160	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		8	Nov 1, 2023	SYSTEM	\$7,248.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user degrow1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					8	Nov 1, 2023	SYSTEM	(\$7,248.80)		
					9	Nov 15, 2023	SYSTEM	\$7,248.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user degrow1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					9	Nov 15, 2023	SYSTEM	(\$7,248.80)		
					10	Dec 1, 2023	SYSTEM	\$7,248.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					10	Dec 1, 2023	SYSTEM	(\$7,248.80)		
				- Total				\$0.00		
	Material - Total							\$0.00		
	0160 - Total								\$0.00	
	J3P3168	0170	PREF THERMO PVMT MARK, LT/RT ARROW	Material		8	Nov 1, 2023	SYSTEM	\$772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user degrow1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					8	Nov 1, 2023	SYSTEM	(\$772.00)		
					9	Nov 15, 2023	SYSTEM	\$772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user degrow1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					9	Nov 15, 2023	SYSTEM	(\$772.00)		
					10	Dec 1, 2023	SYSTEM	\$772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					10	Dec 1, 2023	SYSTEM	(\$772.00)		
			- Total				\$0.00			
Material - Total							\$0.00			
0170 - Total								\$0.00		
J3P3168		0180	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		8	Nov 1, 2023	SYSTEM	\$3,779.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user degrow1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					8	Nov 1, 2023	SYSTEM	(\$3,779.16)		
					9	Nov 15, 2023	SYSTEM	\$6,799.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user degrow1 overriding Payment	



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3P3168	0180	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material						Estimate Exception 35 on the current Payment Estimate.				
						9	Nov 15, 2023	SYSTEM	(\$6,799.10)				
						10	Dec 1, 2023	SYSTEM	\$6,799.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
						10	Dec 1, 2023	SYSTEM	(\$6,799.10)				
						<b>- Total</b>					<b>\$0.00</b>		
						<b>Material - Total</b>					<b>\$0.00</b>		
						Other Item Adjustment	REFL	10	Dec 4, 2023	degrow1	\$254.97	Pavement marking adjustment sheet saved to eProjects.	
						<b>REFL - Total</b>					<b>\$254.97</b>		
						<b>Other Item Adjustment - Total</b>					<b>\$254.97</b>		
						<b>0180 - Total</b>					<b>\$254.97</b>		
				0190	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			8	Nov 1, 2023	SYSTEM	\$4,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user degrow1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
									8	Nov 1, 2023	SYSTEM	(\$4,092.00)	
									9	Nov 15, 2023	SYSTEM	\$4,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user degrow1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
									9	Nov 15, 2023	SYSTEM	(\$4,092.00)	
		10	Dec 1, 2023				SYSTEM	\$4,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user degrow1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
		10	Dec 1, 2023				SYSTEM	(\$4,092.00)					
		<b>- Total</b>								<b>\$0.00</b>			
		<b>Material - Total</b>								<b>\$0.00</b>			
		Other Item Adjustment	REFL				10	Dec 4, 2023	degrow1	\$102.30	Pavement marking adjustment sheet saved to eProjects.		
		<b>REFL - Total</b>								<b>\$102.30</b>			
		<b>Other Item Adjustment - Total</b>								<b>\$102.30</b>			
		<b>0190 - Total</b>								<b>\$102.30</b>			
0220	SEEDING - COOL SEASON GRASSES	Material						4	Sep 1, 2023	SYSTEM	\$4,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
								4	Sep 1, 2023	SYSTEM	(\$4,416.00)		
					5	Sep 15, 2023	SYSTEM	\$4,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					5	Sep 15, 2023	SYSTEM	(\$4,416.00)					
					6	Sep 30, 2023	SYSTEM	\$4,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					6	Sep 30, 2023	SYSTEM	(\$4,416.00)					
					7	Oct 16, 2023	SYSTEM	\$4,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					7	Oct 16, 2023	SYSTEM	(\$4,416.00)					
					8	Nov 1, 2023	SYSTEM	\$4,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user degrow1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
					8	Nov 1, 2023	SYSTEM	(\$4,416.00)					
					9	Nov 15, 2023	SYSTEM	\$4,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user degrow1 overriding Payment				



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3P3168	0220	SEEDING - COOL SEASON GRASSES	Material						Estimate Exception 41 on the current Payment Estimate.				
					9	Nov 15, 2023	SYSTEM	(\$4,416.00)					
					10	Dec 1, 2023	SYSTEM	\$4,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user degrow1 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
					10	Dec 1, 2023	SYSTEM	(\$4,416.00)					
					11	Feb 16, 2024	SYSTEM	\$4,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					11	Feb 16, 2024	SYSTEM	(\$4,416.00)					
					<b>- Total</b>			<b>\$0.00</b>					
					<b>Material - Total</b>			<b>\$0.00</b>					
					<b>0220 - Total</b>			<b>\$0.00</b>					
	0240	SILT FENCE	Material			2	Aug 2, 2023	SYSTEM	\$12,008.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
						2	Aug 2, 2023	SYSTEM	(\$12,008.70)				
						3	Aug 16, 2023	SYSTEM	\$12,008.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
						3	Aug 16, 2023	SYSTEM	(\$12,008.70)				
						4	Sep 1, 2023	SYSTEM	\$12,008.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
						4	Sep 1, 2023	SYSTEM	(\$12,008.70)				
5						Sep 15, 2023	SYSTEM	\$12,008.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
5						Sep 15, 2023	SYSTEM	(\$12,008.70)					
6						Sep 30, 2023	SYSTEM	\$12,008.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
6						Sep 30, 2023	SYSTEM	(\$12,008.70)					
7						Oct 16, 2023	SYSTEM	\$12,008.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
7						Oct 16, 2023	SYSTEM	(\$12,008.70)					
8						Nov 1, 2023	SYSTEM	\$12,008.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user degrow1 overriding Payment Estimate Exception 42 on the current Payment Estimate.				
8						Nov 1, 2023	SYSTEM	(\$12,008.70)					
9						Nov 15, 2023	SYSTEM	\$12,008.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user degrow1 overriding Payment Estimate Exception 45 on the current Payment Estimate.				
9						Nov 15, 2023	SYSTEM	(\$12,008.70)					
10						Dec 1, 2023	SYSTEM	\$12,008.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user degrow1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
10						Dec 1, 2023	SYSTEM	(\$12,008.70)					
									<b>- Total</b>			<b>\$0.00</b>	
									<b>Material - Total</b>			<b>\$0.00</b>	
				<b>0240 - Total</b>			<b>\$0.00</b>						
	0260	MGS GUARDRAIL,	Construction		3	Aug 16,	SYSTEM	(\$17,584.14)	Payment Estimate Item Adjustment generated Stockpile Transaction				



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J3P3168	0260	8 FT. POSTS, 6 FT. - 3 IN	Stockpile			2023										
					4	Sep 1, 2023	SYSTEM	(\$14,418.99)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					- Total				(\$32,003.13)							
					Construction Stockpile - Total				(\$32,003.13)							
					Construction Stockpile STMI		2	Aug 2, 2023	SYSTEM	\$32,003.13	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total				\$32,003.13							
					Construction Stockpile STMI - Total				\$32,003.13							
					Material		3	Aug 16, 2023	SYSTEM	\$32,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
							3	Aug 16, 2023	SYSTEM	(\$32,400.00)						
							4	Sep 1, 2023	SYSTEM	\$58,968.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
							4	Sep 1, 2023	SYSTEM	(\$58,968.00)						
							5	Sep 15, 2023	SYSTEM	\$58,968.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
							5	Sep 15, 2023	SYSTEM	(\$58,968.00)						
							6	Sep 30, 2023	SYSTEM	\$58,968.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
							6	Sep 30, 2023	SYSTEM	(\$58,968.00)						
							7	Oct 16, 2023	SYSTEM	\$58,968.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
							7	Oct 16, 2023	SYSTEM	(\$58,968.00)						
							8	Nov 1, 2023	SYSTEM	\$58,968.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
							8	Nov 1, 2023	SYSTEM	(\$58,968.00)						
							9	Nov 15, 2023	SYSTEM	\$58,968.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
							9	Nov 15, 2023	SYSTEM	(\$58,968.00)						
							10	Dec 1, 2023	SYSTEM	\$58,968.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
							10	Dec 1, 2023	SYSTEM	(\$58,968.00)						
					- Total					\$0.00						
					Material - Total					\$0.00						
					0260 - Total					\$0.00						
						0270	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Aug 16, 2023	SYSTEM	(\$3,849.81)	Payment Estimate Item Adjustment generated Stockpile Transaction		
										4	Sep 1, 2023	SYSTEM	(\$3,850.19)	Payment Estimate Item Adjustment generated Stockpile Transaction		
										- Total				(\$7,700.00)		
										Construction Stockpile - Total				(\$7,700.00)		
										Construction Stockpile STMI		2	Aug 2, 2023	SYSTEM	\$7,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
										- Total				\$7,700.00		
										Construction Stockpile STMI - Total				\$7,700.00		
Material		3	Aug 16, 2023	SYSTEM						\$7,300.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3P3168	0270	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			2023			Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					3	Aug 16, 2023	SYSTEM	(\$7,300.00)		
					<b>- Total</b>				<b>\$0.00</b>	
	<b>Material - Total</b>				<b>\$0.00</b>					
	<b>0270 - Total</b>				<b>\$0.00</b>					
	0290	2 IN. PSST POST - 12 GA.	Material			4	Sep 1, 2023	SYSTEM	\$335.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						4	Sep 1, 2023	SYSTEM	(\$335.50)	
						5	Sep 15, 2023	SYSTEM	\$335.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
						5	Sep 15, 2023	SYSTEM	(\$335.50)	
						6	Sep 30, 2023	SYSTEM	\$335.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
						6	Sep 30, 2023	SYSTEM	(\$335.50)	
						7	Oct 16, 2023	SYSTEM	\$335.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
						7	Oct 16, 2023	SYSTEM	(\$335.50)	
						8	Nov 1, 2023	SYSTEM	\$335.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user degrow1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
						8	Nov 1, 2023	SYSTEM	(\$335.50)	
9						Nov 15, 2023	SYSTEM	\$335.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user degrow1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	
9						Nov 15, 2023	SYSTEM	(\$335.50)		
10						Dec 1, 2023	SYSTEM	\$335.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user degrow1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
10						Dec 1, 2023	SYSTEM	(\$335.50)		
11						Feb 16, 2024	SYSTEM	\$335.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
11	Feb 16, 2024	SYSTEM	(\$335.50)							
<b>- Total</b>				<b>\$0.00</b>						
<b>Material - Total</b>				<b>\$0.00</b>						
<b>0290 - Total</b>				<b>\$0.00</b>						
0310		MISC.	Material		4	Sep 1, 2023	SYSTEM	\$386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					4	Sep 1, 2023	SYSTEM	(\$386.00)		
					5	Sep 15, 2023	SYSTEM	\$386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					5	Sep 15, 2023	SYSTEM	(\$386.00)		
					6	Sep 30, 2023	SYSTEM	\$386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					6	Sep 30, 2023	SYSTEM	(\$386.00)		



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3P3168	0310	MISC.	Material		7	Oct 16, 2023	SYSTEM	\$386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					7	Oct 16, 2023	SYSTEM	(\$386.00)						
					8	Nov 1, 2023	SYSTEM	\$386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user degrow1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					8	Nov 1, 2023	SYSTEM	(\$386.00)						
					9	Nov 15, 2023	SYSTEM	\$386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user degrow1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					9	Nov 15, 2023	SYSTEM	(\$386.00)						
					10	Dec 1, 2023	SYSTEM	\$386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user degrow1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					10	Dec 1, 2023	SYSTEM	(\$386.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0310 - Total</b>								<b>\$0.00</b>						
<b>J3P3168 - Total</b>								<b>\$357.27</b>						
J3P3182	0380	TACK COAT	Material		3	Aug 16, 2023	SYSTEM	\$1,827.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					3	Aug 16, 2023	SYSTEM	(\$1,827.00)						
					4	Sep 1, 2023	SYSTEM	\$1,827.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					4	Sep 1, 2023	SYSTEM	(\$1,827.00)						
					5	Sep 15, 2023	SYSTEM	\$1,827.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					5	Sep 15, 2023	SYSTEM	(\$1,827.00)						
					6	Sep 30, 2023	SYSTEM	\$23,274.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Sep 30, 2023	SYSTEM	(\$23,274.00)						
					7	Oct 16, 2023	SYSTEM	\$24,876.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Oct 16, 2023	SYSTEM	(\$24,876.00)						
					8	Nov 1, 2023	SYSTEM	\$24,876.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Nov 1, 2023	SYSTEM	(\$24,876.00)						
					9	Nov 15, 2023	SYSTEM	\$24,876.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Nov 15, 2023	SYSTEM	(\$24,876.00)						
					10	Dec 1, 2023	SYSTEM	\$24,876.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Dec 1, 2023	SYSTEM	(\$24,876.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J3P3182	<b>0380 - Total</b>								<b>\$0.00</b>						
	0390	CONCRETE CURB RAMP	Material			9	Nov 15, 2023	SYSTEM	\$4,726.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
						9	Nov 15, 2023	SYSTEM	(\$4,726.00)						
						10	Dec 1, 2023	SYSTEM	\$4,726.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
						10	Dec 1, 2023	SYSTEM	(\$4,726.00)						
										<b>- Total</b>			<b>\$0.00</b>		
										<b>Material - Total</b>			<b>\$0.00</b>		
						<b>0390 - Total</b>								<b>\$0.00</b>	
						0400	CONCRETE SIDEWALK, 4 IN.	Material			9	Nov 15, 2023	SYSTEM	\$14,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
	9	Nov 15, 2023	SYSTEM	(\$14,276.00)											
	10	Dec 1, 2023	SYSTEM	\$14,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
	10	Dec 1, 2023	SYSTEM	(\$14,276.00)											
					<b>- Total</b>								<b>\$0.00</b>		
					<b>Material - Total</b>								<b>\$0.00</b>		
	<b>0400 - Total</b>										<b>\$0.00</b>				
	0410	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material								8	Nov 1, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
						8	Nov 1, 2023	SYSTEM	(\$4,000.00)						
						9	Nov 15, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
						9	Nov 15, 2023	SYSTEM	(\$4,000.00)						
										<b>- Total</b>			<b>\$0.00</b>		
										<b>Material - Total</b>			<b>\$0.00</b>		
						<b>0410 - Total</b>								<b>\$0.00</b>	
						0420	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			5	Sep 15, 2023	SYSTEM	\$176,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
	5	Sep 15, 2023	SYSTEM	(\$176,000.00)											
	6	Sep 30, 2023	SYSTEM	\$176,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
	6	Sep 30, 2023	SYSTEM	(\$176,000.00)											
7	Oct 16, 2023	SYSTEM	\$176,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.											
7	Oct 16, 2023	SYSTEM	(\$176,000.00)												
8	Nov 1, 2023	SYSTEM	\$176,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.											
8	Nov 1, 2023	SYSTEM	(\$176,000.00)												
9	Nov 15, 2023	SYSTEM	\$176,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.											
9	Nov 15, 2023	SYSTEM	(\$176,000.00)												





## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3P3182	0420	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		10	Dec 1, 2023	SYSTEM	\$176,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					10	Dec 1, 2023	SYSTEM	(\$176,000.00)					
					11	Feb 16, 2024	SYSTEM	\$264,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					11	Feb 16, 2024	SYSTEM	(\$264,000.00)					
	<b>- Total</b>								<b>\$0.00</b>				
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>0420 - Total</b>								<b>\$0.00</b>				
	0460	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		5	Sep 15, 2023	SYSTEM	\$2,832.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					5	Sep 15, 2023	SYSTEM	(\$2,832.00)					
					6	Sep 30, 2023	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					6	Sep 30, 2023	SYSTEM	(\$3,440.00)					
					7	Oct 16, 2023	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					7	Oct 16, 2023	SYSTEM	(\$3,440.00)					
					8	Nov 1, 2023	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
8					Nov 1, 2023	SYSTEM	(\$3,440.00)						
9					Nov 15, 2023	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
9					Nov 15, 2023	SYSTEM	(\$3,440.00)						
10					Dec 1, 2023	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
10					Dec 1, 2023	SYSTEM	(\$3,440.00)						
<b>- Total</b>								<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0460 - Total</b>								<b>\$0.00</b>					
0490	MANHOLE FRAME AND COVER, TYPE 3	Material		9	Nov 15, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
				9	Nov 15, 2023	SYSTEM	(\$2,300.00)						
				10	Dec 1, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
				10	Dec 1, 2023	SYSTEM	(\$2,300.00)						
<b>- Total</b>								<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0490 - Total</b>								<b>\$0.00</b>					
0500	CONSTRUCTION SIGNS	Material		2	Aug 2, 2023	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				2	Aug 2, 2023	SYSTEM	(\$2,350.00)						
				3	Aug 16, 2023	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3P3182	0500	CONSTRUCTION SIGNS	Material			2023			Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Aug 16, 2023	SYSTEM	(\$2,350.00)	
					4	Sep 1, 2023	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					4	Sep 1, 2023	SYSTEM	(\$2,350.00)	
					5	Sep 15, 2023	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	Sep 15, 2023	SYSTEM	(\$2,350.00)	
					6	Sep 30, 2023	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					6	Sep 30, 2023	SYSTEM	(\$2,350.00)	
					7	Oct 16, 2023	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					7	Oct 16, 2023	SYSTEM	(\$2,350.00)	
					8	Nov 1, 2023	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					8	Nov 1, 2023	SYSTEM	(\$2,350.00)	
					9	Nov 15, 2023	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					9	Nov 15, 2023	SYSTEM	(\$2,350.00)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>0500 - Total</b>								<b>\$0.00</b>	
	0510	ADVANCED WARNING RAIL SYSTEM	Material		2	Aug 2, 2023	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					2	Aug 2, 2023	SYSTEM	(\$100.00)	
					3	Aug 16, 2023	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	Aug 16, 2023	SYSTEM	(\$100.00)	
					4	Sep 1, 2023	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					4	Sep 1, 2023	SYSTEM	(\$100.00)	
					5	Sep 15, 2023	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					5	Sep 15, 2023	SYSTEM	(\$100.00)	
					6	Sep 30, 2023	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					6	Sep 30, 2023	SYSTEM	(\$100.00)	
					7	Oct 16, 2023	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					7	Oct 16, 2023	SYSTEM	(\$100.00)	



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3P3182	0510	ADVANCED WARNING RAIL SYSTEM	Material		8	Nov 1, 2023	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					8	Nov 1, 2023	SYSTEM	(\$100.00)			
					9	Nov 15, 2023	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					9	Nov 15, 2023	SYSTEM	(\$100.00)			
					<b>- Total</b>						\$0.00
	<b>Material - Total</b>						\$0.00				
	<b>0510 - Total</b>						\$0.00				
	0520	CHANNELIZER (TRIM LINE)	Material		5	Sep 15, 2023	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					5	Sep 15, 2023	SYSTEM	(\$3,900.00)			
					6	Sep 30, 2023	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					6	Sep 30, 2023	SYSTEM	(\$3,900.00)			
					7	Oct 16, 2023	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					7	Oct 16, 2023	SYSTEM	(\$3,900.00)			
8					Nov 1, 2023	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
8					Nov 1, 2023	SYSTEM	(\$3,900.00)				
9					Nov 15, 2023	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
9					Nov 15, 2023	SYSTEM	(\$3,900.00)				
<b>- Total</b>								\$0.00			
<b>Material - Total</b>								\$0.00			
<b>0520 - Total</b>								\$0.00			
0530	TYPE III MOVEABLE BARRICADE	Material		5	Sep 15, 2023	SYSTEM	\$1,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				5	Sep 15, 2023	SYSTEM	(\$1,920.00)				
				6	Sep 30, 2023	SYSTEM	\$1,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				6	Sep 30, 2023	SYSTEM	(\$1,920.00)				
				7	Oct 16, 2023	SYSTEM	\$1,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
				7	Oct 16, 2023	SYSTEM	(\$1,920.00)				
				8	Nov 1, 2023	SYSTEM	\$1,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
				8	Nov 1, 2023	SYSTEM	(\$1,920.00)				
				9	Nov 15, 2023	SYSTEM	\$1,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
				9	Nov 15, 2023	SYSTEM	(\$1,920.00)				



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3P3182	0530	TYPE III MOVEABLE BARRICADE	Material	- Total				\$0.00	
				Material - Total				\$0.00	
				0530 - Total				\$0.00	
	0540	FLASHING ARROW PANEL	Material		8	Nov 1, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					8	Nov 1, 2023	SYSTEM	(\$2,200.00)	
					9	Nov 15, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					9	Nov 15, 2023	SYSTEM	(\$2,200.00)	
				- Total				\$0.00	
	Material - Total				\$0.00				
	0540 - Total				\$0.00				
	0550	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Jul 17, 2023	SYSTEM	\$6,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					1	Jul 17, 2023	SYSTEM	(\$6,630.00)	
					2	Aug 2, 2023	SYSTEM	\$6,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					2	Aug 2, 2023	SYSTEM	(\$6,630.00)	
					3	Aug 16, 2023	SYSTEM	\$6,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					3	Aug 16, 2023	SYSTEM	(\$6,630.00)	
					4	Sep 1, 2023	SYSTEM	\$6,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					4	Sep 1, 2023	SYSTEM	(\$6,630.00)	
					5	Sep 15, 2023	SYSTEM	\$6,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					5	Sep 15, 2023	SYSTEM	(\$6,630.00)	
					6	Sep 30, 2023	SYSTEM	\$6,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					6	Sep 30, 2023	SYSTEM	(\$6,630.00)	
					7	Oct 16, 2023	SYSTEM	\$6,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					7	Oct 16, 2023	SYSTEM	(\$6,630.00)	
					8	Nov 1, 2023	SYSTEM	\$6,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					8	Nov 1, 2023	SYSTEM	(\$6,630.00)	
					9	Nov 15, 2023	SYSTEM	\$6,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				9	Nov 15, 2023	SYSTEM	(\$6,630.00)		
- Total				\$0.00					
Material - Total				\$0.00					
0550 - Total				\$0.00					



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3P3182	0560	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		2	Aug 2, 2023	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					2	Aug 2, 2023	SYSTEM	(\$5,300.00)						
					3	Aug 16, 2023	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					3	Aug 16, 2023	SYSTEM	(\$5,300.00)						
					4	Sep 1, 2023	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					4	Sep 1, 2023	SYSTEM	(\$5,300.00)						
					5	Sep 15, 2023	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					5	Sep 15, 2023	SYSTEM	(\$5,300.00)						
					6	Sep 30, 2023	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					6	Sep 30, 2023	SYSTEM	(\$5,300.00)						
					7	Oct 16, 2023	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					7	Oct 16, 2023	SYSTEM	(\$5,300.00)						
					8	Nov 1, 2023	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					8	Nov 1, 2023	SYSTEM	(\$5,300.00)						
					9	Nov 15, 2023	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					9	Nov 15, 2023	SYSTEM	(\$5,300.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0560 - Total</b>								<b>\$0.00</b>	
	0600	PREF THERMO PVMT MARK, 24 IN WHIT	Material		8	Nov 1, 2023	SYSTEM	\$5,148.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					8	Nov 1, 2023	SYSTEM	(\$5,148.00)						
					9	Nov 15, 2023	SYSTEM	\$6,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					9	Nov 15, 2023	SYSTEM	(\$6,336.00)						
					10	Dec 1, 2023	SYSTEM	\$6,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					10	Dec 1, 2023	SYSTEM	(\$6,336.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0600 - Total</b>								<b>\$0.00</b>						
	0610	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		8	Nov 1, 2023	SYSTEM	\$16,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					8	Nov 1, 2023	SYSTEM	(\$16,219.00)						



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3P3182	0610	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		9	Nov 15, 2023	SYSTEM	\$16,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
					9	Nov 15, 2023	SYSTEM	(\$16,219.00)					
					10	Dec 1, 2023	SYSTEM	\$16,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					10	Dec 1, 2023	SYSTEM	(\$16,219.00)					
	<b>- Total</b>								<b>\$0.00</b>				
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>0610 - Total</b>								<b>\$0.00</b>				
	0620	PREF THERMO PVMT MARK, LT/RT ARROW	Material		8	Nov 1, 2023	SYSTEM	\$8,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
					8	Nov 1, 2023	SYSTEM	(\$8,680.00)					
					9	Nov 15, 2023	SYSTEM	\$8,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					9	Nov 15, 2023	SYSTEM	(\$8,680.00)					
					10	Dec 1, 2023	SYSTEM	\$8,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					10	Dec 1, 2023	SYSTEM	(\$8,680.00)					
					<b>- Total</b>								<b>\$0.00</b>
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0620 - Total</b>								<b>\$0.00</b>					
0630	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material		8	Nov 1, 2023	SYSTEM	\$1,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
				8	Nov 1, 2023	SYSTEM	(\$1,104.00)						
				9	Nov 15, 2023	SYSTEM	\$1,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
				9	Nov 15, 2023	SYSTEM	(\$1,104.00)						
				10	Dec 1, 2023	SYSTEM	\$1,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
				10	Dec 1, 2023	SYSTEM	(\$1,104.00)						
				<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0630 - Total</b>								<b>\$0.00</b>					
0640	PREF THERMO PVMT MARK, YIELD TRIAN	Material		8	Nov 1, 2023	SYSTEM	\$1,494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
				8	Nov 1, 2023	SYSTEM	(\$1,494.00)						
				9	Nov 15, 2023	SYSTEM	\$1,494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
				9	Nov 15, 2023	SYSTEM	(\$1,494.00)						
				10	Dec 1, 2023	SYSTEM	\$1,494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
				10	Dec 1, 2023	SYSTEM	(\$1,494.00)						
				<b>- Total</b>								<b>\$0.00</b>	



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3P3182	0640	PREF THERMO PVMT MARK, YIELD TRIAN	Material - Total						\$0.00	
	0640 - Total								\$0.00	
	0650	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		8	Nov 1, 2023	SYSTEM	\$4,705.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				8	Nov 1, 2023	SYSTEM	(\$4,705.20)			
				9	Nov 15, 2023	SYSTEM	\$4,705.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
				9	Nov 15, 2023	SYSTEM	(\$4,705.20)			
				10	Dec 1, 2023	SYSTEM	\$5,881.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
				10	Dec 1, 2023	SYSTEM	(\$5,881.60)			
				- Total					\$0.00	
				Material - Total					\$0.00	
				Other Item Adjustment	REFL	10	Dec 4, 2023	degrow1	\$203.97	Pavement marking adjustment sheet saved to eProjects.
				REFL - Total					\$203.97	
		Other Item Adjustment - Total					\$203.97			
	0650 - Total								\$203.97	
	0660	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		8	Nov 1, 2023	SYSTEM	\$9,502.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
				8	Nov 1, 2023	SYSTEM	(\$9,502.12)			
				9	Nov 15, 2023	SYSTEM	\$9,502.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
				9	Nov 15, 2023	SYSTEM	(\$9,502.12)			
				10	Dec 1, 2023	SYSTEM	\$11,877.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
				10	Dec 1, 2023	SYSTEM	(\$11,877.65)			
				- Total					\$0.00	
				Material - Total					\$0.00	
				Other Item Adjustment	REFL	10	Dec 4, 2023	degrow1	(\$248.90)	Pavement marking adjustment sheet saved to eProjects.
				REFL - Total					(\$248.90)	
		Other Item Adjustment - Total					(\$248.90)			
	0660 - Total								(\$248.90)	
	0710	MULCHING	Material		10	Dec 1, 2023	SYSTEM	\$1,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
				10	Dec 1, 2023	SYSTEM	(\$1,104.00)			
	- Total					\$0.00				
	Material - Total					\$0.00				
0710 - Total								\$0.00		
0720	SEEDING - COOL SEASON GRASSES	Material		10	Dec 1, 2023	SYSTEM	\$1,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user degrow1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
			10	Dec 1, 2023	SYSTEM	(\$1,104.00)				
			11	Feb 16, 2024	SYSTEM	\$2,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment			



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3P3182	0720	SEEDING - COOL SEASON GRASSES	Material		11	Feb 16, 2024	SYSTEM	(\$2,208.00)	Estimate Exception 3 on the current Payment Estimate.		
					<b>- Total</b>					<b>\$0.00</b>	
					<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0720 - Total</b>							<b>\$0.00</b>			
	0730	CURB INLET CHECK	Material		2	Aug 2, 2023	SYSTEM	\$331.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					2	Aug 2, 2023	SYSTEM	(\$331.00)			
					3	Aug 16, 2023	SYSTEM	\$331.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					3	Aug 16, 2023	SYSTEM	(\$331.00)			
					4	Sep 1, 2023	SYSTEM	\$331.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					4	Sep 1, 2023	SYSTEM	(\$331.00)			
					5	Sep 15, 2023	SYSTEM	\$331.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					5	Sep 15, 2023	SYSTEM	(\$331.00)			
					6	Sep 30, 2023	SYSTEM	\$331.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					6	Sep 30, 2023	SYSTEM	(\$331.00)			
					7	Oct 16, 2023	SYSTEM	\$331.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
7					Oct 16, 2023	SYSTEM	(\$331.00)				
8					Nov 1, 2023	SYSTEM	\$331.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user degrow1 overriding Payment Estimate Exception 40 on the current Payment Estimate.			
8					Nov 1, 2023	SYSTEM	(\$331.00)				
9					Nov 15, 2023	SYSTEM	\$331.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user degrow1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
9					Nov 15, 2023	SYSTEM	(\$331.00)				
10					Dec 1, 2023	SYSTEM	\$331.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user degrow1 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
10	Dec 1, 2023	SYSTEM	(\$331.00)								
<b>- Total</b>							<b>\$0.00</b>				
<b>Material - Total</b>							<b>\$0.00</b>				
<b>0730 - Total</b>							<b>\$0.00</b>				
0750	SILT FENCE	Material		2	Aug 2, 2023	SYSTEM	\$962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				2	Aug 2, 2023	SYSTEM	(\$962.50)				
				3	Aug 16, 2023	SYSTEM	\$962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				3	Aug 16, 2023	SYSTEM	(\$962.50)				
				4	Sep 1, 2023	SYSTEM	\$962.50	This adjustment offsets the original system-generated Material Payment			





## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3P3182	0750	SILT FENCE	Material			2023			Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					4	Sep 1, 2023	SYSTEM	(\$962.50)						
					5	Sep 15, 2023	SYSTEM	\$962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					5	Sep 15, 2023	SYSTEM	(\$962.50)						
					6	Sep 30, 2023	SYSTEM	\$962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					6	Sep 30, 2023	SYSTEM	(\$962.50)						
					7	Oct 16, 2023	SYSTEM	\$962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					7	Oct 16, 2023	SYSTEM	(\$962.50)						
					8	Nov 1, 2023	SYSTEM	\$962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user degrow1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					8	Nov 1, 2023	SYSTEM	(\$962.50)						
					9	Nov 15, 2023	SYSTEM	\$962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user degrow1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					9	Nov 15, 2023	SYSTEM	(\$962.50)						
					10	Dec 1, 2023	SYSTEM	\$962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user degrow1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					10	Dec 1, 2023	SYSTEM	(\$962.50)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0750 - Total</b>								<b>\$0.00</b>	
J3P3182	0760	MGS GUARDRAIL	Construction Stockpile		4	Sep 1, 2023	SYSTEM	(\$35,938.96)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					6	Sep 30, 2023	SYSTEM	(\$1,197.04)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					<b>- Total</b>								<b>(\$37,136.00)</b>	
					<b>Construction Stockpile - Total</b>								<b>(\$37,136.00)</b>	
					Construction Stockpile STMI	2	Aug 2, 2023	SYSTEM	\$37,136.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
						<b>- Total</b>								<b>\$37,136.00</b>
					<b>Construction Stockpile STMI - Total</b>								<b>\$37,136.00</b>	
					Material	4	Sep 1, 2023	SYSTEM	\$64,721.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
						4	Sep 1, 2023	SYSTEM	(\$64,721.60)					
						5	Sep 15, 2023	SYSTEM	\$64,721.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
5	Sep 15, 2023	SYSTEM	(\$64,721.60)											
6	Sep 30, 2023	SYSTEM	\$93,875.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
6	Sep 30, 2023	SYSTEM	(\$93,875.20)											
7	Oct 16, 2023	SYSTEM	\$93,875.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230421-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3P3182	0760	MGS GUARDRAIL	Material		7	Oct 16, 2023	SYSTEM	(\$93,875.20)	
					8	Nov 1, 2023	SYSTEM	\$93,875.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Nov 1, 2023	SYSTEM	(\$93,875.20)	
					9	Nov 15, 2023	SYSTEM	\$93,875.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Nov 15, 2023	SYSTEM	(\$93,875.20)	
					10	Dec 1, 2023	SYSTEM	\$93,875.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Dec 1, 2023	SYSTEM	(\$93,875.20)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>0760 - Total</b>								<b>\$0.00</b>	
<b>J3P3182 - Total</b>								<b>(\$44.93)</b>	
<b>Overall - Total</b>								<b>\$312.34</b>	



### Contract Adjustments for Contract - 230421-C09

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
7	J3P3168	Other Contract Adjustment	SPAD	\$9,235.58	25.61287733	Oct 16, 2023	degrow1	Line # 0360: Lot 1 = \$36,058.33
	J3P3182	Other Contract Adjustment	SPAD	\$26,822.75	74.38712267	Oct 16, 2023	degrow1	Line # 0360: Lot 1 = \$36,058.33
<b>7 - Total</b>					<b>\$36,058.33</b>			
9	J3P3168	Other Contract Adjustment	ABIR	\$4,642.43	25.35987904	Nov 15, 2023	degrow1	IRI Summary Worksheets saved to eProjects.
	J3P3182	Other Contract Adjustment	ABIR	\$13,663.78	74.64012096	Nov 15, 2023	degrow1	IRI Summary Worksheets saved to eProjects.
<b>9 - Total</b>					<b>\$18,306.21</b>			
12	J3P3168	Other Contract Adjustment	SPAD	(\$9,235.58)	100	Jun 14, 2024	riley1	Remove original adjustment entered on Estimate No. 0007
		Other Contract Adjustment	ABIR	(\$4,642.43)	100	Jun 14, 2024	riley1	Remove original adjustment entered on Estimate No. 0009
	J3P3182	Other Contract Adjustment	SPAD	\$9,235.58	100	Jun 14, 2024	riley1	Correct original adjustment entered on Estimate No. 0007
		Other Contract Adjustment	ABIR	\$4,642.43	100	Jun 14, 2024	riley1	Correct original adjustment entered on Estimate No. 0009
<b>12 - Total</b>					<b>\$0.00</b>			
<b>Overall - Total</b>					<b>\$54,364.54</b>			