



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 4, 2024

Pay Estimate Created Date: December 2, 2024

<b>Progress Estimate Number</b> 20	<b>Contract ID</b> 230421-F01 <b>Prime Contractor</b> N.B. West Contracting Company	<b>Pay Period Start</b> October 16, 2024 <b>Pay Period End</b> December 1, 2024	<b>Original Contract Amount</b> \$2,191,189.39 <b>Net Change Order Amount</b> \$47,828.96 <b>Current Contract Amount</b> \$2,239,018.35
---------------------------------------	--	--	---

Approval Date		By User
December 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	BOWMAM2
December 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	REDHAC
December 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2024	July 1, 2024	July 1, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 3, 2023	May 3, 2023	
Letting Date	April 21, 2023	April 21, 2023	
Notice to Proceed Date	July 5, 2023	July 5, 2023	
Open to Traffic Date			
Work Began Date	September 27, 2023	September 27, 2023	

Contract Total Pay For Estimate No. 20			
	This Estimate	Previous	To Date
230421-F01			
Total Posted Items Pay	\$1.00	\$2,239,017.35	\$2,239,018.35
Gross Item Adjustments	\$0.00	\$1,279.58	\$1,279.58
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$1.00</b>	<b>\$2,240,296.93</b>	<b>\$2,240,297.93</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6MAMD03	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$1.000	1	\$1.00
<b>Project J6MAMD03 - Total</b>							<b>\$1.00</b>
<b>Overall - Total</b>							<b>\$1.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6MAMD03	0050	MISC.	Material			-2,465	\$31.95	(\$78,756.75)
	0050	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,465	\$31.95	\$78,756.75
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6MAMD03		Resurface	HH	FRANKLIN	from Route 30 to Route O near Robertsville

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6MAMD03	<b>Posted Item Pay</b>	\$1.00	\$2,239,017.35	\$2,239,018.35
	<b>Gross Item Adjustments</b>	\$0.00	\$1,279.58	\$1,279.58
	<b>Gross Item Pay</b>	<b>\$1.00</b>	<b>\$2,240,296.93</b>	<b>\$2,240,297.93</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 4, 2024

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6MAMD03, Item 4139905, Project Item Line Number 0050, Material Set 413990596, Material 4006HFA - High Friction Aggr for Surface Treatment, Acceptance Action Generic 3163200654 is insufficient.	Still working on getting sample records completed.	BOWMAM2	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-F01	J6MAMD03	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	0020	4011232	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-2)	12,851.90	661.10	13,513.00	TONS	13,513.00	\$73.00	\$986,449.00
		0001	0030	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	8,335.90	148.69	8,484.59	TONS	8,484.59	\$80.00	\$678,767.20
		0001	0040	4071005	TACK COAT	20,238.00	-2,626.00	17,612.00	GAL	17,612.00	\$2.79	\$49,137.48
		0001	0050	4139905	MISC.HIGH FRICTION SURFACE TREATMENT-BAUXITE	2,465.00	0.00	2,465.00	SQYD	2,465.00	\$31.95	\$78,756.75
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$2,500.00	\$7,500.00
		0001	0070	6161040	FLASHING ARROW PANEL	2.00	-2.00	0.00	EA	0.00	\$750.00	\$0.00
		0001	0080	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$13,212.00	\$13,212.00
		0001	0090	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	3.00	-1.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$110,000.00	\$110,000.00
		0001	0110	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	24.00	\$25.00	\$600.00
		0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	109,020.00	0.00	109,020.00	LF	109,020.00	\$0.13	\$14,172.60
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	102,111.00	0.00	102,111.00	LF	102,111.00	\$0.12	\$12,253.32
		0001	0140	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (STOP AHEAD)	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00
		0001	0150	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	137,162.00	0.00	137,162.00	SQYD	137,162.00	\$2.00	\$274,324.00
		0001	0160	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	5.40	0.00	5.40	STA	5.40	\$475.00	\$2,565.00
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$100.00	\$100.00
		0030	0175	9028500	CABLE, LOOP DETECTOR, IN DUCT	460.00	0.00	460.00	LF	460.00	\$8.00	\$3,680.00
<b>Project J6MAMD03 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,239,018.35</b>	
<b>230421-F01 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,239,018.35</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 4, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J6MAMD03

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	11/20/24	11/20/24	1.00	LS	Route HH from Route 30 to Route O in Franklin County.	0.00		10.455		

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6MAMD03	0020	BIT. PAVEMENT MIXTURE PG58-28H (BP-2)	Material		13	Apr 17, 2024	SYSTEM	\$427,188.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					13	Apr 17, 2024	SYSTEM	(\$427,188.70)				
				<b>- Total</b>						<b>\$0.00</b>		
			<b>Material - Total</b>						<b>\$0.00</b>			
			Overrun	Overrun	14	May 2, 2024	SYSTEM	(\$48,260.30)				
					16	Jun 17, 2024	SYSTEM	\$48,260.30	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,73.000000 - 73.000000, 'is applied (if non-zero).			
				<b>Overrun - Total</b>						<b>\$0.00</b>		
			<b>Overrun - Total</b>						<b>\$0.00</b>			
			<b>0020 - Total</b>						<b>\$0.00</b>			
			0030	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Material		3	Nov 16, 2023	SYSTEM	\$517,145.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
							3	Nov 16, 2023	SYSTEM	(\$517,145.60)		
						<b>- Total</b>						<b>\$0.00</b>
					<b>Material - Total</b>						<b>\$0.00</b>	
					Overrun	Overrun	12	Apr 2, 2024	SYSTEM	(\$11,895.20)		
							16	Jun 17, 2024	SYSTEM	\$11,895.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,80.000000 - 80.000000, 'is applied (if non-zero).	
<b>Overrun - Total</b>								<b>\$0.00</b>				
<b>Overrun - Total</b>						<b>\$0.00</b>						
<b>0030 - Total</b>						<b>\$0.00</b>						
0040	TACK COAT	Material		3	Nov 16, 2023	SYSTEM	\$24,582.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				3	Nov 16, 2023	SYSTEM	(\$24,582.69)					
				4	Dec 4, 2023	SYSTEM	\$29,459.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				4	Dec 4, 2023	SYSTEM	(\$29,459.61)					
				5	Dec 18, 2023	SYSTEM	\$34,537.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				5	Dec 18, 2023	SYSTEM	(\$34,537.41)					
				12	Apr 2, 2024	SYSTEM	\$34,537.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user clarkm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				12	Apr 2, 2024	SYSTEM	(\$34,537.41)					
				13	Apr 17, 2024	SYSTEM	\$19,937.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				13	Apr 17, 2024	SYSTEM	(\$19,937.34)					
				14	May 2, 2024	SYSTEM	\$19,937.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				14	May 2, 2024	SYSTEM	(\$19,937.34)					
				15	May 15, 2024	SYSTEM	\$19,937.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				15	May 15, 2024	SYSTEM	(\$19,937.34)					
			<b>- Total</b>						<b>\$0.00</b>			



## Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6MAMD03	0040	TACK COAT	Material - Total						\$0.00						
	0040 - Total							\$0.00							
	0050	MISC.	Material			16	Jun 17, 2024	SYSTEM	\$78,756.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
						16	Jun 17, 2024	SYSTEM	(\$78,756.75)						
						19	Oct 16, 2024	SYSTEM	\$78,756.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
						19	Oct 16, 2024	SYSTEM	(\$78,756.75)						
						20	Dec 2, 2024	SYSTEM	\$78,756.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
						20	Dec 2, 2024	SYSTEM	(\$78,756.75)						
								- Total	\$0.00						
	Material - Total							\$0.00							
	0050 - Total							\$0.00							
	0110	PREF THERMO PVMT MARK, 24 IN WHIT	Material			5	Dec 18, 2023	SYSTEM	(\$300.00)						
						6	Jan 2, 2024	SYSTEM	(\$300.00)						
						7	Jan 16, 2024	SYSTEM	(\$300.00)						
						8	Feb 2, 2024	SYSTEM	(\$300.00)						
													- Total	(\$1,200.00)	
						Material - Total							(\$1,200.00)		
								MaterialCredit			6	Jan 2, 2024	SYSTEM	\$300.00	
											7	Jan 16, 2024	SYSTEM	\$300.00	
											8	Feb 2, 2024	SYSTEM	\$300.00	
											9	Feb 16, 2024	SYSTEM	\$300.00	
								- Total	\$1,200.00						
	MaterialCredit - Total							\$1,200.00							
	0110 - Total							\$0.00							
	0120	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			17	Jul 2, 2024	SYSTEM	\$14,172.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
						17	Jul 2, 2024	SYSTEM	(\$14,172.60)						
													- Total	\$0.00	
						Material - Total							\$0.00		
								Other Item Adjustment	REFL	17	Jul 2, 2024	BOWMAM2	\$701.90	Results are in eProjects	
													REFL - Total		
Other Item Adjustment - Total							\$701.90								
0120 - Total							\$701.90								
0130	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			17	Jul 2, 2024	SYSTEM	\$12,253.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
					17	Jul 2, 2024	SYSTEM	(\$12,253.32)							
												- Total	\$0.00		
Material - Total							\$0.00								
		Other Item Adjustment	REFL	17	Jul 2, 2024	BOWMAM2	\$577.68	Results are in eProjects							



## Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6MAMD03	0130	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL - Total				\$577.68				
				Other Item Adjustment - Total				\$577.68				
	0130 - Total								\$577.68			
	0140	MISC. PAVEMENT MARKINGS	Material		5	Dec 18, 2023	SYSTEM	(\$500.00)				
					6	Jan 2, 2024	SYSTEM	(\$500.00)				
					7	Jan 16, 2024	SYSTEM	(\$500.00)				
					8	Feb 2, 2024	SYSTEM	(\$500.00)				
				- Total				(\$2,000.00)				
				Material - Total								(\$2,000.00)
					MaterialCredit		6	Jan 2, 2024	SYSTEM	\$500.00		
						7	Jan 16, 2024	SYSTEM	\$500.00			
						8	Feb 2, 2024	SYSTEM	\$500.00			
						9	Feb 16, 2024	SYSTEM	\$500.00			
				- Total				\$2,000.00				
				MaterialCredit - Total								\$2,000.00
	0140 - Total								\$0.00			
	0175	CABLE, LOOP DETECTOR, IN DUCT	Material		10	Mar 4, 2024	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					10	Mar 4, 2024	SYSTEM	(\$3,680.00)				
				- Total				\$0.00				
				Material - Total								\$0.00
	0175 - Total								\$0.00			
	J6MAMD03 - Total								\$1,279.58			
	Overall - Total								\$1,279.58			





---

**Contract Adjustments for Contract - 230421-F01**

There are no contract adjustments to display for this contract.