



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 4, 2024

Pay Estimate Created Date: April 1, 2024

Progress Estimate Number 16	Contract ID 230421-F03 Prime Contractor Concrete Strategies, LLC	Pay Period Start March 16, 2024 Pay Period End April 1, 2024	Original Contract Amount \$1,375,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$1,375,000.00
---------------------------------------	---	---	--

Approval Date		By User
April 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	kratkj1
April 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HELLET
April 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2024	June 30, 2025		43.90%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 3, 2023	May 3, 2023	
Letting Date	April 21, 2023	April 21, 2023	
Notice to Proceed Date	July 1, 2023	July 1, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 16

	This Estimate	Previous	To Date
230421-F03			
Total Posted Items Pay	\$108,545.00	\$495,080.99	\$603,625.99
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$495,080.99	\$603,625.99
Contract Total Payable This Estimate:	\$108,545.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3428	0010	6189916	MISC.Adjustment Factor	DLR	\$1.250	86,836	\$108,545.00
Project J6P3428 - Total							\$108,545.00
Overall - Total							\$108,545.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3428	FAS-S502(049)	Job Order Contract for bridge repair	Various	VARIOUS	at various locations in the St. Louis District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6P3428	Posted Item Pay	\$108,545.00	\$495,080.99	\$603,625.99
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$108,545.00	\$495,080.99	\$603,625.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 4, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-F03	J6P3428	0001	0010	6189916	MISC.Adjustment Factor	1,100,000.00	0.00	1,100,000.00	DLR	482,900.79	\$1.25	\$603,625.99
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
Project J6P3428 - Total Value Posted to Date as of Report Generated Date											\$603,625.99	
230421-F03 Overall - Total Value Posted to Date as of Report Generated Date											\$603,625.99	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3428

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0010	6189916	MISC.	3/18/24	3/29/24	3,000.00	DLR	Work Order #15 St. Louis Inn at 44 A1894. One Lane Two Way Flagging Operation.					Work Order #15 St. Louis Inn at 44 A1894. One Lane Two Way Flagging Operation.	
			3/19/24	3/29/24	3,000.00	DLR	Work Order #15 St. Louis Inn at 44 A1894. One Lane Two Way Flagging Operation SB.					Work Order #15 St. Louis Inn at 44 A1894. One Lane Two Way Flagging Operation SB.	
			3/20/24	3/29/24	1,280.00	DLR	Work Order #15 St. Louis Inn at 44 A1894. 10sf Vertical Superstructure repairs on SE quadrant.						Work Order #15 St. Louis Inn at 44 A1894. 10sf Vertical Superstructure repairs on SE quadrant.
				3/29/24	3,000.00	DLR	Work Order #15 St. Louis Inn at 44 A1894. One Lane Two Way Flagging Operation NB.						Work Order #15 St. Louis Inn at 44 A1894. One Lane Two Way Flagging Operation NB.
				3/29/24	5,891.00	DLR	Work Order #15 St. Louis Inn at 44 A1894. 43sf Overhead Superstructure repairs on SE quadrant.						Work Order #15 St. Louis Inn at 44 A1894. 43sf Overhead Superstructure repairs on SE quadrant.
			3/21/24	3/29/24	1,536.00	DLR	Work Order #15 St. Louis Inn at 44 A1894. 12sf Vertical Superstructure repairs on NE quadrant.						Work Order #15 St. Louis Inn at 44 A1894. 12sf Vertical Superstructure repairs on NE quadrant.
				3/29/24	3,000.00	DLR	Work Order #15 St. Louis Inn at 44 A1894. One Lane Two Way Flagging Operation.						Work Order #15 St. Louis Inn at 44 A1894. One Lane Two Way Flagging Operation.
				3/29/24	7,261.00	DLR	Work Order #15 St. Louis Inn at 44 A1894. 53sf Overhead Superstructure repairs on NE quadrant.						Work Order #15 St. Louis Inn at 44 A1894. 53sf Overhead Superstructure repairs on NE quadrant.
			3/26/24	3/29/24	2,560.00	DLR	Work Order #30 NB170 at Airport A2992. 32sf Approach Slab 0-200sf repairs in lane 1&2.						Work Order #30 NB170 at Airport A2992. 32sf Approach Slab 0-200sf repairs in lane 1&2.
				3/29/24	3,900.00	DLR	Work Order #30 NB170 at Airport A2992. Double left lane closure NB.						Work Order #30 NB170 at Airport A2992. Double left lane closure NB.
			3/27/24	3/29/24	300.00	DLR	Work Order #30 NB170 at Airport A2992. 5sf Half Sole Deck repairs <200sf in lane 3.						Work Order #30 NB170 at Airport A2992. 5sf Half Sole Deck repairs <200sf in lane 3.
				3/29/24	560.00	DLR	Work Order #30 NB170 at Airport A2992. 7sf Approach Slab repairs 0-200sf in lane 3.						Work Order #30 NB170 at Airport A2992. 7sf Approach Slab repairs 0-200sf in lane 3.
				3/29/24	3,000.00	DLR	Work Order #30 NB170 at Airport A2992. Single right lane closure NB.						Work Order #30 NB170 at Airport A2992. Single right lane closure NB.
			3/28/24	3/29/24	3,520.00	DLR	Work Order #31 NB170 at Railroad A2927. 44sf Partial Depth Approach Slab repairs in lane 1&2.						Work Order #31 NB170 at Railroad A2927. 44sf Partial Depth Approach Slab repairs in lane 1&2.
				3/29/24	3,900.00	DLR	Work Order #31 NB170 at Railroad A2927. Double left lane closure.						Work Order #31 NB170 at Railroad A2927. Double left lane closure.
				3/29/24	2,304.00	DLR	Work Order #25 67 at Missouri River A3047. 18sf Vertical Substructure repairs on Bent 5.						Work Order #25 67 at Missouri River A3047. 18sf Vertical Substructure repairs on Bent 5.
			3/29/24	3/29/24	16,440.00	DLR	Work Order #25 67 at Missouri River A3047. 120sf Overhead Substructure repairs on Bent 5.						Work Order #25 67 at Missouri River A3047. 120sf Overhead Substructure repairs on Bent 5.
				3/29/24	7,040.00	DLR	Work Order #25 67 at Missouri River A3047. 55sf Vertical Substructure repairs on Bent 5.						Work Order #25 67 at Missouri River A3047. 55sf Vertical Substructure repairs on Bent 5.
				3/29/24	15,344.00	DLR	Work Order #25 67 at Missouri River A3047. 112sf Overhead Substructure repairs on Bent 5.						Work Order #25 67 at Missouri River A3047. 112sf Overhead Substructure repairs on Bent 5.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 230421-F03

No Data Available



Contract Adjustments for Contract - 230421-F03

There are no contract adjustments to display for this contract.