



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 7, 2025

Pay Estimate Created Date: August 1, 2025

Progress Estimate Number 36	Contract ID 230421-F05	Prime Contractor Reinhold Electric, Inc.	Pay Period Start July 16, 2025	Pay Period End August 1, 2025	Original Contract Amount \$527,314.00	Net Change Order Amount (\$45,165.00)	Current Contract Amount \$482,149.00
---------------------------------------	----------------------------------	--	--	---	---	---	--

Approval Date							By User
August 4, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by						norton1
August 4, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by						hellet
August 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level by						ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 30, 2024	December 30, 2024	December 30, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 3, 2023	May 3, 2023	
Letting Date	April 21, 2023	April 21, 2023	
Notice to Proceed Date	June 1, 2023	June 1, 2023	
Work Began Date	January 5, 2024	January 5, 2024	

Contract Total Pay For Estimate No. 36			
	This Estimate	Previous	To Date
230421-F05			
Total Posted Items Pay	\$44,706.00	\$437,443.00	\$482,149.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$437,443.00	\$482,149.00
Contract Total Payable This Estimate:	\$44,706.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0089	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$1,200.000	3	\$3,600.00
	0070	9011311	LUMINAIRE, LED-A	EA	\$518.000	12	\$6,216.00
	0080	9011312	LUMINAIRE, LED-B	EA	\$555.000	34	\$18,870.00
	0090	9011313	LUMINAIRE, LED-C	EA	\$585.000	8	\$4,680.00
	0110	9019902	MISC.250W TENON MOUNT LED LUMINAIRE	EA	\$625.000	17	\$10,625.00
	0130	9019902	MISC.400W TENON MOUNT LED LUMINAIRE	EA	\$715.000	1	\$715.00

Project JSL0089 - Total \$44,706.00

Overall - Total \$44,706.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 7, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0089	FAS-S503 (068)	Lighting improvements	Various	FRANKLIN	at various locations in Franklin and Jefferson counties
Totals by Job Numbers					
JSL0089			This Estimate	Previous	To Date
	Posted Item Pay		\$44,706.00	\$437,443.00	\$482,149.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$44,706.00	\$437,443.00	\$482,149.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 7, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 7, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-F05	JSL0089	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$1,200.00	\$3,600.00
		0001	0030	6169901	MISC.LUMP SUM TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$17,200.00	\$17,200.00
		0020	0050	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	1.00	0.00	1.00	EA	1.00	\$3,750.00	\$3,750.00
		0020	0060	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	6.00	-1.00	5.00	EA	5.00	\$4,928.00	\$24,640.00
		0020	0070	9011311	LUMINAIRE, LED-A	185.00	-19.00	166.00	EA	166.00	\$518.00	\$85,988.00
		0020	0080	9011312	LUMINAIRE, LED-B	178.00	0.00	178.00	EA	178.00	\$555.00	\$98,790.00
		0020	0090	9011313	LUMINAIRE, LED-C	63.00	-17.00	46.00	EA	46.00	\$585.00	\$26,910.00
		0020	0100	9019902	MISC.150W TENON MOUNT LED LUMINAIRE	34.00	-1.00	33.00	EA	33.00	\$615.00	\$20,295.00
		0020	0110	9019902	MISC.250W TENON MOUNT LED LUMINAIRE	135.00	8.00	143.00	EA	143.00	\$625.00	\$89,375.00
		0020	0120	9019902	MISC.30 FT LIGHTING POLE BASE	2.00	0.00	2.00	EA	2.00	\$2,420.00	\$4,840.00
		0020	0130	9019902	MISC.400W TENON MOUNT LED LUMINAIRE	53.00	1.00	54.00	EA	54.00	\$715.00	\$38,610.00
		0020	0140	9019902	MISC.45 FT LIGHTING POLE BASE	24.00	-4.00	20.00	EA	20.00	\$2,545.00	\$50,900.00
		0020	0150	9019902	MISC.ADJUST LIGHTING FOUNDATIONS	2.00	-2.00	0.00	EA	0.00	\$3,560.00	\$0.00
		0020	0160	9019902	MISC.LIGHTING BASE DOOR REPAIR	34.00	-30.00	4.00	EA	4.00	\$250.00	\$1,000.00
		0020	0170	9019902	MISC.LIGHTING POLE BASE DOOR	50.00	-3.00	47.00	EA	47.00	\$250.00	\$11,750.00
Project JSL0089 - Total Value Posted to Date as of Report Generated Date												\$482,149.00
230421-F05 Overall - Total Value Posted to Date as of Report Generated Date												\$482,149.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 7, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0089

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	7/25/25	8/1/25	1	3.00	EA	Various Routes					Payment for TMAs used on the project.
0070	9011311	LUMINAIRE, LED-A	7/25/25	8/1/25	1	12.00	EA	Various routes					This represents the remaining quantity of LED-A Luminaire installed on the project.
0080	9011312	LUMINAIRE, LED-B	7/25/25	8/1/25	1	34.00	EA	Various Routes					This represents the remaining quantity of LED-b Luminaire installed on the project.
0090	9011313	LUMINAIRE, LED-C	7/25/25	8/1/25	1	8.00	EA	Various Routes					This represents the remaining quantity of LED-C Luminaire installed on the project.
0110	9019902	MISC. HIGHWAY LIGHTING	7/25/25	8/1/25	1	17.00	EA	Various Routes					This represents the remaining quantity of 250W Tenon Mount LED Luminaire installed on the project.
0130	9019902	MISC. HIGHWAY LIGHTING	7/25/25	8/1/25	1	1.00	EA	Various Routes					This represents the remaining quantity of 400W Tenon Mount LED Luminaire installed on the project.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 230421-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSL0089	0070	LUMINAIRE, LED-A	Material		2	Mar 4, 2024	SYSTEM	(\$24,864.00)						
					2	Mar 4, 2024	SYSTEM	\$24,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Mar 15, 2024	SYSTEM	(\$29,008.00)						
					3	Mar 15, 2024	SYSTEM	\$29,008.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Apr 2, 2024	SYSTEM	(\$37,296.00)						
					4	Apr 2, 2024	SYSTEM	\$37,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Apr 15, 2024	SYSTEM	(\$37,296.00)						
					5	Apr 15, 2024	SYSTEM	\$37,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	May 2, 2024	SYSTEM	(\$37,814.00)						
					6	May 2, 2024	SYSTEM	\$37,814.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	May 16, 2024	SYSTEM	(\$37,814.00)						
					7	May 16, 2024	SYSTEM	\$37,814.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jun 3, 2024	SYSTEM	(\$70,448.00)						
					8	Jun 3, 2024	SYSTEM	\$70,448.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Jun 17, 2024	SYSTEM	(\$70,448.00)						
					9	Jun 17, 2024	SYSTEM	\$70,448.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Jul 1, 2024	SYSTEM	(\$70,448.00)						
					10	Jul 1, 2024	SYSTEM	\$70,448.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Jul 16, 2024	SYSTEM	(\$70,448.00)						
					11	Jul 16, 2024	SYSTEM	\$70,448.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Aug 2, 2024	SYSTEM	(\$70,448.00)						
					12	Aug 2, 2024	SYSTEM	\$70,448.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Aug 16, 2024	SYSTEM	(\$70,448.00)						
					13	Aug 16, 2024	SYSTEM	\$70,448.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
	0070 - Total								\$0.00					



Line Item Adjustments by Estimate

Contract ID: 230421-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0089	0080	LUMINAIRE, LED-B	Material		1	Feb 16, 2024	SYSTEM	(\$16,095.00)	
					1	Feb 16, 2024	SYSTEM	\$16,095.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Mar 4, 2024	SYSTEM	(\$32,745.00)	
					2	Mar 4, 2024	SYSTEM	\$32,745.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Mar 15, 2024	SYSTEM	(\$44,400.00)	
					3	Mar 15, 2024	SYSTEM	\$44,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Apr 2, 2024	SYSTEM	(\$49,950.00)	
					4	Apr 2, 2024	SYSTEM	\$49,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Apr 15, 2024	SYSTEM	(\$49,950.00)	
					5	Apr 15, 2024	SYSTEM	\$49,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	May 2, 2024	SYSTEM	(\$53,280.00)	
					6	May 2, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	May 16, 2024	SYSTEM	(\$53,280.00)	
					7	May 16, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Jun 3, 2024	SYSTEM	(\$53,280.00)	
					8	Jun 3, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Jun 17, 2024	SYSTEM	(\$53,280.00)	
					9	Jun 17, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Jul 1, 2024	SYSTEM	(\$53,280.00)	
					10	Jul 1, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Jul 16, 2024	SYSTEM	(\$53,280.00)	
					11	Jul 16, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Aug 2, 2024	SYSTEM	(\$53,280.00)	
					12	Aug 2, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Aug 16, 2024	SYSTEM	(\$53,280.00)	
					13	Aug 16, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 230421-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0089	0080	LUMINAIRE, LED-B	Material						Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
	0080 - Total							\$0.00	
	0090	LUMINAIRE, LED-C	Material		6	May 2, 2024	SYSTEM	(\$1,755.00)	
					6	May 2, 2024	SYSTEM	\$1,755.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	May 16, 2024	SYSTEM	(\$1,755.00)	
					7	May 16, 2024	SYSTEM	\$1,755.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Jun 3, 2024	SYSTEM	(\$1,755.00)	
					8	Jun 3, 2024	SYSTEM	\$1,755.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Jun 17, 2024	SYSTEM	(\$1,755.00)	
					9	Jun 17, 2024	SYSTEM	\$1,755.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Jul 1, 2024	SYSTEM	(\$1,755.00)	
					10	Jul 1, 2024	SYSTEM	\$1,755.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Jul 16, 2024	SYSTEM	(\$1,755.00)	
					11	Jul 16, 2024	SYSTEM	\$1,755.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Aug 2, 2024	SYSTEM	(\$1,755.00)	
					12	Aug 2, 2024	SYSTEM	\$1,755.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Aug 16, 2024	SYSTEM	(\$1,755.00)	
					13	Aug 16, 2024	SYSTEM	\$1,755.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
	0090 - Total							\$0.00	
	0100	MISC. HIGHWAY LIGHTING	Material		3	Mar 15, 2024	SYSTEM	(\$2,460.00)	
					3	Mar 15, 2024	SYSTEM	\$2,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Apr 2, 2024	SYSTEM	(\$4,920.00)	
					4	Apr 2, 2024	SYSTEM	\$4,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Apr 15, 2024	SYSTEM	(\$4,920.00)	
					5	Apr 15, 2024	SYSTEM	\$4,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment



Line Item Adjustments by Estimate

Contract ID: 230421-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0089	0100	MISC. HIGHWAY LIGHTING	Material						Estimate Exception 3 on the current Payment Estimate.
					6	May 2, 2024	SYSTEM	(\$4,920.00)	
					6	May 2, 2024	SYSTEM	\$4,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	May 16, 2024	SYSTEM	(\$4,920.00)	
					7	May 16, 2024	SYSTEM	\$4,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Jun 3, 2024	SYSTEM	(\$4,920.00)	
					8	Jun 3, 2024	SYSTEM	\$4,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Jun 17, 2024	SYSTEM	(\$4,920.00)	
					9	Jun 17, 2024	SYSTEM	\$4,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Jul 1, 2024	SYSTEM	(\$4,920.00)	
					10	Jul 1, 2024	SYSTEM	\$4,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Jul 16, 2024	SYSTEM	(\$4,920.00)	
					11	Jul 16, 2024	SYSTEM	\$4,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Aug 2, 2024	SYSTEM	(\$4,920.00)	
					12	Aug 2, 2024	SYSTEM	\$4,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Aug 16, 2024	SYSTEM	(\$4,920.00)	
					13	Aug 16, 2024	SYSTEM	\$4,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0100 - Total			\$0.00	
	0110	MISC. HIGHWAY LIGHTING	Material		2	Mar 4, 2024	SYSTEM	(\$4,375.00)	
					2	Mar 4, 2024	SYSTEM	\$4,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	Mar 15, 2024	SYSTEM	(\$6,875.00)	
					3	Mar 15, 2024	SYSTEM	\$6,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Apr 2, 2024	SYSTEM	(\$20,625.00)	
					4	Apr 2, 2024	SYSTEM	\$20,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Apr 15, 2024	SYSTEM	(\$20,625.00)	
					5	Apr 15, 2024	SYSTEM	\$20,625.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Contract ID: 230421-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0089	0110	MISC. HIGHWAY LIGHTING	Material			2024			Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	May 2, 2024	SYSTEM	(\$41,250.00)	
					6	May 2, 2024	SYSTEM	\$41,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	May 16, 2024	SYSTEM	(\$41,250.00)	
					7	May 16, 2024	SYSTEM	\$41,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Jun 3, 2024	SYSTEM	(\$48,750.00)	
					8	Jun 3, 2024	SYSTEM	\$48,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Jun 17, 2024	SYSTEM	(\$48,750.00)	
					9	Jun 17, 2024	SYSTEM	\$48,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Jul 1, 2024	SYSTEM	(\$48,750.00)	
					10	Jul 1, 2024	SYSTEM	\$48,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Jul 16, 2024	SYSTEM	(\$48,750.00)	
					11	Jul 16, 2024	SYSTEM	\$48,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					12	Aug 2, 2024	SYSTEM	(\$48,750.00)	
					12	Aug 2, 2024	SYSTEM	\$48,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Aug 16, 2024	SYSTEM	(\$48,750.00)	
					13	Aug 16, 2024	SYSTEM	\$48,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0110 - Total			\$0.00	
	0130	MISC. HIGHWAY LIGHTING	Material		4	Apr 2, 2024	SYSTEM	(\$1,430.00)	
					4	Apr 2, 2024	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Apr 15, 2024	SYSTEM	(\$1,430.00)	
					5	Apr 15, 2024	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	May 2, 2024	SYSTEM	(\$1,430.00)	
					6	May 2, 2024	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	May 16, 2024	SYSTEM	(\$1,430.00)	



Line Item Adjustments by Estimate

Contract ID: 230421-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0089	0130	MISC. HIGHWAY LIGHTING	Material		7	May 16, 2024	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Jun 3, 2024	SYSTEM	(\$1,430.00)	
					8	Jun 3, 2024	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Jun 17, 2024	SYSTEM	(\$1,430.00)	
					9	Jun 17, 2024	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Jul 1, 2024	SYSTEM	(\$1,430.00)	
					10	Jul 1, 2024	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					11	Jul 16, 2024	SYSTEM	(\$1,430.00)	
					11	Jul 16, 2024	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					12	Aug 2, 2024	SYSTEM	(\$1,430.00)	
					12	Aug 2, 2024	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					13	Aug 16, 2024	SYSTEM	(\$1,430.00)	
					13	Aug 16, 2024	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0130 - Total			\$0.00	
	0170	MISC. HIGHWAY LIGHTING	Material		1	Feb 16, 2024	SYSTEM	(\$750.00)	
					1	Feb 16, 2024	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					2	Mar 4, 2024	SYSTEM	(\$3,250.00)	
					2	Mar 4, 2024	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Mar 15, 2024	SYSTEM	(\$3,750.00)	
					3	Mar 15, 2024	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Apr 2, 2024	SYSTEM	(\$4,500.00)	
					4	Apr 2, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Apr 15, 2024	SYSTEM	(\$4,500.00)	
					5	Apr 15, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	May 2, 2024	SYSTEM	(\$7,750.00)	



Line Item Adjustments by Estimate

Aug 7, 2025

Contract ID: 230421-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSL0089	0170	MISC. HIGHWAY LIGHTING	Material		6	May 2, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					7	May 16, 2024	SYSTEM	(\$7,750.00)						
					7	May 16, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					8	Jun 3, 2024	SYSTEM	(\$7,750.00)						
					8	Jun 3, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					9	Jun 17, 2024	SYSTEM	(\$7,750.00)						
					9	Jun 17, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					10	Jul 1, 2024	SYSTEM	(\$7,750.00)						
					10	Jul 1, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					11	Jul 16, 2024	SYSTEM	(\$7,750.00)						
					11	Jul 16, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					12	Aug 2, 2024	SYSTEM	(\$7,750.00)						
					12	Aug 2, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					13	Aug 16, 2024	SYSTEM	(\$7,750.00)						
					13	Aug 16, 2024	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
						- Total							\$0.00	
						Material - Total							\$0.00	
					0170 - Total							\$0.00		
JSL0089 - Total								\$0.00						
Overall - Total								\$0.00						



Contract Adjustments for Contract - 230421-F05

There are no contract adjustments to display for this contract.