



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 4, 2024

Pay Estimate Created Date: December 2, 2024

Progress Estimate Number 29	Contract ID 230421-G01 Prime Contractor APAC-Central, Inc.	Pay Period Start November 16, 2024 Pay Period End December 1, 2024	Original Contract Amount \$8,674,027.63 Net Change Order Amount \$365,618.16 Current Contract Amount \$9,039,645.79
---------------------------------------	---	---	--

Approval Date		By User
December 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	edelhb1
December 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	LANEK1
December 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2024	September 1, 2024		96.45%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 3, 2023	May 3, 2023	
Letting Date	April 21, 2023	April 21, 2023	
Notice to Proceed Date	June 5, 2023	June 5, 2023	
Open to Traffic Date	August 31, 2024	August 31, 2024	
Work Began Date	October 12, 2023	October 12, 2023	

Contract Total Pay For Estimate No. 29			
	This Estimate	Previous	To Date
230421-G01			
Total Posted Items Pay	\$11,839.60	\$8,706,904.78	\$8,718,744.38
Gross Item Adjustments	(\$4,907.01)	(\$116,983.44)	(\$121,890.45)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$82,486.72	\$82,486.72
Contract Total Payable This Estimate:	\$6,932.59	\$8,672,408.06	\$8,679,340.65

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3433	0330	6191000	PAVEMENT EDGE TREATMENT	LF	\$7.250	27	\$195.75
	0710	9031270A	2 IN. PSST POST - 12 GA.	LF	\$12.060	79.88	\$963.35
	0720	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	EA	\$248.660	6	\$1,491.96
	0750	9035004A	SH-FLAT SHEET	SQFT	\$17.160	32.06	\$550.15
Project J7P3433 - Total							\$3,201.21
J7P3434	0860	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$19.150	11.4	\$218.31
	0950	4081018	PRIME-LIQUID ASPHALT MC 800	GAL	\$3.370	0.3	\$1.01
	0980	6081010	CONCRETE CURB RAMP	SQYD	\$213.450	13.1	\$2,796.20
	0990	6081012	TRUNCATED DOMES	SQFT	\$21.370	22	\$470.14
	1000	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$252.460	18.4	\$4,645.26
	1450	9031210	STRUCTURAL STEEL POSTS	LB	\$11.600	54	\$626.40
	1460	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	EA	\$220.620	2	\$441.24
	1490	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	EA	\$282.470	-4	(\$1,129.88)
1520	9035004A	SH-FLAT SHEET	SQFT	\$17.160	0.535	\$9.18	
Project J7P3434 - Total							\$8,077.86
J8P3197	2570	9031270A	2 IN. PSST POST - 12 GA.	LF	\$12.060	26.5	\$319.59
	2580	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	EA	\$248.660	1	\$248.66
	2590	9035004A	SH-FLAT SHEET	SQFT	\$17.160	-0.45	(\$7.72)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 4, 2024

Pay Estimate Created Date: December 2, 2024

Progress Estimate Number 29	Contract ID 230421-G01 Prime Contractor APAC-Central, Inc.	Pay Period Start November 16, 2024 Pay Period End December 1, 2024	Original Contract Amount \$8,674,027.63 Net Change Order Amount \$365,618.16 Current Contract Amount \$9,039,645.79
---------------------------------------	---	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project J8P3197 - Total							\$560.53
Overall - Total							\$11,839.60

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3434	0860	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Overrun			-11.4	\$19.15	(\$218.31)
	0980	CONCRETE CURB RAMP	Overrun			-2.8	\$213.45	(\$597.66)
	0990	TRUNCATED DOMES	Overrun			-10	\$21.37	(\$213.70)
	1000	CONCRETE SIDEWALK, 4 IN.	Overrun			-12	\$252.46	(\$3,029.52)
	1450	STRUCTURAL STEEL POSTS	Overrun			-54	\$11.60	(\$626.40)
J8P3197	2570	2 IN. PSST POST - 12 GA.	Overrun			-19	\$12.06	(\$229.14)
	2590	SH-FLAT SHEET	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.16000 - 17.16000, 'is applied (if non-zero).	0.45	\$17.16	\$7.72
Total								(\$4,907.01)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on December 4, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3433	FAF 60-1(53)	Railroad crossing improvements	60	CHRISTIAN	from Central Ave. in Marionville to Rose Hill Road
J7P3434	FAF 60-1(54)	Resurface and ADA	60	CHRISTIAN	from Western Avenue in Marionville to County Road 194 west of Republic
J7S3435	FAS S604(5)	Resurface and add shoulders	P	CHRISTIAN	from Christian/Greene Co line to Route 14 near Republic
J7S3442	FAS S604(16)	Resurface and add shoulders	Bus. 60	LAWRENCE	from Route 60 to west of Cowan Drive in Aurora
J8P3197	FAF 60-2(113)	Railroad crossing improvements	60	GREENE	from Route 174 in Republic to County Road 194
J8P3198	FAF 60-2(120)	Resurface	60	GREENE	from County Road 194 to 0.2 miles west of Illinois Street in Republic
J8S3199	FAS S604(37)	Resurface	P	GREENE	from Route 60 to Christian/Greene Co line near Republic

Totals by Job Numbers				
Job Number	Item	This Estimate	Previous	To Date
J7P3433	Posted Item Pay	\$3,201.21	\$2,195,188.44	\$2,198,389.65
	Gross Item Adjustments	\$0.00	(\$50,046.21)	(\$50,046.21)
	Gross Item Pay	\$3,201.21	\$2,145,142.23	\$2,148,343.44
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7P3434	Posted Item Pay	\$8,077.86	\$4,291,041.35	\$4,299,119.21
	Gross Item Adjustments	(\$4,685.59)	(\$67,086.63)	(\$71,772.22)
	Gross Item Pay	\$3,392.27	\$4,223,954.72	\$4,227,346.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$82,486.72	\$82,486.72
J7S3435	Posted Item Pay	\$0.00	\$507,868.84	\$507,868.84
	Gross Item Adjustments	\$0.00	\$126.35	\$126.35
	Gross Item Pay	\$0.00	\$507,995.19	\$507,995.19
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7S3442	Posted Item Pay	\$0.00	\$773,586.37	\$773,586.37
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$773,586.37	\$773,586.37
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P3197	Posted Item Pay	\$560.53	\$446,454.13	\$447,014.66
	Gross Item Adjustments	(\$221.42)	(\$195.50)	(\$416.92)
	Gross Item Pay	\$339.11	\$446,258.63	\$446,597.74
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P3198	Posted Item Pay	\$0.00	\$297,562.93	\$297,562.93
	Gross Item Adjustments	\$0.00	\$218.55	\$218.55
	Gross Item Pay	\$0.00	\$297,781.48	\$297,781.48
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on December 4, 2024

Totals by Job Numbers			
J8S3199	This Estimate	Previous	To Date
Posted Item Pay	\$0.00	\$195,202.72	\$195,202.72
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$0.00	\$195,202.72	\$195,202.72
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 4, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J8P3197, Project Item Line Number 2570, Contract Line Item Number 2570, Item 9031270A, Minor Item.	Change Order 0035 in progress. Working on finalizing change order reasons, then will be submitted for approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3434, Project Item Line Number 0860, Contract Line Item Number 0860, Item 3040143, Minor Item.	Awaiting Change Order 0034 approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3434, Project Item Line Number 0980, Contract Line Item Number 0980, Item 6081010, Minor Item.	Awaiting Change Order 0034 approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3434, Project Item Line Number 0990, Contract Line Item Number 0990, Item 6081012, Minor Item.	Awaiting Change Order 0034 approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3434, Project Item Line Number 1000, Contract Line Item Number 1000, Item 6086004, Minor Item.	Awaiting Change Order 0034 approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3434, Project Item Line Number 1450, Contract Line Item Number 1450, Item 9031210, Minor Item.	Change Order 0036 in progress. Working on finalizing change order reasons, then will be submitted for approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J8P3197, Project Item Line Number 2590, Contract Line Item Number 2590, Item 9035004A, Minor Item.	Change Order 0035 in progress. Working on finalizing change order reasons, then will be submitted for approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3433, Project Item Line Number 0170, Contract Line Item Number 0170, Item 4019905, Minor Item.	Awaiting Change Order 0031 approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3433, Project Item Line Number 0180, Contract Line Item Number 0180, Item 4019905, Minor Item.	Awaiting Change Order 0031 approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3433, Project Item Line Number 0190, Contract Line Item Number 0190, Item 4019905, Minor Item.	Awaiting Change Order 0031 approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3434, Project Item Line Number 0770, Contract Line Item Number 0770, Item 2035000, Minor Item.	Currently reviewing contractor submitted changes to final quantities. Change order to be submitted upon final verification.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3434, Project Item Line Number 0900, Contract Line Item Number 0900, Item 4019905, Minor Item.	Awaiting Change Order 0032 approval.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G01, Contract Project J7P3434, Project Item Line Number 0920, Contract Line Item Number 0920, Item 4030003, Minor Item.	Awaiting Change Order 0032 approval.	edelhb1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G01	J7P3433	0001	0010	2013000	CLEARING AND GRUBBING	3.00	0.00	3.00	ACRE	3.00	\$11,125.00	\$33,375.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$112,639.67	\$112,639.67
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	6,259.00	570.00	6,829.00	CUYD	5,695.17	\$27.85	\$158,610.48
		0001	0040	2035500	EMBANKMENT IN PLACE	2,113.00	0.00	2,113.00	CUYD	892.00	\$28.50	\$25,422.00
		0001	0050	2036000	COMPACTING EMBANKMENT	2,889.00	0.00	2,889.00	CUYD	2,677.00	\$4.00	\$10,708.00
		0001	0060	2063000	CLASS 3 EXCAVATION	168.00	0.00	168.00	CUYD	163.00	\$66.85	\$10,896.55
		0001	0070	2063100	CLASS 3 EXCAVATION IN ROCK	31.00	0.00	31.00	CUYD	30.00	\$297.15	\$8,914.50
		0001	0080	2063300	CLASS 4 EXCAVATION	90.00	0.00	90.00	CUYD	90.00	\$52.20	\$4,698.00
		0001	0090	2063500	CULVERT CLEANOUT	5.00	0.00	5.00	EA	2.00	\$3,373.00	\$6,746.00
		0001	0100	2071000	LINEAR GRADING CLASS 1	0.90	0.00	0.90	STA	0.50	\$2,610.00	\$1,305.00
		0001	0110	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	17.00	-17.00	0.00	100F	0.00	\$1,700.00	\$0.00
		0001	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	11,720.00	0.00	11,720.00	SQYD	9,708.00	\$8.15	\$79,120.20
		0001	0130	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	5,293.00	1,955.00	7,248.00	SQYD	7,248.00	\$10.75	\$77,916.00
		0001	0140	3105003	GRAVEL (A) OR CRUSHED STONE (B)	1,604.00	0.00	1,604.00	SQYD	1,604.00	\$6.97	\$11,179.88
		0001	0150	4010105	5 3/4 INCHES, BITUMINOUS PAVEMENT	134.30	0.00	134.30	SQYD	134.30	\$49.50	\$6,647.85
		0001	0160	4010150	TYPE A2 SHOULDER	2,451.70	0.00	2,451.70	SQYD	2,108.70	\$42.13	\$88,839.53
		0001	0170	4019905	MISC.OPTIONAL PAVEMENT, 12 IN ASPALTIC CONCRETE OR 9 IN PCCP	932.60	0.00	932.60	SQYD	996.70	\$70.00	\$69,769.00
		0001	0180	4019905	MISC.OPTIONAL PAVEMENT, 7 IN ASPALTIC CONCRETE OR 7 IN PCCP	9,135.00	-1,544.10	7,590.90	SQYD	8,213.30	\$34.40	\$282,537.52
		0001	0190	4019905	MISC.OPTIONAL PAVEMENT, 8 IN ASPALTIC CONCRETE OR 7 IN PCCP	3,033.20	0.00	3,033.20	SQYD	3,536.00	\$47.75	\$168,844.00
		0001	0200	6044011	PIPE COLLAR, TYPE A	3.00	-1.00	2.00	EA	1.00	\$2,100.00	\$2,100.00
		0001	0210	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	39.00	-39.00	0.00	CUYD	0.00	\$93.60	\$0.00
		0001	0220	6096042	PLACING TYPE 2 ROCK DITCH LINER	39.00	-39.00	0.00	CUYD	0.00	\$247.10	\$0.00
		0001	0230	6097000	ROCK LINING	55.00	116.00	171.00	CUYD	171.00	\$145.15	\$24,820.65
		0001	0240	6161005	CONSTRUCTION SIGNS	587.00	519.00	1,106.00	SQFT	1,106.00	\$6.06	\$6,702.36
		0001	0250	6161010	RELOCATED SIGNS	830.00	-810.00	20.00	SQFT	20.00	\$6.06	\$121.20
		0001	0260	6161025	CHANNELIZER (TRIM LINE)	65.00	0.00	65.00	EA	65.00	\$15.15	\$984.75
		0001	0270	6161030	TYPE III MOVEABLE BARRICADE	24.00	-2.00	22.00	EA	22.00	\$202.02	\$4,444.44
		0001	0280	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	-28.00	0.00	EA	0.00	\$126.26	\$0.00
		0001	0290	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	-2.00	4.00	EA	4.00	\$1,515.15	\$6,060.60
		0001	0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$126,500.00	\$126,500.00
		0001	0310	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-3.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0320	6189901	MISC.RAILROAD FLAGGING	1.00	0.00	1.00	LS	0.00	\$47,373.31	\$0.00
		0001	0330	6191000	PAVEMENT EDGE TREATMENT	9,129.00	0.00	9,129.00	LF	6,045.00	\$7.25	\$43,826.25
		0001	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	483.00	-12.00	471.00	LF	471.00	\$19.59	\$9,226.89
		0001	0350	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	100.00	0.00	100.00	LF	100.00	\$18.07	\$1,807.00
		0001	0360	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	13.00	0.00	13.00	EA	13.00	\$249.36	\$3,241.68
		0001	0370	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	8.00	0.00	8.00	EA	8.00	\$1,374.05	\$10,992.40
		0001	0380	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,545.00	0.00	4,545.00	LF	4,545.00	\$0.23	\$1,045.35
		0001	0390	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,746.00	0.00	3,746.00	LF	3,746.00	\$0.23	\$861.58
		0001	0400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	14,193.00	-666.00	13,527.00	LF	13,527.00	\$0.19	\$2,570.13
		0001	0410	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	13,334.00	0.00	13,334.00	LF	13,334.00	\$0.19	\$2,533.46
		0001	0420	6207001	PAVEMENT MARKING REMOVAL	5,646.00	-5,646.00	0.00	LF	0.00	\$1.02	\$0.00
		0001	0430	6269909	MISC.OPTIONAL RUMBLE STRIPS	20.30	0.00	20.30	STA	20.30	\$18.55	\$376.56



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G01	J7P3433	0001	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$22,671.67	\$22,671.67
		0001	0450	7034041	CLASS B-1 CONCRETE (CULVERTS)	121.00	0.00	121.00	CUYD	121.00	\$1,522.84	\$184,263.64
		0001	0460	7061030	REINFORCING STEEL (CULVERTS)	15,600.00	0.00	15,600.00	LB	15,600.00	\$3.05	\$47,580.00
		0001	0470	7250315A	15 IN. PIPE GROUP B	135.00	-20.00	115.00	LF	115.00	\$70.55	\$8,113.25
		0001	0480	7250324A	24 IN. PIPE GROUP B	61.00	-61.00	0.00	LF	0.00	\$101.00	\$0.00
		0001	0490	7250330A	30 IN. PIPE GROUP B	39.00	61.00	100.00	LF	100.00	\$144.95	\$14,495.00
		0001	0500	7261015	15 IN. PIPE GROUP A	177.00	15.00	192.00	LF	192.00	\$68.60	\$13,171.20
		0001	0510	7261018	18 IN. PIPE GROUP A	33.00	-33.00	0.00	LF	0.00	\$120.75	\$0.00
		0001	0520	7261024	24 IN. PIPE GROUP A	44.00	32.00	76.00	LF	67.00	\$127.75	\$8,559.25
		0001	0530	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	9.00	-1.00	8.00	EA	8.00	\$704.25	\$5,634.00
		0001	0540	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	-2.00	0.00	EA	0.00	\$909.75	\$0.00
		0001	0550	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	2.00	4.00	EA	4.00	\$1,061.85	\$4,247.40
		0001	0560	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	8.00	0.00	8.00	EA	8.00	\$706.95	\$5,655.60
		0001	0570	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	-1.00	0.00	EA	0.00	\$816.45	\$0.00
		0001	0580	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	2.00	4.00	EA	4.00	\$910.00	\$3,640.00
		0001	0590	8051000A	SEEDING - COOL SEASON GRASSES	3.20	0.00	3.20	ACRE	3.20	\$4,358.98	\$13,948.74
		0001	0600	8061003	SEDIMENT TRAP EXCAVATION	33.60	-33.60	0.00	CUYD	0.00	\$46.15	\$0.00
		0001	0610	8061004	SEDIMENT TRAP ROCK	44.70	-44.70	0.00	CUYD	0.00	\$71.79	\$0.00
		0001	0620	8061005	ROCK DITCH CHECK	290.00	77.00	367.00	LF	367.00	\$22.43	\$8,231.81
		0001	0630	8061006	ALTERNATE DITCH CHECK	544.00	492.00	1,036.00	LF	1,036.00	\$16.04	\$16,617.44
		0001	0640	8061007A	CURB INLET CHECK	5.00	-5.00	0.00	EA	0.00	\$205.13	\$0.00
		0001	0650	8061016	SEDIMENT REMOVAL	131.00	0.00	131.00	CUYD	0.00	\$57.00	\$0.00
		0001	0660	8061017	TEMPORARY SEEDING	1.00	-0.50	0.50	ACRE	0.50	\$4,358.97	\$2,179.48
		0001	0670	8061019	SILT FENCE	8,566.00	-3,562.00	5,004.00	LF	5,004.00	\$3.28	\$16,413.12
		0010	0680	6061040	GUARDRAIL TYPE D	100.00	50.00	150.00	LF	150.00	\$138.13	\$20,719.50
		0010	0690	6061060	MGS GUARDRAIL	138.00	0.00	138.00	LF	0.00	\$36.57	\$0.00
		0010	0700	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,758.91	\$0.00
		0040	0710	9031270A	2 IN. PSST POST - 12 GA.	437.00	36.00	473.00	LF	460.00	\$12.06	\$5,547.60
		0040	0720	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	26.00	14.00	40.00	EA	38.00	\$248.66	\$9,449.08
		0040	0730	9031280	2.5 IN. PSST POST - 12 GA.	61.00	0.00	61.00	LF	33.00	\$13.40	\$442.20
		0040	0740	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	4.00	0.00	4.00	EA	2.00	\$290.21	\$580.42
		0040	0750	9035004A	SH-FLAT SHEET	226.13	9.87	236.00	SQFT	204.00	\$17.16	\$3,500.64
		0001	5002	1041000	TEMPORARY SURFACING	0.00	80.00	80.00	CUYD	49.96	\$100.00	\$4,996.00
		0001	5003	7309903	MISC.15 IN. PVC SEWER PIPE	0.00	300.00	300.00	LF	300.00	\$200.00	\$60,000.00
		0001	5004	7359903	MISC.24 IN. HDPE SDR 11	0.00	0.00	0.00	LF	0.00	\$220.00	\$0.00
		0001	5005	2063000	CLASS 3 EXCAVATION	0.00	90.00	90.00	CUYD	90.00	\$173.27	\$15,594.30
		0001	5006	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$17,579.72	\$17,579.72
		0001	5008	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	980.00	980.00	TONS	893.90	\$86.30	\$77,143.57
		0001	5009	2039901	MISC.MISC., 15" Pipe Removals. Excavation & Installation	0.00	1.00	1.00	LS	1.00	\$5,975.00	\$5,975.00
		0001	5010	6249905	MISC.GEOGRID (NX850)	0.00	4,101.00	4,101.00	SQYD	4,101.00	\$9.00	\$36,909.00
		0001	5011	3049905	MISC.TYPE 5 AGGREGATE FOR BASE (5 IN. THICK)	0.00	4,101.00	4,101.00	SQYD	4,101.00	\$12.80	\$52,492.80
		0001	5016	7350001	PIPE LINER FOR EXISTING CULVERT	0.00	300.00	300.00	LF	300.00	\$220.00	\$66,000.00
		0001	5022	2149910	MISC.Rock Fill	0.00	832.50	832.50	TONS	5,168.65	\$37.80	\$195,374.97
		0001	5027	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	0.00	\$18,800.00	\$0.00
		0001	5028	6079902	MISC.VERMULE COUNTY ROAD GATE	0.00	2.00	2.00	EA	2.00	\$1,250.00	\$2,500.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230421-G01	Project J7P3433 - Total Value Posted to Date as of Report Generated Date											\$2,357,210.89	
	J7P3434		0001	0760	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$87,350.98	\$87,350.98
			0001	0770	2035000	UNCLASSIFIED EXCAVATION	3,316.00	187.00	3,503.00	CUYD	4,185.24	\$28.50	\$119,279.34
			0001	0780	2035500	EMBANKMENT IN PLACE	284.00	0.00	284.00	CUYD	284.00	\$22.50	\$6,390.00
			0001	0790	2036000	COMPACTING EMBANKMENT	1,937.00	0.00	1,937.00	CUYD	1,937.00	\$4.00	\$7,748.00
			0001	0800	2037075	COMPACTING IN CUT	47.70	0.00	47.70	STA	47.70	\$1,175.00	\$56,047.50
			0001	0810	2063000	CLASS 3 EXCAVATION	54.00	2.90	56.90	CUYD	40.89	\$33.45	\$1,367.77
			0001	0820	2063500	CULVERT CLEANOUT	2.00	0.00	2.00	EA	1.00	\$3,162.00	\$3,162.00
			0001	0830	2071000	LINEAR GRADING CLASS 1	1.60	0.00	1.60	STA	1.20	\$1,470.00	\$1,764.00
			0001	0840	2072000	LINEAR GRADING CLASS 2	8.00	0.00	8.00	STA	8.00	\$1,670.00	\$13,360.00
			0001	0850	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	1,656.00	-1,633.50	22.50	100F	0.00	\$1.00	\$0.00
			0001	0860	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	17.00	0.00	17.00	SQYD	28.40	\$19.15	\$543.86
			0001	0870	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	9,170.00	-1,621.80	7,548.20	SQYD	7,206.70	\$10.10	\$72,787.67
			0001	0880	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,141.80	0.00	2,141.80	TONS	1,196.60	\$32.80	\$39,248.48
			0001	0890	3105002	GRAVEL (A) OR CRUSHED STONE (B)	155.00	0.00	155.00	TONS	155.00	\$42.08	\$6,522.40
			0001	0900	4019905	MISC.OPTIONAL PAVEMENT	9,170.40	94.20	9,264.60	SQYD	9,865.80	\$65.15	\$642,756.87
			0001	0910	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,548.30	0.00	3,548.30	TONS	3,433.10	\$81.58	\$280,072.30
			0001	0920	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	21,875.60	0.00	21,875.60	TONS	22,012.70	\$92.84	\$2,043,659.07
			0001	0930	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
			0001	0940	4071005	TACK COAT	26,985.00	0.00	26,985.00	GAL	26,367.00	\$2.86	\$75,409.62
			0001	0950	4081018	PRIME-LIQUID ASPHALT MC 800	6,318.00	0.00	6,318.00	GAL	6,306.00	\$3.37	\$21,251.22
			0001	0960	5041000	CONCRETE APPROACH PAVEMENT	294.20	-294.20	0.00	SQYD	0.00	\$86.76	\$0.00
			0001	0970	6044011	PIPE COLLAR, TYPE A	2.00	1.00	3.00	EA	2.00	\$2,064.60	\$4,129.20
			0001	0980	6081010	CONCRETE CURB RAMP	10.30	0.00	10.30	SQYD	13.10	\$213.45	\$2,796.20
			0001	0990	6081012	TRUNCATED DOMES	12.00	0.00	12.00	SQFT	22.00	\$21.37	\$470.14
			0001	1000	6086004	CONCRETE SIDEWALK, 4 IN.	6.40	0.00	6.40	SQYD	18.40	\$252.46	\$4,645.26
			0001	1010	6097000	ROCK LINING	5.00	0.00	5.00	CUYD	0.00	\$194.00	\$0.00
			0001	1020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$509.02	\$0.00
			0001	1030	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	8,010.00	-8,010.00	0.00	LF	0.00	\$1.50	\$0.00
			0001	1040	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	1.00	0.00	1.00	EA	0.00	\$1,100.00	\$0.00
			0001	1050	6161005	CONSTRUCTION SIGNS	1,100.00	1,042.00	2,142.00	SQFT	2,142.00	\$6.06	\$12,980.52
			0001	1060	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$75.76	\$151.52
			0001	1070	6161025	CHANNELIZER (TRIM LINE)	500.00	-115.00	385.00	EA	385.00	\$15.15	\$5,832.75
			0001	1080	6161040	FLASHING ARROW PANEL	2.00	-1.00	1.00	EA	1.00	\$757.58	\$757.58
			0001	1090	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$1,515.15	\$6,060.60
			0001	1100	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,212.12	\$0.00
			0001	1110	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	4.00	0.00	4.00	EA	4.00	\$151.52	\$606.08
			0001	1120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$110,398.34	\$110,398.34
			0001	1130	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	-1.00	1.00	EA	1.00	\$600.00	\$600.00
			0001	1140	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	119.00	0.00	119.00	LF	119.00	\$19.59	\$2,331.21
			0001	1150	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	1,794.00	0.00	1,794.00	LF	1,794.00	\$18.07	\$32,417.58
			0001	1160	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	106.00	0.00	106.00	EA	106.00	\$249.36	\$26,432.16
			0001	1170	6200048	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT FISH HOOK ARROW	1.00	0.00	1.00	EA	1.00	\$1,017.81	\$1,017.81
			0001	1180	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	164,012.00	0.00	164,012.00	LF	164,012.00	\$0.20	\$32,802.40



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G01	J7P3434	0001	1190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	123,875.00	0.00	123,875.00	LF	123,875.00	\$0.23	\$28,491.25
		0001	1200	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	-1.00	0.00	LS	0.00	\$20,356.23	\$0.00
		0001	1210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	219,465.00	0.00	219,465.00	SQYD	211,498.83	\$0.96	\$203,038.88
		0001	1220	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	1,511.00	239.00	1,750.00	SQYD	1,926.80	\$21.15	\$40,751.82
		0001	1230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,700.00	0.00	3,700.00	SQYD	3,388.10	\$6.56	\$22,225.94
		0001	1240	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	837.00	0.00	837.00	STA	729.00	\$27.84	\$20,295.36
		0001	1250	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	294.00	0.00	294.00	STA	265.90	\$30.65	\$8,149.84
		0001	1260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$22,671.67	\$22,671.67
		0001	1270	7261012	12 IN. PIPE GROUP A	64.00	0.00	64.00	LF	36.00	\$52.60	\$1,893.60
		0001	1280	7261015	15 IN. PIPE GROUP A	62.00	55.00	117.00	LF	117.00	\$82.55	\$9,658.35
		0001	1290	7261036	36 IN. PIPE GROUP A	16.00	0.00	16.00	LF	16.00	\$232.00	\$3,712.00
		0001	1300	7279901	MISC.PLUG AND CAP EXISTING CULVERT	1.00	0.00	1.00	LS	0.00	\$2,528.00	\$0.00
		0001	1310	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	3.00	0.00	3.00	FT	0.00	\$2,675.00	\$0.00
		0001	1320	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$764.00	\$764.00
		0001	1330	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,625.00	\$1,625.00
		0001	1340	7321013A	15 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	6.00	-6.00	0.00	EA	0.00	\$1,316.00	\$0.00
		0001	1350	8051000A	SEEDING - COOL SEASON GRASSES	1.30	0.00	1.30	ACRE	1.30	\$8,205.13	\$10,666.67
		0001	1360	8061005	ROCK DITCH CHECK	648.00	-5.00	643.00	LF	643.00	\$24.81	\$15,952.83
		0001	1370	8061007A	CURB INLET CHECK	2.00	-1.00	1.00	EA	1.00	\$205.13	\$205.13
		0001	1380	8061016	SEDIMENT REMOVAL	57.00	0.00	57.00	CUYD	0.00	\$48.23	\$0.00
		0001	1390	8061019	SILT FENCE	1,361.00	-395.00	966.00	LF	966.00	\$4.21	\$4,066.86
		0010	1400	6061040	GUARDRAIL TYPE D	50.00	0.00	50.00	LF	0.00	\$87.92	\$0.00
		0010	1410	6061060	MGS GUARDRAIL	206.00	0.00	206.00	LF	206.00	\$44.22	\$9,109.32
		0010	1420	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$4,338.35	\$4,338.35
		0030	1430	9028500	CABLE, LOOP DETECTOR, IN DUCT	900.00	330.00	1,230.00	LF	1,230.00	\$6.25	\$7,687.50
		0040	1440	9031010	CONCRETE FOOTINGS, EMBEDDED	1.00	0.00	1.00	CUYD	1.00	\$1,694.85	\$1,694.85
		0040	1450	9031210	STRUCTURAL STEEL POSTS	260.00	0.00	260.00	LB	314.00	\$11.60	\$3,642.40
		0040	1460	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	11.00	0.00	11.00	EA	11.00	\$220.62	\$2,426.82
		0040	1470	9031270A	2 IN. PSST POST - 12 GA.	128.00	0.00	128.00	LF	64.00	\$12.06	\$771.84
		0040	1480	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	3.00	0.00	3.00	EA	1.00	\$66.44	\$66.44
		0040	1490	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	8.00	0.00	8.00	EA	4.00	\$282.47	\$1,129.88
		0040	1500	9031280	2.5 IN. PSST POST - 12 GA.	160.00	0.00	160.00	LF	112.00	\$13.40	\$1,500.80
		0040	1510	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	7.00	0.00	7.00	EA	7.00	\$290.21	\$2,031.47
		0040	1520	9035004A	SH-FLAT SHEET	114.00	0.00	114.00	SQFT	105.00	\$17.16	\$1,801.80
		0040	1530	9035011A	ST-STRUCTURAL	12.00	0.00	12.00	SQFT	12.00	\$24.79	\$297.48
		0001	5012	6249905	MISC.GEOGRID (NX850)	0.00	3,540.00	3,540.00	SQYD	3,540.00	\$10.00	\$35,400.00
		0001	5013	3049905	MISC.TYPE 5 AGGREGATE FOR BASE (5 IN. THICK)	0.00	1,968.00	1,968.00	SQYD	1,968.00	\$11.05	\$21,746.40
		0001	5017	6113010	FURNISHING TYPE 1 ROCK BLANKET	0.00	176.00	176.00	CUYD	176.00	\$67.63	\$11,902.88
		0001	5018	6113030	PLACING TYPE 1 ROCK BLANKET	0.00	176.00	176.00	CUYD	176.00	\$83.15	\$14,634.40
		0001	5019	6240104A	SEPARATION GEOTEXTILE	0.00	529.00	529.00	SQYD	529.00	\$6.28	\$3,322.12
		0001	5020	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	7.00	7.00	EA	6.00	\$706.95	\$4,241.70
		0001	5021	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$1,368.89	\$1,368.89
		0001	5023	2149910	MISC.MISC., ROCK FILL	0.00	1,000.00	1,000.00	TONS	133.12	\$37.80	\$5,031.94
		0001	5025	5049905	MISC.MISC., Asphalt Approach Pavement	0.00	294.20	294.20	SQYD	294.20	\$53.05	\$15,607.31
		0001	5026	6191000	PAVEMENT EDGE TREATMENT	0.00	4,936.00	4,936.00	LF	4,643.00	\$7.25	\$33,661.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G01	J7P3434	0001	5029	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	0.00	217.00	217.00	LF	217.00	\$4.50	\$976.50
		0001	5030	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	0.00	27.00	27.00	EA	27.00	\$35.00	\$945.00
		0001	5031	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	0.00	15.00	15.00	EA	15.00	\$250.00	\$3,750.00
		0001	5032	8061006	ALTERNATE DITCH CHECK	0.00	100.00	100.00	LF	100.00	\$16.04	\$1,604.00
Project J7P3434 - Total Value Posted to Date as of Report Generated Date												\$4,318,011.45
J7S3435	J7S3435	0001	1540	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
		0001	1550	2129900	MISC.LINEAR GRADING CLASS 2 FOR SHOULDERS	14.00	-14.00	0.00	100F	0.00	\$216.40	\$0.00
		0001	1560	2129909	MISC.SHOULDER GRADING	260.00	0.00	260.00	STA	260.00	\$30.30	\$7,878.00
		0001	1570	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	2.00	\$1,506.44	\$3,012.88
		0001	1580	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	520.00	126.80	646.80	TONS	646.80	\$33.41	\$21,609.59
		0001	1590	3105002	GRAVEL (A) OR CRUSHED STONE (B)	120.00	2.90	122.90	TONS	122.90	\$30.20	\$3,711.58
		0001	1600	4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	4,459.80	-4,459.80	0.00	TONS	0.00	\$77.85	\$0.00
		0001	1610	4071005	TACK COAT	3,288.00	-57.00	3,231.00	GAL	3,231.00	\$2.86	\$9,240.66
		0001	1620	4081018	PRIME-LIQUID ASPHALT MC 800	1,534.00	129.00	1,663.00	GAL	1,663.00	\$3.37	\$5,604.31
		0001	1630	4134000	BITUMINOUS FOG SEAL	2,895.00	-1,220.00	1,675.00	GAL	1,675.00	\$6.58	\$11,021.50
		0001	1640	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$25,323.76	\$25,323.76
		0001	1650	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	24.00	\$35.62	\$854.88
		0001	1660	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	44,418.00	0.00	44,418.00	LF	44,418.00	\$0.15	\$6,662.70
		0001	1670	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	32,923.00	0.00	32,923.00	LF	32,923.00	\$0.15	\$4,938.45
		0001	1680	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	373.00	0.00	373.00	SQYD	373.00	\$7.69	\$2,868.37
		0001	1690	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,711.00	0.00	1,711.00	SQYD	1,711.00	\$2.51	\$4,294.61
		0001	1700	6240104A	SEPARATION GEOTEXTILE	40.00	-40.00	0.00	SQYD	0.00	\$10.26	\$0.00
		0001	1710	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	238.40	-2.10	236.30	STA	236.30	\$46.71	\$11,037.57
		0001	1720	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
		0001	1730	8025006	MULCHING	6.00	0.00	6.00	ACRE	6.00	\$2,051.28	\$12,307.68
		0001	1740	8051000A	SEEDING - COOL SEASON GRASSES	6.00	0.00	6.00	ACRE	6.00	\$2,307.69	\$13,846.14
		0001	1750	8061005	ROCK DITCH CHECK	360.00	-360.00	0.00	LF	0.00	\$25.24	\$0.00
		0001	1760	8061016	SEDIMENT REMOVAL	36.00	-36.00	0.00	CUYD	0.00	\$46.09	\$0.00
		0001	1770	8061019	SILT FENCE	2,400.00	-2,400.00	0.00	LF	0.00	\$3.25	\$0.00
		0010	1780	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$4,658.13	\$9,316.26
		0001	5015	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	4,464.30	4,464.30	TONS	4,464.30	\$77.85	\$347,545.76
		0010	5024	6061074	MGS HEIGHT AND BLOCK TRANSITION	0.00	2.00	2.00	EA	2.00	\$1,397.07	\$2,794.14
Project J7S3435 - Total Value Posted to Date as of Report Generated Date												\$507,868.84
J7S3442	J7S3442	0001	1790	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	2.00	\$1,506.44	\$3,012.88
		0001	1800	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	885.40	-806.60	78.80	TONS	78.80	\$36.53	\$2,878.56
		0001	1810	3105002	GRAVEL (A) OR CRUSHED STONE (B)	88.00	-18.00	70.00	TONS	70.00	\$35.23	\$2,466.10
		0001	1820	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	1,684.50	-48.00	1,636.50	TONS	1,636.50	\$88.90	\$145,484.85
		0001	1830	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	5,115.00	-24.70	5,090.30	TONS	5,090.30	\$85.15	\$433,439.04
		0001	1840	4071005	TACK COAT	6,239.00	-698.00	5,541.00	GAL	5,541.00	\$2.86	\$15,847.26
		0001	1850	4081018	PRIME-LIQUID ASPHALT MC 800	2,612.00	-2,413.00	199.00	GAL	199.00	\$3.37	\$670.63
		0001	1860	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$381.76	\$763.52
		0001	1870	6161005	CONSTRUCTION SIGNS	3,220.00	-1,893.00	1,327.00	SQFT	1,327.00	\$6.06	\$8,041.62
		0001	1880	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$75.76	\$151.52
		0001	1890	6161025	CHANNELIZER (TRIM LINE)	300.00	-300.00	0.00	EA	0.00	\$15.15	\$0.00
		0001	1900	6161040	FLASHING ARROW PANEL	2.00	-2.00	0.00	EA	0.00	\$757.58	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G01	J7S3442	0001	1910	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	1.00	3.00	EA	3.00	\$1,515.15	\$4,545.45
		0001	1920	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$36,145.14	\$36,145.14
		0001	1930	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	50,498.00	-3,390.00	47,108.00	LF	47,108.00	\$0.11	\$5,181.88
		0001	1940	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	42,074.00	-2,249.00	39,825.00	LF	39,825.00	\$0.11	\$4,380.75
		0001	1950	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,253.00	0.00	1,253.00	SQYD	1,253.00	\$6.86	\$8,595.58
		0001	1960	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	393.80	-36.90	356.90	STA	356.90	\$29.59	\$10,560.67
		0001	1970	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	196.90	5.80	202.70	STA	202.70	\$27.57	\$5,588.44
		0001	1980	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
		0001	1990	7039902	MISC.END POST MODIFICATION	4.00	0.00	4.00	EA	4.00	\$7,106.60	\$28,426.40
		0010	2000	6061060	MGS GUARDRAIL	38.00	0.00	38.00	LF	38.00	\$68.38	\$2,598.44
		0010	2010	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	3.00	\$4,292.18	\$12,876.54
		0010	2020	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$3,805.39	\$11,416.17
		0001	5001	2129909	MISC.SHOULDER GRADING	0.00	431.00	431.00	STA	431.00	\$67.32	\$29,014.92
Project J7S3442 - Total Value Posted to Date as of Report Generated Date												\$773,586.37
J8P3197	0001	2030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$17,215.11	\$17,215.11	
		2040	2035000	UNCLASSIFIED EXCAVATION	695.00	0.00	695.00	CUYD	562.00	\$28.70	\$16,129.40	
		2050	2035500	EMBANKMENT IN PLACE	376.00	0.00	376.00	CUYD	261.00	\$51.20	\$13,363.20	
		2060	2036000	COMPACTING EMBANKMENT	52.00	0.00	52.00	CUYD	52.00	\$52.80	\$2,745.60	
		2070	2063000	CLASS 3 EXCAVATION	1.00	0.00	1.00	CUYD	1.00	\$470.00	\$470.00	
		2080	2063300	CLASS 4 EXCAVATION	13.00	0.00	13.00	CUYD	13.00	\$72.30	\$939.90	
		2090	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	0.00	\$3,375.00	\$0.00	
		2100	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	902.00	0.00	902.00	SQYD	902.00	\$8.93	\$8,054.86	
		2110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	2,022.00	0.00	2,022.00	SQYD	2,022.00	\$12.71	\$25,699.62	
		2120	4019905	MISC.OPTIONAL PAVEMENT, 7 IN ASPHALTIC CONCRETE OR 7 IN PCCP	901.20	0.00	901.20	SQYD	901.20	\$40.25	\$36,273.30	
		2130	4019905	MISC.OPTIONAL PAVEMENT, 8 IN ASPHALTIC CONCRETE OR 8 IN PCCP	1,303.90	0.00	1,303.90	SQYD	1,303.90	\$48.42	\$63,134.84	
		2140	6044011	PIPE COLLAR, TYPE A	1.00	-1.00	0.00	EA	0.00	\$2,064.61	\$0.00	
		2150	6071012A	CHAIN-LINK FENCE (60 IN.)	789.00	-789.00	0.00	LF	0.00	\$40.52	\$0.00	
		2160	6071040	DRIVE GATE (CHAIN-LINK)	1.00	1.00	2.00	EA	2.00	\$1,438.14	\$2,876.28	
		2170	6081012	TRUNCATED DOMES	20.00	0.00	20.00	SQFT	20.00	\$40.61	\$812.20	
		2180	6086004	CONCRETE SIDEWALK, 4 IN.	717.90	0.00	717.90	SQYD	717.90	\$50.76	\$36,440.60	
		2190	6091042	CONCRETE GUTTER TYPE B	111.00	0.00	111.00	LF	111.00	\$81.22	\$9,015.42	
		2200	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	30.00	0.00	30.00	CUYD	0.00	\$88.00	\$0.00	
		2210	6096042	PLACING TYPE 2 ROCK DITCH LINER	30.00	0.00	30.00	CUYD	0.00	\$321.00	\$0.00	
		2220	6097000	ROCK LINING	32.00	0.00	32.00	CUYD	0.00	\$102.00	\$0.00	
		2230	6161005	CONSTRUCTION SIGNS	400.00	279.00	679.00	SQFT	679.00	\$6.06	\$4,114.74	
		2240	6161010	RELOCATED SIGNS	176.00	-176.00	0.00	SQFT	0.00	\$6.06	\$0.00	
		2250	6161025	CHANNELIZER (TRIM LINE)	19.00	0.00	19.00	EA	19.00	\$15.15	\$287.85	
		2260	6161030	TYPE III MOVEABLE BARRICADE	8.00	-4.00	4.00	EA	4.00	\$151.52	\$606.08	
		2270	6161055	SEQUENTIAL FLASHING WARNING LIGHT	8.00	-8.00	0.00	EA	0.00	\$202.02	\$0.00	
		2280	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	-1.00	1.00	EA	1.00	\$1,515.15	\$1,515.15	
		2290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$53,840.86	\$53,840.86	
		2300	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	-1.00	0.00	EA	0.00	\$600.00	\$0.00	
		2310	6189901	MISC.RAILROAD FLAGGING	1.00	0.00	1.00	LS	0.00	\$25,448.31	\$0.00	
		2320	6191000	PAVEMENT EDGE TREATMENT	787.00	0.00	787.00	LF	787.00	\$8.05	\$6,335.35	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230421-G01	J8P3197	0001	2330	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	251.00	0.00	251.00	LF	251.00	\$19.59	\$4,917.09		
		0001	2340	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	8.00	\$249.36	\$1,994.88		
		0001	2350	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,374.05	\$2,748.10		
		0001	2360	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	7.00	0.00	7.00	EA	7.00	\$254.45	\$1,781.15		
		0001	2370	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	35.00	0.00	35.00	EA	35.00	\$35.62	\$1,246.70		
		0001	2380	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,629.00	0.00	2,629.00	LF	2,629.00	\$0.23	\$604.67		
		0001	2390	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,502.00	0.00	1,502.00	LF	1,502.00	\$0.19	\$285.38		
		0001	2400	6207001	PAVEMENT MARKING REMOVAL	984.00	-984.00	0.00	LF	0.00	\$1.02	\$0.00		
		0001	2410	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	-2.00	0.00	EA	0.00	\$305.35	\$0.00		
		0001	2420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$22,671.67	\$22,671.67		
		0001	2430	7034041	CLASS B-1 CONCRETE (CULVERTS)	10.00	0.00	10.00	CUYD	10.00	\$2,030.46	\$20,304.60		
		0001	2440	7061030	REINFORCING STEEL (CULVERTS)	1,610.00	0.00	1,610.00	LB	1,610.00	\$3.05	\$4,910.50		
		0001	2450	7209904	MISC.RETAINING WALL	450.00	0.00	450.00	SQFT	450.00	\$60.91	\$27,409.50		
		0001	2460	7261018	18 IN. PIPE GROUP A	14.00	16.00	30.00	LF	30.00	\$164.00	\$4,920.00		
		0001	2470	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$816.00	\$816.00		
		0001	2480	8051000A	SEEDING - COOL SEASON GRASSES	0.30	0.00	0.30	ACRE	0.30	\$29,230.77	\$8,769.23		
		0001	2490	8061003	SEDIMENT TRAP EXCAVATION	7.70	-7.70	0.00	CUYD	0.00	\$46.15	\$0.00		
		0001	2500	8061004	SEDIMENT TRAP ROCK	8.20	-8.20	0.00	CUYD	0.00	\$71.80	\$0.00		
		0001	2510	8061005	ROCK DITCH CHECK	144.00	127.00	271.00	LF	271.00	\$25.49	\$6,907.79		
		0001	2520	8061006	ALTERNATE DITCH CHECK	40.00	91.00	131.00	LF	131.00	\$21.57	\$2,825.67		
		0001	2530	8061007A	CURB INLET CHECK	1.00	1.00	2.00	EA	2.00	\$205.13	\$410.26		
		0001	2540	8061016	SEDIMENT REMOVAL	60.00	0.00	60.00	CUYD	0.00	\$62.25	\$0.00		
		0001	2550	8061017	TEMPORARY SEEDING	1.00	-1.00	0.00	ACRE	0.00	\$4,358.97	\$0.00		
		0001	2560	8061019	SILT FENCE	4,435.00	-4,235.00	200.00	LF	200.00	\$3.30	\$660.00		
		0040	2570	9031270A	2 IN. PSST POST - 12 GA.	108.00	0.00	108.00	LF	127.00	\$12.06	\$1,531.62		
		0040	2580	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	8.00	0.00	8.00	EA	7.00	\$248.66	\$1,740.62		
		0040	2590	9035004A	SH-FLAT SHEET	32.38	0.00	32.38	SQFT	43.00	\$17.16	\$737.88		
		0001	5007	6071013A	CHAIN-LINK FENCE (72 IN.)	0.00	789.00	789.00	LF	789.00	\$40.84	\$32,222.76		
		Project J8P3197 - Total Value Posted to Date as of Report Generated Date												\$450,286.43
		J8P3198	0001	2600	3105002	GRAVEL (A) OR CRUSHED STONE (B)	4.00	0.00	4.00	TONS	4.00	\$210.69	\$842.76	
2610	4030003			ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	2,418.10	0.00	2,418.10	TONS	2,351.70	\$92.29	\$217,038.39			
2620	4071005			TACK COAT	2,843.00	0.00	2,843.00	GAL	2,230.00	\$2.86	\$6,377.80			
2630	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$381.76	\$0.00			
2640	6161005			CONSTRUCTION SIGNS	601.00	-449.00	152.00	SQFT	152.00	\$6.06	\$921.12			
2650	6161025			CHANNELIZER (TRIM LINE)	200.00	-150.00	50.00	EA	50.00	\$15.15	\$757.50			
2660	6161040			FLASHING ARROW PANEL	2.00	-2.00	0.00	EA	0.00	\$757.58	\$0.00			
2670	6161099			CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,515.15	\$3,030.30			
2680	6162002			TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,111.11	\$0.00			
2690	6181000			MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$23,253.70	\$23,253.70			
2700	6200018			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	333.00	0.00	333.00	LF	333.00	\$18.58	\$6,187.14			
2710	6200021			PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$249.37	\$498.74			
2720	6205901A			4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	17,079.00	0.00	17,079.00	LF	17,079.00	\$0.20	\$3,415.80			
2730	6205902A			6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,766.00	0.00	10,766.00	LF	10,766.00	\$0.23	\$2,476.18			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G01	J8P3198	0001	2740	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	27,424.00	0.00	27,424.00	SQYD	16,924.07	\$0.97	\$16,416.35
		0001	2750	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,000.00	0.00	1,000.00	SQYD	658.90	\$8.97	\$5,910.33
		0001	2760	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	97.80	0.00	97.80	STA	97.80	\$42.01	\$4,108.58
		0001	2770	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	45.30	0.00	45.30	STA	45.30	\$49.51	\$2,242.80
		0001	2780	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
Project J8P3198 - Total Value Posted to Date as of Report Generated Date												\$294,977.49
J8S3199	0001	2790	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	76.40	-76.40	0.00	TONS	0.00	\$72.60	\$0.00	
		2800	3105002	GRAVEL (A) OR CRUSHED STONE (B)	12.00	-12.00	0.00	TONS	0.00	\$81.15	\$0.00	
		2810	4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	1,556.40	-1,556.40	0.00	TONS	0.00	\$77.56	\$0.00	
		2820	4071005	TACK COAT	1,505.00	-281.00	1,224.00	GAL	1,224.00	\$2.86	\$3,500.64	
		2830	4081018	PRIME-LIQUID ASPHALT MC 800	225.00	-225.00	0.00	GAL	0.00	\$3.37	\$0.00	
		2840	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$763.51	\$0.00	
		2850	6161005	CONSTRUCTION SIGNS	2,045.00	-661.00	1,384.00	SQFT	1,384.00	\$6.06	\$8,387.04	
		2860	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-3.00	1.00	EA	1.00	\$75.76	\$75.76	
		2870	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$15.15	\$1,515.00	
		2880	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-2.00	2.00	EA	2.00	\$1,515.15	\$3,030.30	
		2890	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1.01	\$0.00	
		2900	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$28,224.02	\$28,224.02	
		2910	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$330.79	\$661.58	
		2920	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12,163.00	0.00	12,163.00	LF	12,163.00	\$0.15	\$1,824.45	
		2930	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12,271.00	0.00	12,271.00	LF	12,271.00	\$0.15	\$1,840.65	
		2940	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	10,627.00	0.00	10,627.00	SQYD	10,627.00	\$2.04	\$21,679.08	
		2950	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	856.00	0.00	856.00	SQYD	856.00	\$3.48	\$2,978.88	
		2960	6240104A	SEPARATION GEOTEXTILE	20.00	-20.00	0.00	SQYD	0.00	\$10.26	\$0.00	
		2970	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00	
		2980	8061005	ROCK DITCH CHECK	40.00	-40.00	0.00	LF	0.00	\$67.44	\$0.00	
2990	8061016	SEDIMENT REMOVAL	4.00	-4.00	0.00	CUYD	0.00	\$96.88	\$0.00			
5014	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	1,547.00	1,547.00	TONS	1,547.00	\$77.56	\$119,985.32			
Project J8S3199 - Total Value Posted to Date as of Report Generated Date												\$195,202.72
230421-G01 Overall - Total Value Posted to Date as of Report Generated Date												\$8,897,144.19



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3433

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0330	6191000	PAVEMENT EDGE TREATMENT	3/29/24	11/19/24	27.00	LF	South side of US 60 (EB) at Kastendieck road.	97+09.67		104+26.06		Original posting had an error and the actual installed quantity is 1274 LF.	
0710	9031270A	2 IN. PSST POST - 12 GA.	7/1/24	11/25/24	15.00	LF	Sign 16						
				11/25/24	15.25	LF	Sign 20						
			7/2/24	11/25/24	-0.25	LF	Sign 35/37					This is a correction of the requested quantity.	
			7/16/24	11/25/24	0.53	LF	misc.					Rounds the final posted total to the nearest 1.0 LF.	
				11/25/24	13.35	LF	Sign 34						
			8/8/24	11/25/24	36.00	LF	CR 2175					Change from MGS Guardrail to Type D rail with object markers.	
0720	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	6/27/24	11/25/24	1.00	EA	Sign 19						
				11/25/24	1.00	EA	Sign 20						
			8/8/24	11/25/24	4.00	EA	CR 2175					Change from MGS Guardrail to Type D rail with object markers.	
0750	9035004A	SH-FLAT SHEET	7/1/24	11/25/24	0.52	SOFT	Sign 12						Qty Sheet showed Yield sign, Plan Sheet showed Stop sign.
				11/25/24	0.52	SOFT	Sign 13						Qty Sheet showed Yield sign, Plan Sheet showed Stop sign.
				11/25/24	9.00	SOFT	Sign 16						
				11/25/24	9.00	SOFT	Sign 20						
			7/16/24	11/25/24	4.00	SOFT	Sign 29						This brings the total posting to 13 SQFT.
			8/8/24	11/25/24	9.02	SOFT	CR 2175						

Project: J7P3434

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0860	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	7/30/24	11/18/24	11.40	SOYD	US 60 and MO 14 in Billings, east side of intersection.					Area under unplanned additional ADA.
0950	4081018	PRIME-LIQUID ASPHALT MC 800	6/12/24	11/19/24	0.30	GAL	Edge treatment between Marionville and Billings.					This rounds the final installed quantity to the nearest 1.0 GAL.
0980	6081010	CONCRETE CURB RAMP	7/30/24	11/18/24	2.80	SOYD	US 60 and MO 14 in Billings, east side of intersection.					Originally unplanned quantity.
				11/18/24	10.30	SOYD	US 60 and MO 14 in Billings, west side of intersection.					
0990	6081012	TRUNCATED DOMES	7/30/24	11/18/24	10.00	SOFT	US 60 and MO 14 in Billings, east side of intersection.					Originally unplanned quantity.
				11/18/24	12.00	SOFT	US 60 and MO 14 in Billings, west side of intersection.					
1000	6086004	CONCRETE SIDEWALK, 4 IN.	7/30/24	11/18/24	6.40	SOYD	US 60 and MO 14 in Billings, west side of intersection.					Originally unplanned quantity.
				11/18/24	12.00	SOYD	US 60 and MO 14 in Billings, east side of intersection.					
1450	9031210	STRUCTURAL STEEL POSTS	7/18/24	11/25/24	54.00	LB	Sign 2					Plan quantity did not include post stubs. Two 3' stubs at 9LB/LF.
1460	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	7/18/24	11/25/24	2.00	EA	Sign 2					
1490	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	7/15/24	11/25/24	-4.00	EA	Sign 11, 12, 13, 14					These signs/posts were removed from the contract and replaced with a gate installed by Billings Special Road District.
1520	9035004A	SH-FLAT SHEET	8/8/24	11/25/24	0.54	SOFT	misc					This rounds the final posted total to the nearest 1.0 SQFT.

Project: J8P3197

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
2570	9031270A	2 IN. PSST POST - 12 GA.	8/8/24	11/25/24	13.00	LF	Sign 7					
				11/25/24	13.50	LF	Sign 8					
2580	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	7/18/24	11/25/24	1.00	EA	Sign 3					
			8/8/24	11/25/24	-2.00	EA	Sign 5, Sign 6					Originally posted to this line, but field conditions required contingent item for altered installation (Line 5037).
				11/25/24	1.00	EA	Sign 7					
				11/25/24	1.00	EA	Sign 8					
2590	9035004A	SH-FLAT SHEET	7/1/24	11/25/24	-0.52	SOFT	Sign 3					Originally paid as a stop sign, yield sign actually installed.
				11/25/24	0.07	SOFT	misc					Round final posted quantity to nearest 1.0 SQFT.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3433	0030	UNCLASSIFIED EXCAVATION	Price FUEL		11	Mar 1, 2024	SYSTEM	(\$89.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Mar 18, 2024	SYSTEM	(\$1.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					14	Apr 16, 2024	SYSTEM	(\$0.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					15	May 2, 2024	SYSTEM	(\$1.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					16	May 16, 2024	SYSTEM	(\$15.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					17	Jun 4, 2024	SYSTEM	(\$31.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					18	Jun 17, 2024	SYSTEM	(\$22.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					24	Sep 16, 2024	SYSTEM	\$34.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total						
	Price FUEL - Total								(\$125.99)		
	0030 - Total								(\$125.99)		
	0040	EMBANKMENT IN PLACE	Price FUEL		14	Apr 16, 2024	SYSTEM	(\$0.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					15	May 2, 2024	SYSTEM	(\$0.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					17	Jun 4, 2024	SYSTEM	(\$7.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					24	Sep 16, 2024	SYSTEM	(\$6.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total								(\$13.96)			
Price FUEL - Total								(\$13.96)			
0040 - Total								(\$13.96)			
0050	COMPACTING EMBANKMENT	Material		11	Mar 1, 2024	SYSTEM	(\$3,400.00)				
				- Total							
		Material - Total								(\$3,400.00)	
		MaterialCredit		12	Mar 18, 2024	SYSTEM	\$3,400.00				
				- Total							
MaterialCredit - Total								\$3,400.00			
0050 - Total								\$0.00			
0130	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		11	Mar 1, 2024	SYSTEM	(\$11,448.75)				
				12	Mar 18, 2024	SYSTEM	(\$11,448.75)				
		- Total								(\$22,897.50)	
		Material - Total								(\$22,897.50)	
		MaterialCredit		12	Mar 18, 2024	SYSTEM	\$11,448.75				
				13	Apr 1, 2024	SYSTEM	\$11,448.75				
		- Total								\$22,897.50	
		MaterialCredit - Total								\$22,897.50	
		Overrun	Overrun			24	Sep 16, 2024	SYSTEM	(\$21,016.25)		
						27	Nov 1, 2024	SYSTEM	\$21,016.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '10.75000 - 10.75000', is applied (if non-zero).	
Overrun - Total								\$0.00			
Overrun - Total								\$0.00			
0130 - Total								\$0.00			
0170	MISC.	Overrun	Overrun	17	Jun 4, 2024	SYSTEM	(\$25,046.70)				



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J7P3433	0170	MISC.	Overrun	Overrun	18	Jun 17, 2024	SYSTEM	(\$5,405.40)						
					20	Jul 16, 2024	SYSTEM	(\$10,535.00)						
					28	Nov 15, 2024	SYSTEM	\$36,500.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',70.00000 - 70.00000, 'is applied (if non-zero).					
					Overrun - Total									
					Overrun - Total									
					0170 - Total									
					0170 - Total									
					0170 - Total									
					0170 - Total									
					0170 - Total									
0180	MISC.	Overrun	Overrun	20	Jul 16, 2024	SYSTEM	(\$20,044.88)							
				22	Aug 15, 2024	SYSTEM	(\$612.32)							
				28	Nov 15, 2024	SYSTEM	(\$753.36)							
				Overrun - Total										
				Overrun - Total										
				0180 - Total										
0190	MISC.	Overrun	Overrun	22	Aug 15, 2024	SYSTEM	(\$13,780.65)							
				28	Nov 15, 2024	SYSTEM	(\$10,228.05)							
				Overrun - Total										
				Overrun - Total										
				0190 - Total										
0230	ROCK LINING	Overrun	Overrun	26	Oct 16, 2024	SYSTEM	(\$16,401.95)							
				27	Nov 1, 2024	SYSTEM	\$16,401.95	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',145.15000 - 145.15000, 'is applied (if non-zero).						
				Overrun - Total										
				Overrun - Total										
				0230 - Total										
0450	CLASS B-1 CONCRETE (CULVERTS)	Material			19	Jul 1, 2024	SYSTEM	(\$184,263.64)						
					20	Jul 16, 2024	SYSTEM	(\$184,263.64)						
					21	Aug 2, 2024	SYSTEM	(\$184,263.64)						
					- Total									
					Material - Total									
					MaterialCredit					20	Jul 16, 2024	SYSTEM	\$184,263.64	
										21	Aug 2, 2024	SYSTEM	\$184,263.64	
										22	Aug 15, 2024	SYSTEM	\$184,263.64	
										- Total				
					MaterialCredit - Total									
0450 - Total														
0500	15 IN. PIPE GROUP A	Overrun	Overrun	26	Oct 16, 2024	SYSTEM	(\$1,029.00)							
				27	Nov 1, 2024	SYSTEM	\$1,029.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',68.60000 - 68.60000, 'is applied (if non-zero).						
				Overrun - Total										
				Overrun - Total										
				0500 - Total										
0520	24 IN. PIPE GROUP A	Overrun	Overrun	16	May 16, 2024	SYSTEM	(\$2,938.25)							



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3433	0520	24 IN. PIPE GROUP A	Overrun	Overrun	19	Jul 1, 2024	SYSTEM	\$2,938.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,127.75000 - 127.75000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
			Overrun - Total		\$0.00				
			0520 - Total		\$0.00				
J7P3433	0540	24 IN. GROUP B FLARED END SECT	Material		12	Mar 18, 2024	SYSTEM	(\$1,819.50)	
					- Total		(\$1,819.50)		
			Material - Total		(\$1,819.50)				
			MaterialCredit		13	Apr 1, 2024	SYSTEM	\$1,819.50	
					- Total		\$1,819.50		
			MaterialCredit - Total		\$1,819.50				
0540 - Total		\$0.00							
J7P3433	0580	24 IN. GROUP A FLARED END SECT	Overrun	Overrun	16	May 16, 2024	SYSTEM	(\$910.00)	
					19	Jul 1, 2024	SYSTEM	\$910.00	
			Overrun - Total		\$0.00				
			Overrun - Total		\$0.00				
0580 - Total		\$0.00							
J7P3433	0590	SEEDING - COOL SEASON GRASSES	Material		19	Jul 1, 2024	SYSTEM	(\$4,794.88)	
					20	Jul 16, 2024	SYSTEM	(\$4,794.88)	
			- Total		(\$9,589.76)				
			Material - Total		(\$9,589.76)				
			MaterialCredit		20	Jul 16, 2024	SYSTEM	\$4,794.88	
					21	Aug 2, 2024	SYSTEM	\$4,794.88	
			- Total		\$9,589.76				
			MaterialCredit - Total		\$9,589.76				
			Overrun	Overrun	26	Oct 16, 2024	SYSTEM	(\$5,666.67)	
					27	Nov 1, 2024	SYSTEM	\$5,666.67	
Overrun - Total		\$0.00							
Overrun - Total		\$0.00							
0590 - Total		\$0.00							
J7P3433	0620	ROCK DITCH CHECK	Overrun	Overrun	11	Mar 1, 2024	SYSTEM	(\$1,547.67)	
					13	Apr 1, 2024	SYSTEM	\$1,547.67	
					14	Apr 16, 2024	SYSTEM	(\$448.60)	
					16	May 16, 2024	SYSTEM	(\$2,265.43)	
					19	Jul 1, 2024	SYSTEM	\$2,714.03	
					Overrun - Total		\$0.00		
Overrun - Total		\$0.00							
0620 - Total		\$0.00							
J7P3433	0630	ALTERNATE DITCH CHECK	Overrun	Overrun	16	May 16, 2024	SYSTEM	(\$802.00)	
					19	Jul 1, 2024	SYSTEM	\$802.00	



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3433	0630	ALTERNATE DITCH CHECK	Overrun	Overrun		2024			previous payment estimates. Price Adjustments of '16.04000 - 16.04000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
					Overrun - Total		\$0.00		
					0630 - Total		\$0.00		
	0680	GUARDRAIL TYPE D	Material		26	Oct 16, 2024	SYSTEM	(\$20,719.50)	
				- Total		(\$20,719.50)			
				Material - Total		(\$20,719.50)			
			MaterialCredit		27	Nov 1, 2024	SYSTEM	\$20,719.50	
				- Total		\$20,719.50			
				MaterialCredit - Total		\$20,719.50			
	0680 - Total		\$0.00						
	0720	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Overrun	Overrun	21	Aug 2, 2024	SYSTEM	(\$248.66)	
					26	Oct 16, 2024	SYSTEM	(\$248.66)	
					27	Nov 1, 2024	SYSTEM	\$497.32	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '248.66000 - 248.66000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
					Overrun - Total		\$0.00		
					0720 - Total		\$0.00		
	5011	MISC. AGGREGATE FOR BASE	Material		16	May 16, 2024	SYSTEM	(\$52,492.80)	
					17	Jun 4, 2024	SYSTEM	(\$1,292.80)	
					18	Jun 17, 2024	SYSTEM	(\$1,292.80)	
					19	Jul 1, 2024	SYSTEM	(\$1,292.80)	
				- Total		(\$56,371.20)			
			Material - Total		(\$56,371.20)				
			MaterialCredit		17	Jun 4, 2024	SYSTEM	\$52,492.80	
					18	Jun 17, 2024	SYSTEM	\$1,292.80	
				19	Jul 1, 2024	SYSTEM	\$1,292.80		
				20	Jul 16, 2024	SYSTEM	\$1,292.80		
- Total		\$56,371.20							
MaterialCredit - Total		\$56,371.20							
5011 - Total		\$0.00							
J7P3433 - Total								(\$50,046.21)	
J7P3434	0770	UNCLASSIFIED EXCAVATION	Overrun	Overrun	21	Aug 2, 2024	SYSTEM	(\$3,305.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					24	Sep 16, 2024	SYSTEM	(\$14,200.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					Overrun - Total		(\$17,505.90)		
					Overrun - Total		(\$17,505.90)		
	Price FUEL		11	Mar 1, 2024	SYSTEM	(\$39.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			12	Mar 18, 2024	SYSTEM	(\$6.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			13	Apr 1, 2024	SYSTEM	(\$9.98)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			15	May 2, 2024	SYSTEM	(\$0.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7P3434	0770	UNCLASSIFIED EXCAVATION	Price FUEL		17	Jun 4, 2024	SYSTEM	(\$4.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					21	Aug 2, 2024	SYSTEM	(\$10.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					24	Sep 16, 2024	SYSTEM	(\$20.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					- Total						(\$92.50)		
		Price FUEL - Total							(\$92.50)				
	0770 - Total									(\$17,598.40)			
	0780	EMBANKMENT IN PLACE	Price FUEL		12	Mar 18, 2024	SYSTEM	(\$3.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					- Total					(\$3.28)			
					Price FUEL - Total						(\$3.28)		
				0780 - Total								(\$3.28)	
	0860	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Overrun	Overrun	29	Dec 2, 2024	SYSTEM	(\$218.31)					
						Overrun - Total					(\$218.31)		
						Overrun - Total						(\$218.31)	
					0860 - Total								(\$218.31)
	0870	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		12	Mar 18, 2024	SYSTEM	(\$33,073.46)					
					- Total					(\$33,073.46)			
			Material - Total							(\$33,073.46)			
			MaterialCredit		13	Apr 1, 2024	SYSTEM	\$33,073.46					
					- Total					\$33,073.46			
			MaterialCredit - Total							\$33,073.46			
	0870 - Total								\$0.00				
	0890	GRAVEL (A) OR CRUSHED STONE (B)	Material		19	Jul 1, 2024	SYSTEM	(\$6,522.40)					
					20	Jul 16, 2024	SYSTEM	(\$6,522.40)					
				- Total						(\$13,044.80)			
			Material - Total							(\$13,044.80)			
MaterialCredit				20	Jul 16, 2024	SYSTEM	\$6,522.40						
				21	Aug 2, 2024	SYSTEM	\$6,522.40						
	- Total						\$13,044.80						
MaterialCredit - Total							\$13,044.80						
0890 - Total								\$0.00					
0900	MISC.	Overrun	Overrun	20	Jul 16, 2024	SYSTEM	(\$8,993.31)						
				21	Aug 2, 2024	SYSTEM	(\$28,099.19)						
				28	Nov 15, 2024	SYSTEM	(\$2,075.68)						
					Overrun - Total						(\$39,168.18)		
				Overrun - Total							(\$39,168.18)		
0900 - Total								(\$39,168.18)					
0910	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Overrun	Overrun	21	Aug 2, 2024	SYSTEM	(\$3,254.23)						
				28	Nov 15, 2024	SYSTEM	\$3,254.23	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,81.58000 - 81.58000, 'is applied (if non-zero).					
					Overrun - Total					\$0.00			
				Overrun - Total						\$0.00			
0910 - Total								\$0.00					
0920	ASPH. CONC.	Construction		16	May 16,	SYSTEM	(\$191,692.68)	Payment Estimate Item Adjustment generated Stockpile Transaction					



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3434	0920	MIXTURE PG 70-22 (SP095C)	Stockpile			2024					
						17	Jun 4, 2024	SYSTEM	(\$710,180.49)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						18	Jun 17, 2024	SYSTEM	(\$388,230.70)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					(\$1,290,103.87)	
					Construction Stockpile - Total					(\$1,290,103.87)	
					Construction Stockpile STMI		1	Aug 16, 2023	SYSTEM	\$1,290,103.87	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total					\$1,290,103.87	
					Construction Stockpile STMI - Total					\$1,290,103.87	
					Overrun	Overrun	28	Nov 15, 2024	SYSTEM	(\$12,728.36)	
					Overrun - Total					(\$12,728.36)	
					Overrun - Total					(\$12,728.36)	
					0920 - Total					(\$12,728.36)	
			0940	TACK COAT	Material		16	May 16, 2024	SYSTEM	(\$9,100.52)	
						- Total					(\$9,100.52)
					Material - Total					(\$9,100.52)	
	MaterialCredit				17	Jun 4, 2024	SYSTEM	\$9,100.52			
	- Total							\$9,100.52			
	MaterialCredit - Total							\$9,100.52			
	0940 - Total						\$0.00				
	0950	PRIME-LIQUID ASPHALT MC 800	Material		19	Jul 1, 2024	SYSTEM	(\$21,250.21)			
				- Total					(\$21,250.21)		
			Material - Total					(\$21,250.21)			
			MaterialCredit		20	Jul 16, 2024	SYSTEM	\$21,250.21			
			- Total					\$21,250.21			
			MaterialCredit - Total					\$21,250.21			
0950 - Total						\$0.00					
0980	CONCRETE CURB RAMP	Overrun	Overrun	29	Dec 2, 2024	SYSTEM	(\$597.66)				
			Overrun - Total					(\$597.66)			
		Overrun - Total					(\$597.66)				
0980 - Total						(\$597.66)					
0990	TRUNCATED DOMES	Overrun	Overrun	29	Dec 2, 2024	SYSTEM	(\$213.70)				
			Overrun - Total					(\$213.70)			
		Overrun - Total					(\$213.70)				
0990 - Total						(\$213.70)					
1000	CONCRETE SIDEWALK, 4 IN.	Overrun	Overrun	29	Dec 2, 2024	SYSTEM	(\$3,029.52)				
			Overrun - Total					(\$3,029.52)			
		Overrun - Total					(\$3,029.52)				
1000 - Total						(\$3,029.52)					
1050	CONSTRUCTION SIGNS	Overrun	Overrun	11	Mar 1, 2024	SYSTEM	(\$10,847.40)				
			Overrun	13	Apr 1, 2024	SYSTEM	\$10,847.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of *.606000 - 6.060000, 'is applied (if non-zero).			
		Overrun - Total					\$0.00				
		Overrun - Total					\$0.00				
1050 - Total						\$0.00					
1180	4 IN. YELLOW	Other Item	REFL	26	Oct 16,	edelhb1	\$1,586.00	See attached retroreflectivity report.			



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3434	1180	HIGH BUILD WATERBORNE PAINT	Adjustment			2024			
				REFL - Total				\$1,586.00	
			Other Item Adjustment - Total				\$1,586.00		
			1180 - Total				\$1,586.00		
	1190	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	26	Oct 16, 2024	edelhb1	\$825.59	See attached retroreflectivity report.
				REFL - Total				\$825.59	
			Other Item Adjustment - Total				\$825.59		
			1190 - Total				\$825.59		
	1210	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	18	Jun 17, 2024	SYSTEM	(\$20,960.14)	
					20	Jul 16, 2024	SYSTEM	\$20,960.14	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.96000 - 0.96000', 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			1210 - Total				\$0.00		
	1280	15 IN. PIPE GROUP A	Overrun	Overrun	12	Mar 18, 2024	SYSTEM	(\$4,540.25)	
					16	May 16, 2024	SYSTEM	\$4,127.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',82.55000 - 82.55000', 'is applied (if non-zero).
					19	Jul 1, 2024	SYSTEM	\$412.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',82.55000 - 82.55000', 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
	1280 - Total				\$0.00				
	1350	SEEDING - COOL SEASON GRASSES	Material		19	Jul 1, 2024	SYSTEM	(\$10,420.52)	
					20	Jul 16, 2024	SYSTEM	(\$10,420.52)	
			- Total				(\$20,841.04)		
			Material - Total				(\$20,841.04)		
			MaterialCredit		20	Jul 16, 2024	SYSTEM	\$10,420.52	
					21	Aug 2, 2024	SYSTEM	\$10,420.52	
			- Total				\$20,841.04		
			MaterialCredit - Total				\$20,841.04		
			Overrun	Overrun	24	Sep 16, 2024	SYSTEM	(\$164.10)	
26					Oct 16, 2024	SYSTEM	(\$6,400.00)		
27	Nov 1, 2024	SYSTEM			\$6,564.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8205.13000 - 8205.13000', 'is applied (if non-zero).			
Overrun - Total				\$0.00					
Overrun - Total				\$0.00					
1350 - Total				\$0.00					
1410	MGS GUARDRAIL	Material		26	Oct 16, 2024	SYSTEM	(\$9,109.32)		
			- Total				(\$9,109.32)		
		Material - Total				(\$9,109.32)			
		MaterialCredit		27	Nov 1, 2024	SYSTEM	\$9,109.32		
			- Total				\$9,109.32		
MaterialCredit - Total				\$9,109.32					
1410 - Total				\$0.00					
1450	STRUCTURAL	Overrun	Overrun	29	Dec 2,	SYSTEM	(\$626.40)		



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3434	1450	STEEL POSTS	Overrun			2024					
			Overrun - Total							(\$626.40)	
			Overrun - Total							(\$626.40)	
	1450 - Total							(\$626.40)			
	5012	MISC. GEOTEXTILE	Material		15	May 2, 2024	SYSTEM		(\$35,400.00)		
			- Total							(\$35,400.00)	
			Material - Total							(\$35,400.00)	
			MaterialCredit		16	May 16, 2024	SYSTEM		\$35,400.00		
			MaterialCredit - Total							\$35,400.00	
	5012 - Total							\$0.00			
	5013	MISC. AGGREGATE FOR BASE	Material		15	May 2, 2024	SYSTEM		(\$37,923.60)		
			- Total							(\$37,923.60)	
			Material - Total							(\$37,923.60)	
			MaterialCredit		16	May 16, 2024	SYSTEM		\$37,923.60		
			- Total							\$37,923.60	
			MaterialCredit - Total							\$37,923.60	
			Overrun	Overrun	15	May 2, 2024	SYSTEM		(\$16,177.20)		
					25	Sep 30, 2024	SYSTEM		\$16,177.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,11.05000 - 11.05000, 'is applied (if non-zero).	
	Overrun - Total							\$0.00			
	Overrun - Total							\$0.00			
5013 - Total							\$0.00				
J7P3434 - Total							(\$71,772.22)				
J7S3435	1610	TACK COAT	Material		15	May 2, 2024	SYSTEM	(\$9,240.66)			
					16	May 16, 2024	SYSTEM	(\$9,240.66)			
			- Total							(\$18,481.32)	
			Material - Total							(\$18,481.32)	
			MaterialCredit		16	May 16, 2024	SYSTEM		\$9,240.66		
			17	Jun 4, 2024	SYSTEM		\$9,240.66				
	- Total							\$18,481.32			
	MaterialCredit - Total							\$18,481.32			
	1610 - Total							\$0.00			
	1630	BITUMINOUS FOG SEAL	Material		15	May 2, 2024	SYSTEM		(\$11,021.50)		
					16	May 16, 2024	SYSTEM		(\$11,021.50)		
			- Total							(\$22,043.00)	
			Material - Total							(\$22,043.00)	
MaterialCredit				16	May 16, 2024	SYSTEM		\$11,021.50			
		17	Jun 4, 2024	SYSTEM		\$11,021.50					
- Total							\$22,043.00				
MaterialCredit - Total							\$22,043.00				
1630 - Total							\$0.00				
1650	PREF THERMO PVMT MARK, 24 IN WHIT	Material		17	Jun 4, 2024	SYSTEM		(\$854.88)			



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7S3435	1650	PREF THERMO PVMT MARK, 24 IN WHIT	Material	- Total				(\$854.88)				
			Material - Total					(\$854.88)				
			MaterialCredit		18	Jun 17, 2024	SYSTEM	\$854.88				
			- Total					\$854.88				
			MaterialCredit - Total					\$854.88				
			1650 - Total					\$0.00				
			1660	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material	- Total		17	Jun 4, 2024	SYSTEM	(\$6,662.70)	
					Material - Total					(\$6,662.70)		
					MaterialCredit		18	Jun 17, 2024	SYSTEM	\$6,662.70		
					- Total					\$6,662.70		
MaterialCredit - Total							\$6,662.70					
Other Item Adjustment	REFL	26			Oct 16, 2024	edelhb1	\$329.17	See attached retroreflectivity report.				
REFL - Total							\$329.17					
Other Item Adjustment - Total							\$329.17					
1660 - Total							\$329.17					
1670	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			- Total		17	Jun 4, 2024	SYSTEM	(\$4,938.45)		
		Material - Total					(\$4,938.45)					
		MaterialCredit		18	Jun 17, 2024	SYSTEM	\$4,938.45					
		- Total					\$4,938.45					
		MaterialCredit - Total					\$4,938.45					
		Other Item Adjustment	REFL	26	Oct 16, 2024	edelhb1	(\$202.82)	See attached retroreflectivity report.				
		REFL - Total					(\$202.82)					
		Other Item Adjustment - Total					(\$202.82)					
		1670 - Total					(\$202.82)					
		1780	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material	- Total		16	May 16, 2024	SYSTEM	(\$9,316.26)		
Material - Total							(\$9,316.26)					
MaterialCredit				17	Jun 4, 2024	SYSTEM	\$9,316.26					
- Total							\$9,316.26					
MaterialCredit - Total							\$9,316.26					
1780 - Total							\$0.00					
5015	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Overrun	Overrun	15	May 2, 2024	SYSTEM	(\$349.55)					
				16	May 16, 2024	SYSTEM	\$349.55	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '77.85000 - 77.85000, 'is applied (if non-zero).				
		Overrun - Total					\$0.00					
		Overrun - Total					\$0.00					
5015 - Total					\$0.00							
5024	MGS HEIGHT AND BLOCK TRANSITION	Material	- Total		16	May 16, 2024	SYSTEM	(\$2,794.14)				
		Material - Total					(\$2,794.14)					
		MaterialCredit		17	Jun 4, 2024	SYSTEM	\$2,794.14					
		- Total					\$2,794.14					
		MaterialCredit - Total					\$2,794.14					



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7S3435	5024 - Total							\$0.00	
J7S3435	- Total							\$126.35	
J7S3442	1840	TACK COAT	Material		2	Oct 16, 2023	SYSTEM	(\$1,001.00)	
					- Total			(\$1,001.00)	
			Material - Total						(\$1,001.00)
			MaterialCredit		3	Nov 1, 2023	SYSTEM	\$1,001.00	
					- Total			\$1,001.00	
			MaterialCredit - Total						\$1,001.00
	1840 - Total							\$0.00	
	1910	CMS WITH COMMUNICATION INTERFACE, CONT F	Overrun	Overrun	2	Oct 16, 2023	SYSTEM	(\$1,515.15)	
					4	Nov 15, 2023	SYSTEM	\$1,515.15	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,1515.15000 - 1515.15000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
			Overrun - Total						\$0.00
	1910 - Total							\$0.00	
	1970	BITUMINOUS CENTERLINE RUMBLE STRIP	Overrun	Overrun	4	Nov 15, 2023	SYSTEM	(\$159.91)	
					6	Dec 15, 2023	SYSTEM	\$159.91	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,27.57000 - 27.57000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
			Overrun - Total						\$0.00
	1970 - Total							\$0.00	
	1990	MISC. CONCRETE CONSTRUCTION	Material		5	Dec 1, 2023	SYSTEM	(\$28,426.40)	
					- Total			(\$28,426.40)	
			Material - Total						(\$28,426.40)
			MaterialCredit		6	Dec 15, 2023	SYSTEM	\$28,426.40	
					- Total			\$28,426.40	
			MaterialCredit - Total						\$28,426.40
	1990 - Total							\$0.00	
J7S3442	- Total							\$0.00	
J8P3197	2040	UNCLASSIFIED EXCAVATION	Price FUEL		14	Apr 16, 2024	SYSTEM	(\$0.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	May 2, 2024	SYSTEM	(\$0.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					20	Jul 16, 2024	SYSTEM	(\$4.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$5.26)	
			Price FUEL - Total						(\$5.26)
	2040 - Total							(\$5.26)	
	2050	EMBANKMENT IN PLACE	Price FUEL		14	Apr 16, 2024	SYSTEM	(\$0.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	May 2, 2024	SYSTEM	(\$0.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$0.28)	
			Price FUEL - Total						(\$0.28)
	2050 - Total							(\$0.28)	
	2100	TYPE 5 AGGREGATE FOR BASE	Material		14	Apr 16, 2024	SYSTEM	(\$3,607.72)	
					- Total			(\$3,607.72)	
			Material - Total						(\$3,607.72)
			MaterialCredit		15	May 2, 2024	SYSTEM	\$3,607.72	



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3197	2100	TYPE 5 AGGREGATE FOR BASE	MaterialCredit	- Total				\$3,607.72		
			MaterialCredit - Total						\$3,607.72	
	2100 - Total								\$0.00	
	2110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			14	Apr 16, 2024	SYSTEM	(\$8,757.19)	
				- Total						(\$8,757.19)
			Material - Total						(\$8,757.19)	
			MaterialCredit			15	May 2, 2024	SYSTEM	\$8,757.19	
				- Total						\$8,757.19
			MaterialCredit - Total						\$8,757.19	
	2110 - Total								\$0.00	
J8P3197	2150	CHAIN-LINK FENCE (60 IN.)	Material		12	Mar 18, 2024	SYSTEM	(\$31,970.28)		
					13	Apr 1, 2024	SYSTEM	(\$31,970.28)		
					14	Apr 16, 2024	SYSTEM	(\$31,970.28)		
			- Total						(\$95,910.84)	
			Material - Total						(\$95,910.84)	
			MaterialCredit			13	Apr 1, 2024	SYSTEM	\$31,970.28	
						14	Apr 16, 2024	SYSTEM	\$31,970.28	
						15	May 2, 2024	SYSTEM	\$31,970.28	
			- Total						\$95,910.84	
			MaterialCredit - Total						\$95,910.84	
2150 - Total								\$0.00		
J8P3197	2160	DRIVE GATE (CHAIN-LINK)	Overrun	Overrun	14	Apr 16, 2024	SYSTEM	(\$1,438.14)		
					15	May 2, 2024	SYSTEM	\$1,438.14	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,438.14000 - 1438.14000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
			2160 - Total							
J8P3197	2180	CONCRETE SIDEWALK, 4 IN.	Material		21	Aug 2, 2024	SYSTEM	(\$36,440.60)		
				- Total						(\$36,440.60)
			Material - Total						(\$36,440.60)	
			MaterialCredit			22	Aug 15, 2024	SYSTEM	\$36,440.60	
				- Total						\$36,440.60
			MaterialCredit - Total						\$36,440.60	
2180 - Total								\$0.00		
J8P3197	2430	CLASS B-1 CONCRETE (CULVERTS)	Material		18	Jun 17, 2024	SYSTEM	(\$20,304.60)		
					19	Jul 1, 2024	SYSTEM	(\$20,304.60)		
					20	Jul 16, 2024	SYSTEM	(\$20,304.60)		
					21	Aug 2, 2024	SYSTEM	(\$20,304.60)		
			- Total						(\$81,218.40)	
			Material - Total						(\$81,218.40)	
			MaterialCredit			19	Jul 1, 2024	SYSTEM	\$20,304.60	
		20		Jul 16, 2024	SYSTEM	\$20,304.60				



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3197	2430	CLASS B-1 CONCRETE (CULVERTS)	MaterialCredit			2024					
					21	Aug 2, 2024	SYSTEM	\$20,304.60			
					22	Aug 15, 2024	SYSTEM	\$20,304.60			
					- Total					\$81,218.40	
					MaterialCredit - Total					\$81,218.40	
2430 - Total								\$0.00			
	2460	18 IN. PIPE GROUP A	Overrun	Overrun	15	May 2, 2024	SYSTEM	(\$2,624.00)			
					19	Jul 1, 2024	SYSTEM	\$2,624.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '164.00000 - 164.00000, 'is applied (if non-zero).		
					Overrun - Total					\$0.00	
					Overrun - Total					\$0.00	
					2460 - Total						
	2480	SEEDING - COOL SEASON GRASSES	Material		19	Jul 1, 2024	SYSTEM	(\$3,507.69)			
					20	Jul 16, 2024	SYSTEM	(\$3,507.69)			
			- Total					(\$7,015.38)			
			Material - Total					(\$7,015.38)			
			MaterialCredit		20	Jul 16, 2024	SYSTEM	\$3,507.69			
					21	Aug 2, 2024	SYSTEM	\$3,507.69			
			- Total					\$7,015.38			
			MaterialCredit - Total					\$7,015.38			
			Overrun	Overrun	26	Oct 16, 2024	SYSTEM	(\$11,692.31)			
					27	Nov 1, 2024	SYSTEM	\$11,692.31	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '29230.77000 - 29230.77000, 'is applied (if non-zero).		
Overrun - Total					\$0.00						
Overrun - Total					\$0.00						
2480 - Total								\$0.00			
	2510	ROCK DITCH CHECK	Overrun	Overrun	18	Jun 17, 2024	SYSTEM	(\$1,860.77)			
					27	Nov 1, 2024	SYSTEM	\$1,860.77	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '25.49000 - 25.49000, 'is applied (if non-zero).		
					Overrun - Total					\$0.00	
					Overrun - Total					\$0.00	
2510 - Total								\$0.00			
	2520	ALTERNATE DITCH CHECK	Overrun	Overrun	18	Jun 17, 2024	SYSTEM	(\$452.97)			
					27	Nov 1, 2024	SYSTEM	\$452.97	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '21.57000 - 21.57000, 'is applied (if non-zero).		
					Overrun - Total					\$0.00	
					Overrun - Total					\$0.00	
2520 - Total								\$0.00			
	2530	CURB INLET CHECK	Overrun	Overrun	18	Jun 17, 2024	SYSTEM	(\$205.13)			
					27	Nov 1, 2024	SYSTEM	\$205.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '205.13000 - 205.13000, 'is applied (if non-zero).		
					Overrun - Total					\$0.00	
					Overrun - Total					\$0.00	
2530 - Total								\$0.00			



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3197	2570	2 IN. PSST POST - 12 GA.	Overrun		29	Dec 2, 2024	SYSTEM	(\$229.14)			
					Overrun - Total		(\$229.14)				
					Overrun - Total		(\$229.14)				
	2570 - Total		(\$229.14)								
	2590	SH-FLAT SHEET	Overrun		26	Oct 16, 2024	SYSTEM	(\$189.96)			
					29	Dec 2, 2024	SYSTEM	\$7.72	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,17.16000 - 17.16000, 'is applied (if non-zero).		
					Overrun - Total		(\$182.24)				
					Overrun - Total		(\$182.24)				
					2590 - Total		(\$182.24)				
	5007	CHAIN-LINK FENCE (72 IN.)	Material		15	May 2, 2024	SYSTEM	(\$32,222.76)			
					- Total		(\$32,222.76)				
					Material - Total		(\$32,222.76)				
			MaterialCredit		16	May 16, 2024	SYSTEM	\$32,222.76			
					- Total		\$32,222.76				
					MaterialCredit - Total		\$32,222.76				
5007 - Total		\$0.00									
J8P3197 - Total								(\$416.92)			
J8P3198	2620	TACK COAT	Material		18	Jun 17, 2024	SYSTEM	(\$6,377.80)			
					19	Jul 1, 2024	SYSTEM	(\$6,377.80)			
					- Total		(\$12,755.60)				
					Material - Total		(\$12,755.60)				
					MaterialCredit		19	Jul 1, 2024	SYSTEM	\$6,377.80	
							20	Jul 16, 2024	SYSTEM	\$6,377.80	
	- Total		\$12,755.60								
	MaterialCredit - Total		\$12,755.60								
	2620 - Total		\$0.00								
	2720	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment		REFL	26	Oct 16, 2024	edelhb1	\$47.76	See attached retroreflectivity report.	
					REFL - Total		\$47.76				
Other Item Adjustment - Total					\$47.76						
2720 - Total		\$47.76									
2730	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment		REFL	26	Oct 16, 2024	edelhb1	\$170.79	See attached retroreflectivity report.		
				REFL - Total		\$170.79					
				Other Item Adjustment - Total		\$170.79					
2730 - Total		\$170.79									
J8P3198 - Total								\$218.55			
J8S3199	2820	TACK COAT	Material		16	May 16, 2024	SYSTEM	(\$3,500.64)			
					- Total		(\$3,500.64)				
					Material - Total		(\$3,500.64)				
					MaterialCredit		17	Jun 4, 2024	SYSTEM	\$3,500.64	
	- Total		\$3,500.64								
	MaterialCredit - Total		\$3,500.64								
	2820 - Total		\$0.00								
2910	PREF THERMO PVMT MARK,	Material		17	Jun 4, 2024	SYSTEM	(\$661.58)				



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3199	2910	LT/RT ARROW	Material	- Total				(\$661.58)	
			Material - Total					(\$661.58)	
			MaterialCredit		18	Jun 17, 2024	SYSTEM	\$661.58	
			- Total					\$661.58	
			MaterialCredit - Total					\$661.58	
			2910 - Total					\$0.00	
	2920	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		17	Jun 4, 2024	SYSTEM	(\$1,824.45)	
			- Total					(\$1,824.45)	
			Material - Total					(\$1,824.45)	
			MaterialCredit		18	Jun 17, 2024	SYSTEM	\$1,824.45	
			- Total					\$1,824.45	
			MaterialCredit - Total					\$1,824.45	
	2920 - Total					\$0.00			
	2930	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		17	Jun 4, 2024	SYSTEM	(\$1,840.65)	
			- Total					(\$1,840.65)	
			Material - Total					(\$1,840.65)	
			MaterialCredit		18	Jun 17, 2024	SYSTEM	\$1,840.65	
			- Total					\$1,840.65	
			MaterialCredit - Total					\$1,840.65	
	2930 - Total					\$0.00			
5014	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Overrun	Overrun	16	May 16, 2024	SYSTEM	(\$7.76)		
				17	Jun 4, 2024	SYSTEM	\$7.76	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,77.56000 - 77.56000, 'is applied (if non-zero).	
		Overrun - Total					\$0.00		
		Overrun - Total					\$0.00		
		5014 - Total					\$0.00		
J8S3199 - Total					\$0.00				
Overall - Total					(\$121,890.45)				



Contract Adjustments for Contract - 230421-G01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
18	J7P3434	Other Contract Adjustment	SPAD	\$11,883.52	100	Jun 17, 2024	edelhb1	J7P3434 - Line 0920 - ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C) Lot 1 pay factor adjustment. Average of 103.2%.
		Other Contract Adjustment	SPAD	\$18,196.64	100	Jun 17, 2024	edelhb1	J7P3434 - Line 0920 - ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C) Lot 2 pay factor adjustment. Average of 104.9%.
		Other Contract Adjustment	SPAD	\$18,568.00	100	Jun 17, 2024	edelhb1	J7P3434 - Line 0920 - ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C) Lot 3 pay factor adjustment. Average of 105.0%.
		Other Contract Adjustment	SPAD	\$12,626.24	100	Jun 17, 2024	edelhb1	J7P3434 - Line 0920 - ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C) Lot 4 pay factor adjustment. Average of 103.4%.
18 - Total					\$61,274.40			
28	J7P3434	Other Contract Adjustment	SPAD	\$21,212.32	100	Nov 15, 2024	edelhb1	J7P3434 - Line 0920 - ASPHALTIC CONCRETE MIXTURE PG70-22 (SP095C) Lot 5 pay factor adjustment. Average of 103.8%.
28 - Total					\$21,212.32			
Overall - Total					\$82,486.72			