



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 4, 2024

Pay Estimate Created Date: December 2, 2024

Progress Estimate Number 24	Contract ID 230421-G05 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start November 16, 2024 Pay Period End December 1, 2024	Original Contract Amount \$30,295,156.81 Net Change Order Amount \$91,227.60 Current Contract Amount \$30,386,384.41
---------------------------------------	---	---	---

Approval Date		By User
December 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	grellic1
December 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
December 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		26.28%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 3, 2023	May 3, 2023	
Letting Date	April 21, 2023	April 21, 2023	
Notice to Proceed Date	June 5, 2023	June 5, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 24			
	This Estimate	Previous	To Date
230421-G05			
Total Posted Items Pay	\$604,009.87	\$7,380,845.44	\$7,984,855.31
Gross Item Adjustments	(\$104,475.58)	\$488,485.83	\$384,010.25
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$7,869,331.27	\$8,368,865.56
Contract Total Payable This Estimate:	\$499,534.29		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P0605J	1150	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	TONS	\$93.950	2,067.27	\$194,220.02
	1430	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	LF	\$104.770	1,150	\$120,485.50
	1790	4039905	MISC.14.5 IN ASPHALTIC CONCRETE PAVEMENT SP095B	SQYD	\$63.850	4,531	\$289,304.35
Project J8P0605J - Total							\$604,009.87
Overall - Total							\$604,009.87

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P0605I	0030	EMBANKMENT IN PLACE	Material	Credit		1,990	\$14.36	\$28,576.40
	0030	EMBANKMENT IN PLACE	Material			-1,990	\$14.36	(\$28,576.40)
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material	Credit		36,845	\$5.50	\$202,647.50
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-30,309.052	\$5.50	(\$166,699.79)
J8P0605J	1020	COMPACTING EMBANKMENT	Material	Credit		3,303	\$3.42	\$11,296.26
	1100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material	Credit		21,906	\$15.27	\$334,504.62
	1100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-21,906	\$15.27	(\$334,504.62)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 4, 2024

Pay Estimate Created Date: December 2, 2024

Progress Estimate Number 24	Contract ID 230421-G05 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start November 16, 2024 Pay Period End December 1, 2024	Original Contract Amount \$30,295,156.81 Net Change Order Amount \$91,227.60 Current Contract Amount \$30,386,384.41
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P0605J	1150	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	787.9	(\$1.44)	(\$1,137.89)
	1150	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,279.37	(\$1.44)	(\$1,847.67)
	1150	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment SP095 24-38 Virgin AC 4.3%, Total Quantity 2067.27 Ton @ 3" Thick			(\$9,333.72)
	1170	CONCRETE APPROACH PAVEMENT	Material	Credit		182	\$211.13	\$38,425.66
	1170	CONCRETE APPROACH PAVEMENT	Material			-182	\$211.13	(\$38,425.66)
	1430	CONCRETE TRAFFIC BARRIER, TYPE C	Material			-1,150	\$104.77	(\$120,485.50)
	1790	MISC.	Other Item Adjustment	Fuel Price	Fuel adjustment calculation Total tons 3859.76			(\$5,574.27)
	1790	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment SP250 21-10 Virgin AC 3.4%, Total Quantity 9247 SQ YD @ 3" Thick			(\$5,446.95)
	1790	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment SP190 24-37 Virgin AC 3.6%, Total Quantity 12656 SQ YD @ 3" Thick			(\$7,893.55)
	2110	BRIDGE APPROACH SLAB (MAJOR)	Material	Credit		116.9	\$437.72	\$51,169.47
	2110	BRIDGE APPROACH SLAB (MAJOR)	Material			-116.9	\$437.72	(\$51,169.47)
	2200	SLAB ON STEEL	Material			-910.8	\$442.87	(\$403,366.00)
	2200	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user grellc1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	910.8	\$442.87	\$403,366.00
	2210	TYPE D BARRIER	Material	Credit		343	\$128.74	\$44,157.82
	2210	TYPE D BARRIER	Material			-343	\$128.74	(\$44,157.82)
	2430	BRIDGE APPROACH SLAB (MAJOR)	Material	Credit		125.6	\$437.72	\$54,977.63
	2430	BRIDGE APPROACH SLAB (MAJOR)	Material			-125.6	\$437.72	(\$54,977.63)
	2520	SLAB ON STEEL	Material			-978.44	\$468.61	(\$458,506.77)
	2520	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user grellc1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	978.44	\$468.61	\$458,506.77
	2530	TYPE D BARRIER	Material	Credit		342	\$128.74	\$44,029.08
	2530	TYPE D BARRIER	Material			-342	\$128.74	(\$44,029.08)
Total								(\$104,475.58)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on December 4, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P0605I	FAF-65-1(82)	Adding lanes, coldmill and resurface	65	CHRISTIAN	from Route CC to Route 14 in Ozark
J8P0605J	FAF 65-1(83)	Adding lanes, coldmill, resurface, and bridge widenings	65	CHRISTIAN	from Route 14 to Route F/Bus. 65 in Ozark

Totals by Job Numbers				
J8P0605I		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,489,139.27	\$1,489,139.27
	Gross Item Adjustments	\$35,947.71	(\$74,195.66)	(\$38,247.95)
	Gross Item Pay	\$35,947.71	\$1,414,943.61	\$1,450,891.32
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P0605J		This Estimate	Previous	To Date
	Posted Item Pay	\$604,009.87	\$5,891,706.17	\$6,495,716.04
	Gross Item Adjustments	(\$140,423.29)	\$562,681.49	\$422,258.20
	Gross Item Pay	\$463,586.58	\$6,454,387.66	\$6,917,974.24
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 4, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 2035500, Project Item Line Number 0030, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Waiting for testing	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 3040506, Project Item Line Number 1100, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting for testing	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 3040506, Project Item Line Number 0110, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting for testing	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 5031010A, Project Item Line Number 2110, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Waiting for testing and certifications	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 5031010A, Project Item Line Number 2110, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Waiting for testing and certifications	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 5031010A, Project Item Line Number 2430, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Waiting for testing and certifications.	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 5031010A, Project Item Line Number 2430, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Waiting for testing and certifications.	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 5041000, Project Item Line Number 1170, Material Set 504100096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA Pavment is insufficient.	Waiting for testing and certifications	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 5041000, Project Item Line Number 1170, Material Set 504100096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Waiting for testing and certifications	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 5041000, Project Item Line Number 1170, Material Set 504100096, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Waiting for testing and certifications	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 5041000, Project Item Line Number 1170, Material Set 504100096, Material 1057JMTBE28019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting for testing and certifications	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 6173000, Project Item Line Number 1430, Material Set 617300096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting for testing	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 6173000, Project Item Line Number 1430, Material Set 617300096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Waiting for testing	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 6173000, Project Item Line Number 1430, Material Set 617300096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting for testing	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 7034212, Project Item Line Number 2200, Material Set 703421296, Material 0705DPRCPS..30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS..30 is insufficient.	Override to pay for forms, rebar, and concrete in place. Waiting on testing	grelc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 7034212, Project Item Line Number 2520, Material Set 703421296, Material 0705DPRCPS..30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS..30 is insufficient.	Override to pay for forms, rebar, and concrete in place. Waiting on testing	grelc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 7034219A, Project Item Line Number 2210, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting on testing	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 7034219A, Project Item Line Number 2530, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting on testing	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 7250324A, Project Item Line Number 1640, Material Set 7250324A96, Material 1020CPCSAC0024 - CulvPipe Al Ctd Corrug Stl 24" 600mm, Acceptance Action Generic 1020CPCSAC0024 is insufficient.	Waiting for pipe performance testing.	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 7261018, Project Item Line Number 1650, Material Set 726101896, Material 1026CPRCC3.018 - Reinf Conc Culv Pipe Cl3 18" (450 mm), Acceptance Action Generic 1026CPRCC3.018 is insufficient.	Waiting for pipe performance testing.	grelc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P0605J, Item 7261024, Project Item Line Number 1660, Material Set 726102496, Material 1026CPRCC3.024 - Reinf Conc Culv Pipe Cl3 24" (600 mm), Acceptance Action Generic 1026CPRCC3.024 is insufficient.	Waiting for pipe performance testing.	grelc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230421-G05, Contract Project J8P0605J, Project Item Line Number 2470, Contract Line Item Number 2470, Item 7011400, Minor Item.	Will be on next change order	grelc1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G05	J8P0605I	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$200,637.55	\$0.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	6,799.00	0.00	6,799.00	CUYD	0.00	\$9.96	\$0.00
		0001	0030	2035500	EMBANKMENT IN PLACE	4,493.00	0.00	4,493.00	CUYD	1,990.00	\$14.36	\$28,576.40
		0001	0040	2036000	COMPACTING EMBANKMENT	6,119.00	0.00	6,119.00	CUYD	0.00	\$4.56	\$0.00
		0001	0050	2063000	CLASS 3 EXCAVATION	6,024.00	0.00	6,024.00	CUYD	1,452.50	\$23.94	\$34,772.85
		0001	0060	2063100	CLASS 3 EXCAVATION IN ROCK	2,582.00	0.00	2,582.00	CUYD	622.30	\$92.37	\$57,481.85
		0001	0070	2063500	CULVERT CLEANOUT	13.00	0.00	13.00	EA	0.00	\$1,780.78	\$0.00
		0001	0080	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	3.00	0.00	3.00	100F	0.00	\$631.31	\$0.00
		0001	0090	2153000	SHAPING SLOPES, CLASS III	3.00	0.00	3.00	100F	0.00	\$772.44	\$0.00
		0001	0100	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	1.00	0.00	1.00	LS	0.00	\$13,119.92	\$0.00
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	113,479.00	0.00	113,479.00	SQYD	36,845.00	\$5.50	\$202,647.50
		0001	0120	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,171.60	0.00	1,171.60	TONS	0.00	\$35.34	\$0.00
		0001	0130	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	108.60	0.00	108.60	TONS	0.00	\$129.87	\$0.00
		0001	0140	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	2,623.60	0.00	2,623.60	TONS	0.00	\$77.88	\$0.00
		0001	0150	4030006	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095B MIX)	10,927.10	0.00	10,927.10	TONS	0.00	\$88.39	\$0.00
		0001	0160	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	8,493.30	0.00	8,493.30	TONS	0.00	\$90.15	\$0.00
		0001	0170	4071005	TACK COAT	27,190.00	0.00	27,190.00	GAL	0.00	\$3.24	\$0.00
		0001	0180	5021334	CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	4,610.90	0.00	4,610.90	SQYD	0.00	\$122.57	\$0.00
		0001	0190	6044011	PIPE COLLAR, TYPE A	15.00	0.00	15.00	EA	0.00	\$2,526.40	\$0.00
		0001	0200	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	13,682.00	0.00	13,682.00	LF	0.00	\$17.20	\$0.00
		0001	0210	6097000	ROCK LINING	75.00	0.00	75.00	CUYD	0.00	\$87.25	\$0.00
		0001	0220	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	1.00	\$5,250.89	\$5,250.89
		0001	0230	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$274.47	\$0.00
		0001	0240	6122030	IMPACT ATTENUATOR (RELOCATION)	8.00	0.00	8.00	EA	4.00	\$1,224.57	\$4,898.28
		0001	0250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$14,646.24	\$0.00
		0001	0260	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	18.00	0.00	18.00	SQYD	0.00	\$383.94	\$0.00
		0001	0270	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	64.00	0.00	64.00	LF	0.00	\$10.30	\$0.00
		0001	0280	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	60.00	0.00	60.00	EA	0.00	\$8.64	\$0.00
		0001	0290	6141028	GRATE AND BEARING PLATE (5 FT. 1 IN. X 3 FT. 1 IN. OR 1549 MM X 940 MM)	1.00	0.00	1.00	EA	0.00	\$2,567.70	\$0.00
		0001	0300	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	168.00	0.00	168.00	EA	0.00	\$1,337.91	\$0.00
		0001	0310	6161005	CONSTRUCTION SIGNS	1,188.00	0.00	1,188.00	SQFT	0.00	\$9.27	\$0.00
		0001	0320	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$154.49	\$0.00
		0001	0330	6161025	CHANNELIZER (TRIM LINE)	330.00	0.00	330.00	EA	50.00	\$32.96	\$1,648.00
		0001	0340	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	0.00	\$257.48	\$0.00
		0001	0350	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	0.00	\$180.24	\$0.00
		0001	0360	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$3,089.76	\$0.00
		0001	0370	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	0.00	\$293.53	\$0.00
		0001	0380	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	0.00	\$8,239.35	\$0.00
		0001	0390	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	10.00	0.00	10.00	EA	0.00	\$1,853.85	\$0.00
		0001	0400	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	0.50	\$173,541.39	\$86,770.70
		0001	0410	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	15,445.00	0.00	15,445.00	LF	0.00	\$103.14	\$0.00
		0001	0420	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	2,584.00	0.00	2,584.00	LF	0.00	\$131.83	\$0.00
		0001	0430	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	10,000.00	0.00	10,000.00	LF	10,000.00	\$43.74	\$437,400.00
		0001	0440	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	30,000.00	0.00	30,000.00	LF	5,468.00	\$19.23	\$105,149.64



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G05	J8P0605I	0001	0450	6178002A	TRAFFIC BARRIER DELINEATOR, YELLOW	20.00	0.00	20.00	EA	0.00	\$100.00	\$0.00
		0001	0460	6179903	MISC.MODIFIED TYPE C BARRIER	44.00	0.00	44.00	LF	0.00	\$514.96	\$0.00
		0001	0470	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$584,229.46	\$0.00
		0001	0471	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$451,389.46	\$0.00
		0001	0480	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0490	6191000	PAVEMENT EDGE TREATMENT	35,000.00	0.00	35,000.00	LF	0.00	\$2.30	\$0.00
		0001	0500	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$316.70	\$0.00
		0001	0510	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	55,921.00	0.00	55,921.00	LF	0.00	\$0.30	\$0.00
		0001	0520	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	37,457.00	0.00	37,457.00	LF	0.00	\$0.30	\$0.00
		0001	0530	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,207.00	0.00	3,207.00	LF	0.00	\$1.06	\$0.00
		0001	0540	6214600A	FLOWABLE BACKFILL	76.00	0.00	76.00	CUYD	0.00	\$285.45	\$0.00
		0001	0550	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	52,237.00	0.00	52,237.00	SQYD	0.00	\$1.42	\$0.00
		0001	0560	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,685.00	0.00	5,685.00	SQYD	0.00	\$4.02	\$0.00
		0001	0570	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$66,656.37	\$0.00
		0001	0580	7032009	CLASS B CONCRETE (RETAINING WALLS)	20.80	0.00	20.80	CUYD	0.00	\$929.13	\$0.00
		0001	0590	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	329.00	0.00	329.00	CUYD	0.00	\$35.13	\$0.00
		0001	0600	7261018	18 IN. PIPE GROUP A	11,967.00	0.00	11,967.00	LF	3,162.50	\$65.44	\$206,954.00
		0001	0610	7261024	24 IN. PIPE GROUP A	2,169.00	0.00	2,169.00	LF	296.80	\$84.00	\$24,931.20
		0001	0620	7261030	30 IN. PIPE GROUP A	87.00	0.00	87.00	LF	0.00	\$130.98	\$0.00
		0001	0630	7261036	36 IN. PIPE GROUP A	10.00	0.00	10.00	LF	0.00	\$339.21	\$0.00
		0001	0640	7261048	48 IN. PIPE GROUP A	23.00	0.00	23.00	LF	0.00	\$316.55	\$0.00
		0001	0650	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	637.00	0.00	637.00	FT	140.00	\$558.76	\$78,226.40
		0001	0660	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	4.00	0.00	4.00	FT	0.00	\$691.46	\$0.00
		0001	0670	7319903	MISC.PRECAST CONCRETE DROP INLET 4 FT X 10 FT	10.00	0.00	10.00	LF	0.00	\$1,639.15	\$0.00
		0001	0680	7319903	MISC.PRECAST CONCRETE DROP INLET 4 FT X 12 FT	8.00	0.00	8.00	LF	0.00	\$1,975.51	\$0.00
		0001	0690	7319903	MISC.PRECAST CONCRETE DROP INLET 4 FT X 4 FT	52.00	0.00	52.00	LF	4.00	\$702.05	\$2,808.20
		0001	0700	7319903	MISC.PRECAST CONCRETE DROP INLET 4 FT X 8 FT	8.00	0.00	8.00	LF	0.00	\$917.48	\$0.00
		0001	0710	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$898.24	\$0.00
		0001	0720	8051000A	SEEDING - COOL SEASON GRASSES	0.30	0.00	0.30	ACRE	0.00	\$15,448.79	\$0.00
		0001	0730	8061005	ROCK DITCH CHECK	3,790.00	0.00	3,790.00	LF	0.00	\$12.36	\$0.00
		0001	0740	8061016	SEDIMENT REMOVAL	93.00	0.00	93.00	CUYD	0.00	\$17.29	\$0.00
		0001	0750	8061017	TEMPORARY SEEDING	18.00	0.00	18.00	ACRE	0.00	\$1,029.92	\$0.00
		0001	0760	8061019	SILT FENCE	274.00	0.00	274.00	LF	0.00	\$7.72	\$0.00
		0002	0770	4039905	MISC.14.5 IN ASPHALTIC CONCRETE PAVEMENT SP095B	50,861.50	0.00	50,861.50	SQYD	1,285.00	\$61.31	\$78,783.35
		0002	0780	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	667.80	0.00	667.80	STA	0.00	\$16.99	\$0.00
		0004	0810	4010150	TYPE A2 SHOULDER	58,005.40	0.00	58,005.40	SQYD	0.00	\$32.41	\$0.00
		0010	0830	6061060	MGS GUARDRAIL	75.00	0.00	75.00	LF	0.00	\$29.87	\$0.00
		0010	0840	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,850.00	0.00	1,850.00	LF	0.00	\$35.02	\$0.00
		0010	0850	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	50.00	0.00	50.00	LF	0.00	\$46.35	\$0.00
		0010	0860	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	25.00	0.00	25.00	LF	0.00	\$74.15	\$0.00
		0010	0870	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	1.00	0.00	1.00	EA	0.00	\$4,196.92	\$0.00
		0010	0880	6061080	MGS END ANCHOR	5.00	0.00	5.00	EA	0.00	\$1,544.88	\$0.00
		0010	0890	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	0.00	\$3,167.00	\$0.00
		0010	0900	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	1.00	0.00	1.00	EA	0.00	\$5,104.28	\$0.00
		0010	0910	6069902	MISC.GIBRALTAR CABLE TO GUARDRAIL TRANSITION	1.00	0.00	1.00	EA	0.00	\$4,800.45	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G05	J8P0605I	0010	0920	6069903	MISC.GIBRALTAR GUARD CABLE	494.00	0.00	494.00	LF	0.00	\$42.23	\$0.00
		0040	0930	9031010	CONCRETE FOOTINGS, EMBEDDED	34.90	0.00	34.90	CUYD	0.00	\$1,029.92	\$0.00
		0040	0940	9031270A	2 IN. PSST POST - 12 GA.	13.00	0.00	13.00	LF	0.00	\$72.09	\$0.00
		0040	0950	9035011A	ST-STRUCTURAL	743.00	0.00	743.00	SQFT	0.00	\$28.84	\$0.00
		0040	0960	9039902	MISC.CANTILEVER SIGN TRUSS NO. 6	1.00	0.00	1.00	EA	0.00	\$61,012.42	\$0.00
		0040	0970	9039902	MISC.CANTILEVER SIGN TRUSS NO. 7	1.00	0.00	1.00	EA	0.00	\$59,076.17	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$132,840.00	\$132,840.00
Project J8P0605I - Total Value Posted to Date as of Report Generated Date												\$1,489,139.26
J8P0605J	J8P0605J	0001	0980	2013000	CLEARING AND GRUBBING	3.00	0.00	3.00	ACRE	0.00	\$4,307.65	\$0.00
		0001	0990	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$84,658.67	\$42,329.34
		0001	1000	2035000	UNCLASSIFIED EXCAVATION	3,670.00	0.00	3,670.00	CUYD	2,096.00	\$9.94	\$20,834.24
		0001	1010	2035500	EMBANKMENT IN PLACE	21,866.00	0.00	21,866.00	CUYD	0.00	\$10.28	\$0.00
		0001	1020	2036000	COMPACTING EMBANKMENT	3,303.00	0.00	3,303.00	CUYD	3,303.00	\$3.42	\$11,296.26
		0001	1030	2063000	CLASS 3 EXCAVATION	1,393.00	0.00	1,393.00	CUYD	1,393.00	\$16.19	\$22,552.67
		0001	1040	2063100	CLASS 3 EXCAVATION IN ROCK	597.00	0.00	597.00	CUYD	597.00	\$58.49	\$34,918.53
		0001	1050	2063300	CLASS 4 EXCAVATION	192.00	0.00	192.00	CUYD	0.00	\$20.41	\$0.00
		0001	1060	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	0.00	\$1,357.84	\$0.00
		0001	1070	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	8.00	0.00	8.00	100F	0.00	\$226.14	\$0.00
		0001	1080	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$772.44	\$0.00
		0001	1090	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	1.00	0.00	1.00	LS	0.00	\$4,438.64	\$0.00
		0001	1100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	36,021.00	0.00	36,021.00	SQYD	21,906.00	\$15.27	\$334,504.62
		0001	1110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	308.40	0.00	308.40	TONS	0.00	\$46.89	\$0.00
		0001	1120	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	841.20	0.00	841.20	TONS	0.00	\$97.42	\$0.00
		0001	1130	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	635.50	0.00	635.50	TONS	0.00	\$85.15	\$0.00
		0001	1140	4030006	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095B MIX)	4,647.70	0.00	4,647.70	TONS	0.00	\$90.60	\$0.00
		0001	1150	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	2,199.10	0.00	2,199.10	TONS	2,067.27	\$93.95	\$194,220.02
		0001	1160	4071005	TACK COAT	7,599.00	0.00	7,599.00	GAL	0.00	\$2.97	\$0.00
		0001	1170	5041000	CONCRETE APPROACH PAVEMENT	480.00	0.00	480.00	SQYD	182.00	\$211.13	\$38,425.66
		0001	1180	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	0.00	\$3,766.22	\$0.00
		0001	1190	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	1,710.00	0.00	1,710.00	LF	1,416.00	\$17.20	\$24,355.20
		0001	1200	6097000	ROCK LINING	30.00	0.00	30.00	CUYD	0.00	\$88.16	\$0.00
		0001	1210	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,267.00	0.00	1,267.00	CUYD	500.00	\$56.65	\$28,325.00
		0001	1220	6113040	PLACING TYPE 2 ROCK BLANKET	1,267.00	0.00	1,267.00	CUYD	500.00	\$21.63	\$10,815.00
		0001	1230	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$5,250.89	\$10,501.78
		0001	1240	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$274.47	\$0.00
		0001	1250	6122030	IMPACT ATTENUATOR (RELOCATION)	8.00	0.00	8.00	EA	3.00	\$1,224.57	\$3,673.71
		0001	1260	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$14,646.24	\$0.00
		0001	1270	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	18.00	0.00	18.00	SQYD	0.00	\$383.94	\$0.00
		0001	1280	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	64.00	0.00	64.00	LF	0.00	\$10.30	\$0.00
		0001	1290	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	60.00	0.00	60.00	EA	0.00	\$8.64	\$0.00
		0001	1300	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	1.00	0.00	1.00	EA	0.00	\$1,259.28	\$0.00
		0001	1310	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	1.00	0.00	1.00	EA	0.00	\$2,567.70	\$0.00
0001	1320	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	46.00	0.00	46.00	EA	0.00	\$1,400.13	\$0.00		
0001	1330	6161005	CONSTRUCTION SIGNS	1,265.00	0.00	1,265.00	SQFT	344.00	\$9.27	\$3,188.88		
0001	1340	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$154.49	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G05	J8P0605J	0001	1350	6161025	CHANNELIZER (TRIM LINE)	400.00	0.00	400.00	EA	100.00	\$32.96	\$3,296.00
		0001	1360	6161030	TYPE III MOVEABLE BARRICADE	5.00	0.00	5.00	EA	0.00	\$257.48	\$0.00
		0001	1370	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	28.00	\$180.24	\$5,046.72
		0001	1380	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	2.00	\$3,089.76	\$6,179.52
		0001	1390	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	28.00	\$293.53	\$8,218.84
		0001	1400	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	3.00	\$8,239.35	\$24,718.05
		0001	1410	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	10.00	0.00	10.00	EA	0.00	\$1,853.85	\$0.00
		0001	1420	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	0.50	\$173,541.39	\$86,770.70
		0001	1430	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	2,360.00	0.00	2,360.00	LF	1,150.00	\$104.77	\$120,485.50
		0001	1450	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	4,000.00	0.00	4,000.00	LF	4,000.00	\$43.74	\$174,960.00
		0001	1470	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	5,635.00	0.00	5,635.00	LF	0.00	\$19.23	\$0.00
		0001	1480	6178002A	TRAFFIC BARRIER DELINEATOR, YELLOW	20.00	0.00	20.00	EA	0.00	\$100.00	\$0.00
		0001	1490	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$962,081.83	\$721,561.37
		0001	1500	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	1510	6191000	PAVEMENT EDGE TREATMENT	12,520.00	0.00	12,520.00	LF	0.00	\$2.68	\$0.00
		0001	1520	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	19,323.00	0.00	19,323.00	LF	0.00	\$0.32	\$0.00
		0001	1530	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	15,507.00	0.00	15,507.00	LF	0.00	\$0.32	\$0.00
		0001	1540	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,234.00	0.00	5,234.00	LF	0.00	\$1.06	\$0.00
		0001	1550	6207001	PAVEMENT MARKING REMOVAL	42,993.00	0.00	42,993.00	LF	3,280.00	\$1.06	\$3,476.80
		0001	1560	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	30,376.00	0.00	30,376.00	LF	28,376.00	\$0.84	\$23,835.84
		0001	1570	6214600A	FLOWABLE BACKFILL	84.00	0.00	84.00	CUYD	0.00	\$344.02	\$0.00
		0001	1580	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	12,461.00	0.00	12,461.00	SQYD	0.00	\$1.80	\$0.00
		0001	1590	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6,558.00	0.00	6,558.00	SQYD	0.00	\$3.49	\$0.00
		0001	1600	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,901.00	0.00	1,901.00	SQYD	750.00	\$4.12	\$3,090.00
		0001	1610	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.40	\$56,295.39	\$22,518.16
		0001	1620	7034041	CLASS B-1 CONCRETE (CULVERTS)	19.10	0.00	19.10	CUYD	0.00	\$2,059.84	\$0.00
		0001	1630	7061030	REINFORCING STEEL (CULVERTS)	2,520.00	0.00	2,520.00	LB	0.00	\$3.09	\$0.00
		0001	1640	7250324A	24 IN. PIPE GROUP B	44.00	0.00	44.00	LF	44.00	\$89.57	\$3,941.08
		0001	1650	7261018	18 IN. PIPE GROUP A	1,821.00	0.00	1,821.00	LF	1,821.00	\$65.70	\$119,639.70
		0001	1660	7261024	24 IN. PIPE GROUP A	882.00	0.00	882.00	LF	882.00	\$83.29	\$73,461.78
		0001	1670	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	1.00	0.00	1.00	FT	1.00	\$1,781.55	\$1,781.55
		0001	1680	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	183.00	0.00	183.00	FT	183.00	\$444.85	\$81,407.55
		0001	1690	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	5.00	0.00	5.00	FT	5.00	\$507.99	\$2,539.95
		0001	1700	7319903	MISC.PRECAST CONCRETE DROP INLET 4 FT X 4 FT	10.00	0.00	10.00	LF	10.00	\$650.18	\$6,501.80
		0001	1710	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$799.87	\$0.00
		0001	1720	8025006	MULCHING	12.40	0.00	12.40	ACRE	0.00	\$514.96	\$0.00
		0001	1730	8051000A	SEEDING - COOL SEASON GRASSES	6.40	0.00	6.40	ACRE	0.00	\$2,574.80	\$0.00
		0001	1740	8061005	ROCK DITCH CHECK	1,740.00	0.00	1,740.00	LF	94.00	\$12.36	\$1,161.84
		0001	1750	8061016	SEDIMENT REMOVAL	117.00	0.00	117.00	CUYD	0.00	\$11.82	\$0.00
		0001	1760	8061017	TEMPORARY SEEDING	6.00	0.00	6.00	ACRE	0.00	\$514.96	\$0.00
0001	1770	8061019	SILT FENCE	5,468.00	0.00	5,468.00	LF	1,020.00	\$2.83	\$2,886.60		
0001	1780	8061050	TYPE C BERM	531.00	0.00	531.00	LF	402.00	\$26.16	\$10,516.32		
0002	1790	4039905	MISC.14.5 IN ASPHALTIC CONCRETE PAVEMENT SP095B	29,941.10	0.00	29,941.10	SQYD	20,020.50	\$63.85	\$1,278,308.92		
0002	1800	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	272.60	0.00	272.60	STA	0.00	\$31.93	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G05	J8P0605J	0004	1830	4010150	TYPE A2 SHOULDER	5,828.20	0.00	5,828.20	SQYD	0.00	\$42.32	\$0.00
		0010	1850	6061060	MGS GUARDRAIL	600.00	0.00	600.00	LF	0.00	\$29.87	\$0.00
		0010	1860	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	6,375.00	0.00	6,375.00	LF	0.00	\$35.02	\$0.00
		0010	1870	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,196.92	\$0.00
		0010	1880	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	2.00	0.00	2.00	EA	0.00	\$4,196.92	\$0.00
		0010	1890	6061080	MGS END ANCHOR	6.00	0.00	6.00	EA	0.00	\$1,544.88	\$0.00
		0010	1900	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	0.00	\$3,167.00	\$0.00
		0010	1910	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	1.00	0.00	1.00	EA	0.00	\$5,104.28	\$0.00
		0010	1920	6069902	MISC.GIBRALTAR CABLE TO GUARDRAIL TRANSITION	3.00	0.00	3.00	EA	0.00	\$4,800.45	\$0.00
		0010	1930	6069903	MISC.GIBRALTAR GUARD CABLE	4,737.00	0.00	4,737.00	LF	0.00	\$42.23	\$0.00
		0040	1940	9031010	CONCRETE FOOTINGS, EMBEDDED	77.20	0.00	77.20	CUYD	0.00	\$1,029.92	\$0.00
		0040	1950	9031210	STRUCTURAL STEEL POSTS	4,700.00	0.00	4,700.00	LB	0.00	\$5.15	\$0.00
		0040	1960	9031220	PIPE POSTS	650.00	0.00	650.00	LB	0.00	\$10.30	\$0.00
		0040	1970	9031270A	2 IN. PSST POST - 12 GA.	87.00	0.00	87.00	LF	0.00	\$24.72	\$0.00
		0040	1980	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	8.00	0.00	8.00	EA	0.00	\$436.69	\$0.00
		0040	1990	9031280	2.5 IN. PSST POST - 12 GA.	13.00	0.00	13.00	LF	0.00	\$26.78	\$0.00
		0040	2000	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	0.00	\$449.04	\$0.00
		0040	2010	9035004A	SH-FLAT SHEET	40.00	0.00	40.00	SQFT	0.00	\$26.78	\$0.00
		0040	2020	9035011A	ST-STRUCTURAL	1,275.00	0.00	1,275.00	SQFT	0.00	\$28.84	\$0.00
		0040	2030	9039902	MISC.CANTILEVER SIGN TRUSS NO. 02	1.00	0.00	1.00	EA	0.00	\$57,734.18	\$0.00
		0040	2040	9039902	MISC.CANTILEVER SIGN TRUSS NO. 06	1.00	0.00	1.00	EA	0.00	\$58,584.90	\$0.00
		0040	2050	9039902	MISC.CANTILEVER SIGN TRUSS NO. 17	1.00	0.00	1.00	EA	0.00	\$58,948.46	\$0.00
		0040	2060	9039902	MISC.CANTILEVER SIGN TRUSS NO. 21	1.00	0.00	1.00	EA	0.00	\$57,371.65	\$0.00
		0070	2070	2061000	CLASS 1 EXCAVATION	125.00	0.00	125.00	CUYD	50.00	\$41.20	\$2,060.00
		0070	2080	2162500	REMOVAL OF EXISTING BRIDGE DECK	9,843.00	0.00	9,843.00	SQFT	624.00	\$14.42	\$8,998.08
		0070	2090	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.70	\$12,873.99	\$9,011.79
		0070	2100	2169902	MISC.REMOVAL OF EXISTING BEARINGS	4.00	0.00	4.00	EA	0.00	\$1,132.91	\$0.00
		0070	2110	5031010A	BRIDGE APPROACH SLAB (MAJOR)	326.00	0.00	326.00	SQYD	116.90	\$437.72	\$51,169.47
		0070	2120	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	140.50	0.00	140.50	LF	122.00	\$1,287.40	\$157,062.80
		0070	2130	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	78.00	0.00	78.00	LF	78.00	\$1,390.39	\$108,450.42
		0070	2140	7011300	VIDEO CAMERA INSPECTION	9.00	0.00	9.00	EA	9.00	\$514.96	\$4,634.64
		0070	2150	7011400	FOUNDATION INSPECTION HOLES	174.00	0.00	174.00	LF	156.00	\$128.74	\$20,083.44
		0070	2160	7011600	SONIC LOGGING TESTING	9.00	0.00	9.00	EA	9.00	\$2,162.83	\$19,465.47
		0070	2170	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	240.00	0.00	240.00	LF	0.00	\$99.13	\$0.00
		0070	2180	7027000	PILE POINT REINFORCEMENT	5.00	0.00	5.00	EA	0.00	\$205.98	\$0.00
		0070	2190	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	146.20	0.00	146.20	CUYD	123.00	\$1,931.10	\$237,525.30
		0070	2200	7034212	SLAB ON STEEL	2,538.00	0.00	2,538.00	SQYD	910.80	\$442.87	\$403,366.00
		0070	2210	7034219A	TYPE D BARRIER	685.00	0.00	685.00	LF	343.00	\$128.74	\$44,157.82
		0070	2220	7040101	SUBSTRUCTURE REPAIR (FORMED)	50.00	0.00	50.00	SQFT	0.00	\$80.33	\$0.00
		0070	2230	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	30.00	0.00	30.00	SQFT	0.00	\$77.24	\$0.00
		0070	2240	7061060	REINFORCING STEEL (BRIDGES)	38,960.00	0.00	38,960.00	LB	38,960.00	\$2.57	\$100,127.20
		0070	2250	7061070	MECHANICAL BAR SPLICE	1,397.00	0.00	1,397.00	EA	698.00	\$56.65	\$39,541.70
0070	2260	7101000	REINFORCING STEEL (EPOXY COATED)	5,480.00	0.00	5,480.00	LB	3,660.00	\$2.88	\$10,540.80		
0070	2270	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,239.35	\$0.00		
0070	2280	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	297,970.00	0.00	297,970.00	LB	79,304.50	\$3.45	\$273,600.52		
0070	2290	7123610	SLAB DRAIN	56.00	0.00	56.00	EA	28.00	\$442.87	\$12,400.36		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-G05	J8P0605J	0070	2300	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	3,400.00	0.00	3,400.00	SQFT	0.00	\$66.94	\$0.00
		0070	2310	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	3,400.00	0.00	3,400.00	SQFT	0.00	\$6.18	\$0.00
		0070	2320	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	7,200.00	0.00	7,200.00	SQFT	0.00	\$8.24	\$0.00
		0070	2330	7125370A	FINISH FIELD COAT (SYSTEM G)	7,200.00	0.00	7,200.00	SQFT	0.00	\$5.15	\$0.00
		0070	2340	7126000	NON-DESTRUCTIVE TESTING	28.00	0.00	28.00	LF	0.00	\$36.05	\$0.00
		0070	2350	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	1.00	\$4,119.68	\$4,119.68
		0070	2360	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	5.00	0.00	5.00	EA	3.00	\$350.17	\$1,050.51
		0070	2370	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	24.00	0.00	24.00	EA	12.00	\$2,883.77	\$34,605.24
		0070	2380	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	74.00	0.00	74.00	LF	10.40	\$484.06	\$5,034.22
		0071	2390	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	32.00	0.00	32.00	SQFT	32.00	\$278.08	\$8,898.56
		0071	2400	2061000	CLASS 1 EXCAVATION	110.00	0.00	110.00	CUYD	50.00	\$41.20	\$2,060.00
		0071	2410	2162500	REMOVAL OF EXISTING BRIDGE DECK	13,146.00	0.00	13,146.00	SQFT	2,883.00	\$13.90	\$40,073.70
		0071	2420	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.70	\$9,784.23	\$6,848.96
		0071	2430	5031010A	BRIDGE APPROACH SLAB (MAJOR)	326.00	0.00	326.00	SQYD	125.60	\$437.72	\$54,977.63
		0071	2440	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	117.00	0.00	117.00	LF	99.50	\$1,235.90	\$122,972.05
		0071	2450	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	48.00	0.00	48.00	LF	48.00	\$1,467.63	\$70,446.24
		0071	2460	7011300	VIDEO CAMERA INSPECTION	6.00	0.00	6.00	EA	6.00	\$514.96	\$3,089.76
		0071	2470	7011400	FOUNDATION INSPECTION HOLES	108.00	0.00	108.00	LF	174.00	\$128.74	\$22,400.76
		0071	2480	7011600	SONIC LOGGING TESTING	6.00	0.00	6.00	EA	6.00	\$2,162.83	\$12,976.98
		0071	2490	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	252.00	0.00	252.00	LF	34.00	\$105.05	\$3,571.70
		0071	2500	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	3.00	\$205.98	\$617.94
		0071	2510	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	120.30	0.00	120.30	CUYD	93.60	\$1,931.10	\$180,750.96
		0071	2520	7034212	SLAB ON STEEL	2,534.00	0.00	2,534.00	SQYD	978.44	\$468.61	\$458,506.77
		0071	2530	7034219A	TYPE D BARRIER	683.00	0.00	683.00	LF	342.00	\$128.74	\$44,029.08
		0071	2540	7040101	SUBSTRUCTURE REPAIR (FORMED)	5.00	0.00	5.00	SQFT	0.00	\$121.53	\$0.00
		0071	2550	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	25.00	0.00	25.00	SQFT	0.00	\$92.69	\$0.00
		0071	2560	7040110	EPOXY PRESSURE INJECTING	28.00	0.00	28.00	LF	0.00	\$123.59	\$0.00
		0071	2570	7061060	REINFORCING STEEL (BRIDGES)	29,990.00	0.00	29,990.00	LB	29,990.00	\$2.57	\$77,074.30
		0071	2580	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$5,922.04	\$0.00
		0071	2590	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	224,170.00	0.00	224,170.00	LB	68,575.64	\$3.40	\$233,157.18
		0071	2600	7123610	SLAB DRAIN	56.00	0.00	56.00	EA	28.00	\$437.72	\$12,256.16
		0071	2610	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	3,500.00	0.00	3,500.00	SQFT	0.00	\$8.24	\$0.00
		0071	2620	7125370A	FINISH FIELD COAT (SYSTEM G)	3,500.00	0.00	3,500.00	SQFT	0.00	\$5.15	\$0.00
		0071	2630	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$4,119.68	\$0.00
		0071	2640	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	8.00	0.00	8.00	EA	6.00	\$334.72	\$2,008.32
		0071	2650	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	12.00	0.00	12.00	EA	10.00	\$2,574.80	\$25,748.00
		0001	5101	9039903	MISC.Remove and reinstall fiber	0.00	6,600.00	6,600.00	LF	0.00	\$3.68	\$0.00
		0001	5102	9029903	MISC.Conduit, 2 IN with Tracer Wire	0.00	4,420.00	4,420.00	LF	0.00	\$4.46	\$0.00
		0001	5103	9015010	TRENCHING TYPE I	0.00	4,420.00	4,420.00	LF	0.00	\$6.67	\$0.00
		0001	5104	9028820	PULL BOX, CONCRETE, STANDARD	0.00	4.00	4.00	EA	0.00	\$3,780.00	\$0.00
0001	5105	9039901	MISC.Temporary Radio Communications	0.00	1.00	1.00	LS	0.00	\$2,625.00	\$0.00		
Project J8P0605J - Total Value Posted to Date as of Report Generated Date											\$6,495,716.00	
230421-G05 Overall - Total Value Posted to Date as of Report Generated Date											\$7,984,855.26	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8P0605J

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1150	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	11/20/24	12/2/24	787.90	TONS		261+28		288+00		
			11/24/24	12/2/24	1,279.37	TONS		261+28		288+00		
1430	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	11/21/24	12/2/24	500.00	LF		261+28		266+28		
			11/22/24	12/2/24	650.00	LF		266+28		272+78		
1790	4039905	MISC.	11/19/24	12/2/24	1,913.00	SQYD		261+28		288+00		
			11/20/24	12/2/24	155.00	SQYD	In between inlets south of bridge work					
			11/21/24	12/2/24	1,735.00	SQYD		261+28		288+00		
			11/22/24	12/2/24	310.00	SQYD	In between inlets south of bridge work					
			11/24/24	12/2/24	418.00	SQYD	SB lane against existing pavement					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J8P0605I	0030	EMBANKMENT IN PLACE	Material		21	Oct 16, 2024	SYSTEM	(\$28,576.40)							
					22	Nov 4, 2024	SYSTEM	(\$28,576.40)							
					23	Nov 18, 2024	SYSTEM	(\$28,576.40)							
					24	Dec 2, 2024	SYSTEM	(\$28,576.40)							
				- Total							(\$114,305.60)				
				Material - Total							(\$114,305.60)				
				MaterialCredit		22	Nov 4, 2024	SYSTEM	\$28,576.40						
					23	Nov 18, 2024	SYSTEM	\$28,576.40							
					24	Dec 2, 2024	SYSTEM	\$28,576.40							
					- Total							\$85,729.20			
				MaterialCredit - Total							\$85,729.20				
				0030 - Total							(\$28,576.40)				
			0110		TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		22	Nov 4, 2024	SYSTEM	(\$66,357.50)				
								23	Nov 18, 2024	SYSTEM	(\$202,647.50)				
								24	Dec 2, 2024	SYSTEM	(\$166,699.79)				
							- Total							(\$435,704.79)	
							Material - Total							(\$435,704.79)	
							MaterialCredit		23	Nov 18, 2024	SYSTEM	\$66,357.50			
								24	Dec 2, 2024	SYSTEM	\$202,647.50				
								- Total							\$269,005.00
	MaterialCredit - Total							\$269,005.00							
	Price FUEL					22	Nov 4, 2024	SYSTEM	(\$1,012.86)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
		23				Nov 18, 2024	SYSTEM	(\$2,479.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
		- Total							(\$3,492.10)						
	Price FUEL - Total							(\$3,492.10)							
	0110 - Total							(\$170,191.89)							
0770		MISC.	Other Item Adjustment	ACAD	23	Nov 18, 2024	grelc1	(\$3,658.00)	AC Adjustment SP250 21-10 Virgin AC 3.4%, Total Quantity 6210 SQ YD @ 3" Thick						
				ACAD - Total							(\$3,658.00)				
			FUEL	23	Nov 18, 2024	grelc1	(\$1,924.86)	Fuel adjustment calculation Total tons 1332.82							
			FUEL - Total							(\$1,924.86)					
			Other Item Adjustment - Total							(\$5,582.86)					
0770 - Total							(\$5,582.86)								
0830		MGS GUARDRAIL	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM	\$1,065.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
				- Total							\$1,065.00				
			Construction Stockpile STMI - Total							\$1,065.00					
0830 - Total							\$1,065.00								
0840		MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM	\$30,987.50	Payment Estimate Item Adjustment generated Stockpile Transaction						
				- Total							\$30,987.50				
			Construction Stockpile STMI - Total							\$30,987.50					
0840 - Total							\$30,987.50								
0850		MGS GUARDRAIL, 6 FT. POSTS, 3	Construction Stockpile		10	Apr 16, 2024	SYSTEM	\$1,148.00	Payment Estimate Item Adjustment generated Stockpile Transaction						



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P0605I	0850	FT. - 1.5	STMI	- Total				\$1,148.00		
			Construction Stockpile STMI - Total					\$1,148.00		
	0850 - Total								\$1,148.00	
	0860	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM		\$1,003.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$1,003.00		
	Construction Stockpile STMI - Total								\$1,003.00	
	0860 - Total								\$1,003.00	
	0870	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM		\$1,850.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$1,850.00		
	Construction Stockpile STMI - Total								\$1,850.00	
0870 - Total								\$1,850.00		
0880	MGS END ANCHOR	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM		\$3,375.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$3,375.00			
Construction Stockpile STMI - Total								\$3,375.00		
0880 - Total								\$3,375.00		
0890	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM		\$11,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$11,100.00			
Construction Stockpile STMI - Total								\$11,100.00		
0890 - Total								\$11,100.00		
0900	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Construction Stockpile STMI		16	Aug 2, 2024	SYSTEM		\$1,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$1,500.00			
Construction Stockpile STMI - Total								\$1,500.00		
0900 - Total								\$1,500.00		
0910	MISC. GUARDRAIL ITEM	Construction Stockpile STMI		16	Aug 2, 2024	SYSTEM		\$1,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$1,950.00			
Construction Stockpile STMI - Total								\$1,950.00		
0910 - Total								\$1,950.00		
0920	MISC. GUARDRAIL ITEM	Construction Stockpile STMI		16	Aug 2, 2024	SYSTEM		\$7,385.30	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$7,385.30			
Construction Stockpile STMI - Total								\$7,385.30		
0920 - Total								\$7,385.30		
0950	ST-STRUCTURAL	Construction Stockpile STMI		6	Feb 16, 2024	SYSTEM		\$11,739.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$11,739.40			
Construction Stockpile STMI - Total								\$11,739.40		
0950 - Total								\$11,739.40		
0960	MISC.	Construction Stockpile STMA		13	Jun 17, 2024	SYSTEM		\$43,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$43,300.00			
	Construction Stockpile STMA - Total								\$43,300.00	
	Construction Stockpile STMI		3	Dec 18, 2023	SYSTEM		\$3,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total						\$3,700.00				
Construction Stockpile STMI - Total								\$3,700.00		
0960 - Total								\$47,000.00		
0970	MISC.	Construction Stockpile STMA		13	Jun 17, 2024	SYSTEM		\$42,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$42,300.00			
	Construction Stockpile STMA - Total								\$42,300.00	
Construction		3	Dec 18,	SYSTEM		\$3,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8P0605I	0970	MISC.	Stockpile STMI			2023			
								- Total	\$3,700.00
								Construction Stockpile STMI - Total	\$3,700.00
								0970 - Total	\$46,000.00
J8P0605I - Total								(\$38,247.95)	
J8P0605J	1020	COMPACTING EMBANKMENT	Material		19	Sep 16, 2024	SYSTEM	(\$11,296.26)	
					20	Oct 1, 2024	SYSTEM	(\$11,296.26)	
					21	Oct 16, 2024	SYSTEM	(\$11,296.26)	
					22	Nov 4, 2024	SYSTEM	(\$11,296.26)	
					23	Nov 18, 2024	SYSTEM	(\$11,296.26)	
								- Total	(\$56,481.30)
								Material - Total	(\$56,481.30)
			MaterialCredit		20	Oct 1, 2024	SYSTEM	\$11,296.26	
					21	Oct 16, 2024	SYSTEM	\$11,296.26	
					22	Nov 4, 2024	SYSTEM	\$11,296.26	
					23	Nov 18, 2024	SYSTEM	\$11,296.26	
					24	Dec 2, 2024	SYSTEM	\$11,296.26	
								- Total	\$56,481.30
								MaterialCredit - Total	\$56,481.30
1020 - Total								\$0.00	
	1100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		18	Sep 3, 2024	SYSTEM	(\$141,018.45)	
					19	Sep 16, 2024	SYSTEM	(\$141,018.45)	
					20	Oct 1, 2024	SYSTEM	(\$292,054.02)	
					21	Oct 16, 2024	SYSTEM	(\$292,054.02)	
					22	Nov 4, 2024	SYSTEM	(\$334,504.62)	
					23	Nov 18, 2024	SYSTEM	(\$334,504.62)	
					24	Dec 2, 2024	SYSTEM	(\$334,504.62)	
								- Total	(\$1,869,658.80)
								Material - Total	(\$1,869,658.80)
			MaterialCredit		19	Sep 16, 2024	SYSTEM	\$141,018.45	
					20	Oct 1, 2024	SYSTEM	\$141,018.45	
					21	Oct 16, 2024	SYSTEM	\$292,054.02	
					22	Nov 4, 2024	SYSTEM	\$292,054.02	
					23	Nov 18, 2024	SYSTEM	\$334,504.62	
					24	Dec 2, 2024	SYSTEM	\$334,504.62	
								- Total	\$1,535,154.18
								MaterialCredit - Total	\$1,535,154.18
			Price FUEL		18	Sep 3, 2024	SYSTEM	(\$473.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P0605J	1100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		20	Oct 1, 2024	SYSTEM	(\$771.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					22	Nov 4, 2024	SYSTEM	(\$233.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						- Total				(\$1,478.24)	
						Price FUEL - Total				(\$1,478.24)	
			1100 - Total							(\$335,982.86)	
	1150	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	24	Dec 2, 2024	grelc1	(\$9,333.72)	AC Adjustment SP095 24-38 Virgin AC 4.3%, Total Quantity 2067.27 Ton @ 3" Thick		
								ACAD - Total			
						Other Item Adjustment - Total				(\$9,333.72)	
			Price FUEL		24	Dec 2, 2024	SYSTEM	(\$2,985.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
								- Total			
			Price FUEL - Total				(\$2,985.56)				
1150 - Total							(\$12,319.28)				
	1170	CONCRETE APPROACH PAVEMENT	Material		23	Nov 18, 2024	SYSTEM	(\$38,425.66)			
					24	Dec 2, 2024	SYSTEM	(\$38,425.66)			
						- Total				(\$76,851.32)	
						Material - Total				(\$76,851.32)	
			MaterialCredit		24	Dec 2, 2024	SYSTEM	\$38,425.66			
					- Total				\$38,425.66		
			MaterialCredit - Total				\$38,425.66				
1170 - Total							(\$38,425.66)				
	1230	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material		11	May 2, 2024	SYSTEM	(\$10,501.78)			
					12	Jun 3, 2024	SYSTEM	(\$10,501.78)			
					13	Jun 17, 2024	SYSTEM	(\$10,501.78)			
					14	Jul 1, 2024	SYSTEM	(\$10,501.78)			
					15	Jul 16, 2024	SYSTEM	(\$10,501.78)			
						- Total				(\$52,508.90)	
						Material - Total				(\$52,508.90)	
			MaterialCredit		12	Jun 3, 2024	SYSTEM	\$10,501.78			
					13	Jun 17, 2024	SYSTEM	\$10,501.78			
					14	Jul 1, 2024	SYSTEM	\$10,501.78			
15	Jul 16, 2024	SYSTEM			\$10,501.78						
16	Aug 2, 2024	SYSTEM			\$10,501.78						
			- Total				\$52,508.90				
			MaterialCredit - Total				\$52,508.90				
1230 - Total							\$0.00				
	1430	CONCRETE TRAFFIC BARRIER, TYPE C	Material		24	Dec 2, 2024	SYSTEM	(\$120,485.50)			
								- Total			
						Material - Total				(\$120,485.50)	
1430 - Total							(\$120,485.50)				
	1790	MISC.	Other Item Adjustment	ACAD	18	Sep 3, 2024	grelc1	(\$157.44)	AC Adjustment SP190 24-37 Virgin AC 3.6%, Total Quantity 558 SQ YD		
					18	Sep 3,	grelc1	(\$5,378.13)	AC Adjustment SP250 21-10 Virgin AC 3.4%, Total Quantity 6210 SQ YD		



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8P0605J	1790	MISC.	Other Item Adjustment	ACAD		2024								
					20	Oct 1, 2024	grelc1	(\$8,895.50)	AC Adjustment SP250 21-10 Virgin AC 3.4%, Total Quantity 9891 SQ YD @ 6.75" Thick					
					23	Nov 18, 2024	grelc1	(\$3,394.18)	AC Adjustment SP190 24-37 Virgin AC 3.6%, Total Quantity 5442 SQ YD @ 3" Thick					
					23	Nov 18, 2024	grelc1	(\$7,778.99)	AC Adjustment SP250 21-10 Virgin AC 3.4%, Total Quantity 13206 SQ YD @ 3" Thick					
					23	Nov 18, 2024	grelc1	(\$491.12)	AC Adjustment SP250 21-10 Virgin AC 3.4%, Total Quantity 667 SQ YD @ 3.75" Thick					
					24	Dec 2, 2024	grelc1	(\$7,893.55)	AC Adjustment SP190 24-37 Virgin AC 3.6%, Total Quantity 12656 SQ YD @ 3" Thick					
					24	Dec 2, 2024	grelc1	(\$5,446.95)	AC Adjustment SP250 21-10 Virgin AC 3.4%, Total Quantity 9247 SQ YD @ 3" Thick					
					ACAD - Total								(\$39,435.86)	
					FUEL	18	Sep 3, 2024	grelc1	(\$3,513.79)	Fuel adjustment calculation Total tons 4746.06				
						20	Oct 1, 2024	grelc1	(\$4,132.80)	Fuel adjustment calculation Total tons 3672.03				
						23	Nov 18, 2024	grelc1	(\$4,502.84)	Fuel adjustment calculation Total tons 3117.88				
						24	Dec 2, 2024	grelc1	(\$5,574.27)	Fuel adjustment calculation Total tons 3859.76				
					FUEL - Total								(\$17,723.70)	
					Other Item Adjustment - Total								(\$57,159.56)	
					1790 - Total								(\$57,159.56)	
					1850	MGS GUARDRAIL	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM	\$8,520.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total								\$8,520.00	
					Construction Stockpile STMI - Total								\$8,520.00	
					1850 - Total								\$8,520.00	
					1860	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM	\$106,781.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total								\$106,781.25	
					Construction Stockpile STMI - Total								\$106,781.25	
					1860 - Total								\$106,781.25	
					1870	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM	\$7,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total								\$7,400.00						
Construction Stockpile STMI - Total								\$7,400.00						
1870 - Total								\$7,400.00						
1880	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM	\$3,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
- Total								\$3,700.00						
Construction Stockpile STMI - Total								\$3,700.00						
1880 - Total								\$3,700.00						
1890	MGS END ANCHOR	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM	\$4,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
- Total								\$4,050.00						
Construction Stockpile STMI - Total								\$4,050.00						
1890 - Total								\$4,050.00						
1900	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		10	Apr 16, 2024	SYSTEM	\$14,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
- Total								\$14,800.00						
Construction Stockpile STMI - Total								\$14,800.00						
1900 - Total								\$14,800.00						
1910	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Construction Stockpile STMI		16	Aug 2, 2024	SYSTEM	\$1,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
- Total								\$1,500.00						
Construction Stockpile STMI - Total								\$1,500.00						



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P0605J	1910 - Total								\$1,500.00	
	1920	MISC. GUARDRAIL ITEM	Construction Stockpile STMI		16	Aug 2, 2024	SYSTEM	\$5,850.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$5,850.00	
	Construction Stockpile STMI - Total								\$5,850.00	
	1920 - Total								\$5,850.00	
	1930	MISC. GUARDRAIL ITEM	Construction Stockpile STMI		16	Aug 2, 2024	SYSTEM	\$70,818.15	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$70,818.15	
	Construction Stockpile STMI - Total								\$70,818.15	
	1930 - Total								\$70,818.15	
	1950	STRUCTURAL STEEL POSTS	Construction Stockpile STMI		8	Mar 19, 2024	SYSTEM	\$15,813.10	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$15,813.10	
	Construction Stockpile STMI - Total								\$15,813.10	
	1950 - Total								\$15,813.10	
	1960	PIPE POSTS	Construction Stockpile STMI		8	Mar 19, 2024	SYSTEM	\$3,776.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$3,776.60	
	Construction Stockpile STMI - Total								\$3,776.60	
	1960 - Total								\$3,776.60	
	2010	SH-FLAT SHEET	Construction Stockpile STMI		6	Feb 16, 2024	SYSTEM	\$425.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$425.20	
	Construction Stockpile STMI - Total								\$425.20	
	2010 - Total								\$425.20	
	2020	ST-STRUCTURAL	Construction Stockpile STMI		6	Feb 16, 2024	SYSTEM	\$20,145.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$20,145.00	
	Construction Stockpile STMI - Total								\$20,145.00	
	2020 - Total								\$20,145.00	
	2030	MISC.	Construction Stockpile STMI		3	Dec 18, 2023	SYSTEM	\$4,180.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Jul 1, 2024	SYSTEM	\$38,887.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					
	Construction Stockpile STMI - Total								\$43,067.50	
	2030 - Total								\$43,067.50	
	2040	MISC.	Construction Stockpile STMI		3	Dec 18, 2023	SYSTEM	\$4,180.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Jul 1, 2024	SYSTEM	\$38,820.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					
	Construction Stockpile STMI - Total								\$43,000.00	
	2040 - Total								\$43,000.00	
	2050	MISC.	Construction Stockpile STMI		3	Dec 18, 2023	SYSTEM	\$4,180.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Jul 1, 2024	SYSTEM	\$39,120.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					
	Construction Stockpile STMI - Total								\$43,300.00	
	2050 - Total								\$43,300.00	
	2060	MISC.	Construction Stockpile STMI		3	Dec 18, 2023	SYSTEM	\$3,580.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Jul 1, 2024	SYSTEM	\$38,020.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					
	Construction Stockpile STMI - Total								\$41,600.00	



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J8P0605J	2060 - Total								\$41,600.00				
	2110	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		22	Nov 4, 2024	SYSTEM		(\$51,169.47)				
					23	Nov 18, 2024	SYSTEM		(\$51,169.47)				
					24	Dec 2, 2024	SYSTEM		(\$51,169.47)				
					- Total						(\$153,508.41)		
				Material - Total								(\$153,508.41)	
				MaterialCredit		23	Nov 18, 2024	SYSTEM			\$51,169.47		
					24	Dec 2, 2024	SYSTEM			\$51,169.47			
				- Total						\$102,338.94			
			MaterialCredit - Total								\$102,338.94		
			2110 - Total								(\$51,169.47)		
			2120	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		5	Feb 2, 2024	SYSTEM		(\$40,553.10)		
							6	Feb 16, 2024	SYSTEM		(\$40,553.10)		
		8				Mar 19, 2024	SYSTEM		\$119,728.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user grellc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
		8				Mar 19, 2024	SYSTEM		(\$119,728.20)				
		9				Apr 2, 2024	SYSTEM		\$119,728.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user grellc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
		9				Apr 2, 2024	SYSTEM		(\$119,728.20)				
		10				Apr 16, 2024	SYSTEM		\$119,728.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user grellc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
		10				Apr 16, 2024	SYSTEM		(\$119,728.20)				
		- Total								(\$81,106.20)			
	Material - Total								(\$81,106.20)				
	MaterialCredit					6	Feb 16, 2024	SYSTEM			\$40,553.10		
						7	Mar 4, 2024	SYSTEM			\$40,553.10		
		- Total								\$81,106.20			
	MaterialCredit - Total								\$81,106.20				
	2120 - Total								\$0.00				
	2200	SLAB ON STEEL	Material		19	Sep 16, 2024	SYSTEM		\$141,275.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user grellc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					19	Sep 16, 2024	SYSTEM		(\$141,275.53)				
				20	Oct 1, 2024	SYSTEM		\$403,366.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user grellc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				20	Oct 1, 2024	SYSTEM		(\$403,366.00)					
				21	Oct 16, 2024	SYSTEM		\$403,366.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user grellc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				21	Oct 16, 2024	SYSTEM		(\$403,366.00)					
				22	Nov 4, 2024	SYSTEM		\$403,366.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user grellc1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				22	Nov 4, 2024	SYSTEM		(\$403,366.00)					
				23	Nov 18,	SYSTEM		\$403,366.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P0605J	2200	SLAB ON STEEL	Material			2024			Estimate Item Adjustment (0011) due to user grellc1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					23	Nov 18, 2024	SYSTEM	(\$403,366.00)				
					24	Dec 2, 2024	SYSTEM	\$403,366.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user grellc1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					24	Dec 2, 2024	SYSTEM	(\$403,366.00)				
									- Total	\$0.00		
									Material - Total	\$0.00		
									2200 - Total	\$0.00		
	2210	TYPE D BARRIER	Material		23	Nov 18, 2024	SYSTEM	(\$44,157.82)				
					24	Dec 2, 2024	SYSTEM	(\$44,157.82)				
										- Total	(\$88,315.64)	
										Material - Total	(\$88,315.64)	
				MaterialCredit		24	Dec 2, 2024	SYSTEM	\$44,157.82			
										- Total	\$44,157.82	
									MaterialCredit - Total	\$44,157.82		
									2210 - Total	(\$44,157.82)		
2280	FAB.STRUCT.LOW ALLOY STEEL(PLT GIR)A709	Construction Stockpile		16	Aug 2, 2024	SYSTEM	(\$76,111.67)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				17	Aug 16, 2024	SYSTEM	(\$71,722.01)	Payment Estimate Item Adjustment generated Stockpile Transaction				
										- Total	(\$147,833.68)	
									Construction Stockpile - Total	(\$147,833.68)		
			Construction Stockpile STMI		1	Nov 3, 2023	SYSTEM	\$58,392.96	Payment Estimate Item Adjustment generated Stockpile Transaction			
	8	Mar 19, 2024			SYSTEM	\$414,436.56	Payment Estimate Item Adjustment generated Stockpile Transaction					
	9	Apr 2, 2024			SYSTEM	\$82,624.48	Payment Estimate Item Adjustment generated Stockpile Transaction					
									- Total	\$555,454.00		
									Construction Stockpile STMI - Total	\$555,454.00		
			Material		16	Aug 2, 2024	SYSTEM	\$140,862.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user grellc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					16	Aug 2, 2024	SYSTEM	(\$140,862.29)				
					17	Aug 16, 2024	SYSTEM	\$273,600.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user grellc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					17	Aug 16, 2024	SYSTEM	(\$273,600.52)				
					18	Sep 3, 2024	SYSTEM	\$273,600.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user grellc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		18			Sep 3, 2024	SYSTEM	(\$273,600.52)					
		19			Sep 16, 2024	SYSTEM	\$273,600.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user grellc1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
		19			Sep 16, 2024	SYSTEM	(\$273,600.52)					
		20			Oct 1, 2024	SYSTEM	\$273,600.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user grellc1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
		20	Oct 1, 2024	SYSTEM	(\$273,600.52)							
		21	Oct 16, 2024	SYSTEM	\$273,600.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user grellc1 overriding Payment Estimate Exception 9 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P0605J	2280	FAB.STRUCT.LOW ALLOY STEEL(PLT GIR)A709	Material		21	Oct 16, 2024	SYSTEM	(\$273,600.52)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	2280 - Total								\$407,620.32			
	2290	SLAB DRAIN	Material		20	Oct 1, 2024	SYSTEM	(\$12,400.36)				
					21	Oct 16, 2024	SYSTEM	(\$12,400.36)				
				- Total							(\$24,800.72)	
				Material - Total							(\$24,800.72)	
				MaterialCredit		21	Oct 16, 2024	SYSTEM	\$12,400.36			
						22	Nov 4, 2024	SYSTEM	\$12,400.36			
- Total							\$24,800.72					
MaterialCredit - Total							\$24,800.72					
2290 - Total								\$0.00				
2360	LAMINATED NEOPRENE BEARING PAD (TAPERED)	Construction Stockpile		16	Aug 2, 2024	SYSTEM	(\$642.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$642.00)		
			Construction Stockpile - Total							(\$642.00)		
			Construction Stockpile STMI		2	Dec 4, 2023	SYSTEM	\$1,070.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$1,070.00	
			Construction Stockpile STMI - Total							\$1,070.00		
2360 - Total								\$428.00				
2370	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile		16	Aug 2, 2024	SYSTEM	(\$21,183.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$21,183.50)		
			Construction Stockpile - Total							(\$21,183.50)		
			Construction Stockpile STMI		2	Dec 4, 2023	SYSTEM	\$42,367.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$42,367.00	
			Construction Stockpile STMI - Total							\$42,367.00		
2370 - Total								\$21,183.50				
2380	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile		20	Oct 1, 2024	SYSTEM	(\$2,950.89)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$2,950.89)		
			Construction Stockpile - Total							(\$2,950.89)		
			Construction Stockpile STMI		1	Nov 3, 2023	SYSTEM	\$20,996.76	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$20,996.76	
			Construction Stockpile STMI - Total							\$20,996.76		
2380 - Total								\$18,045.87				
2430	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		22	Nov 4, 2024	SYSTEM	(\$54,977.63)					
				23	Nov 18, 2024	SYSTEM	(\$54,977.63)					
				24	Dec 2, 2024	SYSTEM	(\$54,977.63)					
			- Total							(\$164,932.89)		
			Material - Total							(\$164,932.89)		
			MaterialCredit		23	Nov 18, 2024	SYSTEM	\$54,977.63				
					24	Dec 2, 2024	SYSTEM	\$54,977.63				
			- Total							\$109,955.26		
MaterialCredit - Total							\$109,955.26					



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P0605J	2430 - Total							(\$54,977.63)				
	2440	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		5	Feb 2, 2024	SYSTEM	(\$19,156.45)				
					6	Feb 16, 2024	SYSTEM	(\$71,682.20)				
					8	Mar 19, 2024	SYSTEM	\$122,972.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user grellc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					8	Mar 19, 2024	SYSTEM	(\$122,972.05)				
					9	Apr 2, 2024	SYSTEM	\$122,972.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user grellc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					9	Apr 2, 2024	SYSTEM	(\$122,972.05)				
					10	Apr 16, 2024	SYSTEM	\$122,972.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user grellc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					10	Apr 16, 2024	SYSTEM	(\$122,972.05)				
							- Total				(\$90,838.65)	
						Material - Total					(\$90,838.65)	
			MaterialCredit		6	Feb 16, 2024	SYSTEM	\$19,156.45				
					7	Mar 4, 2024	SYSTEM	\$71,682.20				
				- Total				\$90,838.65				
			MaterialCredit - Total					\$90,838.65				
	2440 - Total							\$0.00				
	2470	FOUNDATION INSPECTION HOLES	Overrun	Overrun	5	Feb 2, 2024	SYSTEM	(\$8,496.84)				
					Overrun - Total				(\$8,496.84)			
				Overrun - Total					(\$8,496.84)			
	2470 - Total							(\$8,496.84)				
	2520	SLAB ON STEEL	Material		19	Sep 16, 2024	SYSTEM	\$105,437.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user grellc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					19	Sep 16, 2024	SYSTEM	(\$105,437.25)				
					20	Oct 1, 2024	SYSTEM	\$149,017.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user grellc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					20	Oct 1, 2024	SYSTEM	(\$149,017.98)				
					21	Oct 16, 2024	SYSTEM	\$458,506.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user grellc1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					21	Oct 16, 2024	SYSTEM	(\$458,506.77)				
					22	Nov 4, 2024	SYSTEM	\$458,506.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user grellc1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					22	Nov 4, 2024	SYSTEM	(\$458,506.77)				
					23	Nov 18, 2024	SYSTEM	\$458,506.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user grellc1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					23	Nov 18, 2024	SYSTEM	(\$458,506.77)				
		24	Dec 2, 2024	SYSTEM	\$458,506.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user grellc1 overriding Payment Estimate Exception 16 on the current Payment Estimate.						
		24	Dec 2, 2024	SYSTEM	(\$458,506.77)							
				- Total				\$0.00				
			Material - Total					\$0.00				



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P0605J	2520 - Total								\$0.00	
	2530	TYPE D BARRIER	Material		23	Nov 18, 2024	SYSTEM	(\$44,029.08)		
					24	Dec 2, 2024	SYSTEM	(\$44,029.08)		
	- Total								(\$88,058.16)	
	Material - Total								(\$88,058.16)	
			MaterialCredit		24	Dec 2, 2024	SYSTEM	\$44,029.08		
					- Total					
	MaterialCredit - Total								\$44,029.08	
	2530 - Total								(\$44,029.08)	
	2590	FAB.STRUCT.LOW ALLOY STEEL(PLT GIR)A709	Construction Stockpile		16	Aug 2, 2024	SYSTEM	(\$104,688.88)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					17	Aug 16, 2024	SYSTEM	(\$29,291.19)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$133,980.07)	
	Construction Stockpile - Total								(\$133,980.07)	
			Construction Stockpile STMI		1	Nov 3, 2023	SYSTEM	\$14,876.18	Payment Estimate Item Adjustment generated Stockpile Transaction	
					8	Mar 19, 2024	SYSTEM	\$381,826.82	Payment Estimate Item Adjustment generated Stockpile Transaction	
					9	Apr 2, 2024	SYSTEM	\$41,270.48	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$437,973.48	
	Construction Stockpile STMI - Total								\$437,973.48	
			Material		16	Aug 2, 2024	SYSTEM	\$182,183.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user grellc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					16	Aug 2, 2024	SYSTEM	(\$182,183.53)		
					17	Aug 16, 2024	SYSTEM	\$233,157.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user grellc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					17	Aug 16, 2024	SYSTEM	(\$233,157.18)		
					18	Sep 3, 2024	SYSTEM	\$233,157.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user grellc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					18	Sep 3, 2024	SYSTEM	(\$233,157.18)		
					19	Sep 16, 2024	SYSTEM	\$233,157.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user grellc1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
19					Sep 16, 2024	SYSTEM	(\$233,157.18)			
20					Oct 1, 2024	SYSTEM	\$233,157.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user grellc1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
20					Oct 1, 2024	SYSTEM	(\$233,157.18)			
21					Oct 16, 2024	SYSTEM	\$233,157.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user grellc1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
21					Oct 16, 2024	SYSTEM	(\$233,157.18)			
- Total								\$0.00		
Material - Total								\$0.00		
2590 - Total								\$303,993.41		
2600	SLAB DRAIN	Material		21	Oct 16, 2024	SYSTEM	(\$12,256.16)			
				- Total						
Material - Total								(\$12,256.16)		



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230421-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P0605J	2600	SLAB DRAIN	MaterialCredit		22	Nov 4, 2024	SYSTEM	\$12,256.16		
				- Total						\$12,256.16
			MaterialCredit - Total						\$12,256.16	
	2600 - Total								\$0.00	
	2640	LAMINATED NEOPRENE BEARING PAD (TAPERED)	Construction Stockpile		16	Aug 2, 2024	SYSTEM	(\$1,164.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$1,164.00)
			Construction Stockpile - Total						(\$1,164.00)	
			Construction Stockpile STMI		2	Dec 4, 2023	SYSTEM	\$1,552.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$1,552.00
			Construction Stockpile STMI - Total						\$1,552.00	
	2640 - Total								\$388.00	
	2650	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile		16	Aug 2, 2024	SYSTEM	(\$14,652.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					17	Aug 16, 2024	SYSTEM	(\$1,628.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$16,280.00)
			Construction Stockpile - Total						(\$16,280.00)	
			Construction Stockpile STMI		2	Dec 4, 2023	SYSTEM	\$19,536.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$19,536.00
	Construction Stockpile STMI - Total						\$19,536.00			
	2650 - Total								\$3,256.00	
	J8P0605J - Total								\$422,258.20	
Overall - Total								\$384,010.25		



Contract Adjustments for Contract - 230421-G05

There are no contract adjustments to display for this contract.