



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: October 3, 2024

Final Estimate Number 10	Contract ID 230421-H03 Prime Contractor RL Persons Construction, Inc.	Pay Period Start October 1, 2024 Pay Period End October 3, 2024	Original Contract Amount \$484,999.00 Net Change Order Amount \$54,949.06 Current Contract Amount \$539,948.06
------------------------------------	--	--	---

Approval Date		By User
October 29, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	stottt1
October 29, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
November 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024	September 9, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	September 25, 2024	September 25, 2024	
Awarded Date	May 3, 2023	May 3, 2023	
Letting Date	April 21, 2023	April 21, 2023	
Notice to Proceed Date	June 5, 2023	June 5, 2023	
Open to Traffic Date			
Work Began Date	May 20, 2024	May 20, 2024	

Contract Total Pay For Estimate No. 10

	This Estimate	Previous	To Date
230421-H03			
Total Posted Items Pay	\$0.00	\$539,948.07	\$539,948.07
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$539,948.07	\$539,948.07
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3733	FAS S704(71)	Island improvements	Various	BUTLER	at various locations throughout the Southeast District

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J9P3733	Posted Item Pay	\$0.00	\$539,948.07
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$539,948.07
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 6, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230421-H03	J9P3733	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$78,500.00	\$78,500.00
		0001	0020	6083003	3 IN. CONCRETE MEDIAN STRIP	2,095.30	113.10	2,208.40	SQYD	2,208.40	\$86.65	\$191,357.86
		0001	0030	6083006	6 IN. CONCRETE MEDIAN STRIP	28.20	0.00	28.20	SQYD	28.20	\$172.50	\$4,864.50
		0001	0040	6169902	MISC.TEMPORARY TRAFFIC CONTROL	51.00	11.00	62.00	EA	62.00	\$2,080.00	\$128,960.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$88,496.75	\$88,496.75
		0040	0060	9039902	MISC.REMOVE AND REINSTALL SIGN	102.00	-55.00	47.00	EA	47.00	\$250.00	\$11,750.00
		0001	5001	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$16,931.42	\$16,931.42
		0001	5002	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$19,087.53	\$19,087.53
Project J9P3733 - Total Value Posted to Date as of Report Generated Date											\$539,948.06	
230421-H03 Overall - Total Value Posted to Date as of Report Generated Date											\$539,948.06	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 230421-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9P3733	0020	3 IN. CONCRETE MEDIAN STRIP	Material		1	Jun 3, 2024	SYSTEM	\$64,268.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					1	Jun 3, 2024	SYSTEM	(\$64,268.30)						
					2	Jun 17, 2024	SYSTEM	\$79,284.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Jun 17, 2024	SYSTEM	(\$79,284.75)						
					3	Jul 1, 2024	SYSTEM	\$111,414.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Jul 1, 2024	SYSTEM	(\$111,414.57)						
					4	Jul 16, 2024	SYSTEM	\$143,752.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Jul 16, 2024	SYSTEM	(\$143,752.35)						
					5	Aug 1, 2024	SYSTEM	\$177,381.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Aug 1, 2024	SYSTEM	(\$177,381.22)						
					8	Sep 16, 2024	SYSTEM	\$191,357.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ingral1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Sep 16, 2024	SYSTEM	(\$191,357.86)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0020 - Total								\$0.00						
J9P3733 - Total								\$0.00						
Overall - Total								\$0.00						



Contract Adjustments for Contract - 230421-H03

There are no contract adjustments to display for this contract.