



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 2, 2024

Progress Estimate Number 11	Contract ID	230519-C06	Pay Period Start	January 16, 2024	Original Contract Amount	\$20,888,425.35
	Prime Contractor	Leavenworth Excavating & Equipment Company, Inc.	Pay Period End	February 1, 2024	Net Change Order Amount	\$248,003.94
					Current Contract Amount	\$21,136,429.29

Approval Date			By User
February 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by		baldwc2
February 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		penner1
February 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2026	June 30, 2026		8.21%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 10, 2023	July 10, 2023	
Open to Traffic Date	September 5, 2023	September 5, 2023	
Work Began Date	September 5, 2023	September 5, 2023	

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
230519-C06			
Total Posted Items Pay	\$131,446.74	\$1,603,115.02	\$1,734,561.76
Gross Item Adjustments	(\$45.35)	\$167,748.95	\$167,703.60
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,770,863.97	\$1,902,265.36
Contract Total Payable This Estimate:	\$131,401.39		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3405	0040	2036000	COMPACTING EMBANKMENT	CUYD	\$3.000	-0.3	(\$0.90)
	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$18.400	82.1	\$1,510.64
	0501	6181000	MOBILIZATION	LS	\$519,748.000	0.25	\$129,937.00
Project J4S3405 - Total							\$131,446.74
Overall - Total							\$131,446.74

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3405	0040	COMPACTING EMBANKMENT	Material			-197	\$3.00	(\$591.00)
	0040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	197	\$3.00	\$591.00
	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	0.1	(\$0.06)	(\$0.01)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 2, 2024

Progress Estimate Number 11	Contract ID	230519-C06	Pay Period Start	January 16, 2024	Original Contract Amount	\$20,888,425.35
	Prime Contractor	Leavenworth Excavating & Equipment Company, Inc.	Pay Period End	February 1, 2024	Net Change Order Amount	\$248,003.94
					Current Contract Amount	\$21,136,429.29

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3405	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	82	(\$0.06)	(\$4.80)
	0150	MISC.	Other Item Adjustment	Fuel Price	This adjustment is for the optional pavement placed on January 5th, 2024.			(\$40.54)
	0340	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-269.3	\$148.00	(\$39,856.40)
	0340	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	269.3	\$148.00	\$39,856.40
	0650	CLASS B-1 CONCRETE (RETAINING WALLS)	Material			-152.8	\$865.00	(\$132,172.00)
	0650	CLASS B-1 CONCRETE (RETAINING WALLS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	152.8	\$865.00	\$132,172.00
Total								(\$45.35)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3405	FAF 24-1(85)	Grading, paving, drainage, signals, ADA, and resurface	24	JACKSON	on Independence from Sterling Ave to River Blvd
J4S3405B	FAF 24-1(91)	Grading, paving, drainage, signals and ADA	24	JACKSON	on Independence from River Blvd to MO 291

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
J4S3405	Posted Item Pay	\$131,446.74	\$1,603,115.02
	Gross Item Adjustments	(\$45.35)	\$53,289.19
	Gross Item Pay	\$131,401.39	\$1,656,404.21
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J4S3405B	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$114,459.76
	Gross Item Pay	\$0.00	\$114,459.76
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3405, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Waiting for contractor to report material. All field tests have passed.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3405, Item 6131010, Project Item Line Number 0340, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting for contractors testing firm to complete sample and report.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3405, Item 6131010, Project Item Line Number 0340, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for contractors testing firm to complete sample and report.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3405, Item 7034009, Project Item Line Number 0650, Material Set 703400996, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting for contractors testing firm to complete sample and report.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3405, Item 7034009, Project Item Line Number 0650, Material Set 703400996, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for contractors testing firm to complete sample and report.	baldwc2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$15,050.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.40	\$338,090.00	\$135,236.00
		0001	0030	2031000	CLASS A EXCAVATION	6,230.00	-519.00	5,711.00	CUYD	218.50	\$27.25	\$5,954.12
		0001	0040	2036000	COMPACTING EMBANKMENT	4,865.00	350.00	5,215.00	CUYD	197.00	\$3.00	\$591.00
		0001	0050	2037075	COMPACTING IN CUT	44.20	0.00	44.20	STA	10.50	\$785.00	\$8,242.50
		0001	0060	2063000	CLASS 3 EXCAVATION	6,394.00	-838.00	5,556.00	CUYD	2,408.00	\$17.70	\$42,621.60
		0001	0070	2063300	CLASS 4 EXCAVATION	75.00	527.00	602.00	CUYD	299.90	\$51.00	\$15,294.90
		0001	0080	2071000	LINEAR GRADING CLASS 1	11.70	0.40	12.10	STA	0.00	\$3,485.00	\$0.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	5,276.00	379.00	5,655.00	SQYD	630.00	\$18.40	\$11,592.00
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	6,857.00	0.00	6,857.00	SQYD	436.80	\$23.85	\$10,417.68
		0001	0110	4010106	6 INCHES, BITUMINOUS PAVEMENT	77.00	0.00	77.00	SQYD	0.00	\$141.00	\$0.00
		0001	0120	4019910	MISC.TEMPORARY BITUMINOUS PAVEMENT	750.00	0.00	750.00	TONS	0.00	\$119.40	\$0.00
		0001	0130	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	2,855.60	0.00	2,855.60	TONS	0.00	\$104.50	\$0.00
		0001	0140	4071005	TACK COAT	2,386.00	0.00	2,386.00	GAL	0.00	\$3.50	\$0.00
		0001	0150	5029905	MISC.OPTIONAL PAVEMENT	4,516.00	0.00	4,516.00	SQYD	157.50	\$111.50	\$17,561.25
		0001	0160	6042010	ADJUSTING MANHOLE	4.00	0.00	4.00	EA	0.00	\$1,840.00	\$0.00
		0001	0170	6042020	ADJUSTING BASIN OR INLET	8.00	0.00	8.00	EA	0.00	\$1,840.00	\$0.00
		0001	0180	6044011	PIPE COLLAR, TYPE A	4.00	-2.00	2.00	EA	0.00	\$1,415.00	\$0.00
		0001	0190	6071012A	CHAIN-LINK FENCE (60 IN.)	435.00	6.00	441.00	LF	0.00	\$95.00	\$0.00
		0001	0200	6079903	MISC.METAL FENCE	150.00	0.00	150.00	LF	0.00	\$85.00	\$0.00
		0001	0210	6081010	CONCRETE CURB RAMP	306.00	13.00	319.00	SQYD	0.00	\$190.00	\$0.00
		0001	0220	6081012	TRUNCATED DOMES	715.00	13.00	728.00	SQFT	11.00	\$6.00	\$66.00
		0001	0230	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	66.00	0.00	66.00	LF	0.00	\$165.00	\$0.00
		0001	0240	6083004	4 IN. CONCRETE MEDIAN STRIP	44.00	0.00	44.00	SQYD	0.00	\$166.00	\$0.00
		0001	0250	6083006	6 IN. CONCRETE MEDIAN STRIP	461.00	0.00	461.00	SQYD	0.00	\$100.00	\$0.00
		0001	0260	6085007	PAVED APPROACH, 7 IN.	82.00	79.00	161.00	SQYD	0.00	\$102.00	\$0.00
		0001	0270	6085008	PAVED APPROACH, 8 IN.	5,117.00	110.00	5,227.00	SQYD	140.50	\$99.50	\$13,979.75
		0001	0280	6086004	CONCRETE SIDEWALK, 4 IN.	2,109.00	24.00	2,133.00	SQYD	0.00	\$67.00	\$0.00
		0001	0290	6089905	MISC.6 IN. PCCP SHARED USE PATH	3,694.00	1.00	3,695.00	SQYD	0.00	\$84.00	\$0.00
		0001	0300	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	1,062.00	0.00	1,062.00	LF	0.00	\$55.00	\$0.00
		0001	0310	6091052	CURB AND GUTTER TYPE B	6,476.00	0.00	6,476.00	LF	557.00	\$46.00	\$25,622.00
		0001	0320	6097000	ROCK LINING	13.00	0.00	13.00	CUYD	0.00	\$210.00	\$0.00
		0001	0330	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	7.00	0.00	7.00	EA	0.00	\$1,000.00	\$0.00
		0001	0340	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	666.00	-63.00	603.00	SQYD	269.30	\$148.00	\$39,856.40
		0001	0350	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	500.00	-48.00	452.00	SQYD	236.00	\$10.80	\$2,548.80
		0001	0360	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	500.00	-45.00	455.00	SQYD	239.00	\$19.85	\$4,744.15
		0001	0370	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,059.00	-185.00	1,874.00	LF	989.00	\$3.85	\$3,807.65
		0001	0380	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,059.00	-206.00	1,853.00	EA	339.00	\$19.00	\$6,441.00
		0001	0390	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	89.30	0.00	89.30	TONS	0.00	\$120.00	\$0.00
		0001	0400	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	408.00	0.00	408.00	SQYD	0.00	\$100.00	\$0.00
		0001	0410	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	2.00	-1.00	1.00	EA	1.00	\$585.00	\$585.00
		0001	0420	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	1.00	3.00	EA	1.00	\$1,125.00	\$1,125.00
		0001	0430	6143013	MANHOLE FRAME AND COVER, TYPE 3	49.00	1.00	50.00	EA	23.00	\$425.00	\$9,775.00
		0001	0440	6161005	CONSTRUCTION SIGNS	1,028.00	212.00	1,240.00	SQFT	716.00	\$7.00	\$5,012.00
		0001	0450	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.00	\$170.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405	0001	0460	6161025	CHANNELIZER (TRIM LINE)	432.00	0.00	432.00	EA	432.00	\$38.00	\$16,416.00
		0001	0470	6161030	TYPE III MOVEABLE BARRICADE	24.00	0.00	24.00	EA	24.00	\$170.00	\$4,080.00
		0001	0475	6161033	DIRECTIONAL INDICATOR BARRICADE	18.00	0.00	18.00	EA	18.00	\$150.00	\$2,700.00
		0001	0480	6161040	FLASHING ARROW PANEL	8.00	0.00	8.00	EA	6.00	\$2,000.00	\$12,000.00
		0001	0490	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$8,500.00	\$17,000.00
		0001	0500	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$626,815.00	\$0.00
		0001	0501	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.75	\$519,748.00	\$389,811.00
		0001	0510	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0520	6191000	PAVEMENT EDGE TREATMENT	14,004.00	0.00	14,004.00	LF	476.00	\$8.75	\$4,165.00
		0001	0530	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	216.00	0.00	216.00	LF	0.00	\$26.00	\$0.00
		0001	0540	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	45.00	0.00	45.00	EA	0.00	\$230.00	\$0.00
		0001	0550	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	153.00	0.00	153.00	EA	0.00	\$180.00	\$0.00
		0001	0560	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	26.00	0.00	26.00	EA	0.00	\$32.00	\$0.00
		0001	0570	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,528.00	0.00	9,528.00	LF	0.00	\$0.45	\$0.00
		0001	0580	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,129.00	0.00	4,129.00	LF	0.00	\$0.55	\$0.00
		0001	0590	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,011.00	0.00	1,011.00	LF	0.00	\$2.05	\$0.00
		0001	0600	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	127.00	0.00	127.00	LF	0.00	\$23.00	\$0.00
		0001	0605	6207001	PAVEMENT MARKING REMOVAL	161.00	0.00	161.00	LF	0.00	\$2.25	\$0.00
		0001	0610	6214600A	FLOWABLE BACKFILL	53.00	-20.00	33.00	CUYD	9.00	\$176.85	\$1,591.65
		0001	0620	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	29,823.00	0.00	29,823.00	SQYD	0.00	\$2.50	\$0.00
		0001	0630	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$32,800.00	\$16,400.00
		0001	0640	7034001	CLASS B-1 CONCRETE	5.30	0.00	5.30	CUYD	0.00	\$2,480.00	\$0.00
		0001	0650	7034009	CLASS B-1 CONCRETE (RETAINING WALLS)	260.90	1.60	262.50	CUYD	152.80	\$865.00	\$132,172.00
		0001	0660	7034041	CLASS B-1 CONCRETE (CULVERTS)	26.30	0.20	26.50	CUYD	5.30	\$1,925.00	\$10,202.50
		0001	0670	7061000	REINFORCING STEEL	230.00	0.00	230.00	LB	0.00	\$2.00	\$0.00
		0001	0680	7061030	REINFORCING STEEL (CULVERTS)	3,780.00	-140.00	3,640.00	LB	521.00	\$2.10	\$1,094.10
		0001	0690	7061040	REINFORCING STEEL (RETAINING WALL)	32,730.00	330.00	33,060.00	LB	22,733.00	\$1.55	\$35,236.15
		0001	0700	7250315A	15 IN. PIPE GROUP B	1,608.00	0.00	1,608.00	LF	988.00	\$75.65	\$74,742.20
		0001	0710	7250318A	18 IN. PIPE GROUP B	1,263.00	0.00	1,263.00	LF	639.00	\$80.55	\$51,471.45
		0001	0720	7250324A	24 IN. PIPE GROUP B	1,205.00	0.00	1,205.00	LF	540.00	\$108.95	\$58,833.00
		0001	0730	7250330A	30 IN. PIPE GROUP B	41.00	0.00	41.00	LF	0.00	\$169.00	\$0.00
		0001	0740	7259903	MISC.8 IN. PIPE PVC	6.00	0.00	6.00	LF	6.00	\$233.75	\$1,402.50
		0001	0750	7261015	15 IN. PIPE GROUP A	526.00	0.00	526.00	LF	161.00	\$95.55	\$15,383.55
		0001	0760	7261018	18 IN. PIPE GROUP A	185.00	0.00	185.00	LF	108.00	\$105.55	\$11,399.40
		0001	0770	7261024	24 IN. PIPE GROUP A	716.00	-80.00	636.00	LF	458.00	\$124.65	\$57,089.70
		0001	0780	7261030	30 IN. PIPE GROUP A	145.00	0.00	145.00	LF	0.00	\$172.70	\$0.00
		0001	0790	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	7.00	5.00	12.00	FT	4.00	\$1,270.00	\$5,080.00
		0001	0800	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	10.00	-5.00	5.00	FT	5.00	\$980.00	\$4,900.00
		0001	0810	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	27.00	0.00	27.00	FT	13.33	\$1,283.00	\$17,102.39
		0001	0820	7319903	MISC.4 FT X 4 FT DROP INLET	10.00	0.00	10.00	LF	0.00	\$1,476.00	\$0.00
		0001	0830	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT x 3 FT	193.00	0.00	193.00	LF	72.14	\$2,100.00	\$151,494.00
		0001	0840	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT X 8 FT	5.00	0.00	5.00	LF	5.00	\$3,435.00	\$17,175.00
		0001	0850	7319903	MISC.PRECAST CONCRETE DROP INLET 7.5 FT x 3 FT	31.00	0.00	31.00	LF	15.73	\$1,525.00	\$23,988.25
		0001	0860	7319903	MISC.PRECAST CONCRETE DROP INLET 7.5 FT X 8 FT	4.00	0.00	4.00	LF	4.00	\$3,195.00	\$12,780.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405	0001	0870	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,105.00	\$0.00
		0001	0880	8031000A	TURF TYPE TALL FESCUE SODDING	7,917.00	0.00	7,917.00	SQYD	0.00	\$5.75	\$0.00
		0001	0890	8061003	SEDIMENT TRAP EXCAVATION	90.00	0.00	90.00	CUYD	0.00	\$24.70	\$0.00
		0001	0900	8061004	SEDIMENT TRAP ROCK	90.00	0.00	90.00	CUYD	0.00	\$131.00	\$0.00
		0001	0910	8061005	ROCK DITCH CHECK	248.00	0.00	248.00	LF	58.00	\$72.00	\$4,176.00
		0001	0920	8061007A	CURB INLET CHECK	82.00	0.00	82.00	EA	26.00	\$50.50	\$1,313.00
		0001	0930	8061016	SEDIMENT REMOVAL	187.00	0.00	187.00	CUYD	0.00	\$46.50	\$0.00
		0001	0940	8061017	TEMPORARY SEEDING	1.60	0.00	1.60	ACRE	0.00	\$1,400.00	\$0.00
		0001	0950	8061019	SILT FENCE	4,060.00	0.00	4,060.00	LF	544.00	\$3.25	\$1,768.00
		0001	0960	8064140	TYPE 3B EROSION CONTROL BLANKET	2,228.00	0.00	2,228.00	SQYD	0.00	\$1.80	\$0.00
		0001	0970	8069903	MISC.INFILTRATION TRENCH	246.00	0.00	246.00	LF	0.00	\$110.00	\$0.00
		0030	0980	9011115	BRACKET ARM, 15 FT. OR 4.6 M	8.00	-4.00	4.00	EA	0.00	\$1,454.00	\$0.00
		0030	0990	9020213	SIGNAL HEAD, TYPE 3S	1.00	0.00	1.00	EA	0.00	\$1,271.00	\$0.00
		0030	1000	9020513	SIGNAL HEAD, TYPE 3B	17.00	0.00	17.00	EA	0.00	\$1,382.00	\$0.00
		0030	1010	9020514	SIGNAL HEAD, TYPE 4B	4.00	0.00	4.00	EA	0.00	\$1,713.00	\$0.00
		0030	1020	9020833	SH-FLAT SHEET - SIGNAL SIGN	141.00	-12.00	129.00	SQFT	0.00	\$93.00	\$0.00
		0030	1030	9020834	SIGNAL SIGN, MOUNTING HARDWARE	16.00	0.00	16.00	EA	0.00	\$176.00	\$0.00
		0030	1040	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	8.00	-4.00	4.00	EA	0.00	\$505.00	\$0.00
		0030	1050	9022708	POST, SIGNAL 8 FT.	8.00	2.00	10.00	EA	0.00	\$1,459.00	\$0.00
		0030	1060	9023120	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	1.00	-1.00	0.00	EA	0.00	\$9,477.00	\$0.00
		0030	1070	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	-1.00	0.00	EA	0.00	\$13,645.00	\$0.00
		0030	1080	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	5.00	-1.00	4.00	EA	0.00	\$15,165.00	\$0.00
		0030	1090	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	-1.00	0.00	EA	0.00	\$17,872.00	\$0.00
		0030	1100	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	0.00	\$26,645.00	\$0.00
		0030	1110	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	394.00	55.00	449.00	LF	0.00	\$34.00	\$0.00
		0030	1120	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	91.00	3.00	94.00	LF	0.00	\$47.00	\$0.00
		0030	1130	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	44.00	0.00	44.00	LF	0.00	\$57.00	\$0.00
		0030	1140	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	584.00	6.00	590.00	LF	345.00	\$49.00	\$16,905.00
		0030	1150	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	760.00	-202.00	558.00	LF	0.00	\$4.50	\$0.00
		0030	1160	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	680.00	-20.00	660.00	LF	0.00	\$5.75	\$0.00
		0030	1170	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	2,300.00	-1,180.00	1,120.00	LF	0.00	\$2.00	\$0.00
		0030	1180	9028308	CABLE, 16 AWG 2 CONDUCTOR	2,670.00	20.00	2,690.00	LF	0.00	\$2.00	\$0.00
		0030	1190	9028310	CABLE, 16 AWG 5 CONDUCTOR	2,690.00	20.00	2,710.00	LF	0.00	\$2.75	\$0.00
		0030	1200	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,190.00	15.00	3,205.00	LF	0.00	\$3.25	\$0.00
		0030	1210	9028811	PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	0.00	\$2,738.00	\$0.00
		0030	1220	9028812	PULL BOX, PREFORMED CLASS 3	5.00	0.00	5.00	EA	0.00	\$4,610.00	\$0.00
		0030	1230	9029100	BASE, CONCRETE	28.70	2.00	30.70	CUYD	0.00	\$3,521.00	\$0.00
		0030	1240	9029902	MISC.ACCESSIBLE PEDSTRIAN SIGNALS	16.00	0.00	16.00	EA	0.00	\$1,792.00	\$0.00
		0030	1250	9029902	MISC.CCTV CAMERA ASSEMBLY RELOCATION	1.00	0.00	1.00	EA	0.00	\$3,215.00	\$0.00
		0030	1260	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	16.00	0.00	16.00	EA	0.00	\$1,090.00	\$0.00
		0030	1270	9029902	MISC.EMERGENCY VEHICLE PREEMPTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$13,213.00	\$0.00
		0030	1280	9029902	MISC.KC DISTRICT VIDEO DETECTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$27,377.00	\$0.00
		0030	1290	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$39,883.00	\$0.00
		0030	1300	9029902	MISC.WIRELESS RADIO SYSTEM RELOCATION	2.00	0.00	2.00	EA	0.00	\$3,750.00	\$0.00
0040	1310	9031270A	2 IN. PSST POST - 12 GA.	523.00	0.00	523.00	LF	0.00	\$21.00	\$0.00		
0040	1320	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	40.00	0.00	40.00	EA	0.00	\$110.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230519-C06	J4S3405	0040	1330	9031280	2.5 IN. PSST POST - 12 GA.	142.00	0.00	142.00	LF	0.00	\$23.00	\$0.00		
		0040	1340	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	10.00	0.00	10.00	EA	0.00	\$180.00	\$0.00		
		0040	1350	9035004A	SH-FLAT SHEET	384.00	0.00	384.00	SQFT	0.00	\$22.00	\$0.00		
		0001	5001	6189901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$107,067.00	\$107,067.00		
		0001	5002	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	0.00	5.00	5.00	FT	5.00	\$1,289.00	\$6,445.00		
		0001	5003	6169902	MISC.ADA MOVABLE BARRICADES	0.00	10.00	10.00	EA	6.00	\$126.00	\$756.00		
		0030	5004	9029902	MISC.POST, SIGNAL 4 FT.	0.00	2.00	2.00	EA	0.00	\$1,354.50	\$0.00		
		0030	5005	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	0.00	2.00	2.00	EA	0.00	\$15,487.50	\$0.00		
		0030	5006	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	0.00	1.00	1.00	EA	0.00	\$9,397.50	\$0.00		
		0030	5007	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	0.00	1.00	1.00	EA	0.00	\$18,138.75	\$0.00		
		0001	5008	6139907	MISC.PAVEMENT REPER PER CUBIC YARD	0.00	50.00	50.00	CUYD	12.00	\$265.25	\$3,183.00		
		0001	5009	9011010	RELOCATED POLE	0.00	2.00	2.00	EA	1.00	\$2,682.75	\$2,682.75		
		0001	5010	9019903	MISC.HIGHWAY LIGHTING	0.00	204.00	204.00	LF	204.00	\$4.47	\$911.88		
		0001	5011	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	0.00	88.00	88.00	LF	88.00	\$47.92	\$4,216.96		
		0001	5012	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	0.00	78.00	78.00	LF	78.00	\$35.75	\$2,788.50		
		0001	5013	2063100	CLASS 3 EXCAVATION IN ROCK	0.00	719.00	719.00	CUYD	719.00	\$85.00	\$61,115.00		
		0001	5014	2063400	CLASS 4 EXCAVATION IN ROCK	0.00	168.00	168.00	CUYD	168.00	\$85.00	\$14,280.00		
		0001	5015	2035500	EMBANKMENT IN PLACE	0.00	168.00	168.00	CUYD	0.00	\$25.00	\$0.00		
		Project J4S3405 - Total Value Posted to Date as of Report Generated Date												\$1,734,561.74
		J4S3405B		0001	1360	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$15,050.00	\$0.00
0001	1370			2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$619,450.00	\$0.00		
0001	1380			2031000	CLASS A EXCAVATION	11,518.00	0.00	11,518.00	CUYD	0.00	\$32.00	\$0.00		
0001	1390			2036000	COMPACTING EMBANKMENT	9,823.00	0.00	9,823.00	CUYD	0.00	\$3.00	\$0.00		
0001	1400			2037075	COMPACTING IN CUT	88.70	0.00	88.70	STA	0.00	\$755.00	\$0.00		
0001	1410			2063000	CLASS 3 EXCAVATION	19,060.00	0.00	19,060.00	CUYD	0.00	\$12.65	\$0.00		
0001	1420			2063300	CLASS 4 EXCAVATION	3.00	0.00	3.00	CUYD	0.00	\$280.65	\$0.00		
0001	1430			2071000	LINEAR GRADING CLASS 1	26.40	0.00	26.40	STA	0.00	\$3,600.00	\$0.00		
0001	1440			3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	10,574.00	0.00	10,574.00	SQYD	0.00	\$19.70	\$0.00		
0001	1450			3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	14,304.00	0.00	14,304.00	SQYD	0.00	\$28.20	\$0.00		
0001	1460			4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	3,474.70	0.00	3,474.70	TONS	0.00	\$115.00	\$0.00		
0001	1470			4019910	MISC.Temporary Bituminous Pavement	750.00	0.00	750.00	TONS	0.00	\$119.40	\$0.00		
0001	1480			4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	7,329.90	0.00	7,329.90	TONS	0.00	\$97.00	\$0.00		
0001	1490			4071005	TACK COAT	6,124.00	0.00	6,124.00	GAL	0.00	\$3.50	\$0.00		
0001	1500			5029905	MISC.Optional Pavement	7,760.00	0.00	7,760.00	SQYD	0.00	\$106.75	\$0.00		
0001	1510			6042010	ADJUSTING MANHOLE	12.00	0.00	12.00	EA	0.00	\$2,025.00	\$0.00		
0001	1520			6042020	ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	0.00	\$1,840.00	\$0.00		
0001	1530			6044011	PIPE COLLAR, TYPE A	6.00	0.00	6.00	EA	0.00	\$1,415.00	\$0.00		
0001	1540			6049902	MISC.ADJUSTING METER OR VALVE BOX	19.00	0.00	19.00	EA	0.00	\$1,035.00	\$0.00		
0001	1550			6071101	MODIFIED CONCRETE GUTTER TYPE A	48.00	0.00	48.00	LF	0.00	\$154.00	\$0.00		
0001	1560			6081010	CONCRETE CURB RAMP	1,173.00	50.00	1,223.00	SQYD	0.00	\$170.00	\$0.00		
0001	1570			6081012	TRUNCATED DOMES	1,504.00	50.00	1,554.00	SQFT	0.00	\$5.00	\$0.00		
0001	1580			6083006	6 IN. CONCRETE MEDIAN STRIP	72.00	0.00	72.00	SQYD	0.00	\$105.00	\$0.00		
0001	1590			6085007	PAVED APPROACH, 7 IN.	2,243.00	0.00	2,243.00	SQYD	0.00	\$91.00	\$0.00		
0001	1600			6085008	PAVED APPROACH, 8 IN.	8,303.00	0.00	8,303.00	SQYD	0.00	\$99.00	\$0.00		
0001	1610			6086004	CONCRETE SIDEWALK, 4 IN.	5,723.00	0.00	5,723.00	SQYD	0.00	\$63.00	\$0.00		
0001	1620			6089905	MISC.CONCRETE SIDEWALK, 6 IN. (BUS STOP)	28.00	0.00	28.00	SQYD	0.00	\$190.00	\$0.00		
0001	1630			6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	1,804.00	0.00	1,804.00	LF	0.00	\$57.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405B	0001	1640	6091052	CURB AND GUTTER TYPE B	19,632.00	0.00	19,632.00	LF	0.00	\$46.00	\$0.00
		0001	1650	6092032	CONCRETE CURB LOW PROFILE TYPE F	252.00	0.00	252.00	LF	0.00	\$55.00	\$0.00
		0001	1660	6097000	ROCK LINING	25.00	0.00	25.00	CUYD	0.00	\$385.00	\$0.00
		0001	1670	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	7.00	0.00	7.00	EA	0.00	\$1,000.00	\$0.00
		0001	1680	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,072.00	0.00	1,072.00	SQYD	0.00	\$150.00	\$0.00
		0001	1690	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,072.00	0.00	1,072.00	SQYD	0.00	\$9.80	\$0.00
		0001	1700	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	1,072.00	0.00	1,072.00	SQYD	0.00	\$18.75	\$0.00
		0001	1710	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	3,623.00	0.00	3,623.00	LF	0.00	\$3.85	\$0.00
		0001	1720	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	3,623.00	0.00	3,623.00	EA	0.00	\$19.00	\$0.00
		0001	1730	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	171.00	0.00	171.00	TONS	0.00	\$120.00	\$0.00
		0001	1740	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	780.50	0.00	780.50	SQYD	0.00	\$100.00	\$0.00
		0001	1750	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	2.00	4.00	EA	0.00	\$1,125.00	\$0.00
		0001	1760	6143013	MANHOLE FRAME AND COVER, TYPE 3	144.00	-2.00	142.00	EA	0.00	\$425.00	\$0.00
		0001	1770	6161005	CONSTRUCTION SIGNS	1,018.00	0.00	1,018.00	SQFT	0.00	\$9.00	\$0.00
		0001	1780	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$85.00	\$0.00
		0001	1790	6161025	CHANNELIZER (TRIM LINE)	615.00	0.00	615.00	EA	0.00	\$60.00	\$0.00
		0001	1800	6161030	TYPE III MOVEABLE BARRICADE	28.00	0.00	28.00	EA	0.00	\$225.00	\$0.00
		0001	1805	6161033	DIRECTIONAL INDICATOR BARRICADE	18.00	0.00	18.00	EA	0.00	\$200.00	\$0.00
		0001	1810	6161040	FLASHING ARROW PANEL	8.00	0.00	8.00	EA	0.00	\$3,000.00	\$0.00
		0001	1820	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$16,000.00	\$0.00
		0001	1830	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$1,214,390.00	\$0.00
		0001	1840	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	1850	6191000	PAVEMENT EDGE TREATMENT	33,626.00	0.00	33,626.00	LF	0.00	\$8.75	\$0.00
		0001	1860	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	917.00	0.00	917.00	LF	0.00	\$21.00	\$0.00
		0001	1870	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	86.00	0.00	86.00	EA	0.00	\$220.00	\$0.00
		0001	1880	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	417.00	0.00	417.00	EA	0.00	\$180.00	\$0.00
		0001	1890	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	52.00	0.00	52.00	EA	0.00	\$32.00	\$0.00
		0001	1900	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	36,721.00	0.00	36,721.00	LF	0.00	\$0.30	\$0.00
		0001	1910	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,579.00	0.00	8,579.00	LF	0.00	\$0.45	\$0.00
		0001	1920	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	71.00	0.00	71.00	LF	0.00	\$23.00	\$0.00
		0001	1925	6207001	PAVEMENT MARKING REMOVAL	829.00	0.00	829.00	LF	0.00	\$2.25	\$0.00
		0001	1930	6214600A	FLOWABLE BACKFILL	10.00	0.00	10.00	CUYD	0.00	\$202.00	\$0.00
		0001	1940	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	76,541.00	0.00	76,541.00	SQYD	0.00	\$2.00	\$0.00
		0001	1950	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$65,600.00	\$0.00
		0001	1960	7034009	CLASS B-1 CONCRETE (RETAINING WALLS)	34.40	0.00	34.40	CUYD	0.00	\$1,150.00	\$0.00
		0001	1970	7034041	CLASS B-1 CONCRETE (CULVERTS)	2.10	0.00	2.10	CUYD	0.00	\$4,030.00	\$0.00
		0001	1980	7061030	REINFORCING STEEL (CULVERTS)	320.00	0.00	320.00	LB	0.00	\$2.50	\$0.00
		0001	1990	7061040	REINFORCING STEEL (RETAINING WALL)	2,630.00	0.00	2,630.00	LB	0.00	\$1.55	\$0.00
		0001	2000	7250312A	12 IN. PIPE GROUP B	24.00	0.00	24.00	LF	0.00	\$80.00	\$0.00
		0001	2010	7250315A	15 IN. PIPE GROUP B	385.00	0.00	385.00	LF	0.00	\$81.00	\$0.00
0001	2020	7250318A	18 IN. PIPE GROUP B	8,643.00	10.00	8,653.00	LF	0.00	\$83.00	\$0.00		
0001	2030	7250324A	24 IN. PIPE GROUP B	3,138.00	0.00	3,138.00	LF	0.00	\$116.00	\$0.00		
0001	2040	7250330A	30 IN. PIPE GROUP B	60.00	0.00	60.00	LF	0.00	\$360.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405B	0001	2050	7250336A	36 IN. PIPE GROUP B	259.00	0.00	259.00	LF	0.00	\$405.00	\$0.00
		0001	2060	7250342A	42 IN. PIPE GROUP B	20.00	0.00	20.00	LF	0.00	\$1,310.00	\$0.00
		0001	2070	7250412	12 IN. PIPE GROUP C	58.00	0.00	58.00	LF	0.00	\$70.30	\$0.00
		0001	2080	7259903	MISC.10 IN. PIPE GROUP B	6.00	0.00	6.00	LF	0.00	\$290.00	\$0.00
		0001	2090	7259903	MISC.27 IN. PIPE GROUP B	6.00	0.00	6.00	LF	0.00	\$420.00	\$0.00
		0001	2100	7261015	15 IN. PIPE GROUP A	75.00	0.00	75.00	LF	0.00	\$81.00	\$0.00
		0001	2110	7261018	18 IN. PIPE GROUP A	2,112.00	0.00	2,112.00	LF	0.00	\$86.00	\$0.00
		0001	2120	7261024	24 IN. PIPE GROUP A	927.00	0.00	927.00	LF	0.00	\$115.00	\$0.00
		0001	2130	7261036	36 IN. PIPE GROUP A	70.00	0.00	70.00	LF	0.00	\$196.00	\$0.00
		0001	2140	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	12.00	1.00	13.00	FT	0.00	\$685.00	\$0.00
		0001	2150	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	6.00	-6.00	0.00	FT	0.00	\$1,010.00	\$0.00
		0001	2160	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	336.00	-21.00	315.00	FT	0.00	\$1,340.00	\$0.00
		0001	2170	7319903	MISC.FIELD INLET	63.00	-42.00	21.00	LF	0.00	\$1,056.00	\$0.00
		0001	2180	7319903	MISC.JUNCTION BOX	13.00	-1.00	12.00	LF	0.00	\$1,142.00	\$0.00
		0001	2190	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT X 3 FT	233.00	-18.00	215.00	LF	0.00	\$1,970.00	\$0.00
		0001	2200	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT X 5 FT	29.00	0.00	29.00	LF	0.00	\$1,985.00	\$0.00
		0001	2210	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT X 8 FT	14.00	0.00	14.00	LF	0.00	\$2,895.00	\$0.00
		0001	2220	7319903	MISC.PRECAST CONCRETE DROP INLET 5 FT X 8 FT	14.00	0.00	14.00	LF	0.00	\$2,395.00	\$0.00
		0001	2230	7319903	MISC.PRECAST CONCRETE DROP INLET 7.5 FT x 3 FT	115.00	-13.00	102.00	LF	0.00	\$2,075.00	\$0.00
		0001	2240	7319903	MISC.TYPE S-1 INLET	7.00	4.00	11.00	LF	0.00	\$1,485.00	\$0.00
		0001	2250	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,080.00	\$0.00
		0001	2260	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,130.00	\$0.00
		0001	2270	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,570.00	\$0.00
		0001	2280	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,895.00	\$0.00
		0001	2290	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$785.00	\$0.00
		0001	2300	8031000A	TURF TYPE TALL FESCUE SODDING	25,878.00	0.00	25,878.00	SQYD	0.00	\$5.75	\$0.00
		0001	2310	8061003	SEDIMENT TRAP EXCAVATION	45.00	0.00	45.00	CUYD	0.00	\$24.70	\$0.00
		0001	2320	8061004	SEDIMENT TRAP ROCK	45.00	0.00	45.00	CUYD	0.00	\$130.00	\$0.00
		0001	2330	8061005	ROCK DITCH CHECK	783.00	0.00	783.00	LF	0.00	\$72.00	\$0.00
		0001	2340	8061007A	CURB INLET CHECK	185.00	0.00	185.00	EA	0.00	\$55.00	\$0.00
		0001	2350	8061016	SEDIMENT REMOVAL	385.00	0.00	385.00	CUYD	0.00	\$45.00	\$0.00
		0001	2360	8061017	TEMPORARY SEEDING	5.40	0.00	5.40	ACRE	0.00	\$1,400.00	\$0.00
		0001	2370	8061019	SILT FENCE	8,433.00	0.00	8,433.00	LF	0.00	\$3.25	\$0.00
		0001	2380	8064140	TYPE 3B EROSION CONTROL BLANKET	2,211.00	0.00	2,211.00	SQYD	0.00	\$1.80	\$0.00
		0030	2390	9011115	BRACKET ARM, 15 FT. OR 4.6 M	18.00	-6.00	12.00	EA	0.00	\$1,494.00	\$0.00
		0030	2400	9020213	SIGNAL HEAD, TYPE 3S	4.00	0.00	4.00	EA	0.00	\$1,262.00	\$0.00
		0030	2410	9020513	SIGNAL HEAD, TYPE 3B	34.00	2.00	36.00	EA	0.00	\$1,382.00	\$0.00
		0030	2420	9020514	SIGNAL HEAD, TYPE 4B	11.00	1.00	12.00	EA	0.00	\$1,713.00	\$0.00
		0030	2430	9020833	SH-FLAT SHEET - SIGNAL SIGN	350.00	-28.50	321.50	SQFT	0.00	\$96.00	\$0.00
		0030	2440	9020834	SIGNAL SIGN, MOUNTING HARDWARE	39.00	1.00	40.00	EA	0.00	\$171.00	\$0.00
		0030	2450	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	18.00	-6.00	12.00	EA	0.00	\$506.00	\$0.00
		0030	2460	9022708	POST, SIGNAL 8 FT.	18.00	12.00	30.00	EA	0.00	\$1,459.00	\$0.00
		0030	2470	9023120	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	1.00	-1.00	0.00	EA	0.00	\$9,477.00	\$0.00
		0030	2480	9023125	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	2.00	-2.00	0.00	EA	0.00	\$11,121.00	\$0.00
		0030	2490	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	2.00	0.00	2.00	EA	0.00	\$13,008.00	\$0.00
		0030	2500	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	1.00	2.00	EA	0.00	\$13,646.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405B	0030	2510	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	2.00	-1.00	1.00	EA	0.00	\$15,165.00	\$0.00
		0030	2520	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	2.00	0.00	2.00	EA	0.00	\$15,877.00	\$0.00
		0030	2530	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	6.00	-2.00	4.00	EA	0.00	\$17,872.00	\$0.00
		0030	2540	9023155	POST, TYPE CL, 55 FT. ARM	1.00	0.00	1.00	EA	0.00	\$19,270.00	\$0.00
		0030	2550	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	0.00	\$26,888.00	\$0.00
		0030	2560	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	371.00	97.00	468.00	LF	0.00	\$37.75	\$0.00
		0030	2570	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	144.00	55.00	199.00	LF	0.00	\$56.50	\$0.00
		0030	2580	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	58.00	-11.00	47.00	LF	0.00	\$71.50	\$0.00
		0030	2590	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	1,369.00	8.00	1,377.00	LF	0.00	\$52.50	\$0.00
		0030	2600	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,620.00	-470.00	1,150.00	LF	0.00	\$4.75	\$0.00
		0030	2610	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	490.00	10.00	500.00	LF	0.00	\$5.25	\$0.00
		0030	2620	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	3,750.00	-600.00	3,150.00	LF	0.00	\$2.00	\$0.00
		0030	2630	9028308	CABLE, 16 AWG 2 CONDUCTOR	5,960.00	60.00	6,020.00	LF	0.00	\$2.00	\$0.00
		0030	2640	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,020.00	30.00	6,050.00	LF	0.00	\$2.50	\$0.00
		0030	2650	9028311	CABLE, 16 AWG 7 CONDUCTOR	6,300.00	290.00	6,590.00	LF	0.00	\$3.25	\$0.00
		0030	2660	9028810	PULL BOX, PREFORMED CLASS 1	1.00	0.00	1.00	EA	0.00	\$1,984.00	\$0.00
		0030	2670	9028811	PULL BOX, PREFORMED CLASS 2	11.00	0.00	11.00	EA	0.00	\$2,726.00	\$0.00
		0030	2680	9028812	PULL BOX, PREFORMED CLASS 3	7.00	0.00	7.00	EA	0.00	\$4,597.00	\$0.00
		0030	2690	9029100	BASE, CONCRETE	56.10	10.00	66.10	CUYD	0.00	\$3,752.50	\$0.00
		0030	2700	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNAL	44.00	0.00	44.00	EA	0.00	\$1,792.00	\$0.00
		0030	2710	9029902	MISC.CCTV CAMERA ASSEMBLY RELOCATION	1.00	0.00	1.00	EA	0.00	\$3,503.00	\$0.00
		0030	2720	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	44.00	0.00	44.00	EA	0.00	\$1,090.00	\$0.00
		0030	2730	9029902	MISC.EMERGENCY VEHICLE PREEMPTION SYSTEM	6.00	0.00	6.00	EA	0.00	\$14,499.00	\$0.00
		0030	2740	9029902	MISC.KC DISTRICT VIDEO DETECTION SYSTEM	4.00	0.00	4.00	EA	0.00	\$27,953.00	\$0.00
		0030	2750	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$39,883.00	\$0.00
		0030	2760	9029902	MISC.VIDEO DETECTION CAMERA RELOCATION	1.00	1.00	2.00	EA	0.00	\$3,215.00	\$0.00
		0030	2770	9029902	MISC.WIRELESS RADIO SYSTEM RELOCATION	4.00	1.00	5.00	EA	0.00	\$3,895.00	\$0.00
		0040	2780	9031010	CONCRETE FOOTINGS, EMBEDDED	2.30	0.00	2.30	CUYD	0.00	\$1,250.00	\$0.00
		0040	2790	9031210	STRUCTURAL STEEL POSTS	50.00	0.00	50.00	LB	0.00	\$15.50	\$0.00
		0040	2800	9031220	PIPE POSTS	300.00	0.00	300.00	LB	0.00	\$10.00	\$0.00
		0040	2810	9031270A	2 IN. PSST POST - 12 GA.	1,544.00	0.00	1,544.00	LF	0.00	\$21.00	\$0.00
		0040	2820	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	122.00	0.00	122.00	EA	0.00	\$110.00	\$0.00
		0040	2830	9031280	2.5 IN. PSST POST - 12 GA.	305.00	0.00	305.00	LF	0.00	\$23.00	\$0.00
		0040	2840	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	20.00	0.00	20.00	EA	0.00	\$180.00	\$0.00
		0040	2850	9035004A	SH-FLAT SHEET	1,043.00	0.00	1,043.00	SQFT	0.00	\$22.00	\$0.00
		0030	5101	9029902	MISC.POST, SIGNAL 4 FT.	0.00	3.00	3.00	EA	0.00	\$1,354.50	\$0.00
		0001	5102	7319903	MISC.PRECAST CONCRETE DROP INLET 3.5 FT X 4 FT	0.00	6.00	6.00	LF	0.00	\$1,295.00	\$0.00
		0030	5103	9023220	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	0.00	1.00	1.00	EA	0.00	\$8,111.25	\$0.00
		0030	5104	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	0.00	1.00	1.00	EA	0.00	\$9,397.50	\$0.00
		0030	5105	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	0.00	1.00	1.00	EA	0.00	\$15,487.50	\$0.00
		0030	5106	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	0.00	1.00	1.00	EA	0.00	\$18,138.75	\$0.00
		0030	5107	9023255	POST, TYPE C, 55 FT. ARM	0.00	2.00	2.00	EA	0.00	\$22,627.50	\$0.00
		0001	5108	7319903	MISC.PRECAST CONCRETE DROP INLET 5 FT X 4 FT	0.00	16.00	16.00	LF	0.00	\$1,585.00	\$0.00
		0001	5109	7319903	MISC.PRECAST CONCRETE DROP INLET 7.5 FT X 4 FT	0.00	10.00	10.00	LF	0.00	\$2,185.00	\$0.00
0001	5110	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT X 4 FT	0.00	17.00	17.00	LF	0.00	\$2,095.00	\$0.00		
0001	5111	6141023	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	0.00	1.00	1.00	EA	0.00	\$3,990.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405B	0001	5112	7319903	MISC.5 FT X 4 FT FIELD INLET	0.00	42.00	42.00	LF	0.00	\$1,422.00	\$0.00
			5113	7319903	MISC.PRECAST CONCRTE DROP INLET 4 FT X 4 FT	0.00	4.00	4.00	LF	0.00	\$1,559.00	\$0.00
Project J4S3405B - Total Value Posted to Date as of Report Generated Date												\$0.00
230519-C06 Overall - Total Value Posted to Date as of Report Generated Date												\$1,734,561.74



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3405

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0040	2036000	COMPACTING EMBANKMENT	1/17/24	1/22/24	-0.30	CUYD	Wall 2	51+65				
0090	3040504	TYPE 5 AGGREGATE FOR BASE	1/17/24	1/22/24	0.10	SQYD	Wall 2	51+65				
			1/31/24	2/1/24	82.00	SQYD	US 24	53+90 LT				
0501	6181000	MOBILIZATION	1/17/24	1/22/24	0.25	LS	24 Hwy	42+77				

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4S3405	0440	September 5, 2023	516	W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.03	Harris	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.042	Claremont	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			24 Hwy	1.00	16.00			16.00
				CONST-5 36x48 12.00 POINT OF PRESENCE			24 Hwy	1.00	12.00			12.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		6.739	Sterling	1.00	16.00			16.00
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		6.693	Sterling	1.00	16.00			16.00
				W04-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		6.66	Sterling	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		3.036	River	1.00	16.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK		207.152	24 Hwy	1.00	8.00			8.00
				W04-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		206.175	24 Hwy	1.00	16.00			16.00
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		206.14	24 Hwy	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		206.085	24 Hwy	1.00	16.00			16.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		205.617	24 Hwy	1.00	12.00			12.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		205.49	24 Hwy	1.00	10.00			10.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		205.442	24 Hwy	1.00	8.00			8.00
				GO20-2 48x24 8.00 END ROAD WORK		15.497	24 Hwy	1.00	8.00			8.00
				CONST-5 36x48 12.00 POINT OF PRESENCE		14.304	24 Hwy	1.00	12.00			12.00
				W04-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		14.244	24 Hwy	1.00	16.00			16.00
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		14.231	24 Hwy	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.043	Crystlar	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.048	Carlisle	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.055	Grand	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.061	Cottage	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.094	Vassar	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.31	Delware to US 24	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.065	Sugar Creek	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.024	Forrest	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.062	Forrest	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.076	River	1.00	16.00			16.00
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		1.445	Sterling	1.00	16.00			16.00
				W04-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		1.448	Sterling	1.00	16.00			16.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.474	Sterling	1.00	16.00			16.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		13.919	24 Hwy	1.00	8.00			8.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		13.992	24 Hwy	1.00	10.00			10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		14.061	24 Hwy	1.00	12.00			12.00
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		14.187	24 Hwy	1.00	16.00			16.00
		September 25, 2023	4	R9-9 24x12 2.00 SIDEWALK CLOSED	44+80 Rt		24 Hwy	1.00	2.00			2.00
				R9-9 24x12 2.00 SIDEWALK CLOSED	42+10 Rt		24 Hwy	1.00	2.00			2.00
		October 3, 2023	2	R9-9 24x12 2.00 SIDEWALK CLOSED	48+25 RT		24 Hwy	1.00	2.00			2.00
		October 4, 2023	2	R9-9 24x12 2.00 SIDEWALK CLOSED	47+25 RT		24 Hwy	1.00	2.00			2.00
		October 9, 2023	140	R3-2 48x48 16.00 NO LEFT TURN (SYMBOL)		206.651	24 Hwy	1.00	16.00			16.00
				R3-2 48x48 16.00 NO LEFT TURN		206.652	24 Hwy	1.00	16.00			16.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 6, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4S3405	0440	October 9, 2023	140	(SYMBOL)								
				W01-4R 48x48 16.00 REVERSE CURVE (SYMBOL RIGHT ARROW)		206.718	24 Hwy	1.00	16.00			16.00
				R3-2 48x48 16.00 NO LEFT TURN (SYMBOL)		206.719	24 Hwy	1.00	16.00			16.00
				W01-4L 48x48 16.00 REVERSE CURVE (SYMBOL LEFT ARROW)		206.594	24 Hwy	1.00	16.00			16.00
				W01-4R 48x48 16.00 REVERSE CURVE (SYMBOL RIGHT ARROW)		14.558	24 Hwy	1.00	16.00			16.00
				R4-7a 36x48 12.00 KEEP RIGHT (HORIZONTAL ARROW)		14.566	24 Hwy	1.00	12.00			12.00
				W01-4L 48x48 16.00 REVERSE CURVE (SYMBOL LEFT ARROW)		14.682	24 Hwy	1.00	16.00			16.00
				R3-2 48x48 16.00 NO LEFT TURN (SYMBOL)		14.708	24 Hwy	1.00	16.00			16.00
		October 10, 2023	16	W08-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		206.568	24 Hwy	1.00	16.00			16.00
		October 11, 2023	4	R9-9 24x12 2.00 SIDEWALK CLOSED	62+60 LT		24 Hwy	1.00	2.00			2.00
				R9-9 24x12 2.00 SIDEWALK CLOSED	60+50 LT		24 Hwy	1.00	2.00			2.00
		October 23, 2023	32	R3-1 48x48 16.00 NO RIGHT TURN (SYMBOL)		14.525	24 Hwy at Sterling Ave.	1.00	16.00			16.00
				R3-1 48x48 16.00 NO RIGHT TURN (SYMBOL)		206.836	24 Hwy at Sterling Ave.	1.00	16.00			16.00
0440 - Total												716



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3405	0030	CLASS A EXCAVATION	Other Item Adjustment	FUEL	6	Nov 16, 2023	baldwc2	(\$41.65)	This adjustment corrects the reporting of wall excavation that was issued on estimate 0004 pay period and reported under Class A excavation. An adjustment was made because the classification of excavation was computed incorrectly by the designers and change order 0007 corrected the misclassification of wall excavation.					
					6	Nov 16, 2023	baldwc2	\$63.57	This adjustment will zero out the system adjustment for the quantity of class A material corrected on this estimate pay period. An adjustment was made because the classification of excavation was computed incorrectly by the designers and change order 0007 corrected the misclassification of wall excavation to Class 4 rather than Class A.					
					9	Jan 2, 2024	baldwc2	\$4.59	The quantity of 164.0 CUYD was paid during estimate 0004 and 0005, which had different pay indexes. This adjustment cancels out the adjustment for this quantity on this estimate.					
					9	Jan 2, 2024	baldwc2	(\$9.27)	This adjustment corrects the reporting of wall excavation on estimate 0004 pay period.					
					9	Jan 2, 2024	baldwc2	(\$15.66)	This adjustment corrects the reporting of wall excavation on estimate 0005 pay period.					
					FUEL - Total								\$1.58	
					Other Item Adjustment - Total								\$1.58	
					Price FUEL					4	Oct 16, 2023	SYSTEM	\$72.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										5	Nov 2, 2023	SYSTEM	\$15.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										6	Nov 16, 2023	SYSTEM	(\$63.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										8	Dec 18, 2023	SYSTEM	\$2.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										9	Jan 2, 2024	SYSTEM	(\$4.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								\$21.90	
					Price FUEL - Total								\$21.90	
					0030 - Total								\$23.48	
					0040	COMPACTING EMBANKMENT	Material		10	Jan 16, 2024	SYSTEM	\$591.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									10	Jan 16, 2024	SYSTEM	(\$591.90)		
									11	Feb 2, 2024	SYSTEM	\$591.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									11	Feb 2, 2024	SYSTEM	(\$591.00)		
									- Total					
					Material - Total								\$0.00	
					0040 - Total								\$0.00	
					0090	TYPE 5 AGGREGATE FOR BASE	Material		10	Jan 16, 2024	SYSTEM	\$10,081.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									10	Jan 16, 2024	SYSTEM	(\$10,081.36)		
									- Total					
Material - Total									\$0.00					
Price FUEL									10	Jan 16, 2024	SYSTEM	(\$32.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
									11	Feb 2, 2024	SYSTEM	(\$4.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
- Total								(\$36.86)						
Price FUEL - Total								(\$36.86)						
0090 - Total								(\$36.86)						
0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		8	Dec 18, 2023	SYSTEM	\$10,417.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				8	Dec 18, 2023	SYSTEM	(\$10,417.68)							



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3405	0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		9	Jan 2, 2024	SYSTEM	\$10,417.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Jan 2, 2024	SYSTEM	(\$10,417.68)						
					10	Jan 16, 2024	SYSTEM	\$10,417.68		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					10	Jan 16, 2024	SYSTEM	(\$10,417.68)						
			- Total								\$0.00			
			Material - Total								\$0.00			
				Price FUEL			8	Dec 18, 2023	SYSTEM	\$14.06	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total									\$14.06		
			Price FUEL - Total								\$14.06			
			0100 - Total								\$14.06			
			0150	MISC.	Construction Stockpile			10	Jan 16, 2024	SYSTEM	(\$1,053.26)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total								(\$1,053.26)
					Construction Stockpile - Total								(\$1,053.26)	
					Construction Stockpile STMI			3	Oct 2, 2023	SYSTEM	\$30,200.27	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total								\$30,200.27
Construction Stockpile STMI - Total								\$30,200.27						
Material					10	Jan 16, 2024	SYSTEM	\$17,561.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					10	Jan 16, 2024	SYSTEM	(\$17,561.25)						
- Total								\$0.00						
Material - Total								\$0.00						
Other Item Adjustment		FUEL			11	Feb 2, 2024	baldwc2	(\$40.54)	This adjustment is for the optional pavement placed on January 5th, 2024.					
	FUEL - Total									(\$40.54)				
Other Item Adjustment - Total								(\$40.54)						
0150 - Total								\$29,106.47						
0220	TRUNCATED DOMES	Material			6	Nov 16, 2023	SYSTEM	(\$66.00)						
					7	Dec 4, 2023	SYSTEM	(\$66.00)						
		- Total								(\$132.00)				
		Material - Total								(\$132.00)				
		MaterialCredit			7	Dec 4, 2023	SYSTEM	\$66.00						
					8	Dec 18, 2023	SYSTEM	\$66.00						
- Total								\$132.00						
MaterialCredit - Total								\$132.00						
0220 - Total								\$0.00						
0240	4 IN. CONCRETE MEDIAN STRIP	Construction Stockpile STMI			3	Oct 2, 2023	SYSTEM	\$100.10	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total								\$100.10			
		Construction Stockpile STMI - Total								\$100.10				
0240 - Total								\$100.10						
0250	6 IN. CONCRETE MEDIAN STRIP	Construction Stockpile STMI			3	Oct 2, 2023	SYSTEM	\$1,947.79	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total								\$1,947.79			
		Construction Stockpile STMI - Total								\$1,947.79				



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3405	0250 - Total								\$1,947.79	
	0260	PAVED APPROACH, 7 IN.	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$52.52	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$52.52		
					Construction Stockpile STMI - Total			\$52.52		
	0260 - Total								\$52.52	
	0270	PAVED APPROACH, 8 IN.	Construction Stockpile		10	Jan 16, 2024	SYSTEM	(\$86.93)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$86.93)		
					Construction Stockpile - Total			(\$86.93)		
				Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$3,234.02	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$3,234.02		
					Construction Stockpile STMI - Total			\$3,234.02		
				Material		10	Jan 16, 2024	SYSTEM	\$13,979.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						10	Jan 16, 2024	SYSTEM	(\$13,979.75)	
					- Total			\$0.00		
					Material - Total			\$0.00		
				Price FUEL		10	Jan 16, 2024	SYSTEM	(\$32.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$32.88)		
					Price FUEL - Total			(\$32.88)		
	0270 - Total								\$3,114.21	
	0310	CURB AND GUTTER TYPE B	Construction Stockpile		9	Jan 2, 2024	SYSTEM	(\$586.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$586.63)		
					Construction Stockpile - Total			(\$586.63)		
				Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$6,820.53	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$6,820.53		
					Construction Stockpile STMI - Total			\$6,820.53		
				Material		9	Jan 2, 2024	SYSTEM	\$25,622.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						9	Jan 2, 2024	SYSTEM	(\$25,622.00)	
						10	Jan 16, 2024	SYSTEM	\$25,622.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
						10	Jan 16, 2024	SYSTEM	(\$25,622.00)	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0310 - Total								\$6,233.90	
	0340	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		7	Dec 4, 2023	SYSTEM	\$34,839.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						7	Dec 4, 2023	SYSTEM		(\$34,839.20)
						8	Dec 18, 2023	SYSTEM	\$39,856.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						8	Dec 18, 2023	SYSTEM	(\$39,856.40)	
						9	Jan 2, 2024	SYSTEM	\$39,856.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3405	0340	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		9	Jan 2, 2024	SYSTEM	(\$39,856.40)		
					10	Jan 16, 2024	SYSTEM	\$39,856.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					10	Jan 16, 2024	SYSTEM	(\$39,856.40)		
					11	Feb 2, 2024	SYSTEM	\$39,856.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					11	Feb 2, 2024	SYSTEM	(\$39,856.40)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0340 - Total								\$0.00	
	0360	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		7	Dec 4, 2023	SYSTEM	\$4,307.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					7	Dec 4, 2023	SYSTEM	(\$4,307.45)		
					8	Dec 18, 2023	SYSTEM	\$4,744.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
8					Dec 18, 2023	SYSTEM	(\$4,744.15)			
- Total								\$0.00		
Material - Total								\$0.00		
0360 - Total								\$0.00		
0430	MANHOLE FRAME AND COVER, TYPE 3	Material		3	Oct 2, 2023	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				3	Oct 2, 2023	SYSTEM	(\$1,700.00)			
				4	Oct 16, 2023	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				4	Oct 16, 2023	SYSTEM	(\$4,250.00)			
				5	Nov 2, 2023	SYSTEM	\$5,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				5	Nov 2, 2023	SYSTEM	(\$5,950.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0430 - Total								\$0.00		
0650	CLASS B-1 CONCRETE (RETAINING WALLS)	Material		7	Dec 4, 2023	SYSTEM	\$70,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				7	Dec 4, 2023	SYSTEM	(\$70,584.00)			
				8	Dec 18, 2023	SYSTEM	\$132,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				8	Dec 18, 2023	SYSTEM	(\$132,172.00)			
				9	Jan 2, 2024	SYSTEM	\$132,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				9	Jan 2, 2024	SYSTEM	(\$132,172.00)			
				10	Jan 16, 2024	SYSTEM	\$132,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3405	0650	CLASS B-1 CONCRETE (RETAINING WALLS)	Material		10	Jan 16, 2024	SYSTEM	(\$132,172.00)					
					11	Feb 2, 2024	SYSTEM	\$132,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					11	Feb 2, 2024	SYSTEM	(\$132,172.00)					
									- Total	\$0.00			
										Material - Total	\$0.00		
										0650 - Total	\$0.00		
	0690	REINFORCING STEEL (RETAINING WALL)	Material		5	Nov 2, 2023	SYSTEM	\$1,475.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					5	Nov 2, 2023	SYSTEM	(\$1,475.60)					
					6	Nov 16, 2023	SYSTEM	\$1,681.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					6	Nov 16, 2023	SYSTEM	(\$1,681.75)					
					7	Dec 4, 2023	SYSTEM	\$44,117.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					7	Dec 4, 2023	SYSTEM	(\$44,117.65)					
					8	Dec 18, 2023	SYSTEM	\$35,236.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					8	Dec 18, 2023	SYSTEM	(\$35,236.15)					
9					Jan 2, 2024	SYSTEM	\$35,236.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
9					Jan 2, 2024	SYSTEM	(\$35,236.15)						
10					Jan 16, 2024	SYSTEM	\$35,236.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user baldwc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
10					Jan 16, 2024	SYSTEM	(\$35,236.15)						
								- Total	\$0.00				
									Material - Total	\$0.00			
									0690 - Total	\$0.00			
1140	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	Material		7	Dec 4, 2023	SYSTEM	\$4,361.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				7	Dec 4, 2023	SYSTEM	(\$4,361.00)						
											- Total	\$0.00	
									Material - Total	\$0.00			
									1140 - Total	\$0.00			
1310	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$5,057.41	Payment Estimate Item Adjustment generated Stockpile Transaction					
											- Total	\$5,057.41	
											Construction Stockpile STMI - Total	\$5,057.41	
									1310 - Total	\$5,057.41			
1320	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$1,226.80	Payment Estimate Item Adjustment generated Stockpile Transaction					
											- Total	\$1,226.80	
											Construction Stockpile STMI - Total	\$1,226.80	
									1320 - Total	\$1,226.80			
1330	2.5 IN. PSST	Construction		9	Jan 2,	SYSTEM	\$1,615.96	Payment Estimate Item Adjustment generated Stockpile Transaction					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3405	1330	POST - 12 GA.	Stockpile STMI			2024					
			- Total							\$1,615.96	
			Construction Stockpile STMI - Total							\$1,615.96	
	1330 - Total								\$1,615.96		
	1340	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$852.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$852.00	
			Construction Stockpile STMI - Total							\$852.00	
	1340 - Total								\$852.00		
	1350	SH-FLAT SHEET	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$3,936.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$3,936.00	
			Construction Stockpile STMI - Total							\$3,936.00	
	1350 - Total								\$3,936.00		
	5010	MISC. HIGHWAY LIGHTING	Material		8	Dec 18, 2023	SYSTEM	\$911.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					8	Dec 18, 2023	SYSTEM	(\$911.88)			
			- Total							\$0.00	
Material - Total							\$0.00				
5010 - Total								\$0.00			
J4S3405 - Total								\$53,243.84			
J4S3405B	1500	MISC.	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$51,901.63	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$51,901.63	
			Construction Stockpile STMI - Total							\$51,901.63	
	1500 - Total								\$51,901.63		
	1580	6 IN. CONCRETE MEDIAN STRIP	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$302.06	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$302.06	
			Construction Stockpile STMI - Total							\$302.06	
	1580 - Total								\$302.06		
	1590	PAVED APPROACH, 7 IN.	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$1,422.08	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$1,422.08	
			Construction Stockpile STMI - Total							\$1,422.08	
	1590 - Total								\$1,422.08		
	1600	PAVED APPROACH, 8 IN.	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$4,982.33	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$4,982.33	
			Construction Stockpile STMI - Total							\$4,982.33	
	1600 - Total								\$4,982.33		
	1640	CURB AND GUTTER TYPE B	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$20,683.79	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$20,683.79	
			Construction Stockpile STMI - Total							\$20,683.79	
	1640 - Total								\$20,683.79		
	1650	CONCRETE CURB LOW PROFILE TYPE F	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$630.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$630.00				
Construction Stockpile STMI - Total							\$630.00				
1650 - Total								\$630.00			
2810	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$14,930.48	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$14,930.48		



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3405B	2810	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI - Total						\$14,930.48	
	2810 - Total								\$14,930.48	
	2820	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$3,741.74	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$3,741.74	
	Construction Stockpile STMI - Total								\$3,741.74	
	2820 - Total								\$3,741.74	
	2830	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$3,470.90	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$3,470.90	
	Construction Stockpile STMI - Total								\$3,470.90	
	2830 - Total								\$3,470.90	
	2840	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$1,704.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$1,704.00	
	Construction Stockpile STMI - Total								\$1,704.00	
	2840 - Total								\$1,704.00	
	2850	SH-FLAT SHEET	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$10,690.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$10,690.75	
	Construction Stockpile STMI - Total								\$10,690.75	
2850 - Total								\$10,690.75		
J4S3405B - Total								\$114,459.76		
Overall - Total								\$167,703.60		



Contract Adjustments for Contract - 230519-C06

There are no contract adjustments to display for this contract.