



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

Progress Estimate Number 26	Contract ID 230519-C06 Prime Contractor Leavenworth Excavating & Equipment Company, Inc.	Pay Period Start September 2, 2024 Pay Period End September 15, 2024	Original Contract Amount \$20,888,425.35 Net Change Order Amount \$373,445.89 Current Contract Amount \$21,261,871.24
---------------------------------------	---	---	--

Approval Date	By User
September 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by baldwc2
September 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by penner1
September 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2026	June 30, 2026		29.33%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 10, 2023	July 10, 2023	
Open to Traffic Date	September 5, 2023	September 5, 2023	
Work Began Date	September 5, 2023	September 5, 2023	

Contract Total Pay For Estimate No. 26			
	This Estimate	Previous	To Date
230519-C06			
Total Posted Items Pay	\$336,860.33	\$5,898,756.62	\$6,235,616.95
Gross Item Adjustments	(\$15,292.58)	\$490,157.27	\$474,864.69
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$321,567.75	\$6,388,913.89	\$6,710,481.64

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3405	0040	2036000	COMPACTING EMBANKMENT	CUYD	\$3.000	266	\$798.00
	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$18.400	491	\$9,034.40
	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$23.850	475.1	\$11,331.14
	0150	5029905	MISC.OPTIONAL PAVEMENT	SQYD	\$111.500	572.7	\$63,856.05
	0160	6042010	ADJUSTING MANHOLE	EA	\$1,840.000	-1	(\$1,840.00)
	0170	6042020	ADJUSTING BASIN OR INLET	EA	\$1,840.000	2	\$3,680.00
	0210	6081010	CONCRETE CURB RAMP	SQYD	\$190.000	136	\$25,840.00
	0220	6081012	TRUNCATED DOMES	SQFT	\$6.000	210	\$1,260.00
	0240	6083004	4 IN. CONCRETE MEDIAN STRIP	SQYD	\$166.000	44	\$7,304.00
	0260	6085007	PAVED APPROACH, 7 IN.	SQYD	\$102.000	53	\$5,406.00
	0270	6085008	PAVED APPROACH, 8 IN.	SQYD	\$99.500	281.5	\$28,009.25
	0280	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$67.000	541	\$36,247.00
	0290	6089905	MISC.6 IN. PCCP SHARED USE PATH	SQYD	\$84.000	678.4	\$56,985.60
	0300	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$55.000	27	\$1,485.00
0310	6091052	CURB AND GUTTER TYPE B	LF	\$46.000	916	\$42,136.00	
1230	9029100	BASE, CONCRETE	CUYD	\$3,521.000	2.19	\$7,710.99	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

Progress Estimate Number 26	Contract ID	230519-C06	Pay Period Start	September 2, 2024	Original Contract Amount	\$20,888,425.35
	Prime Contractor	Leavenworth Excavating & Equipment Company, Inc.	Pay Period End	September 15, 2024	Net Change Order Amount	\$373,445.89
					Current Contract Amount	\$21,261,871.24

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project J4S3405 - Total							\$299,243.43
J4S3405B	2550	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	EA	\$26,888.000	1	\$26,888.00
	2610	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	LF	\$5.250	260	\$1,365.00
	5118	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	EA	\$9,363.900	1	\$9,363.90
Project J4S3405B - Total							\$37,616.90
Overall - Total							\$336,860.33

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3405	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	366	(\$0.05)	(\$16.69)
	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	125	(\$0.05)	(\$5.70)
	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-125	\$18.35	(\$2,294.30)
	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	125	\$18.35	\$2,294.30
	0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	475.1	(\$0.07)	(\$33.22)
	0150	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,823.69)
	0150	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$954.31)
	0150	MISC.	Other Item Adjustment	Fuel Price	Fuel Adjustment			(\$114.91)
	0240	4 IN. CONCRETE MEDIAN STRIP	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$100.10)
	0260	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	53	(\$0.17)	(\$8.86)
	0260	PAVED APPROACH, 7 IN.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$17.29)
	0270	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	52	(\$0.18)	(\$9.48)
	0270	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	104.5	(\$0.18)	(\$19.06)
	0270	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	125	(\$0.18)	(\$22.80)
	0270	PAVED APPROACH, 8 IN.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$171.77)
0310	CURB AND GUTTER TYPE B	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$932.20)	
0340	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-2	\$148.00	(\$296.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

Progress Estimate Number 26	Contract ID	230519-C06	Pay Period Start	September 2, 2024	Original Contract Amount	\$20,888,425.35
	Prime Contractor	Leavenworth Excavating & Equipment Company, Inc.	Pay Period End	September 15, 2024	Net Change Order Amount	\$373,445.89
					Current Contract Amount	\$21,261,871.24

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3405	0340	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2	\$148.00	\$296.00
J4S3405B	1760	MANHOLE FRAME AND COVER, TYPE 3	Material			-1	\$425.00	(\$425.00)
	1760	MANHOLE FRAME AND COVER, TYPE 3	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1	\$425.00	\$425.00
	2550	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$10,062.50)
Total								(\$15,292.58)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 18, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3405	FAF 24-1(85)	Grading, paving, drainage, signals, ADA, and resurface	24	JACKSON	on Independence from Sterling Ave to River Blvd
J4S3405B	FAF 24-1(91)	Grading, paving, drainage, signals and ADA	24	JACKSON	on Independence from River Blvd to MO 291

Totals by Job Numbers				
J4S3405		<u>This Estimate</u>	<u>Previous</u>	<u>To Date</u>
	Posted Item Pay	\$299,243.43	\$5,795,012.84	\$6,094,256.27
	Gross Item Adjustments	(\$5,230.08)	\$32,868.51	\$27,638.43
	Gross Item Pay	\$294,013.35	\$5,827,881.35	\$6,121,894.70
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J4S3405B		<u>This Estimate</u>	<u>Previous</u>	<u>To Date</u>
	Posted Item Pay	\$37,616.90	\$103,743.78	\$141,360.68
	Gross Item Adjustments	(\$10,062.50)	\$457,288.76	\$447,226.26
	Gross Item Pay	\$27,554.40	\$561,032.54	\$588,586.94
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 18, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3405B, Item 6143013, Project Item Line Number 1760, Material Set 614301396, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Waiting for District materials to report material.	baldwc2	Overridden
Estimate Exception Type: Item Overrun: Contract 230519-C06, Contract Project J4S3405, Project Item Line Number 0090, Contract Line Item Number 0090, Item 3040504, Minor Item.	A future change order will be developed to correct quantities and remove the exception.	baldwc2	Overridden
Estimate Exception Type: Item Overrun: Contract 230519-C06, Contract Project J4S3405, Project Item Line Number 0340, Contract Line Item Number 0340, Item 6131010, Minor Item.	A future change order will be developed to correct quantities and remove the exception.	baldwc2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$15,050.00	\$15,050.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$338,090.00	\$338,090.00
		0001	0030	2031000	CLASS A EXCAVATION	6,230.00	-519.00	5,711.00	CUYD	5,711.00	\$27.25	\$155,624.75
		0001	0040	2036000	COMPACTING EMBANKMENT	4,865.00	350.00	5,215.00	CUYD	5,215.00	\$3.00	\$15,645.00
		0001	0050	2037075	COMPACTING IN CUT	44.20	0.00	44.20	STA	44.20	\$785.00	\$34,697.00
		0001	0060	2063000	CLASS 3 EXCAVATION	6,394.00	-855.00	5,539.00	CUYD	5,539.00	\$17.70	\$98,040.30
		0001	0070	2063300	CLASS 4 EXCAVATION	75.00	527.00	602.00	CUYD	592.30	\$51.00	\$30,207.30
		0001	0080	2071000	LINEAR GRADING CLASS 1	11.70	0.40	12.10	STA	12.10	\$3,485.00	\$42,168.50
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	5,276.00	335.00	5,611.00	SQYD	5,736.00	\$18.40	\$105,542.40
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	6,857.00	78.00	6,935.00	SQYD	6,785.00	\$23.85	\$161,822.25
		0001	0110	4010106	6 INCHES, BITUMINOUS PAVEMENT	77.00	-77.00	0.00	SQYD	0.00	\$141.00	\$0.00
		0001	0120	4019910	MISC.TEMPORARY BITUMINOUS PAVEMENT	750.00	0.00	750.00	TONS	109.45	\$119.40	\$13,068.33
		0001	0130	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	2,855.60	0.00	2,855.60	TONS	0.00	\$104.50	\$0.00
		0001	0140	4071005	TACK COAT	2,386.00	0.00	2,386.00	GAL	0.00	\$3.50	\$0.00
		0001	0150	5029905	MISC.OPTIONAL PAVEMENT	4,516.00	62.00	4,578.00	SQYD	4,406.80	\$111.50	\$491,358.20
		0001	0160	6042010	ADJUSTING MANHOLE	4.00	0.00	4.00	EA	0.00	\$1,840.00	\$0.00
		0001	0170	6042020	ADJUSTING BASIN OR INLET	8.00	0.00	8.00	EA	8.00	\$1,840.00	\$14,720.00
		0001	0180	6044011	PIPE COLLAR, TYPE A	4.00	-2.00	2.00	EA	1.00	\$1,415.00	\$1,415.00
		0001	0190	6071012A	CHAIN-LINK FENCE (60 IN.)	435.00	16.00	451.00	LF	451.00	\$95.00	\$42,845.00
		0001	0200	6079903	MISC.METAL FENCE	150.00	0.00	150.00	LF	150.00	\$85.00	\$12,750.00
		0001	0210	6081010	CONCRETE CURB RAMP	306.00	13.00	319.00	SQYD	264.00	\$190.00	\$50,160.00
		0001	0220	6081012	TRUNCATED DOMES	715.00	13.00	728.00	SQFT	626.00	\$6.00	\$3,756.00
		0001	0230	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	66.00	-46.00	20.00	LF	20.00	\$165.00	\$3,300.00
		0001	0240	6083004	4 IN. CONCRETE MEDIAN STRIP	44.00	0.00	44.00	SQYD	44.00	\$166.00	\$7,304.00
		0001	0250	6083006	6 IN. CONCRETE MEDIAN STRIP	461.00	70.00	531.00	SQYD	222.00	\$100.00	\$22,200.00
		0001	0260	6085007	PAVED APPROACH, 7 IN.	82.00	79.00	161.00	SQYD	161.00	\$102.00	\$16,422.00
		0001	0270	6085008	PAVED APPROACH, 8 IN.	5,117.00	183.00	5,300.00	SQYD	5,268.50	\$99.50	\$524,215.75
		0001	0280	6086004	CONCRETE SIDEWALK, 4 IN.	2,109.00	48.00	2,157.00	SQYD	2,002.00	\$67.00	\$134,134.00
		0001	0290	6089905	MISC.6 IN. PCCP SHARED USE PATH	3,694.00	1.00	3,695.00	SQYD	3,242.90	\$84.00	\$272,403.60
		0001	0300	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	1,062.00	12.00	1,074.00	LF	1,013.00	\$55.00	\$55,715.00
		0001	0310	6091052	CURB AND GUTTER TYPE B	6,476.00	226.00	6,702.00	LF	6,652.00	\$46.00	\$305,992.00
		0001	0320	6097000	ROCK LINING	13.00	0.00	13.00	CUYD	13.00	\$210.00	\$2,730.00
		0001	0330	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	7.00	0.00	7.00	EA	0.00	\$1,000.00	\$0.00
		0001	0340	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	666.00	-55.00	611.00	SQYD	613.00	\$148.00	\$90,724.00
		0001	0350	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	500.00	-42.00	458.00	SQYD	458.00	\$10.80	\$4,946.40
		0001	0360	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	500.00	-39.00	461.00	SQYD	458.00	\$19.85	\$9,091.30
		0001	0370	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,059.00	-163.00	1,896.00	LF	1,896.00	\$3.85	\$7,299.60
		0001	0380	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,059.00	-184.00	1,875.00	EA	829.00	\$19.00	\$15,751.00
		0001	0390	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	89.30	0.00	89.30	TONS	0.00	\$120.00	\$0.00
		0001	0400	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	408.00	0.00	408.00	SQYD	0.00	\$100.00	\$0.00
		0001	0410	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	2.00	-1.00	1.00	EA	1.00	\$585.00	\$585.00
		0001	0420	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	1.00	3.00	EA	3.00	\$1,125.00	\$3,375.00
		0001	0430	6143013	MANHOLE FRAME AND COVER, TYPE 3	49.00	2.00	51.00	EA	51.00	\$425.00	\$21,675.00
		0001	0440	6161005	CONSTRUCTION SIGNS	1,028.00	212.00	1,240.00	SQFT	904.50	\$7.00	\$6,331.50
		0001	0450	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.00	\$170.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405	0001	0460	6161025	CHANNELIZER (TRIM LINE)	432.00	0.00	432.00	EA	432.00	\$38.00	\$16,416.00
		0001	0470	6161030	TYPE III MOVEABLE BARRICADE	24.00	0.00	24.00	EA	24.00	\$170.00	\$4,080.00
		0001	0475	6161033	DIRECTIONAL INDICATOR BARRICADE	18.00	0.00	18.00	EA	18.00	\$150.00	\$2,700.00
		0001	0480	6161040	FLASHING ARROW PANEL	8.00	0.00	8.00	EA	6.00	\$2,000.00	\$12,000.00
		0001	0490	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$8,500.00	\$17,000.00
		0001	0500	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$626,815.00	\$0.00
		0001	0501	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$519,748.00	\$519,748.00
		0001	0510	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0520	6191000	PAVEMENT EDGE TREATMENT	14,004.00	0.00	14,004.00	LF	1,295.00	\$8.75	\$11,331.25
		0001	0530	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	216.00	0.00	216.00	LF	0.00	\$26.00	\$0.00
		0001	0540	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	45.00	0.00	45.00	EA	0.00	\$230.00	\$0.00
		0001	0550	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	153.00	0.00	153.00	EA	0.00	\$180.00	\$0.00
		0001	0560	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	26.00	0.00	26.00	EA	0.00	\$32.00	\$0.00
		0001	0570	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,528.00	0.00	9,528.00	LF	0.00	\$0.45	\$0.00
		0001	0580	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,129.00	0.00	4,129.00	LF	0.00	\$0.55	\$0.00
		0001	0590	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,011.00	0.00	1,011.00	LF	0.00	\$2.05	\$0.00
		0001	0600	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	127.00	0.00	127.00	LF	0.00	\$23.00	\$0.00
		0001	0605	6207001	PAVEMENT MARKING REMOVAL	161.00	0.00	161.00	LF	0.00	\$2.25	\$0.00
		0001	0610	6214600A	FLOWABLE BACKFILL	53.00	-20.00	33.00	CUYD	23.00	\$176.85	\$4,067.55
		0001	0620	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	29,823.00	0.00	29,823.00	SQYD	0.00	\$2.50	\$0.00
		0001	0630	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$32,800.00	\$32,800.00
		0001	0640	7034001	CLASS B-1 CONCRETE	5.30	-3.80	1.50	CUYD	1.50	\$2,480.00	\$3,720.00
		0001	0650	7034009	CLASS B-1 CONCRETE (RETAINING WALLS)	260.90	4.20	265.10	CUYD	259.60	\$865.00	\$224,554.00
		0001	0660	7034041	CLASS B-1 CONCRETE (CULVERTS)	26.30	0.20	26.50	CUYD	26.50	\$1,925.00	\$51,012.50
		0001	0670	7061000	REINFORCING STEEL	230.00	-167.00	63.00	LB	63.00	\$2.00	\$126.00
		0001	0680	7061030	REINFORCING STEEL (CULVERTS)	3,780.00	-140.00	3,640.00	LB	3,640.00	\$2.10	\$7,644.00
		0001	0690	7061040	REINFORCING STEEL (RETAINING WALL)	32,730.00	621.00	33,351.00	LB	32,962.00	\$1.55	\$51,091.10
		0001	0700	7250315A	15 IN. PIPE GROUP B	1,608.00	-1.00	1,607.00	LF	1,607.00	\$75.65	\$121,569.55
		0001	0710	7250318A	18 IN. PIPE GROUP B	1,263.00	0.00	1,263.00	LF	1,263.00	\$80.55	\$101,734.65
		0001	0720	7250324A	24 IN. PIPE GROUP B	1,205.00	107.00	1,312.00	LF	1,312.00	\$108.95	\$142,942.40
		0001	0730	7250330A	30 IN. PIPE GROUP B	41.00	0.00	41.00	LF	41.00	\$169.00	\$6,929.00
		0001	0740	7259903	MISC.8 IN. PIPE PVC	6.00	0.00	6.00	LF	6.00	\$233.75	\$1,402.50
		0001	0750	7261015	15 IN. PIPE GROUP A	526.00	0.00	526.00	LF	526.00	\$95.55	\$50,259.30
		0001	0760	7261018	18 IN. PIPE GROUP A	185.00	1.00	186.00	LF	186.00	\$105.55	\$19,632.30
		0001	0770	7261024	24 IN. PIPE GROUP A	716.00	-82.00	634.00	LF	634.00	\$124.65	\$79,028.10
		0001	0780	7261030	30 IN. PIPE GROUP A	145.00	0.00	145.00	LF	145.00	\$172.70	\$25,041.50
		0001	0790	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	7.00	9.00	16.00	FT	16.00	\$1,270.00	\$20,320.00
		0001	0800	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	10.00	-5.00	5.00	FT	5.00	\$980.00	\$4,900.00
		0001	0810	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	27.00	0.00	27.00	FT	27.00	\$1,283.00	\$34,641.00
		0001	0820	7319903	MISC.4 FT X 4 FT DROP INLET	10.00	0.00	10.00	LF	10.00	\$1,476.00	\$14,760.00
		0001	0830	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT x 3 FT	193.00	0.00	193.00	LF	193.00	\$2,100.00	\$405,300.00
		0001	0840	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT X 8 FT	5.00	0.00	5.00	LF	5.00	\$3,435.00	\$17,175.00
		0001	0850	7319903	MISC.PRECAST CONCRETE DROP INLET 7.5 FT x 3 FT	31.00	0.00	31.00	LF	31.00	\$1,525.00	\$47,275.00
		0001	0860	7319903	MISC.PRECAST CONCRETE DROP INLET 7.5 FT X 8 FT	4.00	0.00	4.00	LF	4.00	\$3,195.00	\$12,780.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405	0001	0870	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,105.00	\$2,210.00
		0001	0880	8031000A	TURF TYPE TALL FESCUE SODDING	7,917.00	208.00	8,125.00	SQYD	3,094.00	\$5.75	\$17,790.50
		0001	0890	8061003	SEDIMENT TRAP EXCAVATION	90.00	0.00	90.00	CUYD	5.00	\$24.70	\$123.50
		0001	0900	8061004	SEDIMENT TRAP ROCK	90.00	0.00	90.00	CUYD	5.00	\$131.00	\$655.00
		0001	0910	8061005	ROCK DITCH CHECK	248.00	0.00	248.00	LF	126.00	\$72.00	\$9,072.00
		0001	0920	8061007A	CURB INLET CHECK	82.00	0.00	82.00	EA	43.00	\$50.50	\$2,171.50
		0001	0930	8061016	SEDIMENT REMOVAL	187.00	0.00	187.00	CUYD	2.00	\$46.50	\$93.00
		0001	0940	8061017	TEMPORARY SEEDING	1.60	0.00	1.60	ACRE	0.00	\$1,400.00	\$0.00
		0001	0950	8061019	SILT FENCE	4,060.00	0.00	4,060.00	LF	1,858.00	\$3.25	\$6,038.50
		0001	0960	8064140	TYPE 3B EROSION CONTROL BLANKET	2,228.00	0.00	2,228.00	SQYD	0.00	\$1.80	\$0.00
		0001	0970	8069903	MISC.INFILTRATION TRENCH	246.00	0.00	246.00	LF	0.00	\$110.00	\$0.00
		0030	0980	9011115	BRACKET ARM, 15 FT. OR 4.6 M	8.00	-4.00	4.00	EA	4.00	\$1,454.00	\$5,816.00
		0030	0990	9020213	SIGNAL HEAD, TYPE 3S	1.00	0.00	1.00	EA	1.00	\$1,271.00	\$1,271.00
		0030	1000	9020513	SIGNAL HEAD, TYPE 3B	17.00	0.00	17.00	EA	17.00	\$1,382.00	\$23,494.00
		0030	1010	9020514	SIGNAL HEAD, TYPE 4B	4.00	0.00	4.00	EA	4.00	\$1,713.00	\$6,852.00
		0030	1020	9020833	SH-FLAT SHEET - SIGNAL SIGN	141.00	-12.00	129.00	SQFT	129.00	\$93.00	\$11,997.00
		0030	1030	9020834	SIGNAL SIGN, MOUNTING HARDWARE	16.00	0.00	16.00	EA	16.00	\$176.00	\$2,816.00
		0030	1040	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	8.00	-4.00	4.00	EA	4.00	\$505.00	\$2,020.00
		0030	1050	9022708	POST, SIGNAL 8 FT.	8.00	1.00	9.00	EA	5.00	\$1,459.00	\$7,295.00
		0030	1060	9023120	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	1.00	-1.00	0.00	EA	0.00	\$9,477.00	\$0.00
		0030	1070	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	-1.00	0.00	EA	0.00	\$13,645.00	\$0.00
		0030	1080	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	5.00	-1.00	4.00	EA	4.00	\$15,165.00	\$60,660.00
		0030	1090	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	-1.00	0.00	EA	0.00	\$17,872.00	\$0.00
		0030	1100	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	2.00	\$26,645.00	\$53,290.00
		0030	1110	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	394.00	55.00	449.00	LF	449.00	\$34.00	\$15,266.00
		0030	1120	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	91.00	3.00	94.00	LF	94.00	\$47.00	\$4,418.00
		0030	1130	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	44.00	0.00	44.00	LF	44.00	\$57.00	\$2,508.00
		0030	1140	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	584.00	6.00	590.00	LF	590.00	\$49.00	\$28,910.00
		0030	1150	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	760.00	-202.00	558.00	LF	558.00	\$4.50	\$2,511.00
		0030	1160	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	680.00	-20.00	660.00	LF	660.00	\$5.75	\$3,795.00
		0030	1170	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	2,300.00	-1,180.00	1,120.00	LF	1,120.00	\$2.00	\$2,240.00
		0030	1180	9028308	CABLE, 16 AWG 2 CONDUCTOR	2,670.00	20.00	2,690.00	LF	2,690.00	\$2.00	\$5,380.00
		0030	1190	9028310	CABLE, 16 AWG 5 CONDUCTOR	2,690.00	20.00	2,710.00	LF	2,710.00	\$2.75	\$7,452.50
		0030	1200	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,190.00	15.00	3,205.00	LF	3,205.00	\$3.25	\$10,416.25
		0030	1210	9028811	PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	4.00	\$2,738.00	\$10,952.00
		0030	1220	9028812	PULL BOX, PREFORMED CLASS 3	5.00	0.00	5.00	EA	5.00	\$4,610.00	\$23,050.00
		0030	1230	9029100	BASE, CONCRETE	28.70	1.60	30.30	CUYD	30.30	\$3,521.00	\$106,686.30
		0030	1240	9029902	MISC.ACCESSIBLE PEDSTRIAN SIGNALS	16.00	0.00	16.00	EA	8.00	\$1,792.00	\$14,336.00
		0030	1250	9029902	MISC.CCTV CAMERA ASSEMBLY RELOCATION	1.00	0.00	1.00	EA	1.00	\$3,215.00	\$3,215.00
		0030	1260	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	16.00	0.00	16.00	EA	8.00	\$1,090.00	\$8,720.00
		0030	1270	9029902	MISC.EMERGENCY VEHICLE PREEMPTION SYSTEM	2.00	0.00	2.00	EA	2.00	\$13,213.00	\$26,426.00
		0030	1280	9029902	MISC.KC DISTRICT VIDEO DETECTION SYSTEM	2.00	0.00	2.00	EA	2.00	\$27,377.00	\$54,754.00
		0030	1290	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$39,883.00	\$0.00
		0030	1300	9029902	MISC.WIRELESS RADIO SYSTEM RELOCATION	2.00	0.00	2.00	EA	2.00	\$3,750.00	\$7,500.00
		0040	1310	9031270A	2 IN. PSST POST - 12 GA.	523.00	12.00	535.00	LF	315.40	\$21.00	\$6,623.40
		0040	1320	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	40.00	1.00	41.00	EA	24.00	\$110.00	\$2,640.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230519-C06	J4S3405	0040	1330	9031280	2.5 IN. PSST POST - 12 GA.	142.00	0.00	142.00	LF	67.70	\$23.00	\$1,557.10		
		0040	1340	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	10.00	0.00	10.00	EA	5.00	\$180.00	\$900.00		
		0040	1350	9035004A	SH-FLAT SHEET	384.00	11.00	395.00	SQFT	254.00	\$22.00	\$5,588.00		
		0001	5001	6189901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$107,067.00	\$107,067.00		
		0001	5002	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	0.00	5.00	5.00	FT	5.00	\$1,289.00	\$6,445.00		
		0001	5003	6169902	MISC.ADA MOVABLE BARRICADES	0.00	10.00	10.00	EA	6.00	\$126.00	\$756.00		
		0030	5004	9029902	MISC.POST, SIGNAL 4 FT.	0.00	2.00	2.00	EA	0.00	\$1,354.50	\$0.00		
		0030	5005	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	0.00	2.00	2.00	EA	2.00	\$15,487.50	\$30,975.00		
		0030	5006	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	0.00	1.00	1.00	EA	1.00	\$9,397.50	\$9,397.50		
		0030	5007	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	0.00	1.00	1.00	EA	1.00	\$18,138.75	\$18,138.75		
		0001	5008	6139907	MISC.PAVEMENT REPER PER CUBIC YARD	0.00	50.00	50.00	CUYD	45.10	\$265.25	\$11,962.78		
		0001	5009	9011010	RELOCATED POLE	0.00	2.00	2.00	EA	2.00	\$2,682.75	\$5,365.50		
		0001	5010	9019903	MISC.HIGHWAY LIGHTING	0.00	204.00	204.00	LF	204.00	\$4.47	\$911.88		
		0001	5011	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	0.00	88.00	88.00	LF	88.00	\$47.92	\$4,216.96		
		0001	5012	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	0.00	78.00	78.00	LF	78.00	\$35.75	\$2,788.50		
		0001	5013	2063100	CLASS 3 EXCAVATION IN ROCK	0.00	719.00	719.00	CUYD	719.00	\$85.00	\$61,115.00		
		0001	5014	2063400	CLASS 4 EXCAVATION IN ROCK	0.00	168.00	168.00	CUYD	168.00	\$85.00	\$14,280.00		
		0001	5015	2035500	EMBANKMENT IN PLACE	0.00	168.00	168.00	CUYD	168.00	\$25.00	\$4,200.00		
		0001	5016	7259902	MISC.11.25 BEND FOR 24 INCH PIPE	0.00	1.00	1.00	EA	1.00	\$665.00	\$665.00		
		0001	5017	7319902	MISC.SAW CUTTING INLETS	0.00	2.00	2.00	EA	2.00	\$630.00	\$1,260.00		
		0001	5018	7269923	SEWER	0.00	42.00	42.00	LF	42.00	\$214.00	\$8,988.00		
		0001	5019	6189901	MISC.MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$3,250.00	\$3,250.00		
		0030	5020	9029902	MISC.EXTENTION FOR PUSH BUTTON DETECTOR	0.00	2.00	2.00	EA	2.00	\$210.00	\$420.00		
		0030	5021	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	0.00	1.00	1.00	EA	1.00	\$9,363.90	\$9,363.90		
		0001	5022	6089903	MISC.6 IN. CURB	0.00	1,400.00	1,400.00	LF	965.50	\$28.87	\$27,873.98		
		Project J4S3405 - Total Value Posted to Date as of Report Generated Date												\$6,094,256.18
		J4S3405B	J4S3405B	0001	1360	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$15,050.00	\$0.00
0001	1370			2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$619,450.00	\$0.00		
0001	1380			2031000	CLASS A EXCAVATION	11,518.00	0.00	11,518.00	CUYD	0.00	\$32.00	\$0.00		
0001	1390			2036000	COMPACTING EMBANKMENT	9,823.00	0.00	9,823.00	CUYD	0.00	\$3.00	\$0.00		
0001	1400			2037075	COMPACTING IN CUT	88.70	0.00	88.70	STA	0.00	\$755.00	\$0.00		
0001	1410			2063000	CLASS 3 EXCAVATION	19,060.00	-361.00	18,699.00	CUYD	21.00	\$12.65	\$265.65		
0001	1420			2063300	CLASS 4 EXCAVATION	3.00	0.00	3.00	CUYD	0.00	\$280.65	\$0.00		
0001	1430			2071000	LINEAR GRADING CLASS 1	26.40	0.00	26.40	STA	0.00	\$3,600.00	\$0.00		
0001	1440			3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	10,574.00	0.00	10,574.00	SQYD	0.00	\$19.70	\$0.00		
0001	1450			3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	14,304.00	0.00	14,304.00	SQYD	0.00	\$28.20	\$0.00		
0001	1460			4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	3,474.70	0.00	3,474.70	TONS	0.00	\$115.00	\$0.00		
0001	1470			4019910	MISC.Temporary Bituminous Pavement	750.00	0.00	750.00	TONS	0.00	\$119.40	\$0.00		
0001	1480			4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	7,329.90	0.00	7,329.90	TONS	0.00	\$97.00	\$0.00		
0001	1490			4071005	TACK COAT	6,124.00	0.00	6,124.00	GAL	0.00	\$3.50	\$0.00		
0001	1500			5029905	MISC.Optional Pavement	7,760.00	0.00	7,760.00	SQYD	0.00	\$106.75	\$0.00		
0001	1510			6042010	ADJUSTING MANHOLE	12.00	0.00	12.00	EA	0.00	\$2,025.00	\$0.00		
0001	1520			6042020	ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	0.00	\$1,840.00	\$0.00		
0001	1530			6044011	PIPE COLLAR, TYPE A	6.00	0.00	6.00	EA	0.00	\$1,415.00	\$0.00		
0001	1540			6049902	MISC.ADJUSTING METER OR VALVE BOX	19.00	0.00	19.00	EA	0.00	\$1,035.00	\$0.00		
0001	1550			6071101	MODIFIED CONCRETE GUTTER TYPE A	48.00	0.00	48.00	LF	0.00	\$154.00	\$0.00		
0001	1560			6081010	CONCRETE CURB RAMP	1,173.00	50.00	1,223.00	SQYD	0.00	\$170.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405B	0001	1570	6081012	TRUNCATED DOMES	1,504.00	50.00	1,554.00	SQFT	0.00	\$5.00	\$0.00
		0001	1580	6083006	6 IN. CONCRETE MEDIAN STRIP	72.00	0.00	72.00	SQYD	0.00	\$105.00	\$0.00
		0001	1590	6085007	PAVED APPROACH, 7 IN.	2,243.00	0.00	2,243.00	SQYD	0.00	\$91.00	\$0.00
		0001	1600	6085008	PAVED APPROACH, 8 IN.	8,303.00	0.00	8,303.00	SQYD	0.00	\$99.00	\$0.00
		0001	1610	6086004	CONCRETE SIDEWALK, 4 IN.	5,723.00	0.00	5,723.00	SQYD	0.00	\$63.00	\$0.00
		0001	1620	6089905	MISC.CONCRETE SIDEWALK, 6 IN. (BUS STOP)	28.00	0.00	28.00	SQYD	0.00	\$190.00	\$0.00
		0001	1630	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	1,804.00	0.00	1,804.00	LF	0.00	\$57.00	\$0.00
		0001	1640	6091052	CURB AND GUTTER TYPE B	19,632.00	0.00	19,632.00	LF	0.00	\$46.00	\$0.00
		0001	1650	6092032	CONCRETE CURB LOW PROFILE TYPE F	252.00	0.00	252.00	LF	0.00	\$55.00	\$0.00
		0001	1660	6097000	ROCK LINING	25.00	0.00	25.00	CUYD	0.00	\$385.00	\$0.00
		0001	1670	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	7.00	0.00	7.00	EA	0.00	\$1,000.00	\$0.00
		0001	1680	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,072.00	0.00	1,072.00	SQYD	0.00	\$150.00	\$0.00
		0001	1690	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,072.00	0.00	1,072.00	SQYD	0.00	\$9.80	\$0.00
		0001	1700	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	1,072.00	0.00	1,072.00	SQYD	0.00	\$18.75	\$0.00
		0001	1710	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	3,623.00	0.00	3,623.00	LF	0.00	\$3.85	\$0.00
		0001	1720	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	3,623.00	0.00	3,623.00	EA	0.00	\$19.00	\$0.00
		0001	1730	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	171.00	0.00	171.00	TONS	0.00	\$120.00	\$0.00
		0001	1740	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	780.50	0.00	780.50	SQYD	0.00	\$100.00	\$0.00
		0001	1750	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	2.00	4.00	EA	0.00	\$1,125.00	\$0.00
		0001	1760	6143013	MANHOLE FRAME AND COVER, TYPE 3	144.00	-2.00	142.00	EA	1.00	\$425.00	\$425.00
		0001	1770	6161005	CONSTRUCTION SIGNS	1,018.00	0.00	1,018.00	SQFT	0.00	\$9.00	\$0.00
		0001	1780	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$85.00	\$0.00
		0001	1790	6161025	CHANNELIZER (TRIM LINE)	615.00	0.00	615.00	EA	200.00	\$60.00	\$12,000.00
		0001	1800	6161030	TYPE III MOVEABLE BARRICADE	28.00	0.00	28.00	EA	0.00	\$225.00	\$0.00
		0001	1805	6161033	DIRECTIONAL INDICATOR BARRICADE	18.00	0.00	18.00	EA	0.00	\$200.00	\$0.00
		0001	1810	6161040	FLASHING ARROW PANEL	8.00	0.00	8.00	EA	0.00	\$3,000.00	\$0.00
		0001	1820	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$16,000.00	\$0.00
		0001	1830	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$1,214,390.00	\$0.00
		0001	1840	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	1850	6191000	PAVEMENT EDGE TREATMENT	33,626.00	0.00	33,626.00	LF	0.00	\$8.75	\$0.00
		0001	1860	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	917.00	0.00	917.00	LF	0.00	\$21.00	\$0.00
		0001	1870	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	86.00	0.00	86.00	EA	0.00	\$220.00	\$0.00
		0001	1880	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	417.00	0.00	417.00	EA	0.00	\$180.00	\$0.00
		0001	1890	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	52.00	0.00	52.00	EA	0.00	\$32.00	\$0.00
		0001	1900	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	36,721.00	0.00	36,721.00	LF	0.00	\$0.30	\$0.00
		0001	1910	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,579.00	0.00	8,579.00	LF	0.00	\$0.45	\$0.00
		0001	1920	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	71.00	0.00	71.00	LF	0.00	\$23.00	\$0.00
		0001	1925	6207001	PAVEMENT MARKING REMOVAL	829.00	0.00	829.00	LF	0.00	\$2.25	\$0.00
		0001	1930	6214600A	FLOWABLE BACKFILL	10.00	0.00	10.00	CUYD	0.00	\$202.00	\$0.00
		0001	1940	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	76,541.00	0.00	76,541.00	SQYD	0.00	\$2.00	\$0.00
0001	1950	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$65,600.00	\$0.00		
0001	1960	7034009	CLASS B-1 CONCRETE (RETAINING WALLS)	34.40	0.00	34.40	CUYD	0.00	\$1,150.00	\$0.00		
0001	1970	7034041	CLASS B-1 CONCRETE (CULVERTS)	2.10	0.00	2.10	CUYD	0.00	\$4,030.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405B	0001	1980	7061030	REINFORCING STEEL (CULVERTS)	320.00	0.00	320.00	LB	0.00	\$2.50	\$0.00
		0001	1990	7061040	REINFORCING STEEL (RETAINING WALL)	2,630.00	0.00	2,630.00	LB	0.00	\$1.55	\$0.00
		0001	2000	7250312A	12 IN. PIPE GROUP B	24.00	0.00	24.00	LF	0.00	\$80.00	\$0.00
		0001	2010	7250315A	15 IN. PIPE GROUP B	385.00	0.00	385.00	LF	0.00	\$81.00	\$0.00
		0001	2020	7250318A	18 IN. PIPE GROUP B	8,643.00	10.00	8,653.00	LF	0.00	\$83.00	\$0.00
		0001	2030	7250324A	24 IN. PIPE GROUP B	3,138.00	-390.00	2,748.00	LF	0.00	\$116.00	\$0.00
		0001	2040	7250330A	30 IN. PIPE GROUP B	60.00	0.00	60.00	LF	0.00	\$360.00	\$0.00
		0001	2050	7250336A	36 IN. PIPE GROUP B	259.00	0.00	259.00	LF	0.00	\$405.00	\$0.00
		0001	2060	7250342A	42 IN. PIPE GROUP B	20.00	0.00	20.00	LF	0.00	\$1,310.00	\$0.00
		0001	2070	7250412	12 IN. PIPE GROUP C	58.00	0.00	58.00	LF	0.00	\$70.30	\$0.00
		0001	2080	7259903	MISC.10 IN. PIPE GROUP B	6.00	0.00	6.00	LF	0.00	\$290.00	\$0.00
		0001	2090	7259903	MISC.27 IN. PIPE GROUP B	6.00	0.00	6.00	LF	0.00	\$420.00	\$0.00
		0001	2100	7261015	15 IN. PIPE GROUP A	75.00	0.00	75.00	LF	0.00	\$81.00	\$0.00
		0001	2110	7261018	18 IN. PIPE GROUP A	2,112.00	0.00	2,112.00	LF	0.00	\$86.00	\$0.00
		0001	2120	7261024	24 IN. PIPE GROUP A	927.00	0.00	927.00	LF	0.00	\$115.00	\$0.00
		0001	2130	7261036	36 IN. PIPE GROUP A	70.00	0.00	70.00	LF	0.00	\$196.00	\$0.00
		0001	2140	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	12.00	1.00	13.00	FT	0.00	\$685.00	\$0.00
		0001	2150	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	6.00	-6.00	0.00	FT	0.00	\$1,010.00	\$0.00
		0001	2160	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	336.00	-21.00	315.00	FT	0.00	\$1,340.00	\$0.00
		0001	2170	7319903	MISC.FIELD INLET	63.00	-42.00	21.00	LF	0.00	\$1,056.00	\$0.00
		0001	2180	7319903	MISC.JUNCTION BOX	13.00	-1.00	12.00	LF	0.00	\$1,142.00	\$0.00
		0001	2190	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT x 3 FT	233.00	-18.00	215.00	LF	5.18	\$1,970.00	\$10,204.60
		0001	2200	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT X 5 FT	29.00	0.00	29.00	LF	0.00	\$1,985.00	\$0.00
		0001	2210	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT X 8 FT	14.00	0.00	14.00	LF	0.00	\$2,895.00	\$0.00
		0001	2220	7319903	MISC.PRECAST CONCRETE DROP INLET 5 FT X 8 FT	14.00	0.00	14.00	LF	0.00	\$2,395.00	\$0.00
		0001	2230	7319903	MISC.PRECAST CONCRETE DROP INLET 7.5 FT x 3 FT	115.00	-13.00	102.00	LF	0.00	\$2,075.00	\$0.00
		0001	2240	7319903	MISC.TYPE S-1 INLET	7.00	4.00	11.00	LF	0.00	\$1,485.00	\$0.00
		0001	2250	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,080.00	\$0.00
		0001	2260	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,130.00	\$0.00
		0001	2270	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,570.00	\$0.00
		0001	2280	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,895.00	\$0.00
		0001	2290	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$785.00	\$0.00
		0001	2300	8031000A	TURF TYPE TALL FESCUE SODDING	25,878.00	0.00	25,878.00	SQYD	0.00	\$5.75	\$0.00
		0001	2310	8061003	SEDIMENT TRAP EXCAVATION	45.00	0.00	45.00	CUYD	0.00	\$24.70	\$0.00
		0001	2320	8061004	SEDIMENT TRAP ROCK	45.00	0.00	45.00	CUYD	0.00	\$130.00	\$0.00
		0001	2330	8061005	ROCK DITCH CHECK	783.00	0.00	783.00	LF	0.00	\$72.00	\$0.00
		0001	2340	8061007A	CURB INLET CHECK	185.00	0.00	185.00	EA	0.00	\$55.00	\$0.00
		0001	2350	8061016	SEDIMENT REMOVAL	385.00	0.00	385.00	CUYD	0.00	\$45.00	\$0.00
		0001	2360	8061017	TEMPORARY SEEDING	5.40	0.00	5.40	ACRE	0.00	\$1,400.00	\$0.00
		0001	2370	8061019	SILT FENCE	8,433.00	0.00	8,433.00	LF	0.00	\$3.25	\$0.00
		0001	2380	8064140	TYPE 3B EROSION CONTROL BLANKET	2,211.00	0.00	2,211.00	SQYD	0.00	\$1.80	\$0.00
		0030	2390	9011115	BRACKET ARM, 15 FT. OR 4.6 M	18.00	-6.00	12.00	EA	0.00	\$1,494.00	\$0.00
		0030	2400	9020213	SIGNAL HEAD, TYPE 3S	4.00	0.00	4.00	EA	0.00	\$1,262.00	\$0.00
0030	2410	9020513	SIGNAL HEAD, TYPE 3B	34.00	2.00	36.00	EA	0.00	\$1,382.00	\$0.00		
0030	2420	9020514	SIGNAL HEAD, TYPE 4B	11.00	1.00	12.00	EA	0.00	\$1,713.00	\$0.00		
0030	2430	9020833	SH-FLAT SHEET - SIGNAL SIGN	350.00	-28.50	321.50	SQFT	0.00	\$96.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405B	0030	2440	9020834	SIGNAL SIGN, MOUNTING HARDWARE	39.00	1.00	40.00	EA	0.00	\$171.00	\$0.00
		0030	2450	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	18.00	-6.00	12.00	EA	0.00	\$506.00	\$0.00
		0030	2460	9022708	POST, SIGNAL 8 FT.	18.00	12.00	30.00	EA	0.00	\$1,459.00	\$0.00
		0030	2470	9023120	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	1.00	-1.00	0.00	EA	0.00	\$9,477.00	\$0.00
		0030	2480	9023125	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	2.00	-2.00	0.00	EA	0.00	\$11,121.00	\$0.00
		0030	2490	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	2.00	0.00	2.00	EA	0.00	\$13,008.00	\$0.00
		0030	2500	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	1.00	2.00	EA	0.00	\$13,646.00	\$0.00
		0030	2510	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	2.00	-1.00	1.00	EA	0.00	\$15,165.00	\$0.00
		0030	2520	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	2.00	0.00	2.00	EA	0.00	\$15,877.00	\$0.00
		0030	2530	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	6.00	-2.00	4.00	EA	0.00	\$17,872.00	\$0.00
		0030	2540	9023155	POST, TYPE CL, 55 FT. ARM	1.00	0.00	1.00	EA	0.00	\$19,270.00	\$0.00
		0030	2550	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	1.00	\$26,888.00	\$26,888.00
		0030	2560	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	371.00	97.00	468.00	LF	80.00	\$37.75	\$3,020.00
		0030	2570	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	144.00	55.00	199.00	LF	35.00	\$56.50	\$1,977.50
		0030	2580	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	58.00	-11.00	47.00	LF	16.00	\$71.50	\$1,144.00
		0030	2590	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	1,369.00	8.00	1,377.00	LF	257.00	\$52.50	\$13,492.50
		0030	2600	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,620.00	-470.00	1,150.00	LF	0.00	\$4.75	\$0.00
		0030	2610	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	490.00	10.00	500.00	LF	260.00	\$5.25	\$1,365.00
		0030	2620	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	3,750.00	-600.00	3,150.00	LF	0.00	\$2.00	\$0.00
		0030	2630	9028308	CABLE, 16 AWG 2 CONDUCTOR	5,960.00	60.00	6,020.00	LF	0.00	\$2.00	\$0.00
		0030	2640	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,020.00	30.00	6,050.00	LF	0.00	\$2.50	\$0.00
		0030	2650	9028311	CABLE, 16 AWG 7 CONDUCTOR	6,300.00	290.00	6,590.00	LF	0.00	\$3.25	\$0.00
		0030	2660	9028810	PULL BOX, PREFORMED CLASS 1	1.00	0.00	1.00	EA	0.00	\$1,984.00	\$0.00
		0030	2670	9028811	PULL BOX, PREFORMED CLASS 2	11.00	0.00	11.00	EA	2.00	\$2,726.00	\$5,452.00
		0030	2680	9028812	PULL BOX, PREFORMED CLASS 3	7.00	0.00	7.00	EA	2.00	\$4,597.00	\$9,194.00
		0030	2690	9029100	BASE, CONCRETE	56.10	10.00	66.10	CUYD	12.41	\$3,752.50	\$46,568.52
		0030	2700	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNAL	44.00	0.00	44.00	EA	0.00	\$1,792.00	\$0.00
		0030	2710	9029902	MISC.CCTV CAMERA ASSEMBLY RELOCATION	1.00	0.00	1.00	EA	0.00	\$3,503.00	\$0.00
		0030	2720	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	44.00	0.00	44.00	EA	0.00	\$1,090.00	\$0.00
		0030	2730	9029902	MISC.EMERGENCY VEHICLE PREEMPTION SYSTEM	6.00	0.00	6.00	EA	0.00	\$14,499.00	\$0.00
		0030	2740	9029902	MISC.KC DISTRICT VIDEO DETECTION SYSTEM	4.00	0.00	4.00	EA	0.00	\$27,953.00	\$0.00
		0030	2750	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$39,883.00	\$0.00
		0030	2760	9029902	MISC.VIDEO DETECTION CAMERA RELOCATION	1.00	1.00	2.00	EA	0.00	\$3,215.00	\$0.00
		0030	2770	9029902	MISC.WIRELESS RADIO SYSTEM RELOCATION	4.00	1.00	5.00	EA	0.00	\$3,895.00	\$0.00
		0040	2780	9031010	CONCRETE FOOTINGS, EMBEDDED	2.30	0.00	2.30	CUYD	0.00	\$1,250.00	\$0.00
		0040	2790	9031210	STRUCTURAL STEEL POSTS	50.00	0.00	50.00	LB	0.00	\$15.50	\$0.00
		0040	2800	9031220	PIPE POSTS	300.00	0.00	300.00	LB	0.00	\$10.00	\$0.00
		0040	2810	9031270A	2 IN. PSST POST - 12 GA.	1,544.00	0.00	1,544.00	LF	0.00	\$21.00	\$0.00
		0040	2820	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	122.00	0.00	122.00	EA	0.00	\$110.00	\$0.00
		0040	2830	9031280	2.5 IN. PSST POST - 12 GA.	305.00	0.00	305.00	LF	0.00	\$23.00	\$0.00
		0040	2840	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	20.00	0.00	20.00	EA	0.00	\$180.00	\$0.00
		0040	2850	9035004A	SH-FLAT SHEET	1,043.00	0.00	1,043.00	SQFT	0.00	\$22.00	\$0.00
		0030	5101	9029902	MISC.POST, SIGNAL 4 FT.	0.00	3.00	3.00	EA	0.00	\$1,354.50	\$0.00
		0001	5102	7319903	MISC.PRECAST CONCRETE DROP INLET 3.5 FT X 4 FT	0.00	6.00	6.00	LF	0.00	\$1,295.00	\$0.00
		0030	5103	9023220	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	0.00	1.00	1.00	EA	0.00	\$8,111.25	\$0.00
		0030	5104	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	0.00	1.00	1.00	EA	0.00	\$9,397.50	\$0.00
		0030	5105	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	0.00	1.00	1.00	EA	0.00	\$15,487.50	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C06	J4S3405B	0030	5106	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	0.00	1.00	1.00	EA	0.00	\$18,138.75	\$0.00
		0030	5107	9023255	POST, TYPE C, 55 FT. ARM	0.00	2.00	2.00	EA	0.00	\$22,627.50	\$0.00
		0001	5108	7319903	MISC.PRECAST CONCRETE DROP INLET 5 FT X 4 FT	0.00	16.00	16.00	LF	0.00	\$1,585.00	\$0.00
		0001	5109	7319903	MISC.PRECAST CONCRETE DROP INLET 7.5 FT X 4 FT	0.00	10.00	10.00	LF	0.00	\$2,185.00	\$0.00
		0001	5110	7319903	MISC.PRECAST CONCRETE DROP INLET 10 FT X 4 FT	0.00	17.00	17.00	LF	0.00	\$2,095.00	\$0.00
		0001	5111	6141023	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	0.00	1.00	1.00	EA	0.00	\$3,990.00	\$0.00
		0001	5112	7319903	MISC.5 FT X 4 FT FIELD INLET	0.00	42.00	42.00	LF	0.00	\$1,422.00	\$0.00
		0001	5113	7319903	MISC.PRECAST CONCRTE DROP INLET 4 FT X 4 FT	0.00	4.00	4.00	LF	0.00	\$1,559.00	\$0.00
		0001	5114	7259902	MISC.5 BEND FOR 18 INCH PIPE	0.00	1.00	1.00	EA	0.00	\$380.00	\$0.00
		0001	5115	7319902	MISC.SAW CUTTING INLETS	0.00	2.00	2.00	EA	0.00	\$630.00	\$0.00
		0001	5116	7269923	SEWER	0.00	42.00	42.00	LF	0.00	\$214.00	\$0.00
		0001	5117	6189901	MISC.MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$3,250.00	\$0.00
		0030	5118	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	0.00	1.00	1.00	EA	1.00	\$9,363.90	\$9,363.90
		0001	5119	6099903	MISC.6 IN. CURB	0.00	2,000.00	2,000.00	LF	0.00	\$29.93	\$0.00
Project J4S3405B - Total Value Posted to Date as of Report Generated Date											\$141,360.68	
230519-C06 Overall - Total Value Posted to Date as of Report Generated Date											\$6,235,616.86	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3405

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	2036000	COMPACTING EMBANKMENT	9/3/24	9/12/24	266.00	CUYD	24 hwy	87+50		90+00	LT	
0090	3040504	TYPE 5 AGGREGATE FOR BASE	9/3/24	9/12/24	366.00	SQYD	86+22 LT, 87+97 LT, 89+02 LT and 89+95 LT					
			9/11/24	9/16/24	125.00	SQYD	24 hwy	92+10	RT			
0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	9/3/24	9/12/24	475.10	SQYD	OPT/C&G	86+29		92+50	LT	
0150	5029905	MISC.	9/5/24	9/6/24	262.30	SQYD	24 hwy	87+50		91+60	RT	
			9/10/24	9/11/24	94.60	SQYD	24 hwy	86+02		87+97	LT	
			9/11/24	9/16/24	22.70	SQYD	24 hwy	89+44		89+95	LT	
					30.40	SQYD	24 hwy	88+36		89+02	LT	
					46.10	SQYD	24 hwy	86+97		87+50	RT	
			9/16/24	61.70	SQYD	24 hwy	86+02		86+72	RT		
			9/12/24	9/16/24	54.90	SQYD	24 hwy	90+30		92+08	LT	
0160	6042010	ADJUSTING MANHOLE	9/11/24	9/16/24	-1.00	EA	City of Independence adjusted the manhole.	86+79	LT			
0170	6042020	ADJUSTING BASIN OR INLET	9/3/24	9/12/24	1.00	EA	24 hwy	71+44	LT			
			9/5/24	9/6/24	1.00	EA	24 hwy	82+51	RT			
0210	6081010	CONCRETE CURB RAMP	9/4/24	9/9/24	8.00	SQYD	24 hwy	69+56		69+71	LT	
				9/9/24	10.00	SQYD	24 hwy	70+24		70+40	LT	
			9/5/24	9/6/24	93.00	SQYD	Forest	73+04		73+95	LT/RT	
			9/9/24	9/10/24	12.00	SQYD	24 hwy	80+24		80+47	LT	
			9/10/24	9/11/24	13.00	SQYD	24 hwy	80+98		81+21	LT	
0220	6081012	TRUNCATED DOMES	9/4/24	9/9/24	10.00	SQFT	24 hwy	69+56		69+71	LT	
				9/9/24	10.00	SQFT	24 hwy	70+24		70+40	LT	
			9/5/24	9/6/24	124.00	SQFT	Forest	73+04		73+95	LT/RT	
			9/9/24	9/10/24	33.00	SQFT	24 hwy	80+24		80+47	LT	
			9/10/24	9/11/24	33.00	SQFT	24 hwy	80+98		81+21	LT	
0240	6083004	4 IN. CONCRETE MEDIAN STRIP	9/9/24	9/10/24	44.00	SQYD	24 hwy	77+07		77+81	RT	
0260	6085007	PAVED APPROACH, 7 IN.	9/9/24	9/10/24	53.00	SQYD	24 hwy	86+22	LT			
0270	6085008	PAVED APPROACH, 8 IN.	9/9/24	9/10/24	52.00	SQYD	24 hwy	87+97	LT			
			9/10/24	9/11/24	52.00	SQYD	24 hwy	89+95	LT			
				9/11/24	52.50	SQYD	24 hwy	89+02	LT			
			9/12/24	9/16/24	125.00	SQYD	24 hwy	90+10	RT			
0280	6086004	CONCRETE SIDEWALK, 4 IN.	9/4/24	9/9/24	25.00	SQYD	24 hwy	71+42		71+49	LT	
				9/9/24	27.00	SQYD	24 hwy	69+20		69+56	LT	
				9/9/24	45.00	SQYD	24 hwy	71+86		72+67	LT	
			9/5/24	9/6/24	4.00	SQYD	24 hwy	77+70		77+75	RT	
				9/6/24	9.00	SQYD	24 hwy	73+15		73+20	RT	
				9/6/24	24.00	SQYD	24 hwy	72+67		73+07	LT	
			9/9/24	9/10/24	82.00	SQYD	24 hwy	79+09		80+24	LT	
			9/10/24	9/11/24	325.00	SQYD	24 hwy	81+21		86+08	LT	
0290	6089905	MISC. CONCRETE	9/5/24	9/6/24	16.00	SQYD	24 hwy	77+61	RT			
				9/6/24	320.00	SQYD	24 hwy	81+51		84+30	RT	
			9/11/24	9/16/24	57.40	SQYD	24 hwy	89+12		89+81	RT	
				9/16/24	60.50	SQYD	24 hwy	89+81		90+24	RT	
9/12/24	9/16/24	224.50	SQYD	24 hwy	88+54		91+00	RT				
0300	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	9/10/24	9/11/24	12.00	LF	24 hwy	89+68		89+81	LT	
			9/11/24	15.00	LF	24 hwy	70+42					
0310	6091052	CURB AND GUTTER TYPE B	9/4/24	9/9/24	410.00	LF	24 hwy	87+50		91+60	RT	
			9/9/24	9/10/24	115.00	LF	24 hwy	86+42		87+58	LT	
			9/10/24	9/11/24	17.00	LF	24 hwy	89+44		89+61	LT	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0310	6091052	CURB AND GUTTER TYPE B	9/10/24	9/11/24	25.00	LF	24 hwy	88+36		88+61		
				9/11/24	67.00	LF	24 hwy	86+97		87+50		
				9/11/24	89.00	LF	24 hwy	86+29		86+72		
				9/12/24	14.00	LF	24 hwy	92+35		92+49		
				9/16/24	179.00	LF	24 hwy	90+30		92+08		
1230	9029100	BASE, CONCRETE	9/3/24	9/12/24	0.44	CUYD	Pole 3 @ Forest	73+87				
			9/6/24	9/9/24	1.75	CUYD	#1,7.9 & 10 Forest	73+85				

Project: J4S3405B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
2550	9024283	CONTROLLER ASSEMBLY HOUSING,	9/3/24	9/12/24	1.00	EA	River	1200+43				
2610	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	9/3/24	9/12/24	260.00	LF	Power to controller	107+29				
5118	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	9/3/24	9/12/24	1.00	EA	River	1200+59				

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4S3405	0440	September 5, 2023	516	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.03	Harris	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.042	Claremont	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.043	Crystlar	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.048	Carlisle	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.055	Grand	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.061	Cottage	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.094	Vassar	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.31	Delware to US 24	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.065	Sugar Creek	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.024	Forrest	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.062	Forrest	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.076	River	1.00	16.00			16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		1.445	Sterling	1.00	16.00			16.00
				WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		1.448	Sterling	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.474	Sterling	1.00	16.00			16.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		13.919	24 Hwy	1.00	8.00			8.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		13.992	24 Hwy	1.00	10.00			10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		14.061	24 Hwy	1.00	12.00			12.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		14.187	24 hwy	1.00	16.00			16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		14.231	24 Hwy	1.00	16.00			16.00
				WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		14.244	24 Hwy	1.00	16.00			16.00
				CONST-5 36x48 12.00 POINT OF PRESENCE		14.304	24 Hwy	1.00	12.00			12.00
				GO20-2 48x24 8.00 END ROAD WORK		15.497	24 Hwy	1.00	8.00			8.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		205.442	24 Hwy	1.00	8.00			8.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		205.49	24 Hwy	1.00	10.00			10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		205.617	24 Hwy	1.00	12.00			12.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		206.085	24 hwy	1.00	16.00			16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		206.14	24 Hwy	1.00	16.00			16.00
				WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		206.175	24 Hwy	1.00	16.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK		207.152	24 Hwy	1.00	8.00			8.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		3.036	River	1.00	16.00			16.00
				WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		6.66	Sterling	1.00	16.00			16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		6.693	Sterling	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		6.739	Sterling	1.00	16.00			16.00
				CONST-5 36x48 12.00 POINT OF		24 Hwy	1.00	12.00				12.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4S3405	0440	September 5, 2023	516	PRESENCE WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			24 Hwy	1.00	16.00			16.00
		September 25, 2023	4	R9-9 24x12 2.00 SIDEWALK CLOSED	44+80 Rt		24 Hwy	1.00	2.00			2.00
				R9-9 24x12 2.00 SIDEWALK CLOSED	42+10 Rt		24 Hwy	1.00	2.00			2.00
		October 3, 2023	2	R9-9 24x12 2.00 SIDEWALK CLOSED	48+25 RT		24 Hwy	1.00	2.00			2.00
		October 4, 2023	2	R9-9 24x12 2.00 SIDEWALK CLOSED	47+25 RT		24 Hwy	1.00	2.00			2.00
		October 9, 2023	140	R4-7a 36x48 12.00 KEEP RIGHT (HORIZONTAL ARROW)		14.566	24 Hwy	1.00	12.00			12.00
				WO1-4R 48x48 16.00 REVERSE CURVE (SYMBOL RIGHT ARROW)		14.558	24 Hwy	1.00	16.00			16.00
				WO1-4L 48x48 16.00 REVERSE CURVE (SYMBOL LEFT ARROW)		14.682	24 Hwy	1.00	16.00			16.00
				R3-2 48x48 16.00 NO LEFT TURN (SYMBOL)		14.708	24 Hwy	1.00	16.00			16.00
				WO1-4L 48x48 16.00 REVERSE CURVE (SYMBOL LEFT ARROW)		206.594	24 Hwy	1.00	16.00			16.00
				R3-2 48x48 16.00 NO LEFT TURN (SYMBOL)		206.651	24 Hwy	1.00	16.00			16.00
				R3-2 48x48 16.00 NO LEFT TURN (SYMBOL)		206.652	24 Hwy	1.00	16.00			16.00
				WO1-4R 48x48 16.00 REVERSE CURVE (SYMBOL RIGHT ARROW)		206.718	24 Hwy	1.00	16.00			16.00
				R3-2 48x48 16.00 NO LEFT TURN (SYMBOL)		206.719	24 Hwy	1.00	16.00			16.00
		October 10, 2023	16	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		206.568	24 Hwy	1.00	16.00			16.00
		October 11, 2023	4	R9-9 24x12 2.00 SIDEWALK CLOSED	60+50 LT		24 Hwy	1.00	2.00			2.00
				R9-9 24x12 2.00 SIDEWALK CLOSED	62+60 LT		24 Hwy	1.00	2.00			2.00
		October 23, 2023	32	R3-1 48x48 16.00 NO RIGHT TURN (SYMBOL)		206.836	24 Hwy at Sterling Ave.	1.00	16.00			16.00
				R3-1 48x48 16.00 NO RIGHT TURN (SYMBOL)		14.525	24 Hwy at Sterling Ave.	1.00	16.00			16.00
		May 28, 2024	160	WO8-11 48x48 16.00 UNEVEN LANES		14.476	E US 24 Hwy	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		14.657	E US 24 Hwy	1.00	16.00			16.00
				WO8-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		14.446	E US 24 Hwy	1.00	16.00			16.00
				WO3-2 48x48 16.00 YIELD AHEAD (SYMBOL)		0.057	Delaware to US 24 Hwy	1.00	16.00			16.00
				WO8-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		14.68	E US 24 Hwy	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		206.685	W US 24	1.00	16.00			16.00
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		205.776	W US 24	1.00	16.00			16.00
				WO8-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		206.322	W US 24 Hwy	1.00	16.00			16.00
				WO8-11 48x48 16.00 UNEVEN LANES		206.336	W US 24 Hwy	1.00	16.00			16.00
				WO8-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		206.66	W US 24	1.00	16.00			16.00
		June 11, 2024	16	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.109	Park Road	1.00	16.00			16.00
		June 21, 2024	12.500	R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC	76+86		Park Ave.	1.00	12.50			12.50
0440 - Total												904.5



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3405	0030	CLASS A EXCAVATION	Other Item Adjustment	FUEL	6	Nov 16, 2023	baldwc2	(\$41.65)	This adjustment corrects the reporting of wall excavation that was issued on estimate 0004 pay period and reported under Class A excavation. An adjustment was made because the classification of excavation was computed incorrectly by the designers and change order 0007 corrected the misclassification of wall excavation.					
					6	Nov 16, 2023	baldwc2	\$63.57	This adjustment will zero out the system adjustment for the quantity of class A material corrected on this estimate pay period. An adjustment was made because the classification of excavation was computed incorrectly by the designers and change order 0007 corrected the misclassification of wall excavation to Class 4 rather than Class A.					
					9	Jan 2, 2024	baldwc2	\$4.59	The quantity of 164.0 CU YD was paid during estimate 0004 and 0005, which had different pay indexes. This adjustment cancels out the adjustment for this quantity on this estimate.					
					9	Jan 2, 2024	baldwc2	(\$9.27)	This adjustment corrects the reporting of wall excavation on estimate 0004 pay period.					
					9	Jan 2, 2024	baldwc2	(\$15.66)	This adjustment corrects the reporting of wall excavation on estimate 0005 pay period.					
					FUEL - Total								\$1.58	
					Other Item Adjustment - Total								\$1.58	
					Price FUEL					4	Oct 16, 2023	SYSTEM	\$72.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										5	Nov 2, 2023	SYSTEM	\$15.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										6	Nov 16, 2023	SYSTEM	(\$63.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										8	Dec 18, 2023	SYSTEM	\$2.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										9	Jan 2, 2024	SYSTEM	(\$4.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										14	Mar 18, 2024	SYSTEM	\$0.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										15	Apr 2, 2024	SYSTEM	\$0.06	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										21	Jul 1, 2024	SYSTEM	(\$22.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										22	Jul 16, 2024	SYSTEM	(\$24.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										24	Aug 16, 2024	SYSTEM	(\$48.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								(\$73.23)	
					Price FUEL - Total								(\$73.23)	
					0030 - Total								(\$71.65)	
					0040	COMPACTING EMBANKMENT	Material			10	Jan 16, 2024	SYSTEM	\$591.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										10	Jan 16, 2024	SYSTEM	(\$591.90)	
										11	Feb 2, 2024	SYSTEM	\$591.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										11	Feb 2, 2024	SYSTEM	(\$591.00)	
										12	Feb 16, 2024	SYSTEM	\$609.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
12	Feb 16, 2024	SYSTEM	(\$609.00)											
13	Mar 4, 2024	SYSTEM	\$3,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
13	Mar 4, 2024	SYSTEM	(\$3,696.00)											
14	Mar 18, 2024	SYSTEM	\$3,811.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
14	Mar 18, 2024	SYSTEM	(\$3,811.50)											



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3405	0040	COMPACTING EMBANKMENT	Material			2024					
				- Total						\$0.00	
			Material - Total						\$0.00		
	0040 - Total						\$0.00				
	0090	TYPE 5 AGGREGATE FOR BASE	Material			10	Jan 16, 2024	SYSTEM	\$10,081.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						10	Jan 16, 2024	SYSTEM	(\$10,081.36)		
				- Total						\$0.00	
				Material - Total						\$0.00	
				Overrun	Overrun	26	Sep 16, 2024	SYSTEM	(\$2,294.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						26	Sep 16, 2024	SYSTEM	\$2,294.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
				Price FUEL		10	Jan 16, 2024	SYSTEM	(\$32.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						11	Feb 2, 2024	SYSTEM	(\$4.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						14	Mar 18, 2024	SYSTEM	\$0.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						15	Apr 2, 2024	SYSTEM	\$0.07	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						16	Apr 17, 2024	SYSTEM	\$0.37	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						23	Aug 1, 2024	SYSTEM	(\$28.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						24	Aug 16, 2024	SYSTEM	(\$8.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						26	Sep 16, 2024	SYSTEM	(\$22.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total						(\$96.08)
				Price FUEL - Total						(\$96.08)	
	0090 - Total						(\$96.08)				
	0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			8	Dec 18, 2023	SYSTEM	\$10,417.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						8	Dec 18, 2023	SYSTEM	(\$10,417.68)		
					9	Jan 2, 2024	SYSTEM	\$10,417.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					9	Jan 2, 2024	SYSTEM	(\$10,417.68)			
					10	Jan 16, 2024	SYSTEM	\$10,417.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					10	Jan 16, 2024	SYSTEM	(\$10,417.68)			
					23	Aug 1, 2024	SYSTEM	\$33,776.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					23	Aug 1, 2024	SYSTEM	(\$33,776.99)			
					24	Aug 16, 2024	SYSTEM	\$54,364.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					24	Aug 16, 2024	SYSTEM	(\$54,364.31)			
- Total						\$0.00					



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3405	0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material - Total							\$0.00			
			Price FUEL			8	Dec 18, 2023	SYSTEM	\$14.06	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						15	Apr 2, 2024	SYSTEM	\$0.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						16	Apr 17, 2024	SYSTEM	\$0.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						23	Aug 1, 2024	SYSTEM	(\$60.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						24	Aug 16, 2024	SYSTEM	(\$37.33)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						25	Sep 3, 2024	SYSTEM	(\$32.98)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						26	Sep 16, 2024	SYSTEM	(\$33.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total					(\$149.12)			
					Price FUEL - Total					(\$149.12)			
			0100 - Total					(\$149.12)					
	0120	MISC.	Other Item Adjustment	ACAD	18	May 16, 2024	baldwc2	(\$16.62)	This AC adjustment is for work done on 5.10.2024				
					19	Jun 3, 2024	baldwc2	(\$6.88)	AC adjustment for 5.17.24				
					19	Jun 3, 2024	baldwc2	(\$6.64)	AC adjustment for 5.20.24				
					19	Jun 3, 2024	baldwc2	(\$10.05)	AC adjustment for 5.21.24				
					19	Jun 3, 2024	baldwc2	(\$3.32)	AC adjustment for 5.22.24				
					19	Jun 3, 2024	baldwc2	(\$1.65)	AC adjustment for 5.23.24				
							ACAD - Total					(\$45.16)	
							Other Item Adjustment - Total					(\$45.16)	
			0120 - Total					(\$45.16)					
	0150	MISC.	Construction Stockpile		10	Jan 16, 2024	SYSTEM	(\$1,053.26)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					12	Feb 16, 2024	SYSTEM	(\$1,699.20)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					12	Feb 16, 2024	SYSTEM	(\$574.27)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				13	Mar 4, 2024	SYSTEM	(\$844.61)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				14	Mar 18, 2024	SYSTEM	(\$4,652.25)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				15	Apr 2, 2024	SYSTEM	(\$4,080.46)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				16	Apr 17, 2024	SYSTEM	(\$1,529.81)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				23	Aug 1, 2024	SYSTEM	(\$2,029.17)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				24	Aug 16, 2024	SYSTEM	(\$4,145.45)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				25	Sep 3, 2024	SYSTEM	(\$4,684.41)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				26	Sep 16, 2024	SYSTEM	(\$3,778.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total					(\$29,070.89)			
					Construction Stockpile - Total					(\$29,070.89)			
					Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$30,200.27	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$30,200.27				
		Construction Stockpile STMI - Total					\$30,200.27						



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3405	0150	MISC.	Material		10	Jan 16, 2024	SYSTEM	\$17,561.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					10	Jan 16, 2024	SYSTEM	(\$17,561.25)					
					12	Feb 16, 2024	SYSTEM	\$245.30		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					12	Feb 16, 2024	SYSTEM	(\$245.30)					
			- Total								\$0.00		
			Material - Total								\$0.00		
					Other Item Adjustment	FUEL	11	Feb 2, 2024	baldwc2	(\$40.54)	This adjustment is for the optional pavement placed on January 5th, 2024.		
							14	Mar 18, 2024	baldwc2	\$0.92	24 hwy		
							15	Apr 2, 2024	baldwc2	\$0.79	24 Hwy		
							16	Apr 17, 2024	baldwc2	\$4.91	24 Hwy		
							23	Aug 1, 2024	baldwc2	(\$38.17)	Fuel Adjustment		
							24	Aug 16, 2024	baldwc2	(\$77.97)	Fuel Adjustment		
							25	Sep 3, 2024	baldwc2	(\$88.11)	Fuel Adjustment		
							26	Sep 16, 2024	baldwc2	(\$114.91)	Fuel Adjustment		
			FUEL - Total								(\$353.08)		
			Other Item Adjustment - Total								(\$353.08)		
			0150 - Total								\$776.30		
			0220	TRUNCATED DOMES	Material		6	Nov 16, 2023	SYSTEM	(\$66.00)			
							7	Dec 4, 2023	SYSTEM	(\$66.00)			
					- Total								(\$132.00)
					Material - Total								(\$132.00)
						MaterialCredit		7	Dec 4, 2023	SYSTEM	\$66.00		
								8	Dec 18, 2023	SYSTEM	\$66.00		
					- Total								\$132.00
					MaterialCredit - Total								\$132.00
			0220 - Total								\$0.00		
0230	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	Other Item Adjustment	MATL	17	May 2, 2024	baldwc2	\$4,105.50	This adjustment is to pay for the material not used for this line item as decided by the engineer. There was 46.0 feet of handrail that was made before the decision was made not to construct the steps at walls 5 and 6 as well as the handrails at Station 43+60 RT. 46 feet X \$85.00 = \$3,910.00 X 5% markup = \$4,105.50 PO # 101009.					
			MATL - Total								\$4,105.50		
		Other Item Adjustment - Total								\$4,105.50			
0230 - Total								\$4,105.50					
0240	4 IN. CONCRETE MEDIAN STRIP	Construction Stockpile		26	Sep 16, 2024	SYSTEM	(\$100.10)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total								(\$100.10)		
		Construction Stockpile - Total								(\$100.10)			
			Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$100.10	Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total								\$100.10					
Construction Stockpile STMI - Total								\$100.10					



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3405	0240 - Total							\$0.00	
	0250	6 IN. CONCRETE MEDIAN STRIP	Construction Stockpile		18	May 16, 2024	SYSTEM	(\$814.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$814.33)
			Construction Stockpile - Total					(\$814.33)	
			Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$1,947.79	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$1,947.79
			Construction Stockpile STMI - Total					\$1,947.79	
			Material		18	May 16, 2024	SYSTEM	\$22,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	May 16, 2024	SYSTEM	(\$22,200.00)	
					19	Jun 3, 2024	SYSTEM	\$22,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Jun 3, 2024	SYSTEM	(\$22,200.00)	
				20	Jun 18, 2024	SYSTEM	\$22,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				20	Jun 18, 2024	SYSTEM	(\$22,200.00)		
				21	Jul 1, 2024	SYSTEM	\$22,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				21	Jul 1, 2024	SYSTEM	(\$22,200.00)		
		- Total					\$0.00		
		Material - Total					\$0.00		
	0250 - Total							\$1,133.46	
	0260	PAVED APPROACH, 7 IN.	Construction Stockpile		13	Mar 4, 2024	SYSTEM	(\$24.79)	Payment Estimate Item Adjustment generated Stockpile Transaction
					14	Mar 18, 2024	SYSTEM	(\$10.44)	Payment Estimate Item Adjustment generated Stockpile Transaction
					26	Sep 16, 2024	SYSTEM	(\$17.29)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$52.52)
			Construction Stockpile - Total					(\$52.52)	
			Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$52.52	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$52.52
			Construction Stockpile STMI - Total					\$52.52	
			Price FUEL		14	Mar 18, 2024	SYSTEM	\$0.04	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					26	Sep 16, 2024	SYSTEM	(\$8.86)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
		- Total					(\$8.82)		
		Price FUEL - Total					(\$8.82)		
	0260 - Total							(\$8.82)	
	0270	PAVED APPROACH, 8 IN.	Construction Stockpile		10	Jan 16, 2024	SYSTEM	(\$86.93)	Payment Estimate Item Adjustment generated Stockpile Transaction
					12	Feb 16, 2024	SYSTEM	(\$127.15)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Mar 4, 2024	SYSTEM	(\$623.35)	Payment Estimate Item Adjustment generated Stockpile Transaction
					14	Mar 18, 2024	SYSTEM	(\$728.53)	Payment Estimate Item Adjustment generated Stockpile Transaction
					15	Apr 2, 2024	SYSTEM	(\$607.89)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3405	0270	PAVED APPROACH, 8 IN.	Construction Stockpile		16	Apr 17, 2024	SYSTEM	(\$101.33)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					23	Aug 1, 2024	SYSTEM	(\$239.24)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					24	Aug 16, 2024	SYSTEM	(\$395.95)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					25	Sep 3, 2024	SYSTEM	(\$132.66)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					26	Sep 16, 2024	SYSTEM	(\$171.77)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total						(\$3,214.80)	
					Construction Stockpile - Total						(\$3,214.80)	
					Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM		\$3,234.02	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total					\$3,234.02	
					Construction Stockpile STMI - Total						\$3,234.02	
					Material			10	Jan 16, 2024	SYSTEM	\$13,979.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
							10	Jan 16, 2024	SYSTEM	(\$13,979.75)		
							12	Feb 16, 2024	SYSTEM	\$34,427.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
							12	Feb 16, 2024	SYSTEM	(\$34,427.00)		
							13	Mar 4, 2024	SYSTEM	\$134,673.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
							13	Mar 4, 2024	SYSTEM	(\$134,673.25)		
							14	Mar 18, 2024	SYSTEM	\$27,937.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
							14	Mar 18, 2024	SYSTEM	(\$27,937.11)		
							15	Apr 2, 2024	SYSTEM	\$125,695.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
							15	Apr 2, 2024	SYSTEM	(\$125,695.86)		
							16	Apr 17, 2024	SYSTEM	\$142,760.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
							16	Apr 17, 2024	SYSTEM	(\$142,760.11)		
						- Total					\$0.00	
				Material - Total						\$0.00		
				Price FUEL				10	Jan 16, 2024	SYSTEM	(\$32.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							14	Mar 18, 2024	SYSTEM	\$1.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							15	Apr 2, 2024	SYSTEM	\$1.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							16	Apr 17, 2024	SYSTEM	\$3.29	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							23	Aug 1, 2024	SYSTEM	(\$43.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							24	Aug 16, 2024	SYSTEM	(\$72.33)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							25	Sep 3, 2024	SYSTEM	(\$30.82)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							26	Sep 16, 2024	SYSTEM	(\$51.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3405	0270	PAVED APPROACH, 8 IN.	Price FUEL	- Total				(\$225.21)			
			Price FUEL - Total					(\$225.21)			
			0270 - Total						(\$205.99)		
	0280	CONCRETE SIDEWALK, 4 IN.	Material			15	Apr 2, 2024	SYSTEM	\$23,316.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						15	Apr 2, 2024	SYSTEM	(\$23,316.00)		
						16	Apr 17, 2024	SYSTEM	\$68,273.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						16	Apr 17, 2024	SYSTEM	(\$68,273.00)		
						- Total				\$0.00	
	Material - Total						\$0.00				
	0280 - Total						\$0.00				
	0290	MISC. CONCRETE	Material			15	Apr 2, 2024	SYSTEM	\$79,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						15	Apr 2, 2024	SYSTEM	(\$79,380.00)		
						16	Apr 17, 2024	SYSTEM	\$176,652.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						16	Apr 17, 2024	SYSTEM	(\$176,652.00)		
						- Total				\$0.00	
	Material - Total						\$0.00				
	0290 - Total						\$0.00				
	0310	CURB AND GUTTER TYPE B	Construction Stockpile			9	Jan 2, 2024	SYSTEM	(\$586.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						12	Feb 16, 2024	SYSTEM	(\$1,196.36)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						13	Mar 4, 2024	SYSTEM	(\$394.86)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						14	Mar 18, 2024	SYSTEM	(\$489.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						15	Apr 2, 2024	SYSTEM	(\$446.77)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						16	Apr 17, 2024	SYSTEM	(\$368.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						23	Aug 1, 2024	SYSTEM	(\$749.02)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						24	Aug 16, 2024	SYSTEM	(\$609.59)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						25	Sep 3, 2024	SYSTEM	(\$996.31)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						26	Sep 16, 2024	SYSTEM	(\$932.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				(\$6,769.64)		
Construction Stockpile - Total								(\$6,769.64)			
					Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$6,820.53	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$6,820.53		
Construction Stockpile STMI - Total						\$6,820.53					
Material				9	Jan 2, 2024	SYSTEM	\$25,622.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				9	Jan 2, 2024	SYSTEM	(\$25,622.00)				
				10	Jan 16, 2024	SYSTEM	\$25,622.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user baldwc2 overriding Payment			



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3405	0310	CURB AND GUTTER TYPE B	Material						Estimate Exception 9 on the current Payment Estimate.					
					10	Jan 16, 2024	SYSTEM	(\$25,622.00)						
					12	Feb 16, 2024	SYSTEM	\$80,592.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					12	Feb 16, 2024	SYSTEM	(\$80,592.00)						
					15	Apr 2, 2024	SYSTEM	\$140,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					15	Apr 2, 2024	SYSTEM	(\$140,760.00)						
					24	Aug 16, 2024	SYSTEM	\$218,822.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					24	Aug 16, 2024	SYSTEM	(\$218,822.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0310 - Total								\$50.89	
					0340		FURN & PLACE CONC MATL FOR FULL DEPTH	Material		7	Dec 4, 2023	SYSTEM	\$34,839.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										7	Dec 4, 2023	SYSTEM	(\$34,839.20)	
										8	Dec 18, 2023	SYSTEM	\$39,856.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
8	Dec 18, 2023	SYSTEM	(\$39,856.40)											
9	Jan 2, 2024	SYSTEM	\$39,856.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
9	Jan 2, 2024	SYSTEM	(\$39,856.40)											
10	Jan 16, 2024	SYSTEM	\$39,856.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
10	Jan 16, 2024	SYSTEM	(\$39,856.40)											
11	Feb 2, 2024	SYSTEM	\$39,856.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
11	Feb 2, 2024	SYSTEM	(\$39,856.40)											
- Total										\$0.00				
Material - Total										\$0.00				
			Overrun	Overrun						25	Sep 3, 2024	SYSTEM	\$296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										25	Sep 3, 2024	SYSTEM	(\$296.00)	
					26	Sep 16, 2024	SYSTEM	(\$296.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).					
					26	Sep 16, 2024	SYSTEM	\$296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
Overrun - Total								\$0.00						
0340 - Total								\$0.00						
0360		TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		7	Dec 4, 2023	SYSTEM	\$4,307.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3405	0360	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		7	Dec 4, 2023	SYSTEM	(\$4,307.45)	
					8	Dec 18, 2023	SYSTEM	\$4,744.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Dec 18, 2023	SYSTEM	(\$4,744.15)	
					- Total				
	Material - Total						\$0.00		
	0360 - Total						\$0.00		
	0430	MANHOLE FRAME AND COVER, TYPE 3	Material		3	Oct 2, 2023	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Oct 2, 2023	SYSTEM	(\$1,700.00)	
					4	Oct 16, 2023	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Oct 16, 2023	SYSTEM	(\$4,250.00)	
					5	Nov 2, 2023	SYSTEM	\$5,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Nov 2, 2023	SYSTEM	(\$5,950.00)	
					- Total				
	Material - Total						\$0.00		
	0430 - Total						\$0.00		
0650	CLASS B-1 CONCRETE (RETAINING WALLS)	Material		7	Dec 4, 2023	SYSTEM	\$70,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				7	Dec 4, 2023	SYSTEM	(\$70,584.00)		
				8	Dec 18, 2023	SYSTEM	\$132,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				8	Dec 18, 2023	SYSTEM	(\$132,172.00)		
				9	Jan 2, 2024	SYSTEM	\$132,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				9	Jan 2, 2024	SYSTEM	(\$132,172.00)		
				10	Jan 16, 2024	SYSTEM	\$132,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				10	Jan 16, 2024	SYSTEM	(\$132,172.00)		
				11	Feb 2, 2024	SYSTEM	\$132,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				11	Feb 2, 2024	SYSTEM	(\$132,172.00)		
				12	Feb 16, 2024	SYSTEM	\$132,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user baldwc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				12	Feb 16, 2024	SYSTEM	(\$132,172.00)		
- Total						\$0.00			
Material - Total						\$0.00			
0650 - Total						\$0.00			
0690	REINFORCING STEEL (RETAINING WALL)	Material		5	Nov 2, 2023	SYSTEM	\$1,475.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3405	0690	REINFORCING STEEL (RETAINING WALL)	Material		5	Nov 2, 2023	SYSTEM	(\$1,475.60)						
					6	Nov 16, 2023	SYSTEM	\$1,681.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Nov 16, 2023	SYSTEM	(\$1,681.75)						
					7	Dec 4, 2023	SYSTEM	\$44,117.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					7	Dec 4, 2023	SYSTEM	(\$44,117.65)						
					8	Dec 18, 2023	SYSTEM	\$35,236.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					8	Dec 18, 2023	SYSTEM	(\$35,236.15)						
					9	Jan 2, 2024	SYSTEM	\$35,236.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					9	Jan 2, 2024	SYSTEM	(\$35,236.15)						
					10	Jan 16, 2024	SYSTEM	\$35,236.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user baldwc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					10	Jan 16, 2024	SYSTEM	(\$35,236.15)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0690 - Total								\$0.00	
0760	18 IN. PIPE GROUP A	Overrun	Overrun	21	Jul 1, 2024	SYSTEM	\$105.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				21	Jul 1, 2024	SYSTEM	(\$105.55)							
				22	Jul 16, 2024	SYSTEM	(\$105.55)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).						
				22	Jul 16, 2024	SYSTEM	\$105.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				Overrun - Total								\$0.00		
Overrun - Total								\$0.00						
0760 - Total								\$0.00						
0870	30 IN. GROUP B FLARED END SEC	Material		20	Jun 18, 2024	SYSTEM	\$1,105.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				20	Jun 18, 2024	SYSTEM	(\$1,105.00)							
				- Total								\$0.00		
Material - Total								\$0.00						
0870 - Total								\$0.00						
1020	SH-FLAT SHEET - SIGNAL SIGN	Material		17	May 2, 2024	SYSTEM	\$6,138.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				17	May 2, 2024	SYSTEM	(\$6,138.00)							
				- Total								\$0.00		
Material - Total								\$0.00						
1020 - Total								\$0.00						
1080	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Material		17	May 2, 2024	SYSTEM	\$45,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				17	May 2, 2024	SYSTEM	(\$45,495.00)							



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3405	1080	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Material	- Total				\$0.00	
			Material - Total					\$0.00	
			1080 - Total					\$0.00	
	1100	CONTROLLER ASSEMBLY HOUSING,	Material		15	Apr 2, 2024	SYSTEM	\$26,645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user baldwc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					15	Apr 2, 2024	SYSTEM	(\$26,645.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			1100 - Total					\$0.00	
	1140	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	Material		7	Dec 4, 2023	SYSTEM	\$4,361.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					7	Dec 4, 2023	SYSTEM	(\$4,361.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			1140 - Total					\$0.00	
	1210	PULL BOX, PREFORMED CLASS 2	Material		15	Apr 2, 2024	SYSTEM	\$5,476.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user baldwc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					15	Apr 2, 2024	SYSTEM	(\$5,476.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			1210 - Total					\$0.00	
	1220	PULL BOX, PREFORMED CLASS 3	Material		15	Apr 2, 2024	SYSTEM	\$13,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					15	Apr 2, 2024	SYSTEM	(\$13,830.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			1220 - Total					\$0.00	
	1290	MISC.	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$16,888.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$16,888.00	
			Construction Stockpile STMI - Total					\$16,888.00	
	1290 - Total					\$16,888.00			
	1310	2 IN. PSST POST - 12 GA.	Construction Stockpile		17	May 2, 2024	SYSTEM	(\$2,419.43)	Payment Estimate Item Adjustment generated Stockpile Transaction
					19	Jun 3, 2024	SYSTEM	(\$562.08)	
			- Total					(\$2,981.51)	
			Construction Stockpile - Total					(\$2,981.51)	
			Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$5,057.41	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					
Construction Stockpile STMI - Total						\$5,057.41			
1310 - Total					\$2,075.90				
1320	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		17	May 2, 2024	SYSTEM	(\$582.73)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				19	Jun 3, 2024	SYSTEM	(\$135.40)		Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total					(\$718.13)		
Construction Stockpile - Total					(\$718.13)				



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3405	1320	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$1,226.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$1,226.80	
				Construction Stockpile STMI - Total					\$1,226.80	
	1320 - Total								\$508.67	
	1330	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		17	May 2, 2024	SYSTEM	(\$770.43)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$770.43)	
				Construction Stockpile - Total					(\$770.43)	
		Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$1,615.96	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$1,615.96		
			Construction Stockpile STMI - Total					\$1,615.96		
	1330 - Total								\$845.53	
	1340	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		17	May 2, 2024	SYSTEM	(\$426.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$426.00)	
				Construction Stockpile - Total					(\$426.00)	
		Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$852.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$852.00		
			Construction Stockpile STMI - Total					\$852.00		
	1340 - Total								\$426.00	
	1350	SH-FLAT SHEET	Construction Stockpile		17	May 2, 2024	SYSTEM	(\$2,252.44)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					19	Jun 3, 2024	SYSTEM	(\$278.56)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$2,531.00)	
		Construction Stockpile - Total					(\$2,531.00)			
		Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$3,936.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$3,936.00		
Construction Stockpile STMI - Total						\$3,936.00				
1350 - Total								\$1,405.00		
5005	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Material		17	May 2, 2024	SYSTEM	\$15,487.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				17	May 2, 2024	SYSTEM	(\$15,487.50)			
			- Total						\$0.00	
Material - Total					\$0.00					
5005 - Total								\$0.00		
5010	MISC. HIGHWAY LIGHTING	Material		8	Dec 18, 2023	SYSTEM	\$911.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				8	Dec 18, 2023	SYSTEM	(\$911.88)			
			- Total						\$0.00	
Material - Total					\$0.00					
5010 - Total								\$0.00		
5015	EMBANKMENT IN PLACE	Material		12	Feb 16, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				12	Feb 16, 2024	SYSTEM	(\$4,200.00)			
				13	Mar 4, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				13	Mar 4, 2024	SYSTEM	(\$4,200.00)			



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3405	5015	EMBANKMENT IN PLACE	Material			2024				
					14	Mar 18, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					14	Mar 18, 2024	SYSTEM	(\$4,200.00)		
					15	Apr 2, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					15	Apr 2, 2024	SYSTEM	(\$4,200.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
		5015 - Total							\$0.00	
	5021	POWER SUPPLY ASSEMBLY, TYPE 2	Material		21	Jul 1, 2024	SYSTEM	\$9,363.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					21	Jul 1, 2024	SYSTEM	(\$9,363.90)		
					22	Jul 16, 2024	SYSTEM	\$9,363.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					22	Jul 16, 2024	SYSTEM	(\$9,363.90)		
					23	Aug 1, 2024	SYSTEM	\$9,363.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					23	Aug 1, 2024	SYSTEM	(\$9,363.90)		
24					Aug 16, 2024	SYSTEM	\$9,363.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
24					Aug 16, 2024	SYSTEM	(\$9,363.90)			
25					Sep 3, 2024	SYSTEM	\$9,363.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
25					Sep 3, 2024	SYSTEM	(\$9,363.90)			
				- Total				\$0.00		
				Material - Total				\$0.00		
	5021 - Total							\$0.00		
	J4S3405 - Total							\$27,638.43		
J4S3405B	1500	MISC.	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$51,901.63	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$51,901.63		
					Construction Stockpile STMI - Total			\$51,901.63		
		1500 - Total						\$51,901.63		
	1580	6 IN. CONCRETE MEDIAN STRIP	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$302.06	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$302.06		
					Construction Stockpile STMI - Total			\$302.06		
		1580 - Total						\$302.06		
1590	PAVED APPROACH, 7 IN.	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$1,422.08	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$1,422.08			
				Construction Stockpile STMI - Total			\$1,422.08			
	1590 - Total						\$1,422.08			
1600	PAVED APPROACH, 8 IN.	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$4,982.33	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$4,982.33			



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3405B	1600	PAVED APPROACH, 8 IN.	Construction Stockpile STMI - Total						\$4,982.33		
	1600 - Total								\$4,982.33		
	1640	CURB AND GUTTER TYPE B	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$20,683.79	Payment Estimate Item Adjustment generated Stockpile Transaction		
									- Total	\$20,683.79	
									Construction Stockpile STMI - Total	\$20,683.79	
	1640 - Total								\$20,683.79		
	1650	CONCRETE CURB LOW PROFILE TYPE F	Construction Stockpile STMI		3	Oct 2, 2023	SYSTEM	\$630.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
									- Total	\$630.00	
									Construction Stockpile STMI - Total	\$630.00	
	1650 - Total								\$630.00		
	1760	MANHOLE FRAME AND COVER, TYPE 3	Material		24	Aug 16, 2024	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
									- Total	\$0.00	
									Material - Total	\$0.00	
	1760 - Total								\$0.00		
	2490	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$14,648.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
									- Total	\$14,648.00	
									Construction Stockpile STMI - Total	\$14,648.00	
	2490 - Total								\$14,648.00		
	2500	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$15,152.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
								- Total	\$15,152.00		
								Construction Stockpile STMI - Total	\$15,152.00		
2500 - Total								\$15,152.00			
2510	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$10,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total	\$10,500.00		
								Construction Stockpile STMI - Total	\$10,500.00		
2510 - Total								\$10,500.00			
2520	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$22,204.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total	\$22,204.00		
								Construction Stockpile STMI - Total	\$22,204.00		
2520 - Total								\$22,204.00			
2530	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$48,180.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total	\$48,180.00		
								Construction Stockpile STMI - Total	\$48,180.00		
2530 - Total								\$48,180.00			
2540	POST, TYPE CL, 55 FT.	Construction Stockpile		24	Aug 16, 2024	SYSTEM	\$14,643.00	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3405B	2540	ARM	STMI	- Total				\$14,643.00	
			Construction Stockpile STMI - Total					\$14,643.00	
			2540 - Total					\$14,643.00	
	2550	CONTROLLER ASSEMBLY HOUSING,	Construction Stockpile		26	Sep 16, 2024	SYSTEM	(\$10,062.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$10,062.50)	
			Construction Stockpile - Total					(\$10,062.50)	
			Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$20,125.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$20,125.00	
	Construction Stockpile STMI - Total					\$20,125.00			
	2550 - Total					\$10,062.50			
2730	MISC.	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$49,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$49,200.00		
		Construction Stockpile STMI - Total					\$49,200.00		
2730 - Total					\$49,200.00				
2740	MISC.	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$59,775.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$59,775.00		
		Construction Stockpile STMI - Total					\$59,775.00		
2740 - Total					\$59,775.00				
2750	MISC.	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$33,776.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$33,776.00		
		Construction Stockpile STMI - Total					\$33,776.00		
2750 - Total					\$33,776.00				
2810	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$14,930.48	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$14,930.48		
		Construction Stockpile STMI - Total					\$14,930.48		
2810 - Total					\$14,930.48				
2820	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$3,741.74	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$3,741.74		
		Construction Stockpile STMI - Total					\$3,741.74		
2820 - Total					\$3,741.74				
2830	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$3,470.90	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$3,470.90		
		Construction Stockpile STMI - Total					\$3,470.90		
2830 - Total					\$3,470.90				
2840	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$1,704.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$1,704.00		
		Construction Stockpile STMI - Total					\$1,704.00		
2840 - Total					\$1,704.00				
2850	SH-FLAT SHEET	Construction Stockpile STMI		9	Jan 2, 2024	SYSTEM	\$10,690.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$10,690.75		
		Construction Stockpile STMI - Total					\$10,690.75		
2850 - Total					\$10,690.75				
5103	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$4,291.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$4,291.00		



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230519-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3405B	5103	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	Construction Stockpile STMI - Total						\$4,291.00	
	5103 - Total								\$4,291.00	
	5104	POST, TYPE C, 20 FT. ARM OR 7.6 M ARM	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$5,013.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$5,013.00	
	Construction Stockpile STMI - Total								\$5,013.00	
	5104 - Total								\$5,013.00	
	5105	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$8,742.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$8,742.00	
	Construction Stockpile STMI - Total								\$8,742.00	
	5105 - Total								\$8,742.00	
	5106	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$10,278.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$10,278.00	
	Construction Stockpile STMI - Total								\$10,278.00	
	5106 - Total								\$10,278.00	
	5107	POST, TYPE C, 55 FT. ARM	Construction Stockpile STMI		24	Aug 16, 2024	SYSTEM	\$26,302.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$26,302.00	
	Construction Stockpile STMI - Total								\$26,302.00	
	5107 - Total								\$26,302.00	
	J4S3405B - Total								\$447,226.26	
	Overall - Total								\$474,864.69	



Contract Adjustments for Contract - 230519-C06

There are no contract adjustments to display for this contract.