



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2023

Pay Estimate Created Date: November 2, 2023

Progress Estimate Number 5	Contract ID 230519-C08 Prime Contractor Realm Construction Inc.	Pay Period Start October 16, 2023 Pay Period End November 1, 2023	Original Contract Amount \$2,458,500.00 Net Change Order Amount \$0.00 Current Contract Amount \$2,458,500.00
--------------------------------------	--	--	--

Approval Date		By User
November 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	grayw1
November 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	ilesb1
November 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2024	June 30, 2025		36.17%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 1, 2023	July 1, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 5

	This Estimate	Previous	To Date
230519-C08			
Total Posted Items Pay	\$114,617.21	\$774,526.83	\$889,144.04
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$774,526.83	\$889,144.04
Contract Total Payable This Estimate:	\$114,617.21		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKR0227	0010	6189916	MISC.Concrete Pavement Repair	DLR	\$1.490	76,924.3	\$114,617.21
Project JKR0227 - Total							\$114,617.21
Overall - Total							\$114,617.21

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on November 4, 2023

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKR0227	FAS S304004	Job Order Contract for concrete pavement repair	Various	JOHNSON	at various rural locations in the Kansas City District

Totals by Job Numbers			
-----------------------	--	--	--

Job Number		This Estimate	Previous	To Date
JKR0227	Posted Item Pay	\$114,617.21	\$774,526.83	\$889,144.04
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$114,617.21	\$774,526.83	\$889,144.04
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 4, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-C08	JKR0227	0001	0010	6189916	MISC.Concrete Pavement Repair	1,650,000.00	0.00	1,650,000.00	DLR	596,740.96	\$1.49	\$889,144.03
			9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
			9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project JKR0227 - Total Value Posted to Date as of Report Generated Date											\$889,144.03	
230519-C08 Overall - Total Value Posted to Date as of Report Generated Date											\$889,144.03	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JKR0227

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	6189916	MISC.	10/19/23	11/2/23	23,081.50	DLR	12 x 51 patch in the right lane north of UU highway on southbound 65 highway, this patch was done on 10/3/23 but both lanes were not completed, then due to fixed budget the left lane was omitted from this work order. Work order #19					
			10/20/23	11/2/23	15,631.25	DLR	South side of Route D bridge both lanes over I-70. Work Order #32.					
			10/21/23	11/2/23	15,083.45	DLR	12 x 20 patch right lane under m and o at the west end of the existing concrete. Work Order #33					
			10/22/23	11/2/23	23,128.10	DLR	2 patches on eastbound 50 2 patches on westbound 50 1 patch on 50 in the Thompson Blvd. intersection. Work Order #27					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 4, 2023

Contract ID: 230519-C08

No Data Available



Contract Adjustments for Contract - 230519-C08

There are no contract adjustments to display for this contract.