



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: December 22, 2023

<b>Final Estimate Number</b> 4	<b>Contract ID</b> 230519-D04	<b>Pay Period Start</b> August 2, 2023	<b>Original Contract Amount</b> \$172,454.77
	<b>Prime Contractor</b> Widel, Inc.	<b>Pay Period End</b> December 22, 2023	<b>Net Change Order Amount</b> (\$6,647.40)
			<b>Current Contract Amount</b> \$165,807.37

Approval Date		By User
January 25, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	kronej1
January 25, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
February 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024	July 21, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	January 3, 2024	January 3, 2024	
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 10, 2023	July 10, 2023	
Open to Traffic Date			
Work Began Date	June 14, 2023	June 14, 2023	

**Contract Total Pay For Estimate No. 4**

	This Estimate	Previous	To Date
230519-D04			
Total Posted Items Pay	(\$1,391.16)	\$167,198.54	\$165,807.38
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$167,198.54	\$165,807.38

**Contract Total Payable This Estimate: (\$1,391.16)**

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3465	0130	8061016	SEDIMENT REMOVAL	CUYD	\$347.790	-4	(\$1,391.16)
<b>Project J5S3465 - Total</b>							<b>(\$1,391.16)</b>
<b>Overall - Total</b>							<b>(\$1,391.16)</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3465	FAS S402(84)	Bridge rehabilitation	U	COOPER	over Petite Saline Creek near Boonville

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3465	<b>Posted Item Pay</b>	(\$1,391.16)	\$167,198.54	\$165,807.38
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>(\$1,391.16)</b>	<b>\$167,198.54</b>	<b>\$165,807.38</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 6, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-D04	J5S3465	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,345.76	\$2,345.76
		0001	0020	6113020	FURNISHING TYPE 2 ROCK BLANKET	109.00	0.00	109.00	CUYD	109.00	\$38.36	\$4,181.24
		0001	0030	6113040	PLACING TYPE 2 ROCK BLANKET	109.00	0.00	109.00	CUYD	109.00	\$51.05	\$5,564.45
		0001	0040	6161005	CONSTRUCTION SIGNS	144.00	-32.00	112.00	SQFT	112.00	\$20.25	\$2,268.00
		0001	0050	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$60.75	\$121.50
		0001	0060	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$195.75	\$2,349.00
		0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,050.00	\$8,100.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$19,890.00	\$19,890.00
		0001	0090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,000.00	-1,000.00	0.00	LF	0.00	\$1.35	\$0.00
		0001	0100	6240104A	SEPARATION GEOTEXTILE	163.00	0.00	163.00	SQYD	163.00	\$10.18	\$1,659.34
		0001	0110	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,375.00	\$3,375.00
		0001	0120	8061005	ROCK DITCH CHECK	24.00	-24.00	0.00	LF	0.00	\$135.76	\$0.00
		0001	0130	8061016	SEDIMENT REMOVAL	4.00	-4.00	0.00	CUYD	0.00	\$347.79	\$0.00
		0040	0140	9031270A	2 IN. PSST POST - 12 GA.	160.00	0.00	160.00	LF	160.00	\$13.50	\$2,160.00
		0040	0150	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	10.00	0.00	10.00	EA	10.00	\$135.00	\$1,350.00
		0040	0160	9035004A	SH-FLAT SHEET	30.00	0.00	30.00	SQFT	30.00	\$20.25	\$607.50
		0070	0170	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	61.00	0.00	61.00	LF	61.00	\$509.19	\$31,060.59
		0070	0180	7034214	CLASS B-2 CONCRETE	13.50	0.00	13.50	CUYD	13.50	\$3,031.16	\$40,920.66
		0070	0190	7040113	CLEANING AND EPOXY COATING	1,270.00	0.00	1,270.00	SQFT	1,270.00	\$7.28	\$9,245.60
		0070	0200	7049907	MISC.FILLING VOIDS UNDER END BENT	1.00	0.00	1.00	CUYD	1.00	\$3,646.08	\$3,646.08
		0070	0210	7101000	REINFORCING STEEL (EPOXY COATED)	1,650.00	0.00	1,650.00	LB	1,650.00	\$8.79	\$14,503.50
		0070	0220	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$771.43	\$771.43
		0070	0230	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	22.00	0.00	22.00	LF	22.00	\$531.26	\$11,687.72
Project J5S3465 - Total Value Posted to Date as of Report Generated Date											\$165,807.37	
230519-D04 Overall - Total Value Posted to Date as of Report Generated Date											\$165,807.37	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on February 6, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5S3465

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0130	8061016	SEDIMENT REMOVAL	12/22/23	12/22/23	-4.00	CUYD	Route U over Petite Saline Creek					SEDIMENT REMOVAL should never have been paid for. This is balancing that payment out.

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



### Line Item Adjustments by Estimate

Contract ID: 230519-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3465	0020	FURNISHING TYPE 2 ROCK BLANKET	Material		2	Jul 18, 2023	SYSTEM	\$4,181.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user garstw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Jul 18, 2023	SYSTEM	(\$4,181.24)						
					3	Aug 2, 2023	SYSTEM	\$4,181.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user garstw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Aug 2, 2023	SYSTEM	(\$4,181.24)						
									- Total	\$0.00				
									Material - Total	\$0.00				
									0020 - Total	\$0.00				
	0040	CONSTRUCTION SIGNS	Material		1	Jun 30, 2023	SYSTEM	\$1,812.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user garstw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					1	Jun 30, 2023	SYSTEM	(\$1,812.38)						
												- Total	\$0.00	
												Material - Total	\$0.00	
									0040 - Total	\$0.00				
	0050	ADVANCED WARNING RAIL SYSTEM	Material		1	Jun 30, 2023	SYSTEM	\$121.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user garstw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					1	Jun 30, 2023	SYSTEM	(\$121.50)						
												- Total	\$0.00	
												Material - Total	\$0.00	
									0050 - Total	\$0.00				
	0060	TYPE III MOVEABLE BARRICADE	Material		1	Jun 30, 2023	SYSTEM	\$2,349.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user garstw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					1	Jun 30, 2023	SYSTEM	(\$2,349.00)						
												- Total	\$0.00	
											Material - Total	\$0.00		
								0060 - Total	\$0.00					
0070	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Jun 30, 2023	SYSTEM	\$8,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user garstw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				1	Jun 30, 2023	SYSTEM	(\$8,100.00)							
											- Total	\$0.00		
											Material - Total	\$0.00		
								0070 - Total	\$0.00					
0100	SEPARATION GEOTEXTILE	Material		2	Jul 18, 2023	SYSTEM	\$1,659.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user garstw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				2	Jul 18, 2023	SYSTEM	(\$1,659.34)							
				3	Aug 2, 2023	SYSTEM	\$1,659.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user garstw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				3	Aug 2, 2023	SYSTEM	(\$1,659.34)							
											- Total	\$0.00		
											Material - Total	\$0.00		
								0100 - Total	\$0.00					
0140	2 IN. PSST POST - 12 GA.	Material		3	Aug 2, 2023	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user garstw1 overriding Payment Estimate Exception 9 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 230519-D04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3465	0140	2 IN. PSST POST - 12 GA.	Material		3	Aug 2, 2023	SYSTEM	(\$2,160.00)	
					- Total		\$0.00		
					Material - Total		\$0.00		
		0140 - Total		\$0.00					
	0160	SH-FLAT SHEET	Material		3	Aug 2, 2023	SYSTEM	\$607.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user garstw1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					3	Aug 2, 2023	SYSTEM	(\$607.50)	
					- Total		\$0.00		
					Material - Total		\$0.00		
		0160 - Total		\$0.00					
	0190	CLEANING AND EPOXY COATING	Material		2	Jul 18, 2023	SYSTEM	\$9,245.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user garstw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					2	Jul 18, 2023	SYSTEM	(\$9,245.60)	
					3	Aug 2, 2023	SYSTEM	\$9,245.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user garstw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	Aug 2, 2023	SYSTEM	(\$9,245.60)	
					- Total		\$0.00		
		Material - Total		\$0.00					
		0190 - Total		\$0.00					
	0210	REINFORCING STEEL (EPOXY COATED)	Material		1	Jun 30, 2023	SYSTEM	\$6,741.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user garstw1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					1	Jun 30, 2023	SYSTEM	(\$6,741.93)	
					2	Jul 18, 2023	SYSTEM	\$14,503.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user garstw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					2	Jul 18, 2023	SYSTEM	(\$14,503.50)	
					3	Aug 2, 2023	SYSTEM	\$14,503.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user garstw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Aug 2, 2023	SYSTEM	(\$14,503.50)	
					- Total		\$0.00		
		Material - Total		\$0.00					
	0210 - Total		\$0.00						
0220	PROTECTIVE COATING - CONCRETE BENTS AND	Material		2	Jul 18, 2023	SYSTEM	\$771.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user garstw1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				2	Jul 18, 2023	SYSTEM	(\$771.43)		
				3	Aug 2, 2023	SYSTEM	\$771.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user garstw1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				3	Aug 2, 2023	SYSTEM	(\$771.43)		
				- Total		\$0.00			
	Material - Total		\$0.00						
	0220 - Total		\$0.00						
J5S3465 - Total								\$0.00	
Overall - Total								\$0.00	



---

**Contract Adjustments for Contract - 230519-D04**

There are no contract adjustments to display for this contract.