



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 18, 2024

Pay Estimate Created Date: July 15, 2024

Progress Estimate Number 21	Contract ID 230519-D05 Prime Contractor Concrete Solution LLC	Pay Period Start July 1, 2024 Pay Period End July 15, 2024	Original Contract Amount \$757,639.20 Net Change Order Amount \$41,076.64 Current Contract Amount \$798,715.84
---------------------------------------	--	---	---

Approval Date		By User
July 15, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	brakep1
July 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	greerl2
July 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
April 15, 2024	April 28, 2024		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 10, 2023	July 10, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 21

	This Estimate	Previous	To Date
230519-D05			
Total Posted Items Pay	\$0.00	\$798,709.84	\$798,709.84
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$798,709.84	\$798,709.84
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 18, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3369	FAS S402(35)	ADA improvements	Various	GASCONADE	on Route 19 and 100 in Hermann, on Route T in Rosebud, on Route A in Bland, on Route E in Potosi, on Route N in Bourbon, and on Route 42 in Vienna

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J5S3369	Posted Item Pay	\$0.00	\$798,709.84
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$798,709.84
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 18, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-D05	J5S3369	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$43,000.00	\$43,000.00
		0001	0020	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 1	2,674.00	0.00	2,674.00	LF	2,674.00	\$13.00	\$34,762.00
		0001	0030	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 2	68.00	132.00	200.00	LF	200.00	\$50.00	\$10,000.00
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,627.00	449.00	3,076.00	SQYD	3,076.00	\$8.00	\$24,608.00
		0001	0050	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	802.10	76.50	878.60	SQYD	878.60	\$140.00	\$123,004.00
		0001	0060	6039902	WATER	3.00	6.00	9.00	EA	9.00	\$300.00	\$2,700.00
		0001	0070	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0080	6042020	ADJUSTING BASIN OR INLET	3.00	0.00	3.00	EA	3.00	\$1,500.00	\$4,500.00
		0001	0090	6081010	CONCRETE CURB RAMP	485.80	116.20	602.00	SQYD	602.00	\$140.00	\$84,280.00
		0001	0100	6081012	TRUNCATED DOMES	737.00	-10.00	727.00	SQFT	727.00	\$38.00	\$27,626.00
		0001	0110	6083006	6 IN. CONCRETE MEDIAN STRIP	199.00	-13.20	185.80	SQYD	185.80	\$200.00	\$37,160.00
		0001	0120	6085008	PAVED APPROACH, 8 IN.	287.60	33.80	321.40	SQYD	321.40	\$140.00	\$44,996.00
		0001	0130	6086004	CONCRETE SIDEWALK, 4 IN.	1,039.70	-95.30	944.40	SQYD	944.40	\$76.00	\$71,774.40
		0001	0140	6089902	MISC.RELOCATE MAILBOX	3.00	6.00	9.00	EA	9.00	\$250.00	\$2,250.00
		0001	0150	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	123.00	-27.00	96.00	LF	96.00	\$50.00	\$4,800.00
		0001	0160	6099903	MISC.CONCRETE CURB AND GUTTER (SPECIAL)	1,032.00	71.00	1,103.00	LF	1,103.00	\$45.00	\$49,635.00
		0001	0170	6099903	MISC.MODIFIED GUTTER WITH STEEL PLATE	67.00	-67.00	0.00	LF	0.00	\$175.00	\$0.00
		0001	0180	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	-1.00	0.00	EA	0.00	\$3,000.00	\$0.00
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$10,100.00	\$40,400.00
		0001	0200	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$12,550.00	\$12,550.00
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$55,000.00	\$55,000.00
		0001	0220	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	1,153.00	-49.30	1,103.70	LF	1,102.90	\$7.00	\$7,720.30
		0001	0230	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	38.00	0.00	38.00	LF	38.00	\$27.50	\$1,045.00
		0001	0240	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	135.00	-15.00	120.00	EA	120.00	\$175.00	\$21,000.00
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	1,791.00	-3.00	1,788.00	LF	1,787.80	\$2.00	\$3,575.60
		0001	0260	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	24.00	-23.00	1.00	EA	1.00	\$125.00	\$125.00
		0001	0270	6214600A	FLOWABLE BACKFILL	18.00	-16.00	2.00	CUYD	2.00	\$200.00	\$400.00
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$8,000.00	\$8,000.00
		0001	0290	7259903	MISC.8 IN. PIPE GROUP B	6.00	-6.00	0.00	LF	0.00	\$200.00	\$0.00
		0001	0300	8031000A	TURF TYPE TALL FESCUE SODDING	854.00	674.00	1,528.00	SQYD	1,528.00	\$35.00	\$53,480.00
		0001	0310	8061005	ROCK DITCH CHECK	38.00	-38.00	0.00	LF	0.00	\$40.00	\$0.00
		0001	0320	8061007A	CURB INLET CHECK	33.00	-26.00	7.00	EA	7.00	\$150.00	\$1,050.00
		0001	0330	8061016	SEDIMENT REMOVAL	43.00	-43.00	0.00	CUYD	0.00	\$50.00	\$0.00
		0001	0340	8061019	SILT FENCE	2,990.00	-2,990.00	0.00	LF	0.00	\$3.00	\$0.00
		0040	0350	9039902	MISC.RELOCATE EXISTING SIGNS	22.00	2.00	24.00	EA	24.00	\$275.00	\$6,600.00
		0001	5001	7250318A	18 IN. PIPE GROUP B	0.00	60.00	60.00	LF	60.00	\$67.30	\$4,038.00
		0001	5002	7250312A	12 IN. PIPE GROUP B	0.00	46.00	46.00	LF	46.00	\$57.00	\$2,622.00
		0001	5003	1099901	MISC.Installation of 12 In. CMP Provided by Others	0.00	1.00	1.00	LS	1.00	\$596.25	\$596.25
		0001	5004	6089901	MISC.MISC Credit on Materials Testing Modifications	0.00	1.00	1.00	LS	1.00	(\$1,800.00)	(\$1,800.00)
		0001	5005	7250315A	15 IN. PIPE GROUP B	0.00	60.00	60.00	LF	60.00	\$61.00	\$3,660.00
		0001	5006	1099901	MISC.Pipe Headwalls in Bourbon	0.00	1.00	1.00	LS	1.00	\$3,760.00	\$3,760.00
		0001	5007	6089901	MISC.Handrail Retrofit	0.00	1.00	1.00	LS	1.00	\$695.00	\$695.00
		0001	5008	1099901A	MISC.Drainage Retrofit at Rte. 100 & Shiller in Hermann	0.00	1.00	1.00	LS	1.00	\$5,736.69	\$5,736.69
		0040	5009	9039901	MISC.Ped Crossing Sign Hermann	0.00	1.00	1.00	LS	1.00	\$331.00	\$331.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-D05	J5S3369	0001	5010	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	0.00	1.00	1.00	EA	1.00	\$350.00	\$350.00
			5011	6209903	MISC.10 In. White Standard Waterborne Pavement Marking Paint, Type P Beads	0.00	395.20	395.20	LF	395.20	\$4.25	\$1,679.60
Project J5S3369 - Total Value Posted to Date as of Report Generated Date												\$798,709.84
230519-D05 Overall - Total Value Posted to Date as of Report Generated Date												\$798,709.84



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 18, 2024

Contract ID: 230519-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3369	0040	TYPE 5 AGGREGATE FOR BASE	Material		2	Oct 2, 2023	SYSTEM	(\$5,041.60)					
			- Total							(\$5,041.60)			
			Material - Total							(\$5,041.60)			
			MaterialCredit		3	Oct 16, 2023	SYSTEM	\$5,041.60					
			- Total							\$5,041.60			
			MaterialCredit - Total							\$5,041.60			
			0040 - Total							\$0.00			
			0050	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		3	Oct 16, 2023	SYSTEM	(\$2,506.00)			
					- Total							(\$2,506.00)	
					Material - Total							(\$2,506.00)	
MaterialCredit		4			Nov 1, 2023	SYSTEM	\$2,506.00						
- Total							\$2,506.00						
MaterialCredit - Total							\$2,506.00						
Overrun	Overrun	15			Apr 15, 2024	SYSTEM	(\$3,598.00)						
		17			May 16, 2024	SYSTEM	\$3,598.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',140.00000 - 140.00000, 'is applied (if non-zero).					
Overrun - Total							\$0.00						
Overrun - Total							\$0.00						
0050 - Total							\$0.00						
0060	WATER - UTILITY ITEM	Overrun	Overrun	15	Apr 15, 2024	SYSTEM	(\$900.00)						
				17	May 16, 2024	SYSTEM	\$900.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',300.00000 - 300.00000, 'is applied (if non-zero).					
		Overrun - Total							\$0.00				
		Overrun - Total							\$0.00				
		0060 - Total							\$0.00				
0090	CONCRETE CURB RAMP	Overrun	Overrun	15	Apr 15, 2024	SYSTEM	(\$441.00)						
				17	May 16, 2024	SYSTEM	\$441.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',140.00000 - 140.00000, 'is applied (if non-zero).					
		Overrun - Total							\$0.00				
		Overrun - Total							\$0.00				
0090 - Total							\$0.00						
0100	TRUNCATED DOMES	Overrun	Overrun	16	May 2, 2024	SYSTEM	(\$387.60)						
				17	May 16, 2024	SYSTEM	\$387.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',38.00000 - 38.00000, 'is applied (if non-zero).					
		Overrun - Total							\$0.00				
		Overrun - Total							\$0.00				
0100 - Total							\$0.00						
0110	6 IN. CONCRETE MEDIAN STRIP	Overrun	Overrun	15	Apr 15, 2024	SYSTEM	(\$900.00)						
				17	May 16, 2024	SYSTEM	\$900.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',200.00000 - 200.00000, 'is applied (if non-zero).					
		Overrun - Total							\$0.00				
		Overrun - Total							\$0.00				
0110 - Total							\$0.00						



Line Item Adjustments by Estimate

Jul 18, 2024

Contract ID: 230519-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3369	0120	PAVED APPROACH, 8 IN.	Material		2	Oct 2, 2023	SYSTEM	(\$21,196.00)						
			- Total							(\$21,196.00)				
			Material - Total							(\$21,196.00)				
			MaterialCredit		3	Oct 16, 2023	SYSTEM	\$21,196.00						
			- Total							\$21,196.00				
			MaterialCredit - Total							\$21,196.00				
			Overrun	Overrun	3	Oct 16, 2023	SYSTEM	(\$4,732.00)						
					4	Nov 1, 2023	SYSTEM	\$4,732.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',140.00000 - 140.00000, 'is applied (if non-zero).					
			Overrun - Total							\$0.00				
			Overrun - Total							\$0.00				
			0120 - Total							\$0.00				
			J5S3369	0130	CONCRETE SIDEWALK, 4 IN.	Material		2	Oct 2, 2023	SYSTEM	(\$34,952.40)			
						- Total							(\$34,952.40)	
						Material - Total							(\$34,952.40)	
MaterialCredit		3				Oct 16, 2023	SYSTEM	\$34,952.40						
- Total							\$34,952.40							
MaterialCredit - Total							\$34,952.40							
0130 - Total							\$0.00							
J5S3369	0140	MISC. CONCRETE	Overrun	Overrun	6	Dec 1, 2023	SYSTEM	(\$1,250.00)						
					8	Jan 2, 2024	SYSTEM	\$1,250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',250.00000 - 250.00000, 'is applied (if non-zero).					
					13	Mar 18, 2024	SYSTEM	(\$250.00)						
					14	Apr 2, 2024	SYSTEM	\$250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',250.00000 - 250.00000, 'is applied (if non-zero).					
			Overrun - Total							\$0.00				
			Overrun - Total							\$0.00				
			0140 - Total							\$0.00				
J5S3369	0150	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Overrun	Overrun	13	Mar 18, 2024	SYSTEM	(\$425.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					14	Apr 2, 2024	SYSTEM	\$425.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).					
			Overrun - Total							\$0.00				
			Overrun - Total							\$0.00				
0150 - Total							\$0.00							
J5S3369	0270	FLOWABLE BACKFILL	Material		11	Feb 16, 2024	SYSTEM	(\$400.00)						
					12	Mar 2, 2024	SYSTEM	(\$400.00)						
					13	Mar 18, 2024	SYSTEM	(\$400.00)						
			- Total							(\$1,200.00)				
			Material - Total							(\$1,200.00)				
			MaterialCredit		12	Mar 2, 2024	SYSTEM	\$400.00						
		13	Mar 18, 2024	SYSTEM	\$400.00									



Line Item Adjustments by Estimate

Contract ID: 230519-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J5S3369	0270	FLOWABLE BACKFILL	MaterialCredit		14	Apr 2, 2024	SYSTEM	\$400.00								
				- Total							\$1,200.00					
				MaterialCredit - Total							\$1,200.00					
	0270 - Total								\$0.00							
	0300	TURF TYPE TALL FESCUE SODDING	Overrun	Overrun		16	May 2, 2024	SYSTEM	(\$1,375.50)							
									17	May 16, 2024	SYSTEM	\$1,375.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000, 'is applied (if non-zero).			
					Overrun - Total							\$0.00				
					Overrun - Total							\$0.00				
	0300 - Total								\$0.00							
	5002	12 IN. PIPE CULVERT GROUP B	Overrun	Overrun		5	Nov 16, 2023	SYSTEM	(\$798.00)							
									6	Dec 1, 2023	SYSTEM	(\$969.00)				
												8	Jan 2, 2024	SYSTEM	\$969.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',57.00000 - 57.00000, 'is applied (if non-zero).
															12	Mar 2, 2024
					Overrun - Total							\$0.00				
	Overrun - Total							\$0.00								
5002 - Total								\$0.00								
J5S3369 - Total								\$0.00								
Overall - Total								\$0.00								



Contract Adjustments for Contract - 230519-D05

There are no contract adjustments to display for this contract.