



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2023

Pay Estimate Created Date: November 1, 2023

Progress Estimate Number 4	Contract ID 230519-D05 Prime Contractor Concrete Solution LLC	Pay Period Start October 16, 2023 Pay Period End November 1, 2023	Original Contract Amount \$757,639.20 Net Change Order Amount \$18,221.25 Current Contract Amount \$775,860.45
--------------------------------------	--	--	---

Approval Date		By User
November 1, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	brakep1
November 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	greer12
November 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
April 15, 2024	April 15, 2024		41.32%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 10, 2023	July 10, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
230519-D05			
Total Posted Items Pay	\$136,314.80	\$184,285.35	\$320,600.15
Gross Item Adjustments	\$7,238.00	(\$7,238.00)	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$143,552.80	\$177,047.35	\$320,600.15

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3369	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$43,000.000	0.62	\$26,660.00
	0020	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 1	LF	\$13.000	322	\$4,186.00
	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$8.000	309.5	\$2,476.00
	0050	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	SQYD	\$140.000	37.1	\$5,194.00
	0060	6039902	WATER	EA	\$300.000	1	\$300.00
	0080	6042020	ADJUSTING BASIN OR INLET	EA	\$1,500.000	1	\$1,500.00
	0090	6081010	CONCRETE CURB RAMP	SQYD	\$140.000	66.8	\$9,352.00
	0100	6081012	TRUNCATED DOMES	SQFT	\$38.000	78	\$2,964.00
	0130	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$76.000	185.3	\$14,082.80
	0150	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$50.000	7	\$350.00
	0160	6099903	MISC.CONCRETE CURB AND GUTTER (SPECIAL)	LF	\$45.000	294.6	\$13,257.00
	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$10,100.000	3	\$30,300.00
	0210	6181000	MOBILIZATION	LS	\$55,000.000	0.25	\$13,750.00
	0230	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$27.500	24	\$660.00
	0240	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	EA	\$175.000	28	\$4,900.00
	0300	8031000A	TURF TYPE TALL FESCUE SODDING	SQYD	\$35.000	138.8	\$4,858.00
0320	8061007A	CURB INLET CHECK	EA	\$150.000	1	\$150.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2023

Pay Estimate Created Date: November 1, 2023

Progress Estimate Number 4	Contract ID 230519-D05 Prime Contractor Concrete Solution LLC	Pay Period Start October 16, 2023 Pay Period End November 1, 2023	Original Contract Amount \$757,639.20 Net Change Order Amount \$18,221.25 Current Contract Amount \$775,860.45
--------------------------------------	--	--	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3369	0350	9039902	MISC.RELOCATE EXISTING SIGNS	EA	\$275.000	5	\$1,375.00
Project J5S3369 - Total							\$136,314.80
Overall - Total							\$136,314.80

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3369	0050	CONCRETE PAVEMENT (8 IN. NON-REINF)	MaterialCredit			17.9	\$140.00	\$2,506.00
	0120	PAVED APPROACH, 8 IN.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',140.00000 - 140.00000, 'is applied (if non-zero).	33.8	\$140.00	\$4,732.00
Total								\$7,238.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3369	FAS S402(35)	ADA improvements	Various	GASCONADE	on Route 19 and 100 in Hermann, on Route T in Rosebud, on Route A in Bland, on Route E in Potosi, on Route N in Bourbon, and on Route 42 in Vienna

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3369	Posted Item Pay	\$136,314.80	\$184,285.35	\$320,600.15
	Gross Item Adjustments	\$7,238.00	(\$7,238.00)	\$0.00
	Gross Item Pay	\$143,552.80	\$177,047.35	\$320,600.15
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 4, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-D05	J5S3369	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.62	\$43,000.00	\$26,660.00
		0001	0020	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 1	2,674.00	0.00	2,674.00	LF	1,471.00	\$13.00	\$19,123.00
		0001	0030	2079903	MISC.LINEAR GRADING FOR ADA, CLASS 2	68.00	160.00	228.00	LF	160.00	\$50.00	\$8,000.00
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,627.00	0.00	2,627.00	SQYD	1,247.00	\$8.00	\$9,976.00
		0001	0050	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	802.10	0.00	802.10	SQYD	55.00	\$140.00	\$7,700.00
		0001	0060	6039902	WATER	3.00	0.00	3.00	EA	1.00	\$300.00	\$300.00
		0001	0070	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0001	0080	6042020	ADJUSTING BASIN OR INLET	3.00	0.00	3.00	EA	1.00	\$1,500.00	\$1,500.00
		0001	0090	6081010	CONCRETE CURB RAMP	485.80	0.00	485.80	SQYD	94.70	\$140.00	\$13,258.00
		0001	0100	6081012	TRUNCATED DOMES	737.00	0.00	737.00	SQFT	138.00	\$38.00	\$5,244.00
		0001	0110	6083006	6 IN. CONCRETE MEDIAN STRIP	199.00	0.00	199.00	SQYD	0.00	\$200.00	\$0.00
		0001	0120	6085008	PAVED APPROACH, 8 IN.	287.60	33.80	321.40	SQYD	321.40	\$140.00	\$44,996.00
		0001	0130	6086004	CONCRETE SIDEWALK, 4 IN.	1,039.70	0.00	1,039.70	SQYD	660.40	\$76.00	\$50,190.40
		0001	0140	6089902	MISC.RELOCATE MAILBOX	3.00	0.00	3.00	EA	0.00	\$250.00	\$0.00
		0001	0150	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	123.00	0.00	123.00	LF	7.00	\$50.00	\$350.00
		0001	0160	6099903	MISC.CONCRETE CURB AND GUTTER (SPECIAL)	1,032.00	0.00	1,032.00	LF	416.30	\$45.00	\$18,733.50
		0001	0170	6099903	MISC.MODIFIED GUTTER WITH STEEL PLATE	67.00	0.00	67.00	LF	0.00	\$175.00	\$0.00
		0001	0180	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$3,000.00	\$0.00
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$10,100.00	\$40,400.00
		0001	0200	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.25	\$12,550.00	\$3,137.50
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$55,000.00	\$41,250.00
		0001	0220	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	1,153.00	0.00	1,153.00	LF	0.00	\$7.00	\$0.00
		0001	0230	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	38.00	0.00	38.00	LF	24.00	\$27.50	\$660.00
		0001	0240	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	135.00	0.00	135.00	EA	28.00	\$175.00	\$4,900.00
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	1,791.00	0.00	1,791.00	LF	0.00	\$2.00	\$0.00
		0001	0260	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	24.00	0.00	24.00	EA	0.00	\$125.00	\$0.00
		0001	0270	6214600A	FLOWABLE BACKFILL	18.00	0.00	18.00	CUYD	0.00	\$200.00	\$0.00
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0001	0290	7259903	MISC.8 IN. PIPE GROUP B	6.00	0.00	6.00	LF	0.00	\$200.00	\$0.00
		0001	0300	8031000A	TURF TYPE TALL FESCUE SODDING	854.00	0.00	854.00	SQYD	449.90	\$35.00	\$15,746.50
		0001	0310	8061005	ROCK DITCH CHECK	38.00	0.00	38.00	LF	0.00	\$40.00	\$0.00
		0001	0320	8061007A	CURB INLET CHECK	33.00	0.00	33.00	EA	7.00	\$150.00	\$1,050.00
		0001	0330	8061016	SEDIMENT REMOVAL	43.00	0.00	43.00	CUYD	0.00	\$50.00	\$0.00
		0001	0340	8061019	SILT FENCE	2,990.00	0.00	2,990.00	LF	0.00	\$3.00	\$0.00
		0040	0350	9039902	MISC.RELOCATE EXISTING SIGNS	22.00	0.00	22.00	EA	6.00	\$275.00	\$1,650.00
		0001	5001	7250318A	18 IN. PIPE GROUP B	0.00	60.00	60.00	LF	60.00	\$67.30	\$4,038.00
		0001	5002	7250312A	12 IN. PIPE GROUP B	0.00	15.00	15.00	LF	15.00	\$57.00	\$855.00
		0001	5003	1099901	MISC.Installation of 12 In. CMP Provided by Others	0.00	1.00	1.00	LS	1.00	\$596.25	\$596.25
Project J5S3369 - Total Value Posted to Date as of Report Generated Date												\$320,314.15
230519-D05 Overall - Total Value Posted to Date as of Report Generated Date												\$320,314.15



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3369

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments		
0010	2022010	REMOVAL OF IMPROVEMENTS	10/24/23	10/27/23	0.54	LS	Vienna - Rte 42					0.54 LS - Vienna SY removals @ 54 % of project SY removals		
			11/11/23	11/11/23	0.08	LS	Bland					0.08 LS - Bland SY removals @ 8% of project SY removals		
0020	2079903	MISC. GRADING	10/24/23	10/27/23	20.00	LF	Vienna	4+75	RT	4+86	RT			
			10/27/23	26.00	LF	Vienna	2+48	LT	2+56	LT				
			10/27/23	28.00	LF	Vienna	2+48	LT	2+58	LT				
			10/27/23	223.00	LF	Vienna	2+92	LT	4+85	LT				
			11/11/23	12.00	LF	Bland	3+47	LT	3+53	LT				
			11/11/23	13.00	LF	Bland	3+46	RT	3+51	RT				
0040	3040504	TYPE 5 AGGREGATE FOR BASE	10/12/23	10/27/23	-61.70	SQYD	Vienna - Rte H	sta 5+33					Deduct - 61.7 SY due to overpayment; correct payment @ 23.8 SY vs 85.5 SY	
			10/16/23	10/17/23	63.60	SQYD	Vienna	5+33	RT	6+45	RT		-6.1 under planned quantity.	
			10/17/23	10/17/23	3.00	SQYD	Vienna	9+10	RT	9+13	RT		Additional sidewalk to private walkway. Was waiting for R/E.	
			10/18/23	10/20/23	14.30	SQYD	Vienna	4+73	LT	4+85	LT		+6 over planned quantity.	
			10/19/23	10/20/23	2.30	SQYD	Vienna	2+92	LT	3+02	LT			
				10/20/23	10.50	SQYD	Vienna	3+45	LT	3+54	LT		+10.5 over planned quantity. Additional transitional approach to private walkway for ADA compliant grade.	
			10/20/23	27.10	SQYD	Vienna	2+94	LT	4+81	LT			-5 SQYD under planned quantity.	
			10/20/23	63.75	SQYD	Vienna	2+94	LT	4+81	LT			For curb & gutter - 229.5 LF converted to SQYD	
			10/20/23	113.00	SQYD	Vienna	2+94	LT	4+81	LT			+16.3 over planned quantity. Greenway removed from plans; sidewalk widened.	
			10/24/23	10/27/23	2.70	SQYD	Vienna	2+48	LT	2+53	LT			Under concrete sidewalk.
				10/27/23	2.70	SQYD	Vienna	4+75	RT	4+81	RT			Under concrete sidewalk.
				10/27/23	3.00	SQYD	Vienna	2+49	RT	2+55	RT			Under concrete sidewalk.
				10/27/23	3.00	SQYD	Vienna - Rte H							added payment to adjust to in-place quantity in Vienna
				10/27/23	3.20	SQYD	Vienna	2+48	RT	2+58	RT			-3 under planned quantity. Under concrete pavement.
				10/27/23	4.80	SQYD	Vienna	4+75	RT	4+82	RT			Under concrete curb and gutter. LF converted to SY. Conversion: (17.4 x 2.5) / 9
				10/27/23	6.25	SQYD	Vienna	2+48	LT	2+56	LT			Under concrete curb and gutter. LF converted to SY. Conversion: (22.5 x 2.5) / 9
				10/27/23	6.80	SQYD	Vienna	4+75	RT	4+81	RT			Under concrete curb ramp.
				10/27/23	7.00	SQYD	Vienna	2+48	RT	2+58	RT			Under concrete curb and gutter. LF converted to SY. Conversion: (25.2 x 2.5) / 9
				10/27/23	7.30	SQYD	Vienna	4+75	RT	4+86	RT			Under concrete pavement.
				10/27/23	7.60	SQYD	Vienna	2+48	LT	2+53	LT			Under concrete curb ramp.
10/27/23	9.30	SQYD		Vienna	2+49	RT	2+55	RT			Under concrete curb ramp.			
10/27/23	10.00	SQYD	Vienna	2+48	LT	2+56	LT			+6 over planned quantity. Under concrete pavement.				
0050	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	10/18/23	10/20/23	14.30	SQYD	Vienna	4+73	LT	4+85	LT		+6 over planned quantity.	
			10/19/23	10/20/23	2.30	SQYD	Vienna	2+92	LT	3+02	LT			
			10/24/23	10/27/23	3.20	SQYD	Vienna	2+48	RT	2+58	RT		-3 under planned quantity	
			10/27/23	7.30	SQYD	Vienna	4+75	RT	4+86	RT				
			10/27/23	10.00	SQYD	Vienna	2+48	LT	2+56	LT			+6 over planned quantity.	
0060	6039902	WATER - UTILITY ITEM	10/24/23	10/27/23	1.00	EA	Vienna - Rte 42					SW corner of 42 & Main		
0080	6042020	ADJUSTING BASIN OR INLET	10/25/23	10/29/23	1.00	EA	Vienna - Rte 42					NE corner of 42 & Coffey St		
0090	6081010	CONCRETE CURB RAMP	10/16/23	10/17/23	15.20	SQYD	Vienna	5+33	RT	6+45	RT		+4.2 over planned quantity.	
			10/19/23	10/20/23	27.10	SQYD	Vienna	2+94	LT	4+81	LT		-5 SQYD under planned quantity.	
			10/24/23	10/27/23	0.80	SQYD	Vienna - Rte 42						To adjust to plan qty per total in-place within 10%.	
			10/27/23	6.80	SQYD	Vienna	4+75	RT	4+81	RT				
			10/27/23	7.60	SQYD	Vienna	2+48	LT	2+53	LT				
0100	6081012	TRUNCATED DOMES	10/16/23	10/17/23	12.40	SOFT	Vienna	5+33	RT	6+45	RT			
			10/19/23	10/20/23	25.00	SQFT	Vienna	2+94	LT	4+81	LT			
			10/25/23	10/29/23	12.00	SQFT	Vienna	2+49	RT	2+55	RT		-11.2 under planned quantity.	
			10/29/23	14.00	SQFT	Vienna.	2+48	LT	2+53	LT				
0130	6086004	CONCRETE SIDEWALK, 4 IN.	10/16/23	10/17/23	50.40	SQYD	Vienna	5+33	RT	6+45	RT		-8.3 under planned quantity due to added paved approach.	
			10/17/23	10/17/23	3.00	SQYD	Vienna	9+10	RT	9+13	RT		Additional sidewalk to private walkway. Was waiting for R/E.	
			10/19/23	10/20/23	10.50	SQYD	Vienna	3+45	LT	3+54	LT		+10.5 over planned quantity. Additional transitional approach to private walkway for ADA compliant grade.	
				10/20/23	113.00	SQYD	Vienna	2+94	LT	4+81	LT		+16.3 over planned quantity. Greenway removed from plans; sidewalk widened.	
			10/24/23	10/27/23	2.70	SQYD	Vienna	2+48	LT	2+53	LT			
			10/27/23	2.70	SQYD	Vienna	4+75	RT	4+81	RT				
10/27/23	3.00	SQYD	Vienna	2+48	RT	2+55	RT							
0150	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	10/24/23	10/27/23	7.00	LF	Vienna Rte H					SE corner 42 & Main along ramp/street - 9.7' from plan		
0160	6099903	MISC. PAVED DRAINAGE	10/19/23	10/20/23	229.50	LF	Vienna	2+94	LT	4+81	LT			
			10/24/23	10/27/23	17.40	LF	Vienna	4+75	RT	4+82	RT			
			10/27/23	22.50	LF	Vienna	2+48	LT	2+56	LT				
			10/27/23	25.20	LF	Vienna	2+48	RT	2+58	RT				
0190	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	10/24/23	10/27/23	1.00	EA	Vienna					West of HWY 63, along RT 42.		
			10/26/23	10/27/23	2.00	EA	Bland							
0210	6181000	MOBILIZATION	11/11/23	11/11/23	0.25	LS	Various Locations					25% payment at 25% contract earned (at over 30%)		
0230	6200015	PREF THERMO PVTM MARK, 24 IN WHIT	10/26/23	10/27/23	12.00	LF	Vienna	2+70	LT					
			10/27/23	12.00	LF	Vienna	5+16	RT						
0240	6200036	PREF THERMO PVTM MARK, 30" WHT MIDBL	10/26/23	10/27/23	4.00	EA	Vienna	2+52	LT/RT				-3 under planned quantity.	
			10/27/23	7.00	EA	Vienna	2+58	LT	2+90	LT			+1 over planned quantity.	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0240	6200036	PREF THERMO PVMT MARK, 30" WHT MIDBL	10/26/23	10/27/23	7.00	EA	Vienna	4+78	LT/RT			+2 over planned quantity.
				10/27/23	10.00	EA	Vienna	4+85	RT	5+30	RT	+2 over planned quantity.
0300	8031000A	TURF TYPE TALL FESCUE SODDING	10/25/23	10/29/23	138.80	SQYD	Vienna	2+00	RT/LT	8+60	RT	50% posted. Remaining 50% to be posted once fully rooted.
0320	8061007A	CURB INLET CHECK	10/16/23	10/17/23	1.00	EA	Vienna					
0350	9039902	MISC.	10/17/23	10/17/23	1.00	EA	Vienna	3+12	LT			Pedestrian crossing sign
				10/17/23	1.00	EA	Vienna	4+84	RT			Stop sign
				10/18/23	1.00	EA	Vienna	4+75	LT			
				10/23/23	1.00	EA	Vienna	2+57	LT			Stop sign
				10/24/23	1.00	EA	Vienna	4+76	RT			Street sign (RT 42 & N Main St)

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Nov 4, 2023

Contract ID: 230519-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3369	0040	TYPE 5 AGGREGATE FOR BASE	Material		2	Oct 2, 2023	SYSTEM	(\$5,041.60)					
			- Total							(\$5,041.60)			
			Material - Total							(\$5,041.60)			
			MaterialCredit		3	Oct 16, 2023	SYSTEM	\$5,041.60					
			- Total							\$5,041.60			
			MaterialCredit - Total							\$5,041.60			
			0040 - Total							\$0.00			
			0050	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		3	Oct 16, 2023	SYSTEM	(\$2,506.00)			
					- Total							(\$2,506.00)	
					Material - Total							(\$2,506.00)	
MaterialCredit		4			Nov 1, 2023	SYSTEM	\$2,506.00						
- Total							\$2,506.00						
MaterialCredit - Total							\$2,506.00						
0050 - Total							\$0.00						
0120	PAVED APPROACH, 8 IN.	Material		2	Oct 2, 2023	SYSTEM	(\$21,196.00)						
		- Total							(\$21,196.00)				
		Material - Total							(\$21,196.00)				
		MaterialCredit		3	Oct 16, 2023	SYSTEM	\$21,196.00						
		- Total							\$21,196.00				
		MaterialCredit - Total							\$21,196.00				
		Overrun	Overrun	3	Oct 16, 2023	SYSTEM	(\$4,732.00)						
				4	Nov 1, 2023	SYSTEM	\$4,732.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',140.00000 - 140.00000, 'is applied (if non-zero).					
		Overrun - Total							\$0.00				
		Overrun - Total							\$0.00				
0120 - Total							\$0.00						
0130	CONCRETE SIDEWALK, 4 IN.	Material		2	Oct 2, 2023	SYSTEM	(\$34,952.40)						
		- Total							(\$34,952.40)				
		Material - Total							(\$34,952.40)				
		MaterialCredit		3	Oct 16, 2023	SYSTEM	\$34,952.40						
		- Total							\$34,952.40				
		MaterialCredit - Total							\$34,952.40				
0130 - Total							\$0.00						
J5S3369 - Total							\$0.00						
Overall - Total							\$0.00						



Contract Adjustments for Contract - 230519-D05

There are no contract adjustments to display for this contract.