

#### Pay Estimate Created Date: December 18, 2023

Progress Estim 11	ate Numb			230519-F06 Collins & Herman			er 15, 2023 <b>Ne</b>	riginal Contract Amou et Change Order Amou urrent Contract Amour	int \$0.00
Approval Date									By User
December 18, 2023	Generated and Approved (and should be considered Draft) at the Project Office Leve							Project Office Level by	tinckv1
December 18, 2023								lent Engineer Level by	HELLET
December 19, 2023								trollers Office Level by	ramses1
Original Completion Date			Current Completion Date Actual C			Completion Date	Current Contract Amou	ount Complete	
June 30,	2024		June 30,	2025				19.95%	
	Co	ontract	t Informational Dat	es		Mileston	es		
Date Descripti	on Or	riginal	Completion Date	Current Comp	letion Date	No Milestones Exist	for Contract		
Acceptance Date									
Awarded Date	Ju	ine 7, 2	e 7, 2023 June 7						
Letting Date		ay 19, 2023		May 19, 2023					
Notice to Proceed Date		ıly 1, 20	023	July 1, 2023					
Open to Traffic Da	ate								
Work Began Date									

Contract Total Pay	For Estimate No	o. 11					
			This Estimate		Previous	То	Date
230519-F06	Total Posted Gross Item A Incentive Disincentive Liquidated D Other Contra	djustments	\$85,391.35 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 s \$0.00		\$165,411.4 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$165,411.4	\$0 \$0 \$0 \$0 \$0 \$0	50,802.75 .00 .00 .00 .00 .00 50,802.75
Contract Total Pay	able This Estima	ite:	\$85,391.35				
ems Paid This Esti	imate Period						
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3457	0010	6189916	MISC.Adjustment Factor	DLR	\$2.200	21,870	\$48,114.00
	9100	6189916	MISC.Additional Items	DLR	\$1.000	37,277.35	\$37,277.35
Project J6P3457 -	Total						\$85,391.35
Overall - Total							\$85,391.35
ontract Adjustmen	ts This Estimate	2					
o Contract Adjustme	ents Exist on Con	tract					
ine Item Adjustme							

No Data Available



### Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information												
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work								
J6P3457	FAS- S502(063)	Job Order Contract for guardrail and guard cable repair	Various	ST CHARLES	at various locations in St. Charles County								

#### Totals by Job Numbers

J6P3457	This Estimate	Previous	To Date
Posted Item Pay Gross Item Adjustments	\$85,391.35 \$0.00	\$165,411.40 \$0.00	\$250,802.75 \$0.00
Gross Item Pay	\$85,391.35	\$165,411.40	\$250,802.75
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract



# Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

#### Total Paid / All Items / All Estimates (Including this Estimate)

Total Paid / All Note: Posted Q					t <mark>his Estimate)</mark> Report Generated date and can differ from the posted ar	nount at the	time the	Estimate w	as Gene	erated.		
Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-F06	J6P3457	0001	0010	6189916	MISC.Adjustment Factor	571,428.00	0.00	571,428.00	DLR	97,057.00	\$2.20	\$213,525.40
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	37,277.35	\$1.00	\$37,277.35
	Project J	6Р3457 - Тс	otal Value	Posted to	Date as of Report Generated Date							\$250,802.75
230519-F06 Ove	rall - Total	Value Post	ed to Dat	te as of Rep	port Generated Date							\$250,802.75



#### Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

#### The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line lumber	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	0010 6189916	MISC.	12/15/23	12/15/23	900.00	DLR	K23F9199					
				12/15/23	1,323.00	DLR	K23F9587					
				12/15/23	1,463.00	DLR	K23F9504					
				12/15/23	1,670.00	DLR	K23F9559					
				12/15/23	1,956.00	DLR	K23F9535					
				12/15/23	3,056.00	DLR	K23F9503					
				12/15/23	3,455.00	DLR	K23F9588					
				12/15/23	3,768.00	DLR	K23F9533					
				12/15/23	4,279.00	DLR	K23F9534					
9100	6189916	MISC.	12/14/23	12/15/23	10,914.60	DLR	K23F9200					
				12/15/23	16,361.95	DLR	K23F9221					
			12/15/23	12/15/23	10,000.80	DLR	K23F9199					

The information below this line are details for Construction Signs (if applicable). No Data Available



## Line Item Adjustments by Estimate

Contract ID: 230519-F06

No Data Available



There are no contract adjustments to display for this contract.