



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2023

Pay Estimate Created Date: October 16, 2023

Progress Estimate Number 4	Contract ID 230519-H01	Pay Period Start September 16, 2023	Original Contract Amount \$7,086,939.82
	Prime Contractor Penzel Construction Company, Inc.	Pay Period End October 15, 2023	Net Change Order Amount \$0.00
			Current Contract Amount \$7,086,939.82

Approval Date		By User
October 17, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	plottk1
October 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	plottk1
October 18, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		1.72%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 10, 2023	July 10, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 4

	This Estimate	Previous	To Date
230519-H01			
Total Posted Items Pay	\$44,149.25	\$78,006.50	\$122,155.75
Gross Item Adjustments	(\$2,160.00)	\$17,121.25	\$14,961.25
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$41,989.25	\$95,127.75	\$137,117.00

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3735	0410	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	835	\$5,427.50
	0420	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$100.000	2	\$200.00
	0430	6161025	CHANNELIZER (TRIM LINE)	EA	\$18.000	30	\$540.00
	0440	6161030	TYPE III MOVEABLE BARRICADE	EA	\$180.000	31	\$5,580.00
	0450	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$5,750.000	3	\$17,250.00
	0460	6169902	MISC.DETECTABLE PEDESTRIAN BARRICADE	EA	\$125.000	4	\$500.00
	1010	6039902	WATER	EA	\$1,905.500	1	\$1,905.50
	1040	6039902	WATER	EA	\$1,313.250	1	\$1,313.25
	1080	6039902	WATER	EA	\$2,832.500	2	\$5,665.00
	1100	6039902	WATER	EA	\$1,133.000	1	\$1,133.00
	1170	6039902	WATER	EA	\$4,635.000	1	\$4,635.00

Project J9P3735 - Total	\$44,149.25
Overall - Total	\$44,149.25

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2023

Pay Estimate Created Date: October 16, 2023

Progress Estimate Number 4	Contract ID 230519-H01	Pay Period Start September 16, 2023	Original Contract Amount \$7,086,939.82
	Prime Contractor Penzel Construction Company, Inc.	Pay Period End October 15, 2023	Net Change Order Amount \$0.00
			Current Contract Amount \$7,086,939.82

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3735	0440	TYPE III MOVEABLE BARRICADE	Overrun			-12	\$180.00	(\$2,160.00)
Total								(\$2,160.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 19, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3735	FAF 61-5(40)	Grading, pavement, bridge replacement, and ADA	61	CAPE GIRARDEAU	from Route D to 0.5 miles north of Route 72 in Jackson

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J9P3735	Posted Item Pay	\$44,149.25	\$122,155.75
	Gross Item Adjustments	(\$2,160.00)	\$14,961.25
	Gross Item Pay	\$41,989.25	\$95,127.75
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 19, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 230519-H01, Contract Project J9P3735, Project Item Line Number 0440, Contract Line Item Number 0440, Item 6161030, Minor Item.	No Remark was entered by Engineer	brooks3	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-H01	J9P3735	0001	0010	1049910	MISC. TEMPORARY SURFACING	500.00	0.00	500.00	TONS	0.00	\$50.00	\$0.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$38,000.00	\$0.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$214,000.00	\$0.00
		0001	0040	2024024	REMOVAL OF THERMAL SYSTEM INSULATION ACM (FRIABLE)	115.00	0.00	115.00	LF	115.00	\$20.00	\$2,300.00
		0001	0050	2024027	REMOVAL OF THERMAL SYSTEM INSULATION ACM (FRIABLE)	48.00	0.00	48.00	SQFT	48.00	\$15.00	\$720.00
		0001	0060	2024038	REMOVAL OF TRANSITE (CATEGORY II NON-FRIABLE)	116.00	0.00	116.00	SQFT	116.00	\$3.50	\$406.00
		0001	0070	2024070	REMOVAL OF FLOOR SHEETING ACM ON WOOD (FRIABLE)	261.00	0.00	261.00	SQFT	261.00	\$6.50	\$1,696.50
		0001	0080	2029950	DEMOLITION AND REMOVAL OF BUILDINGS	1.00	0.00	1.00	LS	0.00	\$17,000.00	\$0.00
		0001	0090	2029950	DEMOLITION AND REMOVAL OF BUILDINGS	1.00	0.00	1.00	LS	0.00	\$17,000.00	\$0.00
		0001	0100	2029950	DEMOLITION AND REMOVAL OF BUILDINGS	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0110	2029950	DEMOLITION AND REMOVAL OF BUILDINGS	1.00	0.00	1.00	LS	0.00	\$24,000.00	\$0.00
		0001	0120	2031000	CLASS A EXCAVATION	11,426.00	0.00	11,426.00	CUYD	0.00	\$22.00	\$0.00
		0001	0130	2036000	COMPACTING EMBANKMENT	3,403.00	0.00	3,403.00	CUYD	0.00	\$10.24	\$0.00
		0001	0140	2037075	COMPACTING IN CUT	43.10	0.00	43.10	STA	0.00	\$1,050.00	\$0.00
		0001	0150	2063000	CLASS 3 EXCAVATION	1,650.00	0.00	1,650.00	CUYD	0.00	\$28.70	\$0.00
		0001	0160	2064000	POROUS BACKFILL	136.00	0.00	136.00	CUYD	0.00	\$120.00	\$0.00
		0001	0170	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	14,673.00	0.00	14,673.00	SQYD	0.00	\$10.00	\$0.00
		0001	0180	5021307	CONCRETE PAVEMENT (7 IN. NON-REINFORCED, 15 FT. JOINTS)	736.80	0.00	736.80	SQYD	0.00	\$75.00	\$0.00
		0001	0190	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	1,684.00	0.00	1,684.00	SQYD	0.00	\$78.50	\$0.00
		0001	0200	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	12,970.60	0.00	12,970.60	SQYD	0.00	\$82.50	\$0.00
		0001	0210	5029905	MISC.TINTED CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	67.20	0.00	67.20	SQYD	0.00	\$135.00	\$0.00
		0001	0220	6049902	MISC.*MODIFIED PIPE COLLAR, TYPE A"	3.00	0.00	3.00	EA	0.00	\$2,500.00	\$0.00
		0001	0230	6079903	MISC.36 IN. VINYL 2-RAIL FENCE	69.00	0.00	69.00	LF	0.00	\$40.00	\$0.00
		0001	0240	6081010	CONCRETE CURB RAMP	355.60	0.00	355.60	SQYD	0.00	\$160.00	\$0.00
		0001	0250	6081012	TRUNCATED DOMES	199.00	0.00	199.00	SQFT	0.00	\$25.00	\$0.00
		0001	0260	6083006	6 IN. CONCRETE MEDIAN STRIP	44.10	0.00	44.10	SQYD	0.00	\$115.00	\$0.00
		0001	0270	6086004	CONCRETE SIDEWALK, 4 IN.	1,618.70	0.00	1,618.70	SQYD	0.00	\$68.00	\$0.00
		0001	0280	6086007	CONCRETE SIDEWALK, 7 IN.	282.90	0.00	282.90	SQYD	0.00	\$83.00	\$0.00
		0001	0290	6086008	CONCRETE SIDEWALK, 8 IN.	359.30	0.00	359.30	SQYD	0.00	\$95.00	\$0.00
		0001	0300	6089905	MISC.*MODIFIED CONCRETE SIDEWALK, 4 IN."	71.70	0.00	71.70	SQYD	0.00	\$90.00	\$0.00
		0001	0310	6089905	MISC.TINTED 3 IN. CONCRETE MEDIAN STRIP	11.20	0.00	11.20	SQYD	0.00	\$200.00	\$0.00
		0001	0320	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	5,291.00	0.00	5,291.00	LF	0.00	\$18.00	\$0.00
		0001	0330	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	565.00	0.00	565.00	CUYD	0.00	\$51.00	\$0.00
		0001	0340	6096042	PLACING TYPE 2 ROCK DITCH LINER	565.00	0.00	565.00	CUYD	0.00	\$48.00	\$0.00
		0001	0350	6099903	MISC.MODIFIED INTEGRAL CURB TYPE A	110.00	0.00	110.00	LF	0.00	\$85.00	\$0.00
		0001	0360	6113020	FURNISHING TYPE 2 ROCK BLANKET	435.00	0.00	435.00	CUYD	0.00	\$51.00	\$0.00
		0001	0370	6113040	PLACING TYPE 2 ROCK BLANKET	435.00	0.00	435.00	CUYD	0.00	\$45.00	\$0.00
		0001	0380	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	5.00	0.00	5.00	EA	0.00	\$1,515.00	\$0.00
		0001	0390	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	15.00	0.00	15.00	EA	0.00	\$820.00	\$0.00
		0001	0400	6149902	MISC.24 IN. FLAP GATE	3.00	0.00	3.00	EA	0.00	\$1,010.00	\$0.00
		0001	0410	6161005	CONSTRUCTION SIGNS	983.00	0.00	983.00	SQFT	835.00	\$6.50	\$5,427.50
		0001	0420	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00
		0001	0430	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	30.00	\$18.00	\$540.00
		0001	0440	6161030	TYPE III MOVEABLE BARRICADE	19.00	0.00	19.00	EA	31.00	\$180.00	\$5,580.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-H01	J9P3735	0001	0450	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$5,750.00	\$34,500.00
		0001	0460	6169902	MISC.DETECTABLE PEDESTRIAN BARRICADE	26.00	0.00	26.00	EA	4.00	\$125.00	\$500.00
		0001	0470	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	267.00	0.00	267.00	LF	0.00	\$148.00	\$0.00
		0001	0480	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$766,000.00	\$0.00
		0001	0490	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0500	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	162.00	0.00	162.00	LF	0.00	\$7.00	\$0.00
		0001	0510	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	100.00	0.00	100.00	LF	0.00	\$22.00	\$0.00
		0001	0520	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	187.00	0.00	187.00	LF	0.00	\$22.00	\$0.00
		0001	0530	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	7.00	0.00	7.00	EA	0.00	\$300.00	\$0.00
		0001	0540	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	19.00	0.00	19.00	EA	0.00	\$200.00	\$0.00
		0001	0550	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,088.00	0.00	4,088.00	LF	0.00	\$1.00	\$0.00
		0001	0560	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,618.00	0.00	8,618.00	LF	0.00	\$1.00	\$0.00
		0001	0570	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	2,251.00	0.00	2,251.00	SQYD	0.00	\$4.05	\$0.00
		0001	0580	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$49,000.00	\$0.00
		0001	0590	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	611.00	0.00	611.00	SQFT	0.00	\$74.00	\$0.00
		0001	0600	7261018	18 IN. PIPE GROUP A	1,558.00	0.00	1,558.00	LF	0.00	\$80.00	\$0.00
		0001	0610	7261024	24 IN. PIPE GROUP A	221.00	0.00	221.00	LF	0.00	\$103.00	\$0.00
		0001	0620	7261036	36 IN. PIPE GROUP A	77.00	0.00	77.00	LF	0.00	\$216.00	\$0.00
		0001	0630	7261048	48 IN. PIPE GROUP A	49.00	0.00	49.00	LF	0.00	\$300.00	\$0.00
		0001	0640	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	46.00	0.00	46.00	FT	0.00	\$610.00	\$0.00
		0001	0650	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	17.00	0.00	17.00	FT	0.00	\$594.00	\$0.00
		0001	0660	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$780.00	\$0.00
		0001	0670	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$950.00	\$0.00
		0001	0680	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$2,010.00	\$0.00
		0001	0690	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$4,300.00	\$0.00
		0001	0700	8025006	MULCHING	3.30	0.00	3.30	ACRE	0.00	\$2,850.00	\$0.00
		0001	0710	8033000	K-31 TALL FESCUE SODDING	1,560.00	0.00	1,560.00	SQYD	0.00	\$15.00	\$0.00
		0001	0720	8051000A	SEEDING - COOL SEASON GRASSES	2.30	0.00	2.30	ACRE	0.00	\$2,200.00	\$0.00
		0001	0730	8061005	ROCK DITCH CHECK	478.00	0.00	478.00	LF	0.00	\$13.50	\$0.00
		0001	0740	8061006	ALTERNATE DITCH CHECK	319.00	0.00	319.00	LF	0.00	\$10.50	\$0.00
		0001	0750	8061016	SEDIMENT REMOVAL	77.00	0.00	77.00	CUYD	0.00	\$16.00	\$0.00
		0001	0760	8061017	TEMPORARY SEEDING	1.00	0.00	1.00	ACRE	0.00	\$2,000.00	\$0.00
		0001	0770	8061019	SILT FENCE	434.00	0.00	434.00	LF	0.00	\$3.80	\$0.00
		0001	0780	8061050	TYPE C BERM	295.00	0.00	295.00	LF	0.00	\$31.50	\$0.00
		0001	0790	8069902	MISC.FLOCCULANT SOCK	84.00	0.00	84.00	EA	0.00	\$140.00	\$0.00
		0010	0800	6061060	MGS GUARDRAIL	225.00	0.00	225.00	LF	0.00	\$32.00	\$0.00
		0010	0810	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,400.00	\$0.00
		0010	0820	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$3,200.00	\$0.00
		0030	0830	9028500	CABLE, LOOP DETECTOR, IN DUCT	600.00	0.00	600.00	LF	0.00	\$8.55	\$0.00
		0040	0840	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	0.40	CUYD	0.00	\$3,000.00	\$0.00
		0040	0850	9031210	STRUCTURAL STEEL POSTS	350.00	0.00	350.00	LB	0.00	\$12.00	\$0.00
		0040	0860	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-H01	J9P3735	0040	0870	9031270A	2 IN. PSST POST - 12 GA.	162.00	0.00	162.00	LF	0.00	\$20.00	\$0.00
		0040	0880	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	15.00	0.00	15.00	EA	0.00	\$225.00	\$0.00
		0040	0890	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	1.00	0.00	1.00	EA	0.00	\$100.00	\$0.00
		0040	0900	9031280	2.5 IN. PSST POST - 12 GA.	165.00	0.00	165.00	LF	0.00	\$22.00	\$0.00
		0040	0910	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	13.00	0.00	13.00	EA	0.00	\$350.00	\$0.00
		0040	0920	9035004A	SH-FLAT SHEET	157.00	0.00	157.00	SQFT	0.00	\$26.00	\$0.00
		0040	0930	9035011A	ST-STRUCTURAL	14.00	0.00	14.00	SQFT	0.00	\$40.00	\$0.00
		0040	0940	9035069A	SHF-FLAT SHEET FLUORESCENT	51.00	0.00	51.00	SQFT	0.00	\$29.00	\$0.00
		0040	0950	9039901	MISC.BLACK POWDER COATING FOR SIGNING EQUIPMENT	1.00	0.00	1.00	LS	0.00	\$4,000.00	\$0.00
		0050	0960	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$4,120.00	\$0.00
		0050	0970	6039902	WATER	25.00	0.00	25.00	EA	0.00	\$4,377.50	\$0.00
		0050	0980	6039902	WATER	3.00	0.00	3.00	EA	0.00	\$824.00	\$0.00
		0050	0990	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$824.00	\$0.00
		0050	1000	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$875.50	\$0.00
		0050	1010	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$1,905.50	\$1,905.50
		0050	1020	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$9,270.00	\$0.00
		0050	1030	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$7,725.00	\$0.00
		0050	1040	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$1,313.25	\$1,313.25
		0050	1050	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$1,210.25	\$0.00
		0050	1060	6039902	WATER	5.00	0.00	5.00	EA	0.00	\$1,236.00	\$0.00
		0050	1070	6039902	WATER	2.00	0.00	2.00	EA	0.00	\$1,236.00	\$0.00
		0050	1080	6039902	WATER	11.00	0.00	11.00	EA	2.00	\$2,832.50	\$5,665.00
		0050	1090	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$12,978.00	\$0.00
		0050	1100	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$1,133.00	\$1,133.00
		0050	1110	6039902	WATER	2.00	0.00	2.00	EA	0.00	\$1,236.00	\$0.00
		0050	1120	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$4,120.00	\$0.00
		0050	1130	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$1,545.00	\$0.00
		0050	1140	6039902	WATER	3.00	0.00	3.00	EA	0.00	\$1,545.00	\$0.00
		0050	1150	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$2,575.00	\$0.00
		0050	1160	6039902	WATER	2.00	0.00	2.00	EA	0.00	\$669.50	\$0.00
		0050	1170	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$4,635.00	\$4,635.00
		0050	1180	6039902	WATER	3.00	0.00	3.00	EA	0.00	\$2,575.00	\$0.00
		0050	1190	6039902	WATER	3.00	0.00	3.00	EA	0.00	\$8,240.00	\$0.00
		0050	1200	6039902	WATER	3.00	0.00	3.00	EA	0.00	\$2,575.00	\$0.00
		0050	1210	6039903	WATER	145.00	0.00	145.00	LF	0.00	\$272.95	\$0.00
		0050	1220	6039903	WATER	540.00	0.00	540.00	LF	0.00	\$51.50	\$0.00
		0050	1230	6039903	WATER	2,160.00	0.00	2,160.00	LF	0.00	\$84.46	\$0.00
		0050	1240	6039903	WATER	2,200.00	0.00	2,200.00	LF	0.00	\$20.60	\$0.00
		0051	1250	4019905	MISC.ASPHALT PAVEMENT REPLACEMENT	38.00	0.00	38.00	SQYD	0.00	\$177.73	\$0.00
		0051	1260	6039922	SEWER	25.00	0.00	25.00	EA	0.00	\$1,250.00	\$0.00
0051	1270	6039922	SEWER	1.00	0.00	1.00	EA	0.00	\$2,500.00	\$0.00		
0051	1280	6039922	SEWER	2.00	0.00	2.00	EA	0.00	\$1,800.00	\$0.00		
0051	1290	6039922	SEWER	6.00	0.00	6.00	EA	0.00	\$1,800.00	\$0.00		
0051	1300	6039922	SEWER	15.00	0.00	15.00	EA	0.00	\$5,100.00	\$0.00		
0051	1310	6039922	SEWER	1.00	0.00	1.00	EA	0.00	\$5,800.00	\$0.00		
0051	1320	6039923	SEWER	121.00	0.00	121.00	LF	0.00	\$165.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230519-H01	J9P3735		0051	1330	6039923	SEWER	131.00	0.00	131.00	LF	0.00	\$278.00	\$0.00
			0051	1340	6039923	SEWER	300.00	0.00	300.00	LF	0.00	\$170.00	\$0.00
			0051	1350	6039923	SEWER	200.00	0.00	200.00	LF	0.00	\$150.00	\$0.00
			0051	1360	6039923	SEWER	1,595.00	0.00	1,595.00	LF	0.00	\$200.00	\$0.00
			0051	1370	6039923	SEWER	306.00	0.00	306.00	LF	0.00	\$275.00	\$0.00
			0051	1380	6039923	SEWER	137.00	0.00	137.00	LF	0.00	\$50.00	\$0.00
			0051	1390	6039923	SEWER	1,710.00	0.00	1,710.00	LF	0.00	\$50.00	\$0.00
			0052	1400	9019901	MISC.REMOVAL OF ELECTRICAL ITEM NO. 79-129	1.00	0.00	1.00	LS	0.00	\$40,716.00	\$0.00
			0052	1410	9019902	MISC.ARRESTOR, DEAD BREAK ELBOW	9.00	0.00	9.00	EA	0.00	\$307.00	\$0.00
			0052	1420	9019902	MISC.CAP, INSULATED PROTECTIVE WITH GR LEAD, 200A	6.00	0.00	6.00	EA	0.00	\$97.00	\$0.00
			0052	1430	9019902	MISC.CONNECTOR BLOCK, 4 POSITION TRAFFIC RATED	24.00	0.00	24.00	EA	0.00	\$189.00	\$0.00
			0052	1440	9019902	MISC.DOUBLE DEADEND, STRAIGHT	1.00	0.00	1.00	EA	0.00	\$298.00	\$0.00
			0052	1450	9019902	MISC.ELBOW, LOAD BREAK WITH TEST POINT, 200A	15.00	0.00	15.00	EA	0.00	\$213.00	\$0.00
			0052	1460	9019902	MISC.GROUND ROD ASSEMBLY, 8 IN. X 5/8 IN.	10.00	0.00	10.00	EA	0.00	\$350.00	\$0.00
			0052	1470	9019902	MISC.GROUND SLEEVE ASSEMBLY, NON CONCRETE	8.00	0.00	8.00	EA	0.00	\$593.00	\$0.00
			0052	1480	9019902	MISC.GROUNDING ASSEMBLY, FOR 1PH PAD MOUNTS AND ENCLOSURES	5.00	0.00	5.00	EA	0.00	\$261.00	\$0.00
			0052	1490	9019902	MISC.GROUNDING ASSEMBLY, FOR MULT PH PAD MOUNTS AND ENCLOSURES	3.00	0.00	3.00	EA	0.00	\$554.00	\$0.00
			0052	1500	9019902	MISC.GROUNDING ASSEMBLY, GROUND ROD TYPE	7.00	0.00	7.00	EA	0.00	\$376.00	\$0.00
			0052	1510	9019902	MISC.GROUNDING KIT, JACKETED CABLE	6.00	0.00	6.00	EA	0.00	\$271.00	\$0.00
			0052	1520	9019902	MISC.GUY MARKER, YELLOW	8.00	0.00	8.00	EA	0.00	\$57.00	\$0.00
			0052	1530	9019902	MISC.HANDHOLE, SECONDARY, UG CABLE, BELOW GRADE	8.00	0.00	8.00	EA	0.00	\$5,307.00	\$0.00
			0052	1540	9019902	MISC.JUNCTION BOX, 28 IN. X 72 IN.	1.00	0.00	1.00	EA	0.00	\$5,215.00	\$0.00
			0052	1550	9019902	MISC.JUNCTION, 4 POINT, 200A	5.00	0.00	5.00	EA	0.00	\$189.00	\$0.00
			0052	1560	9019902	MISC.METER, UNDERGROUND SOURCE INSTALLATION, PEDESTAL POST	1.00	0.00	1.00	EA	0.00	\$2,366.00	\$0.00
			0052	1570	9019902	MISC.METER, UNDERGROUND SOURCE INSTALLATION, WALL MOUNT	9.00	0.00	9.00	EA	0.00	\$1,387.00	\$0.00
			0052	1580	9019902	MISC.PAD MOUNT, 1 PHASE, LOOP FEED, WITHOUT SEC BREAKERS, 50KVA	5.00	0.00	5.00	EA	0.00	\$8,943.00	\$0.00
			0052	1590	9019902	MISC.POLE 30 FT. CLASS 6 WOOD	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
			0052	1600	9019902	MISC.POLE 40 FT. CLASS 3 WOOD	3.00	0.00	3.00	EA	0.00	\$1,377.00	\$0.00
			0052	1610	9019902	MISC.POLE 45 FT. CLASS 3 WOOD	3.00	0.00	3.00	EA	0.00	\$1,444.00	\$0.00
			0052	1620	9019902	MISC.POLE TYPE SERVICE ASSEMBLY GUIDE	1.00	0.00	1.00	EA	0.00	\$487.00	\$0.00
			0052	1630	9019902	MISC.POWER SCREW ANCHOR, DOUBLE HELIX, 20000#	4.00	0.00	4.00	EA	0.00	\$776.00	\$0.00
			0052	1640	9019902	MISC.RISER, SECONDARY, CABLE TERMINAL POLE, 3 IN. SCH 80 PVC	6.00	0.00	6.00	EA	0.00	\$1,547.00	\$0.00
			0052	1650	9019902	MISC.SCREW ANCHOR, 10000#	4.00	0.00	4.00	EA	0.00	\$247.00	\$0.00
			0052	1660	9019902	MISC.SECONDARY ASSEMBLY, DEADEND, MISC.	1.00	0.00	1.00	EA	0.00	\$158.00	\$0.00
			0052	1670	9019902	MISC.SECTIONALIZING ENCLOSURE, 1 PHASE	2.00	0.00	2.00	EA	0.00	\$2,864.00	\$0.00
			0052	1680	9019902	MISC.SECTIONALIZING ENCLOSURE, MULTI PHASE, PAD OR SLEEVE MOUNTED, 200A	1.00	0.00	1.00	EA	0.00	\$6,911.00	\$0.00
			0052	1690	9019902	MISC.SECURITY LIGHT, STREET	30.00	0.00	30.00	EA	0.00	\$6,420.00	\$0.00
			0052	1700	9019902	MISC.SERVICE ASSEMBLY, K10C	2.00	0.00	2.00	EA	0.00	\$136.00	\$0.00
			0052	1710	9019902	MISC.SERVICE ASSEMBLY, POLE MOUNTED, K11C	12.00	0.00	12.00	EA	0.00	\$146.00	\$0.00
			0052	1720	9019902	MISC.SERVICE ASSEMBLY, POLE MOUNTED, K1C	1.00	0.00	1.00	EA	0.00	\$146.00	\$0.00
0052	1730	9019902	MISC.SINGLE DEADEND	1.00	0.00	1.00	EA	0.00	\$156.00	\$0.00			
0052	1740	9019902	MISC.SINGLE DEADEND 10 FT. FG CROSSARM ASSEMBLY, NEUTRAL ON CROSSARM	1.00	0.00	1.00	EA	0.00	\$1,269.00	\$0.00			
0052	1750	9019902	MISC.SINGLE DEADEND ON CROSSARM	2.00	0.00	2.00	EA	0.00	\$775.00	\$0.00			
0052	1760	9019902	MISC.SINGLE DEADEND ON CROSSARM ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$1,002.00	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-H01	J9P3735	0052	1770	9019902	MISC.SINGLE DEADEND WITH EYENUT	1.00	0.00	1.00	EA	0.00	\$152.00	\$0.00
		0052	1780	9019902	MISC.SINGLE DOWN GUY HEAVY DUTY, THROUGH BOLT TYPE	10.00	0.00	10.00	EA	0.00	\$369.00	\$0.00
		0052	1790	9019902	MISC.SINGLE PHASE, CONVENTIONAL TRANSFORMER, DEADEND POLE	1.00	0.00	1.00	EA	0.00	\$2,100.00	\$0.00
		0052	1800	9019902	MISC.SINGLE PHASE, CONVENTIONAL TRANSFORMER, DEADEND POLE, G10	2.00	0.00	2.00	EA	0.00	\$1,997.00	\$0.00
		0052	1810	9019902	MISC.SINGLE SUPPORT ON CROSSARM, TANGENT	1.00	0.00	1.00	EA	0.00	\$955.00	\$0.00
		0052	1820	9019902	MISC.SWEEP, 2 IN. SCH 40 PVC 90 IN. X 48 IN.	15.00	0.00	15.00	EA	0.00	\$100.00	\$0.00
		0052	1830	9019902	MISC.SWEEP, 2.5 IN. SCH 40 PVC 90 IN. X 48 IN.	74.00	0.00	74.00	EA	0.00	\$103.00	\$0.00
		0052	1840	9019902	MISC.SWEEP, 3 IN. SCH 40 PVC 90 IN. X 48 IN.	52.00	0.00	52.00	EA	0.00	\$148.00	\$0.00
		0052	1850	9019902	MISC.SWEEP, 4 IN. SCH 40 PVC 90 IN. X 48 IN.	4.00	0.00	4.00	EA	0.00	\$158.00	\$0.00
		0052	1860	9019902	MISC.SWEEP, 6 IN. SCH 40 PVC 90 IN. X 48 IN.	1.00	0.00	1.00	EA	0.00	\$349.00	\$0.00
		0052	1870	9019902	MISC.THREE PHASE TRANSFORMER BANK UNGROUNDED WYE PRIMARY CENTER TAP GROUNDED DELTA, 4 WIRE SECONDARY	1.00	0.00	1.00	EA	0.00	\$4,442.00	\$0.00
		0052	1880	9019902	MISC.TRANSFORMER CONNECTOR BLOCK, 4 POSITION	11.00	0.00	11.00	EA	0.00	\$192.00	\$0.00
		0052	1890	9019902	MISC.TRANSFORMER, 15 KVA, CONVENTIONAL	4.00	0.00	4.00	EA	0.00	\$2,857.00	\$0.00
		0052	1900	9019902	MISC.TRANSFORMER, 25 KVA, CONVENTIONAL	1.00	0.00	1.00	EA	0.00	\$3,535.00	\$0.00
		0052	1910	9019902	MISC.TRANSFORMER, 50 KVA, CONVENTIONAL	3.00	0.00	3.00	EA	0.00	\$4,580.00	\$0.00
		0052	1920	9019902	MISC.TWO PHASE TRANSFORMER BANK OPEN WYE PRIMARY OPEN DELTA, 4 WIRE SECONDARY	1.00	0.00	1.00	EA	0.00	\$3,324.00	\$0.00
		0052	1930	9019902	MISC.UG RISER, DE, 1 PHASE C/O ON FG MNT, TERM & LA ON FG MNT	3.00	0.00	3.00	EA	0.00	\$3,334.00	\$0.00
		0052	1940	9019902	MISC.UG RISER, DE, 1 PHASE, C/O AND TERM & LA ON FG MNT	2.00	0.00	2.00	EA	0.00	\$1,684.00	\$0.00
		0052	1950	9019902	MISC.UG RISER, TAN, 3 PHASE, C/O ON CROSSARM, TERM & LA ON CROSSARM	1.00	0.00	1.00	EA	0.00	\$4,545.00	\$0.00
		0052	1960	9019902	MISC.UG RISER, TAN, 3 PHASE, UNDSLQ SW'S ON CROSSARM, TERM & LA ON BRACKET	2.00	0.00	2.00	EA	0.00	\$5,848.00	\$0.00
		0052	1970	9019903	MISC.2 TPX, CONCH	229.00	0.00	229.00	LF	0.00	\$2.10	\$0.00
		0052	1980	9019903	MISC.4 ACSR 7/1, SWANATE	420.00	0.00	420.00	LF	0.00	\$1.45	\$0.00
		0052	1990	9019903	MISC.4/0 QPX, APPALOOSA	20.00	0.00	20.00	LF	0.00	\$8.51	\$0.00
		0052	2000	9019903	MISC.4/0 TPX, CERAPUS	40.00	0.00	40.00	LF	0.00	\$6.10	\$0.00
		0052	2010	9019903	MISC.BORE, DIRECTIONAL, 1-2.5 IN.	2,407.00	0.00	2,407.00	LF	0.00	\$6.62	\$0.00
		0052	2020	9019903	MISC.BORE, DIRECTIONAL, 1-3 IN.	269.00	0.00	269.00	LF	0.00	\$9.00	\$0.00
		0052	2030	9019903	MISC.BORE, DIRECTIONAL, 2-2 IN.	82.00	0.00	82.00	LF	0.00	\$14.00	\$0.00
		0052	2040	9019903	MISC.BORE, DIRECTIONAL, 2-3 IN.	1,082.00	0.00	1,082.00	LF	0.00	\$20.00	\$0.00
		0052	2050	9019903	MISC.BORE, DIRECTIONAL, 2-6 IN.	400.00	0.00	400.00	LF	0.00	\$30.00	\$0.00
		0052	2060	9019903	MISC.CABLE, 15KV, AL, 1/0 AWG, FULL NEUTRAL, 133%, JACKETED	1,640.00	0.00	1,640.00	LF	0.00	\$14.50	\$0.00
		0052	2070	9019903	MISC.CABLE, 15KV, AL, 750 MCM, 1/3 NEUTRAL, 133%, JACKETED	870.00	0.00	870.00	LF	0.00	\$16.50	\$0.00
		0052	2080	9019903	MISC.CABLE, UG QPX, AL, 1/0 AWG, 2 AWG N., NOTRE DAME	254.00	0.00	254.00	LF	0.00	\$4.95	\$0.00
		0052	2090	9019903	MISC.CABLE, UG TPX, AL, 350 AWG, 4/0 AWG N., WESLEYAN	953.00	0.00	953.00	LF	0.00	\$9.50	\$0.00
		0052	2100	9019903	MISC.CABLE, UG TPX, AL, 4/0 AWG, 2/0 AWG N., SWEETBRIER	525.00	0.00	525.00	LF	0.00	\$7.00	\$0.00
		0052	2110	9019903	MISC.CABLE, UG TPX, AL, 6 AWG, 6 AWG N., ERSKINE	2,566.00	0.00	2,566.00	LF	0.00	\$2.00	\$0.00
		0052	2120	9019903	MISC.CONDUIT, 2.5 IN. SCH 80 PVC	71.00	0.00	71.00	LF	0.00	\$51.89	\$0.00
		0052	2130	9019903	MISC.CONDUIT, 3 IN. SCH 40 PVC	470.00	0.00	470.00	LF	0.00	\$31.90	\$0.00
		0052	2140	9019903	MISC.CONDUIT, 3 IN. SCH 80 PVC	20.00	0.00	20.00	LF	0.00	\$33.95	\$0.00
		0052	2150	9019903	MISC.CONDUIT, 4 IN. SCH 40 PVC	17.00	0.00	17.00	LF	0.00	\$39.00	\$0.00
		0052	2160	9019903	MISC.CONDUIT, HDPE, SDR 11, 2.5 IN.	2,760.00	0.00	2,760.00	LF	0.00	\$6.50	\$0.00
0052	2170	9019903	MISC.CONDUIT, HDPE, SDR 11, 3 IN.	2,481.00	0.00	2,481.00	LF	0.00	\$11.00	\$0.00		
0052	2180	9019903	MISC.CONDUIT, HDPE, SDR 11, 6 IN.	400.00	0.00	400.00	LF	0.00	\$16.20	\$0.00		
0070	2190	2061000			CLASS 1 EXCAVATION	315.00	0.00	315.00	CUYD	0.00	\$52.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-H01	J9P3735	0070	2200	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$23,000.00	\$0.00
		0070	2210	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	178.00	0.00	178.00	SQYD	0.00	\$336.00	\$0.00
		0070	2220	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	261.00	0.00	261.00	LF	0.00	\$148.00	\$0.00
		0070	2230	7026000	PRE-BORE FOR PILING	96.00	0.00	96.00	LF	0.00	\$171.50	\$0.00
		0070	2240	7027000	PILE POINT REINFORCEMENT	16.00	0.00	16.00	EA	0.00	\$183.00	\$0.00
		0070	2250	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	183.70	0.00	183.70	CUYD	0.00	\$955.00	\$0.00
		0070	2260	7034219A	TYPE D BARRIER	324.00	0.00	324.00	LF	0.00	\$125.00	\$0.00
		0070	2270	7034221	SLAB ON CONCRETE NU-GIRDER	562.00	0.00	562.00	SQYD	0.00	\$628.00	\$0.00
		0070	2280	7056023	NU 53, PRESTRESSED CONCRETE NU-GIRDER	579.00	0.00	579.00	LF	0.00	\$448.70	\$0.00
		0070	2290	7061060	REINFORCING STEEL (BRIDGES)	10,110.00	0.00	10,110.00	LB	0.00	\$1.95	\$0.00
		0070	2300	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$15,770.00	\$0.00
		0070	2310	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,700.00	\$0.00
		0070	2320	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	8.00	0.00	8.00	EA	0.00	\$1,373.00	\$0.00
		0070	2330	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$5,172.00	\$0.00
		0070	2340	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	10.00	0.00	10.00	EA	0.00	\$1,391.00	\$0.00
		0001	481	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$710,366.00	\$0.00
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$55,634.00	\$55,634.00
Project J9P3735 - Total Value Posted to Date as of Report Generated Date												\$122,155.75
230519-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$122,155.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3735

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0410	6161005	CONSTRUCTION SIGNS	10/4/23	10/16/23	835.00	SQFT	Various Locations Cape County		0			Sign Template Used
0420	6161008	ADVANCED WARNING RAIL SYSTEM	10/4/23	10/16/23	1.00	EA	US 31 South, Cape County	279.447				Placed on Road Work Ahead sign
							US 61 North, Cape County	113.050				Placed on Road Work Ahead sign
0430	6161025	CHANNELIZER (TRIM LINE)	10/4/23	10/16/23	5.00	EA	I-55 NB Cape County	98.840				Placed with CMS
							I-55 SB Cape County	103.430				Placed with CMS
							Route 72 East Cape County	164.263				Placed with CMS
							US 61 North @ Roundabout Cape County	113.627				Placed with CMS
							US 61 North Cape County	108.655				Placed with CMS
							US 61 South Cape County	278.692				Placed with CMS
0440	6161030	TYPE III MOVEABLE BARRICADE	10/4/23	10/16/23	2.00	EA	East Park Street West, Cape County	0.079				Road Closed sign mounted on barricade
							North Hope St, Cape County	0.046				Local Traffic Only sign mounted on barricade
							Stanford Street, Cape County	0.046				Road Closed sign mounted on barricade
							US 61 South, Cape County	279.744				Road Closed, local traffic only mounted on barricade.
							Cascade Street East, Cape County	0.135				Road Closed sign mounted on barricade
							East Mary Street West, Cape County	0.006				Road Closed sign mounted on barricade
							US 61 North, Cape County	113.862				Road Closed sign mounted on barricade
							US 61 South, Cape County	279.964				Road Closed mounted on barricade.
							West Mary Street East, Cape County	0.347				Road Closed sign mounted on barricade
							US 61 North, Cape County	113.728				Staggered around curve
							West Park Street East, Cape County	0.000				Road Closed sign mounted on barricade
0450	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	10/4/23	10/16/23	1.00	EA	I-55 NB Cape County	98.840	Right of Center			CMS placed with 5 trim lines
							I-55 SB Cape County	103.430	Right of Center			CMS placed with 5 trim lines
							Rt 72 East Cape County	164.263	Right of Center			CMS placed with 5 trim lines
0460	6169902	MISC. TRAFFIC CONTROL DEVICES	10/4/23	10/16/23	1.00	EA	US 61 South, Cape County	279.964				placed on side walk
							West Park East, Cape County	0.000				placed on side walk
							US 61 North, Cape County	113.862				placed on side walk
1010	6039902	WATER - UTILITY ITEM	10/3/23	10/16/23	1.00	EA	West Mary		10+67.5 RT			
1040	6039902	WATER - UTILITY ITEM	10/3/23	10/16/23	1.00	EA	West Mary		10+67.5 RT			
1080	6039902	WATER - UTILITY ITEM	10/3/23	10/16/23	2.00	EA	West Mary		10+67.5 RT			
1100	6039902	WATER - UTILITY ITEM	10/3/23	10/16/23	1.00	EA	West Mary		10+67.5 RT			
1170	6039902	WATER - UTILITY ITEM	10/3/23	10/16/23	1.00	EA	West Mary		10+67.5 RT			

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3735	0410	October 4, 2023	835	R11-2 48x30 10.00 ROAD CLOSED		0.000	West Park Street East	1.00	10.00			10.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		91.102	Route 25 North	19.50	1.00	36"x78" Detour Assembly	19.50	19.50
				R11-2 48x30 10.00 ROAD CLOSED		0.006	East Mary Street West	1.00	10.00			10.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.007	East Park Street West	1.00	16.00			16.00
				R11-2 48x30 10.00 ROAD CLOSED		0.046	Stanford Street	1.00	10.00			10.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.050	Stanford Street	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.075	East Mary Street West	1.00	16.00			16.00
				R11-2 48x30 10.00 ROAD CLOSED		0.079	East Park Street West	1.00	10.00			10.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.100	Cascade Street East	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.104	West Park Street East	1.00	16.00			16.00
				R11-2 48x30 10.00 ROAD CLOSED		0.135	Cascade Street East	1.00	10.00			10.00
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		0.191	N. Hope St.	1.00	12.50	Road Closed to Thru Traffic		12.50
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.208	East Independence Street West	1.00	16.00	Road Work Ahead		16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.227	N. Russell St.	1.00	16.00			16.00
				WO20-2 48x48 16.00 DETOUR AHEAD		0.246	East Independence Street West	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.285	West Mary Street East	1.00	16.00			16.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.287	East Independence Street West	19.50	1.00	36"x78" Detour Assembly	19.50	19.50
				R11-2 48x30 10.00 ROAD CLOSED		0.347	West Mary Street East	1.00	10.00			10.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.559	Route D North	19.50	1.00	36"x78" Detour Assembly	19.50	19.50
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.571	Route 72 West	19.50	1.00	36"x78" Detour Assembly	19.50	19.50
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		1.234	Farmington North	19.50	1.00	36"x78" Detour Assembly	19.50	19.50
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		1.363	Farmington South	19.50	1.00	36"x78" Detour Assembly	19.50	19.50
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		1.650	Farmington South	19.50	1.00	36"x78" Detour Assembly	19.50	19.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3735	0410	October 4, 2023	835	Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		1.956	Farmington North	19.50	1.00	36"X78" Detour Assembly	19.50	19.50
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		112.868	US 61 North	1.00	18.00			18.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		112.928	US 61 North	1.00	10.00	Next 2 Miles		10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		113.001	US 61 North	1.00	12.00			12.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		113.050	US 61 North	1.00	16.00	Road Work Ahead		16.00
				WO20-2 48x48 16.00 DETOUR AHEAD		113.130	US 61 North	1.00	16.00			16.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		113.167	US 61 North	19.50	1.00	36"X78" Detour Assembly	19.50	19.50
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		113.718	US 61 North	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		113.763	US 61 North	1.00	16.00	Road Closed 500 ft		16.00
				R11-2 48x30 10.00 ROAD CLOSED		113.862	US 61 North	1.00	10.00			10.00
				R9-9 24x12 2.00 SIDEWALK CLOSED		113.862	US 61 North	1.00	2.00			2.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		15.329	Route D South	1.00	16.00			16.00
				WO20-2 48x48 16.00 DETOUR AHEAD		15.371	Route D South	1.00	16.00			16.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		15.460	Route D South	19.50	1.00	36"X78" Detour Assembly	19.50	19.50
				MO4-8a 24x18 3.00 END DETOUR		16.052	Route D South	1.00	3.00			3.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		164.805	Route 72 East	1.00	16.00	Road Work Ahead		16.00
				WO20-2 48x48 16.00 DETOUR AHEAD		164.873	Route 72 East	1.00	16.00			16.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		164.946	Route 72 East	19.50	1.00	36"X78" Detour Assembly	19.50	19.50
				MO4-8a 24x18 3.00 END DETOUR		165.607	Route 72 East	1.00	3.00			3.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.170	Route PP North	1.00	16.00	Road Work Ahead		16.00
				WO20-2 48x48 16.00 DETOUR AHEAD		2.238	Route PP North	1.00	16.00			16.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		2.308	Route PP North	19.50	1.00	36"X78" Detour Assembly	19.50	19.50
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		279.250	US 61 South	1.00	18.00			18.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		279.313	US 61 South	1.00	10.00	Next 2 Miles		10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		279.378	US 61 South	1.00	12.00			12.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		279.447	US 61 South	1.00	16.00	Road Work Ahead		16.00
				WO20-2 48x48 16.00 DETOUR AHEAD		279.516	US 61 South	1.00	16.00			16.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		279.579	US 61 South	19.50	1.00	36"X78" Detour Assembly	19.50	19.50
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		279.689	US 61 South	1.00	16.00			16.00
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		279.744	US 61 South	1.00	12.50			12.50
				R11-2 48x30 10.00 ROAD CLOSED		279.964	US 61 South	1.00	10.00			10.00
				R9-9 24x12 2.00 SIDEWALK CLOSED		279.964	US 61 South	1.00	2.00			2.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		90.966	Route 25 North	1.00	16.00	Road Work Ahead		16.00
				WO20-2 48x48 16.00 DETOUR AHEAD		91.037	Route 25 North	1.00	16.00			16.00
				R9-9 24x12 2.00 SIDEWALK CLOSED		0.000	West Park Street East	1.00	2.00			2.00
0410 - Total											834.5	



Line Item Adjustments by Estimate

Oct 19, 2023

Contract ID: 230519-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3735	0440	TYPE III MOVEABLE BARRICADE	Overrun		4	Oct 17, 2023	SYSTEM	(\$2,160.00)				
								Overrun - Total		(\$2,160.00)		
								Overrun - Total		(\$2,160.00)		
	0440 - Total								(\$2,160.00)			
	0450	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		3	Sep 18, 2023	SYSTEM	\$17,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user swanb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
								3		Sep 18, 2023	SYSTEM	(\$17,250.00)
								- Total		\$0.00		
								Material - Total		\$0.00		
	0450 - Total								\$0.00			
	0800	MGS GUARDRAIL	Construction Stockpile STMI		2	Aug 16, 2023	SYSTEM	\$3,296.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total		\$3,296.25		
								Construction Stockpile STMI - Total		\$3,296.25		
	0800 - Total								\$3,296.25			
	0810	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Aug 16, 2023	SYSTEM	\$8,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total		\$8,200.00		
								Construction Stockpile STMI - Total		\$8,200.00		
	0810 - Total								\$8,200.00			
	0820	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Aug 16, 2023	SYSTEM	\$5,625.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total		\$5,625.00		
								Construction Stockpile STMI - Total		\$5,625.00		
0820 - Total								\$5,625.00				
J9P3735 - Total								\$14,961.25				
Overall - Total								\$14,961.25				



Contract Adjustments for Contract - 230519-H01

There are no contract adjustments to display for this contract.