



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

**Pay Estimate Created Date: March 2, 2026**

<b>Progress Estimate Number</b> 11	<b>Contract ID</b> 230519-H08	<b>Prime Contractor</b> Meyer Electric Company, Inc.	<b>Pay Period Start</b> March 2, 2025	<b>Pay Period End</b> March 1, 2026	<b>Original Contract Amount</b> \$1,649,341.00	<b>Net Change Order Amount</b> (\$177,731.51)	<b>Current Contract Amount</b> \$1,471,609.49
---------------------------------------	----------------------------------	---------------------------------------------------------	------------------------------------------	----------------------------------------	---------------------------------------------------	--------------------------------------------------	--------------------------------------------------

Approval Date	By User
March 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by kirchp1
March 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by leez1
March 4, 2026	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2024	May 1, 2025	January 28, 2025	99.83%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 10, 2023	July 10, 2023	
Work Began Date			

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
230519-H08			
Total Posted Items Pay	\$0.00	\$1,469,116.61	\$1,469,116.61
Gross Item Adjustments	\$12,208.00	\$1,046,192.01	\$1,058,400.01
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$12,208.00</b>	<b>\$2,515,308.62</b>	<b>\$2,527,516.62</b>

**Items Paid This Estimate Period**

No Items Paid This Period

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0096	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material			-2,486	\$28.00	(\$69,608.00)
	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,486	\$28.00	\$69,608.00
	0030	GRAVEL (A) OR CRUSHED STONE (B)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',28.00000 - 28.00000, 'is applied (if non-zero).	436	\$28.00	\$12,208.00
	0060	CHANNELIZER (TRIM-LINE)	Material			-50	\$26.00	(\$1,300.00)
	0060	CHANNELIZER (TRIM-LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	50	\$26.00	\$1,300.00
	0070	DIRECTION INDICATOR BARRICADE	Material			-14	\$120.00	(\$1,680.00)
	0070	DIRECTION INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	14	\$120.00	\$1,680.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

**Pay Estimate Created Date: March 2, 2026**

<b>Progress Estimate Number</b>	<b>Contract ID</b>	230519-H08	<b>Pay Period Start</b>	March 2, 2025	<b>Original Contract Amount</b>	\$1,649,341.00
<b>11</b>	<b>Prime Contractor</b>	Meyer Electric Company, Inc.	<b>Pay Period End</b>	March 1, 2026	<b>Net Change Order Amount</b>	(\$177,731.51)
					<b>Current Contract Amount</b>	\$1,471,609.49

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0096	0080	FLASHING ARROW PANEL	Material			-1	\$2,800.00	(\$2,800.00)
	0080	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1	\$2,800.00	\$2,800.00
	0170	MISC.	Material			-12	\$1,248.00	(\$14,976.00)
	0170	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	12	\$1,248.00	\$14,976.00
	0180	MISC.	Material			-12	\$700.00	(\$8,400.00)
	0180	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	12	\$700.00	\$8,400.00
	0190	MISC.	Material			-12	\$600.00	(\$7,200.00)
	0190	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	12	\$600.00	\$7,200.00
	0200	MISC.	Material			-12	\$4,525.00	(\$54,300.00)
	0200	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	12	\$4,525.00	\$54,300.00
	0210	MISC.	Material			-510	\$2.80	(\$1,428.00)
	0210	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kirchp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	510	\$2.80	\$1,428.00
	5003	MISC.	Material			-12	\$90,697.94	(\$1,088,375.28)
	5003	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kirchp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	12	\$90,697.94	\$1,088,375.28
	5004	MISC.	Material			-1	\$2,520.00	(\$2,520.00)
	5004	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	1	\$2,520.00	\$2,520.00
	5005	WIRE, 2 AWG, BARE NEUTRAL	Material			-1,880	\$5.95	(\$11,186.00)
	5005	WIRE, 2 AWG, BARE NEUTRAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	1,880	\$5.95	\$11,186.00
5006	WIRE, 8 AWG, BARE NEUTRAL	Material			-600	\$1.95	(\$1,170.00)	
5006	WIRE, 8 AWG, BARE NEUTRAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	600	\$1.95	\$1,170.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

**Pay Estimate Created Date: March 2, 2026**

<b>Progress Estimate Number</b>	<b>Contract ID</b>	230519-H08	<b>Pay Period Start</b>	March 2, 2025	<b>Original Contract Amount</b>	\$1,649,341.00
<b>11</b>	<b>Prime Contractor</b>	Meyer Electric Company, Inc.	<b>Pay Period End</b>	March 1, 2026	<b>Net Change Order Amount</b>	(\$177,731.51)
					<b>Current Contract Amount</b>	\$1,471,609.49

  

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0096					Adjustment (0014) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	5007	MISC.	Material			-12	\$1,133.12	(\$13,597.44)
	5007	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kirchp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	12	\$1,133.12	\$13,597.44
<b>Total</b>								<b>\$12,208.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on March 5, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JSE0096	FAF-60-3 (124)	Dynamic message board upgrades	I-55, I-57, 60	VARIOUS	at various locations in the Southeast District																																
Totals by Job Numbers																																					
JSE0096					<table border="1"> <thead> <tr> <th></th> <th>This Estimate</th> <th>Previous</th> <th>To Date</th> </tr> </thead> <tbody> <tr> <td><b>Posted Item Pay</b></td> <td>\$0.00</td> <td>\$1,469,116.61</td> <td>\$1,469,116.61</td> </tr> <tr> <td><b>Gross Item Adjustments</b></td> <td>\$12,208.00</td> <td>\$1,046,192.01</td> <td>\$1,058,400.01</td> </tr> <tr> <td><b>Gross Item Pay</b></td> <td><b>\$12,208.00</b></td> <td><b>\$2,515,308.62</b></td> <td><b>\$2,527,516.62</b></td> </tr> <tr> <td><b>Incentive</b></td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td><b>Disincentive</b></td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td><b>Liquidated Damages</b></td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td><b>Other Contract Adjustments</b></td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> </tbody> </table>		This Estimate	Previous	To Date	<b>Posted Item Pay</b>	\$0.00	\$1,469,116.61	\$1,469,116.61	<b>Gross Item Adjustments</b>	\$12,208.00	\$1,046,192.01	\$1,058,400.01	<b>Gross Item Pay</b>	<b>\$12,208.00</b>	<b>\$2,515,308.62</b>	<b>\$2,527,516.62</b>	<b>Incentive</b>	\$0.00	\$0.00	\$0.00	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
<b>Posted Item Pay</b>	\$0.00	\$1,469,116.61	\$1,469,116.61																																		
<b>Gross Item Adjustments</b>	\$12,208.00	\$1,046,192.01	\$1,058,400.01																																		
<b>Gross Item Pay</b>	<b>\$12,208.00</b>	<b>\$2,515,308.62</b>	<b>\$2,527,516.62</b>																																		
<b>Incentive</b>	\$0.00	\$0.00	\$0.00																																		
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00																																		
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00																																		
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on March 5, 2026

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 3105003, Project Item Line Number 0030, Material Set 310500396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 6161025, Project Item Line Number 0060, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 6161033, Project Item Line Number 0070, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 6161040, Project Item Line Number 0080, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 9108402, Project Item Line Number 5005, Material Set 910840296, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 9108408, Project Item Line Number 5006, Material Set 910840896, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 9109901, Project Item Line Number 5004, Material Set 9109901, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Sample has not been inputted into AashtoWARE	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 9109902, Project Item Line Number 0170, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 9109902, Project Item Line Number 0180, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 9109902, Project Item Line Number 0190, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 9109902, Project Item Line Number 0200, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 9109902, Project Item Line Number 5003, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 9109902, Project Item Line Number 5007, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Contractor has not sent in certification	kirchp1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0096, Item 9109903, Project Item Line Number 0210, Material Set 9109903, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Contractor has not sent in certification	kirchp1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 5, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230519-H08	JSE0096	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$38,600.00	\$38,600.00		
		0001	0020	2159910	MISC.MODIFIED SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	5.00	\$1,470.00	\$7,350.00		
		0001	0030	3105003	GRAVEL (A) OR CRUSHED STONE (B)	2,050.00	436.00	2,486.00	SQYD	2,486.00	\$28.00	\$69,608.00		
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	-3.00	0.00	EA	0.00	\$3,500.00	\$0.00		
		0001	0050	6161005	CONSTRUCTION SIGNS	857.00	-528.00	329.00	SQFT	329.00	\$24.00	\$7,896.00		
		0001	0060	6161025	CHANNELIZER (TRIM-LINE)	245.00	-195.00	50.00	EA	50.00	\$26.00	\$1,300.00		
		0001	0070	6161033	DIRECTION INDICATOR BARRICADE	126.00	-112.00	14.00	EA	14.00	\$120.00	\$1,680.00		
		0001	0080	6161040	FLASHING ARROW PANEL	3.00	-2.00	1.00	EA	1.00	\$2,800.00	\$2,800.00		
		0001	0090	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	-3.00	0.00	EA	0.00	\$6,500.00	\$0.00		
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$67,000.00	\$67,000.00		
		0010	0110	6061060	MGS GUARDRAIL	1,062.00	0.00	1,062.00	LF	1,062.00	\$29.50	\$31,329.00		
		0010	0120	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	1.00	\$840.00	\$840.00		
		0010	0130	6061080	MGS END ANCHOR	5.00	0.00	5.00	EA	5.00	\$1,580.00	\$7,900.00		
		0010	0140	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	6.00	\$3,360.00	\$20,160.00		
		0050	0150	9109901	MISC.DMS TRAINING	1.00	-1.00	0.00	LS	0.00	\$4,000.00	\$0.00		
		0050	0160	9109902	MISC.4-LINE ROADSIDE DYNAMIC MESSAGE SIGN REPLACEMENT	12.00	-12.00	0.00	EA	0.00	\$104,000.00	\$0.00		
		0050	0170	9109902	MISC.INSTALL EXISTING COMMUNICATION EQUIPMENT	12.00	0.00	12.00	EA	12.00	\$1,248.00	\$14,976.00		
		0050	0180	9109902	MISC.SALVAGE EXISTING SIGN COMPONENTS	12.00	0.00	12.00	EA	12.00	\$700.00	\$8,400.00		
		0050	0190	9109902	MISC.SIGN STRUCTURE BASE MESH	12.00	0.00	12.00	EA	12.00	\$600.00	\$7,200.00		
		0050	0200	9109902	MISC.SIGN STRUCTURE INSPECTION	12.00	0.00	12.00	EA	12.00	\$4,525.00	\$54,300.00		
		0050	0210	9109903	MISC.DMS CONTROL CABLE	510.00	0.00	510.00	LF	510.00	\$2.80	\$1,428.00		
		0050	5001	9109901	MISC.Unloading of Walk Through DMS Boards-10 Units	0.00	1.00	1.00	LS	1.00	\$6,461.70	\$6,461.70		
		0050	5002	9109901	MISC.Unloading of Walk Through DMS Boards-2 Units	0.00	1.00	1.00	LS	1.00	\$3,039.19	\$3,039.19		
		0050	5003	9109902	MISC.4-Line Roadside Dynamic Message Sign Replacement	0.00	12.00	12.00	EA	12.00	\$90,697.94	\$1,088,375.28		
		0050	5004	9109901	MISC.DMS Training	0.00	1.00	1.00	LS	1.00	\$2,520.00	\$2,520.00		
		0050	5005	9108402	WIRE, 2 AWG, BARE NEUTRAL	0.00	1,880.00	1,880.00	LF	1,880.00	\$5.95	\$11,186.00		
		0050	5006	9108408	WIRE, 8 AWG, BARE NEUTRAL	0.00	600.00	600.00	LF	600.00	\$1.95	\$1,170.00		
		0050	5007	9109902	MISC.Control Cabinet Panel Upgrades	0.00	12.00	12.00	EA	12.00	\$1,133.12	\$13,597.44		
		0001	5008	9109902	MISC.DMS Signs Mounting Hardware	0.00	12.00	12.00	EA	0.00	\$207.74	\$0.00		
		<b>Project JSE0096 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,469,116.61</b>
		<b>230519-H08 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,469,116.61</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 5, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 230519-H08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSE0096	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		6	Dec 2, 2024	SYSTEM	(\$57,836.80)						
					6	Dec 2, 2024	SYSTEM	\$57,836.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Dec 16, 2024	SYSTEM	(\$69,616.88)						
					7	Dec 16, 2024	SYSTEM	\$69,616.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jan 2, 2025	SYSTEM	(\$69,616.88)						
					8	Jan 2, 2025	SYSTEM	\$69,616.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Feb 3, 2025	SYSTEM	(\$69,608.00)						
					9	Feb 3, 2025	SYSTEM	\$69,608.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Mar 3, 2025	SYSTEM	(\$69,608.00)						
					10	Mar 3, 2025	SYSTEM	\$69,608.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Mar 2, 2026	SYSTEM	(\$69,608.00)						
					11	Mar 2, 2026	SYSTEM	\$69,608.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	6	Dec 2, 2024	SYSTEM	(\$436.80)	
										7	Dec 16, 2024	SYSTEM	(\$11,780.07)	
										9	Feb 3, 2025	SYSTEM	\$8.88	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',28.00000 - 28.00000, 'is applied (if non-zero).
										11	Mar 2, 2026	SYSTEM	\$12,208.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',28.00000 - 28.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.01</b>	
					<b>Overrun - Total</b>								<b>\$0.01</b>	
					<b>0030 - Total</b>								<b>\$0.01</b>	
						0060	CHANNELIZER (TRIM-LINE)	Material		9	Feb 3, 2025	SYSTEM	(\$1,300.00)	
										9	Feb 3, 2025	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
10	Mar 3, 2025	SYSTEM	(\$1,300.00)											
10	Mar 3, 2025	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
11	Mar 2, 2026	SYSTEM	(\$1,300.00)											
11	Mar 2, 2026	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0060 - Total</b>								<b>\$0.00</b>						
	0070	DIRECTION INDICATOR	Material		9	Feb 3, 2025	SYSTEM	(\$1,680.00)						



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 230519-H08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSE0096	0070	BARRICADE	Material		9	Feb 3, 2025	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					10	Mar 3, 2025	SYSTEM	(\$1,680.00)		
					10	Mar 3, 2025	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					11	Mar 2, 2026	SYSTEM	(\$1,680.00)		
					11	Mar 2, 2026	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					<b>- Total</b>			<b>\$0.00</b>		
	<b>Material - Total</b>			<b>\$0.00</b>						
	<b>0070 - Total</b>								<b>\$0.00</b>	
	0080	FLASHING ARROW PANEL	Material		9	Feb 3, 2025	SYSTEM	(\$2,800.00)		
					9	Feb 3, 2025	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					10	Mar 3, 2025	SYSTEM	(\$2,800.00)		
					10	Mar 3, 2025	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
11					Mar 2, 2026	SYSTEM	(\$2,800.00)			
11					Mar 2, 2026	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
<b>- Total</b>			<b>\$0.00</b>							
<b>Material - Total</b>			<b>\$0.00</b>							
<b>0080 - Total</b>								<b>\$0.00</b>		
0110	MGS GUARDRAIL	Construction Stockpile		5	Aug 15, 2024	SYSTEM	(\$15,845.04)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>(\$15,845.04)</b>			
		<b>Construction Stockpile - Total</b>			<b>(\$15,845.04)</b>					
		Construction Stockpile STMI		1	Aug 1, 2023	SYSTEM	\$15,845.04	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>\$15,845.04</b>			
<b>Construction Stockpile STMI - Total</b>			<b>\$15,845.04</b>							
<b>0110 - Total</b>								<b>\$0.00</b>		
0120	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		5	Aug 15, 2024	SYSTEM	(\$395.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>(\$395.00)</b>			
		<b>Construction Stockpile - Total</b>			<b>(\$395.00)</b>					
		Construction Stockpile STMI		1	Aug 1, 2023	SYSTEM	\$395.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>\$395.00</b>			
<b>Construction Stockpile STMI - Total</b>			<b>\$395.00</b>							
<b>0120 - Total</b>								<b>\$0.00</b>		
0130	MGS END ANCHOR	Construction Stockpile		5	Aug 15, 2024	SYSTEM	(\$4,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>(\$4,100.00)</b>			
		<b>Construction Stockpile - Total</b>			<b>(\$4,100.00)</b>					
		Construction Stockpile STMI		1	Aug 1, 2023	SYSTEM	\$4,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>\$4,100.00</b>			
<b>Construction Stockpile STMI - Total</b>			<b>\$4,100.00</b>							



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 230519-H08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSE0096	<b>0130 - Total</b>							<b>\$0.00</b>		
	0140	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		5	Aug 15, 2024	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>					<b>(\$3,750.00)</b>	
			<b>Construction Stockpile - Total</b>					<b>(\$3,750.00)</b>		
			Construction Stockpile STMI		1	Aug 1, 2023	SYSTEM	\$3,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>					<b>\$3,750.00</b>	
		<b>Construction Stockpile STMI - Total</b>					<b>\$3,750.00</b>			
	<b>0140 - Total</b>							<b>\$0.00</b>		
	0160	MISC. ITS	Other Item Adjustment	MATL	2	Dec 18, 2023	olsonz1	\$882,000.00	10 out of 12 signs were delivered to the Saint Louis District on December 7th, 2023. Based off of Invoice # 140314, each sign is \$84,000 and a 5% bonus is to be added on to the total.  \$84,000*10 signs*1.05=\$882,000	
					<b>MATL - Total</b>					<b>\$882,000.00</b>
			OTHR		3	Mar 18, 2024	olsonz1	\$176,400.00	The remaining two signs were delivered to the Saint Louis District on March 6th 2024. Each sign is \$84,000 and a 5% bonus is to be added on to the total.  \$84,000*2 signs*1.05= \$176,400	
				<b>OTHR - Total</b>					<b>\$176,400.00</b>	
			<b>Other Item Adjustment - Total</b>					<b>\$1,058,400.00</b>		
	<b>0160 - Total</b>							<b>\$1,058,400.00</b>		
	0170	MISC. ITS	Material		7	Dec 16, 2024	SYSTEM	(\$9,984.00)		
					7	Dec 16, 2024	SYSTEM	\$9,984.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					8	Jan 2, 2025	SYSTEM	(\$14,976.00)		
					8	Jan 2, 2025	SYSTEM	\$14,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					9	Feb 3, 2025	SYSTEM	(\$14,976.00)		
					9	Feb 3, 2025	SYSTEM	\$14,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					10	Mar 3, 2025	SYSTEM	(\$14,976.00)		
					10	Mar 3, 2025	SYSTEM	\$14,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					11	Mar 2, 2026	SYSTEM	(\$14,976.00)		
					11	Mar 2, 2026	SYSTEM	\$14,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				<b>- Total</b>					<b>\$0.00</b>	
				<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0170 - Total</b>							<b>\$0.00</b>		
	0180	MISC. ITS	Material		7	Dec 16, 2024	SYSTEM	(\$4,900.00)		
					7	Dec 16, 2024	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					8	Jan 2, 2025	SYSTEM	(\$7,700.00)		
					8	Jan 2, 2025	SYSTEM	\$7,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					9	Feb 3, 2025	SYSTEM	(\$8,400.00)		



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 230519-H08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSE0096	0180	MISC. ITS	Material		9	Feb 3, 2025	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					10	Mar 3, 2025	SYSTEM	(\$8,400.00)						
					10	Mar 3, 2025	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					11	Mar 2, 2026	SYSTEM	(\$8,400.00)						
					11	Mar 2, 2026	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					<b>0180 - Total</b>								<b>\$0.00</b>	
					0190	MISC. ITS	Material		7	Dec 16, 2024	SYSTEM	(\$4,800.00)		
									7	Dec 16, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
8	Jan 2, 2025	SYSTEM	(\$7,200.00)											
8	Jan 2, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
9	Feb 3, 2025	SYSTEM	(\$7,200.00)											
9	Feb 3, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
10	Mar 3, 2025	SYSTEM	(\$7,200.00)											
10	Mar 3, 2025	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
11	Mar 2, 2026	SYSTEM	(\$7,200.00)											
11	Mar 2, 2026	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
<b>- Total</b>							<b>\$0.00</b>							
<b>Material - Total</b>							<b>\$0.00</b>							
<b>0190 - Total</b>								<b>\$0.00</b>						
0200	MISC. ITS	Material		7	Dec 16, 2024	SYSTEM	(\$4,525.00)							
				7	Dec 16, 2024	SYSTEM	\$4,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				8	Jan 2, 2025	SYSTEM	(\$4,525.00)							
				8	Jan 2, 2025	SYSTEM	\$4,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				9	Feb 3, 2025	SYSTEM	(\$54,300.00)							
				9	Feb 3, 2025	SYSTEM	\$54,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kirchp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
				10	Mar 3, 2025	SYSTEM	(\$54,300.00)							
				10	Mar 3, 2025	SYSTEM	\$54,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.						
				11	Mar 2, 2026	SYSTEM	(\$54,300.00)							



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 230519-H08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSE0096	0200	MISC. ITS	Material		11	Mar 2, 2026	SYSTEM	\$54,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				<b>- Total</b>						\$0.00	
				<b>Material - Total</b>						\$0.00	
	<b>0200 - Total</b>								<b>\$0.00</b>		
	0210	MISC. ITS	Material		7	Dec 16, 2024	SYSTEM	(\$784.00)			
					7	Dec 16, 2024	SYSTEM	\$784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kirchp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					8	Jan 2, 2025	SYSTEM	(\$1,428.00)			
					8	Jan 2, 2025	SYSTEM	\$1,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					9	Feb 3, 2025	SYSTEM	(\$1,428.00)			
					9	Feb 3, 2025	SYSTEM	\$1,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kirchp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					10	Mar 3, 2025	SYSTEM	(\$1,428.00)			
					10	Mar 3, 2025	SYSTEM	\$1,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					11	Mar 2, 2026	SYSTEM	(\$1,428.00)			
					11	Mar 2, 2026	SYSTEM	\$1,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kirchp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				<b>- Total</b>						\$0.00	
	<b>Material - Total</b>						\$0.00				
	<b>0210 - Total</b>								<b>\$0.00</b>		
	5001	MISC. ITS	Material		4	May 2, 2024	SYSTEM	(\$6,461.70)			
					4	May 2, 2024	SYSTEM	\$6,461.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user olsonz1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				<b>- Total</b>						\$0.00	
<b>Material - Total</b>						\$0.00					
<b>5001 - Total</b>								<b>\$0.00</b>			
5002	MISC. ITS	Material		4	May 2, 2024	SYSTEM	(\$3,039.19)				
				4	May 2, 2024	SYSTEM	\$3,039.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user olsonz1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
			<b>- Total</b>						\$0.00		
<b>Material - Total</b>						\$0.00					
<b>5002 - Total</b>								<b>\$0.00</b>			
5003	MISC. ITS	Construction Stockpile		7	Dec 16, 2024	SYSTEM	(\$503,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				8	Jan 2, 2025	SYSTEM	(\$251,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		<b>- Total</b>						(\$754,800.00)			
		<b>Construction Stockpile - Total</b>						(\$754,800.00)			
		Construction Stockpile STMI		5	Aug 15, 2024	SYSTEM	\$754,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			<b>- Total</b>						\$754,800.00		
<b>Construction Stockpile STMI - Total</b>						\$754,800.00					
	Material		7	Dec 16, 2024	SYSTEM	(\$725,583.52)					



## Line Item Adjustments by Estimate

Contract ID: 230519-H08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0096	5003	MISC. ITS	Material		7	Dec 16, 2024	SYSTEM	\$725,583.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Jan 2, 2025	SYSTEM	(\$1,088,375.28)	
					8	Jan 2, 2025	SYSTEM	\$1,088,375.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kirchp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Feb 3, 2025	SYSTEM	(\$1,088,375.28)	
					9	Feb 3, 2025	SYSTEM	\$1,088,375.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					10	Mar 3, 2025	SYSTEM	(\$1,088,375.28)	
					10	Mar 3, 2025	SYSTEM	\$1,088,375.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kirchp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					11	Mar 2, 2026	SYSTEM	(\$1,088,375.28)	
					11	Mar 2, 2026	SYSTEM	\$1,088,375.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kirchp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>5003 - Total</b>								<b>\$0.00</b>	
5004	MISC. ITS	Material		10	Mar 3, 2025	SYSTEM	(\$2,520.00)		
				10	Mar 3, 2025	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				11	Mar 2, 2026	SYSTEM	(\$2,520.00)		
				11	Mar 2, 2026	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kirchp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				<b>- Total</b>					
<b>Material - Total</b>								<b>\$0.00</b>	
<b>5004 - Total</b>								<b>\$0.00</b>	
5005	WIRE, 2 AWG, BARE NEUTRAL	Material		7	Dec 16, 2024	SYSTEM	(\$11,186.00)		
				7	Dec 16, 2024	SYSTEM	\$11,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				8	Jan 2, 2025	SYSTEM	(\$11,186.00)		
				8	Jan 2, 2025	SYSTEM	\$11,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kirchp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				9	Feb 3, 2025	SYSTEM	(\$11,186.00)		
				9	Feb 3, 2025	SYSTEM	\$11,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				10	Mar 3, 2025	SYSTEM	(\$11,186.00)		
				10	Mar 3, 2025	SYSTEM	\$11,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				11	Mar 2, 2026	SYSTEM	(\$11,186.00)		
				11	Mar 2, 2026	SYSTEM	\$11,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kirchp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
<b>- Total</b>								<b>\$0.00</b>	



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 230519-H08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0096	5005	WIRE, 2 AWG, BARE NEUTRAL	Material - Total					\$0.00	
	<b>5005 - Total</b>							<b>\$0.00</b>	
	5006	WIRE, 8 AWG, BARE NEUTRAL	Material		7	Dec 16, 2024	SYSTEM	(\$1,170.00)	
					7	Dec 16, 2024	SYSTEM	\$1,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Jan 2, 2025	SYSTEM	(\$1,170.00)	
					8	Jan 2, 2025	SYSTEM	\$1,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kirchp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Feb 3, 2025	SYSTEM	(\$1,170.00)	
					9	Feb 3, 2025	SYSTEM	\$1,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Mar 3, 2025	SYSTEM	(\$1,170.00)	
					10	Mar 3, 2025	SYSTEM	\$1,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					11	Mar 2, 2026	SYSTEM	(\$1,170.00)	
					11	Mar 2, 2026	SYSTEM	\$1,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kirchp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					<b>- Total</b>			<b>\$0.00</b>	
			Material - Total					\$0.00	
	<b>5006 - Total</b>							<b>\$0.00</b>	
	5007	MISC. ITS	Material		7	Dec 16, 2024	SYSTEM	(\$9,064.96)	
					7	Dec 16, 2024	SYSTEM	\$9,064.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					8	Jan 2, 2025	SYSTEM	(\$13,597.44)	
					8	Jan 2, 2025	SYSTEM	\$13,597.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kirchp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Feb 3, 2025	SYSTEM	(\$13,597.44)	
					9	Feb 3, 2025	SYSTEM	\$13,597.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kirchp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					10	Mar 3, 2025	SYSTEM	(\$13,597.44)	
					10	Mar 3, 2025	SYSTEM	\$13,597.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kirchp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					11	Mar 2, 2026	SYSTEM	(\$13,597.44)	
					11	Mar 2, 2026	SYSTEM	\$13,597.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kirchp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					<b>- Total</b>			<b>\$0.00</b>	
			Material - Total					\$0.00	
	<b>5007 - Total</b>							<b>\$0.00</b>	
<b>JSE0096 - Total</b>								<b>\$1,058,400.01</b>	
<b>Overall - Total</b>								<b>\$1,058,400.01</b>	



---

**Contract Adjustments for Contract - 230519-H08**

There are no contract adjustments to display for this contract.