



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 19, 2025

Pay Estimate Created Date: April 16, 2025

Progress Estimate Number 23	Contract ID 230616-G01 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start April 2, 2025 Pay Period End April 15, 2025	Original Contract Amount \$14,860,000.00 Net Change Order Amount \$149,581.57 Current Contract Amount \$15,009,581.57
---------------------------------------	---	---	--

Approval Date		By User
April 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	farmek1
April 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
April 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2025	December 31, 2025		53.03%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 12, 2023	July 12, 2023	
Letting Date	June 16, 2023	June 16, 2023	
Notice to Proceed Date	August 14, 2023	August 14, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 23			
	This Estimate	Previous	To Date
230616-G01			
Total Posted Items Pay	\$310,080.40	\$7,649,549.93	\$7,959,630.33
Gross Item Adjustments	(\$54,357.92)	\$793.38	(\$53,564.54)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$255,722.48	\$7,650,343.31	\$7,906,065.79

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8S3149	0230	2079903	MISC.Linear Grading for ADA Facilities	LF	\$37.350	748.8	\$27,967.68
	0240	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$21.350	221.7	\$4,733.30
	0250	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$21.350	315.4	\$6,733.79
	0330	6085008	PAVED APPROACH, 8 IN.	SQYD	\$125.000	304.8	\$38,100.00
	0340	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$67.250	221.7	\$14,909.33
	0600	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	EA	\$1,250.000	2	\$2,500.00
	0620	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$25.000	137	\$3,425.00
	0660	9028308	CABLE, 16 AWG 2 CONDUCTOR	LF	\$2.000	250	\$500.00
	0730	9029100	BASE, CONCRETE	CUYD	\$1,350.000	0.2	\$270.00
	0770	9029902	MISC.Remote Pushbutton Post	EA	\$1,300.000	2	\$2,600.00
Project J8S3149 - Total							\$101,739.10
J8S3162	0940	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$22.500	433	\$9,742.50
	0950	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	LF	\$22.500	278	\$6,255.00
	0960	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$210.000	34	\$7,140.00
	1000	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	EA	\$200.000	195	\$39,000.00
Project J8S3162 - Total							\$62,137.50
J8S3190	1740	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$21.500	606.7	\$13,044.05
	1750	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$53.500	263.1	\$14,075.85



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 19, 2025

Pay Estimate Created Date: April 16, 2025

Progress Estimate Number 23	Contract ID 230616-G01 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start April 2, 2025 Pay Period End April 15, 2025	Original Contract Amount \$14,860,000.00 Net Change Order Amount \$149,581.57 Current Contract Amount \$15,009,581.57
---------------------------------------	---	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8S3190	1780	6081010	CONCRETE CURB RAMP	SQYD	\$185.000	251.6	\$46,546.00
	1810	6085008	PAVED APPROACH, 8 IN.	SQYD	\$125.000	263.1	\$32,887.50
	1820	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$67.500	355.1	\$23,969.25
	1860	6091051	CURB AND GUTTER TYPE A	LF	\$48.000	150.5	\$7,224.00
	1960	7319902	MISC.PRECAST DROP INLET LID	EA	\$3,250.000	1	\$3,250.00
	2020	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$27.250	59	\$1,607.75
	2040	9029100	BASE, CONCRETE	CUYD	\$1,165.000	0.16	\$186.40
Project J8S3190 - Total							\$142,790.80
JSU0085	2970	9029902	MISC.WIRELESS SUBSCRIBER UNIT	EA	\$1,450.000	2	\$2,900.00
	2980	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	LF	\$2.000	69	\$138.00
	3040	9109903	MISC.ETHERNET CABLE (CAT6)	LF	\$3.000	125	\$375.00
Project JSU0085 - Total							\$3,413.00
Overall - Total							\$310,080.40

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J8S3149	0240	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	41.7	(\$0.02)	(\$0.96)	
	0240	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	180	(\$0.02)	(\$4.13)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	37.6	(\$0.02)	(\$0.86)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	108.8	(\$0.02)	(\$2.50)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	54.3	(\$0.02)	(\$1.25)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	53.2	(\$0.02)	(\$1.22)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	61.5	(\$0.02)	(\$1.41)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	37.6	(\$0.09)	(\$3.45)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	108.8	(\$0.09)	(\$9.99)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	54.3	(\$0.09)	(\$4.98)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	53.2	(\$0.09)	(\$4.88)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	50.9	(\$0.09)	(\$4.67)	
	0560	SH-FLAT SHEET - SIGNAL SIGN	Material				-26	\$28.30	(\$735.80)
	0560	SH-FLAT SHEET - SIGNAL SIGN	Material			This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user farmek1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	26	\$28.30	\$735.80
0600	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile			Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,150.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 19, 2025

Pay Estimate Created Date: April 16, 2025

Progress Estimate Number 23	Contract ID 230616-G01 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start April 2, 2025 Pay Period End April 15, 2025	Original Contract Amount \$14,860,000.00 Net Change Order Amount \$149,581.57 Current Contract Amount \$15,009,581.57
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8S3149	0660	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$65.00)
J8S3162	0940	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-433	\$22.50	(\$9,742.50)
	0950	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material			-278	\$22.50	(\$6,255.00)
	0960	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	MaterialCredit			33	\$210.00	\$6,930.00
	1000	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material			-195	\$200.00	(\$39,000.00)
J8S3172	1460	MISC.	MaterialCredit			22	\$101.50	\$2,233.00
J8S3190	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	100.5	(\$0.02)	(\$2.31)
	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	131	(\$0.02)	(\$3.01)
	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	129.5	(\$0.02)	(\$2.97)
	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	143.4	(\$0.02)	(\$3.29)
	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	102.3	(\$0.02)	(\$2.35)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	134.3	(\$0.02)	(\$3.08)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	30	(\$0.02)	(\$0.69)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	98.8	(\$0.02)	(\$2.27)
	1810	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	134.3	(\$0.09)	(\$12.33)
	1810	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	30	(\$0.09)	(\$2.75)
	1810	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	98.8	(\$0.09)	(\$9.07)
	1860	CURB AND GUTTER TYPE A	Overrun			-150.5	\$48.00	(\$7,224.00)
J5U0085	2680	SH-FLAT SHEET - SIGNAL SIGN	Material			-117.5	\$28.25	(\$3,319.38)
	2680	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	117.5	\$28.25	\$3,319.38
Total								(\$54,357.92)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 19, 2025

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P3050C	FAF 744-1(20)	Resurface	744	GREENE	on Kearney Street from Rte. 13 (Kansas Expressway) to Loop 44 (Glenstone Avenue)
J8S3149	FAF 744-1(19)	ADA improvements	744	GREENE	on Kearney Street at various locations between Rte. 13 (Kansas Expressway) and Loop 44 (Glenstone Avenue) in Springfield
J8S3162	FAF 744-1(16)	Resurface	744	GREENE	on Rte. 744 (Kearney Street) from east of Loop 44 (Glenstone Avenue) to Mulroy Road, and on Mulroy Road from Rte. OO to I-44
J8S3169	FAS S603(57)	Resurface	744	GREENE	on Rte.744 (Kearney Street) from Springfield Airport to west of Rte. 13 (Kansas Expressway)
J8S3172	FAF 744-1(17)	ADA improvements	744	GREENE	at various locations on Kearney Street from east of Loop 44 (Glenstone Avenue) to LeCompte Road
J8S3190	FAF 744-1(18)	ADA improvements	744	GREENE	on Kearney Street from Rte. 160 (West Bypass) to Rte. 13 (Kansas Expressway) in Springfield
JSR0127	FAF-65-2(120)	ADA improvements	65	DALLAS	from Route 32 to 0.1 mile south of Truman Road in Buffalo
JSU0085	FAF 744-1(22)	Add lanes and modify signals	744	GREENE	on Kearney Street from Springfield-Branson National Airport to LeCompte Avenue

Totals by Job Numbers

J8P3050C	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$100,293.00	\$100,293.00
	Gross Item Adjustments	\$0.00	\$84.60	\$84.60
	Gross Item Pay	\$0.00	\$100,377.60	\$100,377.60
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J8S3149	Posted Item Pay	This Estimate	Previous	To Date
		\$101,739.10	\$1,472,438.09	\$1,574,177.19
	Gross Item Adjustments	(\$1,255.30)	\$15,487.39	\$14,232.09
	Gross Item Pay	\$100,483.80	\$1,487,925.48	\$1,588,409.28
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J8S3162	Posted Item Pay	This Estimate	Previous	To Date
		\$62,137.50	\$1,707,878.24	\$1,770,015.74
	Gross Item Adjustments	(\$48,067.50)	(\$67,936.80)	(\$116,004.30)
	Gross Item Pay	\$14,070.00	\$1,639,941.44	\$1,654,011.44
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J8S3169	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$65,727.75	\$65,727.75
	Gross Item Adjustments	\$0.00	\$601.60	\$601.60
	Gross Item Pay	\$0.00	\$66,329.35	\$66,329.35
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J8S3172	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$1,738,763.02	\$1,738,763.02
	Gross Item Adjustments	\$2,233.00	(\$658.70)	\$1,574.30
	Gross Item Pay	\$2,233.00	\$1,738,104.32	\$1,740,337.32
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J8S3190	Posted Item Pay	This Estimate	Previous	To Date
		\$142,790.80	\$2,069,609.95	\$2,212,400.75
	Gross Item Adjustments	(\$7,268.12)	(\$2,916.11)	(\$10,184.23)
	Gross Item Pay	\$135,522.68	\$2,066,693.84	\$2,202,216.52
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 19, 2025

Totals by Job Numbers				
JSR0127		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JSU0085		This Estimate	Previous	To Date
	Posted Item Pay	\$3,413.00	\$494,839.88	\$498,252.88
	Gross Item Adjustments	\$0.00	\$56,131.40	\$56,131.40
	Gross Item Pay	\$3,413.00	\$550,971.28	\$554,384.28
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8S3162, Item 6200015, Project Item Line Number 0940, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Waiting on certifications from the contractor.	farmek1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3162, Item 6200018, Project Item Line Number 0950, Material Set 620001896, Material 1048PMPFYL - Preformed Thermoplastic Marking Tape YL, Acceptance Action Generic 1048PMPFYL is insufficient.	Waiting on certifications from the contractor.	farmek1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3162, Item 6200036, Project Item Line Number 1000, Material Set 620003696, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Waiting on certifications from the contractor.	farmek1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JSU0085, Item 9020833, Project Item Line Number 2680, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Certifications received and reported in AWP. Exception is shown due to the test being reported after the pay cut off date of 04/15/25.	farmek1	Overridden
Estimate Exception Type: Insufficient Materials: Project J8S3149, Item 9020833, Project Item Line Number 0560, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Certifications received and reported in AWP. Exception is shown due to the test being reported after the pay cut off date of 04/15/25.	farmek1	Overridden
Estimate Exception Type: Item Overrun: Contract 230616-G01, Contract Project J8S3190, Project Item Line Number 1860, Contract Line Item Number 1860, Item 6091051, Minor Item.	Item will be paid following change order approval.	farmek1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230616-G01, Contract Project JSU0085, Project Item Line Number 3000, Contract Line Item Number 3000, Item 9108816, Minor Item.	Item will be paid following change order approval.	farmek1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230616-G01, Contract Project J8S3149, Project Item Line Number 0700, Contract Line Item Number 0700, Item 9028510, Minor Item.	Item will be paid following change order approval.	farmek1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230616-G01, Contract Project J8S3190, Project Item Line Number 1730, Contract Line Item Number 1730, Item 2079903, Minor Item.	Item will be paid following change order approval.	farmek1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	J8P3050C	0001	0010	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	8,652.40	0.00	8,652.40	TONS	0.00	\$110.00	\$0.00
		0001	0020	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,500.00	\$0.00
		0001	0030	4079912	MISC.POLYMER MODIFIED EMULSION MEMBRANE	16,445.00	0.00	16,445.00	GAL	0.00	\$3.25	\$0.00
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$5,500.00	\$0.00
		0001	0050	6161005	CONSTRUCTION SIGNS	1,181.00	0.00	1,181.00	SQFT	0.00	\$6.45	\$0.00
		0001	0060	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	0.00	\$18.00	\$0.00
		0001	0070	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	0.00	\$145.00	\$0.00
		0001	0080	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,335.00	\$0.00
		0001	0090	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$235,000.00	\$0.00
		0001	0091	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$181,430.00	\$0.00
		0001	0100	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	567.00	0.00	567.00	LF	0.00	\$22.50	\$0.00
		0001	0110	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	128.00	0.00	128.00	LF	0.00	\$22.50	\$0.00
		0001	0120	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	58.00	0.00	58.00	EA	0.00	\$210.00	\$0.00
		0001	0130	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	184.00	0.00	184.00	EA	0.00	\$200.00	\$0.00
		0001	0140	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	33,824.00	0.00	33,824.00	LF	0.00	\$0.30	\$0.00
		0001	0150	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	35,327.00	0.00	35,327.00	LF	0.00	\$0.30	\$0.00
		0001	0160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	86,294.00	0.00	86,294.00	SQYD	0.00	\$0.90	\$0.00
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0030	0180	9028500	CABLE, LOOP DETECTOR, IN DUCT	6,610.00	0.00	6,610.00	LF	0.00	\$7.10	\$0.00
		0030	0190	9029902	MISC.CONTRACTOR FURNISHED CONTRACTOR INSTALLED RADAR DETECTION SYSTEM}}	1.00	0.00	1.00	EA	1.00	\$40,000.00	\$40,000.00
		0040	0200	9035004A	SH-FLAT SHEET	333.00	0.00	333.00	SQFT	324.00	\$20.75	\$6,723.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$53,570.00	\$53,570.00
		Project J8P3050C - Total Value Posted to Date as of Report Generated Date										
J8S3149	J8S3149	0001	0210	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.60	\$95,000.00	\$57,000.00
		0001	0220	2029903	MISC.SIDEWALK MANICURING	554.00	0.00	554.00	LF	0.00	\$5.35	\$0.00
		0001	0230	2079903	MISC.Linear Grading for ADA Facilities	15,299.00	0.00	15,299.00	LF	7,166.00	\$37.35	\$267,650.10
		0001	0240	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	7,865.00	0.00	7,865.00	SQYD	3,200.40	\$21.35	\$68,328.54
		0001	0250	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	7,500.00	0.00	7,500.00	SQYD	2,931.70	\$21.35	\$62,591.80
		0001	0260	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	148.00	-148.00	0.00	TONS	0.00	\$410.00	\$0.00
		0001	0270	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	0.00	\$2,135.00	\$0.00
		0001	0280	6046018A	18 IN. SLOTTED DRAIN	38.00	0.00	38.00	LF	0.00	\$425.00	\$0.00
		0001	0290	6049904	MISC.STEEL PLATE	50.00	0.00	50.00	SQFT	0.00	\$425.00	\$0.00
		0001	0300	6081010	CONCRETE CURB RAMP	1,052.40	0.00	1,052.40	SQYD	256.40	\$185.00	\$47,434.00
		0001	0310	6081012	TRUNCATED DOMES	1,119.00	0.00	1,119.00	SQFT	0.00	\$42.50	\$0.00
		0001	0320	6083008	8 IN. CONCRETE MEDIAN STRIP	38.60	0.00	38.60	SQYD	0.00	\$85.00	\$0.00
		0001	0330	6085008	PAVED APPROACH, 8 IN.	6,293.50	0.00	6,293.50	SQYD	2,503.60	\$125.00	\$312,950.00
		0001	0340	6086004	CONCRETE SIDEWALK, 4 IN.	6,605.80	0.00	6,605.80	SQYD	2,930.90	\$67.25	\$197,103.02
		0001	0350	6086008	CONCRETE SIDEWALK, 8 IN.	145.30	0.00	145.30	SQYD	12.10	\$72.50	\$877.25
		0001	0360	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	454.00	0.00	454.00	LF	112.50	\$62.00	\$6,975.00
		0001	0370	6091051	CURB AND GUTTER TYPE A	221.00	0.00	221.00	LF	0.00	\$48.00	\$0.00
		0001	0380	6099903	MISC.MODIFIED TYPE A CURB	695.00	0.00	695.00	LF	192.00	\$48.00	\$9,216.00
		0001	0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$10,500.00	\$0.00
		0001	0400	6161005	CONSTRUCTION SIGNS	716.00	0.00	716.00	SQFT	296.00	\$6.45	\$1,909.20
		0001	0410	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	175.00	\$18.00	\$3,150.00
		0001	0420	6161030	TYPE III MOVEABLE BARRICADE	40.00	0.00	40.00	EA	10.00	\$145.00	\$1,450.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230616-G01	J8S3149	0001	0430	6161033	DIRECTIONAL INDICATOR BARRICADE	10.00	0.00	10.00	EA	0.00	\$70.00	\$0.00		
		0001	0440	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,335.00	\$2,670.00		
		0001	0450	6169902	MISC.ADA Compliant Type III Moveable Barricade	40.00	0.00	40.00	EA	10.00	\$58.75	\$587.50		
		0001	0460	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$280,000.00	\$280,000.00		
		0001	0470	6229903	MISC.SIDEWALK JOINT GRINDING	50.00	0.00	50.00	LF	0.00	\$20.00	\$0.00		
		0001	0480	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.80	\$95,000.00	\$76,000.00		
		0001	0490	8031000A	TURF TYPE TALL FESCUE SODDING	4,508.00	0.00	4,508.00	SQYD	2,419.00	\$8.55	\$20,682.45		
		0001	0500	8061007A	CURB INLET CHECK	61.00	0.00	61.00	EA	44.00	\$160.00	\$7,040.00		
		0001	0510	8061016	SEDIMENT REMOVAL	27.00	0.00	27.00	CUYD	0.00	\$21.50	\$0.00		
		0001	0520	8061019	SILT FENCE	1,514.00	0.00	1,514.00	LF	680.00	\$5.35	\$3,638.00		
		0030	0530	9020211	SIGNAL HEAD, TYPE 1S	9.00	0.00	9.00	EA	0.00	\$800.00	\$0.00		
		0030	0540	9020513	SIGNAL HEAD, TYPE 3B	2.00	0.00	2.00	EA	2.00	\$1,450.00	\$2,900.00		
		0030	0550	9020514	SIGNAL HEAD, TYPE 4B	1.00	0.00	1.00	EA	1.00	\$1,810.00	\$1,810.00		
		0030	0560	9020833	SH-FLAT SHEET - SIGNAL SIGN	26.00	0.00	26.00	SQFT	26.00	\$28.30	\$735.80		
		0030	0570	9020834	SIGNAL SIGN, MOUNTING HARDWARE	3.00	0.00	3.00	EA	3.00	\$290.00	\$870.00		
		0030	0580	9022708	POST, SIGNAL 8 FT.	5.00	0.00	5.00	EA	0.00	\$1,750.00	\$0.00		
		0030	0590	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	1.00	\$17,850.00	\$17,850.00		
		0030	0600	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	30.00	0.00	30.00	EA	6.00	\$1,250.00	\$7,500.00		
		0030	0610	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	100.00	0.00	100.00	LF	56.00	\$21.00	\$1,176.00		
		0030	0620	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	258.00	0.00	258.00	LF	166.00	\$25.00	\$4,150.00		
		0030	0630	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	19.00	0.00	19.00	LF	0.00	\$28.00	\$0.00		
		0030	0640	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	164.00	0.00	164.00	LF	164.00	\$37.95	\$6,223.80		
		0030	0650	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	150.00	0.00	150.00	LF	150.00	\$1.75	\$262.50		
		0030	0660	9028308	CABLE, 16 AWG 2 CONDUCTOR	2,670.00	0.00	2,670.00	LF	1,610.00	\$2.00	\$3,220.00		
		0030	0670	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,770.00	0.00	1,770.00	LF	1,380.00	\$2.25	\$3,105.00		
		0030	0680	9028311	CABLE, 16 AWG 7 CONDUCTOR	1,760.00	0.00	1,760.00	LF	1,760.00	\$2.50	\$4,400.00		
		0030	0690	9028500	CABLE, LOOP DETECTOR, IN DUCT	590.00	0.00	590.00	LF	0.00	\$7.00	\$0.00		
		0030	0700	9028510	CABLE, LOOP DETECTOR, LEAD-IN	40.00	0.00	40.00	LF	1,340.00	\$2.00	\$2,680.00		
		0030	0710	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	1.00	0.00	1.00	EA	1.00	\$13,775.00	\$13,775.00		
		0030	0720	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	1.00	0.00	1.00	EA	1.00	\$6,000.00	\$6,000.00		
		0030	0730	9029100	BASE, CONCRETE	6.20	0.00	6.20	CUYD	3.47	\$1,350.00	\$4,684.50		
		0030	0740	9029902	MISC.2070 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$33,850.00	\$33,850.00		
		0030	0750	9029902	MISC.ADJUST PULL BOX	4.00	0.00	4.00	EA	0.00	\$3,500.00	\$0.00		
		0030	0760	9029902	MISC.ITS CABINET	1.00	0.00	1.00	EA	1.00	\$9,100.00	\$9,100.00		
		0030	0770	9029902	MISC.Remote Pushbutton Post	3.00	0.00	3.00	EA	2.00	\$1,300.00	\$2,600.00		
		0050	0780	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	90.00	0.00	90.00	LF	0.00	\$2.35	\$0.00		
		0050	0790	9108621	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	1.00	0.00	1.00	EA	1.00	\$14,500.00	\$14,500.00		
		0050	0800	9108816	PULL BOX, PREFORMED CLASS 5	1.00	0.00	1.00	EA	0.00	\$3,825.00	\$0.00		
		0050	0810	9109902	MISC.48 PORT FIBER DISTRIBUTION UNIT	1.00	0.00	1.00	EA	1.00	\$1,775.00	\$1,775.00		
		0050	0820	9109902	MISC.ETHERNET SWITCH, HARDENED	1.00	0.00	1.00	EA	1.00	\$3,450.00	\$3,450.00		
		0050	0830	9109903	MISC.ETHERNET CABLE (CAT6)	146.00	0.00	146.00	LF	146.00	\$2.10	\$306.60		
		0001	5101	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	338.30	338.30	TONS	0.00	\$370.00	\$0.00		
		0030	5102	9028811	PULL BOX, PREFORMED CLASS 2	0.00	0.00	0.00	EA	0.00	\$0.00	\$0.00		
		Project J8S3149 - Total Value Posted to Date as of Report Generated Date												\$1,574,177.06
		J8S3162	0001	0840	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	337.40	0.00	337.40	TONS	337.40	\$35.00	\$11,809.00	
			0001	0850	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	12,285.00	0.00	12,285.00	TONS	11,770.92	\$107.00	\$1,259,488.44	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230616-G01	J8S3162	0001	0860	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,490.00	\$0.00		
		0001	0870	4071005	TACK COAT	2,996.00	0.00	2,996.00	GAL	2,996.00	\$3.00	\$8,988.00		
		0001	0880	4079912	MISC.POLYMER MODIFIED EMULSION MEMBRANE	17,201.00	0.00	17,201.00	GAL	17,201.00	\$3.25	\$55,903.25		
		0001	0890	4081018	PRIME-LIQUID ASPHALT MC 800	995.00	0.00	995.00	GAL	995.00	\$4.45	\$4,427.75		
		0001	0900	6161005	CONSTRUCTION SIGNS	806.00	0.00	806.00	SQFT	806.00	\$6.45	\$5,198.70		
		0001	0910	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$110.00	\$0.00		
		0001	0920	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$4,600.00	\$13,800.00		
		0001	0930	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$65,000.00	\$65,000.00		
		0001	0940	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,080.00	0.00	1,080.00	LF	433.00	\$22.50	\$9,742.50		
		0001	0950	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	485.00	0.00	485.00	LF	278.00	\$22.50	\$6,255.00		
		0001	0960	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	94.00	0.00	94.00	EA	67.00	\$210.00	\$14,070.00		
		0001	0970	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/L/T	2.00	0.00	2.00	EA	0.00	\$455.00	\$0.00		
		0001	0980	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	7.00	0.00	7.00	EA	0.00	\$400.00	\$0.00		
		0001	0990	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	0.00	\$1,300.00	\$0.00		
		0001	1000	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	244.00	0.00	244.00	EA	195.00	\$200.00	\$39,000.00		
		0001	1010	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	83.00	0.00	83.00	EA	0.00	\$36.00	\$0.00		
		0001	1020	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	57,705.00	0.00	57,705.00	LF	49,199.00	\$0.30	\$14,759.70		
		0001	1030	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	67,443.00	0.00	67,443.00	LF	30,627.00	\$0.30	\$9,188.10		
		0001	1040	6207001	PAVEMENT MARKING REMOVAL	27,031.00	0.00	27,031.00	LF	0.00	\$0.60	\$0.00		
		0001	1050	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	30.00	0.00	30.00	EA	0.00	\$80.00	\$0.00		
		0001	1060	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	112,587.00	0.00	112,587.00	SQYD	112,587.00	\$0.90	\$101,328.30		
		0001	1070	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00		
		0030	1080	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,070.00	0.00	1,070.00	LF	1,070.00	\$7.00	\$7,490.00		
		0030	1090	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM)	3.00	0.00	3.00	EA	3.00	\$46,500.00	\$139,500.00		
		0040	1100	9035004A	SH-FLAT SHEET	196.00	0.00	196.00	SQFT	196.00	\$20.75	\$4,067.00		
		Project J8S3162 - Total Value Posted to Date as of Report Generated Date												\$1,770,015.74
		J8S3169	J8S3169	0001	1110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	59.80	0.00	59.80	TONS	0.00	\$70.00	\$0.00
				0001	1120	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	9,383.40	0.00	9,383.40	TONS	0.00	\$110.00	\$0.00
				0001	1130	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,490.00	\$0.00
				0001	1140	4071005	TACK COAT	2,632.00	0.00	2,632.00	GAL	0.00	\$3.00	\$0.00
				0001	1150	4079912	MISC.POLYMER MODIFIED EMULSION	15,450.00	0.00	15,450.00	GAL	0.00	\$3.25	\$0.00
				0001	1160	4081018	PRIME-LIQUID ASPHALT MC 800	176.00	0.00	176.00	GAL	0.00	\$4.45	\$0.00
0001	1170			4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	12,190.00	0.00	12,190.00	SQYD	0.00	\$8.85	\$0.00		
0001	1180			4134000	BITUMINOUS FOG SEAL	2,523.00	0.00	2,523.00	GAL	0.00	\$3.00	\$0.00		
0001	1190			6161005	CONSTRUCTION SIGNS	869.00	0.00	869.00	SQFT	0.00	\$6.50	\$0.00		
0001	1200			6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$110.00	\$0.00		
0001	1210			6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$4,600.00	\$13,800.00		
0001	1220			6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$22,500.00	\$0.00		
0001	1230			6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	424.00	0.00	424.00	LF	0.00	\$22.50	\$0.00		
0001	1240			6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	204.00	0.00	204.00	LF	0.00	\$22.50	\$0.00		
0001	1250			6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	62.00	0.00	62.00	EA	0.00	\$210.00	\$0.00		
0001	1260			6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	J8S3169	0001	1270	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	85.00	0.00	85.00	EA	0.00	\$200.00	\$0.00
		0001	1280	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	40,415.00	0.00	40,415.00	LF	0.00	\$0.30	\$0.00
		0001	1290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	47,133.00	0.00	47,133.00	LF	0.00	\$0.30	\$0.00
		0001	1300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,523.00	0.00	8,523.00	LF	0.00	\$0.75	\$0.00
		0001	1310	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	107,609.00	0.00	107,609.00	SQYD	0.00	\$0.90	\$0.00
		0001	1320	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0030	1330	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM)	1.00	0.00	1.00	EA	1.00	\$49,500.00	\$49,500.00
		0040	1340	9035004A	SH-FLAT SHEET	181.00	0.00	181.00	SQFT	117.00	\$20.75	\$2,427.75
Project J8S3169 - Total Value Posted to Date as of Report Generated Date												\$65,727.75
J8S3172	J8S3172	0001	1350	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$90,750.00	\$90,750.00
		0001	1360	2029903	MISC.SIDEWALK MANICURING	4,000.00	0.00	4,000.00	LF	0.00	\$5.35	\$0.00
		0001	1370	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	3,610.00	-37.00	3,573.00	LF	3,573.00	\$37.50	\$133,987.50
		0001	1380	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,758.00	83.00	1,841.00	SQYD	1,841.00	\$21.50	\$39,581.50
		0001	1390	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	6,157.00	303.00	6,460.00	SQYD	6,460.00	\$21.50	\$138,890.00
		0001	1400	6042010	ADJUSTING MANHOLE	3.00	-1.00	2.00	EA	2.00	\$2,150.00	\$4,300.00
		0001	1410	6081010	CONCRETE CURB RAMP	1,059.00	-77.80	981.20	SQYD	981.20	\$185.00	\$181,522.00
		0001	1420	6081012	TRUNCATED DOMES	199.00	51.50	250.50	SQFT	250.50	\$42.75	\$10,708.88
		0001	1430	6085008	PAVED APPROACH, 8 IN.	6,156.60	303.30	6,459.90	SQYD	6,459.90	\$125.00	\$807,487.50
		0001	1440	6086004	CONCRETE SIDEWALK, 4 IN.	698.90	161.10	860.00	SQYD	860.00	\$67.50	\$58,050.00
		0001	1450	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	173.00	43.00	216.00	LF	215.70	\$62.00	\$13,373.40
		0001	1460	6099903	MISC.MODIFIED TYPE S CURB, 6 IN TO 30 IN HEIGHT	22.00	0.00	22.00	LF	22.00	\$101.50	\$2,233.00
		0001	1470	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$11,000.00	\$0.00
		0001	1480	6161005	CONSTRUCTION SIGNS	871.00	0.00	871.00	SQFT	376.00	\$6.50	\$2,444.00
		0001	1490	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	250.00	\$18.25	\$4,562.50
		0001	1500	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$145.00	\$1,450.00
		0001	1510	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$70.00	\$0.00
		0001	1520	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,350.00	\$2,700.00
		0001	1530	6169902	MISC.ADA COMPLIANT TYPE III MOVEABLE BARRICADE	30.00	0.00	30.00	EA	20.00	\$58.75	\$1,175.00
		0001	1540	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$111,929.00	\$111,929.00
		0001	1550	6229903	MISC.SIDEWALK JOINT GRINDING	300.00	0.00	300.00	LF	0.00	\$21.25	\$0.00
		0001	1560	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.90	\$51,000.00	\$45,900.00
		0001	1570	8031000A	TURF TYPE TALL FESCUE SODDING	1,973.00	0.00	1,973.00	SQYD	0.00	\$8.50	\$0.00
		0001	1580	8061007A	CURB INLET CHECK	31.00	0.00	31.00	EA	31.00	\$160.00	\$4,960.00
		0001	1590	8061016	SEDIMENT REMOVAL	79.00	0.00	79.00	CUYD	0.00	\$21.35	\$0.00
		0001	1600	8061019	SILT FENCE	4,805.00	0.00	4,805.00	LF	573.00	\$4.85	\$2,779.05
		0030	1610	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	8.00	1.00	9.00	EA	9.00	\$800.00	\$7,200.00
		0030	1620	9022708	POST, SIGNAL 8 FT.	6.00	1.00	7.00	EA	7.00	\$1,525.00	\$10,675.00
		0030	1630	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	30.00	0.00	30.00	EA	30.00	\$1,250.00	\$37,500.00
		0030	1640	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	130.00	0.00	130.00	LF	120.00	\$2.65	\$318.00
		0030	1650	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	50.00	0.00	50.00	LF	46.00	\$31.50	\$1,449.00
		0030	1660	9028308	CABLE, 16 AWG 2 CONDUCTOR	2,220.00	0.00	2,220.00	LF	1,230.00	\$1.85	\$2,275.50
		0030	1670	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,160.00	0.00	1,160.00	LF	590.00	\$2.10	\$1,239.00
0030	1680	9029100	BASE, CONCRETE	2.70	0.00	2.70	CUYD	2.70	\$1,075.00	\$2,902.50		
0030	1690	9029902	MISC.ADJUST PULL BOX	3.00	0.00	3.00	EA	0.00	\$3,250.00	\$0.00		
0030	1700	9029902	MISC.PEDESTRIAN PUSHBUTTON EXTENSION	14.00	0.00	14.00	EA	6.00	\$230.00	\$1,380.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	J8S3172	0030	1710	9029902	MISC.REMOTE PUSHBUTTON POST	6.00	0.00	6.00	EA	6.00	\$1,300.00	\$7,800.00
		0030	5401	9016110	PULL BOX, PREFORMED CLASS 1	0.00	1.00	1.00	EA	1.00	\$1,952.50	\$1,952.50
		0001	5402	6089901	MISC.Sidewalk Undermining Repair	0.00	1.00	1.00	LS	1.00	\$3,335.69	\$3,335.69
		0030	5403	9016110	PULL BOX, PREFORMED CLASS 1	0.00	1.00	1.00	EA	1.00	\$1,952.50	\$1,952.50
Project J8S3172 - Total Value Posted to Date as of Report Generated Date												\$1,738,763.02
J8S3190	J8S3190	0001	1720	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$85,000.00	\$42,500.00
		0001	1730	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	11,724.00	0.00	11,724.00	LF	11,775.20	\$37.50	\$441,570.00
		0001	1740	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	7,318.00	0.00	7,318.00	SQYD	5,850.80	\$21.50	\$125,792.20
		0001	1750	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	5,532.00	0.00	5,532.00	SQYD	3,605.60	\$53.50	\$192,899.60
		0001	1760	3105003	GRAVEL (A) OR CRUSHED STONE (B)	82.00	0.00	82.00	SQYD	0.00	\$17.50	\$0.00
		0001	1770	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	71.00	-71.00	0.00	TONS	0.00	\$415.00	\$0.00
		0001	1780	6081010	CONCRETE CURB RAMP	2,088.10	0.00	2,088.10	SQYD	1,484.00	\$185.00	\$274,540.00
		0001	1790	6081012	TRUNCATED DOMES	876.00	0.00	876.00	SQFT	0.00	\$45.00	\$0.00
		0001	1800	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	35.00	0.00	35.00	LF	0.00	\$125.00	\$0.00
		0001	1810	6085008	PAVED APPROACH, 8 IN.	4,953.50	0.00	4,953.50	SQYD	3,502.70	\$125.00	\$437,837.50
		0001	1820	6086004	CONCRETE SIDEWALK, 4 IN.	4,841.60	0.00	4,841.60	SQYD	4,235.90	\$67.50	\$285,923.25
		0001	1830	6086008	CONCRETE SIDEWALK, 8 IN.	282.90	0.00	282.90	SQYD	130.90	\$73.00	\$9,555.70
		0001	1840	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	189.00	0.00	189.00	LF	0.00	\$62.00	\$0.00
		0001	1850	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	68.00	0.00	68.00	LF	0.00	\$101.50	\$0.00
		0001	1860	6091051	CURB AND GUTTER TYPE A	314.00	0.00	314.00	LF	619.50	\$48.00	\$29,736.00
		0001	1870	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$11,000.00	\$0.00
		0001	1880	6161005	CONSTRUCTION SIGNS	716.00	0.00	716.00	SQFT	422.00	\$6.50	\$2,743.00
		0001	1890	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	249.00	\$18.00	\$4,482.00
		0001	1900	6161030	TYPE III MOVEABLE BARRICADE	40.00	0.00	40.00	EA	10.00	\$145.00	\$1,450.00
		0001	1910	6161033	DIRECTIONAL INDICATOR BARRICADE	10.00	0.00	10.00	EA	0.00	\$70.00	\$0.00
		0001	1920	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,335.00	\$0.00
		0001	1930	6169902	MISC.ADA COMPLIANT TYPE III MOVEABLE BARRICADE	40.00	0.00	40.00	EA	27.00	\$58.75	\$1,586.25
		0001	1940	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$180,000.00	\$180,000.00
		0001	1950	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.90	\$56,500.00	\$50,850.00
		0001	1960	7319902	MISC.PRECAST DROP INLET LID	57.00	0.00	57.00	EA	34.00	\$3,250.00	\$110,500.00
		0001	1970	8031000A	TURF TYPE TALL FESCUE SODDING	1,881.00	0.00	1,881.00	SQYD	982.00	\$8.55	\$8,396.10
		0001	1980	8061007A	CURB INLET CHECK	78.00	0.00	78.00	EA	78.00	\$110.00	\$8,580.00
		0001	1990	8061016	SEDIMENT REMOVAL	70.00	0.00	70.00	CUYD	0.00	\$21.25	\$0.00
		0001	2000	8061019	SILT FENCE	5,341.00	0.00	5,341.00	LF	0.00	\$4.25	\$0.00
		0030	2010	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	12.00	0.00	12.00	EA	0.00	\$1,250.00	\$0.00
		0030	2020	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	59.00	0.00	59.00	LF	59.00	\$27.25	\$1,607.75
		0030	2030	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,520.00	0.00	1,520.00	LF	900.00	\$1.85	\$1,665.00
0030	2040	9029100	BASE, CONCRETE	0.60	0.00	0.60	CUYD	0.16	\$1,165.00	\$186.40		
0030	2050	9029902	MISC.REMOST PUSHBUTTON POST	7.00	0.00	7.00	EA	0.00	\$1,285.00	\$0.00		
0001	5501	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	162.30	162.30	TONS	0.00	\$365.00	\$0.00		
Project J8S3190 - Total Value Posted to Date as of Report Generated Date												\$2,212,400.75
JSR0127	JSR0127	0001	2060	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$11,000.00	\$0.00
		0001	2070	2071000	LINEAR GRADING CLASS 1	1.20	0.00	1.20	STA	0.00	\$2,135.00	\$0.00
		0001	2080	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	4,452.00	0.00	4,452.00	LF	0.00	\$37.35	\$0.00
		0001	2090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	3,360.00	0.00	3,360.00	SQYD	0.00	\$21.35	\$0.00
		0001	2100	6081010	CONCRETE CURB RAMP	78.30	0.00	78.30	SQYD	0.00	\$185.00	\$0.00
		0001	2110	6081012	TRUNCATED DOMES	56.00	0.00	56.00	SQFT	0.00	\$42.75	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230616-G01	JSR0127	0001	2120	6085008	PAVED APPROACH, 8 IN.	579.00	0.00	579.00	SQYD	0.00	\$125.00	\$0.00		
		0001	2130	6086004	CONCRETE SIDEWALK, 4 IN.	2,692.30	0.00	2,692.30	SQYD	0.00	\$67.50	\$0.00		
		0001	2140	6089902	MISC.ADA COMPLIANT MANHOLE FRAME AND COVER	39.00	0.00	39.00	EA	0.00	\$3,250.00	\$0.00		
		0001	2150	6091051	CURB AND GUTTER TYPE A	111.00	0.00	111.00	LF	0.00	\$48.00	\$0.00		
		0001	2160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$5,500.00	\$0.00		
		0001	2170	6161005	CONSTRUCTION SIGNS	616.00	0.00	616.00	SQFT	0.00	\$6.45	\$0.00		
		0001	2180	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$110.00	\$0.00		
		0001	2190	6161025	CHANNELIZER (TRIM LINE)	250.00	0.00	250.00	EA	0.00	\$18.00	\$0.00		
		0001	2200	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	0.00	\$70.00	\$0.00		
		0001	2210	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,335.00	\$0.00		
		0001	2220	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$4,600.00	\$0.00		
		0001	2230	6169902	MISC.ADA REMOVEABLE BARRICADE	20.00	0.00	20.00	EA	0.00	\$58.75	\$0.00		
		0001	2240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00		
		0001	2250	6229903	MISC.SIDEWALK JOINT GRINDING	123.00	0.00	123.00	LF	0.00	\$21.25	\$0.00		
		0001	2260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00		
		0001	2270	8032000A	KENTUCKY BLUEGRASS SODDING	777.00	0.00	777.00	SQYD	0.00	\$8.55	\$0.00		
		0001	2280	8061005	ROCK DITCH CHECK	80.00	0.00	80.00	LF	0.00	\$16.00	\$0.00		
		0001	2290	8061007A	CURB INLET CHECK	75.00	0.00	75.00	EA	0.00	\$110.00	\$0.00		
		0001	2300	8061016	SEDIMENT REMOVAL	31.00	0.00	31.00	CUYD	0.00	\$21.25	\$0.00		
		0001	2310	8061019	SILT FENCE	2,277.00	0.00	2,277.00	LF	0.00	\$4.25	\$0.00		
		0040	2320	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.00	\$2,350.00	\$0.00		
		0040	2330	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	0.00	\$145.00	\$0.00		
		0040	2340	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	0.00	\$375.00	\$0.00		
		0040	2350	9039902	MISC.RELOCATE EXISTING SIGN	1.00	0.00	1.00	EA	0.00	\$102.50	\$0.00		
		Project JSR0127 - Total Value Posted to Date as of Report Generated Date												\$0.00
		JSU0085		0001	2360	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$1,070.00	\$0.00
				0001	2370	2035000	UNCLASSIFIED EXCAVATION	181.00	0.00	181.00	CUYD	0.00	\$53.50	\$0.00
				0001	2380	2036000	COMPACTING EMBANKMENT	16.00	0.00	16.00	CUYD	0.00	\$107.00	\$0.00
0001	2390			3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	442.00	0.00	442.00	SQYD	0.00	\$26.75	\$0.00		
0001	2400			4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	42.10	0.00	42.10	TONS	0.00	\$1,675.00	\$0.00		
0001	2410			4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	220.20	0.00	220.20	TONS	0.00	\$375.00	\$0.00		
0001	2420			4071005	TACK COAT	66.00	0.00	66.00	GAL	0.00	\$3.00	\$0.00		
0001	2430			4139905	MISC.HIGH FRICTION SURFACE TREATMENT-BAUXITE	8,144.00	0.00	8,144.00	SQYD	0.00	\$25.55	\$0.00		
0001	2440			6083008	8 IN. CONCRETE MEDIAN STRIP	155.30	0.00	155.30	SQYD	0.00	\$125.00	\$0.00		
0001	2450			6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$11,000.00	\$0.00		
0001	2460			6161005	CONSTRUCTION SIGNS	520.00	0.00	520.00	SQFT	252.00	\$6.50	\$1,638.00		
0001	2470			6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$110.00	\$220.00		
0001	2480			6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$18.00	\$0.00		
0001	2490			6161033	DIRECTIONAL INDICATOR BARRICADE	10.00	0.00	10.00	EA	0.00	\$70.00	\$0.00		
0001	2500			6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,335.00	\$0.00		
0001	2510			6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,600.00	\$9,200.00		
0001	2520			6179903	MISC.TRAFFIC SEPARATOR CURB WITH DELINEATORS	104.00	0.00	104.00	LF	0.00	\$94.50	\$0.00		
0001	2530			6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$45,000.00	\$0.00		
0001	2540			6191000	PAVEMENT EDGE TREATMENT	255.00	0.00	255.00	LF	0.00	\$5.35	\$0.00		
0001	2550			6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$9,950.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	JSU0085	0001	2560	8061005	ROCK DITCH CHECK	20.00	0.00	20.00	LF	0.00	\$26.75	\$0.00
		0001	2570	8061016	SEDIMENT REMOVAL	3.00	0.00	3.00	CUYD	0.00	\$21.35	\$0.00
		0001	2580	8061019	SILT FENCE	88.00	0.00	88.00	LF	0.00	\$8.00	\$0.00
		0020	2590	9019902	MISC.FURNISH/INSTALL SECONDARY RISER START (SR-2CP)	3.00	0.00	3.00	EA	3.00	\$1,335.00	\$4,005.00
		0020	2600	9019902	MISC.INSTALL CONCRETE STREETLIGHT POLE FOUNDATION W/ REBAR (CF24)	1.00	0.00	1.00	EA	0.00	\$1,775.00	\$0.00
		0020	2610	9019902	MISC.INSTALL SECONDARY PEDESTAL (SP-2C)	3.00	0.00	3.00	EA	3.00	\$875.00	\$2,625.00
		0020	2620	9019902	MISC.REMOVE CONCRETE STREETLIGHT POLE FOUNDATION	1.00	0.00	1.00	EA	0.00	\$335.00	\$0.00
		0020	2630	9019902	MISC.REMOVE SECONDARY PEDESTAL (SP-2C) AND RISER (SR-2CP)	1.00	0.00	1.00	EA	0.00	\$101.50	\$0.00
		0020	2640	9019903	MISC.2" PVC CONDUIT IN TRENCH (PVC-2)	183.00	0.00	183.00	LF	20.00	\$19.00	\$380.00
		0030	2650	9020513	SIGNAL HEAD, TYPE 3B	14.00	0.00	14.00	EA	10.00	\$1,350.00	\$13,500.00
		0030	2660	9020514	SIGNAL HEAD, TYPE 4B	13.00	0.00	13.00	EA	13.00	\$1,810.00	\$23,530.00
		0030	2670	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	10.00	0.00	10.00	EA	0.00	\$800.00	\$0.00
		0030	2680	9020833	SH-FLAT SHEET - SIGNAL SIGN	154.00	0.00	154.00	SQFT	117.50	\$28.25	\$3,319.38
		0030	2690	9020834	SIGNAL SIGN, MOUNTING HARDWARE	21.00	0.00	21.00	EA	17.00	\$210.00	\$3,570.00
		0030	2700	9022708	POST, SIGNAL 8 FT.	7.00	0.00	7.00	EA	0.00	\$1,335.00	\$0.00
		0030	2710	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	1.00	\$12,000.00	\$12,000.00
		0030	2720	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	1.00	\$14,450.00	\$14,450.00
		0030	2730	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	2.00	0.00	2.00	EA	2.00	\$15,500.00	\$31,000.00
		0030	2740	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	1.00	\$19,750.00	\$19,750.00
		0030	2750	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	0.00	\$21,000.00	\$0.00
		0030	2760	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	2.00	0.00	2.00	EA	0.00	\$1,250.00	\$0.00
		0030	2770	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	333.00	0.00	333.00	LF	288.00	\$20.85	\$6,004.80
		0030	2780	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	281.00	0.00	281.00	LF	142.00	\$27.75	\$3,940.50
		0030	2790	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	597.00	0.00	597.00	LF	559.00	\$32.35	\$18,083.65
		0030	2800	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	380.00	0.00	380.00	LF	321.00	\$2.00	\$642.00
		0030	2810	9028308	CABLE, 16 AWG 2 CONDUCTOR	250.00	650.00	900.00	LF	900.00	\$1.85	\$1,665.00
		0030	2820	9028310	CABLE, 16 AWG 5 CONDUCTOR	2,020.00	0.00	2,020.00	LF	2,020.00	\$2.00	\$4,040.00
		0030	2830	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,310.00	0.00	3,310.00	LF	3,310.00	\$2.40	\$7,944.00
		0030	2840	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	2.00	0.00	2.00	EA	2.00	\$14,000.00	\$28,000.00
		0030	2850	9028820	PULL BOX, CONCRETE, STANDARD	6.00	0.00	6.00	EA	5.00	\$4,000.00	\$20,000.00
		0030	2860	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	2.00	0.00	2.00	EA	2.00	\$5,600.00	\$11,200.00
		0030	2870	9029100	BASE, CONCRETE	21.60	0.00	21.60	CUYD	18.73	\$1,335.00	\$25,004.55
		0030	2880	9029902	MISC.2070 CONTROLLER	2.00	0.00	2.00	EA	2.00	\$34,000.00	\$68,000.00
		0030	2890	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM	2.00	0.00	2.00	EA	2.00	\$48,000.00	\$96,000.00
		0030	2900	9029902	MISC.RETROREFLECTIVE BACK PLATE, 3 LENSES	10.00	0.00	10.00	EA	10.00	\$425.00	\$4,250.00
		0040	2910	9031010	CONCRETE FOOTINGS, EMBEDDED	0.70	0.00	0.70	CUYD	0.00	\$1,585.00	\$0.00
		0040	2920	9031220	PIPE POSTS	380.00	0.00	380.00	LB	0.00	\$11.25	\$0.00
		0040	2930	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$16.00	\$0.00
		0040	2940	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	2.00	0.00	2.00	EA	0.00	\$355.00	\$0.00
		0040	2950	9035004A	SH-FLAT SHEET	69.00	0.00	69.00	SQFT	0.00	\$18.50	\$0.00
		0050	2960	9029902	MISC.ITS CABINET	2.00	0.00	2.00	EA	2.00	\$9,000.00	\$18,000.00
		0050	2970	9029902	MISC.WIRELESS SUBSCRIBER UNIT	3.00	0.00	3.00	EA	3.00	\$1,450.00	\$4,350.00
		0050	2980	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	360.00	0.00	360.00	LF	357.00	\$2.00	\$714.00
		0050	2990	9108621	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	2.00	0.00	2.00	EA	2.00	\$13,000.00	\$26,000.00
		0050	3000	9108816	PULL BOX, PREFORMED CLASS 5	1.00	0.00	1.00	EA	2.00	\$3,200.00	\$6,400.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	JSU0085	0050	3010	9108820	PULL BOX, CONCRETE, STANDARD	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0050	3020	9109902	MISC.48 PORT FIBER DISTRIBUTION UNIT	2.00	0.00	2.00	EA	2.00	\$1,250.00	\$2,500.00
		0050	3030	9109902	MISC.INSTALL ETHERNET SWITCH, HARDENED	3.00	0.00	3.00	EA	1.00	\$4,125.00	\$4,125.00
		0050	3040	9109903	MISC.ETHERNET CABLE (CAT6)	559.00	0.00	559.00	LF	559.00	\$3.00	\$1,677.00
		0030	5701	9028302	CABLE, 12 AWG 2 CONDUCTOR	0.00	300.00	300.00	LF	300.00	\$1.75	\$525.00
		0030	5702	9029901	MISC.Temporary Controller Assembly	0.00	0.00	0.00	LS	0.00	\$0.00	\$0.00
		0050	5703	9109902	MISC.ITS Cabinet Power Panel Reimbursement	0.00	0.00	0.00	EA	0.00	\$0.00	\$0.00
Project JSU0085 - Total Value Posted to Date as of Report Generated Date												\$498,252.88
230616-G01 Overall - Total Value Posted to Date as of Report Generated Date												\$7,959,630.19



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8S3149

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0230	2079903	MISC. GRADING	4/11/25	4/15/25	748.80	LF	211+87 to 244+94 LT					
0240	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	4/8/25	4/15/25	180.00	SQYD	237+30 to 238+30 LT					
			4/9/25	4/15/25	41.70	SQYD	237+30 to 238+30 LT					
0250	3040504	TYPE 5 AGGREGATE FOR BASE	4/4/25	4/15/25	53.20	SQYD	217+40 LT					
			4/7/25	4/15/25	54.30	SQYD	229+04 LT					
			4/11/25	4/15/25	108.80	SQYD	Sta. 217+40 LT					
			4/14/25	4/15/25	37.60	SQYD	240+35 LT					
			4/15/25	4/15/25	61.50	SQYD	231+96 LT					
0330	6085008	PAVED APPROACH, 8 IN.	4/4/25	4/15/25	53.20	SQYD	217+40 LT					
			4/7/25	4/15/25	54.30	SQYD	229+04 LT					
			4/11/25	4/15/25	108.80	SQYD	Sta. 217+40 LT					
			4/14/25	4/15/25	37.60	SQYD	240+35 LT					
			4/15/25	4/15/25	50.90	SQYD	231+96 LT					
0340	6086004	CONCRETE SIDEWALK, 4 IN.	4/8/25	4/15/25	180.00	SQYD	237+30 to 238+30 LT					
			4/9/25	4/15/25	41.70	SQYD	237+30 to 238+30 LT					
0600	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	4/3/25	4/15/25	2.00	EA	National and Grant Ave. intersections.					
0620	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	4/9/25	4/15/25	65.00	LF	N. Summit and Grant Ave. intersections.					
			4/10/25	4/15/25	37.00	LF	Grant Ave. intersection.					
			4/14/25	4/15/25	35.00	LF	Grant Ave. intersection.					
0660	9028308	CABLE, 16 AWG 2 CONDUCTOR	4/9/25	4/15/25	250.00	LF	N. Summit Ave. intersection.					
0730	9029100	BASE, CONCRETE	4/9/25	4/15/25	0.20	CUYD	N. Summit Ave. intersection.					
0770	9029902	MISC.	4/10/25	4/15/25	2.00	EA	N. Summit Ave. intersection.					

Project: J8S3162

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0940	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	4/7/25	4/16/25	144.00	LF	Glenstone to Le Compte					
			4/8/25	4/16/25	116.00	LF	Glenstone to Le Compte					
			4/11/25	4/16/25	173.00	LF	Glenstone to Le Compte					
0950	6200018	PREF THERMO PVMT MARK, 24 IN YELLOW	4/8/25	4/16/25	278.00	LF	Glenstone to Le Compte					
0960	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	4/8/25	4/16/25	9.00	EA	Glenstone to Le Compte					
			4/11/25	4/16/25	25.00	EA	Glenstone to Le Compte					
1000	6200036	PREF THERMO PVMT MARK, 30" WHT MIDBL	4/7/25	4/16/25	56.00	EA	Glenstone to Le Compte					
			4/8/25	4/16/25	57.00	EA	Glenstone to Le Compte					
			4/11/25	4/16/25	82.00	EA	Glenstone to Le Compte					

Project: J8S3190

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1740	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	4/7/25	4/15/25	102.30	SQYD	37+75 to 56+88 LT					
			4/8/25	4/15/25	143.40	SQYD	986+00 to 993+20 LT					
			4/10/25	4/15/25	129.50	SQYD	977+85 to 980+30 LT					
			4/11/25	4/15/25	131.00	SQYD	983+85 to 984+62 LT 40+02 to 53+50 LT					
			4/14/25	4/15/25	100.50	SQYD	974+30 to 977+25 LT					
1750	3040504	TYPE 5 AGGREGATE FOR BASE	4/8/25	4/15/25	30.00	SQYD	984+25 LT					
			4/9/25	4/15/25	134.30	SQYD	49+14 LT 40+02 LT 42+60 LT					
			4/15/25	4/15/25	98.80	SQYD	975+73 RT 977+75 RT 40+02 LT					
1780	6081010	CONCRETE CURB RAMP	4/7/25	4/15/25	60.40	SQYD	37+75 to 56+88 LT					
			4/8/25	4/15/25	79.20	SQYD	986+00 to 993+20 LT					
			4/10/25	4/15/25	18.70	SQYD	977+85 to 980+30 LT					
			4/11/25	4/15/25	76.10	SQYD	983+85 to 984+62 LT 40+02 to 53+50 LT					
			4/14/25	4/15/25	17.20	SQYD	974+30 to 977+25 LT					
1810	6085008	PAVED APPROACH, 8 IN.	4/8/25	4/15/25	30.00	SQYD	984+25 LT					
			4/9/25	4/15/25	134.30	SQYD	49+14 LT 40+02 LT 42+60 LT					
			4/15/25	4/15/25	98.80	SQYD	975+73 RT 977+75 RT 40+02 LT					
1820	6086004	CONCRETE SIDEWALK, 4 IN.	4/7/25	4/15/25	41.90	SQYD	37+75 to 56+88 LT					
			4/8/25	4/15/25	64.20	SQYD	986+00 to 993+20 LT					
			4/10/25	4/15/25	110.80	SQYD	977+85 to 980+30 LT					
			4/11/25	4/15/25	54.90	SQYD	983+85 to 984+62 LT 40+02 to 53+50 LT					
			4/14/25	4/15/25	83.30	SQYD	974+30 to 977+25 LT					
1860	6091051	CURB AND GUTTER TYPE A	4/9/25	4/15/25	37.00	LF	53+00 to 53+37 LT					
			4/10/25	4/15/25	61.00	LF	977+85 to 980+30 LT					
			4/14/25	4/15/25	52.50	LF	974+30 to 977+25 LT					
1960	7319902	MISC. MANHOLES AND DROP INLETS	4/11/25	4/15/25	1.00	EA	991+43 LT					
2020	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	4/9/25	4/15/25	16.00	LF	Cresthaven Ave. intersection.					
			4/10/25	4/15/25	32.00	LF	Cresthaven Ave. intersection.					
			4/14/25	4/15/25	11.00	LF	Cresthaven Ave. intersection.					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
2040	9029100	BASE, CONCRETE	4/10/25	4/15/25	0.08	CUYD	Cresthaven Ave. intersection.					
			4/14/25	4/15/25	0.08	CUYD	Cresthaven Ave. intersection.					

Project: JSU0085

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
2970	9029902	MISC.	4/7/25	4/15/25	2.00	EA	HAWK and N. Summit Ave. intersection.					
2980	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	4/8/25	4/15/25	69.00	LF	Barnes Ave. intersection.					
3040	9109903	MISC. ITS	4/7/25	4/15/25	68.00	LF	N. Summit Ave. intersection.					
			4/8/25	4/15/25	57.00	LF	Barnes Ave. intersection.					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J8P3050C	0190	MISC.	Construction Stockpile		18	Feb 2, 2025	SYSTEM	(\$22,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						(\$22,050.00)			
			Construction Stockpile - Total						(\$22,050.00)				
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$22,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						\$22,050.00			
			Construction Stockpile STMI - Total						\$22,050.00				
	0190 - Total								\$0.00				
	0200	SH-FLAT SHEET	Construction Stockpile		10	Oct 1, 2024	SYSTEM	(\$3,045.60)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						(\$3,045.60)			
			Construction Stockpile - Total						(\$3,045.60)				
			Construction Stockpile STMI		6	Aug 2, 2024	SYSTEM	\$3,130.20	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						\$3,130.20			
			Construction Stockpile STMI - Total						\$3,130.20				
	0200 - Total								\$84.60				
J8P3050C - Total								\$84.60					
J8S3149	0240	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		7	Aug 16, 2024	SYSTEM	(\$0.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					8	Sep 3, 2024	SYSTEM	(\$0.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					9	Sep 16, 2024	SYSTEM	(\$1.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					10	Oct 1, 2024	SYSTEM	(\$1.50)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					11	Oct 16, 2024	SYSTEM	(\$6.78)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					12	Nov 4, 2024	SYSTEM	(\$3.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					13	Nov 18, 2024	SYSTEM	(\$4.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					14	Dec 2, 2024	SYSTEM	(\$9.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					15	Dec 16, 2024	SYSTEM	(\$5.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					16	Jan 2, 2025	SYSTEM	(\$8.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					17	Jan 16, 2025	SYSTEM	(\$6.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					18	Feb 2, 2025	SYSTEM	(\$3.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					18	Feb 2, 2025	SYSTEM	(\$6.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					19	Feb 17, 2025	SYSTEM	(\$3.29)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					20	Mar 2, 2025	SYSTEM	(\$4.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					21	Mar 16, 2025	SYSTEM	(\$7.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					22	Apr 2, 2025	SYSTEM	(\$4.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					23	Apr 16, 2025	SYSTEM	(\$5.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				- Total							(\$82.05)		
				Price FUEL - Total							(\$82.05)		
				0240 - Total								(\$82.05)	
					0250	TYPE 5 AGGREGATE FOR BASE	Material		6	Aug 2, 2024	SYSTEM	\$8,420.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8S3149	0250	TYPE 5 AGGREGATE FOR BASE	Material		6	Aug 2, 2024	SYSTEM	(\$8,420.44)						
					7	Aug 16, 2024	SYSTEM	\$17,605.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Aug 16, 2024	SYSTEM	(\$17,605.21)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Price FUEL		6	Aug 2, 2024	SYSTEM	(\$0.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										7	Aug 16, 2024	SYSTEM	(\$0.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										8	Sep 3, 2024	SYSTEM	(\$0.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										9	Sep 16, 2024	SYSTEM	(\$2.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										10	Oct 1, 2024	SYSTEM	(\$4.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										11	Oct 16, 2024	SYSTEM	(\$1.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										12	Nov 4, 2024	SYSTEM	(\$2.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										13	Nov 18, 2024	SYSTEM	(\$3.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										14	Dec 2, 2024	SYSTEM	(\$2.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										15	Dec 16, 2024	SYSTEM	(\$7.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										16	Jan 2, 2025	SYSTEM	(\$4.60)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										19	Feb 17, 2025	SYSTEM	(\$1.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										20	Mar 2, 2025	SYSTEM	(\$3.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										21	Mar 16, 2025	SYSTEM	(\$3.69)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										22	Apr 2, 2025	SYSTEM	(\$7.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										23	Apr 16, 2025	SYSTEM	(\$7.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								(\$52.54)	
					Price FUEL - Total								(\$52.54)	
					0250 - Total								(\$52.54)	
					0330		PAVED APPROACH, 8 IN.	Price FUEL		6	Aug 2, 2024	SYSTEM	(\$0.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										7	Aug 16, 2024	SYSTEM	(\$0.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										8	Sep 3, 2024	SYSTEM	(\$0.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										9	Sep 16, 2024	SYSTEM	(\$6.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										10	Oct 1, 2024	SYSTEM	(\$15.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										11	Oct 16, 2024	SYSTEM	(\$6.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
12	Nov 4, 2024	SYSTEM	(\$8.70)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
13	Nov 18, 2024	SYSTEM	(\$13.43)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
14	Dec 2, 2024	SYSTEM	(\$10.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
15	Dec 16, 2024	SYSTEM	(\$22.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8S3149	0330	PAVED APPROACH, 8 IN.	Price FUEL			2024								
					16	Jan 2, 2025	SYSTEM	(\$13.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					19	Feb 17, 2025	SYSTEM	(\$4.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					20	Mar 2, 2025	SYSTEM	(\$11.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					21	Mar 16, 2025	SYSTEM	(\$14.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					22	Apr 2, 2025	SYSTEM	(\$28.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					23	Apr 16, 2025	SYSTEM	(\$27.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					- Total								(\$185.62)	
Price FUEL - Total								(\$185.62)						
0330 - Total								(\$185.62)						
0360		CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		8	Sep 3, 2024	SYSTEM	\$2,728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Sep 3, 2024	SYSTEM	(\$2,728.00)						
					10	Oct 1, 2024	SYSTEM	\$2,728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					10	Oct 1, 2024	SYSTEM	(\$2,728.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0360 - Total								\$0.00						
0560		SH-FLAT SHEET - SIGNAL SIGN	Material		22	Apr 2, 2025	SYSTEM	\$735.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					22	Apr 2, 2025	SYSTEM	(\$735.80)						
					23	Apr 16, 2025	SYSTEM	\$735.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user farmek1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					23	Apr 16, 2025	SYSTEM	(\$735.80)						
					- Total								\$0.00	
Material - Total								\$0.00						
0560 - Total								\$0.00						
0580		POST, SIGNAL 8 FT.	Construction Stockpile STMI		18	Feb 2, 2025	SYSTEM	\$2,870.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								\$2,870.00	
					Construction Stockpile STMI - Total								\$2,870.00	
0580 - Total								\$2,870.00						
0590		POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	Material		22	Apr 2, 2025	SYSTEM	\$17,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user farmek1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					22	Apr 2, 2025	SYSTEM	(\$17,850.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0590 - Total								\$0.00						
0600		ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		17	Jan 16, 2025	SYSTEM	(\$2,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					23	Apr 16, 2025	SYSTEM	(\$1,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$3,450.00)	
Construction Stockpile - Total								(\$3,450.00)						



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3149	0600	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$17,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$17,250.00	
				Construction Stockpile STMI - Total					\$17,250.00	
	0600 - Total								\$13,800.00	
	0660	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		20	Mar 2, 2025	SYSTEM	(\$236.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					22	Apr 2, 2025	SYSTEM	(\$117.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					23	Apr 16, 2025	SYSTEM	(\$65.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$418.60)	
		Construction Stockpile - Total					(\$418.60)			
			Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$694.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total					\$694.20					
Construction Stockpile STMI - Total					\$694.20					
0660 - Total								\$275.60		
0670	CABLE, 16 AWG 5 CONDUCTOR	Construction Stockpile		20	Mar 2, 2025	SYSTEM	(\$487.60)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				22	Apr 2, 2025	SYSTEM	(\$243.80)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$731.40)		
	Construction Stockpile - Total					(\$731.40)				
		Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$938.10	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total					\$938.10				
Construction Stockpile STMI - Total					\$938.10					
0670 - Total								\$206.70		
0680	CABLE, 16 AWG 7 CONDUCTOR	Construction Stockpile		20	Mar 2, 2025	SYSTEM	(\$1,284.80)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$1,284.80)		
	Construction Stockpile - Total					(\$1,284.80)				
		Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$1,284.80	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total					\$1,284.80				
Construction Stockpile STMI - Total					\$1,284.80					
0680 - Total								\$0.00		
0700	CABLE, LOOP DETECTOR, LEAD-IN	Overrun	Overrun	20	Mar 2, 2025	SYSTEM	(\$2,600.00)			
			Overrun - Total					(\$2,600.00)		
			Overrun - Total					(\$2,600.00)		
0700 - Total								(\$2,600.00)		
0710	POWER SUPPLY ASSEMBLY, TYPE 2	Material		18	Feb 2, 2025	SYSTEM	(\$13,775.00)			
			- Total					(\$13,775.00)		
	Material - Total					(\$13,775.00)				
		MaterialCredit		19	Feb 17, 2025	SYSTEM	\$13,775.00			
	- Total					\$13,775.00				
MaterialCredit - Total					\$13,775.00					
0710 - Total								\$0.00		
0740	MISC.	Material		18	Feb 2, 2025	SYSTEM	(\$33,850.00)			
			- Total					(\$33,850.00)		
			Material - Total					(\$33,850.00)		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8S3149	0740	MISC.	MaterialCredit		19	Feb 17, 2025	SYSTEM	\$33,850.00				
				- Total				\$33,850.00				
				MaterialCredit - Total				\$33,850.00				
	0740 - Total								\$0.00			
	0760	MISC.	Material		18	Feb 2, 2025	SYSTEM	(\$9,100.00)				
				- Total				(\$9,100.00)				
				Material - Total				(\$9,100.00)				
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$9,100.00				
				- Total				\$9,100.00				
				MaterialCredit - Total				\$9,100.00				
	0760 - Total								\$0.00			
	0810	MISC. ITS	Material		18	Feb 2, 2025	SYSTEM	(\$1,775.00)				
				- Total				(\$1,775.00)				
				Material - Total				(\$1,775.00)				
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$1,775.00				
				- Total				\$1,775.00				
				MaterialCredit - Total				\$1,775.00				
	0810 - Total								\$0.00			
	0830	MISC. ITS	Material		18	Feb 2, 2025	SYSTEM	(\$306.60)				
				- Total				(\$306.60)				
Material - Total				(\$306.60)								
MaterialCredit				19	Feb 17, 2025	SYSTEM	\$306.60					
			- Total				\$306.60					
			MaterialCredit - Total				\$306.60					
0830 - Total								\$0.00				
J8S3149 - Total								\$14,232.09				
J8S3162	0850	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD	12	Nov 4, 2024	farmek1	(\$10,502.43)	AC Adjustment SP095 24-44, Virgin AC% = 4.30%. Total quantity is 2,326.12 tons. Work completed the second period of October 2024.			
					13	Nov 18, 2024	farmek1	(\$42,642.87)	AC Adjustment SP095 24-44, Virgin AC% = 4.30%. Total quantity is 9,444.71 tons. Work completed the first period of November 2024.			
					ACAD - Total		(\$53,145.30)					
			Other Item Adjustment - Total		(\$53,145.30)							
			Price FUEL		12	Nov 4, 2024	SYSTEM	(\$1,119.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								13	Nov 18, 2024	SYSTEM	(\$6,741.70)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total							(\$7,861.50)	
			Price FUEL - Total		(\$7,861.50)							
			0850 - Total								(\$61,006.80)	
			0870	TACK COAT	Material		13	Nov 18, 2024	SYSTEM	(\$8,988.00)		
								Dec 2, 2024	SYSTEM	(\$8,988.00)		
- Total		(\$17,976.00)										
Material - Total		(\$17,976.00)										
MaterialCredit		14			Dec 2, 2024	SYSTEM	\$8,988.00					
			15	Dec 16, 2024			SYSTEM	\$8,988.00				
- Total		\$17,976.00										



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3162	0870	TACK COAT	MaterialCredit - Total						\$17,976.00	
	0870 - Total								\$0.00	
	0880	MISC.	Material		12	Nov 4, 2024	SYSTEM	\$12,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					12	Nov 4, 2024	SYSTEM	(\$12,025.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0880 - Total								\$0.00	
	0940	PREF THERMO PVMT MARK, 24 IN WHIT	Material		23	Apr 16, 2025	SYSTEM	(\$9,742.50)		
	- Total								(\$9,742.50)	
	Material - Total								(\$9,742.50)	
	0940 - Total								(\$9,742.50)	
	0950	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		23	Apr 16, 2025	SYSTEM	(\$6,255.00)		
	- Total								(\$6,255.00)	
	Material - Total								(\$6,255.00)	
	0950 - Total								(\$6,255.00)	
	0960	PREF THERMO PVMT MARK, LT/RT ARROW	Material		22	Apr 2, 2025	SYSTEM	(\$6,930.00)		
	- Total								(\$6,930.00)	
	Material - Total								(\$6,930.00)	
			MaterialCredit		23	Apr 16, 2025	SYSTEM	\$6,930.00		
	- Total								\$6,930.00	
	MaterialCredit - Total								\$6,930.00	
	0960 - Total								\$0.00	
	1000	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		23	Apr 16, 2025	SYSTEM	(\$39,000.00)		
	- Total								(\$39,000.00)	
	Material - Total								(\$39,000.00)	
	1000 - Total								(\$39,000.00)	
	1090	MISC.	Construction Stockpile		20	Mar 2, 2025	SYSTEM	(\$83,361.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$83,361.00)	
	Construction Stockpile - Total								(\$83,361.00)	
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$83,361.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total								\$83,361.00		
Construction Stockpile STMI - Total								\$83,361.00		
1090 - Total								\$0.00		
1100	SH-FLAT SHEET	Construction Stockpile		10	Oct 1, 2024	SYSTEM	(\$1,842.40)	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total								(\$1,842.40)		
Construction Stockpile - Total								(\$1,842.40)		
		Construction Stockpile STMI		6	Aug 2, 2024	SYSTEM	\$1,842.40	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total								\$1,842.40		
Construction Stockpile STMI - Total								\$1,842.40		
1100 - Total								\$0.00		
J8S3162 - Total								(\$116,004.30)		
J8S3169	1330	MISC.	Construction Stockpile		22	Apr 2, 2025	SYSTEM	(\$22,052.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total								(\$22,052.00)		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8S3169	1330	MISC.	Construction Stockpile - Total							(\$22,052.00)		
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$22,052.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$22,052.00		
			Construction Stockpile STMI - Total							\$22,052.00		
	1330 - Total								\$0.00			
	1340	SH-FLAT SHEET	Construction Stockpile		10	Oct 1, 2024	SYSTEM	(\$1,099.80)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							(\$1,099.80)		
			Construction Stockpile - Total							(\$1,099.80)		
			Construction Stockpile STMI		6	Aug 2, 2024	SYSTEM	\$1,701.40	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$1,701.40		
			Construction Stockpile STMI - Total							\$1,701.40		
	1340 - Total								\$601.60			
	J8S3169 - Total								\$601.60			
	J8S3172	1380	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Overrun	Overrun	13	Nov 18, 2024	SYSTEM	(\$1,786.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						14	Dec 2, 2024	SYSTEM	\$4.29	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.46779 - 21.50000, 'is applied (if non-zero).		
17						Jan 16, 2025	SYSTEM	\$1,781.83	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.46783 - 21.50000, 'is applied (if non-zero).			
Overrun - Total								\$0.00				
Overrun - Total								\$0.00				
Price FUEL				3	Jun 17, 2024	SYSTEM	(\$0.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				4	Jul 3, 2024	SYSTEM	(\$3.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				5	Jul 16, 2024	SYSTEM	(\$0.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				6	Aug 2, 2024	SYSTEM	(\$0.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				7	Aug 16, 2024	SYSTEM	(\$0.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				8	Sep 3, 2024	SYSTEM	(\$0.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				9	Sep 16, 2024	SYSTEM	(\$5.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				10	Oct 1, 2024	SYSTEM	(\$3.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				11	Oct 16, 2024	SYSTEM	(\$4.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
		12	Nov 4, 2024	SYSTEM	(\$6.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
13		Nov 18, 2024	SYSTEM	(\$4.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
14		Dec 2, 2024	SYSTEM	\$0.01	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
- Total							(\$28.86)					
Price FUEL - Total								(\$28.86)				
1380 - Total								(\$28.86)				
1390	TYPE 5 AGGREGATE FOR BASE	Material		3	Jun 17, 2024	SYSTEM	\$10,457.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				3	Jun 17, 2024	SYSTEM	(\$10,457.60)					
				4	Jul 3, 2024	SYSTEM	\$27,455.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J8S3172	1390	TYPE 5 AGGREGATE FOR BASE	Material		4	Jul 3, 2024	SYSTEM	(\$27,455.50)							
				- Total						\$0.00					
			Material - Total						\$0.00						
			Overrun	Overrun	11	Oct 16, 2024	SYSTEM	(\$5,391.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
					12	Nov 4, 2024	SYSTEM	\$5,391.04	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '.2147825 - 21.50000', 'is applied (if non-zero).						
			Overrun - Total						\$0.00						
			Overrun - Total						\$0.00						
			Price FUEL					3	Jun 17, 2024	SYSTEM	(\$10.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								4	Jul 3, 2024	SYSTEM	(\$16.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								5	Jul 16, 2024	SYSTEM	(\$0.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								6	Aug 2, 2024	SYSTEM	(\$0.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								7	Aug 16, 2024	SYSTEM	(\$0.29)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								8	Sep 3, 2024	SYSTEM	(\$0.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								9	Sep 16, 2024	SYSTEM	(\$15.98)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								10	Oct 1, 2024	SYSTEM	(\$18.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								11	Oct 16, 2024	SYSTEM	(\$21.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								12	Nov 4, 2024	SYSTEM	(\$1.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								- Total						(\$84.07)	
								Price FUEL - Total						(\$84.07)	
			1390 - Total						(\$84.07)						
			1410	CONCRETE CURB RAMP	Material			3	Jun 17, 2024	SYSTEM	(\$7,455.50)				
								4	Jul 3, 2024	SYSTEM	\$23,939.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
								4	Jul 3, 2024	SYSTEM	(\$23,939.00)				
								5	Jul 16, 2024	SYSTEM	\$31,431.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
								5	Jul 16, 2024	SYSTEM	(\$31,431.50)				
								- Total						(\$7,455.50)	
								Material - Total						(\$7,455.50)	
			MaterialCredit					4	Jul 3, 2024	SYSTEM	\$7,455.50				
								- Total						\$7,455.50	
			MaterialCredit - Total						\$7,455.50						
			1410 - Total						\$0.00						
			1420	TRUNCATED DOMES	Material			14	Dec 2, 2024	SYSTEM	\$10,708.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
								14	Dec 2, 2024	SYSTEM	(\$10,708.88)				
- Total											\$0.00				
Material - Total						\$0.00									
Overrun	Overrun	14	Dec 2,	SYSTEM	(\$2,201.63)										



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J8S3172	1420	TRUNCATED DOMES	Overrun	Overrun	17	Jan 16, 2025	SYSTEM	\$2,201.63	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',42.75000 - 42.75000, 'is applied (if non-zero).				
					Overrun - Total		\$0.00						
					Overrun - Total		\$0.00						
	1420 - Total		\$0.00										
	1430	PAVED APPROACH, 8 IN.	Material			3	Jun 17, 2024	SYSTEM	(\$60,800.00)				
						4	Jul 3, 2024	SYSTEM	\$159,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						4	Jul 3, 2024	SYSTEM	(\$159,625.00)				
						5	Jul 16, 2024	SYSTEM	\$191,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						5	Jul 16, 2024	SYSTEM	(\$191,925.00)				
						6	Aug 2, 2024	SYSTEM	\$211,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						6	Aug 2, 2024	SYSTEM	(\$211,975.00)				
						7	Aug 16, 2024	SYSTEM	\$211,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						7	Aug 16, 2024	SYSTEM	(\$211,975.00)				
						10	Oct 1, 2024	SYSTEM	\$117,006.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						10	Oct 1, 2024	SYSTEM	(\$117,006.25)				
						11	Oct 16, 2024	SYSTEM	\$238,443.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						11	Oct 16, 2024	SYSTEM	(\$238,443.75)				
						- Total		(\$60,800.00)					
						Material - Total		(\$60,800.00)					
							MaterialCredit		4	Jul 3, 2024	SYSTEM	\$60,800.00	
						- Total		\$60,800.00					
	MaterialCredit - Total		\$60,800.00										
	Overrun	Overrun				11	Oct 16, 2024	SYSTEM	(\$31,403.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
12						Nov 4, 2024	SYSTEM	\$31,403.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',124.91301 - 125.00000, 'is applied (if non-zero).				
Overrun - Total						\$0.00							
Overrun - Total		\$0.00											
Price FUEL					3	Jun 17, 2024	SYSTEM	(\$13.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					3	Jun 17, 2024	SYSTEM	(\$27.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					4	Jul 3, 2024	SYSTEM	(\$66.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					5	Jul 16, 2024	SYSTEM	(\$0.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					6	Aug 2, 2024	SYSTEM	(\$1.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					7	Aug 16, 2024	SYSTEM	(\$1.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8S3172	1430	PAVED APPROACH, 8 IN.	Price FUEL		8	Sep 3, 2024	SYSTEM	(\$1.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					9	Sep 16, 2024	SYSTEM	(\$63.92)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					10	Oct 1, 2024	SYSTEM	(\$72.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					11	Oct 16, 2024	SYSTEM	(\$84.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					12	Nov 4, 2024	SYSTEM	(\$4.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					- Total								(\$336.27)	
					Price FUEL - Total								(\$336.27)	
					1430 - Total								(\$336.27)	
					1440	1440	CONCRETE SIDEWALK, 4 IN.	Material		3	Jun 17, 2024	SYSTEM	(\$175.50)	
										4	Jul 3, 2024	SYSTEM	\$6,176.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
4	Jul 3, 2024	SYSTEM	(\$6,176.25)											
5	Jul 16, 2024	SYSTEM	\$8,430.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
5	Jul 16, 2024	SYSTEM	(\$8,430.75)											
8	Sep 3, 2024	SYSTEM	\$22,430.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
8	Sep 3, 2024	SYSTEM	(\$22,430.25)											
- Total										(\$175.50)				
Material - Total										(\$175.50)				
		MaterialCredit		4						Jul 3, 2024	SYSTEM	\$175.50		
- Total										\$175.50				
MaterialCredit - Total										\$175.50				
		Overrun	Overrun	12						Nov 4, 2024	SYSTEM	(\$3,962.25)		
				13						Nov 18, 2024	SYSTEM	(\$6,912.00)		
				17						Jan 16, 2025	SYSTEM	\$10,874.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '67.50000 - 67.50000, 'is applied (if non-zero).	
Overrun - Total								\$0.00						
Overrun - Total								\$0.00						
1440 - Total								\$0.00						
1450	1450	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		8	Sep 3, 2024	SYSTEM	\$4,898.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Sep 3, 2024	SYSTEM	(\$4,898.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	12	Nov 4, 2024	SYSTEM	(\$508.40)		
									13	Nov 18, 2024	SYSTEM	(\$2,139.00)		
									17	Jan 16, 2025	SYSTEM	\$2,647.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '62.00000 - 62.00000, 'is applied (if non-zero).	
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3172	1450 - Total							\$0.00	
	1460	MISC. PAVED DRAINAGE	Material		13	Nov 18, 2024	SYSTEM	(\$2,233.00)	
					14	Dec 2, 2024	SYSTEM	(\$2,233.00)	
					15	Dec 16, 2024	SYSTEM	(\$2,233.00)	
					16	Jan 2, 2025	SYSTEM	(\$2,233.00)	
					17	Jan 16, 2025	SYSTEM	(\$2,233.00)	
					18	Feb 2, 2025	SYSTEM	(\$2,233.00)	
					19	Feb 17, 2025	SYSTEM	(\$2,233.00)	
					20	Mar 2, 2025	SYSTEM	(\$2,233.00)	
					21	Mar 16, 2025	SYSTEM	(\$2,233.00)	
					22	Apr 2, 2025	SYSTEM	(\$2,233.00)	
					- Total			(\$22,330.00)	
					Material - Total			(\$22,330.00)	
			MaterialCredit		14	Dec 2, 2024	SYSTEM	\$2,233.00	
					15	Dec 16, 2024	SYSTEM	\$2,233.00	
					16	Jan 2, 2025	SYSTEM	\$2,233.00	
					17	Jan 16, 2025	SYSTEM	\$2,233.00	
					18	Feb 2, 2025	SYSTEM	\$2,233.00	
					19	Feb 17, 2025	SYSTEM	\$2,233.00	
					20	Mar 2, 2025	SYSTEM	\$2,233.00	
					21	Mar 16, 2025	SYSTEM	\$2,233.00	
					22	Apr 2, 2025	SYSTEM	\$2,233.00	
					23	Apr 16, 2025	SYSTEM	\$2,233.00	
					- Total			\$22,330.00	
					MaterialCredit - Total			\$22,330.00	
	1460 - Total							\$0.00	
	1560	CONTRACTOR FURNISHED SURVEYING AND STAKI	Other Item Adjustment	OTHR	15	Dec 16, 2024	farmek1	\$1,464.00	Payment of \$1,464.00 is for additional staking requested by MoDOT for the relocation of a business entrance through a permit. MoDOT requested the contractor to complete this work as part of this contract. Documentation is stored in eProjects.
					OTHR - Total			\$1,464.00	
					Other Item Adjustment - Total			\$1,464.00	
	1560 - Total							\$1,464.00	
	1630	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		15	Dec 16, 2024	SYSTEM	(\$12,650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					16	Jan 2, 2025	SYSTEM	(\$4,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$17,250.00)	
					Construction Stockpile - Total			(\$17,250.00)	
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$17,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8S3172	1630	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile STMI	- Total				\$17,250.00			
				Construction Stockpile STMI - Total				\$17,250.00			
	1630 - Total								\$0.00		
	1640	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		9	Sep 16, 2024	SYSTEM	(\$283.55)			
					10	Oct 1, 2024	SYSTEM	\$318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					10	Oct 1, 2024	SYSTEM	(\$318.00)			
				- Total				(\$283.55)			
				Material - Total				(\$283.55)			
					MaterialCredit		10	Oct 1, 2024	SYSTEM	\$283.55	
				- Total				\$283.55			
MaterialCredit - Total				\$283.55							
1640 - Total								\$0.00			
1660	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		16	Jan 2, 2025	SYSTEM	(\$319.80)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				(\$319.80)				
		Construction Stockpile - Total				(\$319.80)					
		Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$577.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				\$577.20				
		Construction Stockpile STMI - Total				\$577.20					
1660 - Total								\$257.40			
1670	CABLE, 16 AWG 5 CONDUCTOR	Construction Stockpile		16	Jan 2, 2025	SYSTEM	(\$312.70)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				(\$312.70)				
		Construction Stockpile - Total				(\$312.70)					
		Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$614.80	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				\$614.80				
Construction Stockpile STMI - Total				\$614.80							
1670 - Total								\$302.10			
1700	MISC.	Material		15	Dec 16, 2024	SYSTEM	(\$1,150.00)				
				16	Jan 2, 2025	SYSTEM	(\$1,380.00)				
				17	Jan 16, 2025	SYSTEM	(\$1,380.00)				
			- Total				(\$3,910.00)				
			Material - Total				(\$3,910.00)				
			MaterialCredit		16	Jan 2, 2025	SYSTEM	\$1,150.00			
					17	Jan 16, 2025	SYSTEM	\$1,380.00			
					18	Feb 2, 2025	SYSTEM	\$1,380.00			
- Total				\$3,910.00							
MaterialCredit - Total				\$3,910.00							
1700 - Total								\$0.00			
1710	MISC.	Material		15	Dec 16, 2024	SYSTEM	(\$7,800.00)				
				16	Jan 2, 2025	SYSTEM	(\$7,800.00)				
				17	Jan 16, 2025	SYSTEM	(\$7,800.00)				



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8S3172	1710	MISC.	Material			2025						
				- Total							(\$23,400.00)	
			Material - Total							(\$23,400.00)		
			MaterialCredit		16	Jan 2, 2025	SYSTEM	\$7,800.00				
					17	Jan 16, 2025	SYSTEM	\$7,800.00				
					18	Feb 2, 2025	SYSTEM	\$7,800.00				
			- Total							\$23,400.00		
			MaterialCredit - Total							\$23,400.00		
			1710 - Total							\$0.00		
			J8S3172	5401	PULL BOX, PREFORMED CLASS 1	Material		11	Oct 16, 2024	SYSTEM	(\$1,952.50)	
								12	Nov 4, 2024	SYSTEM	(\$1,952.50)	
								13	Nov 18, 2024	SYSTEM	(\$1,952.50)	
								14	Dec 2, 2024	SYSTEM	(\$1,952.50)	
								15	Dec 16, 2024	SYSTEM	(\$1,952.50)	
								16	Jan 2, 2025	SYSTEM	\$1,952.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user farmek1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
	16	Jan 2, 2025					SYSTEM	(\$1,952.50)				
- Total							(\$9,762.50)					
Material - Total							(\$9,762.50)					
MaterialCredit		12				Nov 4, 2024	SYSTEM	\$1,952.50				
		13				Nov 18, 2024	SYSTEM	\$1,952.50				
		14				Dec 2, 2024	SYSTEM	\$1,952.50				
		15				Dec 16, 2024	SYSTEM	\$1,952.50				
		16				Jan 2, 2025	SYSTEM	\$1,952.50				
- Total							\$9,762.50					
MaterialCredit - Total							\$9,762.50					
5401 - Total							\$0.00					
J8S3172 - Total							\$1,574.30					
J8S3190	1730	MISC. GRADING	Overrun	Overrun	22	Apr 2, 2025	SYSTEM	(\$1,920.00)				
				Overrun - Total							(\$1,920.00)	
			Overrun - Total							(\$1,920.00)		
			1730 - Total							(\$1,920.00)		
J8S3190	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		17	Jan 16, 2025	SYSTEM	\$26,877.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					17	Jan 16, 2025	SYSTEM	(\$26,877.15)				
					18	Feb 2, 2025	SYSTEM	\$43,113.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					18	Feb 2, 2025	SYSTEM	(\$43,113.95)				
			- Total							\$0.00		
Material - Total							\$0.00					



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8S3190	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		14	Dec 2, 2024	SYSTEM	(\$5.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					15	Dec 16, 2024	SYSTEM	(\$6.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					16	Jan 2, 2025	SYSTEM	(\$14.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					17	Jan 16, 2025	SYSTEM	(\$12.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					18	Feb 2, 2025	SYSTEM	(\$22.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					19	Feb 17, 2025	SYSTEM	(\$24.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					20	Mar 2, 2025	SYSTEM	(\$11.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					21	Mar 16, 2025	SYSTEM	(\$19.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					22	Apr 2, 2025	SYSTEM	(\$28.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					23	Apr 16, 2025	SYSTEM	(\$2.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					23	Apr 16, 2025	SYSTEM	(\$11.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					- Total								(\$160.13)	
					Price FUEL - Total								(\$160.13)	
					1740 - Total								(\$160.13)	
1750		TYPE 5 AGGREGATE FOR BASE	Material		13	Nov 18, 2024	SYSTEM	\$9,672.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Nov 18, 2024	SYSTEM	(\$9,672.80)						
					14	Dec 2, 2024	SYSTEM	\$29,858.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Dec 2, 2024	SYSTEM	(\$29,858.35)						
					15	Dec 16, 2024	SYSTEM	\$53,665.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Dec 16, 2024	SYSTEM	(\$53,665.85)						
					16	Jan 2, 2025	SYSTEM	\$64,793.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Jan 2, 2025	SYSTEM	(\$64,793.85)						
					17	Jan 16, 2025	SYSTEM	\$73,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	Jan 16, 2025	SYSTEM	(\$73,332.45)						
					18	Feb 2, 2025	SYSTEM	\$92,132.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Feb 2, 2025	SYSTEM	(\$92,132.35)						
					- Total								\$0.00	
					Material - Total								\$0.00	
			Price FUEL		13	Nov 18, 2024	SYSTEM	(\$5.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					14	Dec 2, 2024	SYSTEM	(\$12.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					15	Dec 16, 2024	SYSTEM	(\$14.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					16	Jan 2, 2025	SYSTEM	(\$6.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J8S3190	1750	TYPE 5 AGGREGATE FOR BASE	Price FUEL			2025													
					17	Jan 16, 2025	SYSTEM	(\$3.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					17	Jan 16, 2025	SYSTEM	(\$1.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					18	Feb 2, 2025	SYSTEM	(\$10.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					19	Feb 17, 2025	SYSTEM	(\$5.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					20	Mar 2, 2025	SYSTEM	(\$7.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					21	Mar 16, 2025	SYSTEM	(\$16.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					22	Apr 2, 2025	SYSTEM	(\$12.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					23	Apr 16, 2025	SYSTEM	(\$6.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					- Total								(\$102.81)						
					Price FUEL - Total								(\$102.81)						
					1750 - Total								(\$102.81)						
					1810		PAVED APPROACH, 8 IN.	Material		13	Nov 18, 2024	SYSTEM	\$22,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user farmek1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
										13	Nov 18, 2024	SYSTEM	(\$22,600.00)						
										14	Dec 2, 2024	SYSTEM	\$69,762.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user farmek1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
										14	Dec 2, 2024	SYSTEM	(\$69,762.50)						
										15	Dec 16, 2024	SYSTEM	\$118,612.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
										15	Dec 16, 2024	SYSTEM	(\$118,612.50)						
										16	Jan 2, 2025	SYSTEM	\$144,612.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
										16	Jan 2, 2025	SYSTEM	(\$144,612.50)						
										- Total								\$0.00	
										Material - Total								\$0.00	
													Price FUEL		13	Nov 18, 2024	SYSTEM	(\$23.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										14	Dec 2, 2024	SYSTEM	(\$48.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
										15	Dec 16, 2024	SYSTEM	(\$49.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					16	Jan 2, 2025	SYSTEM	(\$26.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					17	Jan 16, 2025	SYSTEM	(\$19.35)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					18	Feb 2, 2025	SYSTEM	(\$36.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					19	Feb 17, 2025	SYSTEM	(\$23.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					20	Mar 2, 2025	SYSTEM	(\$30.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					21	Mar 16, 2025	SYSTEM	(\$65.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					22	Apr 2, 2025	SYSTEM	(\$51.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
					23	Apr 16, 2025	SYSTEM	(\$24.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3190	1810	PAVED APPROACH, 8 IN.	Price FUEL	- Total				(\$398.49)		
			Price FUEL - Total					(\$398.49)		
			1810 - Total					(\$398.49)		
J8S3190	1820	CONCRETE SIDEWALK, 4 IN.	Material		16	Jan 2, 2025	SYSTEM	\$34,701.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					16	Jan 2, 2025	SYSTEM	(\$34,701.75)		
			- Total					\$0.00		
			Material - Total					\$0.00		
1820 - Total						\$0.00				
J8S3190	1860	CURB AND GUTTER TYPE A	Overrun	Overrun	22	Apr 2, 2025	SYSTEM	(\$7,440.00)		
					23	Apr 16, 2025	SYSTEM	(\$7,224.00)		
			Overrun - Total					(\$14,664.00)		
			Overrun - Total					(\$14,664.00)		
1860 - Total						(\$14,664.00)				
J8S3190	1960	MISC. MANHOLES AND DROP INLETS	Material		16	Jan 2, 2025	SYSTEM	(\$29,250.00)		
					17	Jan 16, 2025	SYSTEM	(\$29,250.00)		
					18	Feb 2, 2025	SYSTEM	(\$29,250.00)		
					19	Feb 17, 2025	SYSTEM	(\$87,750.00)		
					20	Mar 2, 2025	SYSTEM	(\$87,750.00)		
			- Total					(\$263,250.00)		
			Material - Total					(\$263,250.00)		
			MaterialCredit		17	Jan 16, 2025	SYSTEM	\$29,250.00		
					18	Feb 2, 2025	SYSTEM	\$29,250.00		
					19	Feb 17, 2025	SYSTEM	\$29,250.00		
	20	Mar 2, 2025		SYSTEM	\$87,750.00					
	21	Mar 16, 2025		SYSTEM	\$87,750.00					
- Total					\$263,250.00					
MaterialCredit - Total					\$263,250.00					
1960 - Total						\$0.00				
J8S3190	2010	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$6,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$6,900.00
			Construction Stockpile STMI - Total					\$6,900.00		
2010 - Total						\$6,900.00				
J8S3190	2030	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		22	Apr 2, 2025	SYSTEM	(\$234.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$234.00)
			Construction Stockpile - Total					(\$234.00)		
			Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$395.20		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						
Construction Stockpile STMI - Total					\$395.20					
2030 - Total						\$161.20				
J8S3190 - Total								(\$10,184.23)		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSU0085	2430	MISC.	Construction Stockpile STMI		21	Mar 16, 2025	SYSTEM	\$48,840.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$48,840.00		
			Construction Stockpile STMI - Total						\$48,840.00	
			2430 - Total						\$48,840.00	
	2520	MISC. CONCRETE TRAFFIC BARRIER	Construction Stockpile STMI		6	Aug 2, 2024	SYSTEM	\$4,674.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$4,674.80		
			Construction Stockpile STMI - Total						\$4,674.80	
			2520 - Total						\$4,674.80	
	2590	MISC. HIGHWAY LIGHTING	Material		18	Feb 2, 2025	SYSTEM	(\$1,335.00)		
			- Total					(\$1,335.00)		
			Material - Total						(\$1,335.00)	
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$1,335.00		
			- Total						\$1,335.00	
			MaterialCredit - Total						\$1,335.00	
2590 - Total						\$0.00				
	2610	MISC. HIGHWAY LIGHTING	Material		18	Feb 2, 2025	SYSTEM	(\$875.00)		
			- Total					(\$875.00)		
			Material - Total						(\$875.00)	
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$875.00		
			- Total						\$875.00	
			MaterialCredit - Total						\$875.00	
2610 - Total						\$0.00				
	2640	MISC. HIGHWAY LIGHTING	Material		18	Feb 2, 2025	SYSTEM	\$95.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farmek1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					18	Feb 2, 2025	SYSTEM	(\$95.00)		
			- Total					\$0.00		
			Material - Total						\$0.00	
2640 - Total						\$0.00				
	2680	SH-FLAT SHEET - SIGNAL SIGN	Material		21	Mar 16, 2025	SYSTEM	\$1,906.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					21	Mar 16, 2025	SYSTEM	(\$1,906.88)		
					22	Apr 2, 2025	SYSTEM	\$3,319.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					22	Apr 2, 2025	SYSTEM	(\$3,319.38)		
					23	Apr 16, 2025	SYSTEM	\$3,319.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					23	Apr 16, 2025	SYSTEM	(\$3,319.38)		
			- Total					\$0.00		
			Material - Total						\$0.00	
2680 - Total						\$0.00				
	2700	POST, SIGNAL 8 FT.	Construction Stockpile STMI		18	Feb 2, 2025	SYSTEM	\$4,018.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$4,018.00		
			Construction Stockpile STMI - Total						\$4,018.00	
2700 - Total						\$4,018.00				



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSU0085	2710	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Material		22	Apr 2, 2025	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farmek1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					22	Apr 2, 2025	SYSTEM	(\$12,000.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	2710 - Total								\$0.00	
	2720	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	Material		22	Apr 2, 2025	SYSTEM	\$14,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farmek1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					22	Apr 2, 2025	SYSTEM	(\$14,450.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	2720 - Total								\$0.00	
2730	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Material		22	Apr 2, 2025	SYSTEM	\$31,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user farmek1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				22	Apr 2, 2025	SYSTEM	(\$31,000.00)			
- Total								\$0.00		
Material - Total								\$0.00		
2730 - Total								\$0.00		
2740	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Material		22	Apr 2, 2025	SYSTEM	\$19,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user farmek1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				22	Apr 2, 2025	SYSTEM	(\$19,750.00)			
- Total								\$0.00		
Material - Total								\$0.00		
2740 - Total								\$0.00		
2760	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$1,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						
Construction Stockpile STMI - Total								\$1,150.00		
2760 - Total								\$1,150.00		
2810	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		17	Jan 16, 2025	SYSTEM	(\$65.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						
	Construction Stockpile - Total								(\$65.00)	
	Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$65.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							
	Construction Stockpile STMI - Total								\$65.00	
Overrun		Overrun		17	Jan 16, 2025	SYSTEM	(\$740.00)			
				18	Feb 2, 2025	SYSTEM	\$740.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.85000 - 1.85000, 'is applied (if non-zero).	
Overrun - Total								\$0.00		
Overrun - Total								\$0.00		
2810 - Total								\$0.00		
2820	CABLE, 16 AWG 5 CONDUCTOR	Construction Stockpile		17	Jan 16, 2025	SYSTEM	(\$386.90)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				22	Apr 2, 2025	SYSTEM	(\$683.70)		Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total									(\$1,070.60)
Construction Stockpile - Total								(\$1,070.60)		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSU0085	2820	CABLE, 16 AWG 5 CONDUCTOR	Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$1,070.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$1,070.60	
				Construction Stockpile STMI - Total					\$1,070.60	
				2820 - Total					\$0.00	
	2830	CABLE, 16 AWG 7 CONDUCTOR	Construction Stockpile		17	Jan 16, 2025	SYSTEM	(\$1,080.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					22	Apr 2, 2025	SYSTEM	(\$1,335.90)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$2,416.30)	
				Construction Stockpile - Total					(\$2,416.30)	
			Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$2,416.30	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$2,416.30	
				Construction Stockpile STMI - Total					\$2,416.30	
				2830 - Total					\$0.00	
	2860	PULL BOX, CONCRETE, DOUBLE, TYPE A	Material		17	Jan 16, 2025	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user farmek1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					17	Jan 16, 2025	SYSTEM	(\$5,600.00)		
					18	Feb 2, 2025	SYSTEM	(\$5,600.00)		
				- Total						(\$5,600.00)
			Material - Total					(\$5,600.00)		
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$5,600.00		
				- Total					\$5,600.00	
				MaterialCredit - Total					\$5,600.00	
2860 - Total						\$0.00				
2880	MISC.	Construction Stockpile		19	Feb 17, 2025	SYSTEM	(\$17,788.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				20	Mar 2, 2025	SYSTEM	(\$17,788.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$35,576.00)		
			Construction Stockpile - Total					(\$35,576.00)		
		Construction Stockpile STMI		8	Sep 3, 2024	SYSTEM	\$35,576.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$35,576.00		
			Construction Stockpile STMI - Total					\$35,576.00		
			2880 - Total					\$0.00		
2890	MISC.	Construction Stockpile		18	Feb 2, 2025	SYSTEM	(\$27,787.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				22	Apr 2, 2025	SYSTEM	(\$27,787.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					(\$55,574.00)		
			Construction Stockpile - Total					(\$55,574.00)		
		Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$55,574.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$55,574.00		
			Construction Stockpile STMI - Total					\$55,574.00		
			2890 - Total					\$0.00		
2900	MISC.	Material		21	Mar 16, 2025	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				21	Mar 16, 2025	SYSTEM	(\$4,250.00)			
				22	Apr 2, 2025	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user farmek1 overriding Payment		
			2900 - Total					\$0.00		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSU0085	2900	MISC.	Material						Estimate Exception 10 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$4,250.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
		2900 - Total			\$0.00				
	2950	SH-FLAT SHEET	Construction Stockpile STMI		6	Aug 2, 2024	SYSTEM	\$648.60	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$648.60	
					Construction Stockpile STMI - Total			\$648.60	
					2950 - Total			\$648.60	
	2970	MISC.	Material		22	Apr 2, 2025	SYSTEM	\$1,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user farmek1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$1,450.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
		2970 - Total			\$0.00				
	2980	CABLE, 6 AWG, 1 CONDUCTOR, POWER	Material		20	Mar 2, 2025	SYSTEM	\$156.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					20	Mar 2, 2025	SYSTEM	(\$156.00)	
					21	Mar 16, 2025	SYSTEM	\$156.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					21	Mar 16, 2025	SYSTEM	(\$156.00)	
					22	Apr 2, 2025	SYSTEM	\$576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user farmek1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$576.00)	
					- Total			\$0.00	
		Material - Total			\$0.00				
		2980 - Total			\$0.00				
3000	PULL BOX, PREFORMED CLASS 5	Overrun	Overrun	20	Mar 2, 2025	SYSTEM	(\$3,200.00)		
				Overrun - Total			(\$3,200.00)		
				Overrun - Total			(\$3,200.00)		
	3000 - Total			(\$3,200.00)					
5701	CABLE, 12 AWG 2 CONDUCTOR	Material		18	Feb 2, 2025	SYSTEM	\$525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user farmek1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				18	Feb 2, 2025	SYSTEM	(\$525.00)		
				- Total			\$0.00		
	Material - Total			\$0.00					
	5701 - Total			\$0.00					
JSU0085 - Total								\$56,131.40	
Overall - Total								(\$53,564.54)	



Contract Adjustments for Contract - 230616-G01

There are no contract adjustments to display for this contract.