



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 25	Contract ID 230616-G01 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start May 2, 2025 Pay Period End May 15, 2025	Original Contract Amount \$14,860,000.00 Net Change Order Amount \$171,058.82 Current Contract Amount \$15,031,058.82
--------------------------------	---	---	---

Approval Date				By User
May 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by			farmek1
May 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			gripkd
May 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by			ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
December 31, 2025	December 31, 2025		68.08%	

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 12, 2023	July 12, 2023	
Letting Date	June 16, 2023	June 16, 2023	
Notice to Proceed Date	August 14, 2023	August 14, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 25

		This Estimate	Previous	To Date
230616-G01	Total Posted Items Pay	\$1,521,340.29	\$8,711,422.61	\$10,232,762.90
	Gross Item Adjustments	(\$36,039.89)	(\$7,007.45)	(\$43,047.34)
	Incentive	\$84,130.93	\$0.00	\$84,130.93
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:		\$1,569,431.33	\$8,704,415.16	\$10,273,846.49

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3050C	0010	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	TONS	\$110.000	2,978.76	\$327,663.60
	0030	4079912	MISC.POLYMER MODIFIED EMULSION MEMBRANE	GAL	\$3.250	5,643	\$18,339.75
	0160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$0.900	28,772	\$25,894.80
Project J8P3050C - Total							\$371,898.15
J8S3149	0240	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$21.350	97.9	\$2,090.17
	0250	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$21.350	359.9	\$7,683.87
	0300	6081010	CONCRETE CURB RAMP	SQYD	\$185.000	15.9	\$2,941.50
	0330	6085008	PAVED APPROACH, 8 IN.	SQYD	\$125.000	359.9	\$44,987.50
	0340	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$67.250	82	\$5,514.50
	0380	6099903	MISC.MODIFIED TYPE A CURB	LF	\$48.000	107	\$5,136.00
	0640	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	LF	\$37.950	65	\$2,466.75
	0730	9029100	BASE, CONCRETE	CUYD	\$1,350.000	0.88	\$1,188.00
	5101	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$370.000	101.7	\$37,629.00
	5102	9028811	PULL BOX, PREFORMED CLASS 2	EA	\$2,250.000	1	\$2,250.00
Project J8S3149 - Total							\$111,887.29
J8S3169	1120	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	TONS	\$110.000	5,131.07	\$564,417.70
	1150	4079912	MISC.POLYMER MODIFIED EMULSION	GAL	\$3.250	8,208	\$26,676.00
	1310	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$0.900	50,667.94	\$45,601.15
Project J8S3169 - Total							\$636,694.85



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 25	Contract ID	230616-G01	Pay Period Start	May 2, 2025	Original Contract Amount	\$14,860,000.00
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	May 15, 2025	Net Change Order Amount	\$171,058.82
					Current Contract Amount	\$15,031,058.82

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8S3190	1740	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$21.500	510.3	\$10,971.45
	1750	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$53.500	759	\$40,606.50
	1780	6081010	CONCRETE CURB RAMP	SQYD	\$185.000	207.8	\$38,443.00
	1790	6081012	TRUNCATED DOMES	SQFT	\$45.000	206	\$9,270.00
	1810	6085008	PAVED APPROACH, 8 IN.	SQYD	\$125.000	746.2	\$93,275.00
	1820	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$67.500	211	\$14,242.50
	1830	6086008	CONCRETE SIDEWALK, 8 IN.	SQYD	\$73.000	91.5	\$6,679.50
	1850	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	LF	\$101.500	41	\$4,161.50
	1860	6091051	CURB AND GUTTER TYPE A	LF	\$48.000	72	\$3,456.00
Project J8S3190 - Total							\$221,105.45
JSU0085	2360	2022010	REMOVAL OF IMPROVEMENTS	LS	\$1,070.000	1	\$1,070.00
	2370	2035000	UNCLASSIFIED EXCAVATION	CUYD	\$53.500	181	\$9,683.50
	2380	2036000	COMPACTING EMBANKMENT	CUYD	\$107.000	16	\$1,712.00
	2390	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$26.750	442	\$11,823.50
	2400	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	TONS	\$1,675.000	42.1	\$70,517.50
	2410	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	TONS	\$375.000	199.02	\$74,632.50
	2420	4071005	TACK COAT	GAL	\$3.000	66	\$198.00
	2780	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$27.750	65	\$1,803.75
	2870	9029100	BASE, CONCRETE	CUYD	\$1,335.000	0.88	\$1,174.80
	5702	9029901	MISC. Temporary Controller Assembly	LS	\$4,500.000	1	\$4,500.00
	5703	9109902	MISC. ITS Cabinet Power Panel Reimbursement	EA	\$2,639.000	1	\$2,639.00
Project JSU0085 - Total							\$179,754.55
Overall - Total							\$1,521,340.29

Contract Adjustments This Estimate

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
6990	SPAD--Incentive	plummm1	Line 0850 Lot 2 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00			\$21,400.00
6987	SPAD--Incentive	plummm1	Line 0850 Lot 1 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00			\$21,400.00
6991	SPAD--Incentive	plummm1	Line 0850 Lot 3 of 3770.92 tons at a unit price of \$107.00 with a pay factor of 104.9% = \$19,770.93			\$19,770.93
6992	SPAD--Incentive	plummm1	Line 1120 Lot 4 of 4000 tons at a unit price of \$110.00 with a pay factor of 104.9% = \$21,560.00			\$21,560.00
Overall - Total						\$84,130.93

These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 25		Contract ID 230616-G01 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start May 2, 2025 Pay Period End May 15, 2025		Original Contract Amount \$14,860,000.00 Net Change Order Amount \$171,058.82 Current Contract Amount \$15,031,058.82			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J8P3050C	0010	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,344.2	(\$1.00)	(\$1,338.82)	
	0010	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,634.56	(\$1.00)	(\$1,628.02)	
	0010	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment SP095 24-44, Virgin AC% = 4.30%. Total quantity is 2,978.76 tons. Work completed the first period of May 2025.			(\$10,887.37)	
J8S3149	0240	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	28.9	(\$0.04)	(\$1.30)	
	0240	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	30.6	(\$0.04)	(\$1.38)	
	0240	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	38.4	(\$0.04)	(\$1.73)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	69.9	(\$0.04)	(\$3.15)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	89.1	(\$0.04)	(\$4.01)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	51.2	(\$0.04)	(\$2.30)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	53.5	(\$0.04)	(\$2.41)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	37.1	(\$0.04)	(\$1.67)	
	0250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	59.1	(\$0.04)	(\$2.66)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	69.9	(\$0.18)	(\$12.58)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	89.1	(\$0.18)	(\$16.04)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	51.2	(\$0.18)	(\$9.22)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	53.5	(\$0.18)	(\$9.63)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	37.1	(\$0.18)	(\$6.68)	
	0330	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	59.1	(\$0.18)	(\$10.64)	
	0700	CABLE, LOOP DETECTOR, LEAD-IN	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.00000 - 2.00000, 'is applied (if non-zero).	1,300	\$2.00	\$2,600.00	
	5101	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	30.22	(\$1.00)	(\$30.10)	
	5101	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	30.34	(\$1.00)	(\$30.22)	
	5101	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	41.14	(\$1.00)	(\$40.98)	
J8S3169	1120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,080.16	(\$1.00)	(\$1,075.84)	
	1120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,457.43	(\$1.00)	(\$1,451.60)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 25	Contract ID	230616-G01	Pay Period Start	May 2, 2025	Original Contract Amount	\$14,860,000.00
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	May 15, 2025	Net Change Order Amount	\$171,058.82
					Current Contract Amount	\$15,031,058.82

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8S3169		MIX)						
	1120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,258.42	(\$1.00)	(\$1,253.39)
	1120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,097.47	(\$1.00)	(\$1,093.08)
	1120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	237.59	(\$1.00)	(\$236.64)
	1120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment SP095 24-44, Virgin AC% = 4.30%. Total quantity is 5,131.07 tons. Work completed the first period of May 2025.			(\$18,754.06)
J8S3190	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	48.3	(\$0.04)	(\$2.17)
	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	210.9	(\$0.04)	(\$9.49)
	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	69.5	(\$0.04)	(\$3.13)
	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	181.6	(\$0.04)	(\$8.17)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	196.9	(\$0.04)	(\$8.86)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	57.2	(\$0.04)	(\$2.57)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	182.4	(\$0.04)	(\$8.21)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	94.5	(\$0.04)	(\$4.25)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	159	(\$0.04)	(\$7.16)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	69	(\$0.04)	(\$3.10)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-4,882.6	\$53.50	(\$261,219.10)
	1750	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	4,882.6	\$53.50	\$261,219.10
	1810	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	196.9	(\$0.18)	(\$35.44)
	1810	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	57.2	(\$0.18)	(\$10.30)
	1810	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	182.4	(\$0.18)	(\$32.83)
	1810	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	94.5	(\$0.18)	(\$17.01)
	1810	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	146.2	(\$0.18)	(\$26.32)
	1810	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	69	(\$0.18)	(\$12.42)
	1810	PAVED APPROACH, 8 IN.	Material			-4,766.9	\$125.00	(\$595,862.50)
	1810	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	4,766.9	\$125.00	\$595,862.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 25		Contract ID 230616-G01 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start May 2, 2025 Pay Period End May 15, 2025		Original Contract Amount \$14,860,000.00 Net Change Order Amount \$171,058.82 Current Contract Amount \$15,031,058.82		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8S3190					Adjustment (0046) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	1860	CURB AND GUTTER TYPE A	Overrun			-72	\$48.00	(\$3,456.00)
JSU0085	2370	UNCLASSIFIED EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	181	(\$0.09)	(\$16.29)
	2390	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	442	(\$0.07)	(\$30.50)
	2400	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	42.1	(\$1.00)	(\$41.93)
	2410	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	199.02	(\$1.00)	(\$198.22)
	3000	PULL BOX, PREFORMED CLASS 5	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3200.00000 - 3200.00000, 'is applied (if non-zero).	1	\$3,200.00	\$3,200.00
Total								(\$36,039.89)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 21, 2025

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P3050C	FAF 744-1(20)	Resurface	744	GREENE	on Kearney Street from Rte. 13 (Kansas Expressway) to Loop 44 (Glenstone Avenue)
J8S3149	FAF 744-1(19)	ADA improvements	744	GREENE	on Kearney Street at various locations between Rte. 13 (Kansas Expressway) and Loop 44 (Glenstone Avenue) in Springfield
J8S3162	FAF 744-1(16)	Resurface	744	GREENE	on Rte. 744 (Kearney Street) from east of Loop 44 (Glenstone Avenue) to Mulroy Road, and on Mulroy Road from Rte. OO to I-44
J8S3169	FAS S603(57)	Resurface	744	GREENE	on Rte.744 (Kearney Street) from Springfield Airport to west of Rte. 13 (Kansas Expressway)
J8S3172	FAF 744-1(17)	ADA improvements	744	GREENE	at various locations on Kearney Street from east of Loop 44 (Glenstone Avenue) to LeCompte Road
J8S3190	FAF 744-1(18)	ADA improvements	744	GREENE	on Kearney Street from Rte. 160 (West Bypass) to Rte. 13 (Kansas Expressway) in Springfield
JSR0127	FAF-65-2(120)	ADA improvements	65	DALLAS	from Route 32 to 0.1 mile south of Truman Road in Buffalo
JSU0085	FAF 744-1(22)	Add lanes and modify signals	744	GREENE	on Kearney Street from Springfield-Branson National Airport to LeCompte Avenue

Totals by Job Numbers

J8P3050C	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$371,898.15</td><td>\$281,723.00</td><td>\$653,621.15</td></tr><tr><td>Gross Item Adjustments</td><td>(\$13,854.21)</td><td>\$84.60</td><td>(\$13,769.61)</td></tr><tr><td>Gross Item Pay</td><td>\$358,043.94</td><td>\$281,807.60</td><td>\$639,851.54</td></tr><tr><td>Incentive</td><td>\$8,561.54</td><td>\$0.00</td><td>\$8,561.54</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>		This Estimate	Previous	To Date	Posted Item Pay	\$371,898.15	\$281,723.00	\$653,621.15	Gross Item Adjustments	(\$13,854.21)	\$84.60	(\$13,769.61)	Gross Item Pay	\$358,043.94	\$281,807.60	\$639,851.54	Incentive	\$8,561.54	\$0.00	\$8,561.54	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																														
Posted Item Pay	\$371,898.15	\$281,723.00	\$653,621.15																														
Gross Item Adjustments	(\$13,854.21)	\$84.60	(\$13,769.61)																														
Gross Item Pay	\$358,043.94	\$281,807.60	\$639,851.54																														
Incentive	\$8,561.54	\$0.00	\$8,561.54																														
Disincentive	\$0.00	\$0.00	\$0.00																														
Liquidated Damages	\$0.00	\$0.00	\$0.00																														
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																														
J8S3149	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$111,887.29</td><td>\$1,662,475.52</td><td>\$1,774,362.81</td></tr><tr><td>Gross Item Adjustments</td><td>\$2,413.30</td><td>\$13,057.03</td><td>\$15,470.33</td></tr><tr><td>Gross Item Pay</td><td>\$114,300.59</td><td>\$1,675,532.55</td><td>\$1,789,833.14</td></tr><tr><td>Incentive</td><td>\$19,140.61</td><td>\$0.00</td><td>\$19,140.61</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>		This Estimate	Previous	To Date	Posted Item Pay	\$111,887.29	\$1,662,475.52	\$1,774,362.81	Gross Item Adjustments	\$2,413.30	\$13,057.03	\$15,470.33	Gross Item Pay	\$114,300.59	\$1,675,532.55	\$1,789,833.14	Incentive	\$19,140.61	\$0.00	\$19,140.61	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																														
Posted Item Pay	\$111,887.29	\$1,662,475.52	\$1,774,362.81																														
Gross Item Adjustments	\$2,413.30	\$13,057.03	\$15,470.33																														
Gross Item Pay	\$114,300.59	\$1,675,532.55	\$1,789,833.14																														
Incentive	\$19,140.61	\$0.00	\$19,140.61																														
Disincentive	\$0.00	\$0.00	\$0.00																														
Liquidated Damages	\$0.00	\$0.00	\$0.00																														
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																														
J8S3162	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$0.00</td><td>\$1,802,549.84</td><td>\$1,802,549.84</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>(\$61,006.80)</td><td>(\$61,006.80)</td></tr><tr><td>Gross Item Pay</td><td>\$0.00</td><td>\$1,741,543.04</td><td>\$1,741,543.04</td></tr><tr><td>Incentive</td><td>\$10,693.50</td><td>\$0.00</td><td>\$10,693.50</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>		This Estimate	Previous	To Date	Posted Item Pay	\$0.00	\$1,802,549.84	\$1,802,549.84	Gross Item Adjustments	\$0.00	(\$61,006.80)	(\$61,006.80)	Gross Item Pay	\$0.00	\$1,741,543.04	\$1,741,543.04	Incentive	\$10,693.50	\$0.00	\$10,693.50	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																														
Posted Item Pay	\$0.00	\$1,802,549.84	\$1,802,549.84																														
Gross Item Adjustments	\$0.00	(\$61,006.80)	(\$61,006.80)																														
Gross Item Pay	\$0.00	\$1,741,543.04	\$1,741,543.04																														
Incentive	\$10,693.50	\$0.00	\$10,693.50																														
Disincentive	\$0.00	\$0.00	\$0.00																														
Liquidated Damages	\$0.00	\$0.00	\$0.00																														
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																														
J8S3169	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$636,694.85</td><td>\$88,227.75</td><td>\$724,922.60</td></tr><tr><td>Gross Item Adjustments</td><td>(\$23,864.61)</td><td>\$601.60</td><td>(\$23,263.01)</td></tr><tr><td>Gross Item Pay</td><td>\$612,830.24</td><td>\$88,829.35</td><td>\$701,659.59</td></tr><tr><td>Incentive</td><td>\$8,323.34</td><td>\$0.00</td><td>\$8,323.34</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>		This Estimate	Previous	To Date	Posted Item Pay	\$636,694.85	\$88,227.75	\$724,922.60	Gross Item Adjustments	(\$23,864.61)	\$601.60	(\$23,263.01)	Gross Item Pay	\$612,830.24	\$88,829.35	\$701,659.59	Incentive	\$8,323.34	\$0.00	\$8,323.34	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																														
Posted Item Pay	\$636,694.85	\$88,227.75	\$724,922.60																														
Gross Item Adjustments	(\$23,864.61)	\$601.60	(\$23,263.01)																														
Gross Item Pay	\$612,830.24	\$88,829.35	\$701,659.59																														
Incentive	\$8,323.34	\$0.00	\$8,323.34																														
Disincentive	\$0.00	\$0.00	\$0.00																														
Liquidated Damages	\$0.00	\$0.00	\$0.00																														
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																														
J8S3172	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$0.00</td><td>\$1,738,763.02</td><td>\$1,738,763.02</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$1,574.30</td><td>\$1,574.30</td></tr><tr><td>Gross Item Pay</td><td>\$0.00</td><td>\$1,740,337.32</td><td>\$1,740,337.32</td></tr><tr><td>Incentive</td><td>\$10,316.02</td><td>\$0.00</td><td>\$10,316.02</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>		This Estimate	Previous	To Date	Posted Item Pay	\$0.00	\$1,738,763.02	\$1,738,763.02	Gross Item Adjustments	\$0.00	\$1,574.30	\$1,574.30	Gross Item Pay	\$0.00	\$1,740,337.32	\$1,740,337.32	Incentive	\$10,316.02	\$0.00	\$10,316.02	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																														
Posted Item Pay	\$0.00	\$1,738,763.02	\$1,738,763.02																														
Gross Item Adjustments	\$0.00	\$1,574.30	\$1,574.30																														
Gross Item Pay	\$0.00	\$1,740,337.32	\$1,740,337.32																														
Incentive	\$10,316.02	\$0.00	\$10,316.02																														
Disincentive	\$0.00	\$0.00	\$0.00																														
Liquidated Damages	\$0.00	\$0.00	\$0.00																														
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																														
J8S3190	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$221,105.45</td><td>\$2,553,577.10</td><td>\$2,774,682.55</td></tr><tr><td>Gross Item Adjustments</td><td>(\$3,647.43)</td><td>(\$17,449.58)</td><td>(\$21,097.01)</td></tr><tr><td>Gross Item Pay</td><td>\$217,458.02</td><td>\$2,536,127.52</td><td>\$2,753,585.54</td></tr><tr><td>Incentive</td><td>\$16,798.94</td><td>\$0.00</td><td>\$16,798.94</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>		This Estimate	Previous	To Date	Posted Item Pay	\$221,105.45	\$2,553,577.10	\$2,774,682.55	Gross Item Adjustments	(\$3,647.43)	(\$17,449.58)	(\$21,097.01)	Gross Item Pay	\$217,458.02	\$2,536,127.52	\$2,753,585.54	Incentive	\$16,798.94	\$0.00	\$16,798.94	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																														
Posted Item Pay	\$221,105.45	\$2,553,577.10	\$2,774,682.55																														
Gross Item Adjustments	(\$3,647.43)	(\$17,449.58)	(\$21,097.01)																														
Gross Item Pay	\$217,458.02	\$2,536,127.52	\$2,753,585.54																														
Incentive	\$16,798.94	\$0.00	\$16,798.94																														
Disincentive	\$0.00	\$0.00	\$0.00																														
Liquidated Damages	\$0.00	\$0.00	\$0.00																														
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																														



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 21, 2025

Totals by Job Numbers

JSR0127		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$4,222.82	\$0.00	\$4,222.82
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JSU0085		This Estimate	Previous	To Date
	Posted Item Pay	\$179,754.55	\$584,106.38	\$763,860.93
	Gross Item Adjustments	\$2,913.06	\$56,131.40	\$59,044.46
	Gross Item Pay	\$182,667.61	\$640,237.78	\$822,905.39
	Incentive	\$6,074.16	\$0.00	\$6,074.16
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 21, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8S3190, Item 3040504, Project Item Line Number 1750, Material Set 304050496, Material 1007T7ABRCP - Agg Base Type 7 Reclaimed Concrete, Acceptance Action Generic 1007T7ABRCP is insufficient.	A sample has been taken and tested but not reported/authorized in AWP.	farmek1	Overridden
Estimate Exception Type: Insufficient Materials: Project J8S3190, Item 6085008, Project Item Line Number 1810, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	A sample has been taken and tested but not reported/authorized in AWP.	farmek1	Overridden
Estimate Exception Type: Insufficient Materials: Project J8S3190, Item 6085008, Project Item Line Number 1810, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	A sample has been taken and tested but not reported/authorized in AWP.	farmek1	Overridden
Estimate Exception Type: Item Overrun: Contract 230616-G01, Contract Project J8S3190, Project Item Line Number 1860, Contract Line Item Number 1860, Item 6091051, Minor Item.	Item will be paid following change order approval.	farmek1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230616-G01, Contract Project J8S3190, Project Item Line Number 1730, Contract Line Item Number 1730, Item 2079903, Minor Item.	Item will be paid following change order approval.	farmek1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	J8P3050C	0001	0010	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	8,652.40	0.00	8,652.40	TONS	2,978.76	\$110.00	\$327,663.60
		0001	0020	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,500.00	\$0.00
		0001	0030	4079912	MISC.POLYMER MODIFIED EMULSION MEMBRANE	16,445.00	0.00	16,445.00	GAL	5,643.00	\$3.25	\$18,339.75
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$5,500.00	\$0.00
		0001	0050	6161005	CONSTRUCTION SIGNS	1,181.00	0.00	1,181.00	SQFT	0.00	\$6.45	\$0.00
		0001	0060	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	0.00	\$18.00	\$0.00
		0001	0070	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	0.00	\$145.00	\$0.00
		0001	0080	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,335.00	\$0.00
		0001	0090	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$235,000.00	\$0.00
		0001	0091	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$181,430.00	\$181,430.00
		0001	0100	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	567.00	0.00	567.00	LF	0.00	\$22.50	\$0.00
		0001	0110	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	128.00	0.00	128.00	LF	0.00	\$22.50	\$0.00
		0001	0120	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	58.00	0.00	58.00	EA	0.00	\$210.00	\$0.00
		0001	0130	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	184.00	0.00	184.00	EA	0.00	\$200.00	\$0.00
		0001	0140	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	33,824.00	0.00	33,824.00	LF	0.00	\$0.30	\$0.00
		0001	0150	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	35,327.00	0.00	35,327.00	LF	0.00	\$0.30	\$0.00
		0001	0160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	86,294.00	0.00	86,294.00	SQYD	28,772.00	\$0.90	\$25,894.80
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0030	0180	9028500	CABLE, LOOP DETECTOR, IN DUCT	6,610.00	0.00	6,610.00	LF	0.00	\$7.10	\$0.00
		0030	0190	9029902	MISC.CONTRACTOR FURNISHED CONTRACTOR INSTALLED RADAR DETECTION SYSTEM}}	1.00	0.00	1.00	EA	1.00	\$40,000.00	\$40,000.00
		0040	0200	9035004A	SH-FLAT SHEET	333.00	0.00	333.00	SQFT	324.00	\$20.75	\$6,723.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$53,570.00	\$53,570.00
Project J8P3050C - Total Value Posted to Date as of Report Generated Date												\$653,621.15
J8S3149		0001	0210	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.70	\$95,000.00	\$66,500.00
		0001	0220	2029903	MISC.SIDEWALK MANICURING	554.00	0.00	554.00	LF	0.00	\$5.35	\$0.00
		0001	0230	2079903	MISC.Linear Grading for ADA Facilities	15,299.00	0.00	15,299.00	LF	7,548.50	\$37.35	\$281,936.48
		0001	0240	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	7,865.00	0.00	7,865.00	SQYD	3,510.40	\$21.35	\$74,947.04
		0001	0250	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	7,500.00	0.00	7,500.00	SQYD	3,467.40	\$21.35	\$74,028.99
		0001	0260	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	148.00	-148.00	0.00	TONS	0.00	\$410.00	\$0.00
		0001	0270	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	0.00	\$2,135.00	\$0.00
		0001	0280	6046018A	18 IN. SLOTTED DRAIN	38.00	0.00	38.00	LF	0.00	\$425.00	\$0.00
		0001	0290	6049904	MISC.STEEL PLATE	50.00	0.00	50.00	SQFT	0.00	\$425.00	\$0.00
		0001	0300	6081010	CONCRETE CURB RAMP	1,052.40	0.00	1,052.40	SQYD	303.50	\$185.00	\$56,147.50
		0001	0310	6081012	TRUNCATED DOMES	1,119.00	0.00	1,119.00	SQFT	0.00	\$42.50	\$0.00
		0001	0320	6083008	8 IN. CONCRETE MEDIAN STRIP	38.60	0.00	38.60	SQYD	0.00	\$85.00	\$0.00
		0001	0330	6085008	PAVED APPROACH, 8 IN.	6,293.50	0.00	6,293.50	SQYD	3,039.30	\$125.00	\$379,912.50
		0001	0340	6086004	CONCRETE SIDEWALK, 4 IN.	6,605.80	0.00	6,605.80	SQYD	3,193.80	\$67.25	\$214,783.05
		0001	0350	6086008	CONCRETE SIDEWALK, 8 IN.	145.30	0.00	145.30	SQYD	12.10	\$72.50	\$877.25
		0001	0360	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	454.00	0.00	454.00	LF	112.50	\$62.00	\$6,975.00
		0001	0370	6091051	CURB AND GUTTER TYPE A	221.00	0.00	221.00	LF	0.00	\$48.00	\$0.00
		0001	0380	6099903	MISC.MODIFIED TYPE A CURB	695.00	0.00	695.00	LF	299.00	\$48.00	\$14,352.00
		0001	0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$10,500.00	\$0.00
		0001	0400	6161005	CONSTRUCTION SIGNS	716.00	0.00	716.00	SQFT	296.00	\$6.45	\$1,909.20
		0001	0410	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	175.00	\$18.00	\$3,150.00
		0001	0420	6161030	TYPE III MOVEABLE BARRICADE	40.00	0.00	40.00	EA	10.00	\$145.00	\$1,450.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	J8S3149	0001	0430	6161033	DIRECTIONAL INDICATOR BARRICADE	10.00	0.00	10.00	EA	0.00	\$70.00	\$0.00
		0001	0440	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,335.00	\$2,670.00
		0001	0450	6169902	MISC.ADA Compliant Type III Moveable Barricade	40.00	0.00	40.00	EA	10.00	\$58.75	\$587.50
		0001	0460	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$280,000.00	\$280,000.00
		0001	0470	6229903	MISC.SIDEWALK JOINT GRINDING	50.00	0.00	50.00	LF	0.00	\$20.00	\$0.00
		0001	0480	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.90	\$95,000.00	\$85,500.00
		0001	0490	8031000A	TURF TYPE TALL FESCUE SODDING	4,508.00	0.00	4,508.00	SQYD	2,924.00	\$8.55	\$25,000.20
		0001	0500	8061007A	CURB INLET CHECK	61.00	0.00	61.00	EA	44.00	\$160.00	\$7,040.00
		0001	0510	8061016	SEDIMENT REMOVAL	27.00	0.00	27.00	CUYD	0.00	\$21.50	\$0.00
		0001	0520	8061019	SILT FENCE	1,514.00	0.00	1,514.00	LF	680.00	\$5.35	\$3,638.00
		0030	0530	9020211	SIGNAL HEAD, TYPE 1S	9.00	0.00	9.00	EA	0.00	\$800.00	\$0.00
		0030	0540	9020513	SIGNAL HEAD, TYPE 3B	2.00	0.00	2.00	EA	2.00	\$1,450.00	\$2,900.00
		0030	0550	9020514	SIGNAL HEAD, TYPE 4B	1.00	0.00	1.00	EA	1.00	\$1,810.00	\$1,810.00
		0030	0560	9020833	SH-FLAT SHEET - SIGNAL SIGN	26.00	0.00	26.00	SQFT	26.00	\$28.30	\$735.80
		0030	0570	9020834	SIGNAL SIGN, MOUNTING HARDWARE	3.00	0.00	3.00	EA	3.00	\$290.00	\$870.00
		0030	0580	9022708	POST, SIGNAL 8 FT.	5.00	0.00	5.00	EA	0.00	\$1,750.00	\$0.00
		0030	0590	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	1.00	\$17,850.00	\$17,850.00
		0030	0600	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	30.00	0.00	30.00	EA	8.00	\$1,250.00	\$10,000.00
		0030	0610	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	100.00	0.00	100.00	LF	56.00	\$21.00	\$1,176.00
		0030	0620	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	258.00	0.00	258.00	LF	166.00	\$25.00	\$4,150.00
		0030	0630	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	19.00	0.00	19.00	LF	0.00	\$28.00	\$0.00
		0030	0640	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	164.00	65.00	229.00	LF	229.00	\$37.95	\$8,690.55
		0030	0650	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	150.00	0.00	150.00	LF	150.00	\$1.75	\$262.50
		0030	0660	9028308	CABLE, 16 AWG 2 CONDUCTOR	2,670.00	0.00	2,670.00	LF	1,610.00	\$2.00	\$3,220.00
		0030	0670	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,770.00	0.00	1,770.00	LF	1,380.00	\$2.25	\$3,105.00
		0030	0680	9028311	CABLE, 16 AWG 7 CONDUCTOR	1,760.00	0.00	1,760.00	LF	1,760.00	\$2.50	\$4,400.00
		0030	0690	9028500	CABLE, LOOP DETECTOR, IN DUCT	590.00	0.00	590.00	LF	0.00	\$7.00	\$0.00
		0030	0700	9028510	CABLE, LOOP DETECTOR, LEAD-IN	40.00	1,300.00	1,340.00	LF	1,340.00	\$2.00	\$2,680.00
		0030	0710	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	1.00	0.00	1.00	EA	1.00	\$13,775.00	\$13,775.00
		0030	0720	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	1.00	0.00	1.00	EA	1.00	\$6,000.00	\$6,000.00
		0030	0730	9029100	BASE, CONCRETE	6.20	0.00	6.20	CUYD	4.35	\$1,350.00	\$5,872.50
		0030	0740	9029902	MISC.2070 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$33,850.00	\$33,850.00
		0030	0750	9029902	MISC.ADJUST PULL BOX	4.00	0.00	4.00	EA	0.00	\$3,500.00	\$0.00
		0030	0760	9029902	MISC.ITS CABINET	1.00	0.00	1.00	EA	1.00	\$9,100.00	\$9,100.00
		0030	0770	9029902	MISC.Remote Pushbutton Post	3.00	0.00	3.00	EA	2.00	\$1,300.00	\$2,600.00
		0050	0780	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	90.00	0.00	90.00	LF	0.00	\$2.35	\$0.00
		0050	0790	9108621	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	1.00	0.00	1.00	EA	1.00	\$14,500.00	\$14,500.00
		0050	0800	9108816	PULL BOX, PREFORMED CLASS 5	1.00	0.00	1.00	EA	0.00	\$3,825.00	\$0.00
		0050	0810	9109902	MISC.48 PORT FIBER DISTRIBUTION UNIT	1.00	0.00	1.00	EA	1.00	\$1,775.00	\$1,775.00
		0050	0820	9109902	MISC.ETHERNET SWITCH, HARDENED	1.00	0.00	1.00	EA	1.00	\$3,450.00	\$3,450.00
		0050	0830	9109903	MISC.ETHERNET CABLE (CAT6)	146.00	0.00	146.00	LF	146.00	\$2.10	\$306.60
		0001	5101	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	338.30	338.30	TONS	101.70	\$370.00	\$37,629.00
		0030	5102	9028811	PULL BOX, PREFORMED CLASS 2	0.00	1.00	1.00	EA	1.00	\$2,250.00	\$2,250.00
		0030	5103	9028810	PULL BOX, PREFORMED CLASS 1	0.00	1.00	1.00	EA	0.00	\$1,952.50	\$0.00
Project J8S3149 - Total Value Posted to Date as of Report Generated Date												\$1,774,362.66
J8S3162	0001	0840	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	337.40	0.00	337.40	TONS	337.40	\$35.00	\$11,809.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	J8S3162	0001	0850	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	12,285.00	0.00	12,285.00	TONS	11,770.92	\$107.00	\$1,259,488.44
		0001	0860	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,490.00	\$0.00
		0001	0870	4071005	TACK COAT	2,996.00	0.00	2,996.00	GAL	2,996.00	\$3.00	\$8,988.00
		0001	0880	4079912	MISC.POLYMER MODIFIED EMULSION MEMBRANE	17,201.00	0.00	17,201.00	GAL	17,201.00	\$3.25	\$55,903.25
		0001	0890	4081018	PRIME-LIQUID ASPHALT MC 800	995.00	0.00	995.00	GAL	995.00	\$4.45	\$4,427.75
		0001	0900	6161005	CONSTRUCTION SIGNS	806.00	0.00	806.00	SQFT	806.00	\$6.45	\$5,198.70
		0001	0910	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$110.00	\$0.00
		0001	0920	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$4,600.00	\$13,800.00
		0001	0930	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$65,000.00	\$65,000.00
		0001	0940	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,080.00	0.00	1,080.00	LF	747.00	\$22.50	\$16,807.50
		0001	0950	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	485.00	0.00	485.00	LF	485.00	\$22.50	\$10,912.50
		0001	0960	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	94.00	0.00	94.00	EA	89.00	\$210.00	\$18,690.00
		0001	0970	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	2.00	0.00	2.00	EA	0.00	\$455.00	\$0.00
		0001	0980	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	7.00	0.00	7.00	EA	6.00	\$400.00	\$2,400.00
		0001	0990	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	2.00	\$1,300.00	\$2,600.00
		0001	1000	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	244.00	0.00	244.00	EA	244.00	\$200.00	\$48,800.00
		0001	1010	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	83.00	0.00	83.00	EA	0.00	\$36.00	\$0.00
		0001	1020	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	57,705.00	0.00	57,705.00	LF	49,199.00	\$0.30	\$14,759.70
		0001	1030	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	67,443.00	0.00	67,443.00	LF	30,627.00	\$0.30	\$9,188.10
		0001	1040	6207001	PAVEMENT MARKING REMOVAL	27,031.00	0.00	27,031.00	LF	586.00	\$0.60	\$351.60
		0001	1050	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	30.00	0.00	30.00	EA	13.00	\$80.00	\$1,040.00
		0001	1060	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	112,587.00	0.00	112,587.00	SQYD	112,587.00	\$0.90	\$101,328.30
		0001	1070	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0030	1080	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,070.00	0.00	1,070.00	LF	1,070.00	\$7.00	\$7,490.00
		0030	1090	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM)	3.00	0.00	3.00	EA	3.00	\$46,500.00	\$139,500.00
		0040	1100	9035004A	SH-FLAT SHEET	196.00	0.00	196.00	SQFT	196.00	\$20.75	\$4,067.00
Project J8S3162 - Total Value Posted to Date as of Report Generated Date												\$1,802,549.84
J8S3169		0001	1110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	59.80	0.00	59.80	TONS	0.00	\$70.00	\$0.00
		0001	1120	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	9,383.40	0.00	9,383.40	TONS	5,131.07	\$110.00	\$564,417.70
		0001	1130	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,490.00	\$0.00
		0001	1140	4071005	TACK COAT	2,632.00	0.00	2,632.00	GAL	0.00	\$3.00	\$0.00
		0001	1150	4079912	MISC.POLYMER MODIFIED EMULSION	15,450.00	0.00	15,450.00	GAL	8,208.00	\$3.25	\$26,676.00
		0001	1160	4081018	PRIME-LIQUID ASPHALT MC 800	176.00	0.00	176.00	GAL	0.00	\$4.45	\$0.00
		0001	1170	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	12,190.00	0.00	12,190.00	SQYD	0.00	\$8.85	\$0.00
		0001	1180	4134000	BITUMINOUS FOG SEAL	2,523.00	0.00	2,523.00	GAL	0.00	\$3.00	\$0.00
		0001	1190	6161005	CONSTRUCTION SIGNS	869.00	0.00	869.00	SQFT	0.00	\$6.50	\$0.00
		0001	1200	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$110.00	\$0.00
		0001	1210	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$4,600.00	\$13,800.00
		0001	1220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$22,500.00	\$22,500.00
		0001	1230	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	424.00	0.00	424.00	LF	0.00	\$22.50	\$0.00
		0001	1240	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	204.00	0.00	204.00	LF	0.00	\$22.50	\$0.00
		0001	1250	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	62.00	0.00	62.00	EA	0.00	\$210.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	J8S3169	0001	1260	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00
		0001	1270	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	85.00	0.00	85.00	EA	0.00	\$200.00	\$0.00
		0001	1280	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	40,415.00	0.00	40,415.00	LF	0.00	\$0.30	\$0.00
		0001	1290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	47,133.00	0.00	47,133.00	LF	0.00	\$0.30	\$0.00
		0001	1300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,523.00	0.00	8,523.00	LF	0.00	\$0.75	\$0.00
		0001	1310	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	107,609.00	0.00	107,609.00	SQYD	50,667.94	\$0.90	\$45,601.15
		0001	1320	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0030	1330	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM)	1.00	0.00	1.00	EA	1.00	\$49,500.00	\$49,500.00
		0040	1340	9035004A	SH-FLAT SHEET	181.00	0.00	181.00	SQFT	117.00	\$20.75	\$2,427.75
Project J8S3169 - Total Value Posted to Date as of Report Generated Date												\$724,922.60
J8S3172	0001	1350	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$90,750.00	\$90,750.00	
	0001	1360	2029903	MISC.SIDEWALK MANICURING	4,000.00	0.00	4,000.00	LF	0.00	\$5.35	\$0.00	
	0001	1370	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	3,610.00	-37.00	3,573.00	LF	3,573.00	\$37.50	\$133,987.50	
	0001	1380	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,758.00	83.00	1,841.00	SQYD	1,841.00	\$21.50	\$39,581.50	
	0001	1390	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	6,157.00	303.00	6,460.00	SQYD	6,460.00	\$21.50	\$138,890.00	
	0001	1400	6042010	ADJUSTING MANHOLE	3.00	-1.00	2.00	EA	2.00	\$2,150.00	\$4,300.00	
	0001	1410	6081010	CONCRETE CURB RAMP	1,059.00	-77.80	981.20	SQYD	981.20	\$185.00	\$181,522.00	
	0001	1420	6081012	TRUNCATED DOMES	199.00	51.50	250.50	SQFT	250.50	\$42.75	\$10,708.88	
	0001	1430	6085008	PAVED APPROACH, 8 IN.	6,156.60	303.30	6,459.90	SQYD	6,459.90	\$125.00	\$807,487.50	
	0001	1440	6086004	CONCRETE SIDEWALK, 4 IN.	698.90	161.10	860.00	SQYD	860.00	\$67.50	\$58,050.00	
	0001	1450	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	173.00	43.00	216.00	LF	215.70	\$62.00	\$13,373.40	
	0001	1460	6099903	MISC.MODIFIED TYPE S CURB, 6 IN TO 30 IN HEIGHT	22.00	0.00	22.00	LF	22.00	\$101.50	\$2,233.00	
	0001	1470	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$11,000.00	\$0.00	
	0001	1480	6161005	CONSTRUCTION SIGNS	871.00	0.00	871.00	SQFT	376.00	\$6.50	\$2,444.00	
	0001	1490	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	250.00	\$18.25	\$4,562.50	
	0001	1500	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$145.00	\$1,450.00	
	0001	1510	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$70.00	\$0.00	
	0001	1520	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,350.00	\$2,700.00	
	0001	1530	6169902	MISC.ADA COMPLIANT TYPE III MOVEABLE BARRICADE	30.00	0.00	30.00	EA	20.00	\$58.75	\$1,175.00	
	0001	1540	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$111,929.00	\$111,929.00	
	0001	1550	6229903	MISC.SIDEWALK JOINT GRINDING	300.00	0.00	300.00	LF	0.00	\$21.25	\$0.00	
	0001	1560	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.90	\$51,000.00	\$45,900.00	
	0001	1570	8031000A	TURF TYPE TALL FESCUE SODDING	1,973.00	0.00	1,973.00	SQYD	0.00	\$8.50	\$0.00	
	0001	1580	8061007A	CURB INLET CHECK	31.00	0.00	31.00	EA	31.00	\$160.00	\$4,960.00	
	0001	1590	8061016	SEDIMENT REMOVAL	79.00	0.00	79.00	CUYD	0.00	\$21.35	\$0.00	
	0001	1600	8061019	SILT FENCE	4,805.00	0.00	4,805.00	LF	573.00	\$4.85	\$2,779.05	
	0030	1610	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	8.00	1.00	9.00	EA	9.00	\$800.00	\$7,200.00	
	0030	1620	9022708	POST, SIGNAL 8 FT.	6.00	1.00	7.00	EA	7.00	\$1,525.00	\$10,675.00	
	0030	1630	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	30.00	0.00	30.00	EA	30.00	\$1,250.00	\$37,500.00	
	0030	1640	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	130.00	0.00	130.00	LF	120.00	\$2.65	\$318.00	
	0030	1650	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	50.00	0.00	50.00	LF	46.00	\$31.50	\$1,449.00	
	0030	1660	9028308	CABLE, 16 AWG 2 CONDUCTOR	2,220.00	0.00	2,220.00	LF	1,230.00	\$1.85	\$2,275.50	
	0030	1670	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,160.00	0.00	1,160.00	LF	590.00	\$2.10	\$1,239.00	
	0030	1680	9029100	BASE, CONCRETE	2.70	0.00	2.70	CUYD	2.70	\$1,075.00	\$2,902.50	
	0030	1690	9029902	MISC.ADJUST PULL BOX	3.00	0.00	3.00	EA	0.00	\$3,250.00	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	J8S3172	0030	1700	9029902	MISC.PEDESTRIAN PUSHBUTTON EXTENSION	14.00	0.00	14.00	EA	6.00	\$230.00	\$1,380.00
		0030	1710	9029902	MISC.REMOTE PUSHBUTTON POST	6.00	0.00	6.00	EA	6.00	\$1,300.00	\$7,800.00
		0030	5401	9016110	PULL BOX, PREFORMED CLASS 1	0.00	1.00	1.00	EA	1.00	\$1,952.50	\$1,952.50
		0001	5402	6089901	MISC.Sidewalk Undermining Repair	0.00	1.00	1.00	LS	1.00	\$3,335.69	\$3,335.69
		0030	5403	9016110	PULL BOX, PREFORMED CLASS 1	0.00	1.00	1.00	EA	1.00	\$1,952.50	\$1,952.50
Project J8S3172 - Total Value Posted to Date as of Report Generated Date												\$1,738,763.02
J8S3190	0001	1720	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$85,000.00	\$85,000.00	
	0001	1730	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	11,724.00	0.00	11,724.00	LF	11,775.20	\$37.50	\$441,570.00	
	0001	1740	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	7,318.00	0.00	7,318.00	SQYD	7,089.30	\$21.50	\$152,419.95	
	0001	1750	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	5,532.00	0.00	5,532.00	SQYD	4,882.60	\$53.50	\$261,219.10	
	0001	1760	3105003	GRAVEL (A) OR CRUSHED STONE (B)	82.00	0.00	82.00	SQYD	0.00	\$17.50	\$0.00	
	0001	1770	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	71.00	-71.00	0.00	TONS	0.00	\$415.00	\$0.00	
	0001	1780	6081010	CONCRETE CURB RAMP	2,088.10	0.00	2,088.10	SQYD	2,031.40	\$185.00	\$375,809.00	
	0001	1790	6081012	TRUNCATED DOMES	876.00	0.00	876.00	SQFT	304.00	\$45.00	\$13,680.00	
	0001	1800	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	35.00	0.00	35.00	LF	0.00	\$125.00	\$0.00	
	0001	1810	6085008	PAVED APPROACH, 8 IN.	4,953.50	0.00	4,953.50	SQYD	4,766.90	\$125.00	\$595,862.50	
	0001	1820	6086004	CONCRETE SIDEWALK, 4 IN.	4,841.60	0.00	4,841.60	SQYD	4,799.70	\$67.50	\$323,979.75	
	0001	1830	6086008	CONCRETE SIDEWALK, 8 IN.	282.90	0.00	282.90	SQYD	258.20	\$73.00	\$18,848.60	
	0001	1840	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	189.00	0.00	189.00	LF	0.00	\$62.00	\$0.00	
	0001	1850	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	68.00	0.00	68.00	LF	41.00	\$101.50	\$4,161.50	
	0001	1860	6091051	CURB AND GUTTER TYPE A	314.00	0.00	314.00	LF	790.00	\$48.00	\$37,920.00	
	0001	1870	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$11,000.00	\$0.00	
	0001	1880	6161005	CONSTRUCTION SIGNS	716.00	0.00	716.00	SQFT	422.00	\$6.50	\$2,743.00	
	0001	1890	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	249.00	\$18.00	\$4,482.00	
	0001	1900	6161030	TYPE III MOVEABLE BARRICADE	40.00	0.00	40.00	EA	10.00	\$145.00	\$1,450.00	
	0001	1910	6161033	DIRECTIONAL INDICATOR BARRICADE	10.00	0.00	10.00	EA	0.00	\$70.00	\$0.00	
	0001	1920	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,335.00	\$0.00	
	0001	1930	6169902	MISC.ADA COMPLIANT TYPE III MOVEABLE BARRICADE	40.00	0.00	40.00	EA	27.00	\$58.75	\$1,586.25	
	0001	1940	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$180,000.00	\$180,000.00	
	0001	1950	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.90	\$56,500.00	\$50,850.00	
	0001	1960	7319902	MISC.PRECAST DROP INLET LID	57.00	0.00	57.00	EA	57.00	\$3,250.00	\$185,250.00	
	0001	1970	8031000A	TURF TYPE TALL FESCUE SODDING	1,881.00	0.00	1,881.00	SQYD	1,677.00	\$8.55	\$14,338.35	
	0001	1980	8061007A	CURB INLET CHECK	78.00	0.00	78.00	EA	78.00	\$110.00	\$8,580.00	
	0001	1990	8061016	SEDIMENT REMOVAL	70.00	0.00	70.00	CUYD	0.00	\$21.25	\$0.00	
	0001	2000	8061019	SILT FENCE	5,341.00	0.00	5,341.00	LF	0.00	\$4.25	\$0.00	
	0030	2010	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	12.00	0.00	12.00	EA	4.00	\$1,250.00	\$5,000.00	
	0030	2020	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	59.00	0.00	59.00	LF	59.00	\$27.25	\$1,607.75	
	0030	2030	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,520.00	0.00	1,520.00	LF	1,520.00	\$1.85	\$2,812.00	
	0030	2040	9029100	BASE, CONCRETE	0.60	0.00	0.60	CUYD	0.32	\$1,165.00	\$372.80	
	0030	2050	9029902	MISC.REMOST PUSHBUTTON POST	7.00	0.00	7.00	EA	4.00	\$1,285.00	\$5,140.00	
	0001	5501	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	0.00	162.30	162.30	TONS	0.00	\$365.00	\$0.00	
Project J8S3190 - Total Value Posted to Date as of Report Generated Date												\$2,774,682.55
JSR0127	0001	2060	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$11,000.00	\$0.00	
	0001	2070	2071000	LINEAR GRADING CLASS 1	1.20	0.00	1.20	STA	0.00	\$2,135.00	\$0.00	
	0001	2080	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	4,452.00	0.00	4,452.00	LF	0.00	\$37.35	\$0.00	
	0001	2090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	3,360.00	0.00	3,360.00	SQYD	0.00	\$21.35	\$0.00	
	0001	2100	6081010	CONCRETE CURB RAMP	78.30	0.00	78.30	SQYD	0.00	\$185.00	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	JSR0127	0001	2110	6081012	TRUNCATED DOMES	56.00	0.00	56.00	SQFT	0.00	\$42.75	\$0.00
		0001	2120	6085008	PAVED APPROACH, 8 IN.	579.00	0.00	579.00	SQYD	0.00	\$125.00	\$0.00
		0001	2130	6086004	CONCRETE SIDEWALK, 4 IN.	2,692.30	0.00	2,692.30	SQYD	0.00	\$67.50	\$0.00
		0001	2140	6089902	MISC.ADA COMPLIANT MANHOLE FRAME AND COVER	39.00	0.00	39.00	EA	0.00	\$3,250.00	\$0.00
		0001	2150	6091051	CURB AND GUTTER TYPE A	111.00	0.00	111.00	LF	0.00	\$48.00	\$0.00
		0001	2160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$5,500.00	\$0.00
		0001	2170	6161005	CONSTRUCTION SIGNS	616.00	0.00	616.00	SQFT	0.00	\$6.45	\$0.00
		0001	2180	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$110.00	\$0.00
		0001	2190	6161025	CHANNELIZER (TRIM LINE)	250.00	0.00	250.00	EA	0.00	\$18.00	\$0.00
		0001	2200	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	0.00	\$70.00	\$0.00
		0001	2210	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,335.00	\$0.00
		0001	2220	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$4,600.00	\$0.00
		0001	2230	6169902	MISC.ADA REMOVEABLE BARRICADE	20.00	0.00	20.00	EA	0.00	\$58.75	\$0.00
		0001	2240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	2250	6229903	MISC.SIDEWALK JOINT GRINDING	123.00	0.00	123.00	LF	0.00	\$21.25	\$0.00
		0001	2260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0001	2270	8032000A	KENTUCKY BLUEGRASS SODDING	777.00	0.00	777.00	SQYD	0.00	\$8.55	\$0.00
		0001	2280	8061005	ROCK DITCH CHECK	80.00	0.00	80.00	LF	0.00	\$16.00	\$0.00
		0001	2290	8061007A	CURB INLET CHECK	75.00	0.00	75.00	EA	0.00	\$110.00	\$0.00
		0001	2300	8061016	SEDIMENT REMOVAL	31.00	0.00	31.00	CUYD	0.00	\$21.25	\$0.00
		0001	2310	8061019	SILT FENCE	2,277.00	0.00	2,277.00	LF	0.00	\$4.25	\$0.00
		0040	2320	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.00	\$2,350.00	\$0.00
		0040	2330	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	0.00	\$145.00	\$0.00
		0040	2340	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	0.00	\$375.00	\$0.00
		0040	2350	9039902	MISC.RELOCATE EXISTING SIGN	1.00	0.00	1.00	EA	0.00	\$102.50	\$0.00
Project JSR0127 - Total Value Posted to Date as of Report Generated Date												\$0.00
JSU0085	0001	2360	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,070.00	\$1,070.00	
	0001	2370	2035000	UNCLASSIFIED EXCAVATION	181.00	0.00	181.00	CUYD	181.00	\$53.50	\$9,683.50	
	0001	2380	2036000	COMPACTING EMBANKMENT	16.00	0.00	16.00	CUYD	16.00	\$107.00	\$1,712.00	
	0001	2390	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	442.00	0.00	442.00	SQYD	442.00	\$26.75	\$11,823.50	
	0001	2400	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	42.10	0.00	42.10	TONS	42.10	\$1,675.00	\$70,517.50	
	0001	2410	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	220.20	0.00	220.20	TONS	199.02	\$375.00	\$74,632.50	
	0001	2420	4071005	TACK COAT	66.00	0.00	66.00	GAL	66.00	\$3.00	\$198.00	
	0001	2430	4139905	MISC.HIGH FRICTION SURFACE TREATMENT-BAUXITE	8,144.00	0.00	8,144.00	SQYD	0.00	\$25.55	\$0.00	
	0001	2440	6083008	8 IN. CONCRETE MEDIAN STRIP	155.30	0.00	155.30	SQYD	0.00	\$125.00	\$0.00	
	0001	2450	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$11,000.00	\$0.00	
	0001	2460	6161005	CONSTRUCTION SIGNS	520.00	0.00	520.00	SQFT	252.00	\$6.50	\$1,638.00	
	0001	2470	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$110.00	\$220.00	
	0001	2480	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$18.00	\$0.00	
	0001	2490	6161033	DIRECTIONAL INDICATOR BARRICADE	10.00	0.00	10.00	EA	0.00	\$70.00	\$0.00	
	0001	2500	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,335.00	\$0.00	
	0001	2510	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,600.00	\$9,200.00	
	0001	2520	6179903	MISC.TRAFFIC SEPARATOR CURB WITH DELINEATORS	104.00	0.00	104.00	LF	0.00	\$94.50	\$0.00	
	0001	2530	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00	
	0001	2540	6191000	PAVEMENT EDGE TREATMENT	255.00	0.00	255.00	LF	0.00	\$5.35	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	JSU0085	0001	2550	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.90	\$9,950.00	\$8,955.00
		0001	2560	8061005	ROCK DITCH CHECK	20.00	0.00	20.00	LF	0.00	\$26.75	\$0.00
		0001	2570	8061016	SEDIMENT REMOVAL	3.00	0.00	3.00	CUYD	0.00	\$21.35	\$0.00
		0001	2580	8061019	SILT FENCE	88.00	0.00	88.00	LF	0.00	\$8.00	\$0.00
		0020	2590	9019902	MISC.FURNISH/INSTALL SECONDARY RISER START (SR-2CP)	3.00	0.00	3.00	EA	3.00	\$1,335.00	\$4,005.00
		0020	2600	9019902	MISC.INSTALL CONCRETE STREETLIGHT POLE FOUNDATION W/ REBAR (CF24)	1.00	0.00	1.00	EA	0.00	\$1,775.00	\$0.00
		0020	2610	9019902	MISC.INSTALL SECONDARY PEDESTAL (SP-2C)	3.00	0.00	3.00	EA	3.00	\$875.00	\$2,625.00
		0020	2620	9019902	MISC.REMOVE CONCRETE STREETLIGHT POLE FOUNDATION	1.00	0.00	1.00	EA	0.00	\$335.00	\$0.00
		0020	2630	9019902	MISC.REMOVE SECONDARY PEDESTAL (SP-2C) AND RISER (SR-2CP)	1.00	0.00	1.00	EA	0.00	\$101.50	\$0.00
		0020	2640	9019903	MISC.2" PVC CONDUIT IN TRENCH (PVC-2)	183.00	0.00	183.00	LF	20.00	\$19.00	\$380.00
		0030	2650	9020513	SIGNAL HEAD, TYPE 3B	14.00	0.00	14.00	EA	14.00	\$1,350.00	\$18,900.00
		0030	2660	9020514	SIGNAL HEAD, TYPE 4B	13.00	0.00	13.00	EA	13.00	\$1,810.00	\$23,530.00
		0030	2670	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	10.00	0.00	10.00	EA	0.00	\$800.00	\$0.00
		0030	2680	9020833	SH-FLAT SHEET - SIGNAL SIGN	154.00	0.00	154.00	SQFT	117.50	\$28.25	\$3,319.38
		0030	2690	9020834	SIGNAL SIGN, MOUNTING HARDWARE	21.00	0.00	21.00	EA	17.00	\$210.00	\$3,570.00
		0030	2700	9022708	POST, SIGNAL 8 FT.	7.00	1.00	8.00	EA	0.00	\$1,335.00	\$0.00
		0030	2710	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	1.00	\$12,000.00	\$12,000.00
		0030	2720	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	1.00	\$14,450.00	\$14,450.00
		0030	2730	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	2.00	0.00	2.00	EA	2.00	\$15,500.00	\$31,000.00
		0030	2740	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	1.00	\$19,750.00	\$19,750.00
		0030	2750	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	1.00	\$21,000.00	\$21,000.00
		0030	2760	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	2.00	0.00	2.00	EA	0.00	\$1,250.00	\$0.00
		0030	2770	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	333.00	0.00	333.00	LF	288.00	\$20.85	\$6,004.80
		0030	2780	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	281.00	0.00	281.00	LF	261.00	\$27.75	\$7,242.75
		0030	2790	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	597.00	0.00	597.00	LF	559.00	\$32.35	\$18,083.65
		0030	2800	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	380.00	0.00	380.00	LF	321.00	\$2.00	\$642.00
		0030	2810	9028308	CABLE, 16 AWG 2 CONDUCTOR	250.00	650.00	900.00	LF	900.00	\$1.85	\$1,665.00
		0030	2820	9028310	CABLE, 16 AWG 5 CONDUCTOR	2,020.00	0.00	2,020.00	LF	2,020.00	\$2.00	\$4,040.00
		0030	2830	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,310.00	0.00	3,310.00	LF	3,310.00	\$2.40	\$7,944.00
		0030	2840	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	2.00	0.00	2.00	EA	2.00	\$14,000.00	\$28,000.00
		0030	2850	9028820	PULL BOX, CONCRETE, STANDARD	6.00	0.00	6.00	EA	6.00	\$4,000.00	\$24,000.00
		0030	2860	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	2.00	0.00	2.00	EA	2.00	\$5,600.00	\$11,200.00
		0030	2870	9029100	BASE, CONCRETE	21.60	0.40	22.00	CUYD	19.61	\$1,335.00	\$26,179.35
		0030	2880	9029902	MISC.2070 CONTROLLER	2.00	0.00	2.00	EA	2.00	\$34,000.00	\$68,000.00
		0030	2890	9029902	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM	2.00	0.00	2.00	EA	2.00	\$48,000.00	\$96,000.00
		0030	2900	9029902	MISC.RETROREFLECTIVE BACK PLATE, 3 LENSES	10.00	0.00	10.00	EA	10.00	\$425.00	\$4,250.00
		0040	2910	9031010	CONCRETE FOOTINGS, EMBEDDED	0.70	0.00	0.70	CUYD	0.00	\$1,585.00	\$0.00
		0040	2920	9031220	PIPE POSTS	380.00	0.00	380.00	LB	0.00	\$11.25	\$0.00
		0040	2930	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$16.00	\$0.00
		0040	2940	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	2.00	0.00	2.00	EA	0.00	\$355.00	\$0.00
		0040	2950	9035004A	SH-FLAT SHEET	69.00	0.00	69.00	SQFT	0.00	\$18.50	\$0.00
		0050	2960	9029902	MISC.ITS CABINET	2.00	0.00	2.00	EA	2.00	\$9,000.00	\$18,000.00
		0050	2970	9029902	MISC.WIRELESS SUBSCRIBER UNIT	3.00	0.00	3.00	EA	3.00	\$1,450.00	\$4,350.00
		0050	2980	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	360.00	0.00	360.00	LF	357.00	\$2.00	\$714.00
		0050	2990	9108621	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	2.00	0.00	2.00	EA	2.00	\$13,000.00	\$26,000.00
		0050	3000	9108816	PULL BOX, PREFORMED CLASS 5	1.00	1.00	2.00	EA	2.00	\$3,200.00	\$6,400.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-G01	JSU0085	0050	3010	9108820	PULL BOX, CONCRETE, STANDARD	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0050	3020	9109902	MISC.48 PORT FIBER DISTRIBUTION UNIT	2.00	0.00	2.00	EA	2.00	\$1,250.00	\$2,500.00
		0050	3030	9109902	MISC.INSTALL ETHERNET SWITCH, HARDENED	3.00	0.00	3.00	EA	1.00	\$4,125.00	\$4,125.00
		0050	3040	9109903	MISC.ETHERNET CABLE (CAT6)	559.00	0.00	559.00	LF	559.00	\$3.00	\$1,677.00
		0030	5701	9028302	CABLE, 12 AWG 2 CONDUCTOR	0.00	300.00	300.00	LF	300.00	\$1.75	\$525.00
		0030	5702	9029901	MISC.Temporary Controller Assembly	0.00	1.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
		0050	5703	9109902	MISC.ITS Cabinet Power Panel Reimbursement	0.00	1.00	1.00	EA	1.00	\$2,639.00	\$2,639.00
Project JSU0085 - Total Value Posted to Date as of Report Generated Date												\$763,860.92
230616-G01 Overall - Total Value Posted to Date as of Report Generated Date												\$10,232,762.73



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8P3050C

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	4030003	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	5/13/25	5/15/25	1,344.20	TONS	EB passing lane of Kearney between Kansas Expressway and Howard Avenue.					
			5/14/25	5/15/25	1,634.56	TONS	EB passing lane of Kearney from Howard Avenue to Glenstone and WB passing lane of Kearney from Glenstone to Jefferson Avenue.					
0030	4079912	MISC.	5/13/25	5/15/25	2,580.00	GAL	EB passing lane of Kearney between Kansas Expressway and Howard Avenue.					
			5/14/25	5/15/25	3,063.00	GAL	EB passing lane of Kearney from Howard Avenue to Glenstone and WB passing lane of Kearney from Glenstone to Jefferson Avenue.					
0160	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	5/13/25	5/15/25	13,000.00	SQYD	EB passing lane of Kearney between Kansas Expressway and Howard Avenue.					
			5/14/25	5/15/25	15,772.00	SQYD	EB passing lane of Kearney from Howard Avenue to Glenstone and WB passing lane of Kearney from Glenstone to Jefferson Avenue.					

Project: J8S3149

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0240	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	5/9/25	5/15/25	28.90	SQYD	234+69 to 235+70 LT					
			5/12/25	5/15/25	38.40	SQYD	138+45 to 139+00 LT					
			5/14/25	5/15/25	30.60	SQYD	237+16 LT					
0250	3040504	TYPE 5 AGGREGATE FOR BASE	5/6/25	5/15/25	69.90	SQYD	253+90 LT					
			5/7/25	5/15/25	89.10	SQYD	256+83 LT					
			5/9/25	5/15/25	51.20	SQYD	235+32 LT					
			5/13/25	5/15/25	53.50	SQYD	247+09 LT					
			5/14/25	5/15/25	37.10	SQYD	237+16 LT					
			5/15/25	5/15/25	59.10	SQYD	220+44 LT					
0300	6081010	CONCRETE CURB RAMP	5/12/25	5/15/25	15.90	SQYD	138+45 to 139+00 LT					
0330	6085008	PAVED APPROACH, 8 IN.	5/6/25	5/15/25	69.90	SQYD	253+90 LT					
			5/7/25	5/15/25	89.10	SQYD	256+83 LT					
			5/9/25	5/15/25	51.20	SQYD	235+32 LT					
			5/13/25	5/15/25	53.50	SQYD	247+09 LT					
			5/14/25	5/15/25	37.10	SQYD	237+16 LT					
			5/15/25	5/15/25	59.10	SQYD	220+44 LT					
0340	6086004	CONCRETE SIDEWALK, 4 IN.	5/9/25	5/15/25	28.90	SQYD	234+69 to 235+70 LT					
			5/12/25	5/15/25	22.50	SQYD	138+45 to 139+00 LT					
			5/14/25	5/15/25	30.60	SQYD	237+16 LT					
0380	6099903	MISC. PAVED DRAINAGE	5/9/25	5/15/25	32.00	LF	234+69 to 235+70 LT					
			5/15/25	5/15/25	75.00	LF	224+51 to 225+20 LT					
0640	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	5/14/25	5/15/25	65.00	LF	National Ave. intersection.					
0730	9029100	BASE, CONCRETE	5/12/25	5/15/25	0.88	CUYD	Broadway Ave. intersection.					
5101	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	5/11/25	5/15/25	41.14	TONS	Kansas Expressway to Glenstone Ave. (South Side RTE 744).					
			5/12/25	5/15/25	30.34	TONS	Kansas Expressway to Glenstone Ave. (South Side RTE 744).					
			5/13/25	5/15/25	30.22	TONS	Kansas Expressway to Glenstone Ave. (South Side RTE 744).					
5102	9028811	PULL BOX, PREFORMED CLASS 2	5/14/25	5/15/25	1.00	EA	National Ave. intersection.					

Project: J8S3169

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1120	4030003	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	5/5/25	5/15/25	1,080.16	TONS	WB Kearney driving lane between Kansas Expressway and West Bypass.					
			5/8/25	5/15/25	1,457.43	TONS	EB passing lane of Kearney between Kansas Expressway and West Bypass.					
			5/9/25	5/15/25	1,258.42	TONS	WB passing lane of Kearney between Kansas Expressway and West Bypass.					
			5/12/25	5/15/25	1,097.47	TONS	Center turn lane of Kearney between Kansas Expressway and West Bypass.					
			5/13/25	5/15/25	237.59	TONS	Center turn lane of Kearney between Kansas Expressway and West Bypass.					
1150	4079912	MISC.	5/5/25	5/15/25	2,386.00	GAL	WB Kearney driving lane between Kansas Expressway and West Bypass.					
			5/8/25	5/15/25	2,965.00	GAL	EB passing lane of Kearney between Kansas Expressway and West Bypass.					
			5/9/25	5/15/25	778.00	GAL	WB passing lane of Kearney between Kansas Expressway and West Bypass.					
			5/12/25	5/15/25	1,631.00	GAL	Center turn lane of Kearney between Kansas Expressway and West Bypass.					
			5/13/25	5/15/25	448.00	GAL	Center turn lane of Kearney between Kansas Expressway and West Bypass.					
1310	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	5/5/25	5/15/25	12,721.00	SQYD	WB Kearney driving lane between Kansas Expressway and West Bypass.					
			5/8/25	5/15/25	12,998.66	SQYD	EB passing lane of Kearney between Kansas Expressway and West Bypass.					
			5/9/25	5/15/25	12,801.00	SQYD	WB passing lane of Kearney between Kansas Expressway and West Bypass.					
			5/12/25	5/15/25	10,582.10	SQYD	Center turn lane of Kearney between Kansas Expressway and West Bypass.					
			5/13/25	5/15/25	1,565.18	SQYD	Center turn lane of Kearney between Kansas Expressway and West Bypass.					

Project: J8S3190



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1740	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	5/6/25	5/15/25	48.30	SQYD	57+80 to 59+60 RT					
			5/9/25	5/15/25	210.90	SQYD	989+50 to 44+55 RT 58+00 to 59+00 RT					
			5/14/25	5/15/25	69.50	SQYD	56+00 to 58+90 RT					
			5/15/25	5/15/25	181.60	SQYD	59+00 to 60+30 LT/RT					
1750	3040504	TYPE 5 AGGREGATE FOR BASE	5/5/25	5/15/25	196.90	SQYD	989+79 RT 39+89 RT					
			5/6/25	5/15/25	57.20	SQYD	57+49 RT					
			5/7/25	5/15/25	182.40	SQYD	44+09 RT 49+67 RT 54+73 RT					
			5/8/25	5/15/25	94.50	SQYD	52+19 RT					
			5/13/25	5/15/25	159.00	SQYD	993+34 RT					
			5/14/25	5/15/25	69.00	SQYD	54+73 RT					
1780	6081010	CONCRETE CURB RAMP	5/6/25	5/15/25	10.80	SQYD	57+80 to 59+60 RT					
			5/9/25	5/15/25	87.40	SQYD	989+50 to 44+55 RT 58+00 to 59+00 RT					
			5/14/25	5/15/25	38.80	SQYD	56+00 to 58+90 RT					
			5/15/25	5/15/25	70.80	SQYD	59+00 to 60+30 LT/RT					
1790	6081012	TRUNCATED DOMES	5/14/25	5/15/25	206.00	SQFT	Cresthaven Ave. Hillcrest Ave. Clifton Ave. Albertha St. Roosevelt Ave. Westwood Dr.					
1810	6085008	PAVED APPROACH, 8 IN.	5/5/25	5/15/25	196.90	SQYD	989+79 RT 39+89 RT					
			5/6/25	5/15/25	57.20	SQYD	57+49 RT					
			5/7/25	5/15/25	182.40	SQYD	44+09 RT 49+67 RT 54+73 RT					
			5/8/25	5/15/25	94.50	SQYD	52+19 RT					
			5/13/25	5/15/25	146.20	SQYD	993+34 RT					
			5/14/25	5/15/25	69.00	SQYD	54+73 RT					
1820	6086004	CONCRETE SIDEWALK, 4 IN.	5/6/25	5/15/25	2.10	SQYD	57+80 to 59+60 RT					
			5/9/25	5/15/25	123.50	SQYD	989+50 to 44+55 RT 58+00 to 59+00 RT					
			5/14/25	5/15/25	30.70	SQYD	56+00 to 58+90 RT					
			5/15/25	5/15/25	54.70	SQYD	59+00 to 60+30 LT/RT					
1830	6086008	CONCRETE SIDEWALK, 8 IN.	5/6/25	5/15/25	35.40	SQYD	57+80 to 59+60 RT					
			5/15/25	5/15/25	56.10	SQYD	59+00 to 60+30 LT/RT					
1850	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	5/14/25	5/15/25	41.00	LF	58+49 to 58+90 RT					
1860	6091051	CURB AND GUTTER TYPE A	5/6/25	5/15/25	72.00	LF	57+80 to 59+60 RT					

Project: JSU0085

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
2360	2022010	REMOVAL OF IMPROVEMENTS	5/14/25	5/15/25	1.00	LS	329+40 to 332+00 LT					
2370	2035000	UNCLASSIFIED EXCAVATION	5/14/25	5/15/25	181.00	CUYD	329+40 to 332+00 LT					
2380	2036000	COMPACTING EMBANKMENT	5/14/25	5/15/25	16.00	CUYD	329+40 to 332+00 LT					
2390	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	5/14/25	5/15/25	442.00	SQYD	329+40 to 332+00 LT					
2400	4030003	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	5/14/25	5/15/25	42.10	TONS	329+40 to 332+00 LT					
2410	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP2)	5/14/25	5/15/25	199.02	TONS	329+40 to 332+00 LT					
2420	4071005	TACK COAT	5/14/25	5/15/25	66.00	GAL	329+40 to 332+00 LT					
2780	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	5/7/25	5/15/25	65.00	LF	HAWK.					
2870	9029100	BASE, CONCRETE	5/6/25	5/15/25	0.88	CUYD	Fullbright Ave. intersection.					
5702	9029901	MISC.	5/14/25	5/15/25	1.00	LS	Fullbright Ave. intersection.					
5703	9109902	MISC. ITS	5/14/25	5/15/25	1.00	EA	Barnes Ave. intersection.					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3050C	0010	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD	25	May 16, 2025	farmek1	(\$10,887.37)	AC Adjustment SP095 24-44, Virgin AC% = 4.30%. Total quantity is 2,978.76 tons. Work completed the first period of May 2025.	
				ACAD - Total				(\$10,887.37)		
			Other Item Adjustment - Total				(\$10,887.37)			
			Price FUEL		25	May 16, 2025	SYSTEM	(\$2,966.84)		Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$2,966.84)		
			Price FUEL - Total				(\$2,966.84)			
			0010 - Total				(\$13,854.21)			
	0190	MISC.	Construction Stockpile		18	Feb 2, 2025	SYSTEM	(\$22,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$22,050.00)		
			Construction Stockpile - Total				(\$22,050.00)			
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$22,050.00		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$22,050.00		
			Construction Stockpile STMI - Total				\$22,050.00			
			0190 - Total				\$0.00			
	0200	SH-FLAT SHEET	Construction Stockpile		10	Oct 1, 2024	SYSTEM	(\$3,045.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$3,045.60)		
			Construction Stockpile - Total				(\$3,045.60)			
			Construction Stockpile STMI		6	Aug 2, 2024	SYSTEM	\$3,130.20		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$3,130.20		
			Construction Stockpile STMI - Total				\$3,130.20			
			0200 - Total				\$84.60			
	J8P3050C - Total								(\$13,769.61)	
	J8S3149	0240	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		7	Aug 16, 2024	SYSTEM	(\$0.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						8	Sep 3, 2024	SYSTEM	(\$0.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						9	Sep 16, 2024	SYSTEM	(\$1.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						10	Oct 1, 2024	SYSTEM	(\$1.50)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						11	Oct 16, 2024	SYSTEM	(\$6.78)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						12	Nov 4, 2024	SYSTEM	(\$3.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						13	Nov 18, 2024	SYSTEM	(\$4.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						14	Dec 2, 2024	SYSTEM	(\$9.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						15	Dec 16, 2024	SYSTEM	(\$5.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						16	Jan 2, 2025	SYSTEM	(\$8.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					17	Jan 16, 2025	SYSTEM	(\$6.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					18	Feb 2, 2025	SYSTEM	(\$3.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					18	Feb 2, 2025	SYSTEM	(\$6.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					19	Feb 17, 2025	SYSTEM	(\$3.29)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					20	Mar 2, 2025	SYSTEM	(\$4.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	21	Mar 16, 2025	SYSTEM	(\$7.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3149	0240	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		22	Apr 2, 2025	SYSTEM	(\$4.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					23	Apr 16, 2025	SYSTEM	(\$5.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					24	May 2, 2025	SYSTEM	(\$4.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					25	May 16, 2025	SYSTEM	(\$4.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$91.34)	
			Price FUEL - Total			(\$91.34)			
			0240 - Total			(\$91.34)			
	0250	TYPE 5 AGGREGATE FOR BASE	Material		6	Aug 2, 2024	SYSTEM	\$8,420.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Aug 2, 2024	SYSTEM	(\$8,420.44)	
					7	Aug 16, 2024	SYSTEM	\$17,605.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$17,605.21)	
					- Total			\$0.00	
Material - Total			\$0.00						
Price FUEL				6	Aug 2, 2024	SYSTEM	(\$0.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				7	Aug 16, 2024	SYSTEM	(\$0.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				8	Sep 3, 2024	SYSTEM	(\$0.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				9	Sep 16, 2024	SYSTEM	(\$2.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				10	Oct 1, 2024	SYSTEM	(\$4.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				11	Oct 16, 2024	SYSTEM	(\$1.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				12	Nov 4, 2024	SYSTEM	(\$2.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				13	Nov 18, 2024	SYSTEM	(\$3.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				14	Dec 2, 2024	SYSTEM	(\$2.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				15	Dec 16, 2024	SYSTEM	(\$7.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				16	Jan 2, 2025	SYSTEM	(\$4.60)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				19	Feb 17, 2025	SYSTEM	(\$1.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				20	Mar 2, 2025	SYSTEM	(\$3.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				21	Mar 16, 2025	SYSTEM	(\$3.69)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				22	Apr 2, 2025	SYSTEM	(\$7.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				23	Apr 16, 2025	SYSTEM	(\$7.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				24	May 2, 2025	SYSTEM	(\$4.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				25	May 16, 2025	SYSTEM	(\$16.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total			(\$72.78)		
				Price FUEL - Total			(\$72.78)		
0250 - Total			(\$72.78)						



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J8S3149	0330	PAVED APPROACH, 8 IN.	Price FUEL		6	Aug 2, 2024	SYSTEM	(\$0.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					7	Aug 16, 2024	SYSTEM	(\$0.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					8	Sep 3, 2024	SYSTEM	(\$0.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					9	Sep 16, 2024	SYSTEM	(\$6.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					10	Oct 1, 2024	SYSTEM	(\$15.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					11	Oct 16, 2024	SYSTEM	(\$6.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					12	Nov 4, 2024	SYSTEM	(\$8.70)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					13	Nov 18, 2024	SYSTEM	(\$13.43)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					14	Dec 2, 2024	SYSTEM	(\$10.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					15	Dec 16, 2024	SYSTEM	(\$22.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					16	Jan 2, 2025	SYSTEM	(\$13.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					19	Feb 17, 2025	SYSTEM	(\$4.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					20	Mar 2, 2025	SYSTEM	(\$11.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					21	Mar 16, 2025	SYSTEM	(\$14.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					22	Apr 2, 2025	SYSTEM	(\$28.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					23	Apr 16, 2025	SYSTEM	(\$27.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					24	May 2, 2025	SYSTEM	(\$16.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					25	May 16, 2025	SYSTEM	(\$64.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL								
					- Total							(\$266.55)					
					Price FUEL - Total							(\$266.55)					
					0330 - Total							(\$266.55)					
					0360	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		8	Sep 3, 2024	SYSTEM	\$2,728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
									8	Sep 3, 2024	SYSTEM	(\$2,728.00)					
									10	Oct 1, 2024	SYSTEM	\$2,728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
									10	Oct 1, 2024	SYSTEM	(\$2,728.00)					
									- Total							\$0.00	
									Material - Total							\$0.00	
									0360 - Total							\$0.00	
	0560	SH-FLAT SHEET - SIGNAL SIGN	Material		22	Apr 2, 2025	SYSTEM	\$735.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.								
					22	Apr 2, 2025	SYSTEM	(\$735.80)									
					23	Apr 16, 2025	SYSTEM	\$735.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user farmek1 overriding Payment Estimate Exception 5 on the current Payment Estimate.								
					23	Apr 16, 2025	SYSTEM	(\$735.80)									
					- Total							\$0.00					



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3149	0560	SH-FLAT SHEET - SIGNAL SIGN	Material - Total					\$0.00	
	0560 - Total							\$0.00	
	0580	POST, SIGNAL 8 FT.	Construction Stockpile STMI		18	Feb 2, 2025	SYSTEM	\$2,870.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,870.00	
			Construction Stockpile STMI - Total					\$2,870.00	
	0580 - Total							\$2,870.00	
	0590	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	Material		22	Apr 2, 2025	SYSTEM	\$17,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user farmek1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$17,850.00)	
				- Total				\$0.00	
			Material - Total					\$0.00	
	0590 - Total							\$0.00	
	0600	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		17	Jan 16, 2025	SYSTEM	(\$2,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					23	Apr 16, 2025	SYSTEM	(\$1,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					24	May 2, 2025	SYSTEM	(\$1,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$4,600.00)	
			Construction Stockpile - Total					(\$4,600.00)	
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$17,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$17,250.00	
			Construction Stockpile STMI - Total					\$17,250.00	
	0600 - Total							\$12,650.00	
	0660	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		20	Mar 2, 2025	SYSTEM	(\$236.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
					22	Apr 2, 2025	SYSTEM	(\$117.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					23	Apr 16, 2025	SYSTEM	(\$65.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$418.60)	
			Construction Stockpile - Total					(\$418.60)	
			Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$694.20	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$694.20	
			Construction Stockpile STMI - Total					\$694.20	
	0660 - Total							\$275.60	
	0670	CABLE, 16 AWG 5 CONDUCTOR	Construction Stockpile		20	Mar 2, 2025	SYSTEM	(\$487.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
					22	Apr 2, 2025	SYSTEM	(\$243.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$731.40)	
			Construction Stockpile - Total					(\$731.40)	
			Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$938.10	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$938.10	
			Construction Stockpile STMI - Total					\$938.10	
	0670 - Total							\$206.70	
	0680	CABLE, 16 AWG 7 CONDUCTOR	Construction Stockpile		20	Mar 2, 2025	SYSTEM	(\$1,284.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$1,284.80)	
			Construction Stockpile - Total					(\$1,284.80)	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3149	0680	CABLE, 16 AWG 7 CONDUCTOR	Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$1,284.80	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$1,284.80		
			Construction Stockpile STMI - Total			\$1,284.80			
			0680 - Total			\$0.00			
	0700	CABLE, LOOP DETECTOR, LEAD-IN	Overrun	Overrun	20	Mar 2, 2025	SYSTEM	(\$2,600.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.00000 - 2.00000', is applied (if non-zero).
					25	May 16, 2025	SYSTEM	\$2,600.00	
			Overrun - Total			\$0.00			
			Overrun - Total			\$0.00			
	0700 - Total			\$0.00					
	0710	POWER SUPPLY ASSEMBLY, TYPE 2	Material		18	Feb 2, 2025	SYSTEM	(\$13,775.00)	
				- Total			(\$13,775.00)		
			Material - Total			(\$13,775.00)			
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$13,775.00	
				- Total			\$13,775.00		
			MaterialCredit - Total			\$13,775.00			
	0710 - Total			\$0.00					
	0740	MISC.	Material		18	Feb 2, 2025	SYSTEM	(\$33,850.00)	
				- Total			(\$33,850.00)		
			Material - Total			(\$33,850.00)			
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$33,850.00	
				- Total			\$33,850.00		
			MaterialCredit - Total			\$33,850.00			
	0740 - Total			\$0.00					
	0760	MISC.	Material		18	Feb 2, 2025	SYSTEM	(\$9,100.00)	
				- Total			(\$9,100.00)		
			Material - Total			(\$9,100.00)			
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$9,100.00	
				- Total			\$9,100.00		
			MaterialCredit - Total			\$9,100.00			
	0760 - Total			\$0.00					
	0810	MISC. ITS	Material		18	Feb 2, 2025	SYSTEM	(\$1,775.00)	
				- Total			(\$1,775.00)		
			Material - Total			(\$1,775.00)			
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$1,775.00	
				- Total			\$1,775.00		
			MaterialCredit - Total			\$1,775.00			
	0810 - Total			\$0.00					
	0830	MISC. ITS	Material		18	Feb 2, 2025	SYSTEM	(\$306.60)	
				- Total			(\$306.60)		
			Material - Total			(\$306.60)			
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$306.60	
				- Total			\$306.60		
			MaterialCredit - Total			\$306.60			



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3149	0830 - Total							\$0.00	
	5101	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Price FUEL		25	May 16, 2025	SYSTEM	(\$101.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$101.30)	
			Price FUEL - Total					(\$101.30)	
	5101 - Total							(\$101.30)	
	J8S3149 - Total							\$15,470.33	
J8S3162	0850	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD	12	Nov 4, 2024	farmek1	(\$10,502.43)	AC Adjustment SP095 24-44, Virgin AC% = 4.30%. Total quantity is 2,326.12 tons. Work completed the second period of October 2024.
					13	Nov 18, 2024	farmek1	(\$42,642.87)	AC Adjustment SP095 24-44, Virgin AC% = 4.30%. Total quantity is 9,444.71 tons. Work completed the first period of November 2024.
				ACAD - Total					(\$53,145.30)
			Other Item Adjustment - Total					(\$53,145.30)	
			Price FUEL		12	Nov 4, 2024	SYSTEM	(\$1,119.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					13	Nov 18, 2024	SYSTEM	(\$6,741.70)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total					(\$7,861.50)
			Price FUEL - Total					(\$7,861.50)	
			0850 - Total						
	0870	TACK COAT	Material		13	Nov 18, 2024	SYSTEM	(\$8,988.00)	
					14	Dec 2, 2024	SYSTEM	(\$8,988.00)	
				- Total					(\$17,976.00)
			Material - Total					(\$17,976.00)	
			MaterialCredit		14	Dec 2, 2024	SYSTEM	\$8,988.00	
					15	Dec 16, 2024	SYSTEM	\$8,988.00	
				- Total					\$17,976.00
MaterialCredit - Total						\$17,976.00			
0870 - Total							\$0.00		
0880	MISC.	Material		12	Nov 4, 2024	SYSTEM	\$12,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				12	Nov 4, 2024	SYSTEM	(\$12,025.00)		
			- Total					\$0.00	
		Material - Total					\$0.00		
		0880 - Total							\$0.00
0940	PREF THERMO PVMT MARK, 24 IN WHIT	Material		23	Apr 16, 2025	SYSTEM	(\$9,742.50)		
				- Total					(\$9,742.50)
		Material - Total					(\$9,742.50)		
		MaterialCredit		24	May 2, 2025	SYSTEM	\$9,742.50		
				- Total					\$9,742.50
		MaterialCredit - Total					\$9,742.50		
0940 - Total							\$0.00		
0950	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		23	Apr 16, 2025	SYSTEM	(\$6,255.00)		
				- Total					(\$6,255.00)
		Material - Total					(\$6,255.00)		
		MaterialCredit		24	May 2, 2025	SYSTEM	\$6,255.00		
				- Total					\$6,255.00



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3162	0950	PREF THERMO PVMT MARK, 24 IN YELLOW	MaterialCredit - Total					\$6,255.00	
			0950 - Total					\$0.00	
	0960	PREF THERMO PVMT MARK, LT/RT ARROW	Material		22	Apr 2, 2025	SYSTEM	(\$6,930.00)	
				- Total					(\$6,930.00)
			Material - Total					(\$6,930.00)	
			MaterialCredit		23	Apr 16, 2025	SYSTEM	\$6,930.00	
				- Total					\$6,930.00
			MaterialCredit - Total					\$6,930.00	
	0960 - Total					\$0.00			
	1000	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		23	Apr 16, 2025	SYSTEM	(\$39,000.00)	
				- Total					(\$39,000.00)
			Material - Total					(\$39,000.00)	
			MaterialCredit		24	May 2, 2025	SYSTEM	\$39,000.00	
				- Total					\$39,000.00
			MaterialCredit - Total					\$39,000.00	
	1000 - Total					\$0.00			
	1090	MISC.	Construction Stockpile		20	Mar 2, 2025	SYSTEM	(\$83,361.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$83,361.00)
			Construction Stockpile - Total					(\$83,361.00)	
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$83,361.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$83,361.00
			Construction Stockpile STMI - Total					\$83,361.00	
	1090 - Total					\$0.00			
	1100	SH-FLAT SHEET	Construction Stockpile		10	Oct 1, 2024	SYSTEM	(\$1,842.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$1,842.40)
			Construction Stockpile - Total					(\$1,842.40)	
			Construction Stockpile STMI		6	Aug 2, 2024	SYSTEM	\$1,842.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$1,842.40
			Construction Stockpile STMI - Total					\$1,842.40	
	1100 - Total					\$0.00			
	J8S3162 - Total								(\$61,006.80)
J8S3169	1120	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD	25	May 16, 2025	farmek1	(\$18,754.06)	AC Adjustment SP095 24-44, Virgin AC% = 4.30%. Total quantity is 5,131.07 tons. Work completed the first period of May 2025.
				ACAD - Total					(\$18,754.06)
			Other Item Adjustment - Total					(\$18,754.06)	
			Price FUEL		25	May 16, 2025	SYSTEM	(\$5,110.55)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total					(\$5,110.55)
			Price FUEL - Total					(\$5,110.55)	
	1120 - Total					(\$23,864.61)			
	1330	MISC.	Construction Stockpile		22	Apr 2, 2025	SYSTEM	(\$22,052.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$22,052.00)
			Construction Stockpile - Total					(\$22,052.00)	
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$22,052.00	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total					\$22,052.00				



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3169	1330	MISC.	Construction Stockpile STMI - Total					\$22,052.00	
	1330 - Total							\$0.00	
	1340	SH-FLAT SHEET	Construction Stockpile		10	Oct 1, 2024	SYSTEM	(\$1,099.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$1,099.80)		
			Construction Stockpile - Total					(\$1,099.80)	
			Construction Stockpile STMI		6	Aug 2, 2024	SYSTEM	\$1,701.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$1,701.40		
			Construction Stockpile STMI - Total					\$1,701.40	
	1340 - Total							\$601.60	
	J8S3169 - Total							(\$23,263.01)	
J8S3172	1380	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Overrun	Overrun	13	Nov 18, 2024	SYSTEM	(\$1,786.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Dec 2, 2024	SYSTEM	\$4.29	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '21.46779 - 21.50000, 'is applied (if non-zero).
					17	Jan 16, 2025	SYSTEM	\$1,781.83	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '21.46783 - 21.50000, 'is applied (if non-zero).
				Overrun - Total			\$0.00		
			Overrun - Total			\$0.00			
			Price FUEL		3	Jun 17, 2024	SYSTEM	(\$0.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Jul 3, 2024	SYSTEM	(\$3.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Jul 16, 2024	SYSTEM	(\$0.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					6	Aug 2, 2024	SYSTEM	(\$0.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Aug 16, 2024	SYSTEM	(\$0.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Sep 3, 2024	SYSTEM	(\$0.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Sep 16, 2024	SYSTEM	(\$5.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					10	Oct 1, 2024	SYSTEM	(\$3.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					11	Oct 16, 2024	SYSTEM	(\$4.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Nov 4, 2024	SYSTEM	(\$6.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					13	Nov 18, 2024	SYSTEM	(\$4.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Dec 2, 2024	SYSTEM	\$0.01	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total			(\$28.86)			
			Price FUEL - Total			(\$28.86)			
	1380 - Total							(\$28.86)	
	1390	TYPE 5 AGGREGATE FOR BASE	Material		3	Jun 17, 2024	SYSTEM	\$10,457.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Jun 17, 2024	SYSTEM	(\$10,457.60)	
					4	Jul 3, 2024	SYSTEM	\$27,455.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jul 3, 2024	SYSTEM	(\$27,455.50)	
			- Total			\$0.00			
			Material - Total			\$0.00			



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8S3172	1390	TYPE 5 AGGREGATE FOR BASE	Overrun	Overrun	11	Oct 16, 2024	SYSTEM	(\$5,391.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					12	Nov 4, 2024	SYSTEM	\$5,391.04	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.47825 - 21.50000, 'is applied (if non-zero).			
				Overrun - Total						\$0.00		
				Overrun - Total						\$0.00		
			Price FUEL		3	Jun 17, 2024	SYSTEM	(\$10.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					4	Jul 3, 2024	SYSTEM	(\$16.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					5	Jul 16, 2024	SYSTEM	(\$0.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	Aug 2, 2024	SYSTEM	(\$0.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					7	Aug 16, 2024	SYSTEM	(\$0.29)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					8	Sep 3, 2024	SYSTEM	(\$0.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					9	Sep 16, 2024	SYSTEM	(\$15.98)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					10	Oct 1, 2024	SYSTEM	(\$18.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					11	Oct 16, 2024	SYSTEM	(\$21.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					12	Nov 4, 2024	SYSTEM	(\$1.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total						(\$84.07)	
					Price FUEL - Total						(\$84.07)	
			1390 - Total						(\$84.07)			
			1410	CONCRETE CURB RAMP	Material		3	Jun 17, 2024	SYSTEM	(\$7,455.50)		
							4	Jul 3, 2024	SYSTEM	\$23,939.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
							4	Jul 3, 2024	SYSTEM	(\$23,939.00)		
	5	Jul 16, 2024					SYSTEM	\$31,431.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	5	Jul 16, 2024					SYSTEM	(\$31,431.50)				
	- Total						(\$7,455.50)					
	Material - Total						(\$7,455.50)					
	MaterialCredit				4	Jul 3, 2024	SYSTEM	\$7,455.50				
					- Total						\$7,455.50	
	MaterialCredit - Total						\$7,455.50					
	1410 - Total						\$0.00					
	1420	TRUNCATED DOMES			Material		14	Dec 2, 2024	SYSTEM	\$10,708.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
							14	Dec 2, 2024	SYSTEM	(\$10,708.88)		
							- Total					
					Material - Total						\$0.00	
			Overrun	Overrun	14	Dec 2, 2024	SYSTEM	(\$2,201.63)				
					17	Jan 16, 2025	SYSTEM	\$2,201.63	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',42.75000 - 42.75000, 'is applied (if non-zero).			
			Overrun - Total						\$0.00			



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3172	1420	TRUNCATED DOMES	Overrun - Total					\$0.00		
	1420 - Total							\$0.00		
	1430	PAVED APPROACH, 8 IN.	Material		3	Jun 17, 2024	SYSTEM	(\$60,800.00)		
				4	Jul 3, 2024	SYSTEM	\$159,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				4	Jul 3, 2024	SYSTEM	(\$159,625.00)			
				5	Jul 16, 2024	SYSTEM	\$191,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				5	Jul 16, 2024	SYSTEM	(\$191,925.00)			
				6	Aug 2, 2024	SYSTEM	\$211,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				6	Aug 2, 2024	SYSTEM	(\$211,975.00)			
				7	Aug 16, 2024	SYSTEM	\$211,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				7	Aug 16, 2024	SYSTEM	(\$211,975.00)			
				10	Oct 1, 2024	SYSTEM	\$117,006.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				10	Oct 1, 2024	SYSTEM	(\$117,006.25)			
				11	Oct 16, 2024	SYSTEM	\$238,443.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				11	Oct 16, 2024	SYSTEM	(\$238,443.75)			
				- Total						(\$60,800.00)
			Material - Total						(\$60,800.00)	
			MaterialCredit		4	Jul 3, 2024	SYSTEM	\$60,800.00		
			- Total						\$60,800.00	
			MaterialCredit - Total						\$60,800.00	
			Overrun	Overrun	11	Oct 16, 2024	SYSTEM	(\$31,403.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	12				Nov 4, 2024	SYSTEM	\$31,403.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '124.91301 - 125.00000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
			Price FUEL		3	Jun 17, 2024	SYSTEM	(\$13.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					3	Jun 17, 2024	SYSTEM	(\$27.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					4	Jul 3, 2024	SYSTEM	(\$66.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					5	Jul 16, 2024	SYSTEM	(\$0.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					6	Aug 2, 2024	SYSTEM	(\$1.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					7	Aug 16, 2024	SYSTEM	(\$1.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					8	Sep 3, 2024	SYSTEM	(\$1.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					9	Sep 16, 2024	SYSTEM	(\$63.92)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3172	1430	PAVED APPROACH, 8 IN.	Price FUEL		10	Oct 1, 2024	SYSTEM	(\$72.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					11	Oct 16, 2024	SYSTEM	(\$84.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Nov 4, 2024	SYSTEM	(\$4.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			(\$336.27)		
			Price FUEL - Total			(\$336.27)			
			1430 - Total			(\$336.27)			
			1440	CONCRETE SIDEWALK, 4 IN.	Material		3	Jun 17, 2024	SYSTEM
		4				Jul 3, 2024	SYSTEM	\$6,176.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
		4				Jul 3, 2024	SYSTEM	(\$6,176.25)	
		5				Jul 16, 2024	SYSTEM	\$8,430.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
		5				Jul 16, 2024	SYSTEM	(\$8,430.75)	
		8				Sep 3, 2024	SYSTEM	\$22,430.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
		8				Sep 3, 2024	SYSTEM	(\$22,430.25)	
	- Total				(\$175.50)				
	Material - Total				(\$175.50)				
	MaterialCredit				4	Jul 3, 2024	SYSTEM	\$175.50	
		- Total			\$175.50				
	MaterialCredit - Total				\$175.50				
	Overrun	Overrun			12	Nov 4, 2024	SYSTEM	(\$3,962.25)	
13					Nov 18, 2024	SYSTEM	(\$6,912.00)		
17					Jan 16, 2025	SYSTEM	\$10,874.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '67.50000 - 67.50000, 'is applied (if non-zero).	
Overrun - Total					\$0.00				
Overrun - Total					\$0.00				
1440 - Total			\$0.00						
1450	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		8	Sep 3, 2024	SYSTEM	\$4,898.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				8	Sep 3, 2024	SYSTEM	(\$4,898.00)		
			- Total			\$0.00			
		Material - Total			\$0.00				
		Overrun	Overrun	12	Nov 4, 2024	SYSTEM	(\$508.40)		
				13	Nov 18, 2024	SYSTEM	(\$2,139.00)		
				17	Jan 16, 2025	SYSTEM	\$2,647.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '62.00000 - 62.00000, 'is applied (if non-zero).	
		Overrun - Total			\$0.00				
		Overrun - Total			\$0.00				
		1450 - Total			\$0.00				
		1460	MISC. PAVED DRAINAGE	Material		13	Nov 18, 2024	SYSTEM	(\$2,233.00)
	14				Dec 2,	SYSTEM	(\$2,233.00)		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J8S3172	1460	MISC. PAVED DRAINAGE	Material			2024									
					15	Dec 16, 2024	SYSTEM	(\$2,233.00)							
					16	Jan 2, 2025	SYSTEM	(\$2,233.00)							
					17	Jan 16, 2025	SYSTEM	(\$2,233.00)							
					18	Feb 2, 2025	SYSTEM	(\$2,233.00)							
					19	Feb 17, 2025	SYSTEM	(\$2,233.00)							
					20	Mar 2, 2025	SYSTEM	(\$2,233.00)							
					21	Mar 16, 2025	SYSTEM	(\$2,233.00)							
					22	Apr 2, 2025	SYSTEM	(\$2,233.00)							
					- Total			(\$22,330.00)							
			Material - Total			(\$22,330.00)									
			MaterialCredit		14	Dec 2, 2024	SYSTEM	\$2,233.00							
					15	Dec 16, 2024	SYSTEM	\$2,233.00							
					16	Jan 2, 2025	SYSTEM	\$2,233.00							
					17	Jan 16, 2025	SYSTEM	\$2,233.00							
					18	Feb 2, 2025	SYSTEM	\$2,233.00							
					19	Feb 17, 2025	SYSTEM	\$2,233.00							
					20	Mar 2, 2025	SYSTEM	\$2,233.00							
					21	Mar 16, 2025	SYSTEM	\$2,233.00							
					22	Apr 2, 2025	SYSTEM	\$2,233.00							
					23	Apr 16, 2025	SYSTEM	\$2,233.00							
			- Total			\$22,330.00									
			MaterialCredit - Total			\$22,330.00									
			1460 - Total			\$0.00									
			1560	CONTRACTOR FURNISHED SURVEYING AND STAKI	Other Item Adjustment	OTHR	15	Dec 16, 2024	farmek1	\$1,464.00	Payment of \$1,464.00 is for additional staking requested by MoDOT for the relocation of a business entrance through a permit. MoDOT requested the contractor to complete this work as part of this contract. Documentation is stored in eProjects.				
					OTHR - Total							\$1,464.00			
					Other Item Adjustment - Total							\$1,464.00			
			1560 - Total			\$1,464.00									
			1630	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		15	Dec 16, 2024	SYSTEM	(\$12,650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
							16	Jan 2, 2025	SYSTEM	(\$4,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
							- Total			(\$17,250.00)					
					Construction Stockpile - Total			(\$17,250.00)							
	Construction Stockpile STMI				2	May 2, 2024	SYSTEM	\$17,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
					- Total			\$17,250.00							
	Construction Stockpile STMI - Total				\$17,250.00										
	1630 - Total				\$0.00										
	1640	CONDUIT, 3	Material		9	Sep 16,	SYSTEM	(\$283.55)							



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8S3172	1640	IN., TRENCH WITH TRACER WIRE	Material			2024					
				10	Oct 1, 2024	SYSTEM	\$318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				10	Oct 1, 2024	SYSTEM	(\$318.00)				
			- Total					(\$283.55)			
			Material - Total					(\$283.55)			
			MaterialCredit		10	Oct 1, 2024	SYSTEM	\$283.55			
				- Total					\$283.55		
			MaterialCredit - Total					\$283.55			
			1640 - Total					\$0.00			
			1660	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		16	Jan 2, 2025	SYSTEM	(\$319.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						(\$319.80)				
	Construction Stockpile - Total					(\$319.80)					
	Construction Stockpile STMI				12	Nov 4, 2024	SYSTEM	\$577.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					\$577.20				
	Construction Stockpile STMI - Total					\$577.20					
	1660 - Total					\$257.40					
	1670	CABLE, 16 AWG 5 CONDUCTOR			Construction Stockpile		16	Jan 2, 2025	SYSTEM	(\$312.70)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total					
					Construction Stockpile - Total					(\$312.70)	
			Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$614.80	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$614.80	
			Construction Stockpile STMI - Total					\$614.80			
			1670 - Total					\$302.10			
			1700	MISC.	Material		15	Dec 16, 2024	SYSTEM	(\$1,150.00)	
							16	Jan 2, 2025	SYSTEM	(\$1,380.00)	
							17	Jan 16, 2025	SYSTEM	(\$1,380.00)	
	- Total						(\$3,910.00)				
	Material - Total					(\$3,910.00)					
	MaterialCredit				16	Jan 2, 2025	SYSTEM	\$1,150.00			
					17	Jan 16, 2025	SYSTEM	\$1,380.00			
					18	Feb 2, 2025	SYSTEM	\$1,380.00			
		- Total					\$3,910.00				
	MaterialCredit - Total					\$3,910.00					
1700 - Total						\$0.00					
1710	MISC.	Material				15	Dec 16, 2024	SYSTEM	(\$7,800.00)		
						16	Jan 2, 2025	SYSTEM	(\$7,800.00)		
						17	Jan 16, 2025	SYSTEM	(\$7,800.00)		
					- Total					(\$23,400.00)	
		Material - Total					(\$23,400.00)				
		MaterialCredit		16	Jan 2, 2025	SYSTEM	\$7,800.00				



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3172	1710	MISC.	MaterialCredit		17	Jan 16, 2025	SYSTEM	\$7,800.00	
					18	Feb 2, 2025	SYSTEM	\$7,800.00	
				- Total				\$23,400.00	
			MaterialCredit - Total				\$23,400.00		
			1710 - Total				\$0.00		
	5401	PULL BOX, PREFORMED CLASS 1	Material		11	Oct 16, 2024	SYSTEM	(\$1,952.50)	
					12	Nov 4, 2024	SYSTEM	(\$1,952.50)	
					13	Nov 18, 2024	SYSTEM	(\$1,952.50)	
					14	Dec 2, 2024	SYSTEM	(\$1,952.50)	
					15	Dec 16, 2024	SYSTEM	(\$1,952.50)	
					16	Jan 2, 2025	SYSTEM	\$1,952.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user farmek1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				16	Jan 2, 2025	SYSTEM	(\$1,952.50)		
			- Total				(\$9,762.50)		
			Material - Total				(\$9,762.50)		
			MaterialCredit		12	Nov 4, 2024	SYSTEM	\$1,952.50	
					13	Nov 18, 2024	SYSTEM	\$1,952.50	
					14	Dec 2, 2024	SYSTEM	\$1,952.50	
					15	Dec 16, 2024	SYSTEM	\$1,952.50	
					16	Jan 2, 2025	SYSTEM	\$1,952.50	
				- Total				\$9,762.50	
			MaterialCredit - Total				\$9,762.50		
			5401 - Total				\$0.00		
J8S3172 - Total								\$1,574.30	
J8S3190	1730	MISC. GRADING	Overrun	Overrun	22	Apr 2, 2025	SYSTEM	(\$1,920.00)	
				Overrun - Total				(\$1,920.00)	
			Overrun - Total				(\$1,920.00)		
		1730 - Total				(\$1,920.00)			
	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		17	Jan 16, 2025	SYSTEM	\$26,877.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Jan 16, 2025	SYSTEM	(\$26,877.15)	
					18	Feb 2, 2025	SYSTEM	\$43,113.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Feb 2, 2025	SYSTEM	(\$43,113.95)	
			- Total				\$0.00		
			Material - Total				\$0.00		
Price FUEL		14	Dec 2, 2024	SYSTEM	(\$5.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		15	Dec 16, 2024	SYSTEM	(\$6.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		16	Jan 2, 2025	SYSTEM	(\$14.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3190	1740	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		17	Jan 16, 2025	SYSTEM	(\$12.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					18	Feb 2, 2025	SYSTEM	(\$22.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					19	Feb 17, 2025	SYSTEM	(\$24.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					20	Mar 2, 2025	SYSTEM	(\$11.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					21	Mar 16, 2025	SYSTEM	(\$19.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					22	Apr 2, 2025	SYSTEM	(\$28.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					23	Apr 16, 2025	SYSTEM	(\$2.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					23	Apr 16, 2025	SYSTEM	(\$11.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					24	May 2, 2025	SYSTEM	(\$16.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					25	May 16, 2025	SYSTEM	(\$22.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total			(\$199.80)		
					Price FUEL - Total			(\$199.80)		
	1740 - Total			(\$199.80)						
	1750	TYPE 5 AGGREGATE FOR BASE	Material		13	Nov 18, 2024	SYSTEM	\$9,672.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					13	Nov 18, 2024	SYSTEM	(\$9,672.80)		
					14	Dec 2, 2024	SYSTEM	\$29,858.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					14	Dec 2, 2024	SYSTEM	(\$29,858.35)		
15					Dec 16, 2024	SYSTEM	\$53,665.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
15					Dec 16, 2024	SYSTEM	(\$53,665.85)			
16					Jan 2, 2025	SYSTEM	\$64,793.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
16					Jan 2, 2025	SYSTEM	(\$64,793.85)			
17					Jan 16, 2025	SYSTEM	\$73,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
17					Jan 16, 2025	SYSTEM	(\$73,332.45)			
18					Feb 2, 2025	SYSTEM	\$92,132.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
18					Feb 2, 2025	SYSTEM	(\$92,132.35)			
25					May 16, 2025	SYSTEM	\$261,219.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user farmek1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
25					May 16, 2025	SYSTEM	(\$261,219.10)			
- Total					\$0.00					
Material - Total					\$0.00					
Price FUEL						13	Nov 18, 2024	SYSTEM	(\$5.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						14	Dec 2, 2024	SYSTEM	(\$12.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			15	Dec 16, 2024		SYSTEM	(\$14.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3190	1750	TYPE 5 AGGREGATE FOR BASE	Price FUEL			2024			
					16	Jan 2, 2025	SYSTEM	(\$6.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					17	Jan 16, 2025	SYSTEM	(\$3.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					17	Jan 16, 2025	SYSTEM	(\$1.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					18	Feb 2, 2025	SYSTEM	(\$10.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					19	Feb 17, 2025	SYSTEM	(\$5.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					20	Mar 2, 2025	SYSTEM	(\$7.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					21	Mar 16, 2025	SYSTEM	(\$16.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					22	Apr 2, 2025	SYSTEM	(\$12.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					23	Apr 16, 2025	SYSTEM	(\$6.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					24	May 2, 2025	SYSTEM	(\$11.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					25	May 16, 2025	SYSTEM	(\$34.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$148.85)	
					Price FUEL - Total			(\$148.85)	
					1750 - Total			(\$148.85)	
1810	PAVED APPROACH, 8 IN.	Material			13	Nov 18, 2024	SYSTEM	\$22,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user farmek1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$22,600.00)	
					14	Dec 2, 2024	SYSTEM	\$69,762.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user farmek1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$69,762.50)	
					15	Dec 16, 2024	SYSTEM	\$118,612.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$118,612.50)	
					16	Jan 2, 2025	SYSTEM	\$144,612.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Jan 2, 2025	SYSTEM	(\$144,612.50)	
					25	May 16, 2025	SYSTEM	\$595,862.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					25	May 16, 2025	SYSTEM	(\$595,862.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Price FUEL		13	Nov 18, 2024	SYSTEM	(\$23.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Dec 2, 2024	SYSTEM	(\$48.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	Dec 16, 2024	SYSTEM	(\$49.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	Jan 2, 2025	SYSTEM	(\$26.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					17	Jan 16, 2025	SYSTEM	(\$19.35)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					18	Feb 2, 2025	SYSTEM	(\$36.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8S3190	1810	PAVED APPROACH, 8 IN.	Price FUEL			2025						
					19	Feb 17, 2025	SYSTEM	(\$23.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					20	Mar 2, 2025	SYSTEM	(\$30.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					21	Mar 16, 2025	SYSTEM	(\$65.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					22	Apr 2, 2025	SYSTEM	(\$51.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					23	Apr 16, 2025	SYSTEM	(\$24.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					24	May 2, 2025	SYSTEM	(\$47.55)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					25	May 16, 2025	SYSTEM	(\$134.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total						(\$580.36)	
					Price FUEL - Total						(\$580.36)	
	1810 - Total						(\$580.36)					
	1820	CONCRETE SIDEWALK, 4 IN.	Material		16	Jan 2, 2025	SYSTEM	\$34,701.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					16	Jan 2, 2025	SYSTEM	(\$34,701.75)				
					- Total					\$0.00		
			Material - Total					\$0.00				
			1820 - Total					\$0.00				
	1860	CURB AND GUTTER TYPE A	Overrun	Overrun	22	Apr 2, 2025	SYSTEM	(\$7,440.00)				
					23	Apr 16, 2025	SYSTEM	(\$7,224.00)				
					24	May 2, 2025	SYSTEM	(\$4,728.00)				
					25	May 16, 2025	SYSTEM	(\$3,456.00)				
					Overrun - Total					(\$22,848.00)		
			Overrun - Total					(\$22,848.00)				
			1860 - Total					(\$22,848.00)				
	1960	MISC. MANHOLES AND DROP INLETS	Material		16	Jan 2, 2025	SYSTEM	(\$29,250.00)				
					17	Jan 16, 2025	SYSTEM	(\$29,250.00)				
					18	Feb 2, 2025	SYSTEM	(\$29,250.00)				
					19	Feb 17, 2025	SYSTEM	(\$87,750.00)				
20					Mar 2, 2025	SYSTEM	(\$87,750.00)					
- Total						(\$263,250.00)						
Material - Total						(\$263,250.00)						
MaterialCredit				17	Jan 16, 2025	SYSTEM	\$29,250.00					
				18	Feb 2, 2025	SYSTEM	\$29,250.00					
				19	Feb 17, 2025	SYSTEM	\$29,250.00					
				20	Mar 2, 2025	SYSTEM	\$87,750.00					
				21	Mar 16, 2025	SYSTEM	\$87,750.00					
				- Total					\$263,250.00			
				MaterialCredit - Total					\$263,250.00			



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3190	1960 - Total							\$0.00		
	2010	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile		24	May 2, 2025	SYSTEM	(\$2,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$2,300.00)		
			Construction Stockpile - Total				(\$2,300.00)			
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$6,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$6,900.00		
			Construction Stockpile STMI - Total				\$6,900.00			
			2010 - Total							\$4,600.00
	2030	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		22	Apr 2, 2025	SYSTEM	(\$234.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					24	May 2, 2025	SYSTEM	(\$161.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$395.20)		
			Construction Stockpile - Total				(\$395.20)			
			Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$395.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$395.20		
			Construction Stockpile STMI - Total				\$395.20			
	2030 - Total							\$0.00		
	J8S3190 - Total								(\$21,097.01)	
	JSU0085	2370	UNCLASSIFIED EXCAVATION	Price FUEL		25	May 16, 2025	SYSTEM	(\$16.29)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total				(\$16.29)	
				Price FUEL - Total				(\$16.29)		
		2370 - Total							(\$16.29)	
		2390	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		25	May 16, 2025	SYSTEM	(\$30.50)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total				(\$30.50)	
Price FUEL - Total				(\$30.50)						
2390 - Total							(\$30.50)			
2400		ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Price FUEL		25	May 16, 2025	SYSTEM	(\$41.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				(\$41.93)		
			Price FUEL - Total				(\$41.93)			
2400 - Total							(\$41.93)			
2410		ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP2)	Price FUEL		25	May 16, 2025	SYSTEM	(\$198.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				(\$198.22)		
			Price FUEL - Total				(\$198.22)			
2410 - Total							(\$198.22)			
2430		MISC.	Construction Stockpile STMI		21	Mar 16, 2025	SYSTEM	\$48,840.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$48,840.00		
			Construction Stockpile STMI - Total				\$48,840.00			
2430 - Total							\$48,840.00			
2520		MISC. CONCRETE TRAFFIC BARRIER	Construction Stockpile STMI		6	Aug 2, 2024	SYSTEM	\$4,674.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$4,674.80		
			Construction Stockpile STMI - Total				\$4,674.80			
2520 - Total							\$4,674.80			
2590	MISC. HIGHWAY LIGHTING	Material		18	Feb 2, 2025	SYSTEM	(\$1,335.00)			
			- Total				(\$1,335.00)			
		Material - Total				(\$1,335.00)				



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSU0085	2590	MISC. HIGHWAY LIGHTING	MaterialCredit		19	Feb 17, 2025	SYSTEM	\$1,335.00	
				- Total				\$1,335.00	
			MaterialCredit - Total					\$1,335.00	
			2590 - Total					\$0.00	
	2610	MISC. HIGHWAY LIGHTING	Material		18	Feb 2, 2025	SYSTEM	(\$875.00)	
				- Total				(\$875.00)	
			Material - Total					(\$875.00)	
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$875.00	
				- Total				\$875.00	
			MaterialCredit - Total					\$875.00	
			2610 - Total					\$0.00	
	2640	MISC. HIGHWAY LIGHTING	Material		18	Feb 2, 2025	SYSTEM	\$95.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farmek1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					18	Feb 2, 2025	SYSTEM	(\$95.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			2640 - Total					\$0.00	
	2680	SH-FLAT SHEET - SIGNAL SIGN	Material		21	Mar 16, 2025	SYSTEM	\$1,906.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user farmek1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					21	Mar 16, 2025	SYSTEM	(\$1,906.88)	
					22	Apr 2, 2025	SYSTEM	\$3,319.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$3,319.38)	
					23	Apr 16, 2025	SYSTEM	\$3,319.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					23	Apr 16, 2025	SYSTEM	(\$3,319.38)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			2680 - Total					\$0.00	
	2700	POST, SIGNAL 8 FT.	Construction Stockpile STMI		18	Feb 2, 2025	SYSTEM	\$4,018.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,018.00	
			Construction Stockpile STMI - Total					\$4,018.00	
			2700 - Total					\$4,018.00	
	2710	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Material		22	Apr 2, 2025	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farmek1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$12,000.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			2710 - Total					\$0.00	
	2720	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	Material		22	Apr 2, 2025	SYSTEM	\$14,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farmek1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					22	Apr 2, 2025	SYSTEM	(\$14,450.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSU0085	2720 - Total								\$0.00	
	2730	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Material		22	Apr 2, 2025	SYSTEM	\$31,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user farmek1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					22	Apr 2, 2025	SYSTEM	(\$31,000.00)		
			- Total				\$0.00			
			Material - Total				\$0.00			
	2730 - Total								\$0.00	
	2740	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Material		22	Apr 2, 2025	SYSTEM	\$19,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user farmek1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					22	Apr 2, 2025	SYSTEM	(\$19,750.00)		
			- Total				\$0.00			
			Material - Total				\$0.00			
	2740 - Total								\$0.00	
	2760	ACCESSIBLE PEDESTRIAN SIGNAL	Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$1,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,150.00		
			Construction Stockpile STMI - Total				\$1,150.00			
	2760 - Total								\$1,150.00	
	2810	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		17	Jan 16, 2025	SYSTEM	(\$65.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$65.00)		
			Construction Stockpile - Total				(\$65.00)			
			Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$65.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$65.00		
			Construction Stockpile STMI - Total				\$65.00			
			Overrun	Overrun	17	Jan 16, 2025	SYSTEM	(\$740.00)		
					18	Feb 2, 2025	SYSTEM	\$740.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.85000 - 1.85000, 'is applied (if non-zero).	
			Overrun - Total				\$0.00			
			Overrun - Total				\$0.00			
	2810 - Total								\$0.00	
	2820	CABLE, 16 AWG 5 CONDUCTOR	Construction Stockpile		17	Jan 16, 2025	SYSTEM	(\$386.90)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					22	Apr 2, 2025	SYSTEM	(\$683.70)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$1,070.60)			
			Construction Stockpile - Total				(\$1,070.60)			
			Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$1,070.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,070.60		
	Construction Stockpile STMI - Total				\$1,070.60					
	2820 - Total								\$0.00	
	2830	CABLE, 16 AWG 7 CONDUCTOR	Construction Stockpile		17	Jan 16, 2025	SYSTEM	(\$1,080.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					22	Apr 2, 2025	SYSTEM	(\$1,335.90)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$2,416.30)			
			Construction Stockpile - Total				(\$2,416.30)			
			Construction Stockpile STMI		12	Nov 4, 2024	SYSTEM	\$2,416.30	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total				\$2,416.30					



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSU0085	2830	CABLE, 16 AWG 7 CONDUCTOR	Construction Stockpile STMI - Total					\$2,416.30		
	2830 - Total							\$0.00		
	2860	PULL BOX, CONCRETE, DOUBLE, TYPE A	Material		17	Jan 16, 2025	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user farmek1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				17	Jan 16, 2025	SYSTEM	(\$5,600.00)			
				18	Feb 2, 2025	SYSTEM	(\$5,600.00)			
				- Total					(\$5,600.00)	
				Material - Total					(\$5,600.00)	
			MaterialCredit		19	Feb 17, 2025	SYSTEM	\$5,600.00		
				- Total					\$5,600.00	
				MaterialCredit - Total					\$5,600.00	
	2860 - Total							\$0.00		
	2880	MISC.	Construction Stockpile		19	Feb 17, 2025	SYSTEM	(\$17,788.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				20	Mar 2, 2025	SYSTEM	(\$17,788.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					(\$35,576.00)	
				Construction Stockpile - Total					(\$35,576.00)	
			Construction Stockpile STMI		8	Sep 3, 2024	SYSTEM	\$35,576.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$35,576.00	
				Construction Stockpile STMI - Total					\$35,576.00	
	2880 - Total							\$0.00		
	2890	MISC.	Construction Stockpile		18	Feb 2, 2025	SYSTEM	(\$27,787.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				22	Apr 2, 2025	SYSTEM	(\$27,787.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					(\$55,574.00)	
				Construction Stockpile - Total					(\$55,574.00)	
			Construction Stockpile STMI		2	May 2, 2024	SYSTEM	\$55,574.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$55,574.00	
				Construction Stockpile STMI - Total					\$55,574.00	
	2890 - Total							\$0.00		
	2900	MISC.	Material		21	Mar 16, 2025	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farmek1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				21	Mar 16, 2025	SYSTEM	(\$4,250.00)			
				22	Apr 2, 2025	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user farmek1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				22	Apr 2, 2025	SYSTEM	(\$4,250.00)			
				- Total					\$0.00	
				Material - Total					\$0.00	
	2900 - Total							\$0.00		
	2950	SH-FLAT SHEET	Construction Stockpile STMI		6	Aug 2, 2024	SYSTEM	\$648.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$648.60	
				Construction Stockpile STMI - Total					\$648.60	
	2950 - Total							\$648.60		
	2970	MISC.	Material		22	Apr 2, 2025	SYSTEM	\$1,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user farmek1 overriding Payment	



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230616-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSU0085	2970	MISC.	Material		22	Apr 2, 2025	SYSTEM	(\$1,450.00)	Estimate Exception 11 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
			2970 - Total				\$0.00			
			2980	CABLE, 6 AWG, 1 CONDUCTOR, POWER	Material		20	Mar 2, 2025	SYSTEM	\$156.00
		20				Mar 2, 2025	SYSTEM	(\$156.00)		
		21				Mar 16, 2025	SYSTEM	\$156.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farmek1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
		21				Mar 16, 2025	SYSTEM	(\$156.00)		
		22				Apr 2, 2025	SYSTEM	\$576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user farmek1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
		22				Apr 2, 2025	SYSTEM	(\$576.00)		
	- Total				\$0.00					
	Material - Total				\$0.00					
	2980 - Total				\$0.00					
	3000	PULL BOX, PREFORMED CLASS 5			Overrun	Overrun	20	Mar 2, 2025	SYSTEM	(\$3,200.00)
			25	May 16, 2025			SYSTEM	\$3,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3200.00000 - 3200.00000, 'is applied (if non-zero).	
			Overrun - Total				\$0.00			
			Overrun - Total				\$0.00			
			3000 - Total				\$0.00			
			5701	CABLE, 12 AWG 2 CONDUCTOR	Material		18	Feb 2, 2025	SYSTEM	\$525.00
		18				Feb 2, 2025	SYSTEM	(\$525.00)		
	- Total					\$0.00				
	Material - Total				\$0.00					
	5701 - Total				\$0.00					
	JSU0085 - Total								\$59,044.46	
	Overall - Total								(\$43,047.34)	



Contract Adjustments for Contract - 230616-G01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
25	J8P3050C	Incentive	SPAD	\$2,177.76	10.17643446	May 16, 2025	plummm1	Line 0850 Lot 1 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$2,177.76	10.17643446	May 16, 2025	plummm1	Line 0850 Lot 2 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$2,011.98	10.17643446	May 16, 2025	plummm1	Line 0850 Lot 3 of 3770.92 tons at a unit price of \$107.00 with a pay factor of 104.9% = \$19,770.93
		Incentive	SPAD	\$2,194.04	10.17643446	May 16, 2025	plummm1	Line 1120 Lot 4 of 4000 tons at a unit price of \$110.00 with a pay factor of 104.9% = \$21,560.00
	J8S3149	Incentive	SPAD	\$4,868.71	22.75096912	May 16, 2025	plummm1	Line 0850 Lot 1 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$4,868.71	22.75096912	May 16, 2025	plummm1	Line 0850 Lot 2 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$4,498.08	22.75096912	May 16, 2025	plummm1	Line 0850 Lot 3 of 3770.92 tons at a unit price of \$107.00 with a pay factor of 104.9% = \$19,770.93
		Incentive	SPAD	\$4,905.11	22.75096912	May 16, 2025	plummm1	Line 1120 Lot 4 of 4000 tons at a unit price of \$110.00 with a pay factor of 104.9% = \$21,560.00
	J8S3162	Incentive	SPAD	\$2,720.06	12.71055168	May 16, 2025	plummm1	Line 0850 Lot 1 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$2,720.06	12.71055168	May 16, 2025	plummm1	Line 0850 Lot 2 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$2,512.99	12.71055168	May 16, 2025	plummm1	Line 0850 Lot 3 of 3770.92 tons at a unit price of \$107.00 with a pay factor of 104.9% = \$19,770.93
		Incentive	SPAD	\$2,740.39	12.71055168	May 16, 2025	plummm1	Line 1120 Lot 4 of 4000 tons at a unit price of \$110.00 with a pay factor of 104.9% = \$21,560.00
	J8S3169	Incentive	SPAD	\$2,117.17	9.89332300	May 16, 2025	plummm1	Line 0850 Lot 1 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$2,117.17	9.89332300	May 16, 2025	plummm1	Line 0850 Lot 2 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$1,956.00	9.89332300	May 16, 2025	plummm1	Line 0850 Lot 3 of 3770.92 tons at a unit price of \$107.00 with a pay factor of 104.9% = \$19,770.93
		Incentive	SPAD	\$2,133.00	9.89332300	May 16, 2025	plummm1	Line 1120 Lot 4 of 4000 tons at a unit price of \$110.00 with a pay factor of 104.9% = \$21,560.00
	J8S3172	Incentive	SPAD	\$2,624.04	12.26186054	May 16, 2025	plummm1	Line 0850 Lot 1 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$2,624.04	12.26186054	May 16, 2025	plummm1	Line 0850 Lot 2 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$2,424.28	12.26186054	May 16, 2025	plummm1	Line 0850 Lot 3 of 3770.92 tons at a unit price of \$107.00 with a pay factor of 104.9% = \$19,770.93
		Incentive	SPAD	\$2,643.66	12.26186054	May 16, 2025	plummm1	Line 1120 Lot 4 of 4000 tons at a unit price of \$110.00 with a pay factor of 104.9% = \$21,560.00
	J8S3190	Incentive	SPAD	\$4,273.07	19.96761031	May 16, 2025	plummm1	Line 0850 Lot 1 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$4,273.07	19.96761031	May 16, 2025	plummm1	Line 0850 Lot 2 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$3,947.78	19.96761031	May 16, 2025	plummm1	Line 0850 Lot 3 of 3770.92 tons at a unit price of \$107.00 with a pay factor of 104.9% = \$19,770.93
		Incentive	SPAD	\$4,305.02	19.96761031	May 16, 2025	plummm1	Line 1120 Lot 4 of 4000 tons at a unit price of \$110.00 with a pay factor of 104.9% = \$21,560.00
	JSR0127	Incentive	SPAD	\$1,074.14	5.01935199	May 16, 2025	plummm1	Line 0850 Lot 1 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$1,074.14	5.01935199	May 16, 2025	plummm1	Line 0850 Lot 2 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$992.37	5.01935199	May 16, 2025	plummm1	Line 0850 Lot 3 of 3770.92 tons at a unit price of \$107.00 with a pay factor of 104.9% = \$19,770.93
		Incentive	SPAD	\$1,082.17	5.01935199	May 16, 2025	plummm1	Line 1120 Lot 4 of 4000 tons at a unit price of \$110.00 with a pay factor of 104.9% = \$21,560.00
	JSU0085	Incentive	SPAD	\$1,545.05	7.21989890	May 16, 2025	plummm1	Line 0850 Lot 1 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$1,545.05	7.21989890	May 16, 2025	plummm1	Line 0850 Lot 2 of 4000 tons at a unit price of \$107.00 with a pay factor of 105% = \$21,400.00
		Incentive	SPAD	\$1,427.45	7.21989890	May 16, 2025	plummm1	Line 0850 Lot 3 of 3770.92 tons at a unit price of \$107.00 with a pay factor of 104.9% = \$19,770.93
		Incentive	SPAD	\$1,556.61	7.21989890	May 16, 2025	plummm1	Line 1120 Lot 4 of 4000 tons at a unit price of \$110.00 with a pay factor of 104.9% = \$21,560.00
25 - Total					\$84,130.93			
Overall - Total					\$84,130.93			