



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 20, 2025

Pay Estimate Created Date: February 18, 2025

Progress Estimate Number 10	Contract ID	230616-H02	Pay Period Start	January 16, 2025	Original Contract Amount	\$4,142,000.00
	Prime Contractor	Pace Construction Company, LLC	Pay Period End	February 15, 2025	Net Change Order Amount	\$25,336.80
					Current Contract Amount	\$4,167,336.80

Approval Date		By User
February 18, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	brophm1
February 18, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	plottk1
February 19, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024	November 6, 2024	94.85%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 12, 2023	July 12, 2023	
Letting Date	June 16, 2023	June 16, 2023	
Notice to Proceed Date	August 14, 2023	August 14, 2023	
Open to Traffic Date	August 14, 2025	August 14, 2025	
Work Began Date	August 6, 2024	August 6, 2024	

Contract Total Pay For Estimate No. 10

	This Estimate	Previous	To Date
230616-H02			
Total Posted Items Pay	\$660.00	\$3,952,001.28	\$3,952,661.28
Gross Item Adjustments	\$0.00	(\$70,966.71)	(\$70,966.71)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$4,500.00)	(\$4,500.00)
Other Contract Adjustments	\$0.00	(\$6,900.00)	(\$6,900.00)
		\$3,869,634.57	\$3,870,294.57
Contract Total Payable This Estimate:	\$660.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3525	0120	6161070	TUBULAR MARKER	EA	\$110.000	6	\$660.00
Project J9S3525 - Total							\$660.00
Overall - Total							\$660.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3826	0580	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-4	\$325.00	(\$1,300.00)
	0580	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	4	\$325.00	\$1,300.00
Total								\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on February 20, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3525	FAS S703(37)	Resurface	91	SCOTT	from Route P in Stoddard County to Route C in Scott County near Morley
J9S3826	FAS S705(002)	Resurface and ADA improvements	W	CAPE GIRARDEAU	from Route 177 to Route 61 near Cape Girardeau

Totals by Job Numbers				
J9S3525		This Estimate	Previous	To Date
	Posted Item Pay	\$660.00	\$2,148,359.67	\$2,149,019.67
	Gross Item Adjustments	\$0.00	(\$27,993.83)	(\$27,993.83)
	Gross Item Pay	\$660.00	\$2,120,365.84	\$2,121,025.84
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$4,500.00)	(\$4,500.00)
	Other Contract Adjustments	\$0.00	(\$6,900.00)	(\$6,900.00)
J9S3826		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,803,641.61	\$1,803,641.61
	Gross Item Adjustments	\$0.00	(\$42,972.88)	(\$42,972.88)
	Gross Item Pay	\$0.00	\$1,760,668.73	\$1,760,668.73
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 20, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3826, Item 6200021, Project Item Line Number 0580, Material Set 620002196, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Inspector has not inputted the material data for the line item.	brophm1	Overridden
Estimate Exception Type: Item Overrun: Contract 230616-H02, Contract Project J9S3525, Project Item Line Number 0200, Contract Line Item Number 0200, Item 6221001, Minor Item.	Inspector missed 0.4 tons on CO 0003. CO 0004 will have the overrun 0.4 tons on it.	brophm1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-H02	J9S3525	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$34,233.06	\$34,233.06
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	4.00	0.00	4.00	STA	3.00	\$1,455.00	\$4,365.00
		0001	0030	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	200.00	0.00	200.00	LF	200.00	\$14.00	\$2,800.00
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,986.80	1,933.90	5,920.70	TONS	5,920.70	\$36.00	\$213,145.20
		0001	0050	3105003	GRAVEL (A) OR CRUSHED STONE (B)	243.00	0.00	243.00	SQYD	243.00	\$2.50	\$607.50
		0001	0060	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	10,693.10	426.70	11,119.80	TONS	11,119.80	\$92.00	\$1,023,021.60
		0001	0070	4071005	TACK COAT	10,987.00	0.00	10,987.00	GAL	8,626.00	\$3.00	\$25,878.00
		0001	0080	6083004	4 IN. CONCRETE MEDIAN STRIP	198.40	0.00	198.40	SQYD	18.80	\$92.36	\$1,736.37
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	1,467.00	-144.00	1,323.00	SQFT	636.00	\$6.25	\$3,975.00
		0001	0104	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-4.00	0.00	EA	0.00	\$60.00	\$0.00
		0001	0106	6161025	CHANNELIZER (TRIM LINE)	40.00	-40.00	0.00	EA	0.00	\$20.00	\$0.00
		0001	0110	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	0120	6161070	TUBULAR MARKER	50.00	0.00	50.00	EA	6.00	\$110.00	\$660.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-2.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0134	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	650.00	-650.00	0.00	LF	0.00	\$60.00	\$0.00
		0001	0136	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,300.00	-1,300.00	0.00	LF	0.00	\$10.00	\$0.00
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$215,000.00	\$215,000.00
		0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	44.00	0.00	44.00	LF	44.00	\$25.00	\$1,100.00
		0001	0160	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,200.00	\$2,400.00
		0001	0163	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,250.00	-2,250.00	0.00	LF	0.00	\$2.50	\$0.00
		0001	0165	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	6,000.00	-6,000.00	0.00	LF	0.00	\$2.50	\$0.00
		0001	0167	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	66.00	-66.00	0.00	LF	0.00	\$5.00	\$0.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	108,494.00	0.00	108,494.00	LF	100,827.00	\$0.13	\$13,107.51
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	31,760.00	0.00	31,760.00	LF	31,760.00	\$0.13	\$4,128.80
		0001	0190	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,066.00	0.00	1,066.00	LF	0.00	\$1.00	\$0.00
		0001	0195	6207001	PAVEMENT MARKING REMOVAL	3,600.00	-3,600.00	0.00	LF	0.00	\$0.50	\$0.00
		0001	0200	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,692.00	436.00	4,128.00	SQYD	4,128.40	\$9.30	\$38,394.12
		0001	0210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,526.00	0.00	3,526.00	SQYD	3,281.80	\$7.75	\$25,433.95
		0001	0220	7250318A	18 IN. PIPE GROUP B	50.00	0.00	50.00	LF	50.00	\$106.00	\$5,300.00
		0001	0230	7250324A	24 IN. PIPE GROUP B	50.00	0.00	50.00	LF	50.00	\$112.00	\$5,600.00
		0001	0240	7250336A	36 IN. PIPE GROUP B	75.00	0.00	75.00	LF	75.00	\$124.00	\$9,300.00
		0001	0250	7250348A	48 IN. PIPE GROUP B	25.00	25.00	50.00	LF	50.00	\$162.00	\$8,100.00
		0001	0255	9029401	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	1.00	-1.00	0.00	LS	0.00	\$13,000.00	\$0.00
		0010	0260	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	50.00	0.00	50.00	LF	50.00	\$36.00	\$1,800.00
		0010	0270	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	4.00	\$4,200.00	\$16,800.00
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0010	0290	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	12.00	0.00	12.00	EA	10.00	\$28,600.00	\$286,000.00
		0040	0300	9031270A	2 IN. PSST POST - 12 GA.	18.00	0.00	18.00	LF	18.00	\$30.00	\$540.00
		0040	0310	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	2.00	0.00	2.00	EA	2.00	\$200.00	\$400.00
		0040	0320	9035004A	SH-FLAT SHEET	18.00	0.00	18.00	SQFT	18.00	\$36.00	\$648.00
		0070	0330	7039902	MISC.BARRIER END MODIFICATION	4.00	0.00	4.00	EA	4.00	\$9,500.00	\$38,000.00
		0071	0340	7039902	MISC.BARRIER END MODIFICATION	4.00	0.00	4.00	EA	4.00	\$9,500.00	\$38,000.00
		0072	0350	7039902	MISC.BARRIER END MODIFICATION	4.00	0.00	4.00	EA	4.00	\$9,500.00	\$38,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-H02	J9S3525	0001	5001	1099901	MISC.PDVECP Flagging additional cost	0.00	1.00	1.00	LS	1.00	\$14,628.00	\$14,628.00
		0001	5002	1046002	VALUE ENGINEERING	0.00	20,266.75	20,266.75	EA	20,266.75	\$1.00	\$20,266.75
		0001	5003	2029910	MISC.2.5" Minus Aggregate for Driveway	0.00	845.60	845.60	TONS	845.60	\$42.00	\$35,515.20
		0040	5004	9039901	MISC.Type 3 Object Markers Bridge B0521	0.00	1.00	1.00	LS	1.00	\$1,335.60	\$1,335.60
Project J9S3525 - Total Value Posted to Date as of Report Generated Date												\$2,149,019.66
J9S3826	0001	0360	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0370	2071000		LINEAR GRADING CLASS 1	5.80	1.00	6.80	STA	6.80	\$712.00	\$4,841.60
		0380	2159903		MISC.MODIFIED SHAPING SLOPES CLASS III	1,200.00	0.00	1,200.00	LF	1,200.00	\$14.00	\$16,800.00
		0390	3049910		MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,707.90	0.00	1,707.90	TONS	1,180.40	\$39.00	\$46,035.60
		0400	3105002		GRAVEL (A) OR CRUSHED STONE (B)	37.00	0.00	37.00	TONS	20.00	\$16.00	\$320.00
		0410	4011208		BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-2)	15,822.60	-1,144.80	14,677.80	TONS	14,677.80	\$80.00	\$1,174,224.00
		0420	4071005		TACK COAT	13,320.00	0.00	13,320.00	GAL	11,466.00	\$3.00	\$34,398.00
		0430	4134000		BITUMINOUS FOG SEAL	11,133.00	0.00	11,133.00	GAL	0.00	\$3.05	\$0.00
		0440	6081012		TRUNCATED DOMES	40.00	0.00	40.00	SQFT	40.00	\$44.00	\$1,760.00
		0450	6113010		FURNISHING TYPE 1 ROCK BLANKET	448.00	89.00	537.00	CUYD	537.00	\$46.00	\$24,702.00
		0460	6113030		PLACING TYPE 1 ROCK BLANKET	448.00	89.00	537.00	CUYD	537.00	\$32.00	\$17,184.00
		0470	6161005		CONSTRUCTION SIGNS	1,288.00	0.00	1,288.00	SQFT	657.00	\$6.25	\$4,106.25
		0480	6161008		ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$60.00	\$0.00
		0490	6161025		CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$20.00	\$0.00
		0500	6161030		TYPE III MOVEABLE BARRICADE	32.00	0.00	32.00	EA	32.00	\$150.00	\$4,800.00
		0510	6161040		FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$750.00	\$0.00
		0520	6161098A		CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	2.00	\$3,000.00	\$6,000.00
		0530	6181000		MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$110,000.00	\$110,000.00
		0540	6200006		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN. YELLOW	1,367.00	0.00	1,367.00	LF	995.00	\$3.00	\$2,985.00
		0550	6200009		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	1,629.00	281.00	1,910.00	LF	1,910.00	\$5.00	\$9,550.00
		0560	6200015		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	217.00	0.00	217.00	LF	217.00	\$25.00	\$5,425.00
		0570	6200018		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	308.00	0.00	308.00	LF	246.00	\$25.00	\$6,150.00
		0580	6200021		PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	4.00	\$325.00	\$1,300.00
		0590	6200051		PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	8.00	0.00	8.00	EA	6.00	\$500.00	\$3,000.00
		0600	6205901A		4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	530.00	0.00	530.00	LF	0.00	\$1.00	\$0.00
		0610	6205902A		6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,324.00	0.00	3,324.00	LF	0.00	\$1.00	\$0.00
		0620	6206000C		4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	98,153.00	0.00	98,153.00	LF	98,153.00	\$0.13	\$12,759.89
		0630	6206001C		4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	91,257.00	0.00	91,257.00	LF	91,257.00	\$0.13	\$11,863.41
		0640	6207001		PAVEMENT MARKING REMOVAL	1,899.00	0.00	1,899.00	LF	0.00	\$0.50	\$0.00
		0650	6207002		PAVEMENT MARKING REMOVAL (SYMBOLS)	4.00	0.00	4.00	EA	2.00	\$25.00	\$50.00
		0660	6208076		4 IN TEMPORARY PAVEMENT MARKING PAINT	6,850.00	0.00	6,850.00	LF	2,683.00	\$1.05	\$2,817.15
		0670	6209902		MISC.ISLAND TUBULAR MARKERS	16.00	0.00	16.00	EA	16.00	\$110.00	\$1,760.00
		0680	6209902		MISC.TYPE 2 PREFORMED GROOVED TAPE 24 IN YIELD WHITE TRIANGLE	36.00	0.00	36.00	EA	36.00	\$50.00	\$1,800.00
0690	6209902		MISC.TYPE 2 PREFORMED GROOVED TAPE STRAIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$250.00	\$500.00		
0700	6209902		MISC.TYPE 2 PREFORMED GROOVED TAPE STRAIGHT/LEFT ARROW	4.00	0.00	4.00	EA	4.00	\$350.00	\$1,400.00		
0710	6221001		COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	12,570.00	2,616.10	15,186.10	SQYD	15,186.10	\$5.45	\$82,764.24		
0720	6224010		MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6,563.00	0.00	6,563.00	SQYD	4,348.30	\$5.45	\$23,698.24		
0730	6240103A		PERMANENT EROSION CONTROL GEOTEXTILE	1,031.00	133.00	1,164.00	SQYD	1,164.00	\$4.30	\$5,005.20		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230616-H02	J9S3826	0001	0740	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	799.80	0.00	799.80	STA	461.60	\$24.15	\$11,147.64
		0001	0750	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	152.50	0.00	152.50	STA	152.50	\$36.75	\$5,604.38
		0001	0760	7250418	18 IN. PIPE GROUP C	10.00	0.00	10.00	LF	10.00	\$109.00	\$1,090.00
		0001	0770	7250424	24 IN. PIPE GROUP C	10.00	0.00	10.00	LF	10.00	\$115.00	\$1,150.00
		0001	0780	7261015	15 IN. PIPE GROUP A	12.00	0.00	12.00	LF	0.00	\$98.00	\$0.00
		0001	0790	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,140.00	\$0.00
		0010	0800	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,375.00	0.00	1,375.00	LF	1,375.00	\$30.00	\$41,250.00
		0010	0810	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	9.00	0.00	9.00	EA	9.00	\$4,000.00	\$36,000.00
		0010	0820	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	4.00	\$1,600.00	\$6,400.00
		0010	0830	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	0.00	15.00	EA	15.00	\$3,200.00	\$48,000.00
Project J9S3826 - Total Value Posted to Date as of Report Generated Date											\$1,803,641.60	
230616-H02 Overall - Total Value Posted to Date as of Report Generated Date											\$3,952,661.25	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3525

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0120	6161070	TUBULAR MARKER	2/4/25	2/4/25	3.00	EA	Route 91 Island	27.571	LT	27.571	LT	Field Verified brophm1
				2/4/25	3.00	EA	Route 91 Island	27.571	RT	27.571	RT	Field Verified brophm1

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3525	0100	August 15, 2024	332	WO8-12 48x48 16.00 NO CENTER LINE		18.165	Route 91	2.00	16.00			32.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		17.936	Route 91	1.00	10.00			10.00
				GO20-2 48x24 8.00 END ROAD WORK		17.922	Route 91	1.00	8.00			8.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.1 N	Route CC	1.00	16.00			16.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		18.972	Route 91	1.00	12.00			12.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		9.978	Route P	1.00	16.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK		4.715	Route C	1.00	8.00			8.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		4.721	Route C	1	10.00			10.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		4.804	Route C	1.00	12.00			12.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		83.588	US Route 61	1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		19.800, 20.959, 21.706, 23.299, 25.521, 26.966, 27.488	Route 91	12.00	16.00			192.00
		August 26, 2024	304	WO3-4 8x48 16.00 BE PREPARED TO STOP		19.000 LT, 20.000 LT, 22.500 RT, 24.750 RT	Route 91	4.00	16.00			64.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		18.861 RT, 19.162 LT, 19.861 LT, 21.589 LT, 22.160 RT	Route 91	5.00	8.75			43.75
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		18.500 LT, 19.500 LT, 22.000 RT, 24.250 RT	Route 91	4.00	16.00			64.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		18.000 LT, 19.000 LT, 21.500 RT, 23.750 RT	Route 91	4.00	16.00			64.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		19.500 LT, 20.500 LT, 23.000 RT, 25.250 RT	Route 91	4.00	16.00			64.00
				GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		22.140	Route 91	1.00	4.50			4.50
				0100 - Total								636.25
J9S3826	0470	August 20, 2024	252	GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.020, 9.327	Rt W	2.00	10.00			20.00
				GO20-2 48x24 8.00 END ROAD WORK		0.09, 9.564	Rt W	2.00	8.00			16.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.132, 9.327	Rt W	2.00	12.00			24.00
				WO8-12 48x48 16.00 NO CENTER LINE		2.016, 2.167, 0.245, 4.340, 5.493, 8.160, 6.018, 3.912	Rt W	8.00	16.00			128.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.461 East	Co Rd 620	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.784 East, 2.981 East	Rt Y	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		9.554	Rt W	1.00	16.00			16.00
		September 24, 2024	405	GO20-4a 18x12 1.5 PILOT CAR IN USE WAIT & FOLLOW		0.060 LT, 0.280 LT, 0.359 LT, 0.379 RT, 0.419 LT, 0.498 LT, 0.737 RT	Route W City Streets/County Roads	7.00	1.50			10.50
				WO8-11 48x48 16.00 UNEVEN LANES		0.100 LT/RT, 2.143 LT/RT, 4.500 LT/RT, 6.331 LT/RT, 8.669 LT/RT	Route W	8.00	16.00			128.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.200LT, 2.100 LT, 3.988 LT, 6.523 RT, 8.500 RT	Route W	5.00	16.00			80.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP		0.209 LT, 2.019 LT, 4.078LT, 6.613 RT, 8.509 RT	Route W	5.00	16.00			80.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		0.218 LT, 2.109 LT, 4.168 RT, 6.709 RT, 8.518 RT	Route W	5.00	16.00			80.00
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		2.134 LT, 2.134 RT	Route Y	2.00	8.75			17.50
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		7.187 RT	Perryville Road	1.00	8.75			8.75
				0470 - Total								656.75



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3525	0040	MISC. AGGREGATE FOR BASE	Material		3	Sep 3, 2024	SYSTEM	\$213,145.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					3	Sep 3, 2024	SYSTEM	(\$213,145.92)				
					4	Sep 16, 2024	SYSTEM	\$213,145.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					4	Sep 16, 2024	SYSTEM	(\$213,145.92)				
					5	Oct 1, 2024	SYSTEM	\$213,145.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					5	Oct 1, 2024	SYSTEM	(\$213,145.20)				
				- Total							\$0.00	
				Material - Total							\$0.00	
					Overrun	Overrun	3	Sep 3, 2024	SYSTEM	(\$69,621.12)		
							5	Oct 1, 2024	SYSTEM	\$0.72	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',36.00000 - 36.00000, 'is applied (if non-zero).	
					7	Nov 4, 2024	SYSTEM	\$69,620.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',36.00000 - 36.00000, 'is applied (if non-zero).			
		Overrun - Total							\$0.00			
		Overrun - Total							\$0.00			
		0040 - Total							\$0.00			
		0050	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Sep 3, 2024	SYSTEM	\$607.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						3	Sep 3, 2024	SYSTEM	(\$607.50)			
						4	Sep 16, 2024	SYSTEM	\$607.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						4	Sep 16, 2024	SYSTEM	(\$607.50)			
						5	Oct 1, 2024	SYSTEM	\$607.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
						5	Oct 1, 2024	SYSTEM	(\$607.50)			
- Total							\$0.00					
Material - Total							\$0.00					
0050 - Total							\$0.00					
0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)				Material		2	Aug 16, 2024	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			2	Aug 16, 2024		SYSTEM	(\$3,680.00)					
		- Total							\$0.00			
		Material - Total							\$0.00			
		Other Item Adjustment	ACAD	2		Aug 16, 2024	brophm1	(\$46.20)	The Contractor selected AC adjustment on the contract. Refer to the document called "230616-H02 J9S3525 Estimate 0002 AC_Index_Price_Adjustment_Hot_Mix_Asphalt_Ton" on eProjects for further information. brophm1			
				3		Sep 3, 2024	plottk1	(\$23,307.26)	For 11,151.80 tons using SL24-11 mix with 4.4% AC			
		ACAD - Total							(\$23,353.46)			
		Other Item Adjustment - Total							(\$23,353.46)			
Overrun	Overrun	3	Sep 3, 2024	SYSTEM	(\$45,875.43)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3525	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Overrun	Overrun	5	Oct 1, 2024	SYSTEM	\$6,623.28	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',91.99003 - 92.00000, 'is applied (if non-zero).				
					7	Nov 4, 2024	SYSTEM	\$39,252.15	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',91.99004 - 92.00000, 'is applied (if non-zero).				
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
					Price FUEL	2	Aug 16, 2024	SYSTEM	(\$0.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						3	Sep 3, 2024	SYSTEM	(\$111.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						5	Oct 1, 2024	SYSTEM	\$28.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total							(\$83.02)	
					Price FUEL - Total							(\$83.02)	
					0060 - Total							(\$23,436.48)	
					0070	TACK COAT	Material		2	Aug 16, 2024	SYSTEM	\$294.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
									2	Aug 16, 2024	SYSTEM	(\$294.00)	
									3	Sep 3, 2024	SYSTEM	\$25,878.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									3	Sep 3, 2024	SYSTEM	(\$25,878.00)	
									4	Sep 16, 2024	SYSTEM	\$25,878.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
4	Sep 16, 2024	SYSTEM	(\$25,878.00)										
5	Oct 1, 2024	SYSTEM	\$25,878.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
5	Oct 1, 2024	SYSTEM	(\$25,878.00)										
- Total									\$0.00				
Material - Total									\$0.00				
0070 - Total							\$0.00						
0080	4 IN. CONCRETE MEDIAN STRIP	Material		5	Oct 1, 2024	SYSTEM	\$1,736.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				5	Oct 1, 2024	SYSTEM	(\$1,736.37)						
				6	Oct 16, 2024	SYSTEM	\$1,736.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				6	Oct 16, 2024	SYSTEM	(\$1,736.37)						
				7	Nov 4, 2024	SYSTEM	\$1,736.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				7	Nov 4, 2024	SYSTEM	(\$1,736.37)						
				- Total							\$0.00		
Material - Total							\$0.00						
0080 - Total							\$0.00						
0100	CONSTRUCTION SIGNS	Material		2	Aug 16, 2024	SYSTEM	\$2,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				2	Aug 16, 2024	SYSTEM	(\$2,075.00)						



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3525	0100	CONSTRUCTION SIGNS	Material		3	Sep 3, 2024	SYSTEM	\$3,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brophm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					3	Sep 3, 2024	SYSTEM	(\$3,975.00)			
					4	Sep 16, 2024	SYSTEM	\$3,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brophm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					4	Sep 16, 2024	SYSTEM	(\$3,975.00)			
					5	Oct 1, 2024	SYSTEM	\$3,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					5	Oct 1, 2024	SYSTEM	(\$3,975.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0100 - Total								\$0.00		
	0106	0106	CHANNELIZER (TRIM LINE)	Material		5	Oct 1, 2024	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brophm1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
						5	Oct 1, 2024	SYSTEM	(\$800.00)		
		- Total								\$0.00	
		Material - Total								\$0.00	
	0106 - Total								\$0.00		
	0130	0130	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		2	Aug 16, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						2	Aug 16, 2024	SYSTEM	(\$6,000.00)		
						3	Sep 3, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brophm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
3						Sep 3, 2024	SYSTEM	(\$6,000.00)			
4						Sep 16, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brophm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
4						Sep 16, 2024	SYSTEM	(\$6,000.00)			
5						Oct 1, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
5						Oct 1, 2024	SYSTEM	(\$6,000.00)			
- Total								\$0.00			
Material - Total								\$0.00			
0130 - Total								\$0.00			
0150	0150	PREF THERMO PVMT MARK, 24 IN WHIT	Material		4	Sep 16, 2024	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brophm1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					4	Sep 16, 2024	SYSTEM	(\$1,100.00)			
					5	Oct 1, 2024	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					5	Oct 1, 2024	SYSTEM	(\$1,100.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
0150 - Total								\$0.00			
0160	0160	PREF THERMO	Material		4	Sep 16, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J9S3525	0160	PVMT MARK, R/R XING	Material			2024			Estimate Item Adjustment (0016) due to user brophm1 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
					4	Sep 16, 2024	SYSTEM	(\$2,400.00)							
					5	Oct 1, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brophm1 overriding Payment Estimate Exception 25 on the current Payment Estimate.						
					5	Oct 1, 2024	SYSTEM	(\$2,400.00)							
					- Total					\$0.00					
	Material - Total					\$0.00									
	0160 - Total					\$0.00									
	0170	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 16, 2024	SYSTEM	\$13,107.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brophm1 overriding Payment Estimate Exception 18 on the current Payment Estimate.						
					4	Sep 16, 2024	SYSTEM	(\$13,107.51)							
					5	Oct 1, 2024	SYSTEM	\$13,107.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brophm1 overriding Payment Estimate Exception 26 on the current Payment Estimate.						
5					Oct 1, 2024	SYSTEM	(\$13,107.51)								
- Total							\$0.00								
Material - Total							\$0.00								
Other Item Adjustment					OTHR	4	Sep 16, 2024	brophm1	(\$1,310.75)	Holding 10% until reflectivity has been performed. $(10\%)*(100,087\text{-ft})*(\$0.13) = \$1,310.75$ 7,667 LF has not been paid and will be held until a determination is made in regard to paint being applied on asphalt that was paved over grass and is causing the paint to fall due to asphalt failing.					
OTHR - Total					(\$1,310.75)										
Other Item Adjustment - Total					(\$1,310.75)										
0170 - Total					(\$1,310.75)										
0180	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 16, 2024	SYSTEM	\$4,128.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brophm1 overriding Payment Estimate Exception 20 on the current Payment Estimate.							
				4	Sep 16, 2024	SYSTEM	(\$4,128.80)								
				5	Oct 1, 2024	SYSTEM	\$4,128.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brophm1 overriding Payment Estimate Exception 28 on the current Payment Estimate.							
				5	Oct 1, 2024	SYSTEM	(\$4,128.80)								
				- Total					\$0.00						
				Material - Total					\$0.00						
				Other Item Adjustment	OTHR	4	Sep 16, 2024	brophm1	(\$412.88)	Holding 10% until reflectivity has been performed. $(10\%)*(31760\text{-ft})*(\$0.13) = -\$412.88$					
OTHR - Total					(\$412.88)										
Other Item Adjustment - Total					(\$412.88)										
0180 - Total					(\$412.88)										
0200	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	3	Sep 3, 2024	SYSTEM	(\$4,058.52)								
				8	Jan 2, 2025	SYSTEM	\$4,054.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '9.30000 - 9.30000, 'is applied (if non-zero).							
				Overrun - Total					(\$3.72)						
				Overrun - Total					(\$3.72)						
0200 - Total					(\$3.72)										
0220	18 IN. PIPE CULVERT GROUP B	Other Item Adjustment	OTHR	7	Nov 4, 2024	brophm1	(\$530.00)	Holding 10% of total cost of pipe until all pipe inspection is completed with proper paperwork submitted.							
									OTHR - Total					(\$530.00)	
									Other Item Adjustment - Total					(\$530.00)	



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks															
J9S3525	0220 - Total								(\$530.00)															
	0230	24 IN. PIPE CULVERT GROUP B	Other Item Adjustment	OTHR	7	Nov 4, 2024	brophm1	(\$560.00)	Holding 10% of total cost of pipe until all pipe inspection is completed with proper paperwork submitted.															
								OTHR - Total								(\$560.00)								
								Other Item Adjustment - Total								(\$560.00)								
	0230 - Total								(\$560.00)															
	0240	36 IN. PIPE CULVERT GROUP B	Other Item Adjustment	OTHR	7	Nov 4, 2024	brophm1	(\$930.00)	Holding 10% of total cost of pipe until all pipe inspection is completed with proper paperwork submitted.															
								OTHR - Total								(\$930.00)								
								Other Item Adjustment - Total								(\$930.00)								
	0240 - Total								(\$930.00)															
	0250	48 IN. PIPE CULVERT GROUP B	Other Item Adjustment	OTHR	7	Nov 4, 2024	brophm1	(\$810.00)	Holding 10% of total cost of pipe until all pipe inspection is completed with proper paperwork submitted.															
								OTHR - Total								(\$810.00)								
								Other Item Adjustment - Total								(\$810.00)								
			Overrun	Overrun	7	Nov 4, 2024	SYSTEM	(\$4,050.00)																
								8	Jan 2, 2025	SYSTEM	\$4,050.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',162.00000 - 162.00000, 'is applied (if non-zero).												
			Overrun - Total								\$0.00													
	Overrun - Total								\$0.00															
	0250 - Total								(\$810.00)															
	0260	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Other Item Adjustment	STMC	4	Sep 16, 2024	brophm1	(\$834.00)	Closing Stockpile. Valtir, LLC Invoice Number HS789673															
								STMC - Total								(\$834.00)								
								STMI	1	Nov 1, 2023	brophm1	\$834.00	Initial Invoice Payment. Valtir, LLC Invoice Number HS789673											
												STMI - Total								\$834.00				
								Other Item Adjustment - Total								\$0.00								
	0260 - Total								\$0.00															
	0270	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Other Item Adjustment	STMC	4	Sep 16, 2024	brophm1	(\$7,900.00)	Closing Stockpile. Valtir, LLC Invoice Number HS789673															
								STMC - Total								(\$7,900.00)								
								STMI	1	Nov 1, 2023	brophm1	\$7,900.00	Initial Invoice Payment. Valtir, LLC Invoice Number HS789673											
												STMI - Total								\$7,900.00				
								Other Item Adjustment - Total								\$0.00								
	0270 - Total								\$0.00															
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			4	Sep 16, 2024	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brophm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.														
									(\$12,800.00)															
									5		Oct 1, 2024	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brophm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
									5		Oct 1, 2024	SYSTEM	(\$12,800.00)											
- Total									\$0.00															
Material - Total									\$0.00															
Other Item Adjustment									STMC		4	Sep 16, 2024	brophm1		(\$7,500.00)	Closing Stockpile. Valtir, LLC Invoice Number HS789673								
															STMC - Total								(\$7,500.00)	
															STMI	1	Nov 1, 2023	brophm1	\$7,500.00	Initial Invoice Payment. Valtir, LLC Invoice Number HS789673				
																			STMI - Total					
Other Item Adjustment - Total								\$0.00																



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3525	0280 - Total								\$0.00					
	0290	TYPE C CRASHWORTHY END TERMINAL (MASH)	Material		6	Oct 16, 2024	SYSTEM	\$114,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Oct 16, 2024	SYSTEM	(\$114,400.00)						
			- Total								\$0.00			
			Material - Total								\$0.00			
			Other Item Adjustment	STMA	7	Nov 5, 2024	brophm1	(\$36,017.00)	The departures on bridge B0521 did not have the type C crashworthy end terminals installed. The contractor will retain the two type C crashworthy end terminals not utilized on MO 91. Stockpile material was paid on 01NOV2023 (Estimate 0001) for a total of \$219,502.00. Each Type C crashworthy end terminal cost \$16,900.00. Associated cost with the type C crashworthy end terminals are the quadbeam end shoes. Each quadbeam end shoe cost \$1,108.50. Total deduction is 2*(\$16,900.00 + \$1,108.50) = \$36,017.00					
			STMA - Total								(\$36,017.00)			
				STMC	7	Nov 5, 2024	brophm1	(\$180,085.00)	Closing Stockpile. The Hoosier Company Invoice Number 15403					
			STMC - Total								(\$180,085.00)			
				STMI	1	Nov 1, 2023	brophm1	\$216,102.00	Initial Invoice Payment. The Hoosier Company Invoice Number 15403					
			STMI - Total								\$216,102.00			
			Other Item Adjustment - Total								\$0.00			
			0290 - Total								\$0.00			
			0330	MISC. CONCRETE CONSTRUCTION	Other Item Adjustment	OTHR	7	Nov 4, 2024	brophm1	(\$3,800.00)	Damage on Bridge B0542 and A7956 was caused during the construction of the barrier wall end modifications. MoDOT bridge division wanted a pre-approved product used for each repair. The Contractor repaired the patches with a product that was not approved for use and MoDOTs bridge division, stated it wanted a better product to be used for the repairs. The Contractor has to remove the material that was used for the repairs and fixed the damage concrete with a pre-approved product. 10% of the total cost of each bridge barrier wall end modification will be held until the damage concrete is fixed correctly. (10%)*(\$38,000) = \$3,800			
							8	Jan 2, 2025	brophm1	\$3,800.00	On 04NOV2024 10% was held from Line Item 0330 due to damaged caused to the bridges during construction. The bridges have been repaired per MoDOTs Bridge Division recommendations. Refer to the item adjust on 04NOV2024 for further details.			
	OTHR - Total								\$0.00					
	Other Item Adjustment - Total								\$0.00					
	0330 - Total								\$0.00					
	0350	MISC. CONCRETE CONSTRUCTION	Other Item Adjustment	OTHR	7	Nov 4, 2024	brophm1	(\$3,800.00)	Damage on Bridge B0542 and A7956 was caused during the construction of the barrier wall end modifications. MoDOT bridge division wanted a pre-approved product used for each repair. The Contractor repaired the patches with a product that was not approved for use and MoDOTs bridge division, stated it wanted a better product to be used for the repairs. The Contractor has to remove the material that was used for the repairs and fixed the damage concrete with a pre-approved product. 10% of the total cost of each bridge barrier wall end modification will be held until the damage concrete is fixed correctly. (10%)*(\$38,000) = \$3,800					
					8	Jan 2, 2025	brophm1	\$3,800.00	On 04NOV2024 10% was held from Line Item 0350 due to damaged caused to the bridges during construction. The bridges have been repaired per MoDOTs Bridge Division recommendations. Refer to the item adjust on 04NOV2024 for further details.					
					OTHR - Total								\$0.00	
					Other Item Adjustment - Total								\$0.00	
					0350 - Total								\$0.00	
	5004	MISC. HIGHWAY SIGNING	Material		8	Jan 2, 2025	SYSTEM	\$1,335.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Jan 2, 2025	SYSTEM	(\$1,335.60)						
- Total								\$0.00						



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3525	5004	MISC. HIGHWAY SIGNING	Material - Total					\$0.00	
	5004 - Total							\$0.00	
J9S3525 - Total								(\$27,993.83)	
J9S3826	0370	LINEAR GRADING CLASS 1	Overrun	Overrun	4	Sep 16, 2024	SYSTEM	(\$712.00)	
					8	Jan 2, 2025	SYSTEM	\$712.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',712.00000 - 712.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	0370 - Total							\$0.00	
	0380	MISC. SHAPING SLOPES	Material		3	Sep 3, 2024	SYSTEM	\$10,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Sep 3, 2024	SYSTEM	(\$10,080.00)	
					4	Sep 16, 2024	SYSTEM	\$16,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Sep 16, 2024	SYSTEM	(\$16,800.00)	
					5	Oct 1, 2024	SYSTEM	\$16,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Oct 1, 2024	SYSTEM	(\$16,800.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0380 - Total							\$0.00	
	0390	MISC. AGGREGATE FOR BASE	Material		5	Oct 1, 2024	SYSTEM	\$43,676.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Oct 1, 2024	SYSTEM	(\$43,676.10)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0390 - Total							\$0.00	
	0410	BIT. PAVEMENT MIXTURE PG70-22 (BP-2)	Material		4	Sep 16, 2024	SYSTEM	\$974,568.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Sep 16, 2024	SYSTEM	(\$974,568.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	ACAD	4	Sep 16, 2024	brophm1	(\$38,190.88)	For 12,182.1 tons using SL24-11 mix with 4.4% AC
					5	Oct 1, 2024	brophm1	(\$7,824.02)	For 2,495.70 tons using SL24-11 mix with 4.4% AC
					9	Jan 16, 2025	brophm1	\$8,679.74	Inspector made and error for the AC adjustment on Estimate 0004. The mix design for line item 0410 had an AC of 3.4%, not 4.4%. The new AC adjustment sheet is saved on eProjects.
					9	Jan 16, 2025	brophm1	\$1,778.19	Inspector made and error for the AC adjustment on Estimate 0005. The mix design for line item 0410 had an AC of 3.4%, not 4.4%. The new AC adjustment sheet is saved on eProjects.
			ACAD - Total					(\$35,556.97)	
			Other Item Adjustment - Total					(\$35,556.97)	
			Price FUEL		4	Sep 16, 2024	SYSTEM	(\$4,812.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Oct 1, 2024	SYSTEM	(\$986.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$5,798.91)	



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3826	0410	BIT. PAVEMENT MIXTURE PG70-22 (BP-2)	Price FUEL - Total						(\$5,798.91)			
			0410 - Total						(\$41,355.88)			
	0420	TACK COAT	Material			4	Sep 16, 2024	SYSTEM	\$29,082.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
						4	Sep 16, 2024	SYSTEM	(\$29,082.00)			
						5	Oct 1, 2024	SYSTEM	\$34,398.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brophm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
						5	Oct 1, 2024	SYSTEM	(\$34,398.00)			
						- Total					\$0.00	
			Material - Total					\$0.00				
	0420 - Total								\$0.00			
	0450	FURNISHING TYPE 1 ROCK BLANKET	Material			3	Sep 3, 2024	SYSTEM	\$20,608.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brophm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
						3	Sep 3, 2024	SYSTEM	(\$20,608.00)			
						4	Sep 16, 2024	SYSTEM	\$24,702.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brophm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
						4	Sep 16, 2024	SYSTEM	(\$24,702.00)			
						5	Oct 1, 2024	SYSTEM	\$24,702.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brophm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
						5	Oct 1, 2024	SYSTEM	(\$24,702.00)			
						- Total					\$0.00	
						Material - Total					\$0.00	
						Overrun	Overrun	4	Sep 16, 2024	SYSTEM	(\$4,094.00)	
								8	Jan 2, 2025	SYSTEM	\$4,094.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',46.00000 - 46.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00				
			Overrun - Total					\$0.00				
	0450 - Total								\$0.00			
	0460	PLACING TYPE 1 ROCK BLANKET	Overrun	Overrun		4	Sep 16, 2024	SYSTEM	(\$2,848.00)			
						8	Jan 2, 2025	SYSTEM	\$2,848.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',32.00000 - 32.00000, 'is applied (if non-zero).		
						Overrun - Total					\$0.00	
			Overrun - Total					\$0.00				
	0460 - Total								\$0.00			
	0470	CONSTRUCTION SIGNS	Material			3	Sep 3, 2024	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brophm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
						3	Sep 3, 2024	SYSTEM	(\$1,575.00)			
						4	Sep 16, 2024	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brophm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
						4	Sep 16, 2024	SYSTEM	(\$1,575.00)			
						5	Oct 1, 2024	SYSTEM	\$4,106.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brophm1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3826	0470	CONSTRUCTION SIGNS	Material		5	Oct 1, 2024	SYSTEM	(\$4,106.25)			
				- Total						\$0.00	
				Material - Total						\$0.00	
	0470 - Total								\$0.00		
	0500	TYPE III MOVEABLE BARRICADE	Material		5	Oct 1, 2024	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brophm1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					5	Oct 1, 2024	SYSTEM	(\$4,800.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
				0500 - Total							
	0520	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		3	Sep 3, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brophm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					3	Sep 3, 2024	SYSTEM	(\$6,000.00)			
					4	Sep 16, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brophm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					4	Sep 16, 2024	SYSTEM	(\$6,000.00)			
					5	Oct 1, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brophm1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					5	Oct 1, 2024	SYSTEM	(\$6,000.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
	0520 - Total								\$0.00		
	0540	PREF THERMO PAVMT MARK., 4 IN YELLOW	Material		5	Oct 1, 2024	SYSTEM	\$2,985.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Oct 1, 2024	SYSTEM	(\$2,985.00)			
					6	Oct 16, 2024	SYSTEM	\$2,985.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	Oct 16, 2024	SYSTEM	(\$2,985.00)			
					7	Nov 4, 2024	SYSTEM	\$2,985.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					7	Nov 4, 2024	SYSTEM	(\$2,985.00)			
				- Total						\$0.00	
	Material - Total						\$0.00				
	0540 - Total								\$0.00		
0550	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		5	Oct 1, 2024	SYSTEM	\$9,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brophm1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
				5	Oct 1, 2024	SYSTEM	(\$9,020.00)				
			- Total						\$0.00		
			Material - Total						\$0.00		
				Overrun	Overrun	5	Oct 1, 2024	SYSTEM	(\$875.00)		
			6	Oct 16, 2024	SYSTEM	(\$530.00)					
			8	Jan 2, 2025	SYSTEM	\$1,405.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000, 'is applied (if non-zero).				



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3826	0550	PREF THERMO PAVMT MARKING, 6 IN WHITE	Overrun	Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
			0550 - Total				\$0.00		
	0560	PREF THERMO PVMT MARK, 24 IN WHIT	Material		5	Oct 1, 2024	SYSTEM	\$5,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brophm1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					5	Oct 1, 2024	SYSTEM	(\$5,425.00)	
				- Total				\$0.00	
	Material - Total				\$0.00				
	0560 - Total				\$0.00				
	0580	PREF THERMO PVMT MARK, LT/RT ARROW	Material		6	Oct 16, 2024	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Oct 16, 2024	SYSTEM	(\$1,300.00)	
					7	Nov 4, 2024	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Nov 4, 2024	SYSTEM	(\$1,300.00)	
					8	Jan 2, 2025	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Jan 2, 2025	SYSTEM	(\$1,300.00)	
					9	Jan 16, 2025	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jan 16, 2025	SYSTEM	(\$1,300.00)	
					10	Feb 18, 2025	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Feb 18, 2025	SYSTEM	(\$1,300.00)	
				- Total				\$0.00	
	Material - Total				\$0.00				
	0580 - Total				\$0.00				
	0710	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	4	Sep 16, 2024	SYSTEM	(\$14,257.75)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.45000 - 5.45000, 'is applied (if non-zero).
					8	Jan 2, 2025	SYSTEM	\$14,257.75	
				Overrun - Total				\$0.00	
	Overrun - Total				\$0.00				
	0710 - Total				\$0.00				
	0730	PERMANENT EROSION CONTROL GEOTEXTILE	Material		3	Sep 3, 2024	SYSTEM	\$4,433.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brophm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					3	Sep 3, 2024	SYSTEM	(\$4,433.30)	
					4	Sep 16, 2024	SYSTEM	\$5,005.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user brophm1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					4	Sep 16, 2024	SYSTEM	(\$5,005.20)	
				5	Oct 1, 2024	SYSTEM	\$5,005.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brophm1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				5	Oct 1, 2024	SYSTEM	(\$5,005.20)		
				6	Oct 16, 2024	SYSTEM	\$5,005.20	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3826	0730	PERMANENT EROSION CONTROL GEOTEXTILE	Material			2024			Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					6	Oct 16, 2024	SYSTEM	(\$5,005.20)						
					7	Nov 4, 2024	SYSTEM	\$5,005.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					7	Nov 4, 2024	SYSTEM	(\$5,005.20)						
					8	Jan 2, 2025	SYSTEM	\$5,005.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Jan 2, 2025	SYSTEM	(\$5,005.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
						Overrun	Overrun	4	Sep 16, 2024	SYSTEM	(\$571.90)			
								8	Jan 2, 2025	SYSTEM	\$571.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.30000 - 4.30000, 'is applied (if non-zero).		
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0730 - Total								\$0.00	
					0750	BITUMINOUS CENTERLINE RUMBLE STRIP	Other Item Adjustment	OTHR	6	Oct 16, 2024	brophm1	(\$1,617.00)	The rumble strip between log miles 5.538 to 7.206 was cut incorrectly. Per email correspondence between the Contractor and MoDOT, it was agreed that a 50% deduction would be subtracted from the center line rumble strip. For further information refer to the email chain saved on eProjects called "Re: Route W Rumble Strip" 1.668 miles * 5280 = 8807.04 feet 8807.04/100 = 88.07 Stations 88.07 (0.50) = 44 Stations 44 stations will be deducted from the work performed	
									7	Nov 4, 2024	SYSTEM	\$1,617.00	The rumble strip between log miles 5.538 to 7.206 was cut incorrectly. Per email correspondence between the Contractor and MoDOT, it was agreed that a 50% deduction would be subtracted from the center line rumble strip. For further information refer to the email chain saved on eProjects called "Re: Route W Rumble Strip" 1.668 miles * 5280 = 8807.04 feet 8807.04/100 = 88.07 Stations 88.07 (0.50) = 44 Stations 44 stations will be deducted from the work performed	
7	Nov 5, 2024	brophm1	(\$1,617.00)	This adjustment for -\$1,617.00 has to be reentered because AASHTOWare manually overrides quantity-based adjustment the estimate after the quantity-based adjustment is added. Refer to the estimate 6 on 16OCT2024 for a detailed explanation for this deduction.										
OTHR - Total									(\$1,617.00)					
Other Item Adjustment - Total									(\$1,617.00)					
0750 - Total									(\$1,617.00)					
0770	24 IN. PIPE CULVERT GROUP C	Material		6	Oct 16, 2024	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				6	Oct 16, 2024	SYSTEM	(\$1,150.00)							
				7	Nov 4, 2024	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				7	Nov 4, 2024	SYSTEM	(\$1,150.00)							
				- Total								\$0.00		
Material - Total								\$0.00						
0770 - Total								\$0.00						
0800	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Other Item Adjustment	STMC	4	Sep 16, 2024	brophm1	(\$22,935.00)	Closing Stockpile. Valtir, LLC Invoice Number HS789673						
				STMC - Total								(\$22,935.00)		



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3826	0800	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Other Item Adjustment	STMI	1	Nov 1, 2023	brophm1	\$22,935.00	Initial Invoice Payment. Valtir, LLC Invoice Number HS789673		
				STMI - Total						\$22,935.00	
				Other Item Adjustment - Total						\$0.00	
	0800 - Total						\$0.00				
	0810	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Other Item Adjustment	STMC	4	Sep 16, 2024	brophm1	(\$15,120.00)	Closing Stockpile. Valtir, LLC Invoice Number HS789673		
				STMC - Total						(\$15,120.00)	
				STMI	1	Nov 1, 2023	brophm1	\$15,120.00	Initial Invoice Payment. Valtir, LLC Invoice Number HS789673		
				STMI - Total						\$15,120.00	
				Other Item Adjustment - Total						\$0.00	
	0810 - Total						\$0.00				
	0820	MGS END ANCHOR	Material		3	Sep 3, 2024	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					3	Sep 3, 2024	SYSTEM	(\$6,400.00)			
					4	Sep 16, 2024	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user brophm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					4	Sep 16, 2024	SYSTEM	(\$6,400.00)			
					5	Oct 1, 2024	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brophm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					5	Oct 1, 2024	SYSTEM	(\$6,400.00)			
					6	Oct 16, 2024	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					6	Oct 16, 2024	SYSTEM	(\$6,400.00)			
					7	Nov 4, 2024	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					7	Nov 4, 2024	SYSTEM	(\$6,400.00)			
					8	Jan 2, 2025	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					8	Jan 2, 2025	SYSTEM	(\$6,400.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
				Other Item Adjustment	STMC	4	Sep 16, 2024	brophm1	(\$2,620.00)	Closing out stockpile. Valtir, LLC Invoice Number HS789673	
STMC - Total							(\$2,620.00)				
STMI					1	Nov 1, 2023	brophm1	\$2,620.00	Initial Invoice Payment. Valtir, LLC Invoice Number HS789673		
STMI - Total							\$2,620.00				
Other Item Adjustment - Total						\$0.00					
0820 - Total						\$0.00					
0830	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		3	Sep 3, 2024	SYSTEM	\$28,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brophm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				3	Sep 3, 2024	SYSTEM	(\$28,800.00)				
				4	Sep 16, 2024	SYSTEM	\$48,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user brophm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				4	Sep 16, 2024	SYSTEM	(\$48,000.00)				



Line Item Adjustments by Estimate

Feb 20, 2025

Contract ID: 230616-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3826	0830	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		5	Oct 1, 2024	SYSTEM	\$48,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user brophm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					5	Oct 1, 2024	SYSTEM	(\$48,000.00)			
						- Total				\$0.00	
					Material - Total				\$0.00		
				Other Item Adjustment	STMC	4	Sep 16, 2024	brophm1	(\$22,500.00)	Closing out stockpile. Valtir, LLC Invoice Number HS789673	
					STMC - Total				(\$22,500.00)		
					STMI	1	Nov 1, 2023	brophm1	\$22,500.00	Initial Invoice Payment. Valtir, LLC Invoice Number HS789673	
					STMI - Total				\$22,500.00		
					Other Item Adjustment - Total				\$0.00		
				0830 - Total				\$0.00			
J9S3826 - Total								(\$42,972.88)			
Overall - Total								(\$70,966.71)			



Contract Adjustments for Contract - 230616-H02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
8	J9S3525	Other Contract Adjustment	RUC	(\$6,900.00)	100	Jan 2, 2025	brophm1	Per the contract for Route W the liquid damages for Road User Costs were figured at \$2,300 per day with a total of 3 days.
		Liquidated Damage		(\$4,500.00)	100	Jan 2, 2025	hallej1	Per the contract for Route W the liquid damages for Contract Admin Costs were figured at \$1,500 per day with a total of 3 days.
8 - Total					(\$11,400.00)			
Overall - Total					(\$11,400.00)			