



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

Progress Estimate Number 12	Contract ID 230818-A02 Prime Contractor Herzog Contracting Corp.	Pay Period Start July 16, 2024 Pay Period End August 1, 2024	Original Contract Amount \$4,050,992.03 Net Change Order Amount \$67,232.93 Current Contract Amount \$4,118,224.96
---------------------------------------	---	---	---

Approval Date		By User
August 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	stronk1
August 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stronk1
August 5, 2024	Reviewed and Approved at the Central Office Controlllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		98.09%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 7, 2023	September 7, 2023	
Letting Date	August 18, 2023	August 18, 2023	
Notice to Proceed Date	October 9, 2023	October 9, 2023	
Open to Traffic Date			
Work Began Date	March 5, 2024	March 5, 2024	

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
230818-A02			
Total Posted Items Pay	\$0.00	\$4,039,491.11	\$4,039,491.11
Gross Item Adjustments	\$4,642.05	(\$29,391.23)	(\$24,749.18)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$4,642.05	\$4,010,099.88	\$4,014,741.93

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3304	0140	ADVANCED WARNING RAIL SYSTEM	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,65.00000 - 65.00000, 'is applied (if non-zero).	2	\$65.00	\$130.00
	0200	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.05000 - 2.05000, 'is applied (if non-zero).	2,201	\$2.05	\$4,512.05
	0290	MULCHING	MaterialCredit			4.158	\$1,180.00	\$4,906.44
	0290	MULCHING	Material			-4.158	\$1,180.00	(\$4,906.44)
	0300	SEEDING - COOL SEASON GRASSES	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-1.758	\$2,745.00	(\$4,825.71)
	0300	SEEDING - COOL SEASON GRASSES	MaterialCredit			4.158	\$2,745.00	\$11,413.71
	0300	SEEDING - COOL SEASON GRASSES	Material			-4.158	\$2,745.00	(\$11,413.71)
	0300	SEEDING - COOL SEASON GRASSES	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stronk1	1.758	\$2,745.00	\$4,825.71



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

Progress Estimate Number 12		Contract ID 230818-A02		Pay Period Start July 16, 2024		Original Contract Amount \$4,050,992.03	
		Prime Contractor Herzog Contracting Corp.		Pay Period End August 1, 2024		Net Change Order Amount \$67,232.93	
						Current Contract Amount \$4,118,224.96	

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3304					overriding Payment Estimate Exception 3 on the current Payment Estimate.			
Total								\$4,642.05



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3304	FAF - 169-2(31)	Resurface	169	WORTH	from Iowa State line to just north of Route 46

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1P3304	Posted Item Pay	\$0.00	\$4,039,491.11	\$4,039,491.11
	Gross Item Adjustments	\$4,642.05	(\$29,391.23)	(\$24,749.18)
	Gross Item Pay	\$4,642.05	\$4,010,099.88	\$4,014,741.93
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1P3304, Item 8025006, Project Item Line Number 0290, Material Set 8025006, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Waiting on certs from Pine Valley	stronk1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3304, Item 8051000A, Project Item Line Number 0300, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Waiting on certs from Pine Valley	stronk1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-A02, Contract Project J1P3304, Project Item Line Number 0300, Contract Line Item Number 0300, Item 8051000A, Minor Item.	Will be on upcoming change order	stronk1	Overridden
Estimate Exception Type: Item Overrun: Contract 230818-A02, Contract Project J1P3304, Project Item Line Number 0060, Contract Line Item Number 0060, Item 2153000, Minor Item.	On Change Order 0005	stronk1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-A02, Contract Project J1P3304, Project Item Line Number 0350, Contract Line Item Number 0350, Item 6063014, Minor Item.	On Change Order 0005	stronk1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230818-A02	J1P3304		0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$10,000.00	\$10,000.00
			0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$38,000.00	\$38,000.00
			0001	0030	2031000	CLASS A EXCAVATION	23,448.00	0.00	23,448.00	CUYD	23,448.00	\$10.00	\$234,480.00
			0001	0040	2035500	EMBANKMENT IN PLACE	10,090.00	0.00	10,090.00	CUYD	10,090.00	\$25.00	\$252,250.00
			0001	0050	2036000	COMPACTING EMBANKMENT	16,413.00	0.00	16,413.00	CUYD	16,413.00	\$15.00	\$246,195.00
			0001	0060	2153000	SHAPING SLOPES, CLASS III	162.00	0.00	162.00	100F	171.62	\$1,050.00	\$180,206.25
			0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	883.00	0.00	883.00	TONS	0.00	\$87.00	\$0.00
			0001	0080	4011231	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	13,585.80	-12.39	13,573.41	TONS	13,573.41	\$129.78	\$1,761,557.15
			0001	0090	4071005	TACK COAT	8,985.00	-8,985.00	0.00	GAL	0.00	\$3.10	\$0.00
			0001	0091	4071007	TACK COAT - NON-TRACKING	0.00	7,699.00	7,699.00	GAL	7,699.00	\$3.88	\$29,833.62
			0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00
			0001	0110	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,636.70	-50.31	1,586.39	TONS	1,586.39	\$162.70	\$258,105.65
			0001	0120	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	7,402.00	-226.00	7,176.00	SQYD	7,176.00	\$7.24	\$51,954.24
			0001	0130	6161005	CONSTRUCTION SIGNS	1,272.00	0.00	1,272.00	SQFT	1,000.00	\$7.00	\$7,000.00
			0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	2.00	8.00	EA	8.00	\$65.00	\$520.00
			0001	0150	6161025	CHANNELIZER (TRIM LINE)	56.00	0.00	56.00	EA	56.00	\$18.00	\$1,008.00
			0001	0160	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$19,000.00	\$19,000.00
			0001	0170	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	10.00	-10.00	0.00	EA	0.00	\$1,350.00	\$0.00
			0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$217,500.00	\$217,500.00
			0001	0190	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
			0001	0200	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,697.00	2,201.00	4,898.00	LF	4,898.00	\$2.05	\$10,040.90
			0001	0210	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	10,000.00	-5,150.00	4,850.00	LF	4,850.00	\$2.05	\$9,942.50
			0001	0220	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	120.00	-46.00	74.00	LF	74.00	\$13.00	\$962.00
			0001	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	61,549.00	227.00	61,776.00	LF	61,776.00	\$0.13	\$8,030.88
			0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	23,118.00	2,870.00	25,988.00	LF	25,988.00	\$0.13	\$3,378.44
			0001	0250	6207001	PAVEMENT MARKING REMOVAL	29,067.00	-19,255.00	9,812.00	LF	9,812.00	\$0.60	\$5,887.20
			0001	0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,967.00	-36.00	1,931.00	SQYD	1,931.00	\$10.64	\$20,545.84
			0001	0270	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	606.40	0.00	606.40	STA	606.40	\$44.00	\$26,681.60
			0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
			0001	0290	8025006	MULCHING	4.80	0.00	4.80	ACRE	4.16	\$1,180.00	\$4,906.44
			0001	0300	8051000A	SEEDING - COOL SEASON GRASSES	2.40	0.00	2.40	ACRE	4.16	\$2,745.00	\$11,413.71
			0001	0310	8061016	SEDIMENT REMOVAL	24.00	0.00	24.00	CUYD	0.00	\$50.00	\$0.00
			0001	0320	8061017	TEMPORARY SEEDING	2.40	0.00	2.40	ACRE	0.00	\$500.00	\$0.00
			0001	0330	8061019	SILT FENCE	2,366.00	-1,791.00	575.00	LF	575.00	\$2.10	\$1,207.50
			0010	0340	6061060	MGS GUARDRAIL	14,350.00	0.00	14,350.00	LF	13,912.50	\$26.50	\$368,681.25
			0010	0350	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	44.00	0.00	44.00	EA	45.00	\$3,250.00	\$146,250.00
			0001	5001	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	0.00	13,678.72	13,678.72	SQYD	13,678.72	\$2.52	\$34,470.37
			0001	5002	3049910	MISC.Permanent Aggregate Edge Treatment	0.00	1,028.13	1,028.13	TONS	1,028.13	\$66.00	\$67,856.58
			0001	5003	6119910	MISC.rock fill and ditch check material	0.00	134.01	134.01	TONS	134.01	\$53.00	\$7,102.53
			0001	5004	7250448	48 IN. PIPE GROUP C	0.00	10.00	10.00	LF	10.00	\$126.94	\$1,269.45
			0001	5005	6044013	PIPE COLLAR, TYPE C	0.00	1.00	1.00	EA	1.00	\$252.00	\$252.00
			0001	5006	6161030	TYPE III MOVEABLE BARRICADE	0.00	6.00	6.00	EA	0.00	\$173.25	\$0.00
Project J1P3304 - Total Value Posted to Date as of Report Generated Date												\$4,039,491.11	
230818-A02 Overall - Total Value Posted to Date as of Report Generated Date												\$4,039,491.11	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230818-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1P3304	0060	SHAPING SLOPES, CLASS III	Overrun	Overrun	11	Jul 16, 2024	SYSTEM	(\$10,106.25)	
					Overrun - Total		(\$10,106.25)		
			Overrun - Total		(\$10,106.25)				
	0060 - Total		(\$10,106.25)						
	0070	GRAVEL (A) OR CRUSHED STONE (B)	Material		7	May 16, 2024	SYSTEM	(\$55,171.05)	
					8	Jun 3, 2024	SYSTEM	(\$55,171.05)	
			- Total		(\$110,342.10)				
			Material - Total		(\$110,342.10)				
			MaterialCredit		8	Jun 3, 2024	SYSTEM	\$55,171.05	
					9	Jun 17, 2024	SYSTEM	\$55,171.05	
- Total			\$110,342.10						
MaterialCredit - Total			\$110,342.10						
0070 - Total			\$0.00						
0091			TACK COAT - NON-TRACKING	Overrun	Overrun	4	Apr 1, 2024	SYSTEM	(\$1,980.13)
	6	May 2, 2024				SYSTEM	\$1,980.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.87500 - 3.87500, 'is applied (if non-zero).	
	Overrun - Total			\$0.00					
	Overrun - Total			\$0.00					
	0091 - Total			\$0.00					
0140	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	10	Jul 1, 2024	SYSTEM	(\$130.00)		
				12	Aug 2, 2024	SYSTEM	\$130.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',65.00000 - 65.00000, 'is applied (if non-zero).	
		Overrun - Total		\$0.00					
		Overrun - Total		\$0.00					
0140 - Total		\$0.00							
0200	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		7	May 16, 2024	SYSTEM	(\$5,278.75)		
				- Total		(\$5,278.75)			
		Material - Total		(\$5,278.75)					
		MaterialCredit		8	Jun 3, 2024	SYSTEM	\$5,278.75		
				- Total		\$5,278.75			
		MaterialCredit - Total		\$5,278.75					
		Overrun	Overrun	8	Jun 3, 2024	SYSTEM	(\$2,539.95)		
				9	Jun 17, 2024	SYSTEM	(\$1,972.10)		
				12	Aug 2, 2024	SYSTEM	\$4,512.05	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.05000 - 2.05000, 'is applied (if non-zero).	
		Overrun - Total		\$0.00					
Overrun - Total		\$0.00							
0200 - Total		\$0.00							
0210	TEMPORARY REMOVABLE MARKING TAPE	Material		7	May 16, 2024	SYSTEM	(\$6,980.25)		
				- Total		(\$6,980.25)			
		Material - Total		(\$6,980.25)					
		MaterialCredit		8	Jun 3, 2024	SYSTEM	\$6,980.25		
- Total				\$6,980.25					



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230818-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1P3304	0210	TEMPORARY REMOVABLE MARKING TAPE	MaterialCredit - Total						\$6,980.25	
			0210 - Total						\$0.00	
	0220	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material			7	May 16, 2024	SYSTEM	(\$572.00)	
				- Total						(\$572.00)
			Material - Total						(\$572.00)	
			MaterialCredit			8	Jun 3, 2024	SYSTEM	\$572.00	
				- Total						\$572.00
			MaterialCredit - Total						\$572.00	
	0220 - Total						\$0.00			
	0230	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun	5	Apr 17, 2024	SYSTEM	(\$29.51)		
					6	May 2, 2024	SYSTEM	\$29.51	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.13000 - 0.13000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
			0230 - Total						\$0.00	
	0240	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Overrun	Overrun	5	Apr 17, 2024	SYSTEM	(\$373.10)		
					6	May 2, 2024	SYSTEM	\$373.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.13000 - 0.13000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
	0240 - Total						\$0.00			
	0290	MULCHING	Material			11	Jul 16, 2024	SYSTEM	(\$4,906.44)	
						12	Aug 2, 2024	SYSTEM	(\$4,906.44)	
			- Total						(\$9,812.88)	
			Material - Total						(\$9,812.88)	
			MaterialCredit			12	Aug 2, 2024	SYSTEM	\$4,906.44	
				- Total						\$4,906.44
			MaterialCredit - Total						\$4,906.44	
	0290 - Total						(\$4,906.44)			
	0300	SEEDING - COOL SEASON GRASSES	Material			11	Jul 16, 2024	SYSTEM	(\$11,413.71)	
						12	Aug 2, 2024	SYSTEM	(\$11,413.71)	
			- Total						(\$22,827.42)	
Material - Total						(\$22,827.42)				
MaterialCredit					12	Aug 2, 2024	SYSTEM	\$11,413.71		
			- Total						\$11,413.71	
MaterialCredit - Total						\$11,413.71				
Overrun			Overrun	11	Jul 16, 2024	SYSTEM	\$4,825.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user huntb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				11	Jul 16, 2024	SYSTEM	(\$4,825.71)			
				12	Aug 2, 2024	SYSTEM	(\$4,825.71)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
	12	Aug 2, 2024		SYSTEM	\$4,825.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stronk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230818-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1P3304	0300	SEEDING - COOL SEASON GRASSES	Overrun	Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			0300 - Total				(\$11,413.71)		
	0330	SILT FENCE	Material		6	May 2, 2024	SYSTEM	(\$604.80)	
				- Total				(\$604.80)	
			Material - Total				(\$604.80)		
			MaterialCredit		7	May 16, 2024	SYSTEM	\$604.80	
				- Total				\$604.80	
			MaterialCredit - Total				\$604.80		
			0330 - Total				\$0.00		
	0340	MGS GUARDRAIL	Construction Stockpile		7	May 16, 2024	SYSTEM	(\$29,266.31)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Jun 3, 2024	SYSTEM	(\$31,420.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	Jun 17, 2024	SYSTEM	(\$47,932.11)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Jul 1, 2024	SYSTEM	(\$49,016.58)	Payment Estimate Item Adjustment generated Stockpile Transaction
					11	Jul 16, 2024	SYSTEM	(\$42,200.94)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$199,836.82)	
			Construction Stockpile - Total				(\$199,836.82)		
			Construction Stockpile STMI		1	Jan 2, 2024	SYSTEM	\$206,121.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$206,121.00	
			Construction Stockpile STMI - Total				\$206,121.00		
			0340 - Total				\$6,284.18		
	0350	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		7	May 16, 2024	SYSTEM	(\$9,733.81)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Jun 3, 2024	SYSTEM	(\$17,520.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	Jun 17, 2024	SYSTEM	(\$21,414.37)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Jul 1, 2024	SYSTEM	(\$19,467.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
					11	Jul 16, 2024	SYSTEM	(\$17,520.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				(\$85,657.50)		
			Construction Stockpile - Total				(\$85,657.50)		
			Construction Stockpile STMI		5	Apr 16, 2024	SYSTEM	\$85,657.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$85,657.50	
			Construction Stockpile STMI - Total				\$85,657.50		
			Overrun		Overrun		11	Jul 16, 2024	SYSTEM
	Overrun - Total					(\$3,250.00)			
	Overrun - Total					(\$3,250.00)			
	0350 - Total				(\$3,250.00)				
	5002	MISC. AGGREGATE FOR BASE	Material		4	Apr 1, 2024	SYSTEM	(\$67,856.58)	
					5	Apr 17, 2024	SYSTEM	(\$67,856.58)	
					6	May 2, 2024	SYSTEM	(\$67,856.58)	
			- Total				(\$203,569.74)		
	Material - Total				(\$203,569.74)				



Contract Adjustments for Contract - 230818-A02

There are no contract adjustments to display for this contract.