



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 21, 2024

Pay Estimate Created Date: June 17, 2024

Progress Estimate Number 4	Contract ID 230818-A09 Prime Contractor Magruder Paving, LLC	Pay Period Start June 2, 2024 Pay Period End June 15, 2024	Original Contract Amount \$7,373,065.45 Net Change Order Amount \$0.00 Current Contract Amount \$7,373,065.45
--------------------------------------	---	---	---

Approval Date	By User
June 17, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by russel2
June 18, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gillej
June 20, 2024	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		74.18%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 7, 2023	September 7, 2023	
Letting Date	August 18, 2023	August 18, 2023	
Notice to Proceed Date	October 9, 2023	October 9, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
230818-A09			
Total Posted Items Pay	\$1,201,431.28	\$4,267,891.07	\$5,469,322.35
Gross Item Adjustments	(\$80,405.36)	(\$101,041.77)	(\$181,447.13)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$1,121,025.92	\$4,166,849.30	\$5,287,875.22

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0027	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$1,000.000	2	\$2,000.00
	0080	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	508,909	\$71,247.26
	0090	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$14.830	53.4	\$791.92
	0100	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$51.800	1,054	\$54,597.20
	0130	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$52.040	384	\$19,983.36
	0160	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$55.700	206	\$11,474.20
	0170	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$94.900	4,013.8	\$380,909.62
	0180	4071005	TACK COAT	GAL	\$3.570	3,650	\$13,030.50
	0220	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$51.010	297	\$15,149.97
	0230	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$91.720	4,335.3	\$397,633.72
	0240	4071005	TACK COAT	GAL	\$3.570	3,911	\$13,962.27
	0250	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$54.620	218	\$11,907.16
	0260	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$93.460	1,873.88	\$175,132.82
	0270	4071005	TACK COAT	GAL	\$3.570	1,704	\$6,083.28
	0280	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$49.600	555	\$27,528.00
Project JNW0027 - Total							\$1,201,431.28
Overall - Total							\$1,201,431.28

Contract Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 21, 2024

Pay Estimate Created Date: June 17, 2024

Progress Estimate Number 4	Contract ID 230818-A09 Prime Contractor Magruder Paving, LLC	Pay Period Start June 2, 2024 Pay Period End June 15, 2024	Original Contract Amount \$7,373,065.45 Net Change Order Amount \$0.00 Current Contract Amount \$7,373,065.45
--------------------------------------	---	---	--

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0027	0080	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-508,909	\$0.14	(\$71,247.26)
	0170	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	76	(\$2.00)	(\$152.15)
	0170	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,704.1	(\$2.00)	(\$5,413.50)
	0170	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,233.7	(\$2.00)	(\$2,469.82)
	0170	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-44.1	\$92.90	(\$4,096.80)
	0170	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	A/C Indexing			(\$2,558.80)
	0230	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	707.1	(\$2.00)	(\$1,415.59)
	0230	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,133.1	(\$2.00)	(\$4,270.38)
	0230	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,495.1	(\$2.00)	(\$2,993.13)
	0230	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-84.6	\$89.72	(\$7,590.15)
	0230	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC indexing			(\$2,763.75)
	0260	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,873.88	(\$2.00)	(\$3,751.43)
	0260	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC indexing			(\$1,194.60)
	0280	MISC.	MaterialCredit			595	\$49.60	\$29,512.00
Total								(\$80,405.36)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 21, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0027	FAS-S102(066)	Resurface	Various	LINN	on Route Y, Route DD, Route FF, Route 130, and Route YY in Linn County, on Route FF, Route Y, Route MM, and Route YY in Chariton County, on Route V in Livingston County, and on Route V in Grundy County

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JNW0027	Posted Item Pay	\$1,201,431.28	\$4,267,891.07	\$5,469,322.35
	Gross Item Adjustments	(\$80,405.36)	(\$101,041.77)	(\$181,447.13)
	Gross Item Pay	\$1,121,025.92	\$4,166,849.30	\$5,287,875.22
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 21, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0027, Item 6206001C, Project Item Line Number 0080, Material Set 6206001C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Awaiting certs for paint.	russe12	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0027, Item 6206001C, Project Item Line Number 0080, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Awaiting certs for paint.	russe12	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0027, Item 6206001C, Project Item Line Number 0080, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Awaiting certs for paint.	russe12	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-A09, Contract Project JNW0027, Project Item Line Number 0230, Contract Line Item Number 0230, Item 4020521, Minor Item.	Item overrun to be corrected in future change order.	russe12	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-A09, Contract Project JNW0027, Project Item Line Number 0170, Contract Line Item Number 0170, Item 4020521, Minor Item.	Item overrun to be corrected in future change order.	russe12	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-A09, Contract Project JNW0027, Project Item Line Number 0110, Contract Line Item Number 0110, Item 4020521, Minor Item.	Item overrun to be corrected in future change order.	russe12	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-A09, Contract Project JNW0027, Project Item Line Number 0200, Contract Line Item Number 0200, Item 4020521, Minor Item.	Item overrun to be corrected in future change order.	russe12	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-A09, Contract Project JNW0027, Project Item Line Number 0290, Contract Line Item Number 0290, Item 4020521, Minor Item.	Item overrun to be corrected in future change order.	russe12	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 21, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-A09	JNW0027	0001	0010	4019901	MISC.Intelligent Compaction	1.00	0.00	1.00	LS	0.00	\$83,253.24	\$0.00
		0001	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0030	6161005	CONSTRUCTION SIGNS	2,823.00	0.00	2,823.00	SQFT	2,449.00	\$6.00	\$14,694.00
		0001	0040	6161025	CHANNELIZER (TRIM LINE)	20.00	0.00	20.00	EA	20.00	\$50.00	\$1,000.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$298,300.00	\$223,725.00
		0001	0060	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	300.00	0.00	300.00	LF	0.00	\$26.00	\$0.00
		0001	0070	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	10.00	0.00	10.00	EA	0.00	\$1,350.00	\$0.00
		0001	0080	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	716,952.00	0.00	716,952.00	LF	508,909.00	\$0.14	\$71,247.26
		0001	0090	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,642.00	0.00	4,642.00	SQYD	2,442.40	\$14.83	\$36,220.79
		0050	0100	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,271.40	0.00	3,271.40	TONS	1,054.00	\$51.80	\$54,597.20
		0050	0110	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	11,925.00	0.00	11,925.00	TONS	12,014.40	\$94.24	\$1,132,237.06
		0050	0120	4071005	TACK COAT	14,722.00	0.00	14,722.00	GAL	11,936.00	\$3.57	\$42,611.52
		0051	0130	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	636.00	0.00	636.00	TONS	384.00	\$52.04	\$19,983.36
		0051	0140	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,318.20	0.00	2,318.20	TONS	2,260.10	\$100.22	\$226,507.22
		0051	0150	4071005	TACK COAT	2,862.00	0.00	2,862.00	GAL	2,295.00	\$3.57	\$8,193.15
		0053	0160	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,089.00	0.00	1,089.00	TONS	206.00	\$55.70	\$11,474.20
		0053	0170	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,969.70	0.00	3,969.70	TONS	4,013.80	\$94.90	\$380,909.62
		0053	0180	4071005	TACK COAT	4,901.00	0.00	4,901.00	GAL	3,650.00	\$3.57	\$13,030.50
		0054	0190	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	882.90	0.00	882.90	TONS	0.00	\$56.19	\$0.00
		0054	0200	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,218.50	0.00	3,218.50	TONS	3,261.30	\$109.41	\$356,818.83
		0054	0210	4071005	TACK COAT	3,973.00	0.00	3,973.00	GAL	2,807.00	\$3.57	\$10,020.99
		0055	0220	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,290.90	0.00	1,290.90	TONS	297.00	\$51.01	\$15,149.97
		0055	0230	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	4,705.70	0.00	4,705.70	TONS	4,790.30	\$91.72	\$439,366.32
		0055	0240	4071005	TACK COAT	5,809.00	0.00	5,809.00	GAL	4,356.00	\$3.57	\$15,550.92
		0056	0250	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,039.40	0.00	1,039.40	TONS	218.00	\$54.62	\$11,907.16
		0056	0260	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,788.70	0.00	3,788.70	TONS	3,682.38	\$93.46	\$344,155.23
		0056	0270	4071005	TACK COAT	4,677.00	0.00	4,677.00	GAL	3,485.00	\$3.57	\$12,441.45
		0057	0280	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	5,403.00	0.00	5,403.00	TONS	3,150.00	\$49.60	\$156,240.00
		0057	0290	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	19,694.80	0.00	19,694.80	TONS	19,721.00	\$91.11	\$1,796,780.31
		0057	0300	4071005	TACK COAT	24,314.00	0.00	24,314.00	GAL	20,297.00	\$3.57	\$72,460.29
		0058	0310	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,507.40	0.00	1,507.40	TONS	0.00	\$52.58	\$0.00
		0058	0320	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	5,494.90	0.00	5,494.90	TONS	0.00	\$107.33	\$0.00
		0058	0330	4071005	TACK COAT	6,784.00	0.00	6,784.00	GAL	0.00	\$3.57	\$0.00
		0059	0340	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,064.20	0.00	1,064.20	TONS	0.00	\$52.45	\$0.00
		0059	0350	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,879.20	0.00	3,879.20	TONS	0.00	\$110.25	\$0.00
		0059	0360	4071005	TACK COAT	4,789.00	0.00	4,789.00	GAL	0.00	\$3.57	\$0.00
Project JNW0027 - Total Value Posted to Date as of Report Generated Date											\$5,469,322.35	
230818-A09 Overall - Total Value Posted to Date as of Report Generated Date											\$5,469,322.35	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 21, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNW0027

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	6/12/24	6/13/24	2.00	EA	Routes V, FF, 130, DD, Y, YY					Payment is being issued for the use of TMA on the corresponding routes that were stripped.
0080	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	6/12/24	6/13/24	508,909.00	LF	Routes: V 207,083 YY 30,233 130 52,005 DD 28,103 Y 143,142 FF 48,343 Grand total 508,909 LF					Payment is being issued for the centerline applied to various routes on this contract.
0090	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6/5/24	6/17/24	53.40	SQYD	20' x 12' = 26.7 SY 26.7 x 2 = 53.4 (two sections three tracks)					
0100	3049910	MISC. AGGREGATE FOR BASE	6/4/24	6/10/24	155.00	TONS	SB	0.000		2.300		
			6/5/24	6/17/24	532.00	TONS	NB	15.691		14.182		
			6/6/24	6/11/24	367.00	TONS	ROUTE Y	0.000		14.182		Payment is being issued for the edge rock applied to route Y.
0130	3049910	MISC. AGGREGATE FOR BASE	6/4/24	6/10/24	384.00	TONS	EB & WB	3.064		0.000		
0160	3049910	MISC. AGGREGATE FOR BASE	6/11/24	6/13/24	206.00	TONS	Route FF					Payment is being issued for the edge treatment applied to route FF.
0170	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	6/5/24	6/17/24	76.00	TONS	RR Crossing: NB and SB	4.745		4.812		
			6/6/24	6/11/24	2,704.10	TONS	Route FF	0.00		7.166		Payment is being issued for the asphalt surface leveling mix applied to route FF.
			6/7/24	6/11/24	1,233.70	TONS	Route FF	1.934		5.232		Payment is being issued for the asphalt surface leveling mix applied to route FF.
0180	4071005	TACK COAT	6/5/24	6/17/24	68.00	GAL	RR Crossing: NB and SB	4.745		4.812		
			6/6/24	6/11/24	2,420.00	GAL	Route ff	0.00		7.166		Payment is being issued for the asphalt tack applied to route FF.
			6/7/24	6/11/24	1,162.00	GAL	Route FF	1.934		5.232		Payment is being issued for the asphalt tack applied to route FF.
0220	3049910	MISC. AGGREGATE FOR BASE	6/7/24	6/11/24	19.00	TONS	Route 130					Payment is being issued for the edge rock applied to 130
			6/10/24	6/13/24	278.00	TONS	Route 130					Payment is being issued for the edge treatment applied to route 130
0230	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	6/3/24	6/10/24	707.10	TONS	Route 130	2.010		3.836		
			6/4/24	6/10/24	2,133.10	TONS	2.923-6.194 NB. 3.836-6.194 SB.					
			6/5/24	6/17/24	1,495.10	TONS	EB and WB	2.010		0.000		
0240	4071005	TACK COAT	6/3/24	6/10/24	571.00	GAL	Route 130	2.010		3.836		
			6/4/24	6/10/24	1,888.00	GAL	2.923-6.194 NB. 3.836-6.194 SB.					
			6/5/24	6/17/24	1,452.00	GAL	EB and WB	2.010		0.000		
0250	3049910	MISC. AGGREGATE FOR BASE	6/7/24	6/11/24	218.00	TONS	Route YY					Payment is being issued for the edge rock applied to route YY
0260	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	6/3/24	6/10/24	1,873.88	TONS	Route YY	4.986		0		
0270	4071005	TACK COAT	6/3/24	6/10/24	1,704.00	GAL	Route YY	4.986		0		
0280	3049910	MISC. AGGREGATE FOR BASE	6/3/24	6/10/24	555.00	TONS	Route V	10.848		0		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 21, 2024

Contract ID: 230818-A09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0027	0080	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Jun 17, 2024	SYSTEM	(\$71,247.26)			
			- Total							(\$71,247.26)	
			Material - Total							(\$71,247.26)	
	0080 - Total								(\$71,247.26)		
	0110	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	May 16, 2024	russel2	(\$539.13)	A/C indexing		
			ACAD - Total							(\$539.13)	
			Other Item Adjustment - Total							(\$539.13)	
			Overrun	Overrun	3	Jun 3, 2024	SYSTEM	(\$8,311.97)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			Overrun - Total							(\$8,311.97)	
			Overrun - Total							(\$8,311.97)	
Price FUEL				2	May 16, 2024	SYSTEM	(\$1,069.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				3	Jun 3, 2024	SYSTEM	(\$14,127.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
- Total							(\$15,197.25)				
Price FUEL - Total							(\$15,197.25)				
0110 - Total								(\$24,048.35)			
0140	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	May 16, 2024	russel2	(\$707.69)	A/C indexing			
		ACAD - Total							(\$707.69)		
		Other Item Adjustment - Total							(\$707.69)		
		Price FUEL		2	May 16, 2024	SYSTEM	(\$1,404.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				3	Jun 3, 2024	SYSTEM	(\$1,454.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		- Total							(\$2,858.85)		
		Price FUEL - Total							(\$2,858.85)		
0140 - Total								(\$3,566.54)			
0170	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	4	Jun 17, 2024	russel2	(\$2,558.80)	A/C Indexing			
		ACAD - Total							(\$2,558.80)		
		Other Item Adjustment - Total							(\$2,558.80)		
		Overrun	Overrun	4	Jun 17, 2024	SYSTEM	(\$4,096.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		Overrun - Total							(\$4,096.80)		
		Overrun - Total							(\$4,096.80)		
		Price FUEL		4	Jun 17, 2024	SYSTEM	(\$8,035.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
- Total							(\$8,035.47)				
Price FUEL - Total							(\$8,035.47)				
0170 - Total								(\$14,691.07)			
0200	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Overrun	Overrun	3	Jun 3, 2024	SYSTEM	(\$4,628.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		Overrun - Total							(\$4,628.61)		
		Overrun - Total							(\$4,628.61)		
		Price FUEL		3	Jun 3, 2024	SYSTEM	(\$4,125.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		- Total							(\$4,125.28)		
Price FUEL - Total							(\$4,125.28)				
0200 - Total								(\$8,753.89)			
0230	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	4	Jun 17, 2024	russel2	(\$2,763.75)	AC indexing			
		ACAD - Total							(\$2,763.75)		



Line Item Adjustments by Estimate

Jun 21, 2024

Contract ID: 230818-A09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNW0027	0230	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment - Total						(\$2,763.75)	
			Overrun	Overrun	4	Jun 17, 2024	SYSTEM	(\$7,590.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			Overrun - Total						(\$7,590.15)	
			Overrun - Total						(\$7,590.15)	
			Price FUEL		3	Jun 3, 2024	SYSTEM	(\$575.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					4	Jun 17, 2024	SYSTEM	(\$8,679.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total						(\$9,254.64)	
			Price FUEL - Total						(\$9,254.64)	
			0230 - Total						(\$19,608.54)	
			0260	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	4	Jun 17, 2024	russel2	(\$1,194.60)
	ACAD - Total						(\$1,194.60)			
	Other Item Adjustment - Total						(\$1,194.60)			
	Price FUEL				3	Jun 3, 2024	SYSTEM	(\$2,287.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					4	Jun 17, 2024	SYSTEM	(\$3,751.43)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	- Total						(\$6,039.04)			
	Price FUEL - Total						(\$6,039.04)			
	0260 - Total						(\$7,233.64)			
	0280	MISC. AGGREGATE FOR BASE	Material		3	Jun 3, 2024	SYSTEM	(\$29,512.00)		
				- Total						(\$29,512.00)
			Material - Total						(\$29,512.00)	
			MaterialCredit		4	Jun 17, 2024	SYSTEM	\$29,512.00		
				- Total						\$29,512.00
	MaterialCredit - Total						\$29,512.00			
	0280 - Total						\$0.00			
	0290	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	May 16, 2024	russel2	(\$8,125.00)	A/C indexing	
ACAD - Total						(\$8,125.00)				
Other Item Adjustment - Total						(\$8,125.00)				
Overrun			Overrun	2	May 16, 2024	SYSTEM	(\$2,353.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				Overrun - Total						(\$2,353.94)
Overrun - Total						(\$2,353.94)				
Price FUEL				1	May 2, 2024	SYSTEM	(\$5,697.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				2	May 16, 2024	SYSTEM	(\$16,121.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total						(\$21,818.90)				
Price FUEL - Total						(\$21,818.90)				
0290 - Total						(\$32,297.84)				
JNW0027 - Total						(\$181,447.13)				
Overall - Total						(\$181,447.13)				



Contract Adjustments for Contract - 230818-A09

There are no contract adjustments to display for this contract.