



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 1, 2023

Progress Estimate Number 4	Contract ID 230818-B01 Prime Contractor E & C Bridge, LLC	Pay Period Start November 16, 2023 Pay Period End December 1, 2023	Original Contract Amount \$788,629.10 Net Change Order Amount \$0.00 Current Contract Amount \$788,629.10
--------------------------------------	--	---	--

Approval Date		By User
December 1, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	hallet1
December 1, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierrs
December 5, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		62.54%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 7, 2023	September 7, 2023	
Letting Date	August 18, 2023	August 18, 2023	
Notice to Proceed Date	October 9, 2023	October 9, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
230818-B01			
Total Posted Items Pay	\$139,323.50	\$353,862.00	\$493,185.50
Gross Item Adjustments	\$0.00	\$14,433.60	\$14,433.60
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$368,295.60	\$507,619.10
Contract Total Payable This Estimate:	\$139,323.50		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0138	0010	2013000	CLEARING AND GRUBBING	ACRE	\$7,500.000	0.5	\$3,750.00
	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$4,500.000	1	\$4,500.00
	0030	2031000	CLASS A EXCAVATION	CUYD	\$28.000	824	\$23,072.00
	0040	2036000	COMPACTING EMBANKMENT	CUYD	\$9.000	471	\$4,239.00
	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	100F	\$850.000	7	\$5,950.00
	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$12.500	1,145	\$14,312.50
	0170	6181000	MOBILIZATION	LS	\$59,500.000	0.25	\$14,875.00
	0330	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$250.000	110	\$27,500.00
	0400	7034221	SLAB ON CONCRETE NU-GIRDER	SQYD	\$475.000	79	\$37,525.00
0430	7151001	VERTICAL DRAIN AT END BENTS	EA	\$1,800.000	2	\$3,600.00	
Project JNE0138 - Total							\$139,323.50
Overall - Total							\$139,323.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0138	0040	COMPACTING EMBANKMENT	Material			-471	\$9.00	(\$4,239.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2023

Pay Estimate Created Date: December 1, 2023

Progress Estimate Number 4		Contract ID 230818-B01 Prime Contractor E & C Bridge, LLC		Pay Period Start November 16, 2023 Pay Period End December 1, 2023		Original Contract Amount \$788,629.10 Net Change Order Amount \$0.00 Current Contract Amount \$788,629.10		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0138	0040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	471	\$9.00	\$4,239.00
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,145	\$12.50	(\$14,312.50)
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1,145	\$12.50	\$14,312.50
	0330	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-110	\$250.00	(\$27,500.00)
	0330	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	110	\$250.00	\$27,500.00
	0400	SLAB ON CONCRETE NU-GIRDER	Material			-188	\$475.00	(\$89,300.00)
	0400	SLAB ON CONCRETE NU-GIRDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	188	\$475.00	\$89,300.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 6, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0138	FAS-S202(067)	Bridge replacement	149	MACON	1.2 miles south of Rte. 156 near Gifford

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JNE0138	Posted Item Pay	\$139,323.50	\$353,862.00	\$493,185.50
	Gross Item Adjustments	\$0.00	\$14,433.60	\$14,433.60
	Gross Item Pay	\$139,323.50	\$368,295.60	\$507,619.10
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 6, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNE0138, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0138, Item 3040143, Project Item Line Number 0060, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0138, Item 3040143, Project Item Line Number 0060, Material Set 304014396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0138, Item 5031011A, Project Item Line Number 0330, Material Set 5031011A96, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0138, Item 7034221, Project Item Line Number 0400, Material Set 703422196, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Item Overrun: Contract 230818-B01, Contract Project JNE0138, Project Item Line Number 0270, Contract Line Item Number 0270, Item 8061019, Minor Item.	No Remark was entered by Engineer	hallet1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-B01	JNE0138	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$7,500.00	\$7,500.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
		0001	0030	2031000	CLASS A EXCAVATION	1,099.00	0.00	1,099.00	CUYD	824.00	\$28.00	\$23,072.00
		0001	0040	2036000	COMPACTING EMBANKMENT	628.00	0.00	628.00	CUYD	471.00	\$9.00	\$4,239.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	7.00	0.00	7.00	100F	7.00	\$850.00	\$5,950.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,527.00	0.00	1,527.00	SQYD	1,145.00	\$12.50	\$14,312.50
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	1,526.50	0.00	1,526.50	SQYD	0.00	\$90.00	\$0.00
		0001	0080	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	161.00	0.00	161.00	CUYD	0.00	\$75.00	\$0.00
		0001	0090	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	36.00	0.00	36.00	CUYD	0.00	\$90.00	\$0.00
		0001	0100	6096041	PLACING TYPE 1 ROCK DITCH LINER	161.00	0.00	161.00	CUYD	0.00	\$30.00	\$0.00
		0001	0110	6096042	PLACING TYPE 2 ROCK DITCH LINER	36.00	0.00	36.00	CUYD	0.00	\$40.00	\$0.00
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	369.00	0.00	369.00	CUYD	123.00	\$80.00	\$9,840.00
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	369.00	0.00	369.00	CUYD	123.00	\$25.00	\$3,075.00
		0001	0140	6161005	CONSTRUCTION SIGNS	119.00	0.00	119.00	SQFT	119.00	\$15.00	\$1,785.00
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$50.00	\$200.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$165.00	\$1,650.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$59,500.00	\$59,500.00
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,503.00	0.00	1,503.00	LF	0.00	\$0.75	\$0.00
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,503.00	0.00	1,503.00	LF	0.00	\$0.75	\$0.00
		0001	0200	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,526.00	0.00	1,526.00	SQYD	184.00	\$3.75	\$690.00
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$8,000.00	\$8,000.00
		0001	0220	8025006	MULCHING	1.50	0.00	1.50	ACRE	0.00	\$4,000.00	\$0.00
		0001	0230	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$4,250.00	\$0.00
		0001	0240	8061005	ROCK DITCH CHECK	180.00	0.00	180.00	LF	0.00	\$20.00	\$0.00
		0001	0250	8061016	SEDIMENT REMOVAL	25.00	0.00	25.00	CUYD	0.00	\$10.00	\$0.00
		0001	0260	8061017	TEMPORARY SEEDING	0.50	0.00	0.50	ACRE	0.00	\$4,250.00	\$0.00
		0001	0270	8061019	SILT FENCE	609.00	0.00	609.00	LF	805.00	\$3.40	\$2,737.00
		0001	0280	8061050	TYPE C BERM	292.00	0.00	292.00	LF	146.00	\$15.00	\$2,190.00
		0010	0290	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,500.00	\$0.00
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,600.00	\$0.00
		0070	0310	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	70.00	\$50.00	\$3,500.00
		0070	0320	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$22,500.00	\$22,500.00
		0070	0330	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	110.00	0.00	110.00	SQYD	110.00	\$250.00	\$27,500.00
		0070	0340	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	625.00	0.00	625.00	LF	539.00	\$95.00	\$51,205.00
		0070	0350	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0070	0360	7026000	PRE-BORE FOR PILING	110.00	0.00	110.00	LF	110.00	\$125.00	\$13,750.00
		0070	0370	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$150.00	\$1,500.00
		0070	0380	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	26.40	0.00	26.40	CUYD	26.40	\$1,100.00	\$29,040.00
		0070	0390	7034219A	TYPE D BARRIER	176.00	0.00	176.00	LF	0.00	\$150.00	\$0.00
		0070	0400	7034221	SLAB ON CONCRETE NU-GIRDER	198.00	0.00	198.00	SQYD	188.00	\$475.00	\$89,300.00
		0070	0410	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	195.00	0.00	195.00	LF	195.00	\$450.00	\$87,750.00
		0070	0420	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	12.00	\$400.00	\$4,800.00
		0070	0430	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00
		0070	0440	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$250.00	\$1,500.00
Project JNE0138 - Total Value Posted to Date as of Report Generated Date												\$493,185.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-B01 Overall - Total Value Posted to Date as of Report Generated Date												\$493,185.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 6, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNE0138

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2013000	CLEARING AND GRUBBING	11/29/23	11/30/23	0.50	ACRE		1087+00		1079+48		
0020	2022010	REMOVAL OF IMPROVEMENTS	11/28/23	11/29/23	1.00	LS		1087+00		1079+48		
0030	2031000	CLASS A EXCAVATION	11/28/23	11/29/23	507.00	CUYD	Rt 149- Removal of the roadway.	1087+00		1079+48		
			11/30/23	11/30/23	317.00	CUYD		1087+00		1079+48		
0040	2036000	COMPACTING EMBANKMENT	11/30/23	11/30/23	471.00	CUYD		1087+00		1079+48		
0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	11/30/23	11/30/23	7.00	100F		1087+00		1079+48		
0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	11/30/23	11/30/23	1,145.00	SQYD		1087+00		1079+48		
0170	6181000	MOBILIZATION	11/27/23	11/29/23	0.25	LS	Rt 149 50% of contract has been met.	1087+00		1079+48		
0330	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	11/29/23	11/30/23	110.00	SQYD	Poured both approaches.	1087+00		1079+48		
0400	7034221	SLAB ON CONCRETE NU-GIRDER	11/21/23	11/22/23	79.00	SQYD	Rt 149 bridge deck. Paid for 40% for pouring of deck on 11-21-23	1087+00		1079+48		
0430	7151001	VERTICAL DRAIN AT END BENTS	11/27/23	11/29/23	2.00	EA	Rt 149 North and South side of bridge.	1087+00		1079+48		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230818-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0138	0040	COMPACTING EMBANKMENT	Material		4	Dec 1, 2023	SYSTEM	\$4,239.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Dec 1, 2023	SYSTEM	(\$4,239.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0040 - Total								\$0.00		
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		4	Dec 1, 2023	SYSTEM	\$14,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					4	Dec 1, 2023	SYSTEM	(\$14,312.50)			
		- Total								\$0.00	
		Material - Total								\$0.00	
	0060 - Total								\$0.00		
0140	CONSTRUCTION SIGNS	Material		2	Nov 2, 2023	SYSTEM	\$1,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vierss overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				2	Nov 2, 2023	SYSTEM	(\$1,785.00)				
	- Total								\$0.00		
	Material - Total								\$0.00		
0140 - Total								\$0.00			
0150	ADVANCED WARNING RAIL SYSTEM	Material		2	Nov 2, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vierss overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				2	Nov 2, 2023	SYSTEM	(\$200.00)				
	- Total								\$0.00		
	Material - Total								\$0.00		
0150 - Total								\$0.00			
0160	TYPE III MOVEABLE BARRICADE	Material		2	Nov 2, 2023	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vierss overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				2	Nov 2, 2023	SYSTEM	(\$1,650.00)				
	- Total								\$0.00		
	Material - Total								\$0.00		
0160 - Total								\$0.00			
0270	SILT FENCE	Material		2	Nov 2, 2023	SYSTEM	(\$2,737.00)				
				- Total							
	Material - Total								(\$2,737.00)		
	MaterialCredit		3	Nov 16, 2023	SYSTEM	\$2,737.00					
			- Total								\$2,737.00
	MaterialCredit - Total								\$2,737.00		
	Overrun	Overrun	2	Nov 2, 2023	SYSTEM	(\$666.40)					
			Overrun - Total								(\$666.40)
Overrun - Total								(\$666.40)			
0270 - Total								(\$666.40)			
0280	TYPE C BERM	Material		2	Nov 2, 2023	SYSTEM	\$2,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vierss overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				2	Nov 2, 2023	SYSTEM	(\$2,190.00)				
	- Total								\$0.00		
Material - Total								\$0.00			



Line Item Adjustments by Estimate

Dec 6, 2023

Contract ID: 230818-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0138	0280 - Total							\$0.00	
	0290	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile No Transaction Type		1	Oct 13, 2023	SYSTEM	\$7,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$7,600.00	
			Construction Stockpile No Transaction Type - Total					\$7,600.00	
	0290 - Total							\$7,600.00	
	0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile No Transaction Type		1	Oct 13, 2023	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$7,500.00	
			Construction Stockpile No Transaction Type - Total					\$7,500.00	
	0300 - Total							\$7,500.00	
	0330	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		4	Dec 1, 2023	SYSTEM	\$27,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Dec 1, 2023	SYSTEM	(\$27,500.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	0330 - Total							\$0.00	
	0340	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		2	Nov 2, 2023	SYSTEM	\$51,205.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vierss overriding Payment Estimate Exception 4 on the current Payment Estimate.
					2	Nov 2, 2023	SYSTEM	(\$51,205.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	0340 - Total							\$0.00	
	0370	PILE POINT REINFORCEMENT	Material		2	Nov 2, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vierss overriding Payment Estimate Exception 5 on the current Payment Estimate.
					2	Nov 2, 2023	SYSTEM	(\$1,500.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	0370 - Total							\$0.00	
	0400	SLAB ON CONCRETE NU-GIRDER	Material		4	Dec 1, 2023	SYSTEM	\$89,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Dec 1, 2023	SYSTEM	(\$89,300.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	0400 - Total							\$0.00	
	0410	NU 35, PRESTRESSED CONC NU-GIRDER	Construction Stockpile		3	Nov 16, 2023	SYSTEM	(\$51,498.72)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$51,498.72)	
			Construction Stockpile - Total					(\$51,498.72)	
			Construction Stockpile No Transaction Type		1	Oct 13, 2023	SYSTEM	\$51,498.72	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$51,498.72	
			Construction Stockpile No Transaction Type - Total					\$51,498.72	
	0410 - Total							\$0.00	
JNE0138 - Total								\$14,433.60	
Overall - Total								\$14,433.60	



Contract Adjustments for Contract - 230818-B01

There are no contract adjustments to display for this contract.