



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 7, 2025

Pay Estimate Created Date: December 30, 2024

Progress Estimate Number 15	Contract ID 230818-B02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start October 1, 2024 Pay Period End December 30, 2024	Original Contract Amount \$2,670,937.40 Net Change Order Amount (\$65,750.25) Current Contract Amount \$2,605,187.15
---------------------------------------	--	--	---

Approval Date		By User
January 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	vierrs
January 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierrs
January 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2024	October 1, 2024	August 21, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	August 21, 2024	August 21, 2024	
Awarded Date	September 7, 2023	September 7, 2023	
Letting Date	August 18, 2023	August 18, 2023	
Notice to Proceed Date	October 9, 2023	October 9, 2023	
Open to Traffic Date	August 21, 2024	August 21, 2024	
Work Began Date	February 12, 2024	February 12, 2024	

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
230818-B02			
Total Posted Items Pay	\$2,238.00	\$2,602,949.15	\$2,605,187.15
Gross Item Adjustments	\$0.00	\$32,458.18	\$32,458.18
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$12,166.15)	(\$12,166.15)
Contract Total Payable This Estimate:	\$2,238.00	\$2,623,241.18	\$2,625,479.18

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3448	0350	8061005	ROCK DITCH CHECK	LF	\$12.000	144	\$1,728.00
	0380	8061016	SEDIMENT REMOVAL	CUYD	\$17.000	30	\$510.00
Project J2S3448 - Total							\$2,238.00
Overall - Total							\$2,238.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3448	0130	PAVED APPROACH, 8 IN.	Material			-176.9	\$89.00	(\$15,744.10)
	0130	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user liebhd overriding Payment Estimate Exception 3 on the current Payment Estimate.	176.9	\$89.00	\$15,744.10
	0280	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-4	\$465.00	(\$1,860.00)
	0280	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overriding Payment Estimate Exception 5 on the current Payment Estimate.	4	\$465.00	\$1,860.00
	0290	18 IN. OR ALLOWED	Material			-4	\$525.00	(\$2,100.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 7, 2025

Pay Estimate Created Date: December 30, 2024

Progress Estimate Number 15	Contract ID 230818-B02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start October 1, 2024 Pay Period End December 30, 2024	Original Contract Amount \$2,670,937.40 Net Change Order Amount (\$65,750.25) Current Contract Amount \$2,605,187.15
---------------------------------------	--	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3448		SUBSTITUTE GROUP B FLARED END SECTION						
	0290	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user liebhd overriding Payment Estimate Exception 6 on the current Payment Estimate.	4	\$525.00	\$2,100.00
	0300	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	Material			-6	\$465.00	(\$2,790.00)
	0300	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user liebhd overriding Payment Estimate Exception 7 on the current Payment Estimate.	6	\$465.00	\$2,790.00
	0440	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-4,371.586	\$81.00	(\$354,098.47)
	0440	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.	4,371.586	\$81.00	\$354,098.47
	0450	2 IN. PSST POST - 12 GA.	Material			-64	\$36.00	(\$2,304.00)
	0450	2 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user liebhd overriding Payment Estimate Exception 8 on the current Payment Estimate.	64	\$36.00	\$2,304.00
	0460	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material			-4	\$300.00	(\$1,200.00)
	0460	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user liebhd overriding Payment Estimate Exception 9 on the current Payment Estimate.	4	\$300.00	\$1,200.00
	0470	SH-FLAT SHEET	Material			-14	\$48.00	(\$672.00)
	0470	SH-FLAT SHEET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user liebhd overriding Payment Estimate Exception 10 on the current Payment Estimate.	14	\$48.00	\$672.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 7, 2025

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3448	FAS S202(59)	Slide repair, grading and pavement	3	RANDOLPH	from 0.2 mile south of County Road 2130 to Sweet Spring Creek

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J2S3448	Posted Item Pay	\$2,238.00	\$2,602,949.15	\$2,605,187.15
	Gross Item Adjustments	\$0.00	\$32,458.18	\$32,458.18
	Gross Item Pay	\$2,238.00	\$2,635,407.33	\$2,637,645.33
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	(\$12,166.15)	(\$12,166.15)



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on January 7, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2S3448, Item 5021333, Project Item Line Number 0440, Material Set 502133396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3448, Item 5021333, Project Item Line Number 0440, Material Set 502133396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3448, Item 6085008, Project Item Line Number 0130, Material Set 608500896, Material 1057JMFRPF - Prefomed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3448, Item 6085008, Project Item Line Number 0130, Material Set 608500896, Material 0501CCPA.A - Concrete, Pavement w/Air, Acceptance Action Generic 0501CCPA.A is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3448, Item 7320015A, Project Item Line Number 0280, Material Set 7320015A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3448, Item 7320018A, Project Item Line Number 0290, Material Set 7320018A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3448, Item 7320815A, Project Item Line Number 0300, Material Set 7320815A96, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3448, Item 9031270A, Project Item Line Number 0450, Material Set 9031270A96, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3448, Item 9031271A, Project Item Line Number 0460, Material Set 9031271A, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3448, Item 9035004A, Project Item Line Number 0470, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-B02	J2S3448	0001	0010	2013000	CLEARING AND GRUBBING	3.00	0.00	3.00	ACRE	3.00	\$8,250.00	\$24,750.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$29,500.00	\$29,500.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	113,970.00	0.00	113,970.00	CUYD	113,970.00	\$5.10	\$581,247.00
		0001	0040	2036000	COMPACTING EMBANKMENT	13,062.00	0.00	13,062.00	CUYD	13,062.00	\$2.50	\$32,655.00
		0001	0050	2037075	COMPACTING IN CUT	28.20	0.00	28.20	STA	28.20	\$445.00	\$12,549.00
		0001	0060	2063000	CLASS 3 EXCAVATION	86.00	40.00	126.00	CUYD	126.00	\$5.60	\$705.60
		0001	0070	2071000	LINEAR GRADING CLASS 1	2.60	5.00	7.60	STA	7.60	\$1,015.00	\$7,714.00
		0001	0080	2072000	LINEAR GRADING CLASS 2	1.70	0.00	1.70	STA	1.70	\$8,850.00	\$15,045.00
		0001	0090	2142000	FURNISHING ROCK FILL	18,451.00	-335.00	18,116.00	CUYD	18,116.00	\$35.00	\$634,060.00
		0001	0100	2143000	PLACING ROCK FILL	18,451.00	-335.00	18,116.00	CUYD	18,116.00	\$2.20	\$39,855.20
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	8,161.00	0.00	8,161.00	SQYD	8,161.00	\$13.85	\$113,029.85
		0001	0120	3105003	GRAVEL (A) OR CRUSHED STONE (B)	1,634.40	0.00	1,634.40	SQYD	1,634.40	\$14.50	\$23,698.80
		0001	0130	6085008	PAVED APPROACH, 8 IN.	140.20	36.70	176.90	SQYD	176.90	\$89.00	\$15,744.10
		0001	0140	6097000	ROCK LINING	12.00	0.00	12.00	CUYD	12.00	\$106.00	\$1,272.00
		0001	0150	6161005	CONSTRUCTION SIGNS	134.00	0.00	134.00	SQFT	134.00	\$15.00	\$2,010.00
		0001	0160	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	50.00	\$24.00	\$1,200.00
		0001	0170	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	8.00	\$165.00	\$1,320.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$235,000.00	\$235,000.00
		0001	0190	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-2.00	2.00	EA	2.00	\$600.00	\$1,200.00
		0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,941.00	0.00	5,941.00	LF	5,941.00	\$0.50	\$2,970.50
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,915.00	0.00	4,915.00	LF	4,915.00	\$0.50	\$2,457.50
		0001	0220	6240104A	SEPARATION GEOTEXTILE	7,169.00	1,231.00	8,400.00	SQYD	8,400.00	\$3.65	\$30,660.00
		0001	0230	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	41.50	-3.00	38.50	STA	38.50	\$300.00	\$11,550.00
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$18,500.00	\$18,500.00
		0001	0250	7250315A	15 IN. PIPE GROUP B	45.00	94.00	139.00	LF	139.00	\$67.00	\$9,313.00
		0001	0260	7250318A	18 IN. PIPE GROUP B	162.00	0.00	162.00	LF	162.00	\$63.00	\$10,206.00
		0001	0270	7250415	15 IN. PIPE GROUP C	206.00	0.00	206.00	LF	206.00	\$48.00	\$9,888.00
		0001	0280	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	2.00	4.00	EA	4.00	\$465.00	\$1,860.00
		0001	0290	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$525.00	\$2,100.00
		0001	0300	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	6.00	0.00	6.00	EA	6.00	\$465.00	\$2,790.00
		0001	0310	8025006	MULCHING	10.70	-3.20	7.50	ACRE	7.50	\$1,550.00	\$11,625.00
		0001	0320	8051000A	SEEDING - COOL SEASON GRASSES	6.10	1.40	7.50	ACRE	7.50	\$2,375.00	\$17,812.50
		0001	0330	8061003	SEDIMENT TRAP EXCAVATION	5.50	-5.50	0.00	CUYD	0.00	\$35.00	\$0.00
		0001	0340	8061004	SEDIMENT TRAP ROCK	7.40	-7.40	0.00	CUYD	0.00	\$55.00	\$0.00
		0001	0350	8061005	ROCK DITCH CHECK	3,855.00	-2,727.00	1,128.00	LF	1,128.00	\$12.00	\$13,536.00
		0001	0360	8061010A	TYPE B BERM	404.00	530.00	934.00	LF	934.00	\$2.80	\$2,615.20
		0001	0370	8061011	SLOPE DRAINS	312.00	-312.00	0.00	LF	0.00	\$35.00	\$0.00
		0001	0380	8061016	SEDIMENT REMOVAL	312.00	-197.00	115.00	CUYD	115.00	\$17.00	\$1,955.00
		0001	0390	8061017	TEMPORARY SEEDING	4.60	-4.60	0.00	ACRE	0.00	\$1,650.00	\$0.00
		0001	0400	8061019	SILT FENCE	4,474.00	-2,124.00	2,350.00	LF	2,350.00	\$2.80	\$6,580.00
		0001	0410	8061050	TYPE C BERM	367.00	-367.00	0.00	LF	0.00	\$38.00	\$0.00
		0001	0420	8064138	TYPE 2D EROSION CONTROL BLANKET	3,626.00	1,876.00	5,502.00	SQYD	5,502.00	\$2.00	\$11,004.00
		0003	0440	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	8,160.90	0.00	8,160.90	SQYD	8,160.90	\$81.00	\$661,032.90
		0040	0450	9031270A	2 IN. PSST POST - 12 GA.	64.00	0.00	64.00	LF	64.00	\$36.00	\$2,304.00
		0040	0460	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	4.00	0.00	4.00	EA	4.00	\$300.00	\$1,200.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-B02	J2S3448	0040	0470	9035004A	SH-FLAT SHEET	14.00	0.00	14.00	SQFT	14.00	\$48.00	\$672.00
Project J2S3448 - Total Value Posted to Date as of Report Generated Date												\$2,605,187.15
230818-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$2,605,187.15



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on January 7, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2S3448

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0350	8061005	ROCK DITCH CHECK	12/20/24	12/30/24	144.00	LF	Project	91+00		122+00		
0380	8061016	SEDIMENT REMOVAL	12/20/24	12/30/24	30.00	CUYD	Project	91+00		122+00		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230818-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3448	0040	COMPACTING EMBANKMENT	Material		2	Mar 4, 2024	SYSTEM	\$14,377.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Mar 4, 2024	SYSTEM	(\$14,377.50)				
					- Total			\$0.00				
			Material - Total			\$0.00						
			Other Item Adjustment	MDPA	2	Mar 4, 2024	burto4	(\$10,000.00)	Money withheld pending test results for Compacting Embankment.			
					3	Mar 15, 2024	burto4	\$10,000.00	\$10,000 withheld on Estimate 2 pending test results. Test results received, adjustment made to offset the previous adjustment.			
					MDPA - Total			\$0.00				
			Other Item Adjustment - Total			\$0.00						
			0040 - Total			\$0.00						
			0060	CLASS 3 EXCAVATION	Overrun	Overrun	9	Jul 16, 2024	SYSTEM	(\$224.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.60000 - 5.60000, 'is applied (if non-zero).	
							14	Sep 30, 2024	SYSTEM	\$224.00		
							Overrun - Total			\$0.00		
							Overrun - Total			\$0.00		
							0060 - Total			\$0.00		
			0070	LINEAR GRADING CLASS 1	Overrun	Overrun	12	Sep 3, 2024	SYSTEM	(\$5,075.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1015.00000 - 1015.00000, 'is applied (if non-zero).	
14	Sep 30, 2024	SYSTEM					\$5,075.00					
Overrun - Total							\$0.00					
Overrun - Total							\$0.00					
0070 - Total							\$0.00					
0090	FURNISHING ROCK FILL	Material		7	Jun 17, 2024	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				7	Jun 17, 2024	SYSTEM	(\$3,500.00)					
				- Total			\$0.00					
				Material - Total			\$0.00					
				0090 - Total			\$0.00					
0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		10	Aug 2, 2024	SYSTEM	\$113,029.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vierss overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				10	Aug 2, 2024	SYSTEM	(\$113,029.85)					
				- Total			\$0.00					
				Material - Total			\$0.00					
				0110 - Total			\$0.00					
0120	GRAVEL (A) OR CRUSHED STONE (B)	Material		10	Aug 2, 2024	SYSTEM	\$17,640.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vierss overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				10	Aug 2, 2024	SYSTEM	(\$17,640.70)					
				- Total			\$0.00					
				11	Aug 16, 2024	SYSTEM	\$22,837.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				11	Aug 16, 2024	SYSTEM	(\$22,837.50)					
				- Total			\$0.00					
				Material - Total			\$0.00					
0120 - Total			\$0.00									
0130	PAVED	Material		11	Aug 16,	SYSTEM	\$12,477.80	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Contract ID: 230818-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3448	0130	APPROACH, 8 IN.	Material			2024			Estimate Item Adjustment (0002) due to user burto4 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					11	Aug 16, 2024	SYSTEM	(\$12,477.80)						
					12	Sep 3, 2024	SYSTEM	\$15,744.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burto4 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					12	Sep 3, 2024	SYSTEM	(\$15,744.10)						
					13	Sep 17, 2024	SYSTEM	\$15,744.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burto4 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					13	Sep 17, 2024	SYSTEM	(\$15,744.10)						
					14	Sep 30, 2024	SYSTEM	\$15,744.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vierss overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Sep 30, 2024	SYSTEM	(\$15,744.10)						
					15	Dec 30, 2024	SYSTEM	\$15,744.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user liebhd overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					15	Dec 30, 2024	SYSTEM	(\$15,744.10)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	12	Sep 3, 2024	SYSTEM	(\$3,266.30)	
										14	Sep 30, 2024	SYSTEM	\$3,266.30	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',89.00000 - 89.00000', is applied (if non-zero).
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0130 - Total								\$0.00	
					0140	ROCK LINING	Material			11	Aug 16, 2024	SYSTEM	\$1,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burto4 overriding Payment Estimate Exception 7 on the current Payment Estimate.
										11	Aug 16, 2024	SYSTEM	(\$1,272.00)	
										- Total				
Material - Total										\$0.00				
0140 - Total								\$0.00						
0150	CONSTRUCTION SIGNS	Material			8	Jul 1, 2024	SYSTEM	\$2,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burto4 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jul 1, 2024	SYSTEM	(\$2,010.00)						
					9	Jul 16, 2024	SYSTEM	\$2,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burto4 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Jul 16, 2024	SYSTEM	(\$2,010.00)						
					10	Aug 2, 2024	SYSTEM	\$2,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vierss overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					10	Aug 2, 2024	SYSTEM	(\$2,010.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0150 - Total								\$0.00						
0160	CHANNELIZER (TRIM LINE)	Material			8	Jul 1, 2024	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burto4 overriding Payment Estimate Exception 2 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 230818-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2S3448	0160	CHANNELIZER (TRIM LINE)	Material		8	Jul 1, 2024	SYSTEM	(\$1,200.00)			
					9	Jul 16, 2024	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burto4 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					9	Jul 16, 2024	SYSTEM	(\$1,200.00)			
					10	Aug 2, 2024	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vierss overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					10	Aug 2, 2024	SYSTEM	(\$1,200.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0160 - Total								\$0.00		
	0170	TYPE III MOVEABLE BARRICADE	Material		8	Jul 1, 2024	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burto4 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					8	Jul 1, 2024	SYSTEM	(\$1,320.00)			
					9	Jul 16, 2024	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burto4 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					9	Jul 16, 2024	SYSTEM	(\$1,320.00)			
					10	Aug 2, 2024	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vierss overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					10	Aug 2, 2024	SYSTEM	(\$1,320.00)			
					- Total						
Material - Total								\$0.00			
0170 - Total								\$0.00			
0200	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		12	Sep 3, 2024	SYSTEM	\$2,376.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burto4 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				12	Sep 3, 2024	SYSTEM	(\$2,376.50)				
				- Total							
Material - Total								\$0.00			
0200 - Total								\$0.00			
0210	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		12	Sep 3, 2024	SYSTEM	\$1,966.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burto4 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				12	Sep 3, 2024	SYSTEM	(\$1,966.00)				
				- Total							
Material - Total								\$0.00			
0210 - Total								\$0.00			
0220	SEPARATION GEOTEXTILE	Material		6	Jun 3, 2024	SYSTEM	\$10,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burto4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				6	Jun 3, 2024	SYSTEM	(\$10,220.00)				
				- Total							
		Material - Total								\$0.00	
		Overrun	Overrun	8	Jul 1, 2024	SYSTEM	(\$4,493.15)				
		14	Sep 30, 2024	SYSTEM	\$4,493.15	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.65000 - 3.65000, 'is applied (if non-zero).					
Overrun - Total								\$0.00			



Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230818-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J2S3448	0220	SEPARATION GEOTEXTILE	Overrun - Total						\$0.00						
			0220 - Total						\$0.00						
	0250	15 IN. PIPE CULVERT GROUP B	Overrun	Overrun	9	Jul 16, 2024	SYSTEM	(\$6,298.00)							
					14	Sep 30, 2024	SYSTEM	\$6,298.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',67.00000 - 67.00000, 'is applied (if non-zero).						
					Overrun - Total						\$0.00				
					Overrun - Total						\$0.00				
	0250 - Total						\$0.00								
	0270	15 IN. PIPE CULVERT GROUP C	Material		9	Jul 16, 2024	SYSTEM	\$9,888.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burto4 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					9	Jul 16, 2024	SYSTEM	(\$9,888.00)							
					- Total						\$0.00				
					Material - Total						\$0.00				
	0270 - Total						\$0.00								
	0280	15 IN. GROUP B FLARED END SEC	Material		9	Jul 16, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burto4 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					9	Jul 16, 2024	SYSTEM	(\$1,860.00)							
					10	Aug 2, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vierss overriding Payment Estimate Exception 11 on the current Payment Estimate.						
					10	Aug 2, 2024	SYSTEM	(\$1,860.00)							
					11	Aug 16, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burto4 overriding Payment Estimate Exception 9 on the current Payment Estimate.						
					11	Aug 16, 2024	SYSTEM	(\$1,860.00)							
					12	Sep 3, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user burto4 overriding Payment Estimate Exception 11 on the current Payment Estimate.						
					12	Sep 3, 2024	SYSTEM	(\$1,860.00)							
					13	Sep 17, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burto4 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					13	Sep 17, 2024	SYSTEM	(\$1,860.00)							
					14	Sep 30, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vierss overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					14	Sep 30, 2024	SYSTEM	(\$1,860.00)							
					15	Dec 30, 2024	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					15	Dec 30, 2024	SYSTEM	(\$1,860.00)							
					- Total						\$0.00				
					Material - Total						\$0.00				
Overrun					Overrun	9	Jul 16, 2024	SYSTEM	(\$930.00)						
												14	Sep 30, 2024	SYSTEM	\$930.00
	Overrun - Total												\$0.00		
	Overrun - Total												\$0.00		



Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230818-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3448	0280 - Total							\$0.00	
	0290	18 IN. GROUP B FLARED END SEC	Material		9	Jul 16, 2024	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burto4 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Jul 16, 2024	SYSTEM	(\$2,100.00)	
					10	Aug 2, 2024	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vierss overriding Payment Estimate Exception 12 on the current Payment Estimate.
					10	Aug 2, 2024	SYSTEM	(\$2,100.00)	
					11	Aug 16, 2024	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burto4 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					11	Aug 16, 2024	SYSTEM	(\$2,100.00)	
					12	Sep 3, 2024	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user burto4 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					12	Sep 3, 2024	SYSTEM	(\$2,100.00)	
					13	Sep 17, 2024	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burto4 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					13	Sep 17, 2024	SYSTEM	(\$2,100.00)	
					14	Sep 30, 2024	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vierss overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Sep 30, 2024	SYSTEM	(\$2,100.00)	
					15	Dec 30, 2024	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user liebhd overriding Payment Estimate Exception 6 on the current Payment Estimate.
					15	Dec 30, 2024	SYSTEM	(\$2,100.00)	
					- Total				
	Material - Total							\$0.00	
	0290 - Total							\$0.00	
	0300	15 IN. GROUP C FLARED END SEC	Material		9	Jul 16, 2024	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user burto4 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Jul 16, 2024	SYSTEM	(\$2,790.00)	
					10	Aug 2, 2024	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vierss overriding Payment Estimate Exception 13 on the current Payment Estimate.
					10	Aug 2, 2024	SYSTEM	(\$2,790.00)	
					11	Aug 16, 2024	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burto4 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					11	Aug 16, 2024	SYSTEM	(\$2,790.00)	
					12	Sep 3, 2024	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user burto4 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					12	Sep 3, 2024	SYSTEM	(\$2,790.00)	
					13	Sep 17, 2024	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burto4 overriding Payment Estimate Exception 9 on the current Payment Estimate.
13					Sep 17, 2024	SYSTEM	(\$2,790.00)		
14					Sep 30, 2024	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vierss overriding Payment	



Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230818-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2S3448	0300	15 IN. GROUP C FLARED END SEC	Material						Estimate Exception 9 on the current Payment Estimate.		
					14	Sep 30, 2024	SYSTEM	(\$2,790.00)			
					15	Dec 30, 2024	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user liebhd overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					15	Dec 30, 2024	SYSTEM	(\$2,790.00)			
					- Total				\$0.00		
	Material - Total				\$0.00						
	0300 - Total				\$0.00						
	0320	SEEDING - COOL SEASON GRASSES	Material		4	Apr 2, 2024	SYSTEM	\$7,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burto4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Apr 2, 2024	SYSTEM	(\$7,125.00)			
					- Total				\$0.00		
					Material - Total				\$0.00		
					Overrun	Overrun	12	Sep 3, 2024	SYSTEM	(\$3,325.00)	
							14	Sep 30, 2024	SYSTEM	\$3,325.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2375.00000 - 2375.00000, 'is applied (if non-zero).
					Overrun - Total				\$0.00		
	Overrun - Total				\$0.00						
0320 - Total				\$0.00							
0350	ROCK DITCH CHECK	Material		1	Feb 16, 2024	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burto4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				1	Feb 16, 2024	SYSTEM	(\$360.00)				
				- Total				\$0.00			
				Material - Total				\$0.00			
0350 - Total				\$0.00							
0360	TYPE B BERM	Overrun	Overrun	2	Mar 4, 2024	SYSTEM	(\$212.80)				
				4	Apr 2, 2024	SYSTEM	(\$140.00)				
				12	Sep 3, 2024	SYSTEM	(\$1,131.20)				
				14	Sep 30, 2024	SYSTEM	\$1,484.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.80000 - 2.80000, 'is applied (if non-zero).			
				Overrun - Total				\$0.00			
Overrun - Total				\$0.00							
0360 - Total				\$0.00							
0400	SILT FENCE	Material		1	Feb 16, 2024	SYSTEM	\$6,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burto4 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				1	Feb 16, 2024	SYSTEM	(\$6,580.00)				
				- Total				\$0.00			
				Material - Total				\$0.00			
0400 - Total				\$0.00							
0420	TYPE 2D EROSION CONTROL BLANKET	Material		12	Sep 3, 2024	SYSTEM	\$11,004.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burto4 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				12	Sep 3, 2024	SYSTEM	(\$11,004.00)				
				13	Sep 17, 2024	SYSTEM	\$11,004.00	This adjustment offsets the original system-generated Material Payment			



Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230818-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J2S3448	0420	TYPE 2D EROSION CONTROL BLANKET	Material			2024			Estimate Item Adjustment (0005) due to user burto4 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
						13	Sep 17, 2024	SYSTEM	(\$11,004.00)						
						14	Sep 30, 2024	SYSTEM	\$11,004.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vierss overriding Payment Estimate Exception 10 on the current Payment Estimate.					
						14	Sep 30, 2024	SYSTEM	(\$11,004.00)						
				- Total								\$0.00			
				Material - Total								\$0.00			
				Overrun	Overrun	12	Sep 3, 2024	SYSTEM	(\$3,752.00)						
						14	Sep 30, 2024	SYSTEM	\$3,752.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.00000 - 2.00000, 'is applied (if non-zero).					
						Overrun - Total								\$0.00	
						Overrun - Total								\$0.00	
				0420 - Total								\$0.00			
				0440	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material		10	Aug 2, 2024	SYSTEM	\$330,516.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vierss overriding Payment Estimate Exception 4 on the current Payment Estimate.			
								10	Aug 2, 2024	SYSTEM	(\$330,516.45)				
							11	Aug 16, 2024	SYSTEM	\$661,032.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burto4 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
							11	Aug 16, 2024	SYSTEM	(\$661,032.90)					
							12	Sep 3, 2024	SYSTEM	\$661,032.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user burto4 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
							12	Sep 3, 2024	SYSTEM	(\$661,032.90)					
							13	Sep 17, 2024	SYSTEM	\$661,032.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burto4 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
							13	Sep 17, 2024	SYSTEM	(\$661,032.90)					
							14	Sep 30, 2024	SYSTEM	\$661,032.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vierss overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	14	Sep 30, 2024	SYSTEM				(\$661,032.90)								
	15	Dec 30, 2024	SYSTEM				\$354,098.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.							
	15	Dec 30, 2024	SYSTEM				(\$354,098.47)								
- Total								\$0.00							
Material - Total								\$0.00							
Other Item Adjustment	PCCS	12	Sep 3, 2024				burto4	\$4,898.88	Strength Adjustment for Lot 1.						
		12	Sep 3, 2024			burto4	\$3,364.03	Strength Adjustment for Lot 2.							
		13	Sep 17, 2024			burto4	\$4,023.88	Strength Adjustment for Lot 3.							
		13	Sep 17, 2024			burto4	\$4,239.03	Strength Adjustment for Lot 4.							
		PCCS - Total								\$16,525.82					
		PCCT				12	Sep 3, 2024	burto4	\$4,898.88	Thickness Adjustment for Lot 1.					
12	Sep 3, 2024					burto4	\$3,364.03	Thickness Adjustment for Lot 2.							



Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230818-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3448	0440	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Other Item Adjustment	PCCT		2024								
					13	Sep 17, 2024	burtoc4	\$4,023.88	Thickness Adjustment for Lot 3					
					13	Sep 17, 2024	burtoc4	\$3,645.57	Thickness Adjustment for Lot 4.					
					PCCT - Total							\$15,932.36		
					Other Item Adjustment - Total							\$32,458.18		
					0440 - Total							\$32,458.18		
					0450	2 IN. PSST POST - 12 GA.	Material			11	Aug 16, 2024	SYSTEM	\$2,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burtoc4 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										11	Aug 16, 2024	SYSTEM	(\$2,304.00)	
										12	Sep 3, 2024	SYSTEM	\$2,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user burtoc4 overriding Payment Estimate Exception 15 on the current Payment Estimate.
										12	Sep 3, 2024	SYSTEM	(\$2,304.00)	
										13	Sep 17, 2024	SYSTEM	\$2,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burtoc4 overriding Payment Estimate Exception 11 on the current Payment Estimate.
										13	Sep 17, 2024	SYSTEM	(\$2,304.00)	
										14	Sep 30, 2024	SYSTEM	\$2,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vierss overriding Payment Estimate Exception 11 on the current Payment Estimate.
										14	Sep 30, 2024	SYSTEM	(\$2,304.00)	
										15	Dec 30, 2024	SYSTEM	\$2,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user liebhd overriding Payment Estimate Exception 8 on the current Payment Estimate.
15	Dec 30, 2024	SYSTEM	(\$2,304.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0450 - Total										\$0.00				
0460	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material								11	Aug 16, 2024	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burtoc4 overriding Payment Estimate Exception 13 on the current Payment Estimate.
										11	Aug 16, 2024	SYSTEM	(\$1,200.00)	
					12	Sep 3, 2024	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user burtoc4 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					12	Sep 3, 2024	SYSTEM	(\$1,200.00)						
					13	Sep 17, 2024	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burtoc4 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Sep 17, 2024	SYSTEM	(\$1,200.00)						
					14	Sep 30, 2024	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vierss overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					14	Sep 30, 2024	SYSTEM	(\$1,200.00)						
					15	Dec 30, 2024	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user liebhd overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					15	Dec 30, 2024	SYSTEM	(\$1,200.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		



Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 230818-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3448	0460 - Total							\$0.00	
	0470	SH-FLAT SHEET	Material		11	Aug 16, 2024	SYSTEM	\$648.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user burtoc4 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					11	Aug 16, 2024	SYSTEM	(\$648.00)	
					12	Sep 3, 2024	SYSTEM	\$672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user burtoc4 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					12	Sep 3, 2024	SYSTEM	(\$672.00)	
					13	Sep 17, 2024	SYSTEM	\$672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burtoc4 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					13	Sep 17, 2024	SYSTEM	(\$672.00)	
					14	Sep 30, 2024	SYSTEM	\$672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vierss overriding Payment Estimate Exception 13 on the current Payment Estimate.
					14	Sep 30, 2024	SYSTEM	(\$672.00)	
					15	Dec 30, 2024	SYSTEM	\$672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user liebhd overriding Payment Estimate Exception 10 on the current Payment Estimate.
					15	Dec 30, 2024	SYSTEM	(\$672.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	0470 - Total							\$0.00	
J2S3448 - Total								\$32,458.18	
Overall - Total								\$32,458.18	



Contract Adjustments for Contract - 230818-B02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
10	J2S3448	Other Contract Adjustment	OTHR	(\$40,000.00)	100	Aug 2, 2024	viess	missing QC and material information
10 - Total					(\$40,000.00)			
14	J2S3448	Other Contract Adjustment	CBIR	\$27,833.85	100	Sep 30, 2024	viess	See Doc Record
14 - Total					\$27,833.85			
Overall - Total					(\$12,166.15)			