



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 19, 2025

Pay Estimate Created Date: June 17, 2025

Progress Estimate Number 20	Contract ID Prime Contractor	230818-C01 Ideker, Inc.	Pay Period Start Pay Period End	March 2, 2025 June 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$4,840,780.14 (\$72,726.41) \$4,768,053.73
--------------------------------	---------------------------------	----------------------------	------------------------------------	--------------------------------	--	---

Approval Date					By User
June 17, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				hessec2
June 17, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				ilesb1
June 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024	October 30, 2024	100.43%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	September 7, 2023	September 7, 2023					
Letting Date	August 18, 2023	August 18, 2023					
Notice to Proceed Date	October 9, 2023	October 9, 2023	Milestone - Calendar Time J4S3361	January 19, 2025	January 19, 2025	Milestone Complete	
Work Began Date	April 3, 2024	April 3, 2024	Milestone - Calendar Time JKR0141	September 26, 2024	September 26, 2024	Milestone Complete	
			Milestone - Calendar Time J4S3411	October 30, 2024	October 30, 2024	Milestone Complete	

Contract Total Pay For Estimate No. 20			
	This Estimate	Previous	To Date
230818-C01			
Total Posted Items Pay	\$1,092.00	\$4,787,522.44	\$4,788,614.44
Gross Item Adjustments	\$0.00	(\$135,086.25)	(\$135,086.25)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$4,652,436.19	\$4,653,528.19

Contract Total Payable This Estimate: \$1,092.00

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3361	0100	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	391	\$2,737.00
Project J4S3361 - Total							\$2,737.00
J4S3411	0270	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	-336	(\$2,352.00)
Project J4S3411 - Total							(\$2,352.00)
JKR0141	0760	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	101	\$707.00
Project JKR0141 - Total							\$707.00
Overall - Total							\$1,092.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3411	0530	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '-1.98079' is applied (if non-zero).	-261.52000	\$76.64	(\$20,042.69)
	0530	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	261.52000	\$76.64	\$20,042.69

Total	\$0.00
-------	--------



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3361	FAS S303(73)	Resurface	FF	JACKSON	from Rte. 7 to Webb Road near Blue Springs
J4S3411	FAS S303(48)	Resurface	I-70 OR	JACKSON	I-70 north and south outer roads from 0.5 mile west of Woods Chapel Road to the Lafayette County line
JKR0141	FAF-13-3 (90)	Resurface	13	LAFAYETTE	from Burns School Road to Rte. 20
Totals by Job Numbers					
J4S3361			This Estimate	Previous	To Date
	Posted Item Pay		\$2,737.00	\$1,212,522.00	\$1,215,259.00
	Gross Item Adjustments		\$0.00	(\$52,661.24)	(\$52,661.24)
	Gross Item Pay		\$2,737.00	\$1,159,860.76	\$1,162,597.76
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J4S3411			This Estimate	Previous	To Date
	Posted Item Pay		(\$2,352.00)	\$1,638,802.62	\$1,636,450.62
	Gross Item Adjustments		\$0.00	(\$42,947.95)	(\$42,947.95)
	Gross Item Pay		(\$2,352.00)	\$1,595,854.67	\$1,593,502.67
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JKR0141			This Estimate	Previous	To Date
	Posted Item Pay		\$707.00	\$1,936,197.82	\$1,936,904.82
	Gross Item Adjustments		\$0.00	(\$39,477.06)	(\$39,477.06)
	Gross Item Pay		\$707.00	\$1,896,720.76	\$1,897,427.76
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 230818-C01, Contract Project J4S3411, Project Item Line Number 0530, Contract Line Item Number 0530, Item 4011211, Minor Item.	Overpayment was made on this item waiting on the final estimate to correct the error.	hessec2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-C01	J4S3361	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$6,556.00	\$6,556.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	3.00	2.30	5.30	100F	5.30	\$623.00	\$3,301.90
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	569.50	1,032.12	1,601.62	TONS	1,601.62	\$105.00	\$168,170.10
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	4.00	0.00	4.00	TONS	4.00	\$951.00	\$3,804.00
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	8,816.80	-29.28	8,787.52	TONS	8,787.52	\$74.27	\$652,649.11
		0001	0060	4071005	TACK COAT	9,920.00	-1,205.00	8,715.00	GAL	8,715.00	\$3.15	\$27,452.25
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0080	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	133.90	-133.90	0.00	TONS	0.00	\$673.01	\$0.00
		0001	0090	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	607.10	-607.10	0.00	SQYD	0.00	\$71.70	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	869.00	391.00	1,260.00	SQFT	1,260.00	\$7.00	\$8,820.00
		0001	0110	6161025	CHANNELIZER (TRIM-LINE)	85.00	-67.00	18.00	EA	18.00	\$11.00	\$198.00
		0001	0120	6161040	FLASHING ARROW PANEL	2.00	-2.00	0.00	EA	0.00	\$125.00	\$0.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,600.00	\$7,200.00
		0001	0140	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$110,655.76	\$0.00
		0001	0141	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$87,895.76	\$87,895.76
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	98,272.00	0.00	98,272.00	LF	98,272.00	\$0.14	\$13,758.08
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	64,048.00	13,858.00	77,906.00	LF	77,906.00	\$0.14	\$10,906.84
		0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,510.00	166.00	2,676.00	SQYD	2,676.00	\$10.41	\$27,857.16
		0010	0190	6061060	MGS GUARDRAIL	200.00	0.00	200.00	LF	200.00	\$23.50	\$4,700.00
		0010	0200	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	4,038.00	100.00	4,138.00	LF	4,138.00	\$28.10	\$116,277.80
		0010	0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	16.00	0.00	16.00	EA	16.00	\$2,997.00	\$47,952.00
		0001	5001	6189901	MISC.New Line for Contract Bond	0.00	1.00	1.00	LS	1.00	\$22,760.00	\$22,760.00
Project J4S3361 - Total Value Posted to Date as of Report Generated Date												\$1,215,259.00
J4S3411	0001	0220	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,200.00	\$4,200.00	
		0230	2153000	SHAPING SLOPES, CLASS III	6.00	2.00	8.00	100F	8.00	\$623.00	\$4,984.00	
		0240	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,689.80	-627.95	2,061.85	TONS	2,061.85	\$37.45	\$77,216.28	
		0250	4071005	TACK COAT	17,038.00	-4,083.00	12,955.00	GAL	12,955.00	\$3.68	\$47,674.40	
		0260	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00	
		0270	6161005	CONSTRUCTION SIGNS	1,335.00	-336.00	999.00	SQFT	999.00	\$7.00	\$6,993.00	
		0280	6161025	CHANNELIZER (TRIM-LINE)	268.00	-143.00	125.00	EA	125.00	\$11.00	\$1,375.00	
		0290	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$2,300.00	\$4,600.00	
		0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$159,786.56	\$159,786.56	
		0310	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	117.00	93.00	210.00	LF	210.00	\$28.00	\$5,880.00	
		0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	21.00	-3.00	18.00	EA	18.00	\$245.00	\$4,410.00	
		0330	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00	
		0340	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	12.00	26.00	38.00	EA	38.00	\$245.00	\$9,310.00	
		0350	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	62.00	-39.00	23.00	EA	23.00	\$10.00	\$230.00	
		0360	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	49,130.00	-105.00	49,025.00	LF	49,025.00	\$0.22	\$10,785.50	
		0370	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	73,014.00	-3,590.40	69,423.60	LF	69,423.60	\$0.26	\$18,050.14	
		0380	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	91.00	5.00	96.00	LF	96.00	\$17.00	\$1,632.00	
		0390	6209902	MISC.PREFORMED THERMOPLASTIC BIKE SYMBOL	7.00	0.00	7.00	EA	7.00	\$425.00	\$2,975.00	
		0400	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	52,814.00	5,805.00	58,619.00	SQYD	58,619.00	\$2.13	\$124,858.47	
		0410	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,848.00	-1,007.00	3,841.00	SQYD	3,841.00	\$8.03	\$30,843.23	
		0420	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	46.40	0.00	46.40	STA	46.40	\$136.65	\$6,340.56	
		0430	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	9.90	0.00	9.90	STA	9.90	\$580.53	\$5,747.25	
		0440	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,600.00	-12.50	1,587.50	LF	1,587.50	\$28.10	\$44,608.75	
		0450	6061080	MGS END ANCHOR	4.00	-4.00	0.00	EA	0.00	\$1,282.00	\$0.00	
		0460	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	2.00	10.00	EA	10.00	\$2,997.00	\$29,970.00	
		0470	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	0.40	CUYD	0.40	\$1,848.00	\$739.20	
		0480	9031220	PIPE POSTS	190.00	0.00	190.00	LB	190.00	\$11.00	\$2,090.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-C01	J4S3411	0040	0490	9031270A	2 IN. PSST POST - 12 GA.	78.00	0.00	78.00	LF	78.00	\$10.00	\$780.00
		0040	0500	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	6.00	0.00	6.00	EA	6.00	\$72.00	\$432.00
		0040	0510	9035004A	SH-FLAT SHEET	38.00	0.00	38.00	SQFT	38.00	\$20.00	\$760.00
		0050	0520	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	483.20	-60.77	422.43	TONS	422.43	\$106.31	\$44,908.53
		0051	0530	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	1,350.30	-127.52	1,222.78	TONS	1,222.78	\$78.62	\$96,134.96
		0051	0540	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	764.40	101.63	866.03	TONS	866.03	\$82.21	\$71,196.33
		0051	0550	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	506.30	-46.30	460.00	TONS	460.00	\$108.36	\$49,845.60
		0052	0560	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,872.10	-449.82	4,422.28	TONS	4,422.28	\$88.17	\$389,912.43
		0053	0570	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	575.90	-575.90	0.00	TONS	0.00	\$106.36	\$0.00
		0054	0580	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	780.00	207.73	987.73	TONS	987.73	\$95.90	\$94,723.31
		0055	0590	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	899.20	64.62	963.82	TONS	963.82	\$79.38	\$76,508.03
		0056	0600	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	313.40	43.32	356.72	TONS	356.72	\$116.04	\$41,393.79
		0057	0610	4011208	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-2)	735.70	-735.70	0.00	TONS	0.00	\$127.80	\$0.00
		0053	5002	1046001	VALUE ENGINEERING	0.00	0.00	0.00	L S	0.00	\$20,760.90	\$0.00
		0053	5101	1046001	VALUE ENGINEERING	0.00	1.00	1.00	L S	1.00	\$20,760.90	\$20,760.90
		0057	5102	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	0.00	901.68	901.68	TONS	901.68	\$127.80	\$115,234.70
Project J4S3411 - Total Value Posted to Date as of Report Generated Date												\$1,615,889.92
JKR0141	0001	0620	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,100.00	\$2,100.00	
	0001	0630	2153000	SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	5.00	\$623.00	\$3,115.00	
	0001	0640	3049910	MISC.Permanent Aggregate Edge Treatment	485.00	881.89	1,366.89	TONS	1,366.89	\$86.75	\$118,577.71	
	0001	0650	3109910	MISC.TYPE 5 AGGREGATE FOR SHOULDERS & ENTRANCES	103.00	0.00	103.00	TONS	103.00	\$90.55	\$9,326.65	
	0001	0660	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	12,730.70	-260.10	12,470.60	TONS	12,470.60	\$95.46	\$1,190,443.48	
	0001	0670	4071005	TACK COAT	9,099.00	-938.00	8,161.00	GAL	8,161.00	\$4.46	\$36,398.06	
	0001	0680	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00	
	0001	0690	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	733.00	46.00	779.00	SQYD	779.00	\$270.70	\$210,875.30	
	0001	0700	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	73.00	-73.00	0.00	SQYD	0.00	\$37.80	\$0.00	
	0001	0710	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	73.00	-73.00	0.00	SQYD	0.00	\$1.00	\$0.00	
	0001	0720	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,197.00	1,116.00	3,313.00	LF	3,313.00	\$1.00	\$3,313.00	
	0001	0730	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,520.00	39.00	1,559.00	EA	1,559.00	\$6.60	\$10,289.40	
	0001	0740	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	114.00	-47.50	66.50	TONS	66.50	\$216.79	\$14,416.54	
	0001	0750	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	342.20	-189.00	153.20	SQYD	153.20	\$116.54	\$17,853.93	
	0001	0760	6161005	CONSTRUCTION SIGNS	934.00	101.00	1,035.00	SQFT	1,035.00	\$7.00	\$7,245.00	
	0001	0770	6161025	CHANNELIZER (TRIM-LINE)	300.00	-170.00	130.00	EA	130.00	\$11.00	\$1,430.00	
	0001	0780	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$1,900.00	\$3,800.00	
	0001	0790	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$182,678.25	\$182,678.25	
	0001	0800	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	39,395.00	0.00	39,395.00	LF	39,395.00	\$0.22	\$8,666.90	
	0001	0810	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	55,556.00	0.00	55,556.00	LF	55,556.00	\$0.22	\$12,222.32	
	0001	0830	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,943.00	-271.51	1,671.49	SQYD	1,671.49	\$18.39	\$30,738.70	
	0001	0840	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	495.80	8.00	503.80	STA	503.80	\$38.97	\$19,633.09	
	0001	0850	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	275.20	0.00	275.20	STA	275.20	\$93.65	\$25,772.48	
	0010	0860	6061060	MGS GUARDRAIL	188.00	0.00	188.00	LF	188.00	\$23.50	\$4,418.00	
	0010	0870	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	3.00	\$3,200.00	\$9,600.00	
	0010	0880	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$2,997.00	\$8,991.00	
Project JKR0141 - Total Value Posted to Date as of Report Generated Date												\$1,936,904.79
230818-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$4,768,053.71



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3361

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0100	6161005	CONSTRUCTION SIGNS	6/12/25	6/17/25	1	391.00	SQFT	Change Order 0010 pay.	0		0.002		

Project: J4S3411

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0270	6161005	CONSTRUCTION SIGNS	6/12/25	6/17/25	1	-336.00	SQFT	Change Order 0010 pay	0		0.002		

Project: JKR0141

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0760	6161005	CONSTRUCTION SIGNS	6/12/25	6/17/25	1	101.00	SQFT	Change Order 0010 pay	0		0.002		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3361	0030	MISC. AGGREGATE FOR BASE	Material		11	Oct 16, 2024	SYSTEM	(\$59,797.50)	
					11	Oct 16, 2024	SYSTEM	\$59,797.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$59,797.50)	
					12	Nov 1, 2024	SYSTEM	\$59,797.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$59,797.50)	
					13	Nov 18, 2024	SYSTEM	\$59,797.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$59,797.50)	
					14	Dec 2, 2024	SYSTEM	\$59,797.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$59,797.50)	
					15	Dec 16, 2024	SYSTEM	\$59,797.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Jan 2, 2025	SYSTEM	(\$59,797.50)	
					16	Jan 2, 2025	SYSTEM	\$59,797.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Jan 15, 2025	SYSTEM	(\$168,170.10)	
					17	Jan 15, 2025	SYSTEM	\$168,170.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
0050		BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		11	Oct 16, 2024	SYSTEM	(\$652,649.11)	
					11	Oct 16, 2024	SYSTEM	\$652,649.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$652,649.11)	
					12	Nov 1, 2024	SYSTEM	\$652,649.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$652,649.11)	
					13	Nov 18, 2024	SYSTEM	\$652,649.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$652,649.11)	
					14	Dec 2, 2024	SYSTEM	\$652,649.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$652,649.11)	
					15	Dec 16, 2024	SYSTEM	\$652,649.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	ACAD	11	Oct 16, 2024	hessec2	(\$42,443.72)	AC Adjustment Line No. 0050



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3361	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD					Installed Quantity = 8787.52 tons @ 4.6% (Virgin) X -105 (diff) = -\$42,443.72				
					18	Feb 3, 2025	hessec2	(\$35,984.89)	Corrected AC Adjustment Line No. 0050 Installed Quantity on Estimate 0011 = 8787.52 (tons) @ 3.9% (virgin) X -105 (difference) = -\$35,984.89				
					18	Feb 3, 2025	hessec2	\$42,443.72	The wrong Virgin AC content (4.6%) was used on Estimate 0011, this is to take that adjustment off and a new one will be made.				
				ACAD - Total					(\$35,984.89)				
				Other Item Adjustment - Total					(\$35,984.89)				
				Price FUEL		11	Oct 16, 2024	SYSTEM	(\$17,738.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total					(\$17,738.14)				
				Price FUEL - Total					(\$17,738.14)				
				0050 - Total					(\$53,723.03)				
				0060	TACK COAT	Material		11	Oct 16, 2024	SYSTEM	(\$27,452.25)		
								11	Oct 16, 2024	SYSTEM	\$27,452.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hessec2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
	12	Nov 1, 2024	SYSTEM					(\$27,452.25)					
	12	Nov 1, 2024	SYSTEM					\$27,452.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
	13	Nov 18, 2024	SYSTEM					(\$27,452.25)					
	13	Nov 18, 2024	SYSTEM					\$27,452.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
	- Total								\$0.00				
	Material - Total								\$0.00				
	0060 - Total								\$0.00				
	0150	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material						12	Nov 1, 2024	SYSTEM	(\$11,006.52)	
									12	Nov 1, 2024	SYSTEM	\$11,006.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
									13	Nov 18, 2024	SYSTEM	(\$11,006.52)	
				13	Nov 18, 2024	SYSTEM	\$11,006.52		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
				14	Dec 2, 2024	SYSTEM	(\$11,006.52)						
14				Dec 2, 2024	SYSTEM	\$11,006.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.						
- Total					\$0.00								
Material - Total					\$0.00								
Other Item Adjustment				REFL	15	Dec 16, 2024	hessec2		\$618.43	Reflectivity Adjustment Line No. 0150 80% = \$0.00 100% = \$0.00 105% = \$618.43			
REFL - Total					\$618.43								
Other Item Adjustment - Total					\$618.43								
0150 - Total					\$618.43								
0160	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		12	Nov 1, 2024	SYSTEM	(\$8,725.50)						
				12	Nov 1, 2024	SYSTEM	\$8,725.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment					



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3361	0160	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material						Estimate Exception 26 on the current Payment Estimate.			
				13	Nov 18, 2024	SYSTEM	(\$8,725.50)					
				13	Nov 18, 2024	SYSTEM	\$8,725.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
				14	Dec 2, 2024	SYSTEM	(\$8,725.50)					
				14	Dec 2, 2024	SYSTEM	\$8,725.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
			- Total				\$0.00					
			Material - Total				\$0.00					
			Other Item Adjustment	REFL	15	Dec 16, 2024	hessec2	\$364.59	Reflectivity Adjustment Line No. 0150 80% = \$0.00 100% = \$0.00 105% = \$364.59			
									19	Mar 3, 2025	hessec2	\$443.36
					19	Mar 3, 2025	hessec2	(\$364.59)				
									REFL - Total			
				Other Item Adjustment - Total				\$443.36				
			0160 - Total								\$443.36	
			0190	MGS GUARDRAIL	Construction Stockpile		4	May 1, 2024	SYSTEM	(\$2,840.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total						(\$2,840.00)					
	Construction Stockpile - Total						(\$2,840.00)					
	Construction Stockpile STMI				2	Apr 2, 2024	SYSTEM	\$2,840.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total				\$2,840.00						
		Construction Stockpile STMI - Total				\$2,840.00						
	Material				4	May 1, 2024	SYSTEM	(\$4,700.00)				
					4	May 1, 2024	SYSTEM	\$4,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
		- Total				\$0.00						
		Material - Total				\$0.00						
	0190 - Total								\$0.00			
0200	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile				3	Apr 15, 2024	SYSTEM	(\$54,018.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						4	May 1, 2024	SYSTEM	(\$13,617.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				(\$67,636.50)			
		Construction Stockpile - Total				(\$67,636.50)						
		Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$67,636.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total				\$67,636.50					
			Construction Stockpile STMI - Total				\$67,636.50					
		Material		3	Apr 15, 2024	SYSTEM	(\$90,622.50)					
				3	Apr 15, 2024	SYSTEM	\$90,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				4	May 1, 2024	SYSTEM	(\$113,467.80)					



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3361	0200	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		4	May 1, 2024	SYSTEM	\$113,467.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
		0200 - Total						\$0.00	
	0210	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Apr 15, 2024	SYSTEM	(\$14,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					4	May 1, 2024	SYSTEM	(\$14,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$29,600.00)	
			Construction Stockpile - Total					(\$29,600.00)	
			Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$29,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$29,600.00	
			Construction Stockpile STMI - Total					\$29,600.00	
			Material		3	Apr 15, 2024	SYSTEM	(\$23,976.00)	
					3	Apr 15, 2024	SYSTEM	\$23,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	May 1, 2024	SYSTEM	(\$47,952.00)	
					4	May 1, 2024	SYSTEM	\$47,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
		0210 - Total						\$0.00	
	J4S3361 - Total							(\$52,661.24)	
	J4S3411	MISC. AGGREGATE FOR BASE	Material		9	Sep 16, 2024	SYSTEM	(\$19,665.74)	
					9	Sep 16, 2024	SYSTEM	\$19,665.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$39,179.82)	
					10	Oct 1, 2024	SYSTEM	\$39,179.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$39,179.82)	
					11	Oct 16, 2024	SYSTEM	\$39,179.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$39,179.82)	
					12	Nov 1, 2024	SYSTEM	\$39,179.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$39,179.82)	
					13	Nov 18, 2024	SYSTEM	\$39,179.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$39,179.82)	
					14	Dec 2, 2024	SYSTEM	\$39,179.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$39,179.82)	
					15	Dec 16, 2024	SYSTEM	\$39,179.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3411	0240	MISC. AGGREGATE FOR BASE	Material						Estimate Exception 2 on the current Payment Estimate.
					16	Jan 2, 2025	SYSTEM	(\$39,179.82)	
					16	Jan 2, 2025	SYSTEM	\$39,179.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Jan 15, 2025	SYSTEM	(\$77,216.28)	
					17	Jan 15, 2025	SYSTEM	\$77,216.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Feb 3, 2025	SYSTEM	(\$2,316.28)	
					18	Feb 3, 2025	SYSTEM	\$2,316.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0240 - Total			\$0.00	
	0250	TACK COAT	Material		8	Sep 3, 2024	SYSTEM	(\$15,893.92)	
					8	Sep 3, 2024	SYSTEM	\$15,893.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$40,995.20)	
					9	Sep 16, 2024	SYSTEM	\$40,995.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
10					Oct 1, 2024	SYSTEM	(\$40,995.20)		
10					Oct 1, 2024	SYSTEM	\$40,995.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
11					Oct 16, 2024	SYSTEM	(\$40,995.20)		
11					Oct 16, 2024	SYSTEM	\$40,995.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hessec2 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
12					Nov 1, 2024	SYSTEM	(\$40,995.20)		
12					Nov 1, 2024	SYSTEM	\$40,995.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
13					Nov 18, 2024	SYSTEM	(\$40,995.20)		
13					Nov 18, 2024	SYSTEM	\$40,995.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total					\$0.00				
0250 - Total			\$0.00						
	0260	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material	12	Nov 1, 2024	SYSTEM	(\$5,000.00)		
				12	Nov 1, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				13	Nov 18, 2024	SYSTEM	(\$5,000.00)		
				13	Nov 18, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0260 - Total			\$0.00						



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3411	0280	CHANNELIZER (TRIM-LINE)	Material		17	Jan 15, 2025	SYSTEM	(\$1,375.00)	
					17	Jan 15, 2025	SYSTEM	\$1,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0280 - Total			\$0.00	
	0290	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		12	Nov 1, 2024	SYSTEM	(\$4,600.00)	
					12	Nov 1, 2024	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hessec2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$4,600.00)	
					13	Nov 18, 2024	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hessec2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					- Total			\$0.00	
	Material - Total			\$0.00					
	0290 - Total			\$0.00					
	0310	PREF THERMO PVMT MARK, 24 IN WHIT	Material		10	Oct 1, 2024	SYSTEM	(\$672.00)	
					10	Oct 1, 2024	SYSTEM	\$672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$3,276.00)	
					11	Oct 16, 2024	SYSTEM	\$3,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hessec2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$3,276.00)	
					12	Nov 1, 2024	SYSTEM	\$3,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hessec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$3,276.00)	
					13	Nov 18, 2024	SYSTEM	\$3,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hessec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$3,276.00)	
					14	Dec 2, 2024	SYSTEM	\$3,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$3,276.00)	
15					Dec 16, 2024	SYSTEM	\$3,276.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total			\$0.00						
0310 - Total			\$0.00						
0320	PREF THERMO PVMT MARK, LT/RT ARROW	Material		11	Oct 16, 2024	SYSTEM	(\$4,655.00)		
				11	Oct 16, 2024	SYSTEM	\$4,655.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hessec2 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				12	Nov 1, 2024	SYSTEM	(\$4,655.00)		
				12	Nov 1, 2024	SYSTEM	\$4,655.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hessec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				13	Nov 18, 2024	SYSTEM	(\$4,655.00)		



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3411	0320	PREF THERMO PVMT MARK, LT/RT ARROW	Material			2024			
					13	Nov 18, 2024	SYSTEM	\$4,655.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hessec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$4,655.00)	
					14	Dec 2, 2024	SYSTEM	\$4,655.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$4,655.00)	
					15	Dec 16, 2024	SYSTEM	\$4,655.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0320 - Total			\$0.00	
	0330	PREF THERMO PVMT MARK, R/R XING	Material		11	Oct 16, 2024	SYSTEM	(\$3,000.00)	
					11	Oct 16, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hessec2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$3,000.00)	
					12	Nov 1, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hessec2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$3,000.00)	
					13	Nov 18, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hessec2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$3,000.00)	
					14	Dec 2, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$3,000.00)	
					15	Dec 16, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0330 - Total			\$0.00	
	0340	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		11	Oct 16, 2024	SYSTEM	(\$2,940.00)	
					11	Oct 16, 2024	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hessec2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$2,940.00)	
					12	Nov 1, 2024	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hessec2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$2,940.00)	
					13	Nov 18, 2024	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hessec2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$2,940.00)	
					14	Dec 2, 2024	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hessec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$2,940.00)	



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3411	0340	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material			2024			
					15	Dec 16, 2024	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0340 - Total			\$0.00	
	0350	PREF THERMO PVMT MARK, YIELD TRIAN	Material		11	Oct 16, 2024	SYSTEM	(\$230.00)	
					11	Oct 16, 2024	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hessec2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$230.00)	
					12	Nov 1, 2024	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hessec2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$230.00)	
					13	Nov 18, 2024	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hessec2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$230.00)	
					14	Dec 2, 2024	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hessec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$230.00)	
					15	Dec 16, 2024	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0350 - Total			\$0.00	
0360	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		10	Oct 1, 2024	SYSTEM	(\$6,145.04)		
				10	Oct 1, 2024	SYSTEM	\$6,145.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				11	Oct 16, 2024	SYSTEM	(\$9,423.04)		
				11	Oct 16, 2024	SYSTEM	\$9,423.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hessec2 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				12	Nov 1, 2024	SYSTEM	(\$9,423.04)		
				12	Nov 1, 2024	SYSTEM	\$9,423.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hessec2 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				13	Nov 18, 2024	SYSTEM	(\$9,423.04)		
				13	Nov 18, 2024	SYSTEM	\$9,423.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hessec2 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				14	Dec 2, 2024	SYSTEM	(\$9,423.04)		
				14	Dec 2, 2024	SYSTEM	\$9,423.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hessec2 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
				Other Item Adjustment	REFL	18	Feb 3, 2025	hessec2	\$425.84



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3411	0360	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment						100% = \$0.00 105% = \$425.84	
				REFL - Total				\$425.84		
				Other Item Adjustment - Total				\$425.84		
				0360 - Total				\$425.84		
	0370	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		10	Oct 1, 2024	SYSTEM	(\$7,864.48)		
					10	Oct 1, 2024	SYSTEM	\$7,864.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					11	Oct 16, 2024	SYSTEM	(\$12,091.30)		
					11	Oct 16, 2024	SYSTEM	\$12,091.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hessec2 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					12	Nov 1, 2024	SYSTEM	(\$12,091.30)		
					12	Nov 1, 2024	SYSTEM	\$12,091.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hessec2 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					13	Nov 18, 2024	SYSTEM	(\$12,091.30)		
					13	Nov 18, 2024	SYSTEM	\$12,091.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hessec2 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					14	Dec 2, 2024	SYSTEM	(\$12,091.30)		
					14	Dec 2, 2024	SYSTEM	\$12,091.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hessec2 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
				Other Item Adjustment	REFL	18	Feb 3, 2025	hessec2	\$391.25	Reflectivity Adjustment Line No. 0370 80% = \$0.00 100% = \$0.00 105% = \$391.25
									\$391.25	
									\$391.25	
									REFL - Total	
Other Item Adjustment - Total				\$391.25						
0370 - Total				\$391.25						
0380	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material		11	Oct 16, 2024	SYSTEM	(\$1,547.00)			
				11	Oct 16, 2024	SYSTEM	\$1,547.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hessec2 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
				12	Nov 1, 2024	SYSTEM	(\$1,547.00)			
				12	Nov 1, 2024	SYSTEM	\$1,547.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hessec2 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
				13	Nov 18, 2024	SYSTEM	(\$1,547.00)			
				13	Nov 18, 2024	SYSTEM	\$1,547.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hessec2 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
				14	Dec 2, 2024	SYSTEM	(\$1,547.00)			
				14	Dec 2, 2024	SYSTEM	\$1,547.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hessec2 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
				15	Dec 16, 2024	SYSTEM	(\$1,547.00)			
				15	Dec 16, 2024	SYSTEM	\$1,547.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hessec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3411	0380	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material	- Total				\$0.00	
			Material - Total					\$0.00	
			0380 - Total					\$0.00	
	0440	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		5	May 16, 2024	SYSTEM	(\$12,981.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Oct 1, 2024	SYSTEM	(\$13,609.38)	Payment Estimate Item Adjustment generated Stockpile Transaction
					18	Feb 3, 2025	SYSTEM	(\$209.37)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$26,800.00)	
			Construction Stockpile - Total					(\$26,800.00)	
			Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$26,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$26,800.00	
					Construction Stockpile STMI - Total			\$26,800.00	
			0440 - Total					\$0.00	
	0450	MGS END ANCHOR	Construction Stockpile		18	Feb 3, 2025	SYSTEM	(\$2,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$2,700.00)	
			Construction Stockpile - Total					(\$2,700.00)	
			Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$2,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$2,700.00	
			Construction Stockpile STMI - Total					\$2,700.00	
			0450 - Total					\$0.00	
	0460	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		5	May 16, 2024	SYSTEM	(\$11,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Oct 1, 2024	SYSTEM	(\$3,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$14,800.00)	
			Construction Stockpile - Total					(\$14,800.00)	
			Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$14,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$14,800.00	
			Construction Stockpile STMI - Total					\$14,800.00	
			0460 - Total					\$0.00	
	0480	PIPE POSTS	Material		5	May 16, 2024	SYSTEM	(\$2,090.00)	
					5	May 16, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Jun 3, 2024	SYSTEM	(\$2,090.00)	
					6	Jun 3, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$2,090.00)	
					7	Aug 16, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$2,090.00)	
					8	Sep 3, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$2,090.00)	
					9	Sep 16, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3411	0480	PIPE POSTS	Material						Estimate Exception 16 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$2,090.00)	
					10	Oct 1, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$2,090.00)	
					11	Oct 16, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hessec2 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$2,090.00)	
					12	Nov 1, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hessec2 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$2,090.00)	
					13	Nov 18, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hessec2 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$2,090.00)	
					14	Dec 2, 2024	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hessec2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0480 - Total			\$0.00	
0490	2 IN. PSST POST - 12 GA.	Material			10	Oct 1, 2024	SYSTEM	(\$260.00)	
					10	Oct 1, 2024	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hessec2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$260.00)	
					11	Oct 16, 2024	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hessec2 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$260.00)	
					12	Nov 1, 2024	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hessec2 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$260.00)	
					13	Nov 18, 2024	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hessec2 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$260.00)	
					14	Dec 2, 2024	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hessec2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0490 - Total			\$0.00	
0510	SH-FLAT SHEET	Material			5	May 16, 2024	SYSTEM	(\$265.00)	
					5	May 16, 2024	SYSTEM	\$265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Jun 3, 2024	SYSTEM	(\$265.00)	
					6	Jun 3, 2024	SYSTEM	\$265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3411	0510	SH-FLAT SHEET	Material						Estimate Exception 5 on the current Payment Estimate.				
					7	Aug 16, 2024	SYSTEM	(\$265.00)					
					7	Aug 16, 2024	SYSTEM	\$265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hessec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					8	Sep 3, 2024	SYSTEM	(\$265.00)					
					8	Sep 3, 2024	SYSTEM	\$265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					9	Sep 16, 2024	SYSTEM	(\$265.00)					
					9	Sep 16, 2024	SYSTEM	\$265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					10	Oct 1, 2024	SYSTEM	(\$425.00)					
					10	Oct 1, 2024	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hessec2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					11	Oct 16, 2024	SYSTEM	(\$425.00)					
					11	Oct 16, 2024	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hessec2 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					12	Nov 1, 2024	SYSTEM	(\$425.00)					
					12	Nov 1, 2024	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hessec2 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					13	Nov 18, 2024	SYSTEM	(\$425.00)					
					13	Nov 18, 2024	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hessec2 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					14	Dec 2, 2024	SYSTEM	(\$425.00)					
					14	Dec 2, 2024	SYSTEM	\$425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hessec2 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					0510 - Total			\$0.00					
					0520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		9	Sep 16, 2024	SYSTEM	(\$44,908.53)	
									9	Sep 16, 2024	SYSTEM	\$44,908.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hessec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
									10	Oct 1, 2024	SYSTEM	(\$44,908.53)	
									10	Oct 1, 2024	SYSTEM	\$44,908.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hessec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
									11	Oct 16, 2024	SYSTEM	(\$44,908.53)	
									11	Oct 16, 2024	SYSTEM	\$44,908.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user hessec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
									- Total			\$0.00	
Material - Total			\$0.00										
Other Item Adjustment	ACAD	9	Sep 16, 2024	hessec2			(\$1,173.83)	AC Adjustment Line No. 0520 Installed Quantity = 422.43 (tons) X -71.25 (diff) @ 3.9% (virgin) = -\$1,173.83					
ACAD - Total			(\$1,173.83)										



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3411	0520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment - Total					(\$1,173.83)		
			Price FUEL		9	Sep 16, 2024	SYSTEM	(\$816.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total			(\$816.24)			
			Price FUEL - Total			(\$816.24)				
	0520 - Total							(\$1,990.07)		
	0530	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	9	Sep 16, 2024	hessec2	(\$3,136.43)	AC Adjustment Line No. 0530 Installed Quantity = 1,222.78 (tons) X -71.25 (diff) @ 3.6% (virgin) = -\$3,136.43	
					17	Jan 15, 2025	hessec2	(\$670.80)	AC Adjustment Line No. 0530 Installed Quantity = 261.52 (Tons) X -71.25 (Diff) @ 3.6% (Virgin) = -\$670.80	
					18	Feb 3, 2025	hessec2	\$670.80	There was an error on the pay for Line 0530 this is to correct the AC Adjustment on Estimate 0017	
				ACAD - Total			(\$3,136.43)			
				FUEL	17	Jan 15, 2025	hessec2	\$577.38	This is to remove the automated fuel index for Estimate 017 the asphalt was laid during Estimate 009 period.	
					17	Jan 15, 2025	hessec2	(\$505.32)	Fuel Adjustment Line No. 0530 Installed Quantity = 261.52 (tons) X -0.582 (Factor) X 3.32 = -\$505.32	
					18	Feb 3, 2025	hessec2	\$505.32	There was an error on the pay for Line 0530, this is to correct the Fuel Adjustment on Estimate 0017	
				FUEL - Total			\$577.38			
				Other Item Adjustment - Total			(\$2,559.05)			
				Overrun	Overrun	18	Feb 3, 2025	SYSTEM	(\$20,042.69)	Averaged Price Adjustment from this item on all previous payment estimates of '-1.98079' is applied (if non-zero).
						18	Feb 3, 2025	SYSTEM	\$20,042.69	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						19	Mar 3, 2025	SYSTEM	(\$20,042.69)	Averaged Price Adjustment from this item on all previous payment estimates of '-1.98079' is applied (if non-zero).
			19			Mar 3, 2025	SYSTEM	\$20,042.69	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			20			Jun 17, 2025	SYSTEM	(\$20,042.69)	Averaged Price Adjustment from this item on all previous payment estimates of '-1.98079' is applied (if non-zero).	
			20			Jun 17, 2025	SYSTEM	\$20,042.69	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			Overrun - Total			\$0.00				
			Overrun - Total			\$0.00				
			Price FUEL		9	Sep 16, 2024	SYSTEM	(\$2,362.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					17	Jan 15, 2025	SYSTEM	(\$577.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total			(\$2,940.09)		
			Price FUEL - Total			(\$2,940.09)				
			0530 - Total							(\$5,499.14)
	0540	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		9	Sep 16, 2024	SYSTEM	(\$62,841.32)		
					9	Sep 16, 2024	SYSTEM	\$62,841.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					10	Oct 1, 2024	SYSTEM	(\$62,841.32)		
					10	Oct 1, 2024	SYSTEM	\$62,841.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					11	Oct 16,	SYSTEM	(\$62,841.32)		



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3411	0540	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material			2024						
					11	Oct 16, 2024	SYSTEM	\$62,841.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				- Total						\$0.00		
			Material - Total						\$0.00			
			Other Item Adjustment	ACAD	9	Sep 16, 2024	hessec2	(\$2,124.08)	AC Adjustment Line No. 0540 Installed Quantity = 764.4 (tons) X -71.25 (diff) @ 3.9% (virgin) = -\$2,124.08			
					17	Jan 15, 2025	hessec2	(\$282.40)	AC Adjustment Line No. 0540 Installed Quantity = 101.63 (Tons) X -71.25 (Diff) @ 3.9% (Virgin) = -\$282.40			
			ACAD - Total						(\$2,406.48)			
			FUEL		17	Jan 15, 2025	hessec2	\$224.38	This is to remove the automated fuel index for Estimate 017 the asphalt was laid during Estimate 009 period.			
					17	Jan 15, 2025	hessec2	(\$196.37)	Fuel Adjustment Line No. 0540 Installed Quantity = 101.63 (tons) X -0.582 (Factor) X 3.32 = -\$196.37			
			FUEL - Total						\$28.01			
			Other Item Adjustment - Total						(\$2,378.47)			
			Price FUEL		9	Sep 16, 2024	SYSTEM	(\$1,477.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					17	Jan 15, 2025	SYSTEM	(\$224.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total						(\$1,701.38)			
			Price FUEL - Total						(\$1,701.38)			
			0540 - Total								(\$4,079.85)	
			0550	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1	Other Item Adjustment	ACAD	9	Sep 16, 2024	hessec2	(\$1,343.78)	AC Adjustment Line No. 0550 Installed Quantity= 460 (tons) X -71.25 (diff) @ 4.1% (virgin) = -\$1,343.78	
											ACAD - Total	
					Other Item Adjustment - Total				(\$1,343.78)			
					Price FUEL		9	Sep 16, 2024	SYSTEM	(\$888.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
												- Total
					Price FUEL - Total						(\$888.83)	
			0550 - Total								(\$2,232.61)	
			0560	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		8	Sep 3, 2024	SYSTEM	(\$389,912.43)		
							8	Sep 3, 2024	SYSTEM	\$389,912.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
							9	Sep 16, 2024	SYSTEM	(\$389,912.43)		
							9	Sep 16, 2024	SYSTEM	\$389,912.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
10	Oct 1, 2024	SYSTEM					(\$389,912.43)					
10	Oct 1, 2024	SYSTEM					\$389,912.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
11	Oct 16, 2024	SYSTEM					(\$389,912.43)					
11	Oct 16, 2024	SYSTEM					\$389,912.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user hessec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3411	0560	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material	- Total				\$0.00	
			Material - Total				\$0.00		
			Other Item Adjustment	ACAD	8	Sep 3, 2024	hessec2	(\$8,192.27)	AC Adjustment Line No. 0560 Installed Quantity = 4422.28 (tons) X 3.9% (Virgin) X -47.5 (Diff) = -\$8,192.27
			ACAD - Total				(\$8,192.27)		
			Other Item Adjustment - Total				(\$8,192.27)		
			Price FUEL		8	Sep 3, 2024	SYSTEM	(\$6,841.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$6,841.81)		
			Price FUEL - Total				(\$6,841.81)		
			0560 - Total						
	0580	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		9	Sep 16, 2024	SYSTEM	(\$74,802.00)	
					9	Sep 16, 2024	SYSTEM	\$74,802.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hessec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$74,802.00)	
					10	Oct 1, 2024	SYSTEM	\$74,802.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hessec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$74,802.00)	
					11	Oct 16, 2024	SYSTEM	\$74,802.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user hessec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
			Other Item Adjustment	ACAD	9	Sep 16, 2024	hessec2	(\$2,167.43)	AC Adjustment Line No. 0580 Installed Quantity = 780 (tons) X -71.25 (diff) @ 3.9% (virgin) = -\$2,167.43
					17	Jan 15, 2025	hessec2	(\$577.23)	AC Adjustment Line No. 0580 Installed Quantity = 207.73 (Tons) X -71.25 (Diff) @ 3.9% (Virgin) = -\$577.23
				ACAD - Total				(\$2,744.66)	
				FUEL	17	Jan 15, 2025	hessec2	\$458.63	This is to remove the automated fuel index for Estimate 017 the asphalt was laid during Estimate 009 period.
					17	Jan 15, 2025	hessec2	(\$401.38)	Fuel Adjustment Line No. 0580 Installed Quantity = 207.73 (Tons) X -0.582 (Factor) X 3.32 = -\$401.38
			FUEL - Total				\$57.25		
			Other Item Adjustment - Total				(\$2,687.41)		
			Price FUEL		9	Sep 16, 2024	SYSTEM	(\$1,507.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					17	Jan 15, 2025	SYSTEM	(\$458.63)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$1,965.77)	
			Price FUEL - Total				(\$1,965.77)		
			0580 - Total						
0590	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		9	Sep 16, 2024	SYSTEM	(\$71,378.50)		
				9	Sep 16, 2024	SYSTEM	\$71,378.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				10	Oct 1, 2024	SYSTEM	(\$71,378.50)		



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3411	0590	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		10	Oct 1, 2024	SYSTEM	\$71,378.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					11	Oct 16, 2024	SYSTEM	(\$71,378.50)				
					11	Oct 16, 2024	SYSTEM	\$71,378.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user hessec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
			- Total						\$0.00			
			Material - Total						\$0.00			
			Other Item Adjustment	ACAD	9	Sep 16, 2024	hessec2	(\$2,498.65)	AC Adjustment Line No. 0590 Installed Quantity = 899.20 (tons) X -71.25 (diff) @ 3.9% (virgin) = -\$2,498.65			
					17	Jan 15, 2025	hessec2	(\$179.56)	AC Adjustment Line No. 0590 Installed Quantity = 64.62 (Tons) X -71.25 (Diff) @ 3.9% (Virgin) = -\$179.56			
			ACAD - Total						(\$2,678.21)			
			FUEL	17	Jan 15, 2025	hessec2	\$142.67	This is to remove the automated fuel index for Estimate 017 the asphalt was laid during Estimate 009 period.				
				17	Jan 15, 2025	hessec2	(\$124.86)	Fuel Adjustment Line No. 0590 Installed Quantity = 64.62 (Tons) X -0.582 (Factor) X 3.32 = -\$124.86				
			FUEL - Total						\$17.81			
			Other Item Adjustment - Total						(\$2,660.40)			
			Price FUEL		9	Sep 16, 2024	SYSTEM	(\$1,737.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					17	Jan 15, 2025	SYSTEM	(\$142.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total						(\$1,880.14)			
			Price FUEL - Total						(\$1,880.14)			
			0590 - Total								(\$4,540.54)	
			0600	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		9	Sep 16, 2024	SYSTEM	(\$36,366.94)		
							9	Sep 16, 2024	SYSTEM	\$36,366.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hessec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
							10	Oct 1, 2024	SYSTEM	(\$36,366.94)		
	10	Oct 1, 2024					SYSTEM	\$36,366.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hessec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
	11	Oct 16, 2024					SYSTEM	(\$36,366.94)				
	11	Oct 16, 2024					SYSTEM	\$36,366.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user hessec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	- Total							\$0.00				
	Material - Total							\$0.00				
	Other Item Adjustment	ACAD			9	Sep 16, 2024	hessec2	(\$870.86)	AC Adjustment Line No. 0600 Installed Quantity = 313.40 (tons) X -71.25 (diff) @ 3.9% (virgin) = -\$870.86			
					17	Jan 15, 2025	hessec2	(\$120.38)	AC Adjustment Line No. 0600 Installed Quantity = 43.32 (Tons) X -71.25 (Diff) @ 3.9% (Virgin) = -\$120.38			
	ACAD - Total						(\$991.24)					
	FUEL	17			Jan 15, 2025	hessec2	\$95.64	This is to remove the automated fuel index for Estimate 017 the asphalt was laid during Estimate 009 period.				



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3411	0600	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	FUEL	17	Jan 15, 2025	hessec2	(\$83.70)	Fuel Adjustment Line No. 0600 Installed Quantity = 43.32 (Tons) X -0.582 (Factor) X 3.32 = -\$83.70	
				FUEL - Total				\$11.94		
				Other Item Adjustment - Total				(\$979.30)		
				Price FUEL		9	Sep 16, 2024	SYSTEM	(\$605.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						17	Jan 15, 2025	SYSTEM	(\$95.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$701.20)		
				Price FUEL - Total				(\$701.20)		
				0600 - Total				(\$1,680.50)		
	5102	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	9	Sep 16, 2024	hessec2	(\$1,887.07)	AC Adjustment Line No. 5102 Installed Quantity = 735.70 (tons) X -71.25 (diff) @ 3.6% (virgin) = -\$1,887.07	
					17	Jan 15, 2025	hessec2	(\$425.74)	AC Adjustment Line No. 5102 Installed Quantity = 165.98 (Tons) X -71.25 (Diff) @ 3.6% (Virgin) = -\$425.74	
				ACAD - Total				(\$2,312.81)		
				FUEL	17	Jan 15, 2025	hessec2	\$366.45	This is to remove the automated fuel index for Estimate 017 the asphalt was laid during Estimate 009 period.	
					17	Jan 15, 2025	hessec2	(\$320.71)	Fuel Adjustment Line No. 5102 Installed Quantity = 165.98 (Tons) X -0.582 (Factor) X 3.32 = -\$320.71	
				FUEL - Total				\$45.74		
				Other Item Adjustment - Total				(\$2,267.07)		
				Price FUEL		9	Sep 16, 2024	SYSTEM	(\$1,421.55)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						17	Jan 15, 2025	SYSTEM	(\$366.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$1,788.00)		
				Price FUEL - Total				(\$1,788.00)		
				5102 - Total				(\$4,055.07)		
J4S3411 - Total								(\$42,947.95)		
JKR0141	0640	MISC. AGGREGATE FOR BASE	Material		8	Sep 3, 2024	SYSTEM	(\$42,073.75)		
					8	Sep 3, 2024	SYSTEM	\$42,073.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Sep 16, 2024	SYSTEM	(\$42,073.75)		
					9	Sep 16, 2024	SYSTEM	\$42,073.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					10	Oct 1, 2024	SYSTEM	(\$42,073.75)		
					10	Oct 1, 2024	SYSTEM	\$42,073.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					11	Oct 16, 2024	SYSTEM	(\$42,073.75)		
					11	Oct 16, 2024	SYSTEM	\$42,073.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					12	Nov 1, 2024	SYSTEM	(\$118,577.71)		
					12	Nov 1, 2024	SYSTEM	\$118,577.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hessec2 overriding Payment	



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKR0141	0640	MISC. AGGREGATE FOR BASE	Material						Estimate Exception 5 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$118,577.71)	
					13	Nov 18, 2024	SYSTEM	\$118,577.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$118,577.71)	
					14	Dec 2, 2024	SYSTEM	\$118,577.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$118,577.71)	
					15	Dec 16, 2024	SYSTEM	\$118,577.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Jan 2, 2025	SYSTEM	(\$118,577.71)	
					16	Jan 2, 2025	SYSTEM	\$118,577.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Jan 15, 2025	SYSTEM	(\$118,577.71)	
					17	Jan 15, 2025	SYSTEM	\$118,577.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0640 - Total			\$0.00	
JKR0141	0660	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		7	Aug 16, 2024	SYSTEM	(\$1,050,024.68)	
					7	Aug 16, 2024	SYSTEM	\$1,050,024.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$1,190,443.48)	
					8	Sep 3, 2024	SYSTEM	\$1,190,443.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$1,190,443.48)	
					9	Sep 16, 2024	SYSTEM	\$1,190,443.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$1,190,443.48)	
					10	Oct 1, 2024	SYSTEM	\$1,190,443.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$44,923.48)	
					11	Oct 16, 2024	SYSTEM	\$44,923.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$44,923.48)	
					12	Nov 1, 2024	SYSTEM	\$44,923.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$44,923.48)	
					13	Nov 18, 2024	SYSTEM	\$44,923.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$44,923.48)	
					14	Dec 2, 2024	SYSTEM	\$44,923.48	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKR0141	0660	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material			2024			Estimate Item Adjustment (0018) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				- Total				\$0.00			
			Material - Total				\$0.00				
			Other Item Adjustment	ACAD	7	Aug 16, 2024	hessec2	(\$17,764.40)	AC Adjustment Line No. 0660 Installed Quantity 10,999.63 (tons) X -47.5 (diff) @ 3.4% (virgin) = -\$17,764.40		
					8	Sep 3, 2024	hessec2	(\$2,375.62)	AC Adjustment Line No. 0660 Installed Quantity = 1470.97 (tons) X 3.4% (Virgin) X -47.5 (Diff) = -\$2,375.62		
			ACAD - Total				(\$20,140.02)				
			Other Item Adjustment - Total				(\$20,140.02)				
			Price FUEL		7	Aug 16, 2024	SYSTEM	(\$3,263.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					7	Aug 16, 2024	SYSTEM	(\$13,753.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					8	Sep 3, 2024	SYSTEM	(\$2,275.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total				(\$19,293.53)			
			Price FUEL - Total				(\$19,293.53)				
			0660 - Total								(\$39,433.55)
			0670	TACK COAT	Material		7	Aug 16, 2024	SYSTEM	(\$25,900.43)	
							7	Aug 16, 2024	SYSTEM	\$25,900.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							8	Sep 3, 2024	SYSTEM	(\$36,398.06)	
							8	Sep 3, 2024	SYSTEM	\$36,398.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hessec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
							9	Sep 16, 2024	SYSTEM	(\$36,398.06)	
							9	Sep 16, 2024	SYSTEM	\$36,398.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hessec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
		10				Oct 1, 2024	SYSTEM	(\$36,398.06)			
		10				Oct 1, 2024	SYSTEM	\$36,398.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hessec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
		11				Oct 16, 2024	SYSTEM	(\$36,398.06)			
		11				Oct 16, 2024	SYSTEM	\$36,398.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user hessec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
		12				Nov 1, 2024	SYSTEM	(\$36,398.06)			
		12				Nov 1, 2024	SYSTEM	\$36,398.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hessec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
		13				Nov 18, 2024	SYSTEM	(\$36,398.06)			
		13				Nov 18, 2024	SYSTEM	\$36,398.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hessec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
	- Total					\$0.00					
	Material - Total					\$0.00					
	0670 - Total								\$0.00		
	0680	TRUCK OR TRAILER MOUNTED ATTN	Material		17	Jan 15, 2025	SYSTEM	(\$5,000.00)			



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKR0141	0680	(TMA)	Material		17	Jan 15, 2025	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0680 - Total				\$0.00	
JKR0141	0690	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		3	Apr 15, 2024	SYSTEM	(\$184,392.72)	
					3	Apr 15, 2024	SYSTEM	\$184,392.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	May 1, 2024	SYSTEM	(\$198,423.10)	
					4	May 1, 2024	SYSTEM	\$198,423.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	May 16, 2024	SYSTEM	(\$210,875.30)	
					5	May 16, 2024	SYSTEM	\$210,875.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Jun 3, 2024	SYSTEM	(\$210,875.30)	
					6	Jun 3, 2024	SYSTEM	\$210,875.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$210,875.30)	
					7	Aug 16, 2024	SYSTEM	\$210,875.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$210,875.30)	
					8	Sep 3, 2024	SYSTEM	\$210,875.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$210,875.30)	
					9	Sep 16, 2024	SYSTEM	\$210,875.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hessec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$210,875.30)	
					10	Oct 1, 2024	SYSTEM	\$210,875.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hessec2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$210,875.30)	
					11	Oct 16, 2024	SYSTEM	\$210,875.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user hessec2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$210,875.30)	
					12	Nov 1, 2024	SYSTEM	\$210,875.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hessec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$210,875.30)	
					13	Nov 18, 2024	SYSTEM	\$210,875.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hessec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$210,875.30)	
					14	Dec 2, 2024	SYSTEM	\$210,875.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKR0141	0690	FURN & PLACE CONC MATL FOR FULL DEPTH	Material - Total					\$0.00	
	0690 - Total							\$0.00	
	0730	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		3	Apr 15, 2024	SYSTEM	(\$9,367.78)	
					3	Apr 15, 2024	SYSTEM	\$9,367.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					4	May 1, 2024	SYSTEM	(\$10,032.00)	
					4	May 1, 2024	SYSTEM	\$10,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					5	May 16, 2024	SYSTEM	(\$10,289.40)	
					5	May 16, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Jun 3, 2024	SYSTEM	(\$10,289.40)	
					6	Jun 3, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Aug 16, 2024	SYSTEM	(\$10,289.40)	
					7	Aug 16, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Sep 3, 2024	SYSTEM	(\$10,289.40)	
					8	Sep 3, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Sep 16, 2024	SYSTEM	(\$10,289.40)	
					9	Sep 16, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user hessec2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					10	Oct 1, 2024	SYSTEM	(\$10,289.40)	
					10	Oct 1, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hessec2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$10,289.40)	
					11	Oct 16, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user hessec2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					12	Nov 1, 2024	SYSTEM	(\$10,289.40)	
					12	Nov 1, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hessec2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					13	Nov 18, 2024	SYSTEM	(\$10,289.40)	
					13	Nov 18, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hessec2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					14	Dec 2, 2024	SYSTEM	(\$10,289.40)	
					14	Dec 2, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					15	Dec 16, 2024	SYSTEM	(\$10,289.40)	
					15	Dec 16, 2024	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hessec2 overriding Payment



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKR0141	0730	DOWEL BAR (DRILLING, FURNISHING AND INST	Material						Estimate Exception 5 on the current Payment Estimate.
				16	Jan 2, 2025	SYSTEM	(\$10,289.40)		
				16	Jan 2, 2025	SYSTEM	\$10,289.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0730 - Total			\$0.00		
	0740	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	18	Feb 3, 2025	hessec2	(\$107.40)	Corrected AC Adjustment Line No. 0740 Installed Quantity on Estimate 007 = 66.5 (tons) @ 3.4% (virgin) X -47.5 (difference) = -\$107.40
								ACAD - Total	
				Other Item Adjustment - Total			(\$107.40)		
				0740 - Total			(\$107.40)		
	0750	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Other Item Adjustment	ACAD	7	Aug 16, 2024	hessec2	(\$107.40)	AC Adjustment Line No. 0750 Installed Quantity = 66.5 (tons) X -47.5 (diff) @ 3.4% (virgin) = -\$107.40
					18	Feb 3, 2025	hessec2	\$107.40	On Estimate 007 the AC Adjustment was added to Line No. 0750 instead of Line No. 0740. This is to correct the error.
				ACAD - Total			\$0.00		
				Other Item Adjustment - Total			\$0.00		
				0750 - Total			\$0.00		
	0800	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	18	Feb 3, 2025	hessec2	(\$57.29)	Reflectivity Adjustment Line No. 0800 80% = \$179.92 100% = \$0.00 105% = \$122.63
								REFL - Total	
				Other Item Adjustment - Total			(\$57.29)		
				0800 - Total			(\$57.29)		
	0810	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	18	Feb 3, 2025	hessec2	\$121.18	Reflectivity Adjustment Line No. 0810 80% = \$233.51 100% = \$0.00 105% = \$351.70
								REFL - Total	
				Other Item Adjustment - Total			\$121.18		
				0810 - Total			\$121.18		
	0860	MGS GUARDRAIL	Construction Stockpile		10	Oct 1, 2024	SYSTEM	(\$2,669.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$2,669.60)		
				Construction Stockpile - Total			(\$2,669.60)		
			Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$2,669.60	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$2,669.60		
				Construction Stockpile STMI - Total			\$2,669.60		
			Material		10	Oct 1, 2024	SYSTEM	(\$4,418.00)	
					10	Oct 1, 2024	SYSTEM	\$4,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hessec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					11	Oct 16, 2024	SYSTEM	(\$4,418.00)	
					11	Oct 16, 2024	SYSTEM	\$4,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user hessec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				- Total			\$0.00		



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKR0141	0860	MGS GUARDRAIL	Material - Total					\$0.00	
	0860 - Total							\$0.00	
	0870	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		10	Oct 1, 2024	SYSTEM	(\$5,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$5,550.00)	
			Construction Stockpile - Total					(\$5,550.00)	
			Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$5,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$5,550.00	
			Construction Stockpile STMI - Total					\$5,550.00	
	0870 - Total							\$0.00	
	0880	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		10	Oct 1, 2024	SYSTEM	(\$5,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$5,550.00)	
			Construction Stockpile - Total					(\$5,550.00)	
			Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$5,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$5,550.00	
			Construction Stockpile STMI - Total					\$5,550.00	
	0880 - Total							\$0.00	
	JKR0141 - Total							(\$39,477.06)	
	Overall - Total							(\$135,086.25)	



Contract Adjustments for Contract - 230818-C01

There are no contract adjustments to display for this contract.