



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 18, 2024

Pay Estimate Created Date: April 15, 2024

Progress Estimate Number 3	Contract ID 230818-C01 Prime Contractor Ideker, Inc.	Pay Period Start April 2, 2024 Pay Period End April 15, 2024	Original Contract Amount \$4,840,780.14 Net Change Order Amount \$0.00 Current Contract Amount \$4,840,780.14
--------------------------------------	---	---	---

Approval Date	By User
April 15, 2024	hessec2
April 15, 2024	ilesb1
April 17, 2024	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		7.21%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 7, 2023	September 7, 2023	
Letting Date	August 18, 2023	August 18, 2023	
Notice to Proceed Date	October 9, 2023	October 9, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
230818-C01			
Total Posted Items Pay	\$314,956.85	\$33,980.00	\$348,936.85
Gross Item Adjustments	(\$68,818.75)	\$158,146.10	\$89,327.35
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$246,138.10	\$192,126.10	\$438,264.20

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3361	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$6,556.000	0.6	\$3,933.60
	0020	2153000	SHAPING SLOPES, CLASS III	100F	\$623.000	0.75	\$467.25
	0200	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$28.100	3,225	\$90,622.50
	0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,997.000	8	\$23,976.00
Project J4S3361 - Total							\$118,999.35
JKR0141	0690	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$270.700	681.17	\$184,392.72
	0720	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$1.000	2,197	\$2,197.00
	0730	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$6.600	1,419.36	\$9,367.78
Project JKR0141 - Total							\$195,957.50
Overall - Total							\$314,956.85

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3361	0200	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$54,018.75)
	0200	MGS GUARDRAIL, 8 FT.	Material			-3,225	\$28.10	(\$90,622.50)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 18, 2024

Pay Estimate Created Date: April 15, 2024

Progress Estimate Number 3		Contract ID Prime Contractor	230818-C01 Ideker, Inc.	Pay Period Start Pay Period End	April 2, 2024 April 15, 2024	Original Contract Amount Net Change Order Amount Current Contract Amount	\$4,840,780.14 \$0.00 \$4,840,780.14	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3361		POSTS, 6 FT. - 3 IN. SPACING						
	0200	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	3,225	\$28.10	\$90,622.50
	0210	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$14,800.00)
	0210	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-8	\$2,997.00	(\$23,976.00)
	0210	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	8	\$2,997.00	\$23,976.00
JKR0141	0690	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-681.17	\$270.70	(\$184,392.72)
	0690	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	681.17	\$270.70	\$184,392.72
	0730	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-1,419.36	\$6.60	(\$9,367.78)
	0730	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	1,419.36	\$6.60	\$9,367.78
Total								(\$68,818.75)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on April 18, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3361	FAS S303(73)	Resurface	FF	JACKSON	from Rte. 7 to Webb Road near Blue Springs
J4S3411	FAS S303(48)	Resurface	I-70 OR	JACKSON	I-70 north and south outer roads from 0.5 mile west of Woods Chapel Road to the Lafayette County line
JKR0141	FAF-13-3 (90)	Resurface	13	LAFAYETTE	from Burns School Road to Rte. 20

Totals by Job Numbers				
J4S3361		This Estimate	Previous	To Date
	Posted Item Pay	\$118,999.35	\$30,070.00	\$149,069.35
	Gross Item Adjustments	(\$68,818.75)	\$100,076.50	\$31,257.75
	Gross Item Pay	\$50,180.60	\$130,146.50	\$180,327.10
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J4S3411		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$44,300.00	\$44,300.00
	Gross Item Pay	\$0.00	\$44,300.00	\$44,300.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JKR0141		This Estimate	Previous	To Date
	Posted Item Pay	\$195,957.50	\$3,910.00	\$199,867.50
	Gross Item Adjustments	\$0.00	\$13,769.60	\$13,769.60
	Gross Item Pay	\$195,957.50	\$17,679.60	\$213,637.10
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 18, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3361, Item 6061061, Project Item Line Number 0200, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Waiting on District Materials to report material.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3361, Item 6061061, Project Item Line Number 0200, Material Set 606106196, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Waiting on District Materials to report material.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3361, Item 6063014, Project Item Line Number 0210, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	Waiting on District Materials to report material.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0141, Item 6131010, Project Item Line Number 0690, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Tests have passed but has yet been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0141, Item 6131010, Project Item Line Number 0690, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Tests have passed but has yet been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0141, Item 6131010, Project Item Line Number 0690, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Tests have passed but has yet been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0141, Item 6131015, Project Item Line Number 0730, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	PAL # has been entered but yet has been authorized	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0141, Item 6131015, Project Item Line Number 0730, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	PAL # has been entered but yet has been authorized	hessec2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-C01	J4S3361	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.60	\$6,556.00	\$3,933.60
		0001	0020	2153000	SHAPING SLOPES, CLASS III	3.00	0.00	3.00	100F	0.75	\$623.00	\$467.25
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	569.50	0.00	569.50	TONS	0.00	\$105.00	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	4.00	0.00	4.00	TONS	0.00	\$951.00	\$0.00
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	8,816.80	0.00	8,816.80	TONS	0.00	\$74.27	\$0.00
		0001	0060	4071005	TACK COAT	9,920.00	0.00	9,920.00	GAL	0.00	\$3.15	\$0.00
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0001	0080	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	133.90	0.00	133.90	TONS	0.00	\$673.01	\$0.00
		0001	0090	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	607.10	0.00	607.10	SQYD	0.00	\$71.70	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	869.00	0.00	869.00	SQFT	0.00	\$7.00	\$0.00
		0001	0110	6161025	CHANNELIZER (TRIM LINE)	85.00	0.00	85.00	EA	10.00	\$11.00	\$110.00
		0001	0120	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$125.00	\$0.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,600.00	\$7,200.00
		0001	0140	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$110,655.76	\$0.00
		0001	0141	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$87,895.76	\$0.00
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	98,272.00	0.00	98,272.00	LF	0.00	\$0.14	\$0.00
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	64,048.00	0.00	64,048.00	LF	0.00	\$0.14	\$0.00
		0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,510.00	0.00	2,510.00	SQYD	0.00	\$10.41	\$0.00
		0010	0190	6061060	MGS GUARDRAIL	200.00	0.00	200.00	LF	0.00	\$23.50	\$0.00
		0010	0200	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	4,038.00	0.00	4,038.00	LF	3,225.00	\$28.10	\$90,622.50
		0010	0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	16.00	0.00	16.00	EA	8.00	\$2,997.00	\$23,976.00
0001	5001	6189901	MISC.New Line for Contract Bond	0.00	1.00	1.00	LS	1.00	\$22,760.00	\$22,760.00		
Project J4S3361 - Total Value Posted to Date as of Report Generated Date												\$149,069.35
J4S3411	J4S3411	0001	0220	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$4,200.00	\$0.00
		0001	0230	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	0.00	\$623.00	\$0.00
		0001	0240	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,689.80	0.00	2,689.80	TONS	0.00	\$37.45	\$0.00
		0001	0250	4071005	TACK COAT	17,038.00	0.00	17,038.00	GAL	0.00	\$3.68	\$0.00
		0001	0260	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0001	0270	6161005	CONSTRUCTION SIGNS	1,335.00	0.00	1,335.00	SQFT	0.00	\$7.00	\$0.00
		0001	0280	6161025	CHANNELIZER (TRIM LINE)	268.00	0.00	268.00	EA	0.00	\$11.00	\$0.00
		0001	0290	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$2,300.00	\$0.00
		0001	0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$159,786.56	\$0.00
		0001	0310	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	117.00	0.00	117.00	LF	0.00	\$28.00	\$0.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	21.00	0.00	21.00	EA	0.00	\$245.00	\$0.00
		0001	0330	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0340	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	12.00	0.00	12.00	EA	0.00	\$245.00	\$0.00
		0001	0350	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	62.00	0.00	62.00	EA	0.00	\$10.00	\$0.00
		0001	0360	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	49,130.00	0.00	49,130.00	LF	0.00	\$0.22	\$0.00
		0001	0370	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	73,014.00	0.00	73,014.00	LF	0.00	\$0.26	\$0.00
		0001	0380	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	91.00	0.00	91.00	LF	0.00	\$17.00	\$0.00
		0001	0390	6209902	MISC.PREFORMED THERMOPLASTIC BIKE SYMBOL	7.00	0.00	7.00	EA	0.00	\$425.00	\$0.00
		0001	0400	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	52,814.00	0.00	52,814.00	SQYD	0.00	\$2.13	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-C01	J4S3411	0001	0410	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,848.00	0.00	4,848.00	SQYD	0.00	\$8.03	\$0.00
		0001	0420	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	46.40	0.00	46.40	STA	0.00	\$136.65	\$0.00
		0001	0430	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	9.90	0.00	9.90	STA	0.00	\$580.53	\$0.00
		0010	0440	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,600.00	0.00	1,600.00	LF	0.00	\$28.10	\$0.00
		0010	0450	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	0.00	\$1,262.00	\$0.00
		0010	0460	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	0.00	\$2,997.00	\$0.00
		0040	0470	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	0.40	CUYD	0.00	\$1,848.00	\$0.00
		0040	0480	9031220	PIPE POSTS	190.00	0.00	190.00	LB	0.00	\$11.00	\$0.00
		0040	0490	9031270A	2 IN. PSST POST - 12 GA.	78.00	0.00	78.00	LF	0.00	\$10.00	\$0.00
		0040	0500	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	6.00	0.00	6.00	EA	0.00	\$72.00	\$0.00
		0040	0510	9035004A	SH-FLAT SHEET	38.00	0.00	38.00	SQFT	0.00	\$20.00	\$0.00
		0050	0520	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	483.20	0.00	483.20	TONS	0.00	\$106.31	\$0.00
		0051	0530	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	1,350.30	0.00	1,350.30	TONS	0.00	\$78.62	\$0.00
		0051	0540	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	764.40	0.00	764.40	TONS	0.00	\$82.21	\$0.00
		0051	0550	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	506.30	0.00	506.30	TONS	0.00	\$108.36	\$0.00
		0052	0560	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,872.10	0.00	4,872.10	TONS	0.00	\$88.17	\$0.00
		0053	0570	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	575.90	0.00	575.90	TONS	0.00	\$106.36	\$0.00
		0054	0580	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	780.00	0.00	780.00	TONS	0.00	\$95.90	\$0.00
		0055	0590	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	899.20	0.00	899.20	TONS	0.00	\$79.38	\$0.00
		0056	0600	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	313.40	0.00	313.40	TONS	0.00	\$116.04	\$0.00
		0057	0610	4011208	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-2)	735.70	0.00	735.70	TONS	0.00	\$127.80	\$0.00
Project J4S3411 - Total Value Posted to Date as of Report Generated Date												\$0.00
JKR0141		0001	0620	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$2,100.00	\$0.00
		0001	0630	2153000	SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	0.00	\$623.00	\$0.00
		0001	0640	3049910	MISC.Permanent Aggregate Edge Treatment	485.00	0.00	485.00	TONS	0.00	\$86.75	\$0.00
		0001	0650	3109910	MISC.TYPE 5 AGGREGATE FOR SHOULDERS & ENTRANCES	103.00	0.00	103.00	TONS	0.00	\$90.55	\$0.00
		0001	0660	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	12,730.70	0.00	12,730.70	TONS	0.00	\$95.46	\$0.00
		0001	0670	4071005	TACK COAT	9,099.00	0.00	9,099.00	GAL	0.00	\$4.46	\$0.00
		0001	0680	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0001	0690	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	733.00	0.00	733.00	SQYD	681.17	\$270.70	\$184,392.72
		0001	0700	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	73.00	0.00	73.00	SQYD	0.00	\$37.80	\$0.00
		0001	0710	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	73.00	0.00	73.00	SQYD	0.00	\$1.00	\$0.00
		0001	0720	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,197.00	0.00	2,197.00	LF	2,197.00	\$1.00	\$2,197.00
		0001	0730	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,520.00	0.00	1,520.00	EA	1,419.36	\$6.60	\$9,367.78
		0001	0740	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	114.00	0.00	114.00	TONS	0.00	\$216.79	\$0.00
		0001	0750	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	342.20	0.00	342.20	SQYD	0.00	\$116.54	\$0.00
		0001	0760	6161005	CONSTRUCTION SIGNS	934.00	0.00	934.00	SQFT	0.00	\$7.00	\$0.00
		0001	0770	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	10.00	\$11.00	\$110.00
		0001	0780	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,900.00	\$3,800.00
		0001	0790	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$182,678.25	\$0.00
		0001	0800	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	39,395.00	0.00	39,395.00	LF	0.00	\$0.22	\$0.00
		0001	0810	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	55,556.00	0.00	55,556.00	LF	0.00	\$0.22	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-C01	JKR0141	0001	0830	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,943.00	0.00	1,943.00	SQYD	0.00	\$18.39	\$0.00
		0001	0840	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	495.80	0.00	495.80	STA	0.00	\$38.97	\$0.00
		0001	0850	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	275.20	0.00	275.20	STA	0.00	\$93.65	\$0.00
		0010	0860	6061060	MGS GUARDRAIL	188.00	0.00	188.00	LF	0.00	\$23.50	\$0.00
		0010	0870	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$3,200.00	\$0.00
		0010	0880	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$2,997.00	\$0.00
Project JKR0141 - Total Value Posted to Date as of Report Generated Date											\$199,867.50	
230818-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$348,936.84



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3361

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	4/4/24	4/15/24	0.60	LS	Various locations throughout the project limits from Log Mile 0.213 to 2.982	0.213		2.982		
0020	2153000	SHAPING SLOPES, CLASS III	4/4/24	4/15/24	0.75	100F	Guardrail section between 2.818 to 2.982	2.818		2.982		
0200	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	4/4/24	4/15/24	1,537.50	LF	First section of guardrail from 0.213 to 0.523	0.213		0.523		
			4/9/24	4/15/24	237.50	LF	Run of Guardrail from 0.378 to 0.444 on the south side of the road.	0.378		0.444		
			4/10/24	4/15/24	687.50	LF	Section of Guardrail from 0.220 to 0.370 on south side of road.	0.220		0.370		
			4/11/24	4/15/24	762.50	LF	Section of Guardrail from 2.818 to 2.982 South side.	2.818		2.982		
0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4/4/24	4/15/24	2.00	EA	First section of guardrail from 0.213 to 0.523	0.213		0.523		
			4/9/24	4/15/24	2.00	EA	Run of Guardrail from 0.378 to 0.444 on the south side of the road.	0.378		0.444		
			4/10/24	4/15/24	2.00	EA	Section of Guardrail from 0.220 to 0.370 on south side of road.	0.220		0.370		
			4/11/24	4/15/24	2.00	EA	Section of Guardrail from 2.818 to 2.982 South side.	2.818		2.982		

Project: JKR0141

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0690	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	4/3/24	4/15/24	42.65	SQYD	NB Lane from 91.372 to 90.648, Detailed locations are in the DWR.	91.372		90.648		
			4/4/24	4/15/24	78.63	SQYD	Various locations throughout the days run of Log Mile 90.577 to 89.917. Detailed locations are in the DWR.	90.577		89.917		
			4/5/24	4/15/24	78.64	SQYD	SB lane patches from Log Mile 91.372 to 89.757. Detailed locations are in the DWR.	91.372		89.757		
			4/8/24	4/15/24	77.33	SQYD	NB and SB patches between log miles 90.648 to 89.911. Detailed locations are in the DWR.	90.648		89.911		
			4/9/24	4/15/24	77.32	SQYD	NB lanes from 88.748 to 87.949, Detailed locations are in the DWR.	88.748		87.949		
			4/10/24	4/15/24	89.33	SQYD	Various locations between Log Mile 87.847 to 86.823, detailed locations are in the DWR.	87.847		86.823		
			4/11/24	4/15/24	79.97	SQYD	Patches between log miles 87.356 to 86.294 NB lane, detailed locations are in the DWR.	87.356		86.294		
			4/12/24	4/15/24	90.64	SQYD	Pavement Repair patches Southbound between Log Mile 86.434 to 86.872.	86.434		86.872		
0720	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	4/3/24	4/15/24	212.00	LF	NB Lane from 91.372 to 90.648, Detailed locations are in the DWR.	91.372		90.648		
			4/4/24	4/15/24	370.00	LF	Various locations throughout the days run of Log Mile 90.577 to 89.917. Detailed locations are in the DWR.	90.577		89.917		
			4/5/24	4/15/24	328.00	LF	SB lane patches from Log Mile 91.372 to 89.757. Detailed locations are in the DWR.	91.372		89.757		
			4/8/24	4/15/24	298.00	LF	NB and SB patches between log miles 90.648 to 89.911. Detailed locations are in the DWR.	90.648		89.911		
			4/9/24	4/15/24	356.00	LF	NB lanes from 88.748 to 87.949, Detailed locations are in the DWR.	88.478		87.949		
			4/10/24	4/15/24	398.00	LF	Various locations between Log Mile 87.847 to 86.823, detailed locations are in the DWR.	87.847		86.823		
			4/11/24	4/15/24	235.00	LF	Patches between log miles 87.356 to 86.294 NB lane, detailed locations are in the DWR.	87.356		86.294		
			4/12/24	4/15/24	90.64	SQYD	Various locations between 87.099 to 88.216. Details are in the DWR.	87.099		88.216		
0730	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	4/3/24	4/15/24	40.00	EA	NB Lane from 91.372 to 90.648, Detailed locations are in the DWR.	91.372		90.648		
			4/4/24	4/15/24	159.00	EA	Various locations throughout the days run of Log Mile 90.577 to 89.917. Detailed locations are in the DWR.	90.577		89.917		
			4/5/24	4/15/24	160.00	EA	SB lane patches from Log Mile 91.372 to 89.757. Detailed locations are in the DWR.	91.372		89.757		
			4/8/24	4/15/24	160.00	EA	NB and SB patches between log miles 90.648 to 89.911. Detailed locations are in the DWR.	90.648		89.911		
			4/9/24	4/15/24	180.00	EA	NB lanes from 88.748 to 87.949, Detailed locations are in the DWR.	88.748		87.949		
			4/10/24	4/15/24	220.36	EA	Various locations between Log Mile 87.847 to 86.823, detailed locations are in the DWR.	87.847		86.823		
			4/11/24	4/15/24	160.00	EA	Patches between log miles 87.356 to 86.294 NB lane, detailed locations are in the DWR.	87.356		86.294		
			4/12/24	4/15/24	200.00	EA	Pavement Repair patches Southbound between Log Mile 86.434 to 86.872.	86.434		86.872		
4/15/24	4/15/24	140.00	EA	Various locations between 87.099 to 88.216. Details are in the DWR.	87.099		88.216					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 18, 2024

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3361	0190	MGS GUARDRAIL	Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$2,840.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$2,840.00	
			Construction Stockpile STMI - Total							\$2,840.00	
	0190 - Total								\$2,840.00		
	0200	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		3	Apr 15, 2024	SYSTEM	(\$54,018.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$54,018.75)	
			Construction Stockpile - Total							(\$54,018.75)	
		Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$67,636.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$67,636.50		
		Construction Stockpile STMI - Total							\$67,636.50		
		Material		3	Apr 15, 2024	SYSTEM	\$90,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				3	Apr 15, 2024	SYSTEM	(\$90,622.50)				
		- Total							\$0.00		
		Material - Total							\$0.00		
	0200 - Total								\$13,617.75		
	0210	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Apr 15, 2024	SYSTEM	(\$14,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$14,800.00)	
			Construction Stockpile - Total							(\$14,800.00)	
		Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$29,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$29,600.00		
Construction Stockpile STMI - Total							\$29,600.00				
Material			3	Apr 15, 2024	SYSTEM	\$23,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
			3	Apr 15, 2024	SYSTEM	(\$23,976.00)					
- Total							\$0.00				
Material - Total							\$0.00				
0210 - Total								\$14,800.00			
J4S3361 - Total								\$31,257.75			
J4S3411	0440	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$26,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$26,800.00	
			Construction Stockpile STMI - Total							\$26,800.00	
	0440 - Total								\$26,800.00		
	0450	MGS END ANCHOR	Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$2,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$2,700.00	
			Construction Stockpile STMI - Total							\$2,700.00	
	0450 - Total								\$2,700.00		
	0460	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$14,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$14,800.00	
			Construction Stockpile STMI - Total							\$14,800.00	
	0460 - Total								\$14,800.00		
J4S3411 - Total								\$44,300.00			
JKR0141	0690	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		3	Apr 15, 2024	SYSTEM	\$184,392.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Apr 18, 2024

Contract ID: 230818-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKR0141	0690	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		3	Apr 15, 2024	SYSTEM	(\$184,392.72)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0690 - Total								\$0.00	
	0730	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		3	Apr 15, 2024	SYSTEM	\$9,367.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
								3		Apr 15, 2024
				- Total	\$0.00					
				Material - Total	\$0.00					
	0730 - Total								\$0.00	
	0860	MGS GUARDRAIL	Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$2,669.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$2,669.60		
				Construction Stockpile STMI - Total				\$2,669.60		
	0860 - Total								\$2,669.60	
	0870	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$5,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$5,550.00		
				Construction Stockpile STMI - Total				\$5,550.00		
	0870 - Total								\$5,550.00	
	0880	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Apr 2, 2024	SYSTEM	\$5,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$5,550.00		
				Construction Stockpile STMI - Total				\$5,550.00		
0880 - Total								\$5,550.00		
JKR0141 - Total								\$13,769.60		
Overall - Total								\$89,327.35		



Contract Adjustments for Contract - 230818-C01

There are no contract adjustments to display for this contract.