



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 6, 2025

Pay Estimate Created Date: March 24, 2025

Final Estimate Number 28	Contract ID 230818-F01 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start January 2, 2025 Pay Period End March 15, 2025	Original Contract Amount \$989,799.00 Net Change Order Amount \$71,930.66 Current Contract Amount \$1,061,729.66
-----------------------------	--	---	--

Approval Date		By User
May 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	BAUERD1
May 5, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hallej1
May 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 1, 2024	December 9, 2024	December 3, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	March 26, 2025	March 26, 2025	
Awarded Date	September 7, 2023	September 7, 2023	
Letting Date	August 18, 2023	August 18, 2023	
Notice to Proceed Date	October 9, 2023	October 9, 2023	
Open to Traffic Date			
Work Began Date	November 20, 2023	November 20, 2023	

Contract Total Pay For Estimate No. 28

		This Estimate	Previous	To Date
230818-F01	Total Posted Items Pay	\$0.00	\$1,061,729.66	\$1,061,729.66
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$1,061,729.66	\$1,061,729.66
Contract Total Payable This Estimate:		\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6M0288		Channel armoring and ADA improvement	I-170, N	ST LOUIS	on Route N at Emerling Road and on I-170 at Airport Road

Totals by Job Numbers					
J6M0288					
		This Estimate	Previous	To Date	
		Posted Item Pay	\$0.00	\$1,061,729.66	\$1,061,729.66
		Gross Item Adjustments	\$0.00	\$0.00	\$0.00
		Gross Item Pay	\$0.00	\$1,061,729.66	\$1,061,729.66
		Incentive	\$0.00	\$0.00	\$0.00
		Disincentive	\$0.00	\$0.00	\$0.00
		Liquidated Damages	\$0.00	\$0.00	\$0.00
		Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 6, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-F01	J6M0288	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00
		0001	0020	2142000	FURNISHING ROCK FILL	31.00	0.00	31.00	CUYD	31.00	\$33.00	\$1,023.00
		0001	0030	2143000	PLACING ROCK FILL	31.00	0.00	31.00	CUYD	31.00	\$51.00	\$1,581.00
		0001	0040	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	9.00	100F	9.00	\$1,482.00	\$13,338.00
		0001	0050	3049907	MISC.TYPE 1 AGGREGATE	34.00	0.00	34.00	CUYD	34.00	\$129.00	\$4,386.00
		0001	0060	3049907	MISC.TYPE 1 AGGREGATE FOR BASE	14.00	0.00	14.00	CUYD	14.00	\$143.00	\$2,002.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	1.30	-1.30	0.00	TONS	0.00	\$2,145.00	\$0.00
		0001	0080	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	34.70	-34.70	0.00	TONS	0.00	\$340.00	\$0.00
		0001	0090	4030012	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	8.00	-8.00	0.00	TONS	0.00	\$480.00	\$0.00
		0001	0100	4071005	TACK COAT	8.00	-8.00	0.00	GAL	0.00	\$20.00	\$0.00
		0001	0110	6071012A	CHAIN-LINK FENCE (60 IN.)	90.00	0.00	90.00	LF	90.00	\$84.70	\$7,623.00
		0001	0120	6071101	MODIFIED CONCRETE GUTTER TYPE A	11.00	0.00	11.00	LF	11.00	\$225.00	\$2,475.00
		0001	0130	6081012	TRUNCATED DOMES	8.00	0.00	8.00	SQFT	8.00	\$40.00	\$320.00
		0001	0140	6086008	CONCRETE SIDEWALK, 8 IN.	76.00	0.00	76.00	SQYD	76.00	\$108.00	\$8,208.00
		0001	0150	6089902	MISC.CONCRETE CURB RAMP	1.00	0.00	1.00	EA	1.00	\$2,806.00	\$2,806.00
		0001	0160	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	36.00	-36.00	0.00	LF	0.00	\$50.00	\$0.00
		0001	0170	6091042	CONCRETE GUTTER TYPE B	65.00	0.00	65.00	LF	65.00	\$130.00	\$8,450.00
		0001	0180	6091052	CURB AND GUTTER TYPE B	23.00	0.00	23.00	LF	23.00	\$124.00	\$2,852.00
		0001	0190	6096040A	FURNISHING TYPE 4 ROCK DITCH LINER	128.00	0.00	128.00	CUYD	128.00	\$65.00	\$8,320.00
		0001	0200	6096044	PLACING TYPE 4 ROCK DITCH LINER	128.00	0.00	128.00	CUYD	128.00	\$67.00	\$8,576.00
		0001	0210	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	39.00	0.00	39.00	CUYD	39.00	\$89.00	\$3,471.00
		0001	0220	6099903	MISC.GUTTER CLEAN-OUT	865.00	0.00	865.00	LF	865.00	\$13.00	\$11,245.00
		0001	0230	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$6,879.00	\$0.00
		0001	0240	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$27,000.00	\$27,000.00
		0001	0250	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	2.00	0.00	2.00	EA	2.00	\$1,750.00	\$3,500.00
		0001	0260	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$180,950.60	\$0.00
		0001	0261	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$173,625.60	\$173,625.60
		0001	0270	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	23.00	-23.00	0.00	LF	0.00	\$21.00	\$0.00
		0001	0280	6229905	MISC.GROUTED SPLASH PAD	4.00	0.00	4.00	SQYD	4.00	\$650.00	\$2,600.00
		0001	0290	6240101A	SUBSURFACE DRAINAGE GEOTEXTILE	118.00	0.00	118.00	SQYD	118.00	\$12.00	\$1,416.00
		0001	0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0001	0310	7034411	TYPE C BARRIER	25.00	0.00	25.00	LF	25.00	\$266.00	\$6,650.00
		0001	0320	7034413	TYPE C BARRIER TRANSITION	56.00	0.00	56.00	LF	56.00	\$213.00	\$11,928.00
		0001	0330	8061007A	CURB INLET CHECK	4.00	0.00	4.00	EA	4.00	\$200.00	\$800.00
		0001	0340	8064141	TYPE 4 EROSION CONTROL BLANKET	261.00	0.00	261.00	SQYD	261.00	\$5.00	\$1,305.00
		0010	0350	6061060	MGS GUARDRAIL	651.00	0.00	651.00	LF	651.00	\$38.00	\$24,738.00
		0010	0360	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	2.00	0.00	2.00	EA	2.00	\$4,762.00	\$9,524.00
		0010	0370	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,905.00	\$1,905.00
		0010	0380	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$3,810.00	\$3,810.00
		0010	0390	6066640	GUARDRAIL DELINEATOR,WHITE	16.00	0.00	16.00	EA	16.00	\$31.00	\$496.00
		0040	0400	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.10	\$3,175.00	\$317.50
		0040	0410	9031280	2.5 IN. PSST POST - 12 GA.	9.00	0.00	9.00	LF	9.00	\$31.00	\$279.00
		0040	0420	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	-2.00	1.00	EA	1.00	\$423.00	\$423.00
		0040	0430	9035069A	SHF-FLAT SHEET FLUORESCENT	8.00	0.00	8.00	SQFT	8.00	\$42.00	\$336.00
		0050	0440	9109903	MISC.MODOT ITS ASSETS RELOCATION	50.00	-50.00	0.00	LF	0.00	\$50.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 6, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-F01	J6M0288	0070	0460	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$3,500.00	\$3,500.00
		0070	0470	7011103	DRILLED SHAFTS (2 FT. 6 IN. DIA.)	364.00	-143.00	221.00	LF	221.00	\$310.00	\$68,510.00
		0070	0480	7011202	ROCK SOCKETS (2 FT 0 IN. DIA.)	84.50	143.00	227.50	LF	227.50	\$637.00	\$144,917.50
		0070	0490	7011300	VIDEO CAMERA INSPECTION	7.00	0.00	7.00	EA	7.00	\$1,083.00	\$7,581.00
		0070	0500	7011400	FOUNDATION INSPECTION HOLES	178.00	-30.50	147.50	LF	147.50	\$265.00	\$39,087.50
		0070	0510	7029903	MISC.GALVANIZED STRUCTURAL STEEL PILES (14 IN)	472.00	0.00	472.00	LF	472.00	\$225.00	\$106,200.00
		0070	0520	7034009	CLASS B-1 CONCRETE (RETAINING WALLS)	10.60	0.00	10.60	CUYD	10.60	\$4,569.00	\$48,431.40
		0070	0530	7039904	MISC.PRECAST CONCRETE LAGGING	1,000.00	0.00	1,000.00	SQFT	1,000.00	\$60.00	\$60,000.00
		0070	0550	7101000	REINFORCING STEEL (EPOXY COATED)	1,800.00	0.00	1,800.00	LB	1,800.00	\$5.50	\$9,900.00
		0070	0560	7121159	SHEAR CONNECTORS	140.00	0.00	140.00	EA	140.00	\$41.00	\$5,740.00
		0071	0570	2029903	MISC.REMOVAL OF DAMAGED MSE WALL COPING	64.00	0.00	64.00	LF	64.00	\$100.00	\$6,400.00
		0071	0580	2029904	MISC.REMOVAL OF DAMAGED MSE WALL PANELS	128.00	0.00	128.00	SQFT	128.00	\$39.00	\$4,992.00
		0071	0590	2061000	CLASS 1 EXCAVATION	39.00	0.00	39.00	CUYD	39.00	\$190.00	\$7,410.00
		0071	0600	7034009	CLASS B-1 CONCRETE (RETAINING WALLS)	12.30	0.40	12.70	CUYD	12.70	\$3,335.00	\$42,354.50
		0071	0610	7040110	EPOXY PRESSURE INJECTING	20.00	0.00	20.00	LF	20.00	\$120.00	\$2,400.00
		0071	0620	7049904	MISC.CONCRETE REPAIR	10.00	0.00	10.00	SQFT	10.00	\$692.00	\$6,920.00
		0071	0630	7101000	REINFORCING STEEL (EPOXY COATED)	1,240.00	0.00	1,240.00	LB	1,240.00	\$6.00	\$7,440.00
		0071	0640	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	10.00	0.00	10.00	CUYD	10.00	\$140.00	\$1,400.00
		0001	5001	6189901	MISC.Adjusted Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$7,325.00	\$7,325.00
		0001	5002	2072000	LINEAR GRADING CLASS 2	0.00	9.00	9.00	STA	9.00	\$4,443.34	\$39,990.06
		0001	5003	8051000A	SEEDING - COOL SEASON GRASSES	0.00	0.30	0.30	ACRE	0.30	\$17,500.00	\$5,250.00
		0001	5004	8064138	TYPE 2D EROSION CONTROL BLANKET	0.00	1,500.00	1,500.00	SQYD	1,500.00	\$2.95	\$4,425.00
		0001	5005	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	0.00	85.00	85.00	SQYD	85.00	\$237.96	\$20,226.60
Project J6M0288 - Total Value Posted to Date as of Report Generated Date												\$1,061,729.66
230818-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,061,729.66



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0050	MISC. AGGREGATE FOR BASE	Material		25	Nov 18, 2024	SYSTEM	\$4,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user middld1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	Nov 18, 2024	SYSTEM	(\$4,386.00)	
					26	Dec 2, 2024	SYSTEM	\$4,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					26	Dec 2, 2024	SYSTEM	(\$4,386.00)	
					27	Jan 2, 2025	SYSTEM	\$4,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user middld1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					27	Jan 2, 2025	SYSTEM	(\$4,386.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0050 - Total			\$0.00	
	0100	TACK COAT	Material		25	Nov 18, 2024	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user middld1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					25	Nov 18, 2024	SYSTEM	(\$160.00)	
					26	Dec 2, 2024	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					26	Dec 2, 2024	SYSTEM	(\$160.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0100 - Total			\$0.00	
	0120	MODIFIED CONCRETE GUTTER TYPE A	Material		25	Nov 18, 2024	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user middld1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					25	Nov 18, 2024	SYSTEM	(\$2,475.00)	
					26	Dec 2, 2024	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					26	Dec 2, 2024	SYSTEM	(\$2,475.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0120 - Total			\$0.00	
	0130	TRUNCATED DOMES	Material		25	Nov 18, 2024	SYSTEM	\$320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user middld1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					25	Nov 18, 2024	SYSTEM	(\$320.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0130 - Total			\$0.00	
	0140	CONCRETE SIDEWALK, 8 IN.	Material		25	Nov 18, 2024	SYSTEM	\$8,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user middld1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					25	Nov 18, 2024	SYSTEM	(\$8,208.00)	
					26	Dec 2, 2024	SYSTEM	\$8,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					26	Dec 2, 2024	SYSTEM	(\$8,208.00)	
					- Total			\$0.00	



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0140	CONCRETE SIDEWALK, 8 IN.	Material - Total					\$0.00	
	0140 - Total							\$0.00	
	0160	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		25	Nov 18, 2024	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user middld1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					25	Nov 18, 2024	SYSTEM	(\$1,800.00)	
					26	Dec 2, 2024	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					26	Dec 2, 2024	SYSTEM	(\$1,800.00)	
						- Total	\$0.00		
					Material - Total	\$0.00			
	0160 - Total							\$0.00	
	0170	CONCRETE GUTTER TYPE B	Material		5	Jan 17, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Jan 17, 2024	SYSTEM	(\$5,850.00)	
					6	Feb 2, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Feb 2, 2024	SYSTEM	(\$5,850.00)	
					7	Feb 20, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Feb 16, 2024	SYSTEM	(\$5,850.00)	
					8	Mar 5, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Mar 5, 2024	SYSTEM	(\$5,850.00)	
					9	Mar 18, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Mar 18, 2024	SYSTEM	(\$5,850.00)	
					10	Apr 3, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Apr 3, 2024	SYSTEM	(\$5,850.00)	
					11	Apr 17, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Apr 17, 2024	SYSTEM	(\$5,850.00)	
					12	May 3, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	May 3, 2024	SYSTEM	(\$5,850.00)	
					13	May 16, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	May 16, 2024	SYSTEM	(\$5,850.00)	
					14	Jun 4, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Jun 4, 2024	SYSTEM	(\$5,850.00)	



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6M0288	0170	CONCRETE GUTTER TYPE B	Material		15	Jun 18, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					15	Jun 18, 2024	SYSTEM	(\$5,850.00)						
					16	Jul 2, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					16	Jul 2, 2024	SYSTEM	(\$5,850.00)						
					17	Jul 16, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	Jul 16, 2024	SYSTEM	(\$5,850.00)						
					18	Aug 2, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user middld1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Aug 2, 2024	SYSTEM	(\$5,850.00)						
					19	Aug 15, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user middld1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Aug 15, 2024	SYSTEM	(\$5,850.00)						
					20	Sep 3, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user middld1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Sep 3, 2024	SYSTEM	(\$5,850.00)						
					21	Sep 16, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user middld1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					21	Sep 16, 2024	SYSTEM	(\$5,850.00)						
					22	Oct 1, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user middld1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Oct 1, 2024	SYSTEM	(\$5,850.00)						
					23	Oct 16, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user middld1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					23	Oct 16, 2024	SYSTEM	(\$5,850.00)						
					24	Nov 4, 2024	SYSTEM	\$8,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user middld1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					24	Nov 4, 2024	SYSTEM	(\$8,450.00)						
					25	Nov 18, 2024	SYSTEM	\$8,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user middld1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					25	Nov 18, 2024	SYSTEM	(\$8,450.00)						
					26	Dec 2, 2024	SYSTEM	\$8,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					26	Dec 2, 2024	SYSTEM	(\$8,450.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0170 - Total								\$0.00	
						0180	CURB AND GUTTER TYPE B	Material		3	Dec 18, 2023	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0180	CURB AND GUTTER TYPE B	Material		3	Dec 18, 2023	SYSTEM	(\$2,852.00)	
					4	Jan 2, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Jan 2, 2024	SYSTEM	(\$2,852.00)	
					5	Jan 17, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Jan 17, 2024	SYSTEM	(\$2,852.00)	
					6	Feb 2, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Feb 2, 2024	SYSTEM	(\$2,852.00)	
					7	Feb 20, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Feb 16, 2024	SYSTEM	(\$2,852.00)	
					8	Mar 5, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Mar 5, 2024	SYSTEM	(\$2,852.00)	
					9	Mar 18, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Mar 18, 2024	SYSTEM	(\$2,852.00)	
					10	Apr 3, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Apr 3, 2024	SYSTEM	(\$2,852.00)	
					11	Apr 17, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Apr 17, 2024	SYSTEM	(\$2,852.00)	
					12	May 3, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	May 3, 2024	SYSTEM	(\$2,852.00)	
					13	May 16, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	May 16, 2024	SYSTEM	(\$2,852.00)	
					14	Jun 4, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Jun 4, 2024	SYSTEM	(\$2,852.00)	
					15	Jun 18, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Jun 18, 2024	SYSTEM	(\$2,852.00)	
					16	Jul 2, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					16	Jul 2, 2024	SYSTEM	(\$2,852.00)	



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0180	CURB AND GUTTER TYPE B	Material		17	Jul 16, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					17	Jul 16, 2024	SYSTEM	(\$2,852.00)	
					18	Aug 2, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user middld1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					18	Aug 2, 2024	SYSTEM	(\$2,852.00)	
					19	Aug 15, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user middld1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					19	Aug 15, 2024	SYSTEM	(\$2,852.00)	
					20	Sep 3, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user middld1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					20	Sep 3, 2024	SYSTEM	(\$2,852.00)	
					21	Sep 16, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user middld1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					21	Sep 16, 2024	SYSTEM	(\$2,852.00)	
					22	Oct 1, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user middld1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					22	Oct 1, 2024	SYSTEM	(\$2,852.00)	
					23	Oct 16, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user middld1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					23	Oct 16, 2024	SYSTEM	(\$2,852.00)	
					24	Nov 4, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user middld1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					24	Nov 4, 2024	SYSTEM	(\$2,852.00)	
					25	Nov 18, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user middld1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					25	Nov 18, 2024	SYSTEM	(\$2,852.00)	
					26	Dec 2, 2024	SYSTEM	\$2,852.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					26	Dec 2, 2024	SYSTEM	(\$2,852.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0180 - Total			\$0.00	
	0190	FURNISHING TYPE 4 ROCK DITCH LINER	Material		24	Nov 4, 2024	SYSTEM	\$8,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user middld1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					24	Nov 4, 2024	SYSTEM	(\$8,320.00)	
					25	Nov 18, 2024	SYSTEM	\$8,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user middld1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					25	Nov 18, 2024	SYSTEM	(\$8,320.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0190 - Total			\$0.00	



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6M0288	0210	BEDDING MATERIAL FOR ROCK DITCH LINER	Material		24	Nov 4, 2024	SYSTEM	\$3,471.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user middld1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					24	Nov 4, 2024	SYSTEM	(\$3,471.00)					
					25	Nov 18, 2024	SYSTEM	\$3,471.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user middld1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					25	Nov 18, 2024	SYSTEM	(\$3,471.00)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					0210 - Total			\$0.00					
					0240	MISC.	Material		2	Dec 4, 2023	SYSTEM	\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
									2	Dec 4, 2023	SYSTEM	(\$13,500.00)	
									3	Dec 18, 2023	SYSTEM	\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
	3	Dec 18, 2023	SYSTEM	(\$13,500.00)									
	- Total			\$0.00									
	Material - Total			\$0.00									
	0240 - Total			\$0.00									
	0250	MISC. TRAFFIC CONTROL DEVICES	Material						3	Dec 18, 2023	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Dec 18, 2023	SYSTEM	(\$1,750.00)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					0250 - Total			\$0.00					
	0280	MISC. COLDMILLING	Material		25	Nov 18, 2024	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user middld1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					25	Nov 18, 2024	SYSTEM	(\$2,600.00)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					0280 - Total			\$0.00					
	0310	TYPE C BARRIER	Material		25	Nov 18, 2024	SYSTEM	\$6,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user middld1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
25					Nov 18, 2024	SYSTEM	(\$6,650.00)						
26					Dec 2, 2024	SYSTEM	\$6,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
26					Dec 2, 2024	SYSTEM	(\$6,650.00)						
- Total					\$0.00								
Material - Total					\$0.00								
0310 - Total					\$0.00								
0320	TYPE C BARRIER TRANSITION	Material		25	Nov 18, 2024	SYSTEM	\$11,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user middld1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
				25	Nov 18, 2024	SYSTEM	(\$11,928.00)						
				26	Dec 2, 2024	SYSTEM	\$11,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0320	TYPE C BARRIER TRANSITION	Material		26	Dec 2, 2024	SYSTEM	(\$11,928.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				0320 - Total				\$0.00	
	0330	CURB INLET CHECK	Material		3	Dec 18, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	Dec 18, 2023	SYSTEM	(\$200.00)	
					4	Jan 2, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Jan 2, 2024	SYSTEM	(\$200.00)	
					5	Jan 17, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					5	Jan 17, 2024	SYSTEM	(\$200.00)	
					6	Feb 2, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Feb 2, 2024	SYSTEM	(\$200.00)	
					7	Feb 20, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Feb 16, 2024	SYSTEM	(\$200.00)	
					8	Mar 5, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Mar 5, 2024	SYSTEM	(\$200.00)	
					9	Mar 18, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Mar 18, 2024	SYSTEM	(\$200.00)	
					10	Apr 3, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					10	Apr 3, 2024	SYSTEM	(\$200.00)	
					11	Apr 17, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					11	Apr 17, 2024	SYSTEM	(\$200.00)	
					12	May 3, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	May 3, 2024	SYSTEM	(\$200.00)	
					13	May 16, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					13	May 16, 2024	SYSTEM	(\$200.00)	
					14	Jun 4, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					14	Jun 4, 2024	SYSTEM	(\$200.00)	
					15	Jun 18,	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0330	CURB INLET CHECK	Material			2024			Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					15	Jun 18, 2024	SYSTEM	(\$200.00)	
					16	Jul 2, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					16	Jul 2, 2024	SYSTEM	(\$200.00)	
					17	Jul 16, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					17	Jul 16, 2024	SYSTEM	(\$200.00)	
					18	Aug 2, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user middld1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					18	Aug 2, 2024	SYSTEM	(\$200.00)	
					19	Aug 15, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user middld1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					19	Aug 15, 2024	SYSTEM	(\$200.00)	
					20	Sep 3, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user middld1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					20	Sep 3, 2024	SYSTEM	(\$200.00)	
					21	Sep 16, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user middld1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					21	Sep 16, 2024	SYSTEM	(\$200.00)	
					22	Oct 1, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user middld1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					22	Oct 1, 2024	SYSTEM	(\$200.00)	
					23	Oct 16, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user middld1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					23	Oct 16, 2024	SYSTEM	(\$200.00)	
					24	Nov 4, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user middld1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					24	Nov 4, 2024	SYSTEM	(\$200.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0330 - Total			\$0.00	
J6M0288	0340	TYPE 4 EROSION CONTROL BLANKET	Material		24	Nov 4, 2024	SYSTEM	\$1,305.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user middld1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					24	Nov 4, 2024	SYSTEM	(\$1,305.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0340 - Total			\$0.00	
J6M0288	0350	MGS GUARDRAIL	Construction Stockpile		3	Dec 18, 2023	SYSTEM	(\$9,132.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$9,132.50)	
					Construction Stockpile - Total			(\$9,132.50)	



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0350	MGS GUARDRAIL	Construction Stockpile STMI		1	Nov 16, 2023	SYSTEM	\$9,132.50	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$9,132.50	
			Construction Stockpile STMI - Total					\$9,132.50	
			Material		3	Dec 18, 2023	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Dec 18, 2023	SYSTEM	(\$24,738.00)	
					4	Jan 2, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jan 2, 2024	SYSTEM	(\$24,738.00)	
					5	Jan 17, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jan 17, 2024	SYSTEM	(\$24,738.00)	
					6	Feb 2, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Feb 2, 2024	SYSTEM	(\$24,738.00)	
					7	Feb 20, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Feb 16, 2024	SYSTEM	(\$24,738.00)	
					8	Mar 5, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Mar 5, 2024	SYSTEM	(\$24,738.00)	
					9	Mar 18, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Mar 18, 2024	SYSTEM	(\$24,738.00)	
					10	Apr 3, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Apr 3, 2024	SYSTEM	(\$24,738.00)	
					11	Apr 17, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Apr 17, 2024	SYSTEM	(\$24,738.00)	
					12	May 3, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	May 3, 2024	SYSTEM	(\$24,738.00)	
					13	May 16, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	May 16, 2024	SYSTEM	(\$24,738.00)	
					14	Jun 4, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Jun 4, 2024	SYSTEM	(\$24,738.00)	
					15	Jun 18, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0350	MGS GUARDRAIL	Material		15	Jun 18, 2024	SYSTEM	(\$24,738.00)	
					16	Jul 2, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Jul 2, 2024	SYSTEM	(\$24,738.00)	
					17	Jul 16, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Jul 16, 2024	SYSTEM	(\$24,738.00)	
					18	Aug 2, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user middld1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Aug 2, 2024	SYSTEM	(\$24,738.00)	
					19	Aug 15, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user middld1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Aug 15, 2024	SYSTEM	(\$24,738.00)	
					20	Sep 3, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user middld1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Sep 3, 2024	SYSTEM	(\$24,738.00)	
					21	Sep 16, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user middld1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Sep 16, 2024	SYSTEM	(\$24,738.00)	
					22	Oct 1, 2024	SYSTEM	\$24,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user middld1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Oct 1, 2024	SYSTEM	(\$24,738.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0350 - Total			\$0.00	
	0360	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		3	Dec 18, 2023	SYSTEM	(\$3,980.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$3,980.00)	
			Construction Stockpile - Total			(\$3,980.00)			
			Construction Stockpile STMI		1	Nov 16, 2023	SYSTEM	\$3,980.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$3,980.00	
			Construction Stockpile STMI - Total			\$3,980.00			
			0360 - Total			\$0.00			
	0370	MGS END ANCHOR	Construction Stockpile		3	Dec 18, 2023	SYSTEM	(\$655.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$655.00)	
			Construction Stockpile - Total			(\$655.00)			
			Construction Stockpile STMI		1	Nov 16, 2023	SYSTEM	\$655.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$655.00	
			Construction Stockpile STMI - Total			\$655.00			
			0370 - Total			\$0.00			
	0380	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Dec 18, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$1,875.00)	
			Construction Stockpile - Total			(\$1,875.00)			



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6M0288	0380	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Nov 16, 2023	SYSTEM	\$1,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$1,875.00	
				Construction Stockpile STMI - Total					\$1,875.00	
				0380 - Total					\$0.00	
	0470	DRILLED SHAFTS (2 FT. 6 IN. DIA.)	Material		20	Sep 3, 2024	SYSTEM	\$69,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user middld1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					20	Sep 3, 2024	SYSTEM	(\$69,440.00)		
					21	Sep 16, 2024	SYSTEM	\$112,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user middld1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					21	Sep 16, 2024	SYSTEM	(\$112,840.00)		
					22	Oct 1, 2024	SYSTEM	\$68,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user middld1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					22	Oct 1, 2024	SYSTEM	(\$68,510.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
				0470 - Total					\$0.00	
	0510	MISC. BEARING PILE	Material		20	Sep 3, 2024	SYSTEM	\$64,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user middld1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					20	Sep 3, 2024	SYSTEM	(\$64,800.00)		
					21	Sep 16, 2024	SYSTEM	\$106,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user middld1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					21	Sep 16, 2024	SYSTEM	(\$106,200.00)		
					22	Oct 1, 2024	SYSTEM	\$106,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user middld1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					22	Oct 1, 2024	SYSTEM	(\$106,200.00)		
					23	Oct 16, 2024	SYSTEM	\$106,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user middld1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					23	Oct 16, 2024	SYSTEM	(\$106,200.00)		
					24	Nov 4, 2024	SYSTEM	\$106,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user middld1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					24	Nov 4, 2024	SYSTEM	(\$106,200.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	0510 - Total					\$0.00				
	0560	SHEAR CONNECTORS	Material		22	Oct 1, 2024	SYSTEM	\$5,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user middld1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					22	Oct 1, 2024	SYSTEM	(\$5,740.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	0560 - Total					\$0.00				
	0600	CLASS B-1 CONCRETE (RETAINING WALLS)	Overrun	Overrun	4	Jan 2, 2024	SYSTEM	(\$1,334.00)		
					22	Oct 1, 2024	SYSTEM	\$1,334.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3335.00000 - 3335.00000,	



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6M0288	0600	CLASS B-1 CONCRETE (RETAINING WALLS)	Overrun	Overrun					'is applied (if non-zero).			
				Overrun - Total				\$0.00				
			Overrun - Total				\$0.00					
			0600 - Total				\$0.00					
	0610	EPOXY PRESSURE INJECTING	Material		8	Mar 5, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					8	Mar 5, 2024	SYSTEM	(\$2,400.00)				
					9	Mar 18, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					9	Mar 18, 2024	SYSTEM	(\$2,400.00)				
					10	Apr 3, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					10	Apr 3, 2024	SYSTEM	(\$2,400.00)				
					11	Apr 17, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					11	Apr 17, 2024	SYSTEM	(\$2,400.00)				
					12	May 3, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					12	May 3, 2024	SYSTEM	(\$2,400.00)				
					13	May 16, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					13	May 16, 2024	SYSTEM	(\$2,400.00)				
					14	Jun 4, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					14	Jun 4, 2024	SYSTEM	(\$2,400.00)				
					15	Jun 18, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					15	Jun 18, 2024	SYSTEM	(\$2,400.00)				
					16	Jul 2, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					16	Jul 2, 2024	SYSTEM	(\$2,400.00)				
					17	Jul 16, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					17	Jul 16, 2024	SYSTEM	(\$2,400.00)				
					18	Aug 2, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user middl1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					18	Aug 2, 2024	SYSTEM	(\$2,400.00)				
								- Total				\$0.00
							Material - Total				\$0.00	
	0610 - Total								\$0.00			
	0630	REINFORCING STEEL (EPOXY COATED)	Material		2	Dec 4, 2023	SYSTEM	\$5,934.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.			



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0630	REINFORCING STEEL (EPOXY COATED)	Material		2	Dec 4, 2023	SYSTEM	(\$5,934.00)	
					3	Dec 18, 2023	SYSTEM	\$7,398.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					3	Dec 18, 2023	SYSTEM	(\$7,398.00)	
					4	Jan 2, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Jan 2, 2024	SYSTEM	(\$7,440.00)	
					5	Jan 17, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Jan 17, 2024	SYSTEM	(\$7,440.00)	
					6	Feb 2, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Feb 2, 2024	SYSTEM	(\$7,440.00)	
					7	Feb 20, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Feb 16, 2024	SYSTEM	(\$7,440.00)	
					8	Mar 5, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Mar 5, 2024	SYSTEM	(\$7,440.00)	
					9	Mar 18, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Mar 18, 2024	SYSTEM	(\$7,440.00)	
					10	Apr 3, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Apr 3, 2024	SYSTEM	(\$7,440.00)	
					11	Apr 17, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					11	Apr 17, 2024	SYSTEM	(\$7,440.00)	
					12	May 3, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					12	May 3, 2024	SYSTEM	(\$7,440.00)	
					13	May 16, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					13	May 16, 2024	SYSTEM	(\$7,440.00)	
					14	Jun 4, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					14	Jun 4, 2024	SYSTEM	(\$7,440.00)	
					15	Jun 18, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					15	Jun 18, 2024	SYSTEM	(\$7,440.00)	



Line Item Adjustments by Estimate

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0630	REINFORCING STEEL (EPOXY COATED)	Material		16	Jul 2, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					16	Jul 2, 2024	SYSTEM	(\$7,440.00)	
					17	Jul 16, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					17	Jul 16, 2024	SYSTEM	(\$7,440.00)	
					18	Aug 2, 2024	SYSTEM	\$7,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user middl1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					18	Aug 2, 2024	SYSTEM	(\$7,440.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0630 - Total			\$0.00	
	0640	SELECT GRANULAR BACKFILL FOR STRUCTURAL	Material		3	Dec 18, 2023	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Dec 18, 2023	SYSTEM	(\$1,400.00)	
					4	Jan 2, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Jan 2, 2024	SYSTEM	(\$1,400.00)	
					5	Jan 17, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Jan 17, 2024	SYSTEM	(\$1,400.00)	
					6	Feb 2, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Feb 2, 2024	SYSTEM	(\$1,400.00)	
					7	Feb 20, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Feb 16, 2024	SYSTEM	(\$1,400.00)	
					8	Mar 5, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Mar 5, 2024	SYSTEM	(\$1,400.00)	
					9	Mar 18, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Mar 18, 2024	SYSTEM	(\$1,400.00)	
					10	Apr 3, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					10	Apr 3, 2024	SYSTEM	(\$1,400.00)	
					11	Apr 17, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					11	Apr 17, 2024	SYSTEM	(\$1,400.00)	
					12	May 3, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0640	SELECT GRANULAR BACKFILL FOR STRUCTURAL	Material		12	May 3, 2024	SYSTEM	(\$1,400.00)	
					13	May 16, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	May 16, 2024	SYSTEM	(\$1,400.00)	
					14	Jun 4, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Jun 4, 2024	SYSTEM	(\$1,400.00)	
					15	Jun 18, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					15	Jun 18, 2024	SYSTEM	(\$1,400.00)	
					16	Jul 2, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					16	Jul 2, 2024	SYSTEM	(\$1,400.00)	
					17	Jul 16, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					17	Jul 16, 2024	SYSTEM	(\$1,400.00)	
					18	Aug 2, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user middld1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					18	Aug 2, 2024	SYSTEM	(\$1,400.00)	
					19	Aug 15, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user middld1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					19	Aug 15, 2024	SYSTEM	(\$1,400.00)	
					20	Sep 3, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user middld1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					20	Sep 3, 2024	SYSTEM	(\$1,400.00)	
					21	Sep 16, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user middld1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					21	Sep 16, 2024	SYSTEM	(\$1,400.00)	
					22	Oct 1, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user middld1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					22	Oct 1, 2024	SYSTEM	(\$1,400.00)	
					23	Oct 16, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user middld1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					23	Oct 16, 2024	SYSTEM	(\$1,400.00)	
					24	Nov 4, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user middld1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					24	Nov 4, 2024	SYSTEM	(\$1,400.00)	
					25	Nov 18, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user middld1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					25	Nov 18, 2024	SYSTEM	(\$1,400.00)	



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6M0288	0640	SELECT GRANULAR BACKFILL FOR STRUCTURAL	Material		26	Dec 2, 2024	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1b1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					26	Dec 2, 2024	SYSTEM	(\$1,400.00)	
					27	Jan 2, 2025	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user midd1d1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					27	Jan 2, 2025	SYSTEM	(\$1,400.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0640 - Total			\$0.00	
	5003	SEEDING - COOL SEASON GRASSES	Material		10	Apr 3, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					10	Apr 3, 2024	SYSTEM	(\$5,250.00)	
					11	Apr 17, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					11	Apr 17, 2024	SYSTEM	(\$5,250.00)	
					12	May 3, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					12	May 3, 2024	SYSTEM	(\$5,250.00)	
					13	May 16, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					13	May 16, 2024	SYSTEM	(\$5,250.00)	
					14	Jun 4, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Jun 4, 2024	SYSTEM	(\$5,250.00)	
					15	Jun 18, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					15	Jun 18, 2024	SYSTEM	(\$5,250.00)	
					16	Jul 2, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					16	Jul 2, 2024	SYSTEM	(\$5,250.00)	
					17	Jul 16, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					17	Jul 16, 2024	SYSTEM	(\$5,250.00)	
					18	Aug 2, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user midd1d1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					18	Aug 2, 2024	SYSTEM	(\$5,250.00)	
					19	Aug 15, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user midd1d1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	Aug 15, 2024	SYSTEM	(\$5,250.00)	
					20	Sep 3, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user midd1d1 overriding Payment Estimate Exception 14 on the current Payment Estimate.



Line Item Adjustments by Estimate

May 6, 2025

Contract ID: 230818-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6M0288	5003	SEEDING - COOL SEASON GRASSES	Material		20	Sep 3, 2024	SYSTEM	(\$5,250.00)					
					21	Sep 16, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user middld1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					21	Sep 16, 2024	SYSTEM	(\$5,250.00)					
					22	Oct 1, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user middld1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					22	Oct 1, 2024	SYSTEM	(\$5,250.00)					
					23	Oct 16, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user middld1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					23	Oct 16, 2024	SYSTEM	(\$5,250.00)					
					24	Nov 4, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user middld1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					24	Nov 4, 2024	SYSTEM	(\$5,250.00)					
					25	Nov 18, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user middld1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					25	Nov 18, 2024	SYSTEM	(\$5,250.00)					
					26	Dec 2, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					26	Dec 2, 2024	SYSTEM	(\$5,250.00)					
					27	Jan 2, 2025	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user middld1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					27	Jan 2, 2025	SYSTEM	(\$5,250.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
	5003 - Total							\$0.00					
	5005	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material		27	Jan 2, 2025	SYSTEM	\$20,226.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user middld1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					27	Jan 2, 2025	SYSTEM	(\$20,226.60)					
					- Total							\$0.00	
					Material - Total							\$0.00	
	5005 - Total							\$0.00					
J6M0288 - Total								\$0.00					
Overall - Total								\$0.00					



Contract Adjustments for Contract - 230818-F01

There are no contract adjustments to display for this contract.