



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 4, 2024

Pay Estimate Created Date: December 2, 2024

Progress Estimate Number 19	Contract ID 230818-G01	Pay Period Start November 16, 2024	Original Contract Amount \$10,735,356.08
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End December 1, 2024	Net Change Order Amount \$637,403.40
			Current Contract Amount \$11,372,759.48

Approval Date		By User
December 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	gwinc1
December 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	evendj1
December 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2025	July 1, 2025		94.60%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 7, 2023	September 7, 2023	
Letting Date	August 18, 2023	August 18, 2023	
Notice to Proceed Date	October 9, 2023	October 9, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 19			
	This Estimate	Previous	To Date
230818-G01			
Total Posted Items Pay	\$113,369.10	\$10,644,754.83	\$10,758,123.93
Gross Item Adjustments	(\$42,959.63)	(\$139,774.22)	(\$182,733.85)
Incentive	\$0.00	\$122,869.15	\$122,869.15
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$10,627,849.76	\$10,698,259.23
Contract Total Payable This Estimate:	\$70,409.47		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3394	0020	2153000	SHAPING SLOPES, CLASS III	100F	\$1,210.000	1.5	\$1,815.00
	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,261.000	2	\$6,522.00
	0310	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	EA	\$500.000	1	\$500.00
	5003	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$34.700	588	\$20,403.60
Project J7P3394 - Total							\$29,240.60
J7P3533	0350	2153000	SHAPING SLOPES, CLASS III	100F	\$1,210.000	0.4	\$484.00
	0570	6061060	MGS GUARDRAIL	LF	\$28.400	237.5	\$6,745.00
	0580	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$4,050.000	1	\$4,050.00
	5101	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$34.700	-175	(\$6,072.50)
Project J7P3533 - Total							\$5,206.50
J7S3492	1010	2153000	SHAPING SLOPES, CLASS III	100F	\$1,200.000	5.59	\$6,708.00
	1180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,261.000	6	\$19,566.00
	5301	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$34.700	925	\$32,097.50
	5302	6181000	MOBILIZATION	LS	\$3,000.000	1	\$3,000.00
	5303	2022010	REMOVAL OF IMPROVEMENTS	LS	\$2,805.000	1	\$2,805.00
Project J7S3492 - Total							\$64,176.50
J7S3500	1200	2153000	SHAPING SLOPES, CLASS III	100F	\$1,210.000	4.3	\$5,203.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 4, 2024

Pay Estimate Created Date: December 2, 2024

Progress Estimate Number 19	Contract ID	230818-G01	Pay Period Start	November 16, 2024	Original Contract Amount	\$10,735,356.08
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	December 1, 2024	Net Change Order Amount	\$637,403.40
					Current Contract Amount	\$11,372,759.48

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3500	5401	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$34.700	275	\$9,542.50
Project J7S3500 - Total							\$14,745.50
Overall - Total							\$113,369.10

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3394	0290	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,952.52)
	0310	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material			-1	\$500.00	(\$500.00)
J7P3533	0570	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$7,615.71)
	0590	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,738.13)
	5101	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',34.70000 - 34.70000, 'is applied (if non-zero).	162.5	\$34.70	\$5,638.75
J7S3492	1010	SHAPING SLOPES, CLASS III	Overrun			-5.59	\$1,200.00	(\$6,708.00)
	1180	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$13,789.17)
	5301	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Overrun			-187.5	\$34.70	(\$6,506.25)
J7S3500	5401	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Overrun			-138	\$34.70	(\$4,788.60)
Total								(\$42,959.63)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on December 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3394	FAF 13-1(32)	Resurface	MO 13	STONE	from south end of Table Rock Lake Bridge A0585 in Kimberling City to the Arkansas State Line in Blue Eye
J7P3533	FAS S604(75)	Coldmill and resurface	376	TANEY	from Route 265 to Shepherd of the Hills Expressway in Branson
J7S3491	FAS S604(44)	Resurface and ADA improvements	F	BARRY	from Route 112 to Route 86 near Roaring River State Park
J7S3492	FAF 86-1(14)	Resurface	86	STONE	from east side of Kings River Bridge to 1.22 miles west of Route 65 near Ridgedale
J7S3500	FAS S604(60)	Resurface	86	BARRY	from Route 76 to Kings River

Totals by Job Numbers

Job Number	Item	This Estimate	Previous	To Date
J7P3394	Posted Item Pay	\$29,240.60	\$2,034,430.63	\$2,063,671.23
	Gross Item Adjustments	(\$7,452.52)	(\$21,547.52)	(\$29,000.04)
	Gross Item Pay	\$21,788.08	\$2,012,883.11	\$2,034,671.19
	Incentive	\$0.00	\$66,566.20	\$66,566.20
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7P3533	Posted Item Pay	\$5,206.50	\$944,842.20	\$950,048.70
	Gross Item Adjustments	(\$3,715.09)	(\$19,037.09)	(\$22,752.18)
	Gross Item Pay	\$1,491.41	\$925,805.11	\$927,296.52
	Incentive	\$0.00	\$24,970.95	\$24,970.95
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7S3491	Posted Item Pay	\$0.00	\$1,420,339.49	\$1,420,339.49
	Gross Item Adjustments	\$0.00	(\$3,160.71)	(\$3,160.71)
	Gross Item Pay	\$0.00	\$1,417,178.78	\$1,417,178.78
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7S3492	Posted Item Pay	\$64,176.50	\$3,407,035.77	\$3,471,212.27
	Gross Item Adjustments	(\$27,003.42)	(\$81,743.44)	(\$108,746.86)
	Gross Item Pay	\$37,173.08	\$3,325,292.33	\$3,362,465.41
	Incentive	\$0.00	\$31,332.00	\$31,332.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7S3500	Posted Item Pay	\$14,745.50	\$2,838,106.74	\$2,852,852.24
	Gross Item Adjustments	(\$4,788.60)	(\$14,285.46)	(\$19,074.06)
	Gross Item Pay	\$9,956.90	\$2,823,821.28	\$2,833,778.18
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 4, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7P3394, Item 9031241, Project Item Line Number 0310, Material Set 903124196, Material 0903HSBA - Breakaway Assembly for Highway Signing, Acceptance Action Generic 0903HSBA is insufficient.	Missing certification	gwinc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-G01, Contract Project J7S3492, Project Item Line Number 1010, Contract Line Item Number 1010, Item 2153000, Minor Item.	Drafting change order	gwinc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-G01, Contract Project J7S3492, Project Item Line Number 5301, Contract Line Item Number 5301, Item 6061061, Minor Item.	Drafting change order	gwinc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-G01, Contract Project J7S3500, Project Item Line Number 5401, Contract Line Item Number 5401, Item 6061061, Minor Item.	Drafting change order	gwinc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-G01, Contract Project J7S3492, Project Item Line Number 1020, Contract Line Item Number 1020, Item 3049910, Minor Item.	Change Order 0011 waiting on contractor approval.	gwinc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-G01, Contract Project J7S3492, Project Item Line Number 1040, Contract Line Item Number 1040, Item 4011211, Minor Item.	Change Order 0020 waiting on contractor approval.	gwinc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-G01, Contract Project J7P3394, Project Item Line Number 0030, Contract Line Item Number 0030, Item 3049910, Minor Item.	Change Order 0011 waiting on contractor approval.	gwinc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230818-G01, Contract Project J7P3533, Project Item Line Number 0450, Contract Line Item Number 0450, Item 6200015, Minor Item.	Drafting change order	gwinc1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)											
230818-G01	J7P3394	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$18,407.00	\$18,407.00											
		0001	0020	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	1.50	\$1,210.00	\$1,815.00											
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,739.20	0.00	1,739.20	TONS	1,887.00	\$33.00	\$62,271.00											
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	876.00	0.00	876.00	TONS	876.00	\$33.00	\$28,908.00											
		0001	0050	4030001	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX)	14,594.80	1,508.10	16,102.90	TONS	15,622.80	\$99.65	\$1,556,812.02											
		0001	0060	4071005	TACK COAT	13,260.00	2,250.00	15,510.00	GAL	12,046.00	\$3.30	\$39,751.80											
		0001	0070	4081018	PRIME-LIQUID ASPHALT MC 800	5,131.00	0.00	5,131.00	GAL	5,131.00	\$4.45	\$22,832.95											
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$5,560.00	\$5,560.00											
		0001	0090	6161005	CONSTRUCTION SIGNS	2,196.00	0.00	2,196.00	SQFT	2,196.00	\$7.35	\$16,140.60											
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$73.65	\$147.30											
		0001	0110	6161025	CHANNELIZER (TRIM LINE)	276.00	0.00	276.00	EA	55.00	\$16.85	\$926.75											
		0001	0120	6161070	TUBULAR MARKER	3.00	0.00	3.00	EA	0.00	\$105.00	\$0.00											
		0001	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$4,207.00	\$25,242.00											
		0001	0140	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$130,000.00	\$0.00											
		0001	0141	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$92,426.00	\$92,426.00											
		0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	68.00	0.00	68.00	LF	68.00	\$21.05	\$1,431.40											
		0001	0160	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	27.00	0.00	27.00	LF	10.00	\$21.05	\$210.50											
		0001	0170	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	1.00	\$316.00	\$316.00											
		0001	0180	6200039	PREFORMED THERMOPLASTIC PAVEMENT MARKING, OFF RAMP WRONG WAY ARROW	1.00	0.00	1.00	EA	0.00	\$1,578.00	\$0.00											
		0001	0190	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	19.00	5.00	24.00	EA	24.00	\$63.10	\$1,514.40											
		0001	0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	118,683.00	0.00	118,683.00	LF	118,683.00	\$0.30	\$35,604.90											
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	115,331.00	0.00	115,331.00	LF	115,331.00	\$0.15	\$17,299.65											
		0001	0220	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	641.00	0.00	641.00	SQYD	641.00	\$6.30	\$4,038.30											
		0001	0230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,078.00	314.00	1,392.00	SQYD	1,392.00	\$7.90	\$10,996.80											
		0001	0240	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	604.40	0.00	604.40	STA	604.40	\$10.50	\$6,346.20											
		0001	0250	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	511.10	0.00	511.10	STA	511.10	\$10.50	\$5,366.55											
		0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,668.00	\$1,668.00											
		0010	0270	6061060	MGS GUARDRAIL	4,913.00	-4,913.00	0.00	LF	0.00	\$28.40	\$0.00											
		0010	0280	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	-2.00	0.00	EA	0.00	\$3,944.00	\$0.00											
		0010	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	-2.00	2.00	EA	2.00	\$3,261.00	\$6,522.00											
		0040	0300	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.00	\$6,311.00	\$0.00											
		0040	0310	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00											
		0040	0320	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	1.00	0.00	1.00	EA	0.00	\$263.00	\$0.00											
0040	0330	9039904	MISC.RELOCATED SIGNS	9.00	0.00	9.00	SQFT	0.00	\$263.00	\$0.00													
0001	5001	6189901	MISC.Misc. Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$37,574.00	\$37,574.00													
0001	5002	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	8,045.00	8,045.00	SQYD	8,045.00	\$5.30	\$42,638.50													
0010	5003	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	588.00	588.00	LF	588.00	\$34.70	\$20,403.60													
Project J7P3394 - Total Value Posted to Date as of Report Generated Date												\$2,063,671.22											
J7P3533	0001	0340	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$13,411.00	\$13,411.00												
					0350	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	2.00	\$1,210.00	\$2,420.00									
								0360	4030001	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX)	5,978.40	-622.70	5,355.70	TONS	5,355.70	\$102.95	\$551,369.32						
											0370	4071005	TACK COAT	4,776.00	533.00	5,309.00	GAL	5,309.00	\$3.30	\$17,519.70			
														0380	4134000	BITUMINOUS FOG SEAL	202.00	0.00	202.00	GAL	0.00	\$3.30	\$0.00
																	0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230818-G01	J7P3533	0001	0400	6161005	CONSTRUCTION SIGNS	922.00	0.00	922.00	SQFT	436.00	\$7.35	\$3,204.60		
		0001	0410	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$73.65	\$147.30		
		0001	0420	6161025	CHANNELIZER (TRIM LINE)	210.00	0.00	210.00	EA	210.00	\$16.85	\$3,538.50		
		0001	0430	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,367.00	\$4,734.00		
		0001	0440	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$114,676.00	\$114,676.00		
		0001	0450	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	82.00	0.00	82.00	LF	97.00	\$21.05	\$2,041.85		
		0001	0460	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	882.00	0.00	882.00	LF	487.00	\$21.05	\$10,251.35		
		0001	0470	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	30.00	0.00	30.00	EA	30.00	\$295.00	\$8,850.00		
		0001	0480	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$263.00	\$526.00		
		0001	0490	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	2.00	0.00	2.00	EA	2.00	\$526.00	\$1,052.00		
		0001	0500	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	4.00	0.00	4.00	EA	4.00	\$526.00	\$2,104.00		
		0001	0510	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,514.00	0.00	8,514.00	LF	8,514.00	\$0.22	\$1,873.08		
		0001	0520	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	26,854.00	0.00	26,854.00	LF	26,854.00	\$0.20	\$5,370.80		
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	56,394.00	-750.00	55,644.00	SQYD	55,644.00	\$2.30	\$127,981.20		
		0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,668.00	\$0.00		
		0001	0550	8025006	MULCHING	0.20	0.00	0.20	ACRE	0.00	\$17,882.00	\$0.00		
		0001	0560	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.00	0.20	ACRE	0.00	\$18,144.00	\$0.00		
		0010	0570	6061060	MGS GUARDRAIL	1,800.00	-612.50	1,187.50	LF	1,062.50	\$28.40	\$30,175.00		
		0010	0580	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	4.00	\$4,050.00	\$16,200.00		
		0010	0590	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	3.00	\$3,261.00	\$9,783.00		
		0010	5101	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	612.50	612.50	LF	600.00	\$34.70	\$20,820.00		
		0001	5102	6161040	FLASHING ARROW PANEL	0.00	2.00	2.00	EA	2.00	\$1,000.00	\$2,000.00		
		Project J7P3533 - Total Value Posted to Date as of Report Generated Date												\$950,048.70
		J7S3491		0001	0600	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$6,311.00	\$6,311.00
				0001	0610	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	22.00	141.00	163.00	LF	163.00	\$116.00	\$18,908.00
				0001	0615	2129900	MISC.SHOULDER GRADING	480.00	30.00	510.00	100F	510.00	\$85.65	\$43,681.50
0001	0620			2129900	MISC.LINEAR GRADING CLASS 2 FOR SHOULDERS	24.00	0.00	24.00	100F	24.00	\$1,353.00	\$32,472.00		
0001	0630			2153000	SHAPING SLOPES, CLASS III	2.00	7.00	9.00	100F	6.00	\$1,210.00	\$7,260.00		
0001	0640			3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	9.00	100.00	109.00	SQYD	109.00	\$52.60	\$5,733.40		
0001	0650			3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	400.00	0.00	400.00	SQYD	153.00	\$64.05	\$9,799.65		
0001	0660			3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	748.60	797.50	1,546.10	TONS	1,546.10	\$46.70	\$72,202.87		
0001	0670			3105002	GRAVEL (A) OR CRUSHED STONE (B)	124.00	0.00	124.00	TONS	0.00	\$98.95	\$0.00		
0001	0680			4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,061.50	-25.40	2,036.10	TONS	2,036.10	\$96.80	\$197,094.48		
0001	0690			4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	5,920.40	177.40	6,097.80	TONS	6,097.80	\$93.65	\$571,058.97		
0001	0700			4071005	TACK COAT	6,943.00	128.00	7,071.00	GAL	7,071.00	\$4.00	\$28,284.00		
0001	0710			4081018	PRIME-LIQUID ASPHALT MC 800	2,209.00	823.00	3,032.00	GAL	3,032.00	\$6.00	\$18,192.00		
0001	0720			6081012	TRUNCATED DOMES	20.00	0.00	20.00	SQFT	20.00	\$52.60	\$1,052.00		
0001	0730			6085008	PAVED APPROACH, 8 IN.	315.00	0.00	315.00	SQYD	153.00	\$174.00	\$26,622.00		
0001	0740			6086004	CONCRETE SIDEWALK, 4 IN.	9.00	100.00	109.00	SQYD	109.00	\$231.00	\$25,179.00		
0001	0750			6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$5,560.00	\$0.00		
0001	0760			6161005	CONSTRUCTION SIGNS	958.00	0.00	958.00	SQFT	785.00	\$7.35	\$5,769.75		
0001	0770			6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$73.65	\$147.30		
0001	0780			6161025	CHANNELIZER (TRIM LINE)	30.00	0.00	30.00	EA	0.00	\$16.85	\$0.00		
0001	0790	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$2,314.00	\$0.00				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-G01	J7S3491	0001	0800	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,207.00	\$8,414.00
		0001	0810	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$195,925.00	\$195,925.00
		0001	0820	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	15.00	0.00	15.00	EA	0.00	\$189.00	\$0.00
		0001	0830	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	54,405.00	0.00	54,405.00	LF	54,405.00	\$0.15	\$8,160.75
		0001	0840	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	54,331.00	0.00	54,331.00	LF	54,331.00	\$0.15	\$8,149.65
		0001	0850	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	919.00	875.00	1,794.00	SQYD	1,395.20	\$7.10	\$9,905.92
		0001	0860	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	488.00	612.00	1,100.00	SQYD	1,100.00	\$6.75	\$7,425.00
		0001	0870	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	469.70	-36.40	433.30	STA	433.30	\$10.50	\$4,549.65
		0001	0880	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	272.10	-39.30	232.80	STA	232.80	\$10.50	\$2,444.40
		0001	0890	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,519.00	\$10,519.00
		0001	0900	8025006	MULCHING	0.40	0.00	0.40	ACRE	0.20	\$17,882.00	\$3,576.40
		0001	0910	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.20	\$18,144.00	\$3,628.80
		0001	0920	8061005	ROCK DITCH CHECK	610.00	0.00	610.00	LF	0.00	\$4.10	\$0.00
		0001	0930	8061016	SEDIMENT REMOVAL	79.00	0.00	79.00	CUYD	0.00	\$0.00	\$0.00
		0001	0940	8061017	TEMPORARY SEEDING	0.40	0.00	0.40	ACRE	0.00	\$12,622.00	\$0.00
		0001	0950	8061019	SILT FENCE	1,740.00	0.00	1,740.00	LF	0.00	\$3.05	\$0.00
		0010	0960	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	100.00	850.00	950.00	LF	950.00	\$34.70	\$32,965.00
		0010	0970	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,944.00	\$15,776.00
		0010	0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	8.00	12.00	EA	12.00	\$3,261.00	\$39,132.00
		0040	0990	9039902	MISC.RELOCATE EXISTING SIGN	2.00	0.00	2.00	EA	0.00	\$368.00	\$0.00
		0010	5201	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	0.00	\$6,222.00	\$0.00
Project J7S3491 - Total Value Posted to Date as of Report Generated Date												\$1,420,339.49
J7S3492		0001	1000	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$26,250.00	\$26,250.00
		0001	1010	2153000	SHAPING SLOPES, CLASS III	24.00	0.00	24.00	100F	36.00	\$1,200.00	\$43,200.00
		0001	1020	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4,239.20	0.00	4,239.20	TONS	5,920.90	\$33.00	\$195,389.70
		0001	1030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	420.00	0.00	420.00	TONS	420.00	\$33.00	\$13,860.00
		0001	1040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	11,386.40	1,504.20	12,890.60	TONS	13,089.30	\$97.85	\$1,280,788.00
		0001	1050	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	15,961.70	0.00	15,961.70	TONS	13,391.00	\$93.25	\$1,248,710.75
		0001	1060	4071005	TACK COAT	24,707.00	1,008.00	25,715.00	GAL	22,181.00	\$3.35	\$74,306.35
		0001	1070	4081018	PRIME-LIQUID ASPHALT MC 800	12,506.00	0.00	12,506.00	GAL	9,556.00	\$4.45	\$42,524.20
		0001	1080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00
		0001	1090	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	68.00	0.00	68.00	LF	68.00	\$61.50	\$4,182.00
		0001	1100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	224,481.00	0.00	224,481.00	LF	224,481.00	\$0.15	\$33,672.15
		0001	1110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	208,603.00	0.00	208,603.00	LF	208,603.00	\$0.15	\$31,290.45
		0001	1120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,187.00	0.00	3,187.00	SQYD	2,738.00	\$7.65	\$20,945.70
		0001	1130	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,691.60	0.00	1,691.60	STA	993.40	\$10.50	\$10,430.70
		0001	1140	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	532.50	0.00	532.50	STA	0.00	\$10.50	\$0.00
		0001	1150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,650.00	\$1,650.00
		0010	1160	6061060	MGS GUARDRAIL	6,400.00	-5,850.00	550.00	LF	550.00	\$28.40	\$15,620.00
		0010	1170	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	10.00	\$3,944.00	\$39,440.00
		0010	1180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	34.00	-2.00	32.00	EA	31.00	\$3,261.00	\$101,091.00
		0010	5301	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	6,500.00	6,500.00	LF	6,687.50	\$34.70	\$232,056.25
		0010	5302	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0010	5303	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$2,805.00	\$2,805.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230818-G01	Project J7S3492 - Total Value Posted to Date as of Report Generated Date											\$3,471,212.26	
	J7S3500		0001	1190	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$20,774.00	\$20,774.00
			0001	1200	2153000	SHAPING SLOPES, CLASS III	52.00	20.30	72.30	100F	52.80	\$1,210.00	\$63,888.00
			0001	1205	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4,083.60	309.60	4,393.20	TONS	4,393.20	\$47.00	\$206,480.40
			0001	1210	3105002	GRAVEL (A) OR CRUSHED STONE (B)	424.00	0.00	424.00	TONS	0.00	\$70.45	\$0.00
			0001	1220	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	13,629.00	473.60	14,102.60	TONS	13,254.80	\$88.55	\$1,173,712.54
			0001	1230	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	6,321.00	548.10	6,869.10	TONS	6,627.90	\$88.50	\$586,569.15
			0001	1240	4071005	TACK COAT	25,104.00	1,349.00	26,453.00	GAL	15,951.00	\$4.00	\$63,804.00
			0001	1245	4081018	PRIME-LIQUID ASPHALT MC 800	12,047.00	-347.00	11,700.00	GAL	11,700.00	\$6.05	\$70,785.00
			0001	1250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$5,560.00	\$0.00
			0001	1260	6161005	CONSTRUCTION SIGNS	1,368.00	0.00	1,368.00	SQFT	1,340.00	\$7.35	\$9,849.00
			0001	1270	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$73.65	\$147.30
			0001	1280	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$16.85	\$0.00
			0001	1290	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,207.00	\$8,414.00
			0001	1300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$205,000.00	\$205,000.00
			0001	1310	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	44.00	0.00	44.00	LF	0.00	\$31.55	\$0.00
			0001	1320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	217,962.00	0.00	217,962.00	LF	217,962.00	\$0.15	\$32,694.30
			0001	1330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	197,240.00	0.00	197,240.00	LF	197,240.00	\$0.15	\$29,586.00
			0001	1340	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,718.00	0.00	2,718.00	SQYD	2,241.00	\$9.55	\$21,401.55
			0001	1350	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,224.00	0.00	1,224.00	STA	1,000.00	\$10.50	\$10,500.00
			0001	1360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,668.00	\$1,668.00
			0010	1370	6061060	MGS GUARDRAIL	4,012.00	-4,012.00	0.00	LF	0.00	\$28.40	\$0.00
			0010	1380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	6.00	\$3,944.00	\$23,664.00
			0010	1390	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	8.00	18.00	EA	18.00	\$3,261.00	\$58,698.00
			0071	1400	7039902	MISC.End Post Modifications	4.00	0.00	4.00	EA	4.00	\$9,079.00	\$36,316.00
			0072	1410	7039902	MISC.End Post Modifications	4.00	0.00	4.00	EA	4.00	\$9,079.00	\$36,316.00
			0010	5401	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	5,412.00	5,412.00	LF	5,550.00	\$34.70	\$192,585.00
	Project J7S3500 - Total Value Posted to Date as of Report Generated Date											\$2,852,852.24	
230818-G01 Overall - Total Value Posted to Date as of Report Generated Date												\$10,758,123.90	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3394

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	2153000	SHAPING SLOPES, CLASS III	11/15/24	12/2/24	1.50	100F	various					
0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11/15/24	12/2/24	2.00	EA	various					
0310	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	11/15/24	12/2/24	1.00	EA	various					
5003	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	11/15/24	12/2/24	588.00	LF	various					

Project: J7P3533

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0350	2153000	SHAPING SLOPES, CLASS III	11/15/24	12/2/24	0.40	100F	various					
0570	6061060	MGS GUARDRAIL	11/30/24	12/2/24	237.50	LF	various					
0580	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	11/30/24	12/2/24	1.00	EA	various					
5101	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	11/15/24	12/2/24	-175.00	LF	376					original amount misreported on DIR, correcting to final measurements

Project: J7S3492

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1010	2153000	SHAPING SLOPES, CLASS III	11/15/24	12/2/24	5.59	100F	various					
1180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11/15/24	12/2/24	4.00	EA	various					
			11/30/24	12/2/24	2.00	EA	various					
5301	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	11/15/24	12/2/24	387.50	LF	various					
			11/30/24	12/2/24	537.50	LF	various					
5302	6181000	MOBILIZATION	11/30/24	12/2/24	1.00	LS	n/a					
5303	2022010	REMOVAL OF IMPROVEMENTS	11/30/24	12/2/24	1.00	LS	n/a					

Project: J7S3500

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1200	2153000	SHAPING SLOPES, CLASS III	11/30/24	12/2/24	4.30	100F	various					
5401	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	11/30/24	12/2/24	275.00	LF	various					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3394	0030	MISC. AGGREGATE FOR BASE	Overrun	Overrun	18	Nov 18, 2024	SYSTEM	(\$4,877.40)		
					Overrun - Total		(\$4,877.40)			
					Overrun - Total		(\$4,877.40)			
	0030 - Total		(\$4,877.40)							
	0050	ASPH. CONC. MIXTURE PG 64-22 (SP095C)	Other Item Adjustment	ACAD	9	Jul 1, 2024	gwinc1	(\$6,354.79)		
					10	Jul 17, 2024	gwinc1	(\$6,686.94)	See Adjustment Sheet	
					ACAD - Total		(\$13,041.73)			
					SUBI	12	Aug 16, 2024	gwinc1	(\$46,704.36)	3% deduct for oil sample failures on Rte. 13 and 86 \$1,556,812.02 * 0.03 = \$46,704.36
						14	Sep 16, 2024	gwinc1	\$46,704.36	Returning pay withheld on EST 12 for oil failure after resolution.
					SUBI - Total		\$0.00			
Other Item Adjustment - Total					(\$13,041.73)					
0050 - Total					(\$13,041.73)					
0190	PREF THERMO PVMT MARK, YIELD TRIAN	Overrun	Overrun	17	Nov 4, 2024	SYSTEM	(\$315.50)			
				18	Nov 18, 2024	SYSTEM	\$315.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',63.10000 - 63.10000, 'is applied (if non-zero).		
				Overrun - Total		\$0.00				
				Overrun - Total		\$0.00				
				0190 - Total		\$0.00				
0200	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	15	Oct 1, 2024	gwinc1	(\$7,120.98)	Removing 20% until Retro Testing \$35,604.90 * 0.2 = \$7,120.98		
				REFL - Total		(\$7,120.98)				
				Other Item Adjustment - Total		(\$7,120.98)				
				0200 - Total		(\$7,120.98)				
0210	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	15	Oct 1, 2024	gwinc1	(\$3,459.93)	Removing 20% until Retro Testing \$17,299.65 * 0.2 = \$3,459.93		
				REFL - Total		(\$3,459.93)				
				Other Item Adjustment - Total		(\$3,459.93)				
				0210 - Total		(\$3,459.93)				
0230	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	9	Jul 1, 2024	SYSTEM	(\$2,480.60)			
				18	Nov 18, 2024	SYSTEM	\$2,480.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.90000 - 7.90000, 'is applied (if non-zero).		
				Overrun - Total		\$0.00				
				Overrun - Total		\$0.00				
0230 - Total		\$0.00								
0270	MGS GUARDRAIL	Construction Stockpile		17	Nov 1, 2024	SYSTEM	(\$68,087.25)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total		(\$68,087.25)				
				Construction Stockpile - Total		(\$68,087.25)				
		Construction Stockpile STMI		6	May 17, 2024	SYSTEM	\$68,087.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total		\$68,087.25				
				Construction Stockpile STMI - Total		\$68,087.25				
0270 - Total		\$0.00								
0280	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		17	Nov 1, 2024	SYSTEM	(\$4,143.90)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total		(\$4,143.90)				
				Construction Stockpile - Total		(\$4,143.90)				



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3394	0280	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		6	May 17, 2024	SYSTEM	\$4,143.90	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$4,143.90		
				Construction Stockpile STMI - Total					\$4,143.90		
	0280 - Total								\$0.00		
	0290	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		19	Dec 2, 2024	SYSTEM	(\$6,952.52)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					(\$6,952.52)		
				Construction Stockpile - Total					(\$6,952.52)		
		Construction Stockpile STMI		6	May 17, 2024	SYSTEM	\$6,952.52	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$6,952.52			
			Construction Stockpile STMI - Total					\$6,952.52			
	0290 - Total								\$0.00		
	0310	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		19	Dec 2, 2024	SYSTEM	(\$500.00)			
- Total							(\$500.00)				
Material - Total							(\$500.00)				
0310 - Total								(\$500.00)			
J7P3394 - Total								(\$29,000.04)			
J7P3533	0360	ASPH. CONC. MIXTURE PG 64-22 (SP095C)	Other Item Adjustment	ACAD	15	Oct 1, 2024	gwinc1	(\$20,705.50)	See Attached Sheet		
					16	Oct 16, 2024	gwinc1	(\$282.15)	See Adjustment Sheet		
				ACAD - Total					(\$20,987.65)		
				Other Item Adjustment - Total					(\$20,987.65)		
	0360 - Total								(\$20,987.65)		
	0370	TACK COAT	Overrun	Overrun	15	Oct 1, 2024	SYSTEM	(\$2,006.40)			
					17	Nov 4, 2024	SYSTEM	\$2,006.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '.3.30000 - 3.30000', is applied (if non-zero).		
					Overrun - Total					\$0.00	
					Overrun - Total					\$0.00	
	0370 - Total								\$0.00		
0450	PREF THERMO PVMT MARK, 24 IN WHIT	Overrun	Overrun	17	Nov 4, 2024	SYSTEM	(\$315.75)				
				Overrun - Total					(\$315.75)		
				Overrun - Total					(\$315.75)		
0450 - Total								(\$315.75)			
0510	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	17	Nov 4, 2024	gwinc1	(\$374.62)	Holding 20% until retro testing $\$1,873.08 * 0.2 = \374.62			
				REFL - Total					(\$374.62)		
				Other Item Adjustment - Total					(\$374.62)		
0510 - Total								(\$374.62)			
0520	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	17	Nov 4, 2024	gwinc1	(\$1,074.16)	Holding 20% until retro testing $\$5,370.80 * 0.2 = \$1,074.16$			
				REFL - Total					(\$1,074.16)		
				Other Item Adjustment - Total					(\$1,074.16)		
0520 - Total								(\$1,074.16)			
0570	MGS GUARDRAIL	Construction Stockpile		16	Oct 16, 2024	SYSTEM	(\$17,332.29)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				19	Dec 2, 2024	SYSTEM	(\$7,615.71)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					(\$24,948.00)			



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3533	0570	MGS GUARDRAIL	Construction Stockpile - Total						(\$24,948.00)	
			Construction Stockpile STMI		6	May 17, 2024	SYSTEM	\$24,948.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$24,948.00	
			Construction Stockpile STMI - Total						\$24,948.00	
			0570 - Total						\$0.00	
	0580	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		16	Oct 16, 2024	SYSTEM	(\$6,519.90)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					17	Nov 1, 2024	SYSTEM	(\$2,173.30)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$8,693.20)	
			Construction Stockpile - Total						(\$8,693.20)	
			Construction Stockpile STMI		6	May 17, 2024	SYSTEM	\$8,693.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$8,693.20	
			Construction Stockpile STMI - Total						\$8,693.20	
	0580 - Total						\$0.00			
	0590	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		16	Oct 16, 2024	SYSTEM	(\$5,214.39)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					19	Dec 2, 2024	SYSTEM	(\$1,738.13)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$6,952.52)	
			Construction Stockpile - Total						(\$6,952.52)	
			Construction Stockpile STMI		6	May 17, 2024	SYSTEM	\$6,952.52	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$6,952.52	
			Construction Stockpile STMI - Total						\$6,952.52	
	0590 - Total						\$0.00			
	5101	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Overrun	Overrun	16	Oct 16, 2024	SYSTEM	(\$5,638.75)		
					19	Dec 2, 2024	SYSTEM	\$5,638.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',34.70000 - 34.70000, 'is applied (if non-zero).	
Overrun - Total						\$0.00				
Overrun - Total						\$0.00				
5101 - Total						\$0.00				
J7P3533 - Total						(\$22,752.18)				
J7S3491	0610	MISC. GRADING	Overrun	Overrun	11	Aug 2, 2024	SYSTEM	(\$16,356.00)		
					15	Oct 1, 2024	SYSTEM	\$16,356.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',116.00000 - 116.00000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
	0610 - Total						\$0.00			
	0615	MISC. SUBGRADING AND SHOULDERING	Overrun	Overrun	5	May 3, 2024	SYSTEM	(\$3,169.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					12	Aug 16, 2024	SYSTEM	(\$4,710.75)		
				17	Nov 4, 2024	SYSTEM	\$7,879.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.65000 - 85.65000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00	
	Overrun - Total						\$0.00			
0615 - Total						\$0.00				
0640	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Overrun	Overrun	11	Aug 2, 2024	SYSTEM	(\$5,260.00)			
				15	Oct 1, 2024	SYSTEM	\$5,260.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',52.60000 - 52.60000, 'is applied (if non-zero).		



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7S3491	0640	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Overrun	Overrun					applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			0640 - Total					\$0.00	
J7S3491	0660	MISC. AGGREGATE FOR BASE	Other Item Adjustment	OTHR	8	Jun 17, 2024	gwinc1	(\$39,461.94)	Mistakenly applied 0680 NCR 003 resolution to 0660 in Estimate 0007. Removing the adjustment and reapplying to the correct line.
			OTHR - Total					(\$39,461.94)	
				SUBI	7	Jun 3, 2024	gwinc1	\$39,461.94	Adjusting deduct as per resolution of NCR 003 Returning original deduct: +\$42,959.84 Agreed upon price reduction: -\$3,497.90 Net Adjustment: +\$39,461.94
			SUBI - Total					\$39,461.94	
			Other Item Adjustment - Total					\$0.00	
			Overrun	Overrun	7	Jun 3, 2024	SYSTEM	(\$5,739.43)	
					8	Jun 17, 2024	SYSTEM	(\$31,503.82)	
					15	Oct 1, 2024	SYSTEM	\$37,243.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '46.70000 - 46.70000', is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
0660 - Total					\$0.00				
J7S3491	0680	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	OTHR	8	Jun 17, 2024	gwinc1	\$39,461.94	Mistakenly applied 0680 NCR 003 resolution to 0660 in Estimate 0007. Removing the adjustment and reapplying to the correct line.
			OTHR - Total					\$39,461.94	
				SUBI	4	Apr 16, 2024	gwinc1	(\$42,959.84)	Removing payment for improper A2 shoulder work performed on 4/9/2024 until corrected. 443.8 tons * \$96.8/ton = \$42,959.84
			SUBI - Total					(\$42,959.84)	
			Other Item Adjustment - Total					(\$3,497.90)	
			Overrun	Overrun	5	May 3, 2024	SYSTEM	(\$16,175.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					15	Oct 1, 2024	SYSTEM	\$16,175.28	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '96.80000 - 96.80000', is applied (if non-zero).
Overrun - Total					\$0.00				
Overrun - Total					\$0.00				
0680 - Total					(\$3,497.90)				
J7S3491	0710	PRIME-LIQUID ASPHALT MC 800	Overrun	Overrun	8	Jun 17, 2024	SYSTEM	(\$4,938.00)	
					15	Oct 1, 2024	SYSTEM	\$4,938.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.00000 - 6.00000', is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
0710 - Total					\$0.00				
J7S3491	0720	TRUNCATED DOMES	Material		11	Aug 2, 2024	SYSTEM	(\$1,052.00)	
			- Total					(\$1,052.00)	
			Material - Total					(\$1,052.00)	
			MaterialCredit		12	Aug 16, 2024	SYSTEM	\$1,052.00	
			- Total					\$1,052.00	
MaterialCredit - Total					\$1,052.00				
0720 - Total					\$0.00				



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7S3491	0730	PAVED APPROACH, 8 IN.	Material		11	Aug 2, 2024	SYSTEM	(\$26,622.00)				
					12	Aug 16, 2024	SYSTEM	(\$26,622.00)				
					13	Sep 3, 2024	SYSTEM	(\$26,622.00)				
				- Total							(\$79,866.00)	
			Material - Total								(\$79,866.00)	
			MaterialCredit		12	Aug 16, 2024	SYSTEM	\$26,622.00				
					13	Sep 3, 2024	SYSTEM	\$26,622.00				
					14	Sep 16, 2024	SYSTEM	\$26,622.00				
				- Total							\$79,866.00	
			MaterialCredit - Total								\$79,866.00	
0730 - Total									\$0.00			
0740	CONCRETE SIDEWALK, 4 IN.	Overrun	Overrun		11	Aug 2, 2024	SYSTEM	(\$23,100.00)				
					15	Oct 1, 2024	SYSTEM	\$23,100.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',231.00000 - 231.00000, 'is applied (if non-zero).			
				Overrun - Total							\$0.00	
				Overrun - Total								\$0.00
0740 - Total									\$0.00			
0830	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL		8	Jun 17, 2024	gwinc1	(\$1,632.15)	Removing 20% pay until reflectivity testing $\$8,160.75 * 0.2 = \$1,632.15$			
					14	Sep 16, 2024	gwinc1	\$1,781.25	Bonus after Retro testing: 36.54% at 105% pay $\$8,160.75 * 0.3654 = \$2,981.94$ $\$2,981.94 * 0.05 = \149.1 bonus Including 20% deduct withheld until testing completed: $\$1,632.15 + \$149.1 = \$1,781.25$ final adjustment			
				REFL - Total							\$149.10	
				Other Item Adjustment - Total								\$149.10
0830 - Total									\$149.10			
0840	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL		8	Jun 17, 2024	gwinc1	(\$1,629.93)	Removing 20% pay until reflectivity testing $\$8,149.65 * 0.2 = \$1,629.93$			
					14	Sep 16, 2024	gwinc1	\$1,818.02	Bonus after Retro testing: 46.16% at 105% pay $\$8,149.65 * 0.4616 = \$3,761.88$ $\$3,761.88 * 0.05 = \188.09 bonus Including 20% deduct withheld until testing completed: $\$1,629.93 + \$188.09 = \$1,818.02$ final adjustment			
				REFL - Total							\$188.09	
				Other Item Adjustment - Total								\$188.09
0840 - Total									\$188.09			
0960	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		15	Oct 1, 2024	SYSTEM	(\$54.71)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				17	Nov 1, 2024	SYSTEM	(\$1,331.29)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$1,386.00)		
Construction Stockpile - Total								(\$1,386.00)				



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7S3491	0960	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		6	May 17, 2024	SYSTEM	\$1,386.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$1,386.00		
				Construction Stockpile STMI - Total							\$1,386.00		
	0960 - Total								\$0.00				
	0970	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		15	Oct 1, 2024	SYSTEM	(\$2,071.95)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					17	Nov 1, 2024	SYSTEM	(\$6,215.85)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$8,287.80)		
				Construction Stockpile - Total							(\$8,287.80)		
				Construction Stockpile STMI		6	May 17, 2024	SYSTEM	\$8,287.80	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total							\$8,287.80	
	Construction Stockpile STMI - Total							\$8,287.80					
	0970 - Total								\$0.00				
	0980	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		15	Oct 1, 2024	SYSTEM	(\$1,820.32)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					17	Nov 1, 2024	SYSTEM	(\$16,382.20)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$18,202.52)		
				Construction Stockpile - Total							(\$18,202.52)		
				Construction Stockpile STMA		8	Jun 17, 2024	SYSTEM	\$11,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total							\$11,250.00	
				Construction Stockpile STMA - Total							\$11,250.00		
	0980 - Total								\$0.00				
J7S3491 - Total								(\$3,160.71)					
J7S3492	1010	SHAPING SLOPES, CLASS III	Overrun	Overrun	17	Nov 4, 2024	SYSTEM	(\$7,692.00)					
					19	Dec 2, 2024	SYSTEM	(\$6,708.00)					
					Overrun - Total							(\$14,400.00)	
	Overrun - Total								(\$14,400.00)				
	1010 - Total								(\$14,400.00)				
	1020	MISC. AGGREGATE FOR BASE	Other Item Adjustment	SUBI	6	May 17, 2024	gwinc1	(\$32,331.75)	Improper compaction on edge treatment installed. 50% deduct until resolved with the Contractor				
					10	Jul 17, 2024	gwinc1	\$32,331.75	Returning pay withheld Estimate 0006.				
					SUBI - Total							\$0.00	
					Other Item Adjustment - Total							\$0.00	
					Overrun	Overrun	12	Aug 16, 2024	SYSTEM	(\$19,592.10)			
							13	Sep 3, 2024	SYSTEM	(\$35,904.00)			
	Overrun - Total							(\$55,496.10)					
Overrun - Total							(\$55,496.10)						
1020 - Total								(\$55,496.10)					
1040	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Material		3	Apr 2, 2024	SYSTEM	(\$21,370.44)						
				4	Apr 16, 2024	SYSTEM	(\$76,381.71)						



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7S3492	1040	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Material	- Total					(\$97,752.15)		
			Material - Total							(\$97,752.15)	
			MaterialCredit		4	Apr 16, 2024	SYSTEM	\$21,370.44			
					5	May 3, 2024	SYSTEM	\$76,381.71			
			- Total							\$97,752.15	
			MaterialCredit - Total							\$97,752.15	
			Other Item Adjustment	ACAD	10	Jul 17, 2024	gwinc1	(\$96.13)	See Adjustment Sheet		
					18	Nov 18, 2024	gwinc1	(\$674.86)	See AC adjustment sheet 18		
				ACAD - Total							(\$770.99)
			Other Item Adjustment - Total							(\$770.99)	
			Overrun	Overrun	4	Apr 16, 2024	SYSTEM	\$101,480.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gwinc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					4	Apr 16, 2024	SYSTEM	\$34,942.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gwinc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					4	Apr 16, 2024	SYSTEM	(\$136,422.48)			
					10	Jul 17, 2024	SYSTEM	(\$3,317.12)			
					18	Nov 18, 2024	SYSTEM	(\$16,125.68)			
	Overrun - Total							(\$19,442.80)			
	Overrun - Total							(\$19,442.80)			
	1040 - Total							(\$20,213.79)			
	1050	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Other Item Adjustment	ACAD	10	Jul 17, 2024	gwinc1	(\$2,000.59)	See Adjustment Sheet		
					11	Aug 2, 2024	gwinc1	(\$11,356.94)	See Adjustment Spreadsheet		
			ACAD - Total							(\$13,357.53)	
			SUBI	12	Aug 16, 2024	gwinc1	(\$37,461.32)	3% deduct for oil sample failures on Rte. 13 and 86 \$1,248,710.75 * 0.03 = \$37,461.32			
				14	Sep 16, 2024	gwinc1	\$37,461.32	Returning pay withheld on EST 12 for oil failure after resolution.			
			SUBI - Total							\$0.00	
			Other Item Adjustment - Total							(\$13,357.53)	
1050 - Total							(\$13,357.53)				
1070	PRIME-LIQUID ASPHALT MC 800	Material		5	May 3, 2024	SYSTEM	(\$2,336.25)				
			- Total							(\$2,336.25)	
		Material - Total							(\$2,336.25)		
		MaterialCredit		6	May 17, 2024	SYSTEM	\$2,336.25				
			- Total							\$2,336.25	
		MaterialCredit - Total							\$2,336.25		
		Other Item Adjustment	SUBI	6	May 17, 2024	gwinc1	(\$9,178.12)	Improper spray coverage on edge treatment. 50% deduct until resolved with the Contractor \$18,356.25 * 0.5 = \$9,178.125 rounded to \$9,178.12 deduct			
				10	Jul 17, 2024	gwinc1	\$9,178.12	Returning pay withheld Estimate 0006.			
			SUBI - Total							\$0.00	
		Other Item Adjustment - Total							\$0.00		
1070 - Total							\$0.00				



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J7S3492	1100	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	8	Jun 17, 2024	gwinc1	(\$3,442.89)	Removing 20% pay until reflectivity testing \$17,214.45 * 0.2 = \$3,442.89								
					14	Sep 16, 2024	gwinc1	\$4,161.51	Bonus after Retro testing: 83.49% at 105% pay \$17,214.45 * 0.8349 = \$14,372.34 \$14,372.34 * 0.05 = \$718.62 bonus Including 20% deduct withheld until testing completed: \$3,442.89 + \$718.62 = \$4,161.51 final adjustment								
					15	Oct 1, 2024	gwinc1	(\$3,291.54)	Removing 20% until Retro Testing \$16,457.70 * 0.2 = \$3,291.54								
					REFL - Total							(\$2,572.92)					
					Other Item Adjustment - Total							(\$2,572.92)					
					1100 - Total							(\$2,572.92)					
					1110	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	8	Jun 17, 2024	gwinc1	\$3,188.43	Removing 20% pay until reflectivity testing \$15942.15 * 0.2 = \$3,188.43				
									14	Sep 16, 2024	gwinc1	\$3,680.96	Bonus after Retro testing: 61.79% at 105% pay \$15,942.15 * 0.6179 = \$9,850.65 \$9,850.65 * 0.05 = \$492.53 bonus Including 20% deduct withheld until testing completed: \$3,188.43 + \$492.53 = \$3,680.96 final adjustment				
									15	Oct 1, 2024	gwinc1	(\$3,069.66)	Removing 20% until Retro Testing \$15,348.30 * 0.2 = \$3,069.66				
									REFL - Total							\$3,799.73	
Other Item Adjustment - Total											\$3,799.73						
1110 - Total											\$3,799.73						
1160	MGS GUARDRAIL	Construction Stockpile							8	Jun 17, 2024	SYSTEM	(\$124,754.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
									- Total							(\$124,754.00)	
									Construction Stockpile - Total							(\$124,754.00)	
		Construction Stockpile STMI								6	May 17, 2024	SYSTEM	\$124,754.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total								\$124,754.00				
					Construction Stockpile STMI - Total								\$124,754.00				
		Other Item Adjustment					8	Jun 17, 2024	gwinc1	\$124,754.00	Change Order 007 removed 6ft posts and added 8ft posts. The stockpile materials was already paid for this line at the time of the Change Order approval but the material has not been returned and is still stored on the MoDOT maintenance yard at Lampe. AASHTOware is removing the stockpile payment because the quantity was zeroed by the change order. This adjustment prevents the removal of pay until the contractor has had an opportunity to return the 6ft posts. This adjustment will be reversed and the \$124,754 removed on the next estimate (0009).						
							OTHR - Total							\$124,754.00			
							SUBI				5	May 2, 2024	gwinc1	(\$15,620.00)	Removing pay until NCR 006 resolved		
											6	May 17, 2024	SYSTEM	\$15,620.00	Removing pay until NCR 006 resolved		
SUBI - Total										\$0.00							
					16	Oct 16, 2024	gwinc1	(\$62,377.00)	Recovering 50% pay added on Est 0008. Contractor has had ample opportunity to return 6ft posts as explained in the adjustment on Est 0008. The remaining 50% will be recovered Est 0017.								
					17	Nov 4, 2024	gwinc1	(\$62,377.00)	Recovering remaining pay from Est 0008 as explained in Est 0016 Line Item Adjustment for Line 1160								
- Total							(\$124,754.00)										



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7S3492	1160	MGS GUARDRAIL	Other Item Adjustment - Total						\$0.00	
	1160 - Total							\$0.00		
	1170	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		11	Aug 2, 2024	SYSTEM	(\$5,179.88)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Sep 16, 2024	SYSTEM	(\$5,179.87)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	Oct 16, 2024	SYSTEM	(\$10,359.75)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				(\$20,719.50)	
					Construction Stockpile - Total				(\$20,719.50)	
		Construction Stockpile STMI			6	May 17, 2024	SYSTEM	\$20,719.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				\$20,719.50	
					Construction Stockpile STMI - Total				\$20,719.50	
		Other Item Adjustment			SUBI	5	May 2, 2024	gwinc1	(\$7,888.00)	Removing pay until NCR 006 resolved
						6	May 17, 2024	SYSTEM	\$7,888.00	Removing pay until NCR 006 resolved
				SUBI - Total				\$0.00		
				Other Item Adjustment - Total				\$0.00		
	1170 - Total							\$0.00		
	1180	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		11	Aug 2, 2024	SYSTEM	(\$3,939.76)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Sep 16, 2024	SYSTEM	(\$3,939.76)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					15	Oct 1, 2024	SYSTEM	(\$7,879.53)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	Oct 16, 2024	SYSTEM	(\$9,849.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					17	Nov 1, 2024	SYSTEM	(\$19,698.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					19	Dec 2, 2024	SYSTEM	(\$13,789.17)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				(\$59,096.42)	
					Construction Stockpile - Total				(\$59,096.42)	
		Construction Stockpile STMI			6	May 17, 2024	SYSTEM	\$59,096.42	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				\$59,096.42	
				Construction Stockpile STMI - Total				\$59,096.42		
		Other Item Adjustment		SUBI	5	May 2, 2024	gwinc1	(\$6,522.00)	Removing pay until NCR 006 resolved	
					6	May 17, 2024	SYSTEM	\$6,522.00	Removing pay until NCR 006 resolved	
				SUBI - Total				\$0.00		
				Other Item Adjustment - Total				\$0.00		
	1180 - Total							\$0.00		
	5301	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		11	Aug 2, 2024	SYSTEM	(\$21,559.55)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					13	Sep 3, 2024	SYSTEM	(\$20,122.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Sep 16, 2024	SYSTEM	(\$48,868.31)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					15	Oct 1, 2024	SYSTEM	(\$18,699.89)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				(\$109,250.00)	
				Construction Stockpile - Total				(\$109,250.00)		
		Construction Stockpile STMI		8	Jun 17, 2024	SYSTEM	\$109,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Dec 4, 2024

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7S3492	5301	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI	- Total				\$109,250.00				
				Construction Stockpile STMI - Total				\$109,250.00				
			Overrun	Overrun	19	Dec 2, 2024	SYSTEM	(\$6,506.25)				
				Overrun - Total				(\$6,506.25)				
				Overrun - Total				(\$6,506.25)				
			5301 - Total				(\$6,506.25)					
J7S3492 - Total				(\$108,746.86)								
J7S3500	1205	MISC. AGGREGATE FOR BASE	Overrun	Overrun	8	Jun 17, 2024	SYSTEM	(\$14,551.20)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',47.00000 - 47.00000, 'is applied (if non-zero).			
				Overrun	15	Oct 1, 2024	SYSTEM	\$14,551.20				
			Overrun - Total				\$0.00					
			Overrun - Total				\$0.00					
	1205 - Total				\$0.00							
	1220	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	6	May 17, 2024	gwinc1	(\$12,924.97)	See adjustment spreadsheet			
				ACAD	7	Jun 3, 2024	gwinc1	(\$495.52)	See supporting documents			
			ACAD - Total				(\$13,420.49)					
			Other Item Adjustment - Total				(\$13,420.49)					
	1220 - Total				(\$13,420.49)							
1230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	6	May 17, 2024	gwinc1	(\$116.24)	See adjustment spreadsheet				
			ACAD - Total				(\$116.24)					
		Other Item Adjustment - Total				(\$116.24)						
1230 - Total				(\$116.24)								
1320	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	14	Sep 16, 2024	gwinc1	(\$2,009.39)	Bonus after Retro testing: 54.44% at 105% pay 7.39% at 80% pay 7.39% at 0% pay (restripe) \$32,694.30 * 0.5444 = \$17,798.78 \$17,798.78 * 0.05 = \$889.94 bonus \$32,694.3 * 0.0739 = \$2,416.11 \$2,416.11 * 0.2 = \$483.22 deduct \$889.94 - \$2,416.11 - \$483.22 = -\$2,009.39				
							REFL - Total				(\$2,009.39)	
							Other Item Adjustment - Total				(\$2,009.39)	
							1320 - Total				(\$2,009.39)	
							1330	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	14	Sep 16, 2024
REFL - Total				\$1,260.66								
Other Item Adjustment - Total				\$1,260.66								
1330 - Total				\$1,260.66								
1370	MGS GUARDRAIL	Construction Stockpile					17	Nov 1, 2024	SYSTEM	(\$55,613.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$55,613.25)					



Line Item Adjustments by Estimate

Contract ID: 230818-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7S3500	1370	MGS GUARDRAIL	Construction Stockpile - Total						(\$55,613.25)		
			Construction Stockpile STMI		6	May 17, 2024	SYSTEM	\$55,613.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$55,613.25		
			Construction Stockpile STMI - Total						\$55,613.25		
			1370 - Total						\$0.00		
	1380	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		11	Aug 2, 2024	SYSTEM	(\$6,215.85)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					12	Aug 16, 2024	SYSTEM	(\$6,215.85)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					17	Nov 1, 2024	SYSTEM	(\$8,287.80)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$20,719.50)	
				Construction Stockpile - Total						(\$20,719.50)	
			Construction Stockpile STMI		6	May 17, 2024	SYSTEM	\$20,719.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$20,719.50		
			Construction Stockpile STMI - Total						\$20,719.50		
			1380 - Total						\$0.00		
			1390	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		11	Aug 2, 2024	SYSTEM	(\$3,578.87)	Payment Estimate Item Adjustment generated Stockpile Transaction
		12				Aug 16, 2024	SYSTEM	(\$5,368.30)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		13				Sep 3, 2024	SYSTEM	(\$12,526.04)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		14				Sep 16, 2024	SYSTEM	(\$5,368.30)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		15				Oct 1, 2024	SYSTEM	(\$1,789.79)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total						(\$28,631.30)				
	Construction Stockpile - Total						(\$28,631.30)				
	Construction Stockpile STMA				8	Jun 17, 2024	SYSTEM	\$11,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total						\$11,250.00				
	Construction Stockpile STMA - Total						\$11,250.00				
	Construction Stockpile STMI				6	May 17, 2024	SYSTEM	\$17,381.30	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total						\$17,381.30				
	Construction Stockpile STMI - Total						\$17,381.30				
	1390 - Total						\$0.00				
	5401	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN			Overrun	Overrun	19	Dec 2, 2024	SYSTEM	(\$4,788.60)	
			Overrun - Total						(\$4,788.60)		
Overrun - Total						(\$4,788.60)					
5401 - Total						(\$4,788.60)					
J7S3500 - Total								(\$19,074.06)			
Overall - Total								(\$182,733.85)			



Contract Adjustments for Contract - 230818-G01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
9	J7P3394	Incentive	SPAD	\$16,741.20	100	Jul 1, 2024	gwinc1	7P3394 Lot 1 PF
		Incentive	SPAD	\$9,965.00	100	Jul 1, 2024	gwinc1	7P3394 Lot 2 PF
9 - Total					\$26,706.20			
10	J7P3394	Incentive	SPAD	\$19,930.00	100	Jul 17, 2024	gwinc1	Lot 3 Payfactor
		Incentive	SPAD	\$19,930.00	100	Jul 17, 2024	gwinc1	Lot 4 Payfactor
10 - Total					\$39,860.00			
11	J7S3492	Incentive	SPAD	\$1,865.00	100	Aug 2, 2024	gwinc1	Lot 1 Payfactor
		Incentive	SPAD	\$15,293.00	100	Aug 2, 2024	gwinc1	Lot 2 Payfactor
		Incentive	SPAD	\$14,174.00	100	Aug 2, 2024	gwinc1	Lot 3 Payfactor
11 - Total					\$31,332.00			
17	J7P3533	Incentive	SPAD	\$24,970.95	100	Nov 4, 2024	gwinc1	
17 - Total					\$24,970.95			
Overall - Total					\$122,869.15			