



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: March 18, 2024

Progress Estimate Number 2	Contract ID	230818-G01	Pay Period Start	January 2, 2024	Original Contract Amount	\$10,735,356.08
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	March 15, 2024	Net Change Order Amount	\$0.00
					Current Contract Amount	\$10,735,356.08

Approval Date		By User
March 18, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	gwinc1
March 18, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	evendj1
March 19, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2025	July 1, 2025		2.18%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 7, 2023	September 7, 2023	
Letting Date	August 18, 2023	August 18, 2023	
Notice to Proceed Date	October 9, 2023	October 9, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2

		This Estimate	Previous	To Date
230818-G01	Total Posted Items Pay	\$196,944.52	\$37,574.00	\$234,518.52
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:		\$196,944.52	\$37,574.00	\$234,518.52

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3394	0090	6161005	CONSTRUCTION SIGNS	SQFT	\$7.350	504	\$3,704.40
	0100	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$73.650	1	\$73.65
	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$4,207.000	4	\$16,828.00
Project J7P3394 - Total							\$20,606.05
J7S3491	0800	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$4,207.000	2	\$8,414.00
Project J7S3491 - Total							\$8,414.00
J7S3492	1040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	TONS	\$97.850	1,515.9	\$148,330.82
	1060	4071005	TACK COAT	GAL	\$3.350	1,405	\$4,706.75
	1120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$7.650	1,946	\$14,886.90
Project J7S3492 - Total							\$167,924.47
Overall - Total							\$196,944.52

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on March 20, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3394	FAF 13-1(32)	Resurface	MO 13	STONE	from south end of Table Rock Lake Bridge A0585 in Kimberling City to the Arkansas State Line in Blue Eye
J7P3533	FAS S604(75)	Coldmill and resurface	376	TANEY	from Route 265 to Shepherd of the Hills Expressway in Branson
J7S3491	FAS S604(44)	Resurface and ADA improvements	F	BARRY	from Route 112 to Route 86 near Roaring River State Park
J7S3492	FAF 86-1(14)	Resurface	86	STONE	from east side of Kings River Bridge to 1.22 miles west of Route 65 near Ridgedale
J7S3500	FAS S604(60)	Resurface	86	BARRY	from Route 76 to Kings River

Totals by Job Numbers

Job Number	Item	This Estimate	Previous	To Date
J7P3394	Posted Item Pay	\$20,606.05	\$37,574.00	\$58,180.05
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$20,606.05	\$37,574.00	\$58,180.05
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7P3533	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7S3491	Posted Item Pay	\$8,414.00	\$0.00	\$8,414.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$8,414.00	\$0.00	\$8,414.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7S3492	Posted Item Pay	\$167,924.47	\$0.00	\$167,924.47
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$167,924.47	\$0.00	\$167,924.47
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7S3500	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 20, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-G01	J7P3394	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$18,407.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$1,210.00	\$0.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,739.20	0.00	1,739.20	TONS	0.00	\$33.00	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	876.00	0.00	876.00	TONS	0.00	\$33.00	\$0.00
		0001	0050	4030001	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX)	14,594.80	0.00	14,594.80	TONS	0.00	\$99.65	\$0.00
		0001	0060	4071005	TACK COAT	13,260.00	0.00	13,260.00	GAL	0.00	\$3.30	\$0.00
		0001	0070	4081018	PRIME-LIQUID ASPHALT MC 800	5,131.00	0.00	5,131.00	GAL	0.00	\$4.45	\$0.00
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$5,560.00	\$0.00
		0001	0090	6161005	CONSTRUCTION SIGNS	2,196.00	0.00	2,196.00	SQFT	504.00	\$7.35	\$3,704.40
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	1.00	\$73.65	\$73.65
		0001	0110	6161025	CHANNELIZER (TRIM LINE)	276.00	0.00	276.00	EA	0.00	\$16.85	\$0.00
		0001	0120	6161070	TUBULAR MARKER	3.00	0.00	3.00	EA	0.00	\$105.00	\$0.00
		0001	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	4.00	\$4,207.00	\$16,828.00
		0001	0140	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$130,000.00	\$0.00
		0001	0141	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$92,426.00	\$0.00
		0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	68.00	0.00	68.00	LF	0.00	\$21.05	\$0.00
		0001	0160	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	27.00	0.00	27.00	LF	0.00	\$21.05	\$0.00
		0001	0170	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$316.00	\$0.00
		0001	0180	6200039	PREFORMED THERMOPLASTIC PAVEMENT MARKING, OFF RAMP WRONG WAY ARROW	1.00	0.00	1.00	EA	0.00	\$1,578.00	\$0.00
		0001	0190	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	19.00	0.00	19.00	EA	0.00	\$63.10	\$0.00
		0001	0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	118,683.00	0.00	118,683.00	LF	0.00	\$0.30	\$0.00
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	115,331.00	0.00	115,331.00	LF	0.00	\$0.15	\$0.00
		0001	0220	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	641.00	0.00	641.00	SQYD	0.00	\$6.30	\$0.00
		0001	0230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,078.00	0.00	1,078.00	SQYD	0.00	\$7.90	\$0.00
		0001	0240	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	604.40	0.00	604.40	STA	0.00	\$10.50	\$0.00
		0001	0250	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	511.10	0.00	511.10	STA	0.00	\$10.50	\$0.00
		0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,668.00	\$0.00
		0010	0270	6061060	MGS GUARDRAIL	4,913.00	0.00	4,913.00	LF	0.00	\$28.40	\$0.00
		0010	0280	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$3,944.00	\$0.00
		0010	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,261.00	\$0.00
		0040	0300	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.00	\$6,311.00	\$0.00
		0040	0310	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0040	0320	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	1.00	0.00	1.00	EA	0.00	\$263.00	\$0.00
0040	0330	9039904	MISC.RELOCATED SIGNS	9.00	0.00	9.00	SQFT	0.00	\$263.00	\$0.00		
0001	5001	6189901	MISC.Misc. Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$37,574.00	\$37,574.00		
Project J7P3394 - Total Value Posted to Date as of Report Generated Date												\$58,180.05
J7P3533	0001	0340	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$13,411.00	\$0.00	
		0350	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$1,210.00	\$0.00	
		0360	4030001	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX)	5,978.40	0.00	5,978.40	TONS	0.00	\$102.95	\$0.00	
		0370	4071005	TACK COAT	4,776.00	0.00	4,776.00	GAL	0.00	\$3.30	\$0.00	
		0380	4134000	BITUMINOUS FOG SEAL	202.00	0.00	202.00	GAL	0.00	\$3.30	\$0.00	
		0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,780.00	\$0.00	
		0400	6161005	CONSTRUCTION SIGNS	922.00	0.00	922.00	SQFT	0.00	\$7.35	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-G01	J7P3533	0001	0410	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$73.65	\$0.00
		0001	0420	6161025	CHANNELIZER (TRIM LINE)	210.00	0.00	210.00	EA	0.00	\$16.85	\$0.00
		0001	0430	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$2,367.00	\$0.00
		0001	0440	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$114,676.00	\$0.00
		0001	0450	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	82.00	0.00	82.00	LF	0.00	\$21.05	\$0.00
		0001	0460	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	882.00	0.00	882.00	LF	0.00	\$21.05	\$0.00
		0001	0470	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	30.00	0.00	30.00	EA	0.00	\$295.00	\$0.00
		0001	0480	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$263.00	\$0.00
		0001	0490	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	2.00	0.00	2.00	EA	0.00	\$526.00	\$0.00
		0001	0500	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	4.00	0.00	4.00	EA	0.00	\$526.00	\$0.00
		0001	0510	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,514.00	0.00	8,514.00	LF	0.00	\$0.22	\$0.00
		0001	0520	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	26,854.00	0.00	26,854.00	LF	0.00	\$0.20	\$0.00
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	56,394.00	0.00	56,394.00	SQYD	0.00	\$2.30	\$0.00
		0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,668.00	\$0.00
		0001	0550	8025006	MULCHING	0.20	0.00	0.20	ACRE	0.00	\$17,882.00	\$0.00
		0001	0560	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.00	0.20	ACRE	0.00	\$18,144.00	\$0.00
		0010	0570	6061060	MGS GUARDRAIL	1,800.00	0.00	1,800.00	LF	0.00	\$28.40	\$0.00
		0010	0580	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$4,050.00	\$0.00
		0010	0590	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,261.00	\$0.00
		Project J7P3533 - Total Value Posted to Date as of Report Generated Date										
J7S3491		0001	0600	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,311.00	\$0.00
		0001	0610	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	22.00	0.00	22.00	LF	0.00	\$116.00	\$0.00
		0001	0615	2129900	MISC.SHOULDER GRADING	480.00	0.00	480.00	100F	0.00	\$85.65	\$0.00
		0001	0620	2129900	MISC.LINEAR GRADING CLASS 2 FOR SHOULDERS	24.00	0.00	24.00	100F	0.00	\$1,353.00	\$0.00
		0001	0630	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	0.00	\$1,210.00	\$0.00
		0001	0640	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	9.00	0.00	9.00	SQYD	0.00	\$52.60	\$0.00
		0001	0650	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	400.00	0.00	400.00	SQYD	0.00	\$64.05	\$0.00
		0001	0660	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	748.60	0.00	748.60	TONS	0.00	\$46.70	\$0.00
		0001	0670	3105002	GRAVEL (A) OR CRUSHED STONE (B)	124.00	0.00	124.00	TONS	0.00	\$98.95	\$0.00
		0001	0680	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,061.50	0.00	2,061.50	TONS	0.00	\$96.80	\$0.00
		0001	0690	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	5,920.40	0.00	5,920.40	TONS	0.00	\$93.65	\$0.00
		0001	0700	4071005	TACK COAT	6,943.00	0.00	6,943.00	GAL	0.00	\$4.00	\$0.00
		0001	0710	4081018	PRIME-LIQUID ASPHALT MC 800	2,209.00	0.00	2,209.00	GAL	0.00	\$6.00	\$0.00
		0001	0720	6081012	TRUNCATED DOMES	20.00	0.00	20.00	SQFT	0.00	\$52.60	\$0.00
		0001	0730	6085008	PAVED APPROACH, 8 IN.	315.00	0.00	315.00	SQYD	0.00	\$174.00	\$0.00
		0001	0740	6086004	CONCRETE SIDEWALK, 4 IN.	9.00	0.00	9.00	SQYD	0.00	\$231.00	\$0.00
		0001	0750	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$5,560.00	\$0.00
		0001	0760	6161005	CONSTRUCTION SIGNS	958.00	0.00	958.00	SQFT	0.00	\$7.35	\$0.00
		0001	0770	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$73.65	\$0.00
		0001	0780	6161025	CHANNELIZER (TRIM LINE)	30.00	0.00	30.00	EA	0.00	\$16.85	\$0.00
		0001	0790	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$2,314.00	\$0.00
		0001	0800	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,207.00	\$8,414.00
		0001	0810	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$195,925.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-G01	J7S3491	0001	0820	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	15.00	0.00	15.00	EA	0.00	\$189.00	\$0.00
		0001	0830	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	54,405.00	0.00	54,405.00	LF	0.00	\$0.15	\$0.00
		0001	0840	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	54,331.00	0.00	54,331.00	LF	0.00	\$0.15	\$0.00
		0001	0850	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	919.00	0.00	919.00	SQYD	0.00	\$7.10	\$0.00
		0001	0860	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	488.00	0.00	488.00	SQYD	0.00	\$6.75	\$0.00
		0001	0870	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	469.70	0.00	469.70	STA	0.00	\$10.50	\$0.00
		0001	0880	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	272.10	0.00	272.10	STA	0.00	\$10.50	\$0.00
		0001	0890	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,519.00	\$0.00
		0001	0900	8025006	MULCHING	0.40	0.00	0.40	ACRE	0.00	\$17,882.00	\$0.00
		0001	0910	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$18,144.00	\$0.00
		0001	0920	8061005	ROCK DITCH CHECK	610.00	0.00	610.00	LF	0.00	\$4.10	\$0.00
		0001	0930	8061016	SEDIMENT REMOVAL	79.00	0.00	79.00	CUYD	0.00	\$0.00	\$0.00
		0001	0940	8061017	TEMPORARY SEEDING	0.40	0.00	0.40	ACRE	0.00	\$12,622.00	\$0.00
		0001	0950	8061019	SILT FENCE	1,740.00	0.00	1,740.00	LF	0.00	\$3.05	\$0.00
		0010	0960	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	100.00	0.00	100.00	LF	0.00	\$34.70	\$0.00
		0010	0970	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,944.00	\$0.00
		0010	0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,261.00	\$0.00
		0040	0990	9039902	MISC.RELOCATE EXISTING SIGN	2.00	0.00	2.00	EA	0.00	\$368.00	\$0.00
Project J7S3491 - Total Value Posted to Date as of Report Generated Date												\$8,414.00
J7S3492	0001	1000	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$26,250.00	\$0.00	
		1010	2153000	SHAPING SLOPES, CLASS III	24.00	0.00	24.00	100F	0.00	\$1,200.00	\$0.00	
		1020	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4,239.20	0.00	4,239.20	TONS	0.00	\$33.00	\$0.00	
		1030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	420.00	0.00	420.00	TONS	0.00	\$33.00	\$0.00	
		1040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	11,386.40	0.00	11,386.40	TONS	1,515.90	\$97.85	\$148,330.82	
		1050	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	15,961.70	0.00	15,961.70	TONS	0.00	\$93.25	\$0.00	
		1060	4071005	TACK COAT	24,707.00	0.00	24,707.00	GAL	1,405.00	\$3.35	\$4,706.75	
		1070	4081018	PRIME-LIQUID ASPHALT MC 800	12,506.00	0.00	12,506.00	GAL	0.00	\$4.45	\$0.00	
		1080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00	
		1090	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	68.00	0.00	68.00	LF	0.00	\$61.50	\$0.00	
		1100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	224,481.00	0.00	224,481.00	LF	0.00	\$0.15	\$0.00	
		1110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	208,603.00	0.00	208,603.00	LF	0.00	\$0.15	\$0.00	
		1120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,187.00	0.00	3,187.00	SQYD	1,946.00	\$7.65	\$14,886.90	
		1130	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,691.60	0.00	1,691.60	STA	0.00	\$10.50	\$0.00	
		1140	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	532.50	0.00	532.50	STA	0.00	\$10.50	\$0.00	
		1150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,650.00	\$0.00	
		0010	1160	6061060	MGS GUARDRAIL	6,400.00	0.00	6,400.00	LF	0.00	\$28.40	\$0.00
		0010	1170	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	0.00	\$3,944.00	\$0.00
0010	1180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	34.00	0.00	34.00	EA	0.00	\$3,261.00	\$0.00		
Project J7S3492 - Total Value Posted to Date as of Report Generated Date												\$167,924.46
J7S3500	0001	1190	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$20,774.00	\$0.00	
		1200	2153000	SHAPING SLOPES, CLASS III	52.00	0.00	52.00	100F	0.00	\$1,210.00	\$0.00	
		1205	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4,083.60	0.00	4,083.60	TONS	0.00	\$47.00	\$0.00	
		1210	3105002	GRAVEL (A) OR CRUSHED STONE (B)	424.00	0.00	424.00	TONS	0.00	\$70.45	\$0.00	
		1220	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	13,629.00	0.00	13,629.00	TONS	0.00	\$88.55	\$0.00	
		1230	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE	6,321.00	0.00	6,321.00	TONS	0.00	\$88.50	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230818-G01	J7S3500				LEVELING)							
		0001	1240	4071005	TACK COAT	25,104.00	0.00	25,104.00	GAL	0.00	\$4.00	\$0.00
		0001	1245	4081018	PRIME-LIQUID ASPHALT MC 800	12,047.00	0.00	12,047.00	GAL	0.00	\$6.05	\$0.00
		0001	1250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$5,560.00	\$0.00
		0001	1260	6161005	CONSTRUCTION SIGNS	1,368.00	0.00	1,368.00	SQFT	0.00	\$7.35	\$0.00
		0001	1270	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$73.65	\$0.00
		0001	1280	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$16.85	\$0.00
		0001	1290	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$4,207.00	\$0.00
		0001	1300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$205,000.00	\$0.00
		0001	1310	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	44.00	0.00	44.00	LF	0.00	\$31.55	\$0.00
		0001	1320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	217,962.00	0.00	217,962.00	LF	0.00	\$0.15	\$0.00
		0001	1330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	197,240.00	0.00	197,240.00	LF	0.00	\$0.15	\$0.00
		0001	1340	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,718.00	0.00	2,718.00	SQYD	0.00	\$9.55	\$0.00
		0001	1350	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,224.00	0.00	1,224.00	STA	0.00	\$10.50	\$0.00
		0001	1360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,668.00	\$0.00
		0010	1370	6061060	MGS GUARDRAIL	4,012.00	0.00	4,012.00	LF	0.00	\$28.40	\$0.00
		0010	1380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	0.00	\$3,944.00	\$0.00
		0010	1390	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	0.00	\$3,261.00	\$0.00
		0071	1400	7039902	MISC.End Post Modifications	4.00	0.00	4.00	EA	0.00	\$9,079.00	\$0.00
		0072	1410	7039902	MISC.End Post Modifications	4.00	0.00	4.00	EA	0.00	\$9,079.00	\$0.00
Project J7S3500 - Total Value Posted to Date as of Report Generated Date											\$0.00	
230818-G01 Overall - Total Value Posted to Date as of Report Generated Date											\$234,518.52	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 20, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3394

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	6161005	CONSTRUCTION SIGNS	3/5/24	3/15/24	504.00	SQFT	From Rte. 13 to Roundabout in Thunder Ridge	98.7E		108.9E		
0100	6161008	ADVANCED WARNING RAIL SYSTEM	3/5/24	3/15/24	1.00	EA	From Rte. 13 to Roundabout in Thunder Ridge	98.7E		108.9E		
0130	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	3/5/24	3/15/24	1.00	EA	At Thunder Ridge Roundabout	109.1E				
			3/8/24	3/15/24	3.00	EA	1 West of Kings River, 1 at west 86 / 13 intersection, 1 at east 86 / 13 intersection in Blue Eye					

Project: J7S3491

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0800	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	3/8/24	3/15/24	2.00	EA	1 on east end of F, 1 on west end of F					

Project: J7S3492

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1040	4011211	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	3/13/24	3/18/24	958.60	TONS	Installed 958.64 TONS of BP-2 PG64-22 and 755 GAL of tack coat, starting on West end of project (Kings River) working towards the East. Starting log mile 84.995 to 86.440. Paid to nearest 0.1 ton, 958.6.	84.995E		84.440E		Planned 1.25in thick, ran ~ 1.5in. Adjusted going forward
			3/14/24	3/18/24	557.30	TONS	Near 39/86 intersection in Carr Lane	86.44		87.314		
1060	4071005	TACK COAT	3/13/24	3/18/24	729.00	GAL	Kings River to Carr Lane	84.995		84.995		Planned 0.08 gal/sqyd, ran ~ 0.07. Adjusted moving forward
			3/14/24	3/18/24	676.00	GAL	Near 39/86 intersection in Carr Lane	86.44		87.314		729 corrected quantity from Roadway report ~0.1 gal/sqyd. Adjusting going forward 676 adjusted quantity from roadway report
1120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3/11/24	3/18/24	1,946.00	SQYD	Milled depth transitions at 4 locations: 175' L x 24' W at log mile 84.995 (Kings River) = 466.6 SY 125' L x 23' W (x2) at log mile 89.15 (Indian Creek Bridge) = 638.9 SY 125' L x 24' W (x2) at log mile 93.62 (Dogwood Creek) = 666.7 SY 30' L x 26' W (x2) at log mile 86.945 (Rt. 39) = 173.3 SY = 1,945.5 SY Paid to nearest SQYD, 1,946	84.995		95.811		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 230818-G01

No Data Available



Contract Adjustments for Contract - 230818-G01

There are no contract adjustments to display for this contract.