



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 4, 2024

Pay Estimate Created Date: April 2, 2024

| | | | |
|--------------------------------------|---|---|--|
| Progress Estimate Number 3 | Contract ID 230818-G01 | Pay Period Start March 16, 2024 | Original Contract Amount \$10,735,356.08 |
| | Prime Contractor Capital Paving & Construction, LLC | Pay Period End April 1, 2024 | Net Change Order Amount \$0.00 |
| | | | Current Contract Amount \$10,735,356.08 |

| Approval Date | | By User |
|---------------|--|---------|
| April 2, 2024 | Generated and Approved (and should be considered Draft) at the Project Office Level by | gwinc1 |
| April 2, 2024 | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by | evendj1 |
| April 3, 2024 | Reviewed and Approved at the Central Office Controllers Office Level by | ramses1 |

| Original Completion Date | Current Completion Date | Actual Completion Date | % of Current Contract Amount Complete |
|--------------------------|-------------------------|------------------------|---------------------------------------|
| July 1, 2025 | July 1, 2025 | | 9.85% |

| Contract Informational Dates | | | Milestones |
|------------------------------|--------------------------|-------------------------|----------------------------------|
| Date Description | Original Completion Date | Current Completion Date | No Milestones Exist for Contract |
| Acceptance Date | | | |
| Awarded Date | September 7, 2023 | September 7, 2023 | |
| Letting Date | August 18, 2023 | August 18, 2023 | |
| Notice to Proceed Date | October 9, 2023 | October 9, 2023 | |
| Open to Traffic Date | | | |
| Work Began Date | | | |

| Contract Total Pay For Estimate No. 3 | | | |
|--|---------------------|--------------|----------------|
| | This Estimate | Previous | To Date |
| 230818-G01 | | | |
| Total Posted Items Pay | \$822,799.03 | \$234,518.52 | \$1,057,317.55 |
| Gross Item Adjustments | (\$21,370.44) | \$0.00 | (\$21,370.44) |
| Incentive | \$0.00 | \$0.00 | \$0.00 |
| Disincentive | \$0.00 | \$0.00 | \$0.00 |
| Liquidated Damage | \$0.00 | \$0.00 | \$0.00 |
| Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |
| Contract Total Payable This Estimate: | \$801,428.59 | \$234,518.52 | \$1,035,947.11 |

Items Paid This Estimate Period

| Project Number | Line Number | Item Code | Item Description | Unit | Unit Price | Current Installed Qty | Current Installed Amount |
|--------------------------------|-------------|-----------|---|------|------------|-----------------------|--------------------------|
| J7S3491 | 0615 | 2129900 | MISC.SHOULDER GRADING | 100F | \$85.650 | 94 | \$8,051.10 |
| | 0680 | 4011209 | BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1) | TONS | \$96.800 | 329.5 | \$31,895.60 |
| | 0760 | 6161005 | CONSTRUCTION SIGNS | SQFT | \$7.350 | 785 | \$5,769.75 |
| | 0770 | 6161008 | ADVANCED WARNING RAIL SYSTEM | EA | \$73.650 | 2 | \$147.30 |
| Project J7S3491 - Total | | | | | | | \$45,863.75 |
| J7S3492 | 1040 | 4011211 | BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2) | TONS | \$97.850 | 7,702.5 | \$753,689.63 |
| | 1060 | 4071005 | TACK COAT | GAL | \$3.350 | 6,939 | \$23,245.65 |
| Project J7S3492 - Total | | | | | | | \$776,935.28 |
| Overall - Total | | | | | | | \$822,799.03 |

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

| Project Number | Line No. | Item Description | Adjustment Type | Other Item Adjustment Type | Comments | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|---|-----------------|----------------------------|----------|---------------------|---------------------------------|----------------------|
| J7S3492 | 1040 | BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2) | Material | | | -218.4 | \$97.85 | (\$21,370.44) |
| Total | | | | | | | | (\$21,370.44) |



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on April 4, 2024

Contract Project Information

| Project Number | Federal Proj. Number | Project Description | Route | County | Location of Work |
|----------------|----------------------|--------------------------------|-------|--------|--|
| J7P3394 | FAF 13-1(32) | Resurface | MO 13 | STONE | from south end of Table Rock Lake Bridge A0585 in Kimberling City to the Arkansas State Line in Blue Eye |
| J7P3533 | FAS S604(75) | Coldmill and resurface | 376 | TANEY | from Route 265 to Shepherd of the Hills Expressway in Branson |
| J7S3491 | FAS S604(44) | Resurface and ADA improvements | F | BARRY | from Route 112 to Route 86 near Roaring River State Park |
| J7S3492 | FAF 86-1(14) | Resurface | 86 | STONE | from east side of Kings River Bridge to 1.22 miles west of Route 65 near Ridgedale |
| J7S3500 | FAS S604(60) | Resurface | 86 | BARRY | from Route 76 to Kings River |

Totals by Job Numbers

| Job Number | Item | This Estimate | Previous | To Date |
|------------|-------------------------------|---------------------|---------------------|---------------------|
| J7P3394 | Posted Item Pay | \$0.00 | \$58,180.05 | \$58,180.05 |
| | Gross Item Adjustments | \$0.00 | \$0.00 | \$0.00 |
| | Gross Item Pay | \$0.00 | \$58,180.05 | \$58,180.05 |
| | Incentive | \$0.00 | \$0.00 | \$0.00 |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 |
| | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 |
| | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |
| J7P3533 | Posted Item Pay | \$0.00 | \$0.00 | \$0.00 |
| | Gross Item Adjustments | \$0.00 | \$0.00 | \$0.00 |
| | Gross Item Pay | \$0.00 | \$0.00 | \$0.00 |
| | Incentive | \$0.00 | \$0.00 | \$0.00 |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 |
| | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 |
| | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |
| J7S3491 | Posted Item Pay | \$45,863.75 | \$8,414.00 | \$54,277.75 |
| | Gross Item Adjustments | \$0.00 | \$0.00 | \$0.00 |
| | Gross Item Pay | \$45,863.75 | \$8,414.00 | \$54,277.75 |
| | Incentive | \$0.00 | \$0.00 | \$0.00 |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 |
| | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 |
| | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |
| J7S3492 | Posted Item Pay | \$776,935.28 | \$167,924.47 | \$944,859.75 |
| | Gross Item Adjustments | (\$21,370.44) | \$0.00 | (\$21,370.44) |
| | Gross Item Pay | \$755,564.84 | \$167,924.47 | \$923,489.31 |
| | Incentive | \$0.00 | \$0.00 | \$0.00 |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 |
| | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 |
| | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |
| J7S3500 | Posted Item Pay | \$0.00 | \$0.00 | \$0.00 |
| | Gross Item Adjustments | \$0.00 | \$0.00 | \$0.00 |
| | Gross Item Pay | \$0.00 | \$0.00 | \$0.00 |
| | Incentive | \$0.00 | \$0.00 | \$0.00 |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 |
| | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 |
| | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 4, 2024

Exceptions (Discrepancies) This Estimate Period

| Exceptions / Discrepancies | Explanation | Entered By | Status |
|--|--|------------|--------------|
| Estimate Exception Type: Insufficient Materials: Project J7S3492, Item 4011211, Project Item Line Number 1040, Material Set 401121196, Material 0401BPPMBP..2 - Plant Mix for Bit Pavement BP-2, Acceptance Action Generic AspLow is insufficient. | Contractor is missing two gradation tests for this item. | gwinc1 | Acknowledged |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|---|-------------|----------|---|--|---|--------------|------------------|------------------------|-------------|---------------------------|--------------|--|
| 230818-G01 | J7P3394 | 0001 | 0010 | 2022010 | REMOVAL OF IMPROVEMENTS | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$18,407.00 | \$0.00 |
| | | 0001 | 0020 | 2153000 | SHAPING SLOPES, CLASS III | 4.00 | 0.00 | 4.00 | 100F | 0.00 | \$1,210.00 | \$0.00 |
| | | 0001 | 0030 | 3049910 | MISC.PERMANENT AGGREGATE EDGE TREATMENT | 1,739.20 | 0.00 | 1,739.20 | TONS | 0.00 | \$33.00 | \$0.00 |
| | | 0001 | 0040 | 3105002 | GRAVEL (A) OR CRUSHED STONE (B) | 876.00 | 0.00 | 876.00 | TONS | 0.00 | \$33.00 | \$0.00 |
| | | 0001 | 0050 | 4030001 | ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX) | 14,594.80 | 0.00 | 14,594.80 | TONS | 0.00 | \$99.65 | \$0.00 |
| | | 0001 | 0060 | 4071005 | TACK COAT | 13,260.00 | 0.00 | 13,260.00 | GAL | 0.00 | \$3.30 | \$0.00 |
| | | 0001 | 0070 | 4081018 | PRIME-LIQUID ASPHALT MC 800 | 5,131.00 | 0.00 | 5,131.00 | GAL | 0.00 | \$4.45 | \$0.00 |
| | | 0001 | 0080 | 6123000A | TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA) | 1.00 | 0.00 | 1.00 | EA | 0.00 | \$5,560.00 | \$0.00 |
| | | 0001 | 0090 | 6161005 | CONSTRUCTION SIGNS | 2,196.00 | 0.00 | 2,196.00 | SQFT | 504.00 | \$7.35 | \$3,704.40 |
| | | 0001 | 0100 | 6161008 | ADVANCED WARNING RAIL SYSTEM | 2.00 | 0.00 | 2.00 | EA | 1.00 | \$73.65 | \$73.65 |
| | | 0001 | 0110 | 6161025 | CHANNELIZER (TRIM LINE) | 276.00 | 0.00 | 276.00 | EA | 0.00 | \$16.85 | \$0.00 |
| | | 0001 | 0120 | 6161070 | TUBULAR MARKER | 3.00 | 0.00 | 3.00 | EA | 0.00 | \$105.00 | \$0.00 |
| | | 0001 | 0130 | 6161099 | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED | 6.00 | 0.00 | 6.00 | EA | 4.00 | \$4,207.00 | \$16,828.00 |
| | | 0001 | 0140 | 6181000 | MOBILIZATION | 1.00 | -1.00 | 0.00 | LS | 0.00 | \$130,000.00 | \$0.00 |
| | | 0001 | 0141 | 6181000 | MOBILIZATION | 0.00 | 1.00 | 1.00 | LS | 0.00 | \$92,426.00 | \$0.00 |
| | | 0001 | 0150 | 6200015 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE | 68.00 | 0.00 | 68.00 | LF | 0.00 | \$21.05 | \$0.00 |
| | | 0001 | 0160 | 6200018 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW | 27.00 | 0.00 | 27.00 | LF | 0.00 | \$21.05 | \$0.00 |
| | | 0001 | 0170 | 6200021 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW | 1.00 | 0.00 | 1.00 | EA | 0.00 | \$316.00 | \$0.00 |
| | | 0001 | 0180 | 6200039 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, OFF RAMP WRONG WAY ARROW | 1.00 | 0.00 | 1.00 | EA | 0.00 | \$1,578.00 | \$0.00 |
| | | 0001 | 0190 | 6200042 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES | 19.00 | 0.00 | 19.00 | EA | 0.00 | \$63.10 | \$0.00 |
| | | 0001 | 0200 | 6205902A | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | 118,683.00 | 0.00 | 118,683.00 | LF | 0.00 | \$0.30 | \$0.00 |
| | | 0001 | 0210 | 6206001C | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 115,331.00 | 0.00 | 115,331.00 | LF | 0.00 | \$0.15 | \$0.00 |
| | | 0001 | 0220 | 6221001 | COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS) | 641.00 | 0.00 | 641.00 | SQYD | 0.00 | \$6.30 | \$0.00 |
| | | 0001 | 0230 | 6224010 | MODIFIED COLDMILLING (DEPTH TRANSITIONS) | 1,078.00 | 0.00 | 1,078.00 | SQYD | 0.00 | \$7.90 | \$0.00 |
| | | 0001 | 0240 | 6261000A | BITUMINOUS SHOULDER RUMBLE STRIP | 604.40 | 0.00 | 604.40 | STA | 0.00 | \$10.50 | \$0.00 |
| | | 0001 | 0250 | 6261001 | BITUMINOUS CENTERLINE RUMBLE STRIP | 511.10 | 0.00 | 511.10 | STA | 0.00 | \$10.50 | \$0.00 |
| | | 0001 | 0260 | 6274000 | CONTRACTOR FURNISHED SURVEYING AND STAKING | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$1,668.00 | \$0.00 |
| | | 0010 | 0270 | 6061060 | MGS GUARDRAIL | 4,913.00 | 0.00 | 4,913.00 | LF | 0.00 | \$28.40 | \$0.00 |
| | | 0010 | 0280 | 6061069 | MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB) | 2.00 | 0.00 | 2.00 | EA | 0.00 | \$3,944.00 | \$0.00 |
| | | 0010 | 0290 | 6063014 | TYPE A CRASHWORTHY END TERMINAL (MASH) | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$3,261.00 | \$0.00 |
| | | 0040 | 0300 | 9031010 | CONCRETE FOOTINGS, EMBEDDED | 0.10 | 0.00 | 0.10 | CUYD | 0.00 | \$6,311.00 | \$0.00 |
| | | 0040 | 0310 | 9031241 | BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE) | 1.00 | 0.00 | 1.00 | EA | 0.00 | \$500.00 | \$0.00 |
| | | 0040 | 0320 | 9031281A | DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA. | 1.00 | 0.00 | 1.00 | EA | 0.00 | \$263.00 | \$0.00 |
| 0040 | 0330 | 9039904 | MISC.RELOCATED SIGNS | 9.00 | 0.00 | 9.00 | SQFT | 0.00 | \$263.00 | \$0.00 | | |
| 0001 | 5001 | 6189901 | MISC.Misc. Mobilization for Contract Bond | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$37,574.00 | \$37,574.00 | | |
| Project J7P3394 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | | \$58,180.05 |
| J7P3533 | 0001 | 0340 | 2022010 | REMOVAL OF IMPROVEMENTS | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$13,411.00 | \$0.00 | |
| | | 0350 | 2153000 | SHAPING SLOPES, CLASS III | 4.00 | 0.00 | 4.00 | 100F | 0.00 | \$1,210.00 | \$0.00 | |
| | | 0360 | 4030001 | ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX) | 5,978.40 | 0.00 | 5,978.40 | TONS | 0.00 | \$102.95 | \$0.00 | |
| | | 0370 | 4071005 | TACK COAT | 4,776.00 | 0.00 | 4,776.00 | GAL | 0.00 | \$3.30 | \$0.00 | |
| | | 0380 | 4134000 | BITUMINOUS FOG SEAL | 202.00 | 0.00 | 202.00 | GAL | 0.00 | \$3.30 | \$0.00 | |
| | | 0390 | 6123000A | TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA) | 2.00 | 0.00 | 2.00 | EA | 0.00 | \$2,780.00 | \$0.00 | |
| | | 0400 | 6161005 | CONSTRUCTION SIGNS | 922.00 | 0.00 | 922.00 | SQFT | 0.00 | \$7.35 | \$0.00 | |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|----------------------|-------------|---|----------|-----------|---|--------------|------------------|------------------------|------|---------------------------|--------------|--|
| 230818-G01 | J7P3533 | 0001 | 0410 | 6161008 | ADVANCED WARNING RAIL SYSTEM | 2.00 | 0.00 | 2.00 | EA | 0.00 | \$73.65 | \$0.00 |
| | | 0001 | 0420 | 6161025 | CHANNELIZER (TRIM LINE) | 210.00 | 0.00 | 210.00 | EA | 0.00 | \$16.85 | \$0.00 |
| | | 0001 | 0430 | 6161099 | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED | 2.00 | 0.00 | 2.00 | EA | 0.00 | \$2,367.00 | \$0.00 |
| | | 0001 | 0440 | 6181000 | MOBILIZATION | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$114,676.00 | \$0.00 |
| | | 0001 | 0450 | 6200015 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE | 82.00 | 0.00 | 82.00 | LF | 0.00 | \$21.05 | \$0.00 |
| | | 0001 | 0460 | 6200018 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW | 882.00 | 0.00 | 882.00 | LF | 0.00 | \$21.05 | \$0.00 |
| | | 0001 | 0470 | 6200021 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW | 30.00 | 0.00 | 30.00 | EA | 0.00 | \$295.00 | \$0.00 |
| | | 0001 | 0480 | 6200024 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW | 2.00 | 0.00 | 2.00 | EA | 0.00 | \$263.00 | \$0.00 |
| | | 0001 | 0490 | 6200027 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT | 2.00 | 0.00 | 2.00 | EA | 0.00 | \$526.00 | \$0.00 |
| | | 0001 | 0500 | 6200030 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY) | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$526.00 | \$0.00 |
| | | 0001 | 0510 | 6206000C | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 8,514.00 | 0.00 | 8,514.00 | LF | 0.00 | \$0.22 | \$0.00 |
| | | 0001 | 0520 | 6206001C | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 26,854.00 | 0.00 | 26,854.00 | LF | 0.00 | \$0.20 | \$0.00 |
| | | 0001 | 0530 | 6221001 | COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS) | 56,394.00 | 0.00 | 56,394.00 | SQYD | 0.00 | \$2.30 | \$0.00 |
| | | 0001 | 0540 | 6274000 | CONTRACTOR FURNISHED SURVEYING AND STAKING | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$1,668.00 | \$0.00 |
| | | 0001 | 0550 | 8025006 | MULCHING | 0.20 | 0.00 | 0.20 | ACRE | 0.00 | \$17,882.00 | \$0.00 |
| | | 0001 | 0560 | 8051000A | SEEDING - COOL SEASON GRASSES | 0.20 | 0.00 | 0.20 | ACRE | 0.00 | \$18,144.00 | \$0.00 |
| | | 0010 | 0570 | 6061060 | MGS GUARDRAIL | 1,800.00 | 0.00 | 1,800.00 | LF | 0.00 | \$28.40 | \$0.00 |
| | | 0010 | 0580 | 6061068 | MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB) | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$4,050.00 | \$0.00 |
| | | 0010 | 0590 | 6063014 | TYPE A CRASHWORTHY END TERMINAL (MASH) | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$3,261.00 | \$0.00 |
| | | Project J7P3533 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | |
| J7S3491 | | 0001 | 0600 | 2022010 | REMOVAL OF IMPROVEMENTS | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$6,311.00 | \$0.00 |
| | | 0001 | 0610 | 2079903 | MISC.LINEAR GRADING FOR ADA FACILITIES | 22.00 | 0.00 | 22.00 | LF | 0.00 | \$116.00 | \$0.00 |
| | | 0001 | 0615 | 2129900 | MISC.SHOULDER GRADING | 480.00 | 0.00 | 480.00 | 100F | 94.00 | \$85.65 | \$8,051.10 |
| | | 0001 | 0620 | 2129900 | MISC.LINEAR GRADING CLASS 2 FOR SHOULDERS | 24.00 | 0.00 | 24.00 | 100F | 0.00 | \$1,353.00 | \$0.00 |
| | | 0001 | 0630 | 2153000 | SHAPING SLOPES, CLASS III | 2.00 | 0.00 | 2.00 | 100F | 0.00 | \$1,210.00 | \$0.00 |
| | | 0001 | 0640 | 3040143 | TYPE 1 AGGREGATE FOR BASE (4 IN. THICK) | 9.00 | 0.00 | 9.00 | SQYD | 0.00 | \$52.60 | \$0.00 |
| | | 0001 | 0650 | 3040504 | TYPE 5 AGGREGATE FOR BASE (4 IN. THICK) | 400.00 | 0.00 | 400.00 | SQYD | 0.00 | \$64.05 | \$0.00 |
| | | 0001 | 0660 | 3049910 | MISC.PERMANENT AGGREGATE EDGE TREATMENT | 748.60 | 0.00 | 748.60 | TONS | 0.00 | \$46.70 | \$0.00 |
| | | 0001 | 0670 | 3105002 | GRAVEL (A) OR CRUSHED STONE (B) | 124.00 | 0.00 | 124.00 | TONS | 0.00 | \$98.95 | \$0.00 |
| | | 0001 | 0680 | 4011209 | BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1) | 2,061.50 | 0.00 | 2,061.50 | TONS | 329.50 | \$96.80 | \$31,895.60 |
| | | 0001 | 0690 | 4011211 | BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2) | 5,920.40 | 0.00 | 5,920.40 | TONS | 0.00 | \$93.65 | \$0.00 |
| | | 0001 | 0700 | 4071005 | TACK COAT | 6,943.00 | 0.00 | 6,943.00 | GAL | 0.00 | \$4.00 | \$0.00 |
| | | 0001 | 0710 | 4081018 | PRIME-LIQUID ASPHALT MC 800 | 2,209.00 | 0.00 | 2,209.00 | GAL | 0.00 | \$6.00 | \$0.00 |
| | | 0001 | 0720 | 6081012 | TRUNCATED DOMES | 20.00 | 0.00 | 20.00 | SQFT | 0.00 | \$52.60 | \$0.00 |
| | | 0001 | 0730 | 6085008 | PAVED APPROACH, 8 IN. | 315.00 | 0.00 | 315.00 | SQYD | 0.00 | \$174.00 | \$0.00 |
| | | 0001 | 0740 | 6086004 | CONCRETE SIDEWALK, 4 IN. | 9.00 | 0.00 | 9.00 | SQYD | 0.00 | \$231.00 | \$0.00 |
| | | 0001 | 0750 | 6123000A | TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA) | 1.00 | 0.00 | 1.00 | EA | 0.00 | \$5,560.00 | \$0.00 |
| | | 0001 | 0760 | 6161005 | CONSTRUCTION SIGNS | 958.00 | 0.00 | 958.00 | SQFT | 785.00 | \$7.35 | \$5,769.75 |
| | | 0001 | 0770 | 6161008 | ADVANCED WARNING RAIL SYSTEM | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$73.65 | \$147.30 |
| | | 0001 | 0780 | 6161025 | CHANNELIZER (TRIM LINE) | 30.00 | 0.00 | 30.00 | EA | 0.00 | \$16.85 | \$0.00 |
| | | 0001 | 0790 | 6161040 | FLASHING ARROW PANEL | 2.00 | 0.00 | 2.00 | EA | 0.00 | \$2,314.00 | \$0.00 |
| | | 0001 | 0800 | 6161099 | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$4,207.00 | \$8,414.00 |
| | | 0001 | 0810 | 6181000 | MOBILIZATION | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$195,925.00 | \$0.00 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|---|-------------|---|----------|---|--|--------------|------------------|------------------------|-----------|---------------------------|----------------|--|
| 230818-G01 | J7S3491 | 0001 | 0820 | 6200036 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK | 15.00 | 0.00 | 15.00 | EA | 0.00 | \$189.00 | \$0.00 |
| | | 0001 | 0830 | 6206000C | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 54,405.00 | 0.00 | 54,405.00 | LF | 0.00 | \$0.15 | \$0.00 |
| | | 0001 | 0840 | 6206001C | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 54,331.00 | 0.00 | 54,331.00 | LF | 0.00 | \$0.15 | \$0.00 |
| | | 0001 | 0850 | 6221001 | COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS) | 919.00 | 0.00 | 919.00 | SQYD | 0.00 | \$7.10 | \$0.00 |
| | | 0001 | 0860 | 6224010 | MODIFIED COLDMILLING (DEPTH TRANSITIONS) | 488.00 | 0.00 | 488.00 | SQYD | 0.00 | \$6.75 | \$0.00 |
| | | 0001 | 0870 | 6261000A | BITUMINOUS SHOULDER RUMBLE STRIP | 469.70 | 0.00 | 469.70 | STA | 0.00 | \$10.50 | \$0.00 |
| | | 0001 | 0880 | 6261001 | BITUMINOUS CENTERLINE RUMBLE STRIP | 272.10 | 0.00 | 272.10 | STA | 0.00 | \$10.50 | \$0.00 |
| | | 0001 | 0890 | 6274000 | CONTRACTOR FURNISHED SURVEYING AND STAKING | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$10,519.00 | \$0.00 |
| | | 0001 | 0900 | 8025006 | MULCHING | 0.40 | 0.00 | 0.40 | ACRE | 0.00 | \$17,882.00 | \$0.00 |
| | | 0001 | 0910 | 8051000A | SEEDING - COOL SEASON GRASSES | 0.40 | 0.00 | 0.40 | ACRE | 0.00 | \$18,144.00 | \$0.00 |
| | | 0001 | 0920 | 8061005 | ROCK DITCH CHECK | 610.00 | 0.00 | 610.00 | LF | 0.00 | \$4.10 | \$0.00 |
| | | 0001 | 0930 | 8061016 | SEDIMENT REMOVAL | 79.00 | 0.00 | 79.00 | CUYD | 0.00 | \$0.00 | \$0.00 |
| | | 0001 | 0940 | 8061017 | TEMPORARY SEEDING | 0.40 | 0.00 | 0.40 | ACRE | 0.00 | \$12,622.00 | \$0.00 |
| | | 0001 | 0950 | 8061019 | SILT FENCE | 1,740.00 | 0.00 | 1,740.00 | LF | 0.00 | \$3.05 | \$0.00 |
| | | 0010 | 0960 | 6061061 | MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING | 100.00 | 0.00 | 100.00 | LF | 0.00 | \$34.70 | \$0.00 |
| | | 0010 | 0970 | 6061069 | MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB) | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$3,944.00 | \$0.00 |
| | | 0010 | 0980 | 6063014 | TYPE A CRASHWORTHY END TERMINAL (MASH) | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$3,261.00 | \$0.00 |
| | | 0040 | 0990 | 9039902 | MISC.RELOCATE EXISTING SIGN | 2.00 | 0.00 | 2.00 | EA | 0.00 | \$368.00 | \$0.00 |
| Project J7S3491 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | | \$54,277.75 |
| J7S3492 | 0001 | 1000 | 2022010 | REMOVAL OF IMPROVEMENTS | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$26,250.00 | \$0.00 | |
| | | 1010 | 2153000 | SHAPING SLOPES, CLASS III | 24.00 | 0.00 | 24.00 | 100F | 0.00 | \$1,200.00 | \$0.00 | |
| | | 1020 | 3049910 | MISC.PERMANENT AGGREGATE EDGE TREATMENT | 4,239.20 | 0.00 | 4,239.20 | TONS | 0.00 | \$33.00 | \$0.00 | |
| | | 1030 | 3105002 | GRAVEL (A) OR CRUSHED STONE (B) | 420.00 | 0.00 | 420.00 | TONS | 0.00 | \$33.00 | \$0.00 | |
| | | 1040 | 4011211 | BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2) | 11,386.40 | 0.00 | 11,386.40 | TONS | 10,255.50 | \$97.85 | \$1,003,500.68 | |
| | | 1050 | 4030101 | ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX) | 15,961.70 | 0.00 | 15,961.70 | TONS | 0.00 | \$93.25 | \$0.00 | |
| | | 1060 | 4071005 | TACK COAT | 24,707.00 | 0.00 | 24,707.00 | GAL | 9,189.00 | \$3.35 | \$30,783.15 | |
| | | 1070 | 4081018 | PRIME-LIQUID ASPHALT MC 800 | 12,506.00 | 0.00 | 12,506.00 | GAL | 0.00 | \$4.45 | \$0.00 | |
| | | 1080 | 6181000 | MOBILIZATION | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$50,000.00 | \$0.00 | |
| | | 1090 | 6200015 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE | 68.00 | 0.00 | 68.00 | LF | 0.00 | \$61.50 | \$0.00 | |
| | | 1100 | 6206000C | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 224,481.00 | 0.00 | 224,481.00 | LF | 0.00 | \$0.15 | \$0.00 | |
| | | 1110 | 6206001C | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 208,603.00 | 0.00 | 208,603.00 | LF | 0.00 | \$0.15 | \$0.00 | |
| | | 1120 | 6224010 | MODIFIED COLDMILLING (DEPTH TRANSITIONS) | 3,187.00 | 0.00 | 3,187.00 | SQYD | 1,946.00 | \$7.65 | \$14,886.90 | |
| | | 1130 | 6261000A | BITUMINOUS SHOULDER RUMBLE STRIP | 1,691.60 | 0.00 | 1,691.60 | STA | 0.00 | \$10.50 | \$0.00 | |
| | | 1140 | 6261001 | BITUMINOUS CENTERLINE RUMBLE STRIP | 532.50 | 0.00 | 532.50 | STA | 0.00 | \$10.50 | \$0.00 | |
| | | 1150 | 6274000 | CONTRACTOR FURNISHED SURVEYING AND STAKING | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$1,650.00 | \$0.00 | |
| | | 0010 | 1160 | 6061060 | MGS GUARDRAIL | 6,400.00 | 0.00 | 6,400.00 | LF | 0.00 | \$28.40 | \$0.00 |
| | | 0010 | 1170 | 6061069 | MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB) | 10.00 | 0.00 | 10.00 | EA | 0.00 | \$3,944.00 | \$0.00 |
| | | 0010 | 1180 | 6063014 | TYPE A CRASHWORTHY END TERMINAL (MASH) | 34.00 | 0.00 | 34.00 | EA | 0.00 | \$3,261.00 | \$0.00 |
| | | Project J7S3492 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | |
| J7S3500 | 0001 | 1190 | 2022010 | REMOVAL OF IMPROVEMENTS | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$20,774.00 | \$0.00 | |
| | | 1200 | 2153000 | SHAPING SLOPES, CLASS III | 52.00 | 0.00 | 52.00 | 100F | 0.00 | \$1,210.00 | \$0.00 | |
| | | 1205 | 3049910 | MISC.PERMANENT AGGREGATE EDGE TREATMENT | 4,083.60 | 0.00 | 4,083.60 | TONS | 0.00 | \$47.00 | \$0.00 | |
| | | 1210 | 3105002 | GRAVEL (A) OR CRUSHED STONE (B) | 424.00 | 0.00 | 424.00 | TONS | 0.00 | \$70.45 | \$0.00 | |
| | | 1220 | 4011211 | BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2) | 13,629.00 | 0.00 | 13,629.00 | TONS | 0.00 | \$88.55 | \$0.00 | |
| | | 1230 | 4020520 | BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE | 6,321.00 | 0.00 | 6,321.00 | TONS | 0.00 | \$88.50 | \$0.00 | |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|--|-------------|----------|----------|-----------|---|--------------|------------------|------------------------|------|---------------------------|-----------------------|--|
| 230818-G01 | J7S3500 | | | | LEVELING) | | | | | | | |
| | | 0001 | 1240 | 4071005 | TACK COAT | 25,104.00 | 0.00 | 25,104.00 | GAL | 0.00 | \$4.00 | \$0.00 |
| | | 0001 | 1245 | 4081018 | PRIME-LIQUID ASPHALT MC 800 | 12,047.00 | 0.00 | 12,047.00 | GAL | 0.00 | \$6.05 | \$0.00 |
| | | 0001 | 1250 | 6123000A | TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA) | 1.00 | 0.00 | 1.00 | EA | 0.00 | \$5,560.00 | \$0.00 |
| | | 0001 | 1260 | 6161005 | CONSTRUCTION SIGNS | 1,368.00 | 0.00 | 1,368.00 | SQFT | 0.00 | \$7.35 | \$0.00 |
| | | 0001 | 1270 | 6161008 | ADVANCED WARNING RAIL SYSTEM | 2.00 | 0.00 | 2.00 | EA | 0.00 | \$73.65 | \$0.00 |
| | | 0001 | 1280 | 6161025 | CHANNELIZER (TRIM LINE) | 100.00 | 0.00 | 100.00 | EA | 0.00 | \$16.85 | \$0.00 |
| | | 0001 | 1290 | 6161099 | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED | 2.00 | 0.00 | 2.00 | EA | 0.00 | \$4,207.00 | \$0.00 |
| | | 0001 | 1300 | 6181000 | MOBILIZATION | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$205,000.00 | \$0.00 |
| | | 0001 | 1310 | 6200015 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE | 44.00 | 0.00 | 44.00 | LF | 0.00 | \$31.55 | \$0.00 |
| | | 0001 | 1320 | 6206000C | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 217,962.00 | 0.00 | 217,962.00 | LF | 0.00 | \$0.15 | \$0.00 |
| | | 0001 | 1330 | 6206001C | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 197,240.00 | 0.00 | 197,240.00 | LF | 0.00 | \$0.15 | \$0.00 |
| | | 0001 | 1340 | 6224010 | MODIFIED COLDMILLING (DEPTH TRANSITIONS) | 2,718.00 | 0.00 | 2,718.00 | SQYD | 0.00 | \$9.55 | \$0.00 |
| | | 0001 | 1350 | 6261000A | BITUMINOUS SHOULDER RUMBLE STRIP | 1,224.00 | 0.00 | 1,224.00 | STA | 0.00 | \$10.50 | \$0.00 |
| | | 0001 | 1360 | 6274000 | CONTRACTOR FURNISHED SURVEYING AND STAKING | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$1,668.00 | \$0.00 |
| | | 0010 | 1370 | 6061060 | MGS GUARDRAIL | 4,012.00 | 0.00 | 4,012.00 | LF | 0.00 | \$28.40 | \$0.00 |
| | | 0010 | 1380 | 6061069 | MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB) | 10.00 | 0.00 | 10.00 | EA | 0.00 | \$3,944.00 | \$0.00 |
| | | 0010 | 1390 | 6063014 | TYPE A CRASHWORTHY END TERMINAL (MASH) | 10.00 | 0.00 | 10.00 | EA | 0.00 | \$3,261.00 | \$0.00 |
| | | 0071 | 1400 | 7039902 | MISC.End Post Modifications | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$9,079.00 | \$0.00 |
| | | 0072 | 1410 | 7039902 | MISC.End Post Modifications | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$9,079.00 | \$0.00 |
| Project J7S3500 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | \$0.00 | |
| 230818-G01 Overall - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | \$1,161,628.52 | |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7S3491

| Line Number | Item Code | Description | DWR Date | DWR Approval Date | Quantity Posted | Units | Location | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments |
|-------------|-----------|--------------------------------------|----------|-------------------|-----------------|-------|------------------|------------------------|------------------|----------------------|------------------|----------|
| 0615 | 2129900 | MISC. SUBGRADING AND SHOULDERING | 4/1/24 | 4/2/24 | 94.00 | 100F | Shoulder off WBL | 5.208E | | 3.425E | | |
| 0680 | 4011209 | BIT. PAVEMENT MIXTURE PG64-22 (BP-1) | 4/1/24 | 4/2/24 | 329.50 | TONS | Shoulder off WBL | 5.208E | | 3.425E | | |
| 0760 | 6161005 | CONSTRUCTION SIGNS | 4/1/24 | 4/2/24 | 785.00 | SQFT | | 5.208E | | 3.425E | | |
| 0770 | 6161008 | ADVANCED WARNING RAIL SYSTEM | 4/1/24 | 4/2/24 | 2.00 | EA | | 5.208E | | 3.425E | | |

Project: J7S3492

| Line Number | Item Code | Description | DWR Date | DWR Approval Date | Quantity Posted | Units | Location | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments |
|-------------|-----------|--------------------------------------|----------|-------------------|-----------------|-------|---|------------------------|------------------|----------------------|------------------|----------|
| 1040 | 4011211 | BIT. PAVEMENT MIXTURE PG64-22 (BP-2) | 3/19/24 | 3/23/24 | 919.20 | TONS | Kings River Bridge to just east of Barry/Stone Line | 84.995E | | 86.358E | | |
| | | | 3/20/24 | 3/23/24 | 1,613.70 | TONS | Westbound lane East of Carr Lane | 86.358E | | 88.776E | | |
| | | | 3/21/24 | 3/25/24 | 1,503.00 | TONS | East of Carr Lane | 88.776E | | 91.224E | | |
| | | | 3/22/24 | 3/26/24 | 1,380.80 | TONS | Near Indian Creek Bridge east of Carr Lane | 87.312E | | 90.070E | | |
| | | | 3/23/24 | 3/26/24 | 935.90 | TONS | East of Indian Creek Bridge | 90.070E | | 91.732E | | |
| | | | 3/28/24 | 4/2/24 | 1,349.90 | TONS | 86 EBL near Dogwood Canyon | 91.732E | | 94.222E | | |
| 1060 | 4071005 | TACK COAT | 3/19/24 | 3/23/24 | 845.00 | GAL | Kings River Bridge to just east of Barry/Stone Line | 84.995E | | 86.358E | | |
| | | | 3/20/24 | 3/23/24 | 1,427.00 | GAL | Westbound lane East of Carr Lane | 86.358E | | 88.776E | | |
| | | | 3/21/24 | 3/25/24 | 1,400.00 | GAL | East of Carr Lane | 88.776E | | 91.224E | | |
| | | | 3/22/24 | 3/26/24 | 1,182.00 | GAL | Near Indian Creek Bridge east of Carr Lane | 87.312E | | 90.070E | | |
| | | | 3/23/24 | 3/26/24 | 849.00 | GAL | East of Indian Creek Bridge | 90.070E | | 91.732E | | |
| | | | 3/28/24 | 4/2/24 | 1,236.00 | GAL | 86 EBL near Dogwood Canyon | 91.732E | | 94.222E | | |

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 230818-G01

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|------------------------|---------------------|--------------------------------------|-------------------------|-----------------------|-------------|--------------|------------|----------------|---------|
| J7S3492 | 1040 | BIT. PAVEMENT MIXTURE PG64-22 (BP-2) | Material | | 3 | Apr 2, 2024 | SYSTEM | (\$21,370.44) | |
| | | | | | | | | - Total | |
| | | | | | | | | (\$21,370.44) | |
| | | | Material - Total | | | | | (\$21,370.44) | |
| | 1040 - Total | | | | | | | (\$21,370.44) | |
| J7S3492 - Total | | | | | | | | (\$21,370.44) | |
| Overall - Total | | | | | | | | (\$21,370.44) | |



Contract Adjustments for Contract - 230818-G01

There are no contract adjustments to display for this contract.