



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2024

Pay Estimate Created Date: May 2, 2024

<b>Progress Estimate Number</b> 7	<b>Contract ID</b> 230915-A03 <b>Prime Contractor</b> North Central Bridge, LLC	<b>Pay Period Start</b> April 16, 2024 <b>Pay Period End</b> May 1, 2024	<b>Original Contract Amount</b> \$2,568,107.62 <b>Net Change Order Amount</b> \$14,592.59 <b>Current Contract Amount</b> \$2,582,700.21
--------------------------------------	--	---	---

Approval Date		By User
May 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	zonat1
May 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stronk1
May 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		45.68%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 12, 2023	October 12, 2023	
Letting Date	September 15, 2023	September 15, 2023	
Notice to Proceed Date	November 6, 2023	November 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
230915-A03			
Total Posted Items Pay	\$335,740.39	\$843,946.67	\$1,179,687.06
Gross Item Adjustments	\$0.00	\$17,616.35	\$17,616.35
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$335,740.39</b>	\$861,563.02	\$1,197,303.41

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0005	0150	6181000	MOBILIZATION	LS	\$115,048.000	0.25	\$28,762.00
	0390	7034212	SLAB ON STEEL	SQYD	\$376.710	216.75	\$81,651.89
	0420	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	LB	\$2.410	69,450	\$167,374.50
	0430	7123610	SLAB DRAIN	EA	\$305.000	20	\$6,100.00
	0440	7129901	MISC.GALVANIZING STRUCTURAL STEEL	LS	\$44,100.000	1	\$44,100.00
	0460	7161000	PLAIN NEOPRENE BEARING PAD	EA	\$323.000	8	\$2,584.00
	0470	7161002	LAMINATED NEOPRENE BEARING PAD	EA	\$323.000	16	\$5,168.00
<b>Project JNW0005 - Total</b>							<b>\$335,740.39</b>
<b>Overall - Total</b>							<b>\$335,740.39</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on May 4, 2024

### Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0005	FAS-S102(067)	Bridge replacement	46	ATCHISON	over Little Tarkio Creek, 2.5 miles east of Fairfax
JNW0006	FAS-S102(068)	Bridge replacement	111	ATCHISON	over Pike Creek Drainage Ditch, 6 miles north of Corning

### Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
JNW0005	<b>Posted Item Pay</b>	\$335,740.39	\$843,946.67	\$1,179,687.06
	<b>Gross Item Adjustments</b>	\$0.00	\$17,616.35	\$17,616.35
	<b>Gross Item Pay</b>	<b>\$335,740.39</b>	<b>\$861,563.02</b>	<b>\$1,197,303.41</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
JNW0006	<b>Posted Item Pay</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 4, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230915-A03	JNW0005	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$5,000.00	\$5,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$4,300.00	\$2,150.00
		0001	0030	2031000	CLASS A EXCAVATION	540.00	0.00	540.00	CUYD	0.00	\$35.20	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	83.00	0.00	83.00	CUYD	0.00	\$38.46	\$0.00
		0001	0050	2037075	COMPACTING IN CUT	4.90	0.00	4.90	STA	0.00	\$3,000.00	\$0.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	1.00	0.00	1.00	100F	0.00	\$3,000.00	\$0.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	700.00	0.00	700.00	SQYD	0.00	\$17.70	\$0.00
		0001	0080	3105003	GRAVEL (A) OR CRUSHED STONE (B)	293.00	0.00	293.00	SQYD	0.00	\$28.67	\$0.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT	700.00	0.00	700.00	SQYD	0.00	\$135.00	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	917.00	0.00	917.00	CUYD	534.70	\$81.79	\$43,733.11
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	917.00	0.00	917.00	CUYD	534.70	\$38.96	\$20,831.91
		0001	0120	6161005	CONSTRUCTION SIGNS	892.00	-6.00	886.00	SQFT	886.00	\$8.00	\$7,088.00
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-2.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0140	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$200.00	\$2,000.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$115,048.00	\$115,048.00
		0001	0160	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,293.00	0.00	2,293.00	LF	0.00	\$0.60	\$0.00
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,293.00	0.00	2,293.00	LF	0.00	\$0.60	\$0.00
		0001	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,368.00	0.00	1,368.00	SQYD	747.60	\$2.36	\$1,764.34
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$4,000.00	\$3,000.00
		0001	0210	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$1,500.00	\$0.00
		0001	0220	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$4,500.00	\$0.00
		0001	0230	8061005	ROCK DITCH CHECK	90.00	63.00	153.00	LF	153.00	\$22.25	\$3,404.25
		0001	0240	8061016	SEDIMENT REMOVAL	39.00	0.00	39.00	CUYD	0.00	\$42.86	\$0.00
		0001	0250	8061019	SILT FENCE	1,145.00	0.00	1,145.00	LF	1,104.00	\$5.50	\$6,072.00
		0001	0260	8061050	TYPE C BERM	176.00	0.00	176.00	LF	138.00	\$20.98	\$2,895.24
		0010	0270	6061060	MGS GUARDRAIL	75.00	0.00	75.00	LF	0.00	\$29.00	\$0.00
		0010	0280	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	75.00	0.00	75.00	LF	0.00	\$33.00	\$0.00
		0010	0290	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,550.00	\$0.00
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,025.00	\$0.00
		0070	0310	2061000	CLASS 1 EXCAVATION	60.00	0.00	60.00	CUYD	60.00	\$40.00	\$2,400.00
		0070	0320	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$62,500.00	\$62,500.00
		0070	0330	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	118.00	0.00	118.00	SQYD	0.00	\$150.00	\$0.00
		0070	0340	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	810.00	48.00	858.00	LF	858.00	\$169.47	\$145,405.26
		0070	0350	7021320	GALVANIZED CAST-IN-PLACE CONCRETE PILES (20 IN)	1,080.00	19.00	1,099.00	LF	1,099.00	\$198.12	\$217,733.88
		0070	0360	7025001	DYNAMIC PILE TESTING	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00
		0070	0370	7027000	PILE POINT REINFORCEMENT	22.00	0.00	22.00	EA	22.00	\$1,095.84	\$24,108.48
		0070	0380	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	156.40	0.00	156.40	CUYD	156.40	\$1,050.00	\$164,220.00
		0070	0390	7034212	SLAB ON STEEL	483.00	0.00	483.00	SQYD	216.75	\$376.71	\$81,651.89
		0070	0400	7034219A	TYPE D BARRIER	325.00	0.00	325.00	LF	0.00	\$86.00	\$0.00
		0070	0410	7061060	REINFORCING STEEL (BRIDGES)	14,260.00	0.00	14,260.00	LB	14,260.00	\$1.67	\$23,814.20
		0070	0420	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	69,450.00	0.00	69,450.00	LB	69,450.00	\$2.41	\$167,374.50
		0070	0430	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	20.00	\$305.00	\$6,100.00
		0070	0440	7129901	MISC.GALVANIZING STRUCTURAL STEEL	1.00	0.00	1.00	LS	1.00	\$44,100.00	\$44,100.00
		0070	0450	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,530.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230915-A03	JNW0005	0070	0460	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$323.00	\$2,584.00
		0070	0470	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$323.00	\$5,168.00
		0001	5001	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	0.00	1.00	1.00	LS	1.00	\$1,440.00	\$1,440.00
<b>Project JNW0005 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,179,687.06</b>
JNW0006	0001	0480	2013000	CLEARING AND GRUBBING		1.00	0.00	1.00	ACRE	0.00	\$5,000.00	\$0.00
	0001	0490	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	0.00	\$2,050.00	\$0.00
	0001	0500	2031000	CLASS A EXCAVATION		670.00	0.00	670.00	CUYD	0.00	\$35.20	\$0.00
	0001	0510	2035500	EMBANKMENT IN PLACE		787.00	0.00	787.00	CUYD	0.00	\$16.55	\$0.00
	0001	0520	2036000	COMPACTING EMBANKMENT		470.00	0.00	470.00	CUYD	0.00	\$38.46	\$0.00
	0001	0530	2037075	COMPACTING IN CUT		2.50	0.00	2.50	STA	0.00	\$3,000.00	\$0.00
	0001	0540	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)		573.00	0.00	573.00	SQYD	0.00	\$17.70	\$0.00
	0001	0550	3105003	GRAVEL (A) OR CRUSHED STONE (B)		171.00	0.00	171.00	SQYD	0.00	\$28.67	\$0.00
	0001	0560	4019905	MISC.OPTIONAL PAVEMENT		573.00	0.00	573.00	SQYD	0.00	\$145.00	\$0.00
	0001	0570	6113020	FURNISHING TYPE 2 ROCK BLANKET		449.00	0.00	449.00	CUYD	0.00	\$81.79	\$0.00
	0001	0580	6113040	PLACING TYPE 2 ROCK BLANKET		449.00	0.00	449.00	CUYD	0.00	\$38.96	\$0.00
	0001	0590	6161005	CONSTRUCTION SIGNS		151.00	0.00	151.00	SQFT	0.00	\$8.00	\$0.00
	0001	0600	6161008	ADVANCED WARNING RAIL SYSTEM		4.00	0.00	4.00	EA	0.00	\$50.00	\$0.00
	0001	0610	6161030	TYPE III MOVEABLE BARRICADE		10.00	0.00	10.00	EA	0.00	\$200.00	\$0.00
	0001	0620	6181000	MOBILIZATION		1.00	0.00	1.00	LS	0.00	\$72,000.00	\$0.00
	0001	0630	6181020	ADDITIONAL MOBILIZATION FOR SEEDING		3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
	0001	0640	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		700.00	0.00	700.00	LF	0.00	\$1.85	\$0.00
	0001	0650	6207001	PAVEMENT MARKING REMOVAL		1,000.00	0.00	1,000.00	LF	0.00	\$1.00	\$0.00
	0001	0660	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE		873.00	0.00	873.00	SQYD	0.00	\$2.36	\$0.00
	0001	0670	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		1.00	0.00	1.00	LS	0.00	\$4,000.00	\$0.00
	0001	0680	8025006	MULCHING		1.00	0.00	1.00	ACRE	0.00	\$1,500.00	\$0.00
	0001	0690	8051000A	SEEDING - COOL SEASON GRASSES		1.00	0.00	1.00	ACRE	0.00	\$4,500.00	\$0.00
	0001	0700	8061005	ROCK DITCH CHECK		20.00	0.00	20.00	LF	0.00	\$22.25	\$0.00
	0001	0710	8061006	ALTERNATE DITCH CHECK		10.00	0.00	10.00	LF	0.00	\$35.00	\$0.00
	0001	0720	8061016	SEDIMENT REMOVAL		24.00	0.00	24.00	CUYD	0.00	\$42.86	\$0.00
	0001	0730	8061019	SILT FENCE		705.00	0.00	705.00	LF	0.00	\$5.50	\$0.00
	0001	0740	8061050	TYPE C BERM		141.00	0.00	141.00	LF	0.00	\$20.98	\$0.00
	0040	0750	9031250A	U-CHANNEL POST, 3 LB		144.00	0.00	144.00	LF	0.00	\$25.00	\$0.00
	0040	0760	9035004A	SH-FLAT SHEET		36.00	0.00	36.00	SQFT	0.00	\$75.00	\$0.00
	0070	0770	2061000	CLASS 1 EXCAVATION		50.00	0.00	50.00	CUYD	0.00	\$40.00	\$0.00
	0070	0780	2160500	REMOVAL OF BRIDGES		1.00	0.00	1.00	LS	0.00	\$45,000.00	\$0.00
	0070	0790	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)		110.00	0.00	110.00	SQYD	0.00	\$160.00	\$0.00
	0070	0800	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)		620.00	0.00	620.00	LF	0.00	\$160.47	\$0.00
0070	0810	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)		756.00	0.00	756.00	LF	0.00	\$169.47	\$0.00	
0070	0820	7025001	DYNAMIC PILE TESTING		4.00	0.00	4.00	EA	0.00	\$4,500.00	\$0.00	
0070	0830	7027000	PILE POINT REINFORCEMENT		22.00	0.00	22.00	EA	0.00	\$1,095.84	\$0.00	
0070	0840	7032003	CLASS B CONCRETE (SUBSTRUCTURE)		43.00	0.00	43.00	CUYD	0.00	\$1,200.00	\$0.00	
0070	0850	7034216	TYPE H BARRIER		168.00	0.00	168.00	LF	0.00	\$111.00	\$0.00	
0070	0860	7034226	SLAB ON CONCRETE ADJACENT BEAM		196.00	0.00	196.00	SQYD	0.00	\$454.65	\$0.00	
0070	0870	7059903	MISC.8 IN., PRESTRESSED CONCRETE PANEL		346.00	0.00	346.00	LF	0.00	\$446.70	\$0.00	
0070	0880	7061060	REINFORCING STEEL (BRIDGES)		6,780.00	0.00	6,780.00	LB	0.00	\$1.75	\$0.00	
0070	0890	7151001	VERTICAL DRAIN AT END BENTS		2.00	0.00	2.00	EA	0.00	\$1,450.00	\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230915-A03	JNW0006	0070	0900	7161002	LAMINATED NEOPRENE BEARING PAD	45.00	0.00	45.00	EA	0.00	\$283.00	\$0.00
<b>Project JNW0006 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
<b>230915-A03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,179,687.06</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JNW0005

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0150	6181000	MOBILIZATION	4/16/24	4/17/24	0.25	LS	Bridge A9306 Rte. 46	83	54	93	00	
0390	7034212	SLAB ON STEEL	4/24/24	4/25/24	96.00	SQYD	bridge A9306 span 1-2, 2-3, 3-4 paid 20% of slab on steel total for placing pan decking.	85	18	86	71	
					120.75	SQYD	spans 1-2, 2-3, 3-4 Br. A9306	85	18	86	71	decking bridge overhang and slab edge vertical forms so paying for 25 percent of slab on steel.
						SQYD	spans 1-2, 2-3, 3-4 Br. A9306	85	16	86	71	Paying for 15 percent of slab on steel due to having both top and bottom mat of reinforcing steel placed and tied.
0420	7121111	FAB. STRUCT. LOW ALLOY STEEL(IBM)A709.50	4/17/24	4/18/24	69,450.00	LB	girders for spans 1-2, 2-3, 3-4 bridge A9306	85	18	86	71	
0430	7123610	SLAB DRAIN	5/1/24	5/2/24	20.00	EA	Br. A9306 slab drains span 1-2, 2-3 3-4 Lt. and Rt.	85	16	86	71	
0440	7129901	MISC. STRUCTURAL STEEL CONSTRUCTION	4/19/24	4/22/24	1.00	LS	Bridge A9306. Galvanizing for all Girders, diaphragm's, bolts and nuts on Spans 1-2, 2-3 and 3-4.	85+18.75		86+71.25		
0460	7161000	PLAIN NEOPRENE BEARING PAD	4/17/24	4/18/24	8.00	EA	end bent 1 and 4 bridge A9306	85	20	86	69	4 bearing pads on bent 1, and 4 on bent 4
0470	7161002	LAMINATED NEOPRENE BEARING PAD	4/17/24	4/18/24	16.00	EA	bearing pads intermediate bent 2 and 3 bridge A9306	85	67	86	22	8 bearing pads on intermediate bent 2, and 8 bearing pads on intermediate bent 3

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



### Line Item Adjustments by Estimate

Contract ID: 230915-A03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNW0005	0230	ROCK DITCH CHECK	Overrun	Overrun	2	Feb 16, 2024	SYSTEM	(\$378.25)		
					3	Mar 4, 2024	SYSTEM	(\$1,023.50)		
					5	Apr 2, 2024	SYSTEM	\$1,401.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',22.25000 - 22.25000, 'is applied (if non-zero).	
					Overrun - Total		\$0.00			
					Overrun - Total		\$0.00			
	0230 - Total		\$0.00							
	0270	MGS GUARDRAIL	Construction Stockpile STMI			1	Jan 2, 2024	SYSTEM	\$1,094.25	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total		\$1,094.25		
						Construction Stockpile STMI - Total		\$1,094.25		
						0270 - Total		\$1,094.25		
	0280	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI			1	Jan 2, 2024	SYSTEM	\$1,285.50	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total		\$1,285.50		
						Construction Stockpile STMI - Total		\$1,285.50		
						0280 - Total		\$1,285.50		
	0290	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI			1	Jan 2, 2024	SYSTEM	\$7,696.60	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total		\$7,696.60		
						Construction Stockpile STMI - Total		\$7,696.60		
						0290 - Total		\$7,696.60		
	0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI			1	Jan 2, 2024	SYSTEM	\$7,540.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total		\$7,540.00		
						Construction Stockpile STMI - Total		\$7,540.00		
						0300 - Total		\$7,540.00		
	0340	GALVANIZED CIP CONCR PILES (16 IN)	Overrun	Overrun	4	Mar 18, 2024	SYSTEM	(\$8,134.56)		
5					Apr 2, 2024	SYSTEM	\$8,134.56	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',169.47000 - 169.47000, 'is applied (if non-zero).		
Overrun - Total					\$0.00					
Overrun - Total					\$0.00					
0340 - Total					\$0.00					
0350	GALVANIZED CIP CONCR PILES (20 IN)	Overrun	Overrun	4	Mar 18, 2024	SYSTEM	(\$3,764.28)			
				5	Apr 2, 2024	SYSTEM	\$3,764.28	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',198.12000 - 198.12000, 'is applied (if non-zero).		
				Overrun - Total		\$0.00				
				Overrun - Total		\$0.00				
				0350 - Total		\$0.00				
JNW0005 - Total		\$17,616.35								
Overall - Total		\$17,616.35								





---

## Contract Adjustments for Contract - 230915-A03

There are no contract adjustments to display for this contract.