



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 18, 2024

Pay Estimate Created Date: October 15, 2024

Progress Estimate Number 18	Contract ID 230915-C01	Pay Period Start October 1, 2024	Original Contract Amount \$2,156,464.41
	Prime Contractor Ideker, Inc.	Pay Period End October 15, 2024	Net Change Order Amount (\$6,141.31)
			Current Contract Amount \$2,150,323.10

Approval Date		By User
October 15, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	caihaj1
October 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilsor2
October 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024	June 22, 2024	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date	June 22, 2024	June 22, 2024	JSP B - Calendar Days, J4S3349	June 25, 2024	June 25, 2024	Milestone Complete	
Awarded Date	October 12, 2023	October 12, 2023					
Letting Date	September 15, 2023	September 15, 2023					
Notice to Proceed Date	November 6, 2023	November 6, 2023					
Open to Traffic Date							
Work Began Date	March 28, 2024	March 28, 2024					

Contract Total Pay For Estimate No. 18			
	This Estimate	Previous	To Date
230915-C01			
Total Posted Items Pay	\$0.00	\$2,150,323.10	\$2,150,323.10
Gross Item Adjustments	\$0.00	(\$15,282.34)	(\$15,282.34)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$0.00	\$2,135,040.76	\$2,135,040.76

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate
No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 18, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3349	FAS S303(70)	Resurface and shoulder improvements	371	PLATTE	from the Buchanan County Line south to Route 273

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4S3349	Posted Item Pay	\$0.00	\$2,150,323.10	\$2,150,323.10
	Gross Item Adjustments	\$0.00	(\$15,282.34)	(\$15,282.34)
	Gross Item Pay	\$0.00	\$2,135,040.76	\$2,135,040.76
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 18, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230915-C01	J4S3349	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$11,500.01	\$11,500.01
			0020	2031000	CLASS A EXCAVATION	21.00	0.00	21.00	CUYD	21.00	\$180.00	\$3,780.00
			0030	2035500	EMBANKMENT IN PLACE	42.00	0.00	42.00	CUYD	42.00	\$110.00	\$4,620.00
			0040	2036000	COMPACTING EMBANKMENT	21.00	0.00	21.00	CUYD	21.00	\$55.00	\$1,155.00
			0050	2037075	COMPACTING IN CUT	2.20	0.00	2.20	STA	2.20	\$375.00	\$825.00
			0060	2063000	CLASS 3 EXCAVATION	11.00	0.00	11.00	CUYD	11.00	\$25.00	\$275.00
			0070	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	1.00	\$1,750.01	\$1,750.01
			0080	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	4.00	\$1,050.00	\$4,200.00
			0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	27.00	0.00	27.00	SQYD	27.00	\$60.01	\$1,620.27
			0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	71.00	0.00	71.00	SQYD	71.00	\$70.01	\$4,970.71
			0110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,310.00	-799.00	2,511.00	TONS	2,511.00	\$56.10	\$140,867.10
			0120	3105003	GRAVEL (A) OR CRUSHED STONE (B)	4,822.00	-3,894.00	928.00	SQYD	928.00	\$11.70	\$10,857.60
			0130	4011231	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	649.00	176.70	825.70	TONS	825.70	\$103.50	\$85,459.95
			0140	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	11,269.00	-689.10	10,579.90	TONS	10,579.90	\$85.74	\$907,120.63
			0150	4071005	TACK COAT	744.00	316.00	1,060.00	GAL	1,060.00	\$5.00	\$5,300.00
			0160	4139912	MISC.OPTIONAL SURFACE TREATMENT	37,332.00	73.00	37,405.00	GAL	37,405.00	\$4.40	\$164,582.00
			0170	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	50.40	-13.00	37.40	SQYD	37.40	\$186.80	\$6,986.32
			0180	6049903	MISC.8 IN. TRENCH DRAIN	52.00	0.00	52.00	LF	52.00	\$400.01	\$20,800.52
			0190	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	68.00	0.00	68.00	LF	68.00	\$40.95	\$2,784.60
			0200	6091041	CONCRETE GUTTER TYPE A	20.00	0.00	20.00	LF	20.00	\$57.30	\$1,146.00
			0210	6091052	CURB AND GUTTER TYPE B	79.00	0.00	79.00	LF	79.00	\$43.55	\$3,440.45
			0220	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	31.00	0.00	31.00	LF	31.00	\$39.20	\$1,215.20
			0230	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
			0240	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	504.00	33.10	537.10	SQYD	537.10	\$457.15	\$245,535.26
			0250	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	51.00	-51.00	0.00	SQYD	0.00	\$1.00	\$0.00
			0260	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	51.00	-51.00	0.00	SQYD	0.00	\$1.00	\$0.00
			0270	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,268.00	-647.00	1,621.00	LF	1,621.00	\$1.50	\$2,431.50
			0280	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,260.00	-847.00	413.00	EA	413.00	\$7.50	\$3,097.50
			0290	6161005	CONSTRUCTION SIGNS	1,441.00	620.00	2,061.00	SQFT	2,061.00	\$6.50	\$13,396.50
			0300	6161025	CHANNELIZER (TRIM LINE)	244.00	-144.00	100.00	EA	100.00	\$18.00	\$1,800.00
			0310	6161030	TYPE III MOVEABLE BARRICADE	3.00	5.00	8.00	EA	8.00	\$165.00	\$1,320.00
			0320	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,300.00	\$2,600.00
			0330	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$2,250.00	\$9,000.00
			0340	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$242,874.69	\$0.00
			0341	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$232,283.69	\$232,283.69
			0350	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	114,217.00	0.00	114,217.00	LF	114,217.00	\$0.13	\$14,848.21
			0360	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	84,927.00	0.00	84,927.00	LF	84,927.00	\$0.13	\$11,040.51
			0370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,857.00	370.00	2,227.00	SQYD	2,227.00	\$24.84	\$55,318.68
			0380	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
			0390	7339903	MISC.8 IN. PIPE GROUP B	74.00	0.00	74.00	LF	74.00	\$59.50	\$4,403.00
			0400	8025006	MULCHING	0.40	-0.20	0.20	ACRE	0.20	\$3,100.00	\$620.00
			0410	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.00	0.20	ACRE	0.20	\$9,200.00	\$1,840.00
			0420	8061006	ALTERNATE DITCH CHECK	37.00	-37.00	0.00	LF	0.00	\$15.01	\$0.00
0430	8061016	SEDIMENT REMOVAL	10.00	-10.00	0.00	CUYD	0.00	\$45.51	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230915-C01	J4S3349	0001	0440	8061017	TEMPORARY SEEDING	0.20	-0.20	0.00	ACRE	0.00	\$4,000.00	\$0.00
		0001	0450	8061019	SILT FENCE	280.00	-280.00	0.00	LF	0.00	\$10.01	\$0.00
		0001	0460	8064133	TYPE 1C EROSION CONTROL BLANKET	630.00	-630.00	0.00	SQYD	0.00	\$1.95	\$0.00
		0010	0470	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	150.00	0.00	150.00	LF	150.00	\$30.00	\$4,500.00
		0010	0480	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,850.00	\$15,400.00
		0010	0490	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,300.00	\$13,200.00
		0040	0500	9039902	MISC.RELOCATION OF EXISTING SIGNS	3.00	-3.00	0.00	EA	0.00	\$325.00	\$0.00
		0001	5001	6189901	MISC.MOBILIZATION - PAYMENT FOR CONTRACT BOND	0.00	1.00	1.00	LS	1.00	\$10,591.00	\$10,591.00
		0001	5002	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	0.00	143.00	143.00	EA	143.00	\$10.29	\$1,471.47
		0001	5003	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	77.00	77.00	EA	77.00	\$10.29	\$792.33
		0001	5004	1094000	FORCE ACCOUNT	0.00	111,577.07	111,577.07	EA	111,577.07	\$1.00	\$111,577.07
		Project J4S3349 - Total Value Posted to Date as of Report Generated Date										
230915-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$2,150,323.09



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 230915-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3349	0020	CLASS A EXCAVATION	Price FUEL		8	May 16, 2024	SYSTEM	(\$2.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total							(\$2.39)		
			Price FUEL - Total							(\$2.39)		
	0020 - Total								(\$2.39)			
	0030	EMBANKMENT IN PLACE	Price FUEL		9	Jun 4, 2024	SYSTEM	(\$8.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total							(\$8.36)		
			Price FUEL - Total							(\$8.36)		
	0030 - Total								(\$8.36)			
	0090	TYPE 5 AGGREGATE FOR BASE	Material			12	Jul 15, 2024	SYSTEM	\$1,620.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						12	Jul 15, 2024	SYSTEM	(\$1,620.27)			
						13	Aug 2, 2024	SYSTEM	\$1,620.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						13	Aug 2, 2024	SYSTEM	(\$1,620.27)			
						14	Aug 15, 2024	SYSTEM	\$1,620.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						14	Aug 15, 2024	SYSTEM	(\$1,620.27)			
				- Total							\$0.00	
				Material - Total							\$0.00	
				Price FUEL		9	Jun 4, 2024	SYSTEM	(\$2.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total							(\$2.30)	
	Price FUEL - Total							(\$2.30)				
	0090 - Total								(\$2.30)			
0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			10	Jun 17, 2024	SYSTEM	\$4,970.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					10	Jun 17, 2024	SYSTEM	(\$4,970.71)				
					11	Jul 1, 2024	SYSTEM	\$4,970.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					11	Jul 1, 2024	SYSTEM	(\$4,970.71)				
					12	Jul 15, 2024	SYSTEM	\$4,970.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user caihaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					12	Jul 15, 2024	SYSTEM	(\$4,970.71)				
					13	Aug 2, 2024	SYSTEM	\$4,970.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user caihaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					13	Aug 2, 2024	SYSTEM	(\$4,970.71)				
					14	Aug 15, 2024	SYSTEM	\$4,970.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					14	Aug 15, 2024	SYSTEM	(\$4,970.71)				
			- Total							\$0.00		
			Material - Total							\$0.00		
			Price FUEL		9	Jun 4, 2024	SYSTEM	(\$3.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		10	Jun 17, 2024	SYSTEM	(\$7.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 230915-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3349	0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL	- Total				(\$11.39)				
			Price FUEL	- Total				(\$11.39)				
	0100 - Total								(\$11.39)			
	0110	MISC. AGGREGATE FOR BASE	Material			8	May 16, 2024	SYSTEM	\$112,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						8	May 16, 2024	SYSTEM	(\$112,200.00)			
						9	Jun 4, 2024	SYSTEM	\$140,867.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						9	Jun 4, 2024	SYSTEM	(\$140,867.10)			
						17	Oct 1, 2024	SYSTEM	\$140,867.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						17	Oct 1, 2024	SYSTEM	(\$140,867.10)			
						- Total					\$0.00	
	Material - Total								\$0.00			
	0110 - Total								\$0.00			
	0120	GRAVEL (A) OR CRUSHED STONE (B)	Material			8	May 16, 2024	SYSTEM	\$5,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user caihaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						8	May 16, 2024	SYSTEM	(\$5,850.00)			
						9	Jun 4, 2024	SYSTEM	\$10,857.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user caihaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						9	Jun 4, 2024	SYSTEM	(\$10,857.60)			
						- Total					\$0.00	
	Material - Total								\$0.00			
	0120 - Total								\$0.00			
	0130	BIT. PAVEMENT MIXTURE PG58-28H (BP-1)	Overrun	Overrun		7	May 2, 2024	SYSTEM	(\$18,033.85)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						17	Oct 1, 2024	SYSTEM	\$18,033.85	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',102.05914 - 103.50000, 'is applied (if non-zero).		
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
			Price FUEL				6	Apr 17, 2024	SYSTEM	(\$101.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							7	May 2, 2024	SYSTEM	(\$1,088.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							- Total				(\$1,189.74)	
			Price FUEL - Total								(\$1,189.74)	
			0130 - Total								(\$1,189.74)	
			0140	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Material			6	Apr 17, 2024	SYSTEM	\$374,049.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						6	Apr 17, 2024	SYSTEM	(\$374,049.32)			
						7	May 2, 2024	SYSTEM	\$907,120.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						7	May 2, 2024	SYSTEM	(\$907,120.63)			
						- Total					\$0.00	
	Material - Total								\$0.00			
	Price FUEL				6	Apr 17,	SYSTEM	(\$6,285.98)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 230915-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3349	0140	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Price FUEL			2024					
					7	May 2, 2024	SYSTEM	(\$8,958.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total						(\$15,244.36)	
				Price FUEL - Total						(\$15,244.36)	
	0140 - Total								(\$15,244.36)		
	0150	TACK COAT	Material			7	May 2, 2024	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user caihaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						7	May 2, 2024	SYSTEM	(\$5,300.00)		
						8	May 16, 2024	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user caihaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						8	May 16, 2024	SYSTEM	(\$5,300.00)		
				- Total						\$0.00	
				Material - Total						\$0.00	
				Overrun	Overrun		7	May 2, 2024	SYSTEM	(\$1,580.00)	
							17	Oct 1, 2024	SYSTEM	\$1,580.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.00000 - 5.00000,' is applied (if non-zero).
						Overrun - Total					\$0.00
				Overrun - Total						\$0.00	
	0150 - Total								\$0.00		
	0160	MISC.	Material			6	Apr 17, 2024	SYSTEM	\$62,594.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user caihaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						6	Apr 17, 2024	SYSTEM	(\$62,594.40)		
						7	May 2, 2024	SYSTEM	\$164,582.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user caihaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						7	May 2, 2024	SYSTEM	(\$164,582.00)		
						8	May 16, 2024	SYSTEM	\$164,582.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user caihaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						8	May 16, 2024	SYSTEM	(\$164,582.00)		
						9	Jun 4, 2024	SYSTEM	\$164,582.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user caihaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					9	Jun 4, 2024	SYSTEM	(\$164,582.00)			
					10	Jun 17, 2024	SYSTEM	\$164,582.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user caihaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					10	Jun 17, 2024	SYSTEM	(\$164,582.00)			
					11	Jul 1, 2024	SYSTEM	\$164,582.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user caihaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					11	Jul 1, 2024	SYSTEM	(\$164,582.00)			
					12	Jul 15, 2024	SYSTEM	\$164,582.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user caihaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					12	Jul 15, 2024	SYSTEM	(\$164,582.00)			
- Total								\$0.00			
Material - Total						\$0.00					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 230915-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4S3349	0160	MISC.	Overrun	Overrun	7	May 2, 2024	SYSTEM	(\$321.20)							
					17	Oct 1, 2024	SYSTEM	\$321.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.40000 - 4.40000, 'is applied (if non-zero).						
	Overrun - Total								\$0.00						
	Overrun - Total								\$0.00						
	0160 - Total								\$0.00						
	0170	CONCRETE PAVEMENT (12 IN. NON-REINFORCED)	Material			9	Jun 4, 2024	SYSTEM	\$5,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user caihaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
						9	Jun 4, 2024	SYSTEM	(\$5,604.00)						
						10	Jun 17, 2024	SYSTEM	\$5,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user caihaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
						10	Jun 17, 2024	SYSTEM	(\$5,604.00)						
						11	Jul 1, 2024	SYSTEM	\$5,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user caihaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
						11	Jul 1, 2024	SYSTEM	(\$5,604.00)						
						12	Jul 15, 2024	SYSTEM	\$5,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user caihaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
						12	Jul 15, 2024	SYSTEM	(\$5,604.00)						
						13	Aug 2, 2024	SYSTEM	\$5,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user caihaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
						13	Aug 2, 2024	SYSTEM	(\$5,604.00)						
						14	Aug 15, 2024	SYSTEM	\$5,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
						14	Aug 15, 2024	SYSTEM	(\$5,604.00)						
						- Total								\$0.00	
						Material - Total								\$0.00	
							Price FUEL				9	Jun 4, 2024	SYSTEM	(\$14.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	17	Oct 1, 2024	SYSTEM	(\$3.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
	- Total										(\$17.66)				
	Price FUEL - Total								(\$17.66)						
0170 - Total								(\$17.66)							
0180	MISC. DRAINAGE ITEM	Material			8	May 16, 2024	SYSTEM	\$20,800.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user caihaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
					8	May 16, 2024	SYSTEM	(\$20,800.52)							
					- Total								\$0.00		
Material - Total								\$0.00							
0180 - Total								\$0.00							
0190	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material			9	Jun 4, 2024	SYSTEM	\$2,784.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user caihaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
					9	Jun 4, 2024	SYSTEM	(\$2,784.60)							
					- Total								\$0.00		
Material - Total								\$0.00							
0190 - Total								\$0.00							



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 230915-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3349	0200	CONCRETE GUTTER TYPE A	Material		9	Jun 4, 2024	SYSTEM	\$1,146.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user caihaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					9	Jun 4, 2024	SYSTEM	(\$1,146.00)						
			- Total							\$0.00				
			Material - Total							\$0.00				
			0200 - Total							\$0.00				
			J4S3349	0210	CURB AND GUTTER TYPE B	Material		9	Jun 4, 2024	SYSTEM	\$3,440.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user caihaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
								9	Jun 4, 2024	SYSTEM	(\$3,440.45)			
						- Total							\$0.00	
						Material - Total							\$0.00	
						0210 - Total							\$0.00	
J4S3349	0220	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)				Material		9	Jun 4, 2024	SYSTEM	\$1,215.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user caihaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
								9	Jun 4, 2024	SYSTEM	(\$1,215.20)			
						- Total							\$0.00	
						Material - Total							\$0.00	
						0220 - Total							\$0.00	
			J4S3349	0240	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		5	Apr 2, 2024	SYSTEM	\$245,516.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
								5	Apr 2, 2024	SYSTEM	(\$245,516.98)			
								6	Apr 17, 2024	SYSTEM	\$245,535.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user caihaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
								6	Apr 17, 2024	SYSTEM	(\$245,535.26)			
								- Total						
Material - Total								\$0.00						
Overrun	Overrun	5						Apr 2, 2024	SYSTEM	(\$15,113.38)				
		6						Apr 17, 2024	SYSTEM	(\$18.29)				
		7				May 2, 2024	SYSTEM	\$15,131.67	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',457.15000 - 457.15000, 'is applied (if non-zero).					
Overrun - Total							\$0.00							
Overrun - Total							\$0.00							
0240 - Total							\$0.00							
J4S3349	0280	DOWEL BAR (DRILLING, FURNISHING AND INST				Material		5	Apr 2, 2024	SYSTEM	\$3,097.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user caihaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
								5	Apr 2, 2024	SYSTEM	(\$3,097.50)			
								6	Apr 17, 2024	SYSTEM	\$3,097.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user caihaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
			6	Apr 17, 2024	SYSTEM			(\$3,097.50)						
			7	May 2, 2024	SYSTEM			\$3,097.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user caihaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
			7	May 2, 2024	SYSTEM			(\$3,097.50)						
			- Total							\$0.00				



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 230915-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3349	0280	DOWEL BAR (DRILLING, FURNISHING AND INST	Material - Total					\$0.00		
	0280 - Total							\$0.00		
	0290	CONSTRUCTION SIGNS	Material		5	Apr 2, 2024	SYSTEM	\$806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user caihaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					5	Apr 2, 2024	SYSTEM	(\$806.00)		
					6	Apr 17, 2024	SYSTEM	\$4,732.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user caihaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					6	Apr 17, 2024	SYSTEM	(\$4,732.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
				Overrun	Overrun	7	May 2, 2024	SYSTEM	(\$614.25)	
						13	Aug 2, 2024	SYSTEM	(\$2,626.00)	
						14	Aug 15, 2024	SYSTEM	(\$3.25)	
						17	Oct 1, 2024	SYSTEM	\$3,243.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.50000 - 6.50000, 'is applied (if non-zero).
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
	0290 - Total							\$0.00		
	0300	CHANNELIZER (TRIM LINE)	Material		6	Apr 17, 2024	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user caihaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					6	Apr 17, 2024	SYSTEM	(\$1,440.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	0300 - Total							\$0.00		
	0310	TYPE III MOVEABLE BARRICADE	Material		6	Apr 17, 2024	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user caihaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					6	Apr 17, 2024	SYSTEM	(\$1,320.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
				Overrun	Overrun	6	Apr 17, 2024	SYSTEM	(\$825.00)	
						7	May 2, 2024	SYSTEM	\$825.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',165.00000 - 165.00000, 'is applied (if non-zero).
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
	0310 - Total							\$0.00		
	0350	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	11	Jul 1, 2024	caihaj1	\$738.96	230915-C01_J4S3349_Retroreflectivity_Payment_Adjustment.xlsx file in SharePoint used for calculations 0.5% from 300-349 and 99.5%>=350 Adjustment per section \$738.96	
				REFL - Total					\$738.96	
				Other Item Adjustment - Total					\$738.96	
	0350 - Total							\$738.96		
	0360	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	11	Jul 1, 2024	caihaj1	\$454.90	230915-C01_J4S3349_Retroreflectivity_Payment_Adjustment.xlsx file in SharePoint used for calculations 17.6% from 300-349 and 82.4%>=350 Adjustment per section \$454.90	



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 230915-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3349	0360	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL - Total				\$454.90		
				Other Item Adjustment - Total				\$454.90		
	0360 - Total								\$454.90	
	0410	SEEDING - COOL SEASON GRASSES	Material		11	Jul 1, 2024	SYSTEM	\$1,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user caihaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					11	Jul 1, 2024	SYSTEM	(\$1,840.00)		
					12	Jul 15, 2024	SYSTEM	\$1,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user caihaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					12	Jul 15, 2024	SYSTEM	(\$1,840.00)		
					- Total				\$0.00	
	Material - Total								\$0.00	
	0410 - Total								\$0.00	
	0470	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		8	May 16, 2024	SYSTEM	(\$2,350.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$2,350.00)		
				Construction Stockpile - Total				(\$2,350.00)		
			Construction Stockpile STMI		4	Mar 18, 2024	SYSTEM	\$2,350.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$2,350.00		
			Construction Stockpile STMI - Total				\$2,350.00			
			Material		8	May 16, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user caihaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					8	May 16, 2024	SYSTEM	(\$4,500.00)		
					9	Jun 4, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user caihaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					9	Jun 4, 2024	SYSTEM	(\$4,500.00)		
					10	Jun 17, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user caihaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					10	Jun 17, 2024	SYSTEM	(\$4,500.00)		
					11	Jul 1, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user caihaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					11	Jul 1, 2024	SYSTEM	(\$4,500.00)		
					12	Jul 15, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user caihaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
		12		Jul 15, 2024	SYSTEM	(\$4,500.00)				
		13		Aug 2, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user caihaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
		13		Aug 2, 2024	SYSTEM	(\$4,500.00)				
	14	Aug 15, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
	14	Aug 15, 2024	SYSTEM	(\$4,500.00)						
	15	Sep 3, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
	15	Sep 3, 2024	SYSTEM	(\$4,500.00)						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 230915-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3349	0470	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material			2024						
					16	Sep 16, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user caihaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					16	Sep 16, 2024	SYSTEM	(\$4,500.00)				
					- Total					\$0.00		
					Material - Total					\$0.00		
	0470 - Total					\$0.00						
	0480		MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		8	May 16, 2024	SYSTEM	(\$7,712.60)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total					(\$7,712.60)	
						Construction Stockpile - Total					(\$7,712.60)	
						Construction Stockpile STMI		4	Mar 18, 2024	SYSTEM	\$7,712.60	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total				
		Construction Stockpile STMI - Total					\$7,712.60					
		Material		8	May 16, 2024	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user caihaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				8	May 16, 2024	SYSTEM	(\$15,400.00)					
				9	Jun 4, 2024	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user caihaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
9				Jun 4, 2024	SYSTEM	(\$15,400.00)						
- Total						\$0.00						
Material - Total					\$0.00							
0480 - Total					\$0.00							
0490			TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		8	May 16, 2024	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total					(\$7,500.00)	
	Construction Stockpile - Total							(\$7,500.00)				
	Construction Stockpile STMI						4	Mar 18, 2024	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
							- Total					\$7,500.00
	Construction Stockpile STMI - Total					\$7,500.00						
	Material		8	May 16, 2024	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user caihaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
			8	May 16, 2024	SYSTEM	(\$13,200.00)						
			9	Jun 4, 2024	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user caihaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
			9	Jun 4, 2024	SYSTEM	(\$13,200.00)						
			- Total					\$0.00				
	Material - Total					\$0.00						
	0490 - Total					\$0.00						
	5002		DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		7	May 2, 2024	SYSTEM	\$1,471.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user caihaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						7	May 2, 2024	SYSTEM	(\$1,471.47)			
8						May 16, 2024	SYSTEM	\$1,471.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user caihaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
8						May 16, 2024	SYSTEM	(\$1,471.47)				
- Total								\$0.00				



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 230915-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3349	5002	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		9	Jun 4, 2024	SYSTEM	\$1,471.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user caihaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					9	Jun 4, 2024	SYSTEM	(\$1,471.47)		
					10	Jun 17, 2024	SYSTEM	\$1,471.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user caihaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					10	Jun 17, 2024	SYSTEM	(\$1,471.47)		
					11	Jul 1, 2024	SYSTEM	\$1,471.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user caihaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					11	Jul 1, 2024	SYSTEM	(\$1,471.47)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	5002 - Total								\$0.00	
	5003	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		7	May 2, 2024	SYSTEM	\$792.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user caihaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					7	May 2, 2024	SYSTEM	(\$792.33)		
					8	May 16, 2024	SYSTEM	\$792.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user caihaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					8	May 16, 2024	SYSTEM	(\$792.33)		
					9	Jun 4, 2024	SYSTEM	\$792.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user caihaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
9					Jun 4, 2024	SYSTEM	(\$792.33)			
10					Jun 17, 2024	SYSTEM	\$792.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user caihaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
10					Jun 17, 2024	SYSTEM	(\$792.33)			
11					Jul 1, 2024	SYSTEM	\$792.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user caihaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
11					Jul 1, 2024	SYSTEM	(\$792.33)			
- Total								\$0.00		
Material - Total								\$0.00		
5003 - Total								\$0.00		
J4S3349 - Total								(\$15,282.34)		
Overall - Total								(\$15,282.34)		



Contract Adjustments for Contract - 230915-C01

There are no contract adjustments to display for this contract.