



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 4, 2025

Pay Estimate Created Date: May 6, 2025

<b>Final Estimate Number</b>	<b>Contract ID</b>	230915-D02	<b>Pay Period Start</b>	February 16, 2025	<b>Original Contract Amount</b>	\$2,298,702.65
<b>8</b>	<b>Prime Contractor</b>	Vance Brothers, LLC	<b>Pay Period End</b>	May 6, 2025	<b>Net Change Order Amount</b>	(\$52,972.49)
					<b>Current Contract Amount</b>	\$2,245,730.16

<b>Approval Date</b>		<b>By User</b>
June 26, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	kronej1
July 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
July 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
September 1, 2025	September 1, 2025	December 5, 2024	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date	May 30, 2025	May 30, 2025					
Awarded Date	October 12, 2023	October 12, 2023	Milestone - Calendar Time - JCD0017	December 5, 2024	December 5, 2024	Milestone Complete	
Letting Date	September 15, 2023	September 15, 2023	Milestone - Calendar Time - JCD0018	November 5, 2024	November 5, 2024	Milestone Complete	
Notice to Proceed Date	November 6, 2023	November 6, 2023	Milestone - Calendar Time - J5P3518	December 13, 2024	December 13, 2024	Milestone Complete	
Work Began Date	September 17, 2024	September 17, 2024					

## Contract Total Pay For Estimate No. 8

	This Estimate	Previous	To Date
230915-D02			
Total Posted Items Pay	\$0.00	\$2,245,730.16	\$2,245,730.16
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,245,730.16	\$2,245,730.16
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

## Items Paid This Estimate Period

No Items Paid This Period

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on July 4, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3518	FAS-S403(031)	Seal coat	3, 40	HOWARD	on Route 3 from Randolph County to Rte 5 and Route 40 from Rte 87 to I-70
JCD0017	FAF 5-3(76)	Seal coat	5	COOPER	from I-70 to Rte 50
JCD0018	FAS S403(44)	Seal coat	87	HOWARD	from Missouri River Bridge at Glasgow to Rte 40
Totals by Job Numbers					
J5P3518			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,016,920.03	\$1,016,920.03
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$1,016,920.03	\$1,016,920.03
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JCD0017			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$621,783.11	\$621,783.11
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$621,783.11	\$621,783.11
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JCD0018			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$607,027.02	\$607,027.02
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$607,027.02	\$607,027.02
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on July 4, 2025

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on July 4, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230915-D02	J5P3518	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$10,956.00	\$10,956.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	20.00	0.00	20.00	100F	20.00	\$1,533.00	\$30,660.00
		0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0040	6161005	CONSTRUCTION SIGNS	2,037.00	-600.00	1,437.00	SQFT	1,437.00	\$5.95	\$8,550.15
		0001	0050	6161025	CHANNELIZER (TRIM-LINE)	150.00	-140.00	10.00	EA	10.00	\$10.00	\$100.00
		0001	0060	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,250.00	\$6,500.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$4,700.00	\$4,700.00
		0001	0080	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	12.00	LF	12.00	\$37.50	\$450.00
		0001	0090	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	481.00	376.00	857.00	LF	857.00	\$37.50	\$32,137.50
		0001	0100	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	10.00	6.00	16.00	EA	16.00	\$375.00	\$6,000.00
		0001	0110	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	282,955.00	0.00	282,955.00	LF	282,955.00	\$0.22	\$62,250.10
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	289,270.00	0.00	289,270.00	LF	289,270.00	\$0.02	\$5,785.40
		0001	0130	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	38.00	0.00	38.00	LF	38.00	\$5.40	\$205.20
		0010	0140	6061060	MGS GUARDRAIL	1,350.00	0.00	1,350.00	LF	1,350.00	\$29.00	\$39,150.00
		0010	0150	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,620.00	\$7,240.00
		0010	0160	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	2.00	\$1,840.00	\$3,680.00
		0010	0170	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	4.00	\$4,300.00	\$17,200.00
		0010	0180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	6.00	\$3,580.00	\$21,480.00
		0050	0190	4091048	EMULSIFIED ASPHALT, SEAL COAT	91,416.00	-9,016.00	82,400.00	GAL	82,400.00	\$2.37	\$195,288.00
		0050	0200	4094012	SEAL COAT AGGREGATE, GRADE B2	326,484.00	-3,154.00	323,330.00	SQYD	323,330.00	\$1.10	\$355,663.00
		0051	0210	4091048	EMULSIFIED ASPHALT, SEAL COAT	34,386.00	-5,162.00	29,224.00	GAL	29,224.00	\$2.37	\$69,260.88
		0051	0220	4094012	SEAL COAT AGGREGATE, GRADE B2	122,808.00	0.00	122,808.00	SQYD	122,808.00	\$1.10	\$135,088.80
		0001	5001	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	0.00	6.00	6.00	EA	6.00	\$262.50	\$1,575.00
Project J5P3518 - Total Value Posted to Date as of Report Generated Date												\$1,016,920.03
JCD0017	0001	0230	4091048	EMULSIFIED ASPHALT, SEAL COAT	90,196.00	-7,449.00	82,747.00	GAL	82,747.00	\$2.37	\$196,110.39	
	0001	0240	4094012	SEAL COAT AGGREGATE, GRADE B2	322,129.00	1,334.00	323,463.00	SQYD	323,463.00	\$1.10	\$355,809.30	
	0001	0250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00	
	0001	0260	6161005	CONSTRUCTION SIGNS	1,530.00	-522.00	1,008.00	SQFT	1,008.00	\$5.95	\$5,997.60	
	0001	0270	6161025	CHANNELIZER (TRIM-LINE)	75.00	-65.00	10.00	EA	10.00	\$10.00	\$100.00	
	0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$6,530.00	\$6,530.00	
	0001	0290	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	130.00	0.00	130.00	LF	130.00	\$37.50	\$4,875.00	
	0001	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	5.00	0.00	5.00	EA	5.00	\$375.00	\$1,875.00	
	0001	0310	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	206,416.00	0.00	206,416.00	LF	206,416.00	\$0.21	\$43,347.36	
	0001	0320	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	206,923.00	0.00	206,923.00	LF	206,923.00	\$0.02	\$4,138.46	
Project JCD0017 - Total Value Posted to Date as of Report Generated Date												\$621,783.11
JCD0018	0001	0330	4091048	EMULSIFIED ASPHALT, SEAL COAT	85,728.00	-2,285.00	83,443.00	GAL	83,443.00	\$2.37	\$197,759.91	
	0001	0340	4094012	SEAL COAT AGGREGATE, GRADE B2	306,172.00	0.00	306,172.00	SQYD	306,172.00	\$1.10	\$336,789.20	
	0001	0350	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00	
	0001	0360	6161005	CONSTRUCTION SIGNS	1,842.00	-477.00	1,365.00	SQFT	1,365.00	\$5.95	\$8,121.75	
	0001	0370	6161025	CHANNELIZER (TRIM-LINE)	75.00	-66.00	9.00	EA	9.00	\$10.00	\$90.00	
	0001	0380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$5,842.00	\$5,842.00	
	0001	0390	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	12.00	LF	12.00	\$37.50	\$450.00	
	0001	0400	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$2,100.00	\$4,200.00	
	0001	0410	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	211,559.00	0.00	211,559.00	LF	211,559.00	\$0.22	\$46,542.98	
	0001	0420	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	211,559.00	0.00	211,559.00	LF	211,559.00	\$0.02	\$4,231.18	
Project JCD0018 - Total Value Posted to Date as of Report Generated Date												\$607,027.02
230915-D02 Overall - Total Value Posted to Date as of Report Generated Date												\$2,245,730.16



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 4, 2025

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**  
**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 230915-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3518	0030	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		2	Oct 16, 2024	SYSTEM	(\$3,000.00)	
					2	Oct 16, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					3	Nov 4, 2024	SYSTEM	(\$3,000.00)	
					3	Nov 4, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jessem1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					4	Nov 18, 2024	SYSTEM	(\$3,000.00)	
					4	Nov 18, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jessem1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
	0040	CONSTRUCTION SIGNS	Material		2	Oct 16, 2024	SYSTEM	(\$8,550.15)	
					2	Oct 16, 2024	SYSTEM	\$8,550.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					3	Nov 4, 2024	SYSTEM	(\$8,550.15)	
					3	Nov 4, 2024	SYSTEM	\$8,550.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jessem1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0040 - Total			\$0.00	
	0060	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Sep 30, 2024	SYSTEM	(\$6,500.00)	
					1	Sep 30, 2024	SYSTEM	\$6,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					2	Oct 16, 2024	SYSTEM	(\$6,500.00)	
					2	Oct 16, 2024	SYSTEM	\$6,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					3	Nov 4, 2024	SYSTEM	(\$6,500.00)	
					3	Nov 4, 2024	SYSTEM	\$6,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jessem1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					4	Nov 18, 2024	SYSTEM	(\$6,500.00)	
					4	Nov 18, 2024	SYSTEM	\$6,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jessem1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0060 - Total			\$0.00	
	0080	PREF THERMO PVMT MARK, 24 IN WHIT	Material		2	Oct 16, 2024	SYSTEM	(\$450.00)	
					2	Oct 16, 2024	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user koenib2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					3	Nov 4, 2024	SYSTEM	(\$450.00)	
					3	Nov 4, 2024	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jessem1 overriding Payment Estimate Exception 22 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 230915-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3518	0080	PREF THERMO PVMT MARK, 24 IN WHIT	Material		4	Nov 18, 2024	SYSTEM	(\$450.00)			
					4	Nov 18, 2024	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jessem1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					0080 - Total			\$0.00			
	0090	PREF THERMO PVMT MARK, 24 IN YELLOW	Overrun	Overrun	5	Dec 2, 2024	SYSTEM	(\$14,100.00)			
					6	Dec 16, 2024	SYSTEM	\$14,100.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',37.50000 - 37.50000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
					0090 - Total			\$0.00			
	0100	PREF THERMO PVMT MARK, LT/RT ARROW	Overrun	Overrun	5	Dec 2, 2024	SYSTEM	(\$2,250.00)			
					6	Dec 16, 2024	SYSTEM	\$2,250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',375.00000 - 375.00000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
					0100 - Total			\$0.00			
	0110	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		2	Oct 16, 2024	SYSTEM	(\$62,250.10)			
					2	Oct 16, 2024	SYSTEM	\$62,250.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user koenib2 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					3	Nov 4, 2024	SYSTEM	(\$62,250.10)			
					3	Nov 4, 2024	SYSTEM	\$62,250.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jessem1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					4	Nov 18, 2024	SYSTEM	(\$62,250.10)			
					4	Nov 18, 2024	SYSTEM	\$62,250.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jessem1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					Other Item Adjustment	REFL	2	Oct 16, 2024	koenib2	(\$12,450.02)	Payment adjusted to 80% of total pay pending acceptance of retroreflectivity results.
							6	Dec 16, 2024	jessem1	\$12,450.02	Paying 20% that was withheld upon receipt of passing retroreflectivity results as per the Missouri Department of Transportation EPG Sec. 620.12.2.4.
						REFL - Total			\$0.00		
					Other Item Adjustment - Total			\$0.00			
					0110 - Total			\$0.00			
	0120	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		2	Oct 16, 2024	SYSTEM	(\$5,785.40)			
					2	Oct 16, 2024	SYSTEM	\$5,785.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user koenib2 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					3	Nov 4, 2024	SYSTEM	(\$5,785.40)			
					3	Nov 4, 2024	SYSTEM	\$5,785.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jessem1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					4	Nov 18, 2024	SYSTEM	(\$5,785.40)			
					4	Nov 18, 2024	SYSTEM	\$5,785.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jessem1 overriding Payment		



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 230915-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3518	0120	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material						Estimate Exception 16 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			Other Item Adjustment	REFL	2	Oct 16, 2024	koenib2	(\$1,157.08)	Payment adjusted to 80% of total pay pending acceptance of retroreflectivity results.
					6	Dec 16, 2024	jessem1	\$1,157.08	Paying 20% that was withheld upon receipt of passing retroreflectivity results as per the Missouri Department of Transportation EPG Sec. 620.12.2.4.
			REFL - Total				\$0.00		
			Other Item Adjustment - Total				\$0.00		
			0120 - Total				\$0.00		
	0130	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Dec 16, 2024	SYSTEM	(\$205.20)	
					6	Dec 16, 2024	SYSTEM	\$205.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jessem1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	0130 - Total				\$0.00				
	0140	MGS GUARDRAIL	Material		1	Sep 30, 2024	SYSTEM	(\$39,150.00)	
					1	Sep 30, 2024	SYSTEM	\$39,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user koenib2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				2	Oct 16, 2024	SYSTEM	(\$39,150.00)		
				2	Oct 16, 2024	SYSTEM	\$39,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user koenib2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				3	Nov 4, 2024	SYSTEM	(\$39,150.00)		
				3	Nov 4, 2024	SYSTEM	\$39,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jessem1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				4	Nov 18, 2024	SYSTEM	(\$39,150.00)		
				4	Nov 18, 2024	SYSTEM	\$39,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jessem1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				5	Dec 2, 2024	SYSTEM	(\$39,150.00)		
				5	Dec 2, 2024	SYSTEM	\$39,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jessem1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
- Total				\$0.00					
Material - Total				\$0.00					
0140 - Total				\$0.00					
0150	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		1	Sep 30, 2024	SYSTEM	(\$7,240.00)		
				1	Sep 30, 2024	SYSTEM	\$7,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user koenib2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				2	Oct 16, 2024	SYSTEM	(\$7,240.00)		
				2	Oct 16, 2024	SYSTEM	\$7,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user koenib2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				3	Nov 4, 2024	SYSTEM	(\$7,240.00)		
				3	Nov 4, 2024	SYSTEM	\$7,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jessem1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				4	Nov 18, 2024	SYSTEM	(\$7,240.00)		





## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 230915-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3518	0150	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		4	Nov 18, 2024	SYSTEM	\$7,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jessem1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
			0150 - Total			\$0.00			
	0160	MGS END ANCHOR	Material		1	Sep 30, 2024	SYSTEM	(\$3,680.00)	
					1	Sep 30, 2024	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user koenib2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					2	Oct 16, 2024	SYSTEM	(\$3,680.00)	
					2	Oct 16, 2024	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user koenib2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					3	Nov 4, 2024	SYSTEM	(\$3,680.00)	
					3	Nov 4, 2024	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jessem1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
4					Nov 18, 2024	SYSTEM	(\$3,680.00)		
4					Nov 18, 2024	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jessem1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
- Total			\$0.00						
Material - Total			\$0.00						
0160 - Total			\$0.00						
0170	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Material		1	Sep 30, 2024	SYSTEM	(\$17,200.00)		
				1	Sep 30, 2024	SYSTEM	\$17,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user koenib2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				2	Oct 16, 2024	SYSTEM	(\$17,200.00)		
				2	Oct 16, 2024	SYSTEM	\$17,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user koenib2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				3	Nov 4, 2024	SYSTEM	(\$17,200.00)		
				3	Nov 4, 2024	SYSTEM	\$17,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jessem1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				4	Nov 18, 2024	SYSTEM	(\$17,200.00)		
				4	Nov 18, 2024	SYSTEM	\$17,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jessem1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
		- Total			\$0.00				
		Material - Total			\$0.00				
0170 - Total			\$0.00						
0180	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		1	Sep 30, 2024	SYSTEM	(\$21,480.00)		
				1	Sep 30, 2024	SYSTEM	\$21,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user koenib2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				2	Oct 16, 2024	SYSTEM	(\$21,480.00)		
				2	Oct 16, 2024	SYSTEM	\$21,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user koenib2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				3	Nov 4, 2024	SYSTEM	(\$21,480.00)		



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 230915-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3518	0180	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		3	Nov 4, 2024	SYSTEM	\$21,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jessem1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					4	Nov 18, 2024	SYSTEM	(\$21,480.00)	
					4	Nov 18, 2024	SYSTEM	\$21,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jessem1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0180 - Total			\$0.00	
	0190	EMULSIFIED ASPHALT, SEAL COAT	Material		2	Oct 16, 2024	SYSTEM	(\$191,960.52)	
					2	Oct 16, 2024	SYSTEM	\$191,960.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Nov 4, 2024	SYSTEM	(\$191,960.52)	
					3	Nov 4, 2024	SYSTEM	\$191,960.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jessem1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0190 - Total			\$0.00	
	0200	SEAL COAT AGGREGATE, GRADE B2	Material		2	Oct 16, 2024	SYSTEM	(\$355,663.00)	
					2	Oct 16, 2024	SYSTEM	\$355,663.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Nov 4, 2024	SYSTEM	(\$355,663.00)	
					3	Nov 4, 2024	SYSTEM	\$355,663.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jessem1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0200 - Total			\$0.00	
	0210	EMULSIFIED ASPHALT, SEAL COAT	Material		1	Sep 30, 2024	SYSTEM	(\$5,522.10)	
					1	Sep 30, 2024	SYSTEM	\$5,522.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Oct 16, 2024	SYSTEM	(\$69,260.88)	
					2	Oct 16, 2024	SYSTEM	\$69,260.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user koenib2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Nov 4, 2024	SYSTEM	(\$69,260.88)	
					3	Nov 4, 2024	SYSTEM	\$69,260.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jessem1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0210 - Total			\$0.00	
	0220	SEAL COAT AGGREGATE, GRADE B2	Material		1	Sep 30, 2024	SYSTEM	(\$10,805.30)	
					1	Sep 30, 2024	SYSTEM	\$10,805.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user koenib2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					2	Oct 16, 2024	SYSTEM	(\$135,088.80)	
					2	Oct 16, 2024	SYSTEM	\$135,088.80	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 230915-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3518	0220	SEAL COAT AGGREGATE, GRADE B2	Material			2024			Estimate Item Adjustment (0010) due to user koenib2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					3	Nov 4, 2024	SYSTEM	(\$135,088.80)		
					3	Nov 4, 2024	SYSTEM	\$135,088.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jessem1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0220 - Total							\$0.00		
	5001	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		6	Dec 16, 2024	SYSTEM	(\$1,575.00)		
					6	Dec 16, 2024	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jessem1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Feb 18, 2025	SYSTEM	(\$1,575.00)		
					7	Feb 18, 2025	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user koenib2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
	Material - Total			\$0.00						
	5001 - Total							\$0.00		
	J5P3518 - Total							\$0.00		
	JCD0017	0230	EMULSIFIED ASPHALT, SEAL COAT	Material		3	Nov 4, 2024	SYSTEM	(\$196,110.39)	
						3	Nov 4, 2024	SYSTEM	\$196,110.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jessem1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						- Total			\$0.00	
						Material - Total			\$0.00	
						0230 - Total				
0240		SEAL COAT AGGREGATE, GRADE B2	Material		3	Nov 4, 2024	SYSTEM	(\$355,809.30)		
					3	Nov 4, 2024	SYSTEM	\$355,809.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jessem1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
			Overrun	Overrun	3	Nov 4, 2024	SYSTEM	(\$1,467.40)		
					6	Dec 16, 2024	SYSTEM	\$1,467.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.10000 - 1.10000, 'is applied (if non-zero).	
					Overrun - Total			\$0.00		
					Overrun - Total			\$0.00		
0240 - Total							\$0.00			
0260		CONSTRUCTION SIGNS	Material		3	Nov 4, 2024	SYSTEM	(\$5,997.60)		
					3	Nov 4, 2024	SYSTEM	\$5,997.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jessem1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
					0260 - Total					
0270	CHANNELIZER (TRIM-LINE)	Material		3	Nov 4, 2024	SYSTEM	(\$100.00)			
				3	Nov 4, 2024	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jessem1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
				- Total			\$0.00			



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 230915-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCD0017	0270	CHANNELIZER (TRIM-LINE)	Material - Total					\$0.00			
	0270 - Total							\$0.00			
	0310	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Nov 18, 2024	SYSTEM	(\$43,347.36)			
					4	Nov 18, 2024	SYSTEM	\$43,347.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jessem1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				- Total					\$0.00		
			Material - Total					\$0.00			
			Other Item Adjustment	REFL	4	Nov 18, 2024	jessem1	(\$8,669.47)	20% of pay withheld pending retroreflectivity results as per the Missouri Department of Transportation EPG Section 620.12.2.4.		
					6	Dec 16, 2024	jessem1	\$8,669.47	Paying 20% that was withheld upon receipt of passing retroreflectivity results as per the Missouri Department of Transportation EPG Sec. 620.12.2.4.		
				REFL - Total					\$0.00		
			Other Item Adjustment - Total					\$0.00			
			0310 - Total							\$0.00	
	0320	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Nov 18, 2024	SYSTEM	(\$569.82)			
					4	Nov 18, 2024	SYSTEM	\$569.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jessem1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				- Total					\$0.00		
			Material - Total					\$0.00			
			Other Item Adjustment	REFL	4	Nov 18, 2024	jessem1	(\$113.96)	20% of pay withheld pending retroreflectivity results as per the Missouri Department of Transportation EPG Section 620.12.2.4.		
					5	Dec 2, 2024	jessem1	(\$713.73)	Withholding 20% until receipt of the retroreflectivity results as per the Missouri Department of Transportation EPG Section 620.12.2.4.		
					6	Dec 16, 2024	jessem1	\$827.69	Paying 20% that was withheld upon receipt of passing retroreflectivity results as per the Missouri Department of Transportation EPG Sec. 620.12.2.4.		
				REFL - Total					\$0.00		
			Other Item Adjustment - Total					\$0.00			
	0320 - Total							\$0.00			
	JCD0017 - Total							\$0.00			
	JCD0018	0330	EMULSIFIED ASPHALT, SEAL COAT	Material		1	Sep 30, 2024	SYSTEM	(\$197,759.91)		
						1	Sep 30, 2024	SYSTEM	\$197,759.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user koenib2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						2	Oct 16, 2024	SYSTEM	(\$197,759.91)		
						2	Oct 16, 2024	SYSTEM	\$197,759.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user koenib2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						3	Nov 4, 2024	SYSTEM	(\$197,759.91)		
3						Nov 4, 2024	SYSTEM	\$197,759.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user jessem1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
- Total						\$0.00					
Material - Total						\$0.00					
0330 - Total							\$0.00				
0340		SEAL COAT AGGREGATE, GRADE B2	Material		1	Sep 30, 2024	SYSTEM	(\$336,789.20)			
					1	Sep 30, 2024	SYSTEM	\$336,789.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user koenib2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					2	Oct 16, 2024	SYSTEM	(\$336,789.20)			
					2	Oct 16, 2024	SYSTEM	\$336,789.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user koenib2 overriding Payment		



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 230915-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0018	0340	SEAL COAT AGGREGATE, GRADE B2	Material						Estimate Exception 6 on the current Payment Estimate.	
					3	Nov 4, 2024	SYSTEM	(\$336,789.20)		
					3	Nov 4, 2024	SYSTEM	\$336,789.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jessem1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0340 - Total								\$0.00	
	0360	CONSTRUCTION SIGNS	Material		1	Sep 30, 2024	SYSTEM	(\$8,097.95)		
					1	Sep 30, 2024	SYSTEM	\$8,097.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user koenib2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					2	Oct 16, 2024	SYSTEM	(\$8,097.95)		
					2	Oct 16, 2024	SYSTEM	\$8,097.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user koenib2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					3	Nov 4, 2024	SYSTEM	(\$8,097.95)		
					3	Nov 4, 2024	SYSTEM	\$8,097.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user jessem1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
	- Total			\$0.00						
	Material - Total			\$0.00						
	0360 - Total								\$0.00	
0370	CHANNELIZER (TRIM-LINE)	Material		1	Sep 30, 2024	SYSTEM	(\$90.00)			
				1	Sep 30, 2024	SYSTEM	\$90.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user koenib2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				2	Oct 16, 2024	SYSTEM	(\$90.00)			
				2	Oct 16, 2024	SYSTEM	\$90.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user koenib2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				3	Nov 4, 2024	SYSTEM	(\$90.00)			
				3	Nov 4, 2024	SYSTEM	\$90.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jessem1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
- Total			\$0.00							
Material - Total			\$0.00							
0370 - Total								\$0.00		
0410	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		2	Oct 16, 2024	SYSTEM	(\$46,542.98)			
				2	Oct 16, 2024	SYSTEM	\$46,542.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user koenib2 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
				- Total			\$0.00			
				Material - Total			\$0.00			
				Other Item Adjustment	REFL	2	Oct 16, 2024	koenib2	(\$9,308.60)	Payment adjusted to 80% of total pay pending acceptance of retroreflectivity results.
6	Dec 16, 2024	jessem1	\$9,308.60			Paying 20% that was withheld upon receipt of passing retroreflectivity results as per the Missouri Department of Transportation EPG Sec. 620.12.2.4.				
REFL - Total			\$0.00							
Other Item Adjustment - Total			\$0.00							
0410 - Total								\$0.00		
	0420	4 IN. YELLOW WATERBORNE PAVEMENT	Material		2	Oct 16, 2024	SYSTEM	(\$4,231.18)		



## Line Item Adjustments by Estimate

Jul 4, 2025

Contract ID: 230915-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0018	0420	MARKING	Material		2	Oct 16, 2024	SYSTEM	\$4,231.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user koenib2 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					3	Nov 4, 2024	SYSTEM	(\$4,231.18)		
					3	Nov 4, 2024	SYSTEM	\$4,231.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user jessem1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
					4	Nov 18, 2024	SYSTEM	(\$4,231.18)		
					4	Nov 18, 2024	SYSTEM	\$4,231.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jessem1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
			Other Item Adjustment	REFL	2	Oct 16, 2024	koenib2	(\$846.24)	Payment adjusted to 80% of total pay pending acceptance of retroreflectivity results.	
					6	Dec 16, 2024	jessem1	\$846.24	Paying 20% that was withheld upon receipt of passing retroreflectivity results as per the Missouri Department of Transportation EPG Sec. 620.12.2.4.	
					REFL - Total				\$0.00	
					Other Item Adjustment - Total				\$0.00	
				0420 - Total						
JCD0018 - Total								\$0.00		
Overall - Total								\$0.00		



---

## Contract Adjustments for Contract - 230915-D02

There are no contract adjustments to display for this contract.