



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: August 31, 2024

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 230915-D4A <b>Prime Contractor</b> Christensen Construction Co.	<b>Pay Period Start</b> July 16, 2024 <b>Pay Period End</b> August 31, 2024	<b>Original Contract Amount</b> \$2,342,635.55 <b>Net Change Order Amount</b> (\$21,350.65) <b>Current Contract Amount</b> \$2,321,284.90
--------------------------------------	---	--	---

Approval Date		By User
August 31, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	fenej1
September 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kronej1
September 4, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		27.86%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 12, 2023	October 12, 2023	
Letting Date	September 15, 2023	September 15, 2023	
Notice to Proceed Date	November 6, 2023	November 6, 2023	
Open to Traffic Date			
Work Began Date	June 3, 2024	June 3, 2024	

**Contract Total Pay For Estimate No. 6**

230915-D4A		This Estimate	Previous	To Date
Total Posted Items Pay		\$81,953.37	\$564,780.50	\$646,733.87
Gross Item Adjustments		\$0.00	\$0.00	\$0.00
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>		<b>\$81,953.37</b>	\$564,780.50	\$646,733.87

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3530	0070	6161005	CONSTRUCTION SIGNS	SQFT	\$7.750	120	\$930.00
	0121	6181000	MOBILIZATION	LS	\$91,344.000	0.25	\$22,836.00
	0170	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$11.250	769	\$8,651.25
	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$11.250	421.09	\$4,737.26
<b>Project J5P3530 - Total</b>							<b>\$37,154.51</b>
JCD0016	0330	6161005	CONSTRUCTION SIGNS	SQFT	\$6.750	168	\$1,134.00
	0350	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,500.000	2	\$5,000.00
	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$10.000	3,376.74	\$33,767.40
	0420	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$11.250	435.33	\$4,897.46
<b>Project JCD0016 - Total</b>							<b>\$44,798.86</b>
<b>Overall - Total</b>							<b>\$81,953.37</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 5, 2024

Pay Estimate Created Date: August 31, 2024

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 230915-D4A <b>Prime Contractor</b> Christensen Construction Co.	<b>Pay Period Start</b> July 16, 2024 <b>Pay Period End</b> August 31, 2024	<b>Original Contract Amount</b> \$2,342,635.55 <b>Net Change Order Amount</b> (\$21,350.65) <b>Current Contract Amount</b> \$2,321,284.90
--------------------------------------	---	--	---

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 5, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3530	FAF-41-1 (14)	Resurface	41	COOPER	from Saline County line to I-70
JCD0016	FAS S403(043)	Resurface	K	COOPER	from Route 41 to I-70

Totals by Job Numbers				
J5P3530		This Estimate	Previous	To Date
	<b>Posted Item Pay</b>	\$37,154.51	\$505,452.50	\$542,607.01
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$37,154.51</b>	<b>\$505,452.50</b>	<b>\$542,607.01</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
JCD0016		This Estimate	Previous	To Date
	<b>Posted Item Pay</b>	\$44,798.86	\$59,328.00	\$104,126.86
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$44,798.86</b>	<b>\$59,328.00</b>	<b>\$104,126.86</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 5, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230915-D4A	J5P3530	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$18,000.00	\$18,000.00		
		0001	0020	2153000	SHAPING SLOPES, CLASS III	46.10	0.00	46.10	100F	46.10	\$1,250.00	\$57,625.00		
		0001	0030	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	351.00	0.00	351.00	TONS	0.00	\$50.00	\$0.00		
		0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	10,204.00	0.00	10,204.00	TONS	0.00	\$96.00	\$0.00		
		0001	0050	4071005	TACK COAT	12,699.00	0.00	12,699.00	GAL	0.00	\$3.00	\$0.00		
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00		
		0001	0070	6161005	CONSTRUCTION SIGNS	2,093.00	0.00	2,093.00	SQFT	1,008.00	\$7.75	\$7,812.00		
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00		
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	18.00	\$10.00	\$180.00		
		0001	0100	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$125.00	\$1,250.00		
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	3.00	\$4,500.00	\$13,500.00		
		0001	0120	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$106,000.00	\$0.00		
		0001	0121	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.75	\$91,344.00	\$68,508.00		
		0001	0130	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	0.00	\$30.00	\$0.00		
		0001	0140	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,750.00	\$0.00		
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	123,541.00	0.00	123,541.00	LF	0.00	\$0.15	\$0.00		
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	123,541.00	0.00	123,541.00	LF	0.00	\$0.10	\$0.00		
		0001	0170	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	769.00	0.00	769.00	SQYD	769.00	\$11.25	\$8,651.25		
		0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	543.00	0.00	543.00	SQYD	421.09	\$11.25	\$4,737.26		
		0010	0190	6061060	MGS GUARDRAIL	3,662.50	0.00	3,662.50	LF	3,662.50	\$29.00	\$106,212.50		
		0010	0200	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00		
		0010	0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	10.00	\$3,200.00	\$32,000.00		
		0070	0220	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	16.00	0.00	16.00	SQFT	16.00	\$1,000.00	\$16,000.00		
		0070	0230	2069903	MISC.Baluster Rail Removal	211.00	0.00	211.00	LF	211.00	\$125.00	\$26,375.00		
		0070	0240	7034001	CLASS B-1 CONCRETE	10.00	0.00	10.00	CUYD	10.00	\$2,500.00	\$25,000.00		
		0070	0250	7040113	CLEANING AND EPOXY COATING	1,116.00	0.00	1,116.00	SQFT	1,116.00	\$25.00	\$27,900.00		
		0070	0260	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	120.00	0.00	120.00	LF	120.00	\$800.00	\$96,000.00		
		0001	5001	6189901	MISC.Adjusted Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$14,656.00	\$14,656.00		
		<b>Project J5P3530 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$542,607.01</b>
		JCD0016	0001	0270	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00	
0280	2153000			SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	6.00	\$1,000.00	\$6,000.00			
0290	3107002			GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	173.00	0.00	173.00	TONS	0.00	\$50.00	\$0.00			
0300	4020520			BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,957.80	0.00	4,957.80	TONS	1,245.35	\$97.00	\$120,798.95			
0310	4071005			TACK COAT	6,216.00	0.00	6,216.00	GAL	566.00	\$3.00	\$1,698.00			
0320	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00			
0330	6161005			CONSTRUCTION SIGNS	1,210.00	0.00	1,210.00	SQFT	268.50	\$6.75	\$1,812.38			
0340	6161025			CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	18.00	\$10.00	\$180.00			
0350	6161098A			CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00			
0360	6181000			MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$45,000.00	\$22,500.00			
0370	6200015			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	0.00	\$30.00	\$0.00			
0380	6200033			PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,750.00	\$0.00			
0390	6206000C			4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	61,766.00	0.00	61,766.00	LF	0.00	\$0.15	\$0.00			
0400	6206001C			4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	61,206.00	0.00	61,206.00	LF	0.00	\$0.15	\$0.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230915-D4A	JCD0016	0001	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,678.00	0.00	3,678.00	SQYD	3,376.74	\$10.00	\$33,767.40
		0001	0420	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	502.00	0.00	502.00	SQYD	435.33	\$11.25	\$4,897.46
		0002	0430	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	69.70	-69.70	0.00	TONS	0.00	\$97.00	\$0.00
		0002	0440	4071005	TACK COAT	127.00	-127.00	0.00	GAL	0.00	\$3.00	\$0.00
		0002	0450	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,263.00	-1,263.00	0.00	SQYD	0.00	\$11.25	\$0.00
		0010	0460	6061060	MGS GUARDRAIL	400.00	0.00	400.00	LF	400.00	\$30.00	\$12,000.00
		0010	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
Project JCD0016 - Total Value Posted to Date as of Report Generated Date											\$226,654.19	
230915-D4A Overall - Total Value Posted to Date as of Report Generated Date											\$769,261.20	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J5P3530**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0070	6161005	CONSTRUCTION SIGNS	8/27/24	8/28/24	60.00	SQFT	Rte 41 NB	0.140		11.812		Road Work Next 6 Miles (20), No Phone Work Zone (24), End Road Work (16)
				8/28/24	60.00	SQFT	Rte 41 SB	34.169		45.841		Road Work Next 6 Miles (20), No Phone Work Zone (24), End Road Work (16)
0121	6181000	MOBILIZATION	8/30/24	8/30/24	0.25	LS	Contract Item					25% completion milestone for J5P3530
0170	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	8/27/24	8/28/24	116.16	SQYD	Rte 41: Slough Ck Bridge	34.984		34.993		
				8/28/24	-0.49	SQYD	None					Rounding per sec 622
0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8/27/24	8/28/24	288.88	SQYD	Rte 41: Slough Ck and Lamine R depth transitions.	45.864		45.901		Does not include extra depth transition at Saline Co line
				8/28/24	132.21	SQYD	Rte 41/135 Interchange, Rte CC, Chestnut					

**Project: JCD0016**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0330	6161005	CONSTRUCTION SIGNS	8/27/24	8/28/24	48.00	SQFT	Rte DD Approach on Rte K					Third Flagger Package: Road Work Ahead (16), One Lane Road Ahead (16), Flagger Symbol (16)
				8/28/24	60.00	SQFT	Rte K NB	0.117		5.763		Road Work Next 6 Miles (20), No Phone Work Zone (24), End Road Work (16)
				8/28/24	60.00	SQFT	Rte K SB	0.220		5.670		Road Work Next 6 Miles (20), No Phone Work Zone (24), End Road Work (16)
0350	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	8/27/24	8/28/24	2.00	EA	Rte K endpoints.					One at each end
0410	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	8/26/24	8/28/24	3,376.74	SQYD	Rte K from Blackwater Town to south of I-70 Overpass	2.572		5.796		Does not include anything from 2.549 to 2.572.
0420	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8/26/24	8/28/24	283.11	SQYD	Rte K from Blackwater Town to south of I-70 Overpass	2.572		5.796		Does not include anything from 2.549 to 2.572.
				8/27/24	152.22	SQYD	Rte K: Blackwater Bridge, Rte DD approach					

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 230915-D4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5P3530	0250	CLEANING AND EPOXY COATING	Material		3	Jun 17, 2024	SYSTEM	\$27,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fenecj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					3	Jun 17, 2024	SYSTEM	(\$27,900.00)					
					<b>- Total</b>							\$0.00	
					<b>Material - Total</b>							\$0.00	
					<b>0250 - Total</b>							\$0.00	
<b>J5P3530 - Total</b>								\$0.00					
JCD0016	0460	MGS GUARDRAIL	Material		3	Jun 17, 2024	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fenecj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Jun 17, 2024	SYSTEM	(\$12,000.00)					
					<b>- Total</b>							\$0.00	
					<b>Material - Total</b>							\$0.00	
					<b>0460 - Total</b>							\$0.00	
<b>JCD0016 - Total</b>								\$0.00					
<b>Overall - Total</b>								\$0.00					





---

## Contract Adjustments for Contract - 230915-D4A

There are no contract adjustments to display for this contract.