



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

Progress Estimate Number 7	Contract ID 230915-D4A Prime Contractor Christensen Construction Co.	Pay Period Start September 1, 2024 Pay Period End September 15, 2024	Original Contract Amount \$2,342,635.55 Net Change Order Amount (\$21,350.65) Current Contract Amount \$2,321,284.90
--------------------------------------	---	---	---

Approval Date		By User
September 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	fencj1
September 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kronej1
September 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		77.96%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 12, 2023	October 12, 2023	
Letting Date	September 15, 2023	September 15, 2023	
Notice to Proceed Date	November 6, 2023	November 6, 2023	
Open to Traffic Date			
Work Began Date	June 3, 2024	June 3, 2024	

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
230915-D4A			
Total Posted Items Pay	\$1,162,966.29	\$646,733.87	\$1,809,700.16
Gross Item Adjustments	(\$11,058.04)	\$0.00	(\$11,058.04)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$1,151,908.25	\$646,733.87	\$1,798,642.12

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3530	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$96.000	6,632.65	\$636,734.40
	0050	4071005	TACK COAT	GAL	\$3.000	3,789	\$11,367.00
	0070	6161005	CONSTRUCTION SIGNS	SQFT	\$7.750	711.5	\$5,514.13
	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$11.250	61.11	\$687.49
Project J5P3530 - Total							\$654,303.02
JCD0016	0290	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	TONS	\$50.000	184.99	\$9,249.50
	0300	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$97.000	5,065.62	\$491,365.14
	0310	4071005	TACK COAT	GAL	\$3.000	1,982	\$5,946.00
	0330	6161005	CONSTRUCTION SIGNS	SQFT	\$6.750	311.5	\$2,102.63
Project JCD0016 - Total							\$508,663.27
Overall - Total							\$1,162,966.29

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3530	0040	BITUMINOUS PAVEMENT	Material			-6,632.65	\$96.00	(\$636,734.40)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 18, 2024

Pay Estimate Created Date: September 16, 2024

Progress Estimate Number 7	Contract ID 230915-D4A Prime Contractor Christensen Construction Co.	Pay Period Start September 1, 2024 Pay Period End September 15, 2024	Original Contract Amount \$2,342,635.55 Net Change Order Amount (\$21,350.65) Current Contract Amount \$2,321,284.90
--------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3530		MIXTURE PG64-22 (SURFACE LEVELING)						
	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fenecj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	6,632.65	\$96.00	\$636,734.40
	0050	TACK COAT	Material			-3,789	\$3.00	(\$11,367.00)
	0050	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fenecj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	3,789	\$3.00	\$11,367.00
JCD0016	0290	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	Overrun			-11.99	\$50.00	(\$599.50)
	0290	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	Material			-184.99	\$50.00	(\$9,249.50)
	0290	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fenecj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	184.99	\$50.00	\$9,249.50
	0300	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun			-107.82	\$97.00	(\$10,458.54)
	0300	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-5,065.62	\$97.00	(\$491,365.14)
	0300	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fenecj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	5,065.62	\$97.00	\$491,365.14
	0310	TACK COAT	Material			-1,982	\$3.00	(\$5,946.00)
	0310	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fenecj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	1,982	\$3.00	\$5,946.00
Total								(\$11,058.04)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 18, 2024

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3530	FAF-41-1 (14)	Resurface	41	COOPER	from Saline County line to I-70
JCD0016	FAS S403(043)	Resurface	K	COOPER	from Route 41 to I-70

Totals by Job Numbers			
-----------------------	--	--	--

Job Number		This Estimate	Previous	To Date
J5P3530	Posted Item Pay	\$654,303.02	\$542,607.01	\$1,196,910.03
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$654,303.02	\$542,607.01	\$1,196,910.03
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JCD0016	Posted Item Pay	\$508,663.27	\$104,126.86	\$612,790.13
	Gross Item Adjustments	(\$11,058.04)	\$0.00	(\$11,058.04)
	Gross Item Pay	\$497,605.23	\$104,126.86	\$601,732.09
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 18, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCD0016, Item 3107002, Project Item Line Number 0290, Material Set 310700296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with Contractor and Materials to resolve.	fenej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3530, Item 4020520, Project Item Line Number 0040, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Working with Contractor and Materials to resolve.	fenej1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0016, Item 4020520, Project Item Line Number 0300, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Working with Contractor and Materials to resolve.	fenej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3530, Item 4071005, Project Item Line Number 0050, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Contractor has submitted sufficient certs for this item.	fenej1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0016, Item 4071005, Project Item Line Number 0310, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Contractor has submitted sufficient certs for this item.	fenej1	Overridden
Estimate Exception Type: Item Overrun: Contract 230915-D4A, Contract Project JCD0016, Project Item Line Number 0290, Contract Line Item Number 0290, Item 3107002, Minor Item.	Will be resolved in a later change order.	fenej1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230915-D4A, Contract Project JCD0016, Project Item Line Number 0300, Contract Line Item Number 0300, Item 4020520, Minor Item.	Will be resolved in a later change order.	fenej1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230915-D4A	J5P3530	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$18,000.00	\$18,000.00		
		0001	0020	2153000	SHAPING SLOPES, CLASS III	46.10	0.00	46.10	100F	46.10	\$1,250.00	\$57,625.00		
		0001	0030	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	351.00	0.00	351.00	TONS	0.00	\$50.00	\$0.00		
		0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	10,204.00	0.00	10,204.00	TONS	9,967.52	\$96.00	\$956,881.92		
		0001	0050	4071005	TACK COAT	12,699.00	0.00	12,699.00	GAL	5,793.00	\$3.00	\$17,379.00		
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00		
		0001	0070	6161005	CONSTRUCTION SIGNS	2,093.00	0.00	2,093.00	SQFT	1,767.50	\$7.75	\$13,698.12		
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00		
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	18.00	\$10.00	\$180.00		
		0001	0100	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$125.00	\$1,250.00		
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	3.00	\$4,500.00	\$13,500.00		
		0001	0120	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$106,000.00	\$0.00		
		0001	0121	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.75	\$91,344.00	\$68,508.00		
		0001	0130	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	0.00	\$30.00	\$0.00		
		0001	0140	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,750.00	\$0.00		
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	123,541.00	0.00	123,541.00	LF	0.00	\$0.15	\$0.00		
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	123,541.00	0.00	123,541.00	LF	0.00	\$0.10	\$0.00		
		0001	0170	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	769.00	0.00	769.00	SQYD	769.00	\$11.25	\$8,651.25		
		0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	543.00	0.00	543.00	SQYD	482.20	\$11.25	\$5,424.75		
		0010	0190	6061060	MGS GUARDRAIL	3,662.50	0.00	3,662.50	LF	3,662.50	\$29.00	\$106,212.50		
		0010	0200	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00		
		0010	0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	10.00	\$3,200.00	\$32,000.00		
		0070	0220	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	16.00	0.00	16.00	SQFT	16.00	\$1,000.00	\$16,000.00		
		0070	0230	2069903	MISC.Baluster Rail Removal	211.00	0.00	211.00	LF	211.00	\$125.00	\$26,375.00		
		0070	0240	7034001	CLASS B-1 CONCRETE	10.00	0.00	10.00	CUYD	10.00	\$2,500.00	\$25,000.00		
		0070	0250	7040113	CLEANING AND EPOXY COATING	1,116.00	0.00	1,116.00	SQFT	1,116.00	\$25.00	\$27,900.00		
		0070	0260	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	120.00	0.00	120.00	LF	120.00	\$800.00	\$96,000.00		
		0001	5001	6189901	MISC.Adjusted Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$14,656.00	\$14,656.00		
		Project J5P3530 - Total Value Posted to Date as of Report Generated Date												\$1,523,441.54
		JCD0016	0001	0270	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00	
				0280	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	6.00	\$1,000.00	\$6,000.00	
				0290	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	173.00	0.00	173.00	TONS	184.99	\$50.00	\$9,249.50	
0300	4020520			BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,957.80	0.00	4,957.80	TONS	5,065.62	\$97.00	\$491,365.14			
0310	4071005			TACK COAT	6,216.00	0.00	6,216.00	GAL	1,982.00	\$3.00	\$5,946.00			
0320	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00			
0330	6161005			CONSTRUCTION SIGNS	1,210.00	0.00	1,210.00	SQFT	575.50	\$6.75	\$3,884.62			
0340	6161025			CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	18.00	\$10.00	\$180.00			
0350	6161098A			CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00			
0360	6181000			MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$45,000.00	\$22,500.00			
0370	6200015			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	0.00	\$30.00	\$0.00			
0380	6200033			PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,750.00	\$0.00			
0390	6206000C			4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	61,766.00	0.00	61,766.00	LF	0.00	\$0.15	\$0.00			
0400	6206001C			4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	61,206.00	0.00	61,206.00	LF	0.00	\$0.15	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230915-D4A	JCD0016	0001	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,678.00	0.00	3,678.00	SQYD	3,376.74	\$10.00	\$33,767.40
		0001	0420	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	502.00	0.00	502.00	SQYD	435.33	\$11.25	\$4,897.46
		0002	0430	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	69.70	-69.70	0.00	TONS	0.00	\$97.00	\$0.00
		0002	0440	4071005	TACK COAT	127.00	-127.00	0.00	GAL	0.00	\$3.00	\$0.00
		0002	0450	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,263.00	-1,263.00	0.00	SQYD	0.00	\$11.25	\$0.00
		0010	0460	6061060	MGS GUARDRAIL	400.00	0.00	400.00	LF	400.00	\$30.00	\$12,000.00
		0010	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
Project JCD0016 - Total Value Posted to Date as of Report Generated Date												\$612,790.13
230915-D4A Overall - Total Value Posted to Date as of Report Generated Date												\$2,136,231.67



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3530

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	9/9/24	9/12/24	1,763.44	TONS	Rte 41 SB	45.881		42.022		Paved northward from 135 intersection to grain elevator
			9/10/24	9/12/24	1,793.91	TONS	Rte 41, SB Lane	42.022		38.071		Paved northward toward Saline County
			9/11/24	9/12/24	1,574.73	TONS	Rte 41, SB lane	38.071		34.202		Paved northward toward Saline County. Switched mixes from SL24-45B to SL24-45 after load 23 due to malfunction at Marathon Petroleum.
			9/12/24	9/12/24	1,500.57	TONS	Rte 41 NB, from the Saline County line to the Rewd farm at 21121.	11.779		7.988		
0050	4071005	TACK COAT	9/9/24	9/12/24	915.00	GAL	Rte 41 SB	45.881		42.022		Paved northward from 135 intersection to grain elevator
			9/10/24	9/12/24	1,045.00	GAL	Rte 41, SB lane	42.022		38.071		Paved northward toward Saline County
			9/11/24	9/12/24	958.00	GAL	Rte 41, SB lane	38.071		34.202		Paved northward toward Saline County
			9/12/24	9/12/24	871.00	GAL	Rte 41 NB, from the Saline County line to the Rewd farm at 21121.	11.779		7.988		
0070	6161005	CONSTRUCTION SIGNS	9/9/24	9/12/24	30.75	SQFT	Rte 41					Pilot Car (4.5), 3x "Pilot Car Wait and Follow" (48"x30", 8.75 each)
			9/12/24		80.00	SQFT	Rte 41 SB	42.552		44.254		No Center Line (16), Uneven Lanes (16) signs
			9/12/24		96.00	SQFT	Rte 41					2 Flagger Packages: Road Work Ahead (16), One Lane Road Ahead (16), Flagger (16)
			9/12/24		96.00	SQFT	Rte 41 NB	0.326		3.379		No Center Line (16), Uneven Lanes (16) signs
			9/11/24	9/12/24	8.75	SQFT	Rte 41, various road entrances					4th "Pilot Car Wait & Follow" sign (42"x30", 8.75 sqft)
			9/12/24		192.00	SQFT	Rte 41, SB lane	34.403		41.562		4 "No Center Line" (16), 8 "Uneven Lanes" (16)
0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9/6/24	9/9/24	61.11	SQYD	Rte 41 @ Saline County Line	4.426		11.302		5 "No Center Line" (16), 8 "Uneven Lanes" (16). This location was not shown in the plans for milling, even though it would normally have been expected at the transition point back to pre-existing pavement. This quantity represents an overrun on this item. Discussed with contractor and Jeff and agreed that we should perform modified coldmilling at this location. The contractor agreed that the quantity of 61.11 Sq Yd accurately reflects the areal size of coldmilling performed.

Project: JCD0016

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0290	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT	9/9/24	9/12/24	148.30	TONS	Rte K					Various approaches from Blackwater Drive and south of there.
0300	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	9/10/24	9/12/24	36.69	TONS	Rte K, north of Blackwater Rd					
			9/3/24	9/3/24	1,245.35	TONS	Rte K NB	5.796		2.458		Paved south in the NB lane
			9/4/24	9/5/24	1,346.32	TONS	Rte K NB lane, South of Blackwater. Includes approaches at M and Z.	2.458		0		Paved southward.
			9/5/24	9/6/24	1,372.14	TONS	Rte K SB Lane	5.652		2.585		Paved northward against direction of traffic direction from Z to south end of Blackwater parking area.
0310	4071005	TACK COAT	9/6/24	9/9/24	1,101.81	TONS	Rte K, SB lane from Blackwater to 41	2.585		0.000		Paved SB lane against the direction of traffic, northwardly.
			9/3/24	9/3/24	566.00	GAL	Rte K NB	5.796		2.458		Paved south in the NB lane
			9/4/24	9/5/24	436.00	GAL	Rte K NB lane, South of Blackwater. Includes approaches at M and Z.	2.458		0		Paved Southward
			9/5/24	9/6/24	523.00	GAL	Rte K SB	5.652		2.585		Paved northward against direction of traffic direction from Z to south end of Blackwater parking area.
			9/6/24	9/9/24	457.00	GAL	Rte K, SB lane from Blackwater to 41	2.585		0.000		Paved SB lane against the direction of traffic, northwardly.
0330	6161005	CONSTRUCTION SIGNS	9/3/24	9/3/24	4.50	SQFT	Rear of Pilot Car					
			9/4/24	9/5/24	272.00	SQFT	Rte K, NB & SB directions.	0		5.796		11 Uneven Lanes Signs 6 No Center Stripe Signs
			9/5/24	9/6/24	35.00	SQFT	In Blackwater.	2.779				4x Pilot Car Wait and Follow (42"x30"). Two at Main St/Park Ave intersection island (log mile 2.779) and two at Trigg Ave intersection (log mile 2.637).

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Sep 18, 2024

Contract ID: 230915-D4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5P3530	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		7	Sep 16, 2024	SYSTEM	\$636,734.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fenejc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					7	Sep 16, 2024	SYSTEM	(\$636,734.40)				
					- Total			\$0.00				
	Material - Total			\$0.00								
	0040 - Total			\$0.00								
	0050	TACK COAT	Material		7	Sep 16, 2024	SYSTEM	\$11,367.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fenejc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					7	Sep 16, 2024	SYSTEM	(\$11,367.00)				
					- Total			\$0.00				
	Material - Total			\$0.00								
	0050 - Total			\$0.00								
	0250	CLEANING AND EPOXY COATING	Material		3	Jun 17, 2024	SYSTEM	\$27,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fenejc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					3	Jun 17, 2024	SYSTEM	(\$27,900.00)				
					- Total			\$0.00				
	Material - Total			\$0.00								
	0250 - Total			\$0.00								
J5P3530 - Total			\$0.00									
JCD0016	0290	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT	Material		7	Sep 16, 2024	SYSTEM	\$9,249.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fenejc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					7	Sep 16, 2024	SYSTEM	(\$9,249.50)				
					- Total			\$0.00				
	Material - Total			\$0.00								
	Overrun	Overrun	7	Sep 16, 2024	SYSTEM			(\$599.50)				
								Overrun - Total			(\$599.50)	
								Overrun - Total			(\$599.50)	
	0290 - Total			(\$599.50)								
	0300	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		7	Sep 16, 2024	SYSTEM	\$491,365.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fenejc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					7	Sep 16, 2024	SYSTEM	(\$491,365.14)				
					- Total			\$0.00				
	Material - Total			\$0.00								
	Overrun	Overrun	7	Sep 16, 2024	SYSTEM			(\$10,458.54)				
								Overrun - Total			(\$10,458.54)	
								Overrun - Total			(\$10,458.54)	
0300 - Total			(\$10,458.54)									
0310	TACK COAT	Material		7	Sep 16, 2024	SYSTEM	\$5,946.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fenejc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				7	Sep 16, 2024	SYSTEM	(\$5,946.00)					
				- Total			\$0.00					
Material - Total			\$0.00									
0310 - Total			\$0.00									



Line Item Adjustments by Estimate

Contract ID: 230915-D4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0016	0460	MGS GUARDRAIL	Material		3	Jun 17, 2024	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fenej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Jun 17, 2024	SYSTEM	(\$12,000.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0460 - Total							\$0.00	
JCD0016 - Total								(\$11,058.04)					
Overall - Total								(\$11,058.04)					



Contract Adjustments for Contract - 230915-D4A

There are no contract adjustments to display for this contract.