



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 230915-D7C <b>Prime Contractor</b> Pace Construction Company, LLC	<b>Pay Period Start</b> July 1, 2024 <b>Pay Period End</b> August 1, 2024	<b>Original Contract Amount</b> \$6,820,000.00 <b>Net Change Order Amount</b> \$73,679.88 <b>Current Contract Amount</b> \$6,893,679.88
--------------------------------------	---	--	---

Approval Date		By User
August 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	coram
August 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	browns1
August 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		39.27%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 12, 2023	October 12, 2023	
Letting Date	September 15, 2023	September 15, 2023	
Notice to Proceed Date	November 6, 2023	November 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
230915-D7C			
Total Posted Items Pay	\$602,311.60	\$2,104,697.78	\$2,707,009.38
Gross Item Adjustments	(\$19,094.54)	(\$38,809.06)	(\$57,903.60)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$583,217.06</b>	<b>\$2,065,888.72</b>	<b>\$2,649,105.78</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0056	0020	4071005	TACK COAT	GAL	\$3.100	3,482	\$10,794.20
	0050	6169901	MISC.TEMPORARY TRAFFIC CONTROL LUMP SUM	LS	\$73,320.000	0.25	\$18,330.00
	0060	6181000	MOBILIZATION	LS	\$467,370.740	0.25	\$116,842.69
	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$21.500	237.12	\$5,098.08
	0190	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$88.000	3,326.61	\$292,741.68
	0260	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$87.500	1,526.98	\$133,610.75
	0270	4071005	TACK COAT	GAL	\$3.100	1,422	\$4,408.20
	0280	6169901	MISC.TEMPORARY TRAFFIC CONTROL LUMP SUM	LS	\$6,306.000	1	\$6,306.00
	0310	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$36.000	118	\$4,248.00
	0350	6169901	MISC.TEMPORARY TRAFFIC CONTROL LUMP SUM	LS	\$5,730.000	1	\$5,730.00
0380	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$191.000	22	\$4,202.00	
<b>Project JST0056 - Total</b>							<b>\$602,311.60</b>
<b>Overall - Total</b>							<b>\$602,311.60</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 230915-D7C <b>Prime Contractor</b> Pace Construction Company, LLC	<b>Pay Period Start</b> July 1, 2024 <b>Pay Period End</b> August 1, 2024	<b>Original Contract Amount</b> \$6,820,000.00 <b>Net Change Order Amount</b> \$73,679.88 <b>Current Contract Amount</b> \$6,893,679.88
--------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0056	0070	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-183,955	\$0.13	(\$23,914.15)
	0070	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coram overriding Payment Estimate Exception 4 on the current Payment Estimate.	183,955	\$0.13	\$23,914.15
	0080	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-219,680	\$0.11	(\$24,164.80)
	0080	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 6 on the current Payment Estimate.	219,680	\$0.11	\$24,164.80
	0190	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,572.31	(\$2.17)	(\$3,413.93)
	0190	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,754.3	(\$2.17)	(\$3,809.08)
	0190	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-40.31	\$85.83	(\$3,459.76)
	0190	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Material			-3,326.61	\$88.00	(\$292,741.68)
	0190	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.	3,326.61	\$88.00	\$292,741.68
	0190	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment			(\$3,492.94)
	0260	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,526.98	(\$2.17)	(\$3,315.50)
	0260	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Material			-1,526.98	\$87.50	(\$133,610.75)
	0260	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.	1,526.98	\$87.50	\$133,610.75
	0260	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment			(\$1,603.33)
	0270	TACK COAT	Material			-1,422	\$3.10	(\$4,408.20)
	0270	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.	1,422	\$3.10	\$4,408.20



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 6, 2024

Pay Estimate Created Date: August 2, 2024

<b>Progress Estimate Number</b> 6		<b>Contract ID</b> 230915-D7C		<b>Pay Period Start</b> July 1, 2024		<b>Original Contract Amount</b> \$6,820,000.00		
		<b>Prime Contractor</b> Pace Construction Company, LLC		<b>Pay Period End</b> August 1, 2024		<b>Net Change Order Amount</b> \$73,679.88		
						<b>Current Contract Amount</b> \$6,893,679.88		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Total</b>								<b>(\$19,094.54)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0056		Resurface	Various	OSAGE	on various routes in Osage and Gasconade Counties

Totals by Job Numbers

Job Number	Totals			
	This Estimate	Previous	To Date	
JST0056	<b>Posted Item Pay</b>	\$602,311.60	\$2,104,697.78	\$2,707,009.38
	<b>Gross Item Adjustments</b>	(\$19,094.54)	(\$38,809.06)	(\$57,903.60)
	<b>Gross Item Pay</b>	<b>\$583,217.06</b>	<b>\$2,065,888.72</b>	<b>\$2,649,105.78</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 6, 2024

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JST0056, Item 4020521, Project Item Line Number 0190, Material Set 4020521, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Waiting on QA to complete Inspection reports	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0056, Item 4020521, Project Item Line Number 0260, Material Set 4020521, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Waiting for QA to complete inspection reports.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0056, Item 4071005, Project Item Line Number 0270, Material Set 407100596, Material 1015EA...SS1VH - Emulsified Asphalt - Trackless Tack, Acceptance Action Generic AspEmulsion is insufficient.	Inspection reports for tack have not been entered.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0056, Item 6206000C, Project Item Line Number 0070, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Inspection report for retro reflectivity results have not been entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0056, Item 6206000C, Project Item Line Number 0070, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Inspection report for retro reflectivity results have not been entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0056, Item 6206001C, Project Item Line Number 0080, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Inspection report for retro reflectivity results have not been entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0056, Item 6206001C, Project Item Line Number 0080, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Inspection report for retro reflectivity results have not been entered at this time.	coram	Overridden
Estimate Exception Type: Item Overrun: Contract 230915-D7C, Contract Project JST0056, Project Item Line Number 0190, Contract Line Item Number 0190, Item 4020521, Minor Item.	Change Order not complete at this time.	coram	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230915-D7C	JST0056		0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,919.00	0.00	1,919.00	TONS	275.71	\$80.00	\$22,056.80
			0001	0020	4071005	TACK COAT	60,268.00	0.00	60,268.00	GAL	19,849.00	\$3.10	\$61,531.90
			0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	1.00	\$250.00	\$250.00
			0001	0040	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	5.00	\$3,000.00	\$15,000.00
			0001	0050	6169901	MISC.TEMPORARY TRAFFIC CONTROL LUMP SUM	1.00	0.00	1.00	LS	0.30	\$73,320.00	\$21,996.00
			0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$467,370.74	\$467,370.74
			0001	0070	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	243,302.00	0.00	243,302.00	LF	183,955.00	\$0.13	\$23,914.15
			0001	0080	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	674,751.00	0.00	674,751.00	LF	219,680.00	\$0.11	\$24,164.80
			0001	0090	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	400.00	0.00	400.00	SQYD	0.00	\$21.50	\$0.00
			0001	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,232.00	0.00	2,232.00	SQYD	850.62	\$21.50	\$18,288.33
			0050	0110	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	5,004.40	0.00	5,004.40	TONS	0.00	\$87.00	\$0.00
			0051	0120	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,395.10	0.00	4,395.10	TONS	0.00	\$91.50	\$0.00
			0052	0130	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,879.70	0.00	3,879.70	TONS	0.00	\$85.50	\$0.00
			0053	0140	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	1,858.40	0.00	1,858.40	TONS	0.00	\$91.50	\$0.00
			0054	0150	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,361.70	44.70	9,406.40	TONS	9,406.40	\$95.00	\$893,608.00
			0055	0160	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,089.00	38.30	4,127.30	TONS	4,127.30	\$97.00	\$400,348.10
			0056	0170	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,093.80	0.00	3,093.80	TONS	0.00	\$95.00	\$0.00
			0057	0180	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,465.20	670.80	3,136.00	TONS	3,136.00	\$97.97	\$307,233.92
			0058	0190	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,286.30	0.00	3,286.30	TONS	3,326.61	\$88.00	\$292,741.68
			0059	0200	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,545.50	0.00	2,545.50	TONS	0.00	\$96.00	\$0.00
			0060	0210	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,253.70	0.00	2,253.70	TONS	0.00	\$91.00	\$0.00
			0061	0220	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	1,715.20	0.00	1,715.20	TONS	0.00	\$84.00	\$0.00
			0062	0230	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,573.20	0.00	2,573.20	TONS	0.00	\$88.00	\$0.00
			0063	0240	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,878.20	0.00	3,878.20	TONS	0.00	\$83.00	\$0.00
			0064	0250	3105002	GRAVEL (A) OR CRUSHED STONE (B)	121.00	0.00	121.00	TONS	0.00	\$80.00	\$0.00
			0064	0260	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,266.50	0.00	3,266.50	TONS	1,526.98	\$87.50	\$133,610.75
			0064	0270	4071005	TACK COAT	3,788.00	0.00	3,788.00	GAL	1,422.00	\$3.10	\$4,408.20
			0064	0280	6169901	MISC.TEMPORARY TRAFFIC CONTROL LUMP SUM	1.00	0.00	1.00	LS	1.00	\$6,306.00	\$6,306.00
			0064	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$65,000.00	\$0.00
			0064	0300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	42,451.00	0.00	42,451.00	LF	0.00	\$0.20	\$0.00
			0064	0310	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	118.00	0.00	118.00	SQYD	118.00	\$36.00	\$4,248.00
			0065	0320	3105002	GRAVEL (A) OR CRUSHED STONE (B)	74.00	0.00	74.00	TONS	0.00	\$87.00	\$0.00
			0065	0330	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	1,894.70	0.00	1,894.70	TONS	0.00	\$92.00	\$0.00
			0065	0340	4071005	TACK COAT	2,289.00	0.00	2,289.00	GAL	0.00	\$3.10	\$0.00
			0065	0350	6169901	MISC.TEMPORARY TRAFFIC CONTROL LUMP SUM	1.00	0.00	1.00	LS	1.00	\$5,730.00	\$5,730.00
			0065	0360	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$35,000.00	\$0.00
			0065	0370	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	25,745.00	0.00	25,745.00	LF	0.00	\$0.25	\$0.00
			0065	0380	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	22.00	0.00	22.00	SQYD	22.00	\$191.00	\$4,202.00
			0066	0390	3105002	GRAVEL (A) OR CRUSHED STONE (B)	167.00	0.00	167.00	TONS	0.00	\$78.00	\$0.00
			0066	0400	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	4,574.10	0.00	4,574.10	TONS	0.00	\$93.50	\$0.00
			0066	0410	4071005	TACK COAT	5,304.00	0.00	5,304.00	GAL	0.00	\$3.10	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230915-D7C	JST0056	0066	0420	6169901	MISC.TEMPORARY TRAFFIC CONTROL LUMP SUM	1.00	0.00	1.00	LS	0.00	\$6,918.00	\$0.00
		0066	0430	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$45,000.00	\$0.00
		0066	0440	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	58,714.00	0.00	58,714.00	LF	0.00	\$0.25	\$0.00
		0066	0450	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	58,714.00	0.00	58,714.00	LF	0.00	\$0.10	\$0.00
		0066	0460	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	256.00	0.00	256.00	SQYD	0.00	\$22.00	\$0.00
<b>Project JST0056 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,707,009.37</b>	
<b>230915-D7C Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,707,009.37</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 6, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JST0056

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	4071005	TACK COAT	7/30/24	8/1/24	1,569.00	GAL	Route KK NBL	4.239		0.144		
			7/31/24	8/2/24	1,913.00	GAL	Route K Osage SBL 4.239 to 0.00 NBL 0.144 to 0.00	4.239		0.00		
0050	6169901	MISC.	7/31/24	8/2/24	0.25	LS	Traffic control placed has been set up and or used Route Z, K, Osage, and T, V, and NN Gasconade.	0				
0060	6181000	MOBILIZATION	7/31/24	8/2/24	0.25	LS		0				approximately 25% of the project is complete
0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7/31/24	8/2/24	237.12	SQYD	Route K Osage	0		4.239		Milled per plan. No measurements per direction of management.
0190	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	7/30/24	8/1/24	1,572.31	TONS	Route KK NBL	4.239	0.144			
			7/31/24	8/2/24	0.04	TONS		0				Rounding per section 402
			7/31/24	8/2/24	1,754.26	TONS	Route K Osage SBL 4.239 to 0.00 NBL 0.144 to 0.00	4.239		0.00		
0260	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	8/1/24	8/2/24	1,526.98	TONS	Route FF Osage WBL	4.020		0.135		
0270	4071005	TACK COAT	8/1/24	8/2/24	1,422.00	GAL	Route FF Osage WBL	4.020		0.135		
0280	6169901	MISC.	8/1/24	8/2/24	1.00	LS	Route FF Osage	0				
0310	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8/1/24	8/2/24	118.00	SQYD	Route FF Osage	0.00		0.002		
0350	6169901	MISC.	8/1/24	8/2/24	1.00	LS	Route Z Gasconade	0				
0380	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8/1/24	8/2/24	22.00	SQYD	Route Z Gasconade	0.00		3.297		

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available





## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230915-D7C

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
JST0056	0010	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Jun 3, 2024	SYSTEM	(\$6,846.40)									
					4	Jun 18, 2024	SYSTEM	\$6,846.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					4	Jun 18, 2024	SYSTEM	(\$6,846.40)									
					<b>- Total</b>							<b>(\$6,846.40)</b>					
					<b>Material - Total</b>							<b>(\$6,846.40)</b>					
							MaterialCredit		4	Jun 18, 2024	SYSTEM	\$6,846.40					
					<b>- Total</b>							<b>\$6,846.40</b>					
					<b>MaterialCredit - Total</b>							<b>\$6,846.40</b>					
					<b>0010 - Total</b>							<b>\$0.00</b>					
					0020	TACK COAT	Material		1	May 2, 2024	SYSTEM	\$6,764.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.				
									1	May 2, 2024	SYSTEM	(\$6,764.20)					
									<b>- Total</b>							<b>\$0.00</b>	
									<b>Material - Total</b>							<b>\$0.00</b>	
					<b>0020 - Total</b>							<b>\$0.00</b>					
					0070	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Jun 18, 2024	SYSTEM	\$23,914.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.				
4	Jun 18, 2024	SYSTEM	(\$23,914.15)														
5	Jul 1, 2024	SYSTEM	\$23,914.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.													
5	Jul 1, 2024	SYSTEM	(\$23,914.15)														
6	Aug 2, 2024	SYSTEM	\$23,914.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coram overriding Payment Estimate Exception 4 on the current Payment Estimate.													
6	Aug 2, 2024	SYSTEM	(\$23,914.15)														
<b>- Total</b>									<b>\$0.00</b>								
<b>Material - Total</b>									<b>\$0.00</b>								
<b>0070 - Total</b>									<b>\$0.00</b>								
0080	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		2					May 15, 2024	SYSTEM	\$3,929.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				2	May 15, 2024	SYSTEM	(\$3,929.75)										
				3	Jun 3, 2024	SYSTEM	\$3,929.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user beckc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.									
				3	Jun 3, 2024	SYSTEM	(\$3,929.75)										
				4	Jun 18, 2024	SYSTEM	\$24,164.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 5 on the current Payment Estimate.									
				4	Jun 18, 2024	SYSTEM	(\$24,164.80)										
				5	Jul 1, 2024	SYSTEM	\$24,164.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coram overriding Payment Estimate Exception 4 on the current Payment Estimate.									
				5	Jul 1, 2024	SYSTEM	(\$24,164.80)										
				6	Aug 2, 2024	SYSTEM	\$24,164.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 6 on the current Payment Estimate.									



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230915-D7C

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JST0056	0080	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		6	Aug 2, 2024	SYSTEM	(\$24,164.80)						
				<b>- Total</b>							<b>\$0.00</b>			
				<b>Material - Total</b>							<b>\$0.00</b>			
	<b>0080 - Total</b>								<b>\$0.00</b>					
	0150	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD		2	May 15, 2024	coram	(\$4,858.00)					
						3	Jun 3, 2024	beckc2	(\$1,491.32)	AC Adjustment for Estimate 0003 Current Index 580 Base Index 598.75				
					<b>ACAD - Total</b>							<b>(\$6,349.32)</b>		
					<b>Other Item Adjustment - Total</b>								<b>(\$6,349.32)</b>	
					Overrun	Overrun	3	Jun 3, 2024	SYSTEM	(\$4,162.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							5	Jul 1, 2024	SYSTEM	\$4,162.06	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',93.11096 - 95.00000, 'is applied (if non-zero).			
							<b>Overrun - Total</b>							<b>\$0.00</b>
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					Price FUEL		2	May 15, 2024	SYSTEM	(\$13,595.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							3	Jun 3, 2024	SYSTEM	(\$4,173.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						<b>- Total</b>							<b>(\$17,769.45)</b>	
					<b>Price FUEL - Total</b>								<b>(\$17,769.45)</b>	
					<b>0150 - Total</b>								<b>(\$24,118.77)</b>	
					0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		3	Jun 3, 2024	SYSTEM	(\$400,348.10)		
									4	Jun 18, 2024	SYSTEM	\$400,348.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.	
		4	Jun 18, 2024	SYSTEM				(\$400,348.10)						
		5	Jul 1, 2024	SYSTEM				\$400,348.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.					
		5	Jul 1, 2024	SYSTEM				(\$400,348.10)						
	<b>- Total</b>							<b>(\$400,348.10)</b>						
	<b>Material - Total</b>								<b>(\$400,348.10)</b>					
	MaterialCredit		4	Jun 18, 2024				SYSTEM	\$400,348.10					
		<b>- Total</b>							<b>\$400,348.10</b>					
	<b>MaterialCredit - Total</b>								<b>\$400,348.10</b>					
	Other Item Adjustment	ACAD	3	Jun 3, 2024				beckc2	(\$2,785.93)	AC Adjustment for Estimate 0003 Current Index 580 Base Index 598.75				
			<b>ACAD - Total</b>							<b>(\$2,785.93)</b>				
	<b>Other Item Adjustment - Total</b>								<b>(\$2,785.93)</b>					
	Overrun	Overrun	3	Jun 3, 2024				SYSTEM	(\$3,642.75)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			5	Jul 1, 2024				SYSTEM	\$3,642.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',95.11097 - 97.00000, 'is applied (if non-zero).				
			<b>Overrun - Total</b>							<b>\$0.00</b>				
	<b>Overrun - Total</b>								<b>\$0.00</b>					
	Price FUEL		3	Jun 3, 2024	SYSTEM	(\$7,796.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
		<b>- Total</b>							<b>(\$7,796.79)</b>					
	<b>Price FUEL - Total</b>								<b>(\$7,796.79)</b>					



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230915-D7C

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JST0056	<b>0160 - Total</b>								<b>(\$10,582.72)</b>			
	0180	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	May 15, 2024	coram	\$1,021.40				
			<b>ACAD - Total</b>								<b>\$1,021.40</b>	
			<b>Other Item Adjustment - Total</b>								<b>\$1,021.40</b>	
			Overrun	Overrun	2	May 15, 2024	SYSTEM	(\$3.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	Jun 3, 2024	SYSTEM	\$3.84	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',96.00000 - 97.97000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>							
			<b>Overrun - Total</b>								<b>\$0.00</b>	
			Price FUEL		1	May 2, 2024	SYSTEM	(\$2,556.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					2	May 15, 2024	SYSTEM	(\$2,572.75)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	Jun 3, 2024	SYSTEM	\$0.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>- Total</b>							
			<b>Price FUEL - Total</b>								<b>(\$5,128.97)</b>	
			<b>0180 - Total</b>								<b>(\$4,107.57)</b>	
	0190	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Material		6	Aug 2, 2024	SYSTEM	\$292,741.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					6	Aug 2, 2024	SYSTEM	(\$292,741.68)				
			<b>- Total</b>								<b>\$0.00</b>	
			<b>Material - Total</b>								<b>\$0.00</b>	
			Other Item Adjustment	ACAD	6	Aug 2, 2024	coram	(\$3,492.94)	AC Adjustment			
					<b>ACAD - Total</b>							
			<b>Other Item Adjustment - Total</b>								<b>(\$3,492.94)</b>	
			Overrun	Overrun	6	Aug 2, 2024	SYSTEM	(\$3,459.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>Overrun - Total</b>							
			<b>Overrun - Total</b>								<b>(\$3,459.76)</b>	
			Price FUEL		6	Aug 2, 2024	SYSTEM	(\$7,223.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>- Total</b>							
			<b>Price FUEL - Total</b>								<b>(\$7,223.01)</b>	
	<b>0190 - Total</b>								<b>(\$14,175.71)</b>			
	0260	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Material		6	Aug 2, 2024	SYSTEM	\$133,610.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					6	Aug 2, 2024	SYSTEM	(\$133,610.75)				
			<b>- Total</b>								<b>\$0.00</b>	
			<b>Material - Total</b>								<b>\$0.00</b>	
			Other Item Adjustment	ACAD	6	Aug 2, 2024	coram	(\$1,603.33)	AC Adjustment			
					<b>ACAD - Total</b>							
			<b>Other Item Adjustment - Total</b>								<b>(\$1,603.33)</b>	
			Price FUEL		6	Aug 2, 2024	SYSTEM	(\$3,315.50)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>- Total</b>							
			<b>Price FUEL - Total</b>								<b>(\$3,315.50)</b>	
	<b>0260 - Total</b>								<b>(\$4,918.83)</b>			
	0270	TACK COAT	Material		6	Aug 2,	SYSTEM	\$4,408.20	This adjustment offsets the original system-generated Material Payment			



## Line Item Adjustments by Estimate

Aug 6, 2024

Contract ID: 230915-D7C

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JST0056	0270	TACK COAT	Material			2024			Estimate Item Adjustment (0009) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					6	Aug 2, 2024	SYSTEM	(\$4,408.20)				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
<b>0270 - Total</b>								<b>\$0.00</b>				
<b>JST0056 - Total</b>								<b>(\$57,903.60)</b>				
<b>Overall - Total</b>								<b>(\$57,903.60)</b>				



---

**Contract Adjustments for Contract - 230915-D7C**

There are no contract adjustments to display for this contract.