



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: September 30, 2024

Progress Estimate Number 12	Contract ID 230915-G02 Prime Contractor APAC-Central, Inc.	Pay Period Start September 16, 2024 Pay Period End September 30, 2024	Original Contract Amount \$2,664,454.69 Net Change Order Amount \$14,740.96 Current Contract Amount \$2,679,195.65
---------------------------------------	---	--	---

Approval Date		By User
September 30, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	fielda4
October 1, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
October 2, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 12, 2023	October 12, 2023	
Letting Date	September 15, 2023	September 15, 2023	
Notice to Proceed Date	November 6, 2023	November 6, 2023	
Open to Traffic Date			
Work Began Date	March 20, 2024	March 20, 2024	

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
230915-G02			
Total Posted Items Pay	\$0.00	\$2,679,195.71	\$2,679,195.71
Gross Item Adjustments	\$0.00	\$2,252.69	\$2,252.69
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$3,670.76	\$181,082.74	\$184,753.50
Contract Total Payable This Estimate:	\$3,670.76	\$2,862,531.14	\$2,866,201.90

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
5941	TSR--Other Contract Adjustment	fielda4	Adjustment to correct previously omitted quantity for the TSR adjustment for job J8P3164 that was originally paid on Estimate 0008.			(\$27,879.00)
5945	APTA--Other Contract Adjustment	fielda4	Corrected Asphalt Performance Testing adjustment for job J8P3164 with the updated total quantity. Lot 3-6 Line 0340 at \$75.27 a ton at 13,159.02 tons at a 3% bonus for a total of \$29,714.38 for J8P3164.			\$29,714.38
5938	SPAD--Other Contract Adjustment	fielda4	Adjustment to correct Lot 2 Payfactor for job J8P3164 originally paid on Estimate 0008.			(\$2,517.59)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: September 30, 2024

Progress Estimate Number 12	Contract ID 230915-G02 Prime Contractor APAC-Central, Inc.	Pay Period Start September 16, 2024 Pay Period End September 30, 2024	Original Contract Amount \$2,664,454.69 Net Change Order Amount \$14,740.96 Current Contract Amount \$2,679,195.65
---------------------------------------	---	--	---

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
5939	SPAD--Other Contract Adjustment	fielda4	Corrected Lot 2 Payfactor adjustment for job J8P3164 with the corrected total quantity. Lot 2 SP125 Line 0340 1,967.5 tons at \$75.27 a ton at 101.7% Payfactor Bonus = \$2,517.59. Total Lot 2 Bonus = \$5,193.68.			\$2,517.59
5942	APTA--Other Contract Adjustment	fielda4	Adjustment to correct previously omitted quantity for the Asphalt Performance Testing adjustment for job J8P3164 that was originally paid on Estimate 0009.			(\$27,879.00)
5944	TSR--Other Contract Adjustment	fielda4	Corrected TSR adjustment for job J8P3164 with the updated quantity for Lot 4. J8P3164 Lot 3 Line 0340 10,000 tons 103% = \$22,581.00 J8P3164 Lot 4 Line 0340 3,159.02 tons 103% = \$7,133.38 J8P3164 total = \$29,714.38.			\$29,714.38
Overall - Total						\$3,670.76

These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 3, 2024

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3393	FAF 65-2(113)	Resurface	65	GREENE	from Route KK in Greene County to Route AA in Dallas County
J8P3164	FAF 65-2(114)	Resurface	65	GREENE	from I-44 to Route KK

Totals by Job Numbers			
-----------------------	--	--	--

J7P3393		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,193,502.52	\$1,193,502.52
	Gross Item Adjustments	\$0.00	\$1,360.22	\$1,360.22
	Gross Item Pay	\$0.00	\$1,194,862.74	\$1,194,862.74
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$77,863.90	\$77,863.90
J8P3164		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,485,693.19	\$1,485,693.19
	Gross Item Adjustments	\$0.00	\$892.47	\$892.47
	Gross Item Pay	\$0.00	\$1,486,585.66	\$1,486,585.66
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$3,670.76	\$103,218.84	\$106,889.60



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 3, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230915-G02	J7P3393	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,300.00	\$2,300.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	6.00	\$655.00	\$3,930.00
		0001	0030	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	11,829.70	-259.00	11,570.70	TONS	11,570.70	\$77.45	\$896,150.72
		0001	0040	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0001	0050	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$10,308.93	\$10,308.93
		0001	0060	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00	\$3,272.97	\$3,272.97
		0001	0070	4071005	TACK COAT	10,306.00	0.00	10,306.00	GAL	10,306.00	\$2.87	\$29,578.22
		0001	0080	4134000	BITUMINOUS FOG SEAL	3,189.00	0.00	3,189.00	GAL	3,189.00	\$3.46	\$11,033.94
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$388.40	\$776.80
		0001	0100	6161005	CONSTRUCTION SIGNS	426.00	33.00	459.00	SQFT	459.00	\$7.07	\$3,245.13
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$50.51	\$101.02
		0001	0120	6161025	CHANNELIZER (TRIM LINE)	70.00	0.00	70.00	EA	70.00	\$15.15	\$1,060.50
		0001	0130	6161033	DIRECTIONAL INDICATOR BARRICADE	15.00	-15.00	0.00	EA	0.00	\$75.76	\$0.00
		0001	0140	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$1,010.10	\$1,010.10
		0001	0150	6161055	SEQUENTIAL FLASHING WARNING LIGHT	15.00	-15.00	0.00	EA	0.00	\$101.01	\$0.00
		0001	0160	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	1.00	\$2,020.20	\$2,020.20
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$27,303.24	\$27,303.24
		0001	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	67.00	0.00	67.00	LF	67.00	\$30.53	\$2,045.51
		0001	0190	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	6.00	\$356.23	\$2,137.38
		0001	0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	50,625.00	0.00	50,625.00	LF	50,625.00	\$0.31	\$15,693.75
		0001	0210	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	38,478.00	0.00	38,478.00	LF	38,478.00	\$0.31	\$11,928.18
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	174.00	0.00	174.00	LF	174.00	\$0.31	\$53.94
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	189.00	0.00	189.00	LF	189.00	\$0.31	\$58.59
		0001	0240	6207001	PAVEMENT MARKING REMOVAL	19,648.00	-17,243.00	2,405.00	LF	2,405.00	\$0.25	\$601.25
		0001	0250	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	10.00	0.00	10.00	EA	10.00	\$35.62	\$356.20
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	103,059.00	0.00	103,059.00	SQYD	103,059.00	\$1.30	\$133,976.70
		0001	0270	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	613.30	0.00	613.30	STA	613.30	\$19.19	\$11,769.23
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,000.00	\$2,000.00
		0010	0290	6061074	MGS HEIGHT AND BLOCK TRANSITION	5.00	0.00	5.00	EA	5.00	\$629.00	\$3,145.00
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	5.00	\$2,929.00	\$14,645.00
Project J7P3393 - Total Value Posted to Date as of Report Generated Date												\$1,193,502.49
J8P3164	J8P3164	0001	0310	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,300.00	\$2,300.00
		0001	0320	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	6.00	\$655.00	\$3,930.00
		0001	0330	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	33.30	-33.30	0.00	TONS	0.00	\$46.55	\$0.00
		0001	0340	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	13,167.20	-8.20	13,159.00	TONS	13,159.00	\$75.27	\$990,477.93
		0001	0350	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0001	0360	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$10,308.93	\$10,308.93
		0001	0370	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00	\$3,272.97	\$3,272.97
		0001	0380	4071005	TACK COAT	11,490.00	0.00	11,490.00	GAL	11,490.00	\$2.87	\$32,976.30
		0001	0390	4081018	PRIME-LIQUID ASPHALT MC 800	100.00	-100.00	0.00	GAL	0.00	\$2.92	\$0.00
		0001	0400	4134000	BITUMINOUS FOG SEAL	2,740.00	0.00	2,740.00	GAL	2,740.00	\$3.56	\$9,754.40
		0001	0410	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$388.40	\$776.80
		0001	0420	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	296.00	176.70	472.70	SQYD	472.70	\$255.00	\$120,538.50
		0001	0430	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	30.00	-30.00	0.00	SQYD	0.00	\$1.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230915-G02	J8P3164	0001	0440	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	30.00	-30.00	0.00	SQYD	0.00	\$1.00	\$0.00		
		0001	0450	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,470.00	450.00	1,920.00	LF	1,920.00	\$9.00	\$17,280.00		
		0001	0460	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	218.00	487.00	705.00	EA	705.00	\$8.75	\$6,168.75		
		0001	0470	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	3.10	-2.40	0.70	CUYD	0.70	\$1,325.00	\$927.50		
		0001	0480	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	27.80	-21.80	6.00	SQYD	6.00	\$295.00	\$1,770.00		
		0001	0490	6161005	CONSTRUCTION SIGNS	965.00	-17.00	948.00	SQFT	948.00	\$7.07	\$6,702.36		
		0001	0500	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	-4.00	2.00	EA	2.00	\$50.51	\$101.02		
		0001	0510	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$15.15	\$3,030.00		
		0001	0520	6161030	TYPE III MOVEABLE BARRICADE	20.00	-12.00	8.00	EA	8.00	\$151.52	\$1,212.16		
		0001	0530	6161033	DIRECTIONAL INDICATOR BARRICADE	15.00	-15.00	0.00	EA	0.00	\$75.76	\$0.00		
		0001	0540	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$1,010.10	\$1,010.10		
		0001	0550	6161055	SEQUENTIAL FLASHING WARNING LIGHT	15.00	-15.00	0.00	EA	0.00	\$101.01	\$0.00		
		0001	0560	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,020.20	\$4,040.40		
		0001	0570	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$31,071.13	\$31,071.13		
		0001	0580	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	49.00	0.00	49.00	LF	49.00	\$30.53	\$1,495.97		
		0001	0590	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	9.00	0.00	9.00	EA	9.00	\$356.23	\$3,206.07		
		0001	0600	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	43,985.00	0.00	43,985.00	LF	43,985.00	\$0.31	\$13,635.35		
		0001	0610	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	31,899.00	0.00	31,899.00	LF	31,899.00	\$0.31	\$9,888.69		
		0001	0620	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,427.00	0.00	2,427.00	LF	2,427.00	\$0.31	\$752.37		
		0001	0630	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,378.00	0.00	2,378.00	LF	2,378.00	\$0.31	\$737.18		
		0001	0640	6207001	PAVEMENT MARKING REMOVAL	8,013.00	-5,921.00	2,092.00	LF	2,092.00	\$0.25	\$523.00		
		0001	0650	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	12.00	0.00	12.00	EA	12.00	\$35.62	\$427.44		
		0001	0660	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	112,715.00	0.00	112,715.00	SQYD	112,715.00	\$1.46	\$164,563.90		
		0001	0670	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,045.00	0.00	1,045.00	SQYD	1,045.00	\$2.58	\$2,696.10		
		0001	0680	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	569.00	0.00	569.00	STA	569.00	\$18.92	\$10,765.48		
		0001	0690	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,000.00	\$2,000.00		
		0010	0700	6061074	MGS HEIGHT AND BLOCK TRANSITION	5.00	0.00	5.00	EA	5.00	\$629.00	\$3,145.00		
		0010	0710	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	5.00	\$2,929.00	\$14,645.00		
		0001	5001	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	180.00	180.00	EA	180.00	\$27.07	\$4,872.60		
		0001	5002	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	0.00	75.00	75.00	EA	75.00	\$22.53	\$1,689.75		
		Project J8P3164 - Total Value Posted to Date as of Report Generated Date												\$1,485,693.15
		230915-G02 Overall - Total Value Posted to Date as of Report Generated Date												\$2,679,195.64



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 3, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3393	0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Construction Stockpile		3	Apr 16, 2024	SYSTEM	(\$155,671.76)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					4	May 2, 2024	SYSTEM	(\$127,656.74)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					(\$283,328.50)	
					Construction Stockpile - Total					(\$283,328.50)	
			Construction Stockpile STMI		1	Mar 4, 2024	SYSTEM	\$283,328.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total				\$283,328.50	
					Construction Stockpile STMI - Total					\$283,328.50	
			Overrun	Overrun	4	May 2, 2024	SYSTEM	\$1,556.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user sprata1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					4	May 2, 2024	SYSTEM	(\$1,556.75)			
					5	May 16, 2024	SYSTEM	(\$1,556.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					6	Jun 3, 2024	SYSTEM	\$1,556.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',77.45000 - 77.45000', is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total					\$0.00	
			0030 - Total							\$0.00	
			0070	TACK COAT	Material	3	Apr 16, 2024	SYSTEM	(\$16,112.18)		
						4	May 2, 2024	SYSTEM	(\$29,578.22)		
						5	May 16, 2024	SYSTEM	(\$29,578.22)		
								- Total			(\$75,268.62)
							Material - Total			(\$75,268.62)	
					MaterialCredit	4	May 2, 2024	SYSTEM	\$16,112.18		
						5	May 16, 2024	SYSTEM	\$29,578.22		
						6	Jun 3, 2024	SYSTEM	\$29,578.22		
							- Total			\$75,268.62	
		MaterialCredit - Total				\$75,268.62					
0070 - Total							\$0.00				
0080	BITUMINOUS FOG SEAL	Material	4	May 2, 2024	SYSTEM	(\$9,774.50)					
			5	May 16, 2024	SYSTEM	(\$9,774.50)					
			6	Jun 3, 2024	SYSTEM	(\$9,774.50)					
				- Total			(\$29,323.50)				
				Material - Total			(\$29,323.50)				
		MaterialCredit	5	May 16, 2024	SYSTEM	\$9,774.50					
			6	Jun 3, 2024	SYSTEM	\$9,774.50					
			7	Jun 17, 2024	SYSTEM	\$9,774.50					
				- Total			\$29,323.50				
				MaterialCredit - Total			\$29,323.50				
0080 - Total							\$0.00				
0090	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material	4	May 2, 2024	SYSTEM	(\$776.80)					
					- Total		(\$776.80)				



Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3393	0090	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material - Total					(\$776.80)			
			MaterialCredit		5	May 16, 2024	SYSTEM	\$776.80			
			- Total						\$776.80		
			MaterialCredit - Total						\$776.80		
			0090 - Total						\$0.00		
0100	CONSTRUCTION SIGNS	Overrun	Overrun	7	Jun 17, 2024	SYSTEM	(\$233.31)				
				11	Sep 16, 2024	SYSTEM	\$233.31	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.07000 - 7.07000, 'is applied (if non-zero).			
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
				0100 - Total						\$0.00	
0200	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	10	Aug 2, 2024	sprata1	\$784.69	Retroreflex bonus 105% 50,625LF at \$0.31 unit cost for a total of \$784.69.			
				REFL - Total					\$784.69		
				Other Item Adjustment - Total					\$784.69		
0200 - Total						\$784.69					
0210	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	10	Aug 2, 2024	sprata1	\$575.53	Retroreflex bonus 105% at 96.5% of 38,478LF at \$0.31 unit cost for a total of \$575.53.			
				REFL - Total					\$575.53		
				Other Item Adjustment - Total					\$575.53		
0210 - Total						\$575.53					
0290	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		4	May 2, 2024	SYSTEM	(\$1,881.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					(\$1,881.25)			
		Construction Stockpile - Total						(\$1,881.25)			
		Construction Stockpile STMI		3	Apr 16, 2024	SYSTEM	\$1,881.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$1,881.25			
		Construction Stockpile STMI - Total						\$1,881.25			
		Material		4	May 2, 2024	SYSTEM	(\$3,145.00)				
			- Total					(\$3,145.00)			
		Material - Total						(\$3,145.00)			
		MaterialCredit		5	May 16, 2024	SYSTEM	\$3,145.00				
- Total						\$3,145.00					
MaterialCredit - Total						\$3,145.00					
0290 - Total						\$0.00					
0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	May 2, 2024	SYSTEM	(\$9,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					(\$9,250.00)			
		Construction Stockpile - Total						(\$9,250.00)			
		Construction Stockpile STMI		3	Apr 16, 2024	SYSTEM	\$9,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$9,250.00			
		Construction Stockpile STMI - Total						\$9,250.00			
		Material		4	May 2, 2024	SYSTEM	(\$14,645.00)				
			- Total					(\$14,645.00)			
		Material - Total						(\$14,645.00)			
		MaterialCredit		5	May 16, 2024	SYSTEM	\$14,645.00				
- Total						\$14,645.00					
MaterialCredit - Total						\$14,645.00					



Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3393	0300 - Total							\$0.00		
J7P3393 - Total								\$1,360.22		
J8P3164	0340	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Construction Stockpile		2	Apr 2, 2024	SYSTEM	(\$8,028.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					3	Apr 16, 2024	SYSTEM	(\$142,919.46)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					4	May 2, 2024	SYSTEM	(\$157,951.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	May 16, 2024	SYSTEM	(\$0.96)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					6	Jun 3, 2024	SYSTEM	(\$6,253.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					7	Jun 17, 2024	SYSTEM	(\$196.38)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				(\$315,349.65)	
				Construction Stockpile - Total				(\$315,349.65)		
				Construction Stockpile STMI		1	Mar 4, 2024	SYSTEM	\$315,349.65	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$315,349.65		
			Construction Stockpile STMI - Total				\$315,349.65			
0340 - Total								\$0.00		
	0380	TACK COAT	Material		3	Apr 16, 2024	SYSTEM	(\$14,220.85)		
					4	May 2, 2024	SYSTEM	(\$32,976.30)		
					5	May 16, 2024	SYSTEM	(\$32,976.30)		
				- Total				(\$80,173.45)		
				Material - Total				(\$80,173.45)		
				MaterialCredit		4	May 2, 2024	SYSTEM	\$14,220.85	
						5	May 16, 2024	SYSTEM	\$32,976.30	
						6	Jun 3, 2024	SYSTEM	\$32,976.30	
				- Total				\$80,173.45		
				MaterialCredit - Total				\$80,173.45		
0380 - Total								\$0.00		
	0410	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		4	May 2, 2024	SYSTEM	(\$776.80)		
					- Total				(\$776.80)	
				Material - Total				(\$776.80)		
				MaterialCredit		5	May 16, 2024	SYSTEM	\$776.80	
				- Total				\$776.80		
			MaterialCredit - Total				\$776.80			
0410 - Total								\$0.00		
	0420	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	May 2, 2024	SYSTEM	(\$120,528.30)		
					5	May 16, 2024	SYSTEM	(\$120,538.50)		
					6	Jun 3, 2024	SYSTEM	(\$120,538.50)		
					7	Jun 17, 2024	SYSTEM	(\$120,538.50)		
					8	Jul 1, 2024	SYSTEM	(\$120,538.50)		
				- Total				(\$602,682.30)		
			Material - Total				(\$602,682.30)			



Line Item Adjustments by Estimate

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3164	0420	FURN & PLACE CONC MATL FOR FULL DEPTH	MaterialCredit		5	May 16, 2024	SYSTEM	\$120,528.30			
					6	Jun 3, 2024	SYSTEM	\$120,538.50			
					7	Jun 17, 2024	SYSTEM	\$120,538.50			
					8	Jul 1, 2024	SYSTEM	\$120,538.50			
					9	Jul 16, 2024	SYSTEM	\$120,538.50			
				- Total						\$602,682.30	
				MaterialCredit - Total						\$602,682.30	
				Overrun	Overrun		4	May 2, 2024	SYSTEM	\$31,449.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user sprata1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
						4	May 2, 2024	SYSTEM	\$13,599.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user sprata1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
						4	May 2, 2024	SYSTEM	(\$45,048.30)		
						5	May 16, 2024	SYSTEM	(\$45,048.30)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						5	May 16, 2024	SYSTEM	\$10.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user sprata1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
						5	May 16, 2024	SYSTEM	\$45,048.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user sprata1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
		5	May 16, 2024			SYSTEM	(\$10.20)				
		6	Jun 3, 2024			SYSTEM	(\$45,058.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
		6	Jun 3, 2024			SYSTEM	\$45,058.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user sprata1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
		7	Jun 17, 2024			SYSTEM	(\$45,058.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
		7	Jun 17, 2024			SYSTEM	\$45,058.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user sprata1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		8	Jul 1, 2024			SYSTEM	(\$45,058.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
		8	Jul 1, 2024	SYSTEM	\$45,058.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user sprata1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
		Overrun - Total						\$0.00			
		Overrun - Total						\$0.00			
		0420 - Total						\$0.00			
		0450	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	4	May 2, 2024	SYSTEM	\$4,680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user sprata1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
						4	May 2, 2024	SYSTEM	\$522.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user sprata1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
						4	May 2, 2024	SYSTEM	(\$5,202.00)		
						5	May 16, 2024	SYSTEM	(\$4,050.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
	9					Jul 16, 2024	SYSTEM	\$4,050.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',9.00000 - 9.00000, 'is applied (if non-zero).		
	Overrun - Total						\$0.00				
	Overrun - Total						\$0.00				
	0450 - Total						\$0.00				
	0460	DOWEL BAR	Overrun	Overrun	4	May 2,	SYSTEM	\$1,330.00	This adjustment offsets the original system-generated Overrun Payment		



Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J8P3164	0460	(DRILLING, FURNISHING AND INST	Overrun	Overrun		2024			Estimate Item Adjustment (0010) due to user sprata1 overriding Payment Estimate Exception 22 on the current Payment Estimate.							
					4	May 2, 2024	SYSTEM	(\$1,330.00)								
					5	May 16, 2024	SYSTEM	(\$1,330.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).							
					5	May 16, 2024	SYSTEM	(\$2,931.25)								
					9	Jul 16, 2024	SYSTEM	\$4,261.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.75000 - 8.75000', is applied (if non-zero).							
					Overrun - Total								\$0.00			
Overrun - Total								\$0.00								
0460 - Total								\$0.00								
J8P3164	0470	FURN & PLACE CONC MATL FOR CL A PARTIAL	Material		4	May 2, 2024	SYSTEM	(\$887.75)								
					5	May 16, 2024	SYSTEM	(\$2,517.50)								
					6	Jun 3, 2024	SYSTEM	(\$927.50)								
					7	Jun 17, 2024	SYSTEM	(\$927.50)								
					8	Jul 1, 2024	SYSTEM	(\$927.50)								
				- Total								(\$6,187.75)				
			Material - Total								(\$6,187.75)					
			MaterialCredit		5	May 16, 2024	SYSTEM	\$887.75								
					6	Jun 3, 2024	SYSTEM	\$2,517.50								
					7	Jun 17, 2024	SYSTEM	\$927.50								
					8	Jul 1, 2024	SYSTEM	\$927.50								
	9	Jul 16, 2024		SYSTEM	\$927.50											
- Total								\$6,187.75								
MaterialCredit - Total								\$6,187.75								
0470 - Total								\$0.00								
J8P3164	0600	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	10	Aug 2, 2024	sprata1	\$415.34	Retroreflex bonus 105% at 83.3% of 43,985LF at \$0.31 unit cost for a total of \$415.34.							
								REFL - Total								\$415.34
								Other Item Adjustment - Total								\$415.34
0600 - Total								\$415.34								
J8P3164	0610	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	10	Aug 2, 2024	sprata1	\$477.13	Retroreflex bonus 105% at 96.5% of 31,899LF at \$0.31 unit cost for a total of \$477.13.							
								REFL - Total								\$477.13
								Other Item Adjustment - Total								\$477.13
			Overrun	Overrun	5	May 16, 2024	SYSTEM	(\$7.13)								
					9	Jul 16, 2024	SYSTEM	\$7.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.31000 - 0.31000', is applied (if non-zero).							
Overrun - Total								\$0.00								
Overrun - Total								\$0.00								
0610 - Total								\$477.13								
J8P3164	0700	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		4	May 2, 2024	SYSTEM	(\$1,128.75)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					5	May 16, 2024	SYSTEM	(\$752.50)	Payment Estimate Item Adjustment generated Stockpile Transaction							



Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3164	0700	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile	- Total				(\$1,881.25)		
			Construction Stockpile - Total						(\$1,881.25)	
			Construction Stockpile STMI		3	Apr 16, 2024	SYSTEM	\$1,881.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$1,881.25	
			Construction Stockpile STMI - Total						\$1,881.25	
			Material		4	May 2, 2024	SYSTEM	(\$1,887.00)		
			- Total						(\$1,887.00)	
			Material - Total						(\$1,887.00)	
			MaterialCredit		5	May 16, 2024	SYSTEM	\$1,887.00		
			- Total						\$1,887.00	
	MaterialCredit - Total						\$1,887.00			
	0700 - Total						\$0.00			
	0710	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	May 2, 2024	SYSTEM	(\$5,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	May 16, 2024	SYSTEM	(\$3,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$9,250.00)	
			Construction Stockpile - Total						(\$9,250.00)	
			Construction Stockpile STMI		3	Apr 16, 2024	SYSTEM	\$9,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$9,250.00	
			Construction Stockpile STMI - Total						\$9,250.00	
			Material		4	May 2, 2024	SYSTEM	(\$8,787.00)		
- Total							(\$8,787.00)			
Material - Total							(\$8,787.00)			
MaterialCredit		5	May 16, 2024	SYSTEM	\$8,787.00					
- Total						\$8,787.00				
MaterialCredit - Total						\$8,787.00				
0710 - Total						\$0.00				
J8P3164 - Total						\$892.47				
Overall - Total						\$2,252.69				



Contract Adjustments for Contract - 230915-G02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
8	J7P3393	Other Contract Adjustment	TSR	\$26,884.41	100	Jul 1, 2024	sprata1	J7P3393 Lot 1 Line 0030 10,000 tons 103% = \$23,235.00 J7P3393 Lot 2 Line 0030 1570.65 tons 103% = \$3,649.41 J7P3393 total = \$26,884.41
		Other Contract Adjustment	SPAD	\$2,676.09	100	Jul 1, 2024	sprata1	Lot 2 SP125 Line 0030 2032.5 tons at \$77.45 a ton at 101.7% Payfactor Bonus = \$2,676.09.
		Other Contract Adjustment	SPAD	\$5,501.90	100	Jul 1, 2024	sprata1	Lot 3 SP125 Line 0030 3,738.85 tons at \$77.45 a ton at 101.9% Payfactor Bonus = \$5,501.90.
		Other Contract Adjustment	SPAD	\$417.49	100	Jul 1, 2024	sprata1	Lot 4 SP125 Line 0030 449.2 tons at \$77.45 a ton at 101.2% Payfactor Bonus = \$417.49.
		Other Contract Adjustment	SPAD	\$3,552.12	100	Jul 1, 2024	sprata1	Lot 5 SP125 Line 0030 1,433.23 tons at \$77.45 a ton at 103.2% Payfactor Bonus = \$3,552.12.
		Other Contract Adjustment	SPAD	\$10,314.29	100	Jul 1, 2024	sprata1	Lot 6 SP125 Line 0030 3,916.87 tons at \$77.45 a ton at 103.4% Payfactor Bonus = \$10,314.29. Lot 6 Total = \$10,314.29.
		Other Contract Adjustment	ABIR	\$10,265.58	100	Jul 1, 2024	sprata1	J7P3393 LM 60.857 to 67.676 NB passing lane with 12-foot width at 2 inches of thickness with a planned overlay density of 1.985 (tons/cy) at \$77.45 a ton. 3% at 30,048 feet = \$10,265.58 0% at 1,614 feet = \$0.00 Total length 31,661 feet
		Other Contract Adjustment	ABIR	\$10,798.55	100	Jul 1, 2024	sprata1	J7P3393 LM 60.857 to 67.857 NB driving lane with 12-foot width at 2 inches of thickness with a planned overlay density of 1.985 (tons/cy) at \$77.45 a ton. 3% at 31,608 feet = \$10,798.55 0% at 528 feet = \$0.00 Total length 32,136 feet
	J8P3164	Other Contract Adjustment	TSR	\$27,879.00	100	Jul 1, 2024	sprata1	J8P3164 Lot 3 Line 0340 10,000 tons 103% = \$22,581.00 J8P3164 Lot 4 Line 0340 2,346.22 tons 103% = \$5,298.00 J8P3164 total = \$27,879.
		Other Contract Adjustment	ABIR	\$10,202.20	100	Jul 1, 2024	sprata1	J8P3164 LM 54.263 to 60.857 NB passing lane with 12-foot width at 2 inches of thickness with a planned overlay density of 1.985 (tons/cy) at \$75.27 a ton. 3% at 30,727 feet = \$10,202.20 0% at 1,181 feet = \$0.00 Total length 32,198 feet
		Other Contract Adjustment	ABIR	\$10,128.95	100	Jul 1, 2024	sprata1	J8P3164 LM 54.263 to 60.857 NB driving lane with 12-foot width at 2 inches of thickness with a planned overlay density of 1.985 (tons/cy) at \$75.27 a ton. 3% at 30,507 feet = \$10,128.95 0% at 1,215 feet = \$0.00 Total length 31,722 feet
		Other Contract Adjustment	SPAD	\$2,517.59	100	Jul 2, 2024	fielda4	Lot 2 SP125 Line 0340 4,000 tons at \$75.27 a ton at 101.7% Payfactor Bonus = \$2,517.59. Total Lot 2 Bonus = \$5,193.68.
		Other Contract Adjustment	SPAD	\$373.48	100	Jul 2, 2024	fielda4	Lot 3 SP125 Line 0340 261.15 tons at \$75.27 a ton at 101.9% Payfactor Bonus = \$373.48. Lot 3 Total = 5,875.38.
		Other Contract Adjustment	SPAD	\$3,207.22	100	Jul 2, 2024	fielda4	Lot 4 SP125 Line 0340 3,550.8 tons at \$75.27 a ton at 101.2% Payfactor Bonus = \$3,207.22. Lot 4 Total = \$3,624.71.
		Other Contract Adjustment	SPAD	\$6,182.42	100	Jul 2, 2024	fielda4	Lot 5 SP125 Line 0340 2,566.77 tons at \$75.27 a ton at 103.2% Payfactor Bonus = \$6,182.42. Lot 5 Total = \$9,734.54.
Other Contract Adjustment	SPAD	\$12,645.36	100	Jul 2, 2024	fielda4	Lot 1 SP125 Line 0340 4,000 tons at \$75.27 a ton at 104.2% Payfactor Bonus = \$12,645.36.		
8 - Total					\$143,546.65			
9	J7P3393	Other Contract Adjustment	AIRA	\$1,542.00	100	Jul 16, 2024	sprata1	On 4/11/2024 and 4/16/2024 J#'s split this bonus reflects the amount paid for line number 0030 for J7P3393 see attached spread sheet.
		Other Contract Adjustment	AICA	\$2,262.06	100	Jul 16, 2024	sprata1	On 4/11/2024 J#'s split this bonus reflects the amount paid for line number 0030 for J7P3393 see attached spread sheet.
		Other Contract Adjustment	APTA	\$3,649.41	100	Jul 16, 2024	sprata1	Lot 3 Line 0030 at \$77.45 a ton at 1570.65 tons at a 3% bonus for a total of \$3,649.41 for J7P3393.
	J8P3164	Other Contract Adjustment	AIRA	\$2,098.00	100	Jul 16, 2024	sprata1	On 4/11/2024 and 4/16/2024 J#'s split this bonus reflects the amount paid for line number 0340 for J8P3164 see attached spread sheet.
		Other Contract Adjustment	AICA	\$105.62	100	Jul 16, 2024	sprata1	On 4/11/2024 J#'s split this bonus reflects the amount paid for line number 0340 for J8P3164 see attached spread sheet.
		Other Contract Adjustment	APTA	\$27,879.00	100	Jul 16, 2024	sprata1	Lot 3-6 Line 0340 at \$75.27 a ton at 12,346.22 tons at a 3% bonus for a total of \$27,879 for J8P3164.



Contract Adjustments for Contract - 230915-G02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
9 - Total					\$37,536.09			
12	J8P3164	Other Contract Adjustment	SPAD	(\$2,517.59)	100	Sep 30, 2024	fielda4	Adjustment to correct Lot 2 Payfactor for job J8P3164 originally paid on Estimate 0008.
		Other Contract Adjustment	SPAD	\$2,517.59	100	Sep 30, 2024	fielda4	Corrected Lot 2 Payfactor adjustment for job J8P3164 with the corrected total quantity. Lot 2 SP125 Line 0340 1,967.5 tons at \$75.27 a ton at 101.7% Payfactor Bonus = \$2,517.59. Total Lot 2 Bonus = \$5,193.68.
		Other Contract Adjustment	TSR	(\$27,879.00)	100	Sep 30, 2024	fielda4	Adjustment to correct previously omitted quantity for the TSR adjustment for job J8P3164 that was originally paid on Estimate 0008.
		Other Contract Adjustment	APTA	(\$27,879.00)	100	Sep 30, 2024	fielda4	Adjustment to correct previously omitted quantity for the Asphalt Performance Testing adjustment for job J8P3164 that was originally paid on Estimate 0009.
		Other Contract Adjustment	TSR	\$29,714.38	100	Sep 30, 2024	fielda4	Corrected TSR adjustment for job J8P3164 with the updated quantity for Lot 4. J8P3164 Lot 3 Line 0340 10,000 tons 103% = \$22,581.00 J8P3164 Lot 4 Line 0340 3,159.02 tons 103% = \$7,133.38 J8P3164 total = \$29,714.38.
		Other Contract Adjustment	APTA	\$29,714.38	100	Sep 30, 2024	fielda4	Corrected Asphalt Performance Testing adjustment for job J8P3164 with the updated total quantity. Lot 3-6 Line 0340 at \$75.27 a ton at 13,159.02 tons at a 3% bonus for a total of \$29,714.38 for J8P3164.
12 - Total					\$3,670.76			
Overall - Total					\$184,753.50			