



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 21, 2024

Pay Estimate Created Date: May 16, 2024

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 230915-G02 <b>Prime Contractor</b> APAC-Central, Inc.	<b>Pay Period Start</b> May 2, 2024 <b>Pay Period End</b> May 15, 2024	<b>Original Contract Amount</b> \$2,664,454.69 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$2,664,454.69
--------------------------------------	---	---	---

Approval Date	By User
May 16, 2024	sprata1
May 17, 2024	gripkd
May 20, 2024	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		96.70%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 12, 2023	October 12, 2023	
Letting Date	September 15, 2023	September 15, 2023	
Notice to Proceed Date	November 6, 2023	November 6, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
230915-G02			
Total Posted Items Pay	\$57,739.91	\$2,518,846.41	\$2,576,586.32
Gross Item Adjustments	\$14,049.06	(\$212,859.58)	(\$198,810.52)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$71,788.97</b>	<b>\$2,305,986.83</b>	<b>\$2,377,775.80</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3393	0020	2153000	SHAPING SLOPES, CLASS III	100F	\$655.000	0.5	\$327.50
	0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.310	25,481	\$7,899.11
	0210	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.310	36,876	\$11,431.56
	0240	6207001	PAVEMENT MARKING REMOVAL	LF	\$0.250	2,405	\$601.25
<b>Project J7P3393 - Total</b>							<b>\$20,259.42</b>
J8P3164	0320	2153000	SHAPING SLOPES, CLASS III	100F	\$655.000	2.7	\$1,768.50
	0340	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$75.270	0.04	\$3.01
	0420	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$255.000	0.04	\$10.20
	0450	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$9.000	-128	(\$1,152.00)
	0460	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$8.750	335	\$2,931.25
	0470	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	CUYD	\$1,325.000	1.23	\$1,629.75
	0480	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$295.000	10.7	\$3,156.50
	0600	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.310	37,416	\$11,598.96
	0610	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.310	31,922	\$9,895.82
0640	6207001	PAVEMENT MARKING REMOVAL	LF	\$0.250	2,090	\$522.50	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 21, 2024

Pay Estimate Created Date: May 16, 2024

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 230915-G02 <b>Prime Contractor</b> APAC-Central, Inc.	<b>Pay Period Start</b> May 2, 2024 <b>Pay Period End</b> May 15, 2024	<b>Original Contract Amount</b> \$2,664,454.69 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$2,664,454.69
--------------------------------------	---	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3164	0700	6061074	MGS HEIGHT AND BLOCK TRANSITION	EA	\$629.000	2	\$1,258.00
	0710	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,929.000	2	\$5,858.00
<b>Project J8P3164 - Total</b>							<b>\$37,480.49</b>
<b>Overall - Total</b>							<b>\$57,739.91</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3393	0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-20.1	\$77.45	(\$1,556.75)
	0070	TACK COAT	MaterialCredit			10,306	\$2.87	\$29,578.22
	0070	TACK COAT	Material			-10,306	\$2.87	(\$29,578.22)
	0080	BITUMINOUS FOG SEAL	MaterialCredit			2,825	\$3.46	\$9,774.50
	0080	BITUMINOUS FOG SEAL	Material			-2,825	\$3.46	(\$9,774.50)
	0090	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	MaterialCredit			2	\$388.40	\$776.80
	0290	MGS HEIGHT AND BLOCK TRANSITION	MaterialCredit			5	\$629.00	\$3,145.00
	0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	MaterialCredit			5	\$2,929.00	\$14,645.00
J8P3164	0340	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$0.96)
	0380	TACK COAT	MaterialCredit			11,490	\$2.87	\$32,976.30
	0380	TACK COAT	Material			-11,490	\$2.87	(\$32,976.30)
	0410	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	MaterialCredit			2	\$388.40	\$776.80
	0420	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-0.04	\$255.00	(\$10.20)
	0420	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-176.66	\$255.00	(\$45,048.30)
	0420	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit			472.66	\$255.00	\$120,528.30
	0420	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-472.7	\$255.00	(\$120,538.50)
	0420	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user sprata1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	0.04	\$255.00	\$10.20
	0420	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user sprata1	176.66	\$255.00	\$45,048.30



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 21, 2024

Pay Estimate Created Date: May 16, 2024

Progress Estimate Number 5		Contract ID Prime Contractor	230915-G02 APAC-Central, Inc.	Pay Period Start Pay Period End	May 2, 2024 May 15, 2024	Original Contract Amount Net Change Order Amount Current Contract Amount	\$2,664,454.69 \$0.00 \$2,664,454.69	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P3164		REPAIR			overriding Payment Estimate Exception 12 on the current Payment Estimate.			
	0450	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-450	\$9.00	(\$4,050.00)
	0460	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-335	\$8.75	(\$2,931.25)
	0460	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-152	\$8.75	(\$1,330.00)
	0470	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	MaterialCredit			0.67	\$1,325.00	\$887.75
	0470	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	Material			-1.9	\$1,325.00	(\$2,517.50)
	0610	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun			-23	\$0.31	(\$7.13)
	0700	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$752.50)
	0700	MGS HEIGHT AND BLOCK TRANSITION	MaterialCredit			3	\$629.00	\$1,887.00
	0710	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,700.00)
	0710	TYPE A CRASHWORTHY END TERMINAL (MASH)	MaterialCredit			3	\$2,929.00	\$8,787.00
<b>Total</b>								<b>\$14,049.06</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on May 21, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3393	FAF 65-2(113)	Resurface	65	GREENE	from Route KK in Greene County to Route AA in Dallas County
J8P3164	FAF 65-2(114)	Resurface	65	GREENE	from I-44 to Route KK

Totals by Job Numbers				
J7P3393		This Estimate	Previous	To Date
	<b>Posted Item Pay</b>	\$20,259.42	\$1,124,919.74	\$1,145,179.16
	<b>Gross Item Adjustments</b>	\$17,010.05	(\$57,919.52)	(\$40,909.47)
	<b>Gross Item Pay</b>	<b>\$37,269.47</b>	<b>\$1,067,000.22</b>	<b>\$1,104,269.69</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
J8P3164		This Estimate	Previous	To Date
	<b>Posted Item Pay</b>	\$37,480.49	\$1,393,926.67	\$1,431,407.16
	<b>Gross Item Adjustments</b>	(\$2,960.99)	(\$154,940.06)	(\$157,901.05)
	<b>Gross Item Pay</b>	<b>\$34,519.50</b>	<b>\$1,238,986.61</b>	<b>\$1,273,506.11</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 21, 2024

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8P3164, Item 4071005, Project Item Line Number 0380, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	waiting on certifications/bill of ladings.	sprata1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3164, Item 4071005, Project Item Line Number 0380, Material Set 407100596, Material 1015EA.....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	waiting on certifications/bill of ladings.	sprata1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3393, Item 4071005, Project Item Line Number 0070, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	waiting on certifications/bill of ladings.	sprata1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3393, Item 4071005, Project Item Line Number 0070, Material Set 407100596, Material 1015EA.....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	waiting on certifications/bill of ladings.	sprata1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3393, Item 4134000, Project Item Line Number 0080, Material Set 413400096, Material 1015EA.....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	waiting on certifications/bill of ladings.	sprata1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3393, Item 4134000, Project Item Line Number 0080, Material Set 413400096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	waiting on certifications/bill of ladings.	sprata1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3164, Item 6131010, Project Item Line Number 0420, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Waiting on QC testing for Sand/Gravel-Gradation, PCC, Deleterious,	sprata1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3164, Item 6131010, Project Item Line Number 0420, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max Ls/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on QC testing for Sand/Gravel-Gradation, PCC, Deleterious,	sprata1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3164, Item 6131010, Project Item Line Number 0420, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on QC testing for Sand/Gravel-Gradation, PCC, Deleterious,	sprata1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3164, Item 6132018, Project Item Line Number 0470, Material Set 613201896, Material 1036RSWFPLW6W4 - W6.3-W4 Plain Weld Wire Fabric for PCCP@, Acceptance Action Generic ReSteelFabric is insufficient.	Waiting on QC testing for Sand/Gravel-Gradation, PCC, Deleterious,	sprata1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3164, Item 6132018, Project Item Line Number 0470, Material Set 613201896, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Waiting on QC testing for Sand/Gravel-Gradation, PCC, Deleterious,	sprata1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230915-G02, Contract Project J8P3164, Project Item Line Number 0420, Contract Line Item Number 0420, Item 6131010, Minor Item.	Will be on change order 0001	sprata1	Overridden
Estimate Exception Type: Item Overrun: Contract 230915-G02, Contract Project J8P3164, Project Item Line Number 0460, Contract Line Item Number 0460, Item 6131015, Minor Item.	Will be on change order 0001	sprata1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230915-G02, Contract Project J8P3164, Project Item Line Number 0610, Contract Line Item Number 0610, Item 6205903A, Minor Item.	Will be on change order 0002	sprata1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230915-G02, Contract Project J7P3393, Project Item Line Number 0030, Contract Line Item Number 0030, Item 4030103, Minor Item.	Will be on change order 0002	sprata1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 230915-G02, Contract Project J8P3164, Project Item Line Number 0450, Contract Line Item Number 0450, Item 6131014, Minor Item.	Will be on change order 0001	sprata1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 21, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
230915-G02	J7P3393	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,300.00	\$2,300.00		
		0001	0020	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	6.00	\$655.00	\$3,930.00		
		0001	0030	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	11,829.70	0.00	11,829.70	TONS	11,849.80	\$77.45	\$917,767.01		
		0001	0040	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00		
		0001	0050	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$10,308.93	\$10,308.93		
		0001	0060	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00	\$3,272.97	\$3,272.97		
		0001	0070	4071005	TACK COAT	10,306.00	0.00	10,306.00	GAL	10,306.00	\$2.87	\$29,578.22		
		0001	0080	4134000	BITUMINOUS FOG SEAL	3,189.00	0.00	3,189.00	GAL	2,825.00	\$3.46	\$9,774.50		
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$388.40	\$776.80		
		0001	0100	6161005	CONSTRUCTION SIGNS	426.00	0.00	426.00	SQFT	32.00	\$7.07	\$226.24		
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$50.51	\$101.02		
		0001	0120	6161025	CHANNELIZER (TRIM LINE)	70.00	0.00	70.00	EA	70.00	\$15.15	\$1,060.50		
		0001	0130	6161033	DIRECTIONAL INDICATOR BARRICADE	15.00	0.00	15.00	EA	0.00	\$75.76	\$0.00		
		0001	0140	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$1,010.10	\$1,010.10		
		0001	0150	6161055	SEQUENTIAL FLASHING WARNING LIGHT	15.00	0.00	15.00	EA	0.00	\$101.01	\$0.00		
		0001	0160	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	1.00	\$2,020.20	\$2,020.20		
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$27,303.24	\$27,303.24		
		0001	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	67.00	0.00	67.00	LF	0.00	\$30.53	\$0.00		
		0001	0190	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$356.23	\$0.00		
		0001	0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	50,625.00	0.00	50,625.00	LF	25,481.00	\$0.31	\$7,899.11		
		0001	0210	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	38,478.00	0.00	38,478.00	LF	36,876.00	\$0.31	\$11,431.56		
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	174.00	0.00	174.00	LF	0.00	\$0.31	\$0.00		
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	189.00	0.00	189.00	LF	0.00	\$0.31	\$0.00		
		0001	0240	6207001	PAVEMENT MARKING REMOVAL	19,648.00	0.00	19,648.00	LF	2,405.00	\$0.25	\$601.25		
		0001	0250	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	10.00	0.00	10.00	EA	0.00	\$35.62	\$0.00		
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	103,059.00	0.00	103,059.00	SQYD	71,559.60	\$1.30	\$93,027.48		
		0001	0270	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	613.30	0.00	613.30	STA	0.00	\$19.19	\$0.00		
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,000.00	\$2,000.00		
		0010	0290	6061074	MGS HEIGHT AND BLOCK TRANSITION	5.00	0.00	5.00	EA	5.00	\$629.00	\$3,145.00		
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	5.00	\$2,929.00	\$14,645.00		
		<b>Project J7P3393 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,145,179.13</b>
		J8P3164	0001	0310	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,300.00	\$2,300.00	
				0320	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	6.00	\$655.00	\$3,930.00	
0330	3049910			MISC.PERMANENT AGGREGATE EDGE TREATMENT	33.30	0.00	33.30	TONS	0.00	\$46.55	\$0.00			
0340	4030103			ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	13,167.20	0.00	13,167.20	TONS	12,897.90	\$75.27	\$970,824.93			
0350	4031056			ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00			
0360	4031058			INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$10,308.93	\$10,308.93			
0370	4031059			PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00	\$3,272.97	\$3,272.97			
0380	4071005			TACK COAT	11,490.00	0.00	11,490.00	GAL	11,490.00	\$2.87	\$32,976.30			
0390	4081018			PRIME-LIQUID ASPHALT MC 800	100.00	0.00	100.00	GAL	0.00	\$2.92	\$0.00			
0400	4134000			BITUMINOUS FOG SEAL	2,740.00	0.00	2,740.00	GAL	0.00	\$3.56	\$0.00			
0410	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$388.40	\$776.80			
0420	6131010			FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	296.00	0.00	296.00	SQYD	472.70	\$255.00	\$120,538.50			
0430	6131012			SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	30.00	0.00	30.00	SQYD	0.00	\$1.00	\$0.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 21, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
230915-G02	J8P3164	0001	0440	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	30.00	0.00	30.00	SQYD	0.00	\$1.00	\$0.00	
		0001	0450	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,470.00	0.00	1,470.00	LF	1,920.00	\$9.00	\$17,280.00	
		0001	0460	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	218.00	0.00	218.00	EA	705.00	\$8.75	\$6,168.75	
		0001	0470	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	3.10	0.00	3.10	CUYD	1.90	\$1,325.00	\$2,517.50	
		0001	0480	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	27.80	0.00	27.80	SQYD	16.70	\$295.00	\$4,926.50	
		0001	0490	6161005	CONSTRUCTION SIGNS	965.00	0.00	965.00	SQFT	799.00	\$7.07	\$5,648.93	
		0001	0500	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	4.00	\$50.51	\$202.04	
		0001	0510	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$15.15	\$3,030.00	
		0001	0520	6161030	TYPE III MOVEABLE BARRICADE	20.00	0.00	20.00	EA	8.00	\$151.52	\$1,212.16	
		0001	0530	6161033	DIRECTIONAL INDICATOR BARRICADE	15.00	0.00	15.00	EA	0.00	\$75.76	\$0.00	
		0001	0540	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$1,010.10	\$1,010.10	
		0001	0550	6161055	SEQUENTIAL FLASHING WARNING LIGHT	15.00	0.00	15.00	EA	0.00	\$101.01	\$0.00	
		0001	0560	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE. CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,020.20	\$4,040.40	
		0001	0570	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$31,071.13	\$31,071.13	
		0001	0580	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	49.00	0.00	49.00	LF	0.00	\$30.53	\$0.00	
		0001	0590	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	9.00	0.00	9.00	EA	0.00	\$356.23	\$0.00	
		0001	0600	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	43,985.00	0.00	43,985.00	LF	37,416.00	\$0.31	\$11,598.96	
		0001	0610	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	31,899.00	0.00	31,899.00	LF	31,922.00	\$0.31	\$9,895.82	
		0001	0620	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,427.00	0.00	2,427.00	LF	0.00	\$0.31	\$0.00	
		0001	0630	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,378.00	0.00	2,378.00	LF	0.00	\$0.31	\$0.00	
		0001	0640	6207001	PAVEMENT MARKING REMOVAL	8,013.00	0.00	8,013.00	LF	2,090.00	\$0.25	\$522.50	
		0001	0650	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	12.00	0.00	12.00	EA	0.00	\$35.62	\$0.00	
		0001	0660	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	112,715.00	0.00	112,715.00	SQYD	112,715.00	\$1.46	\$164,563.90	
		0001	0670	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,045.00	0.00	1,045.00	SQYD	0.00	\$2.58	\$0.00	
		0001	0680	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	569.00	0.00	569.00	STA	0.00	\$18.92	\$0.00	
		0001	0690	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,000.00	\$2,000.00	
		0010	0700	6061074	MG5 HEIGHT AND BLOCK TRANSITION	5.00	0.00	5.00	EA	5.00	\$629.00	\$3,145.00	
		0010	0710	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	5.00	\$2,929.00	\$14,645.00	
		Project J8P3164 - Total Value Posted to Date as of Report Generated Date											\$1,431,407.12
		230915-G02 Overall - Total Value Posted to Date as of Report Generated Date											\$2,576,586.25



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J7P3393**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2153000	SHAPING SLOPES, CLASS III	5/3/24	5/16/24	0.50	100F	Northbound 65					
0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	5/10/24	5/16/24	25,481.00	LF	NB 65 KK to AA	60.857		67.856		6in white striping
0210	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	5/10/24	5/16/24	36,876.00	LF	NB 65 KK to AA	60.857		67.856		6in yellow striping
0240	6207001	PAVEMENT MARKING REMOVAL	5/10/24	5/16/24	2,405.00	LF	NB 65 KK to AA	60.857		67.856		PAVEMENT MARKING REMOVAL

**Project: J8P3164**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0320	2153000	SHAPING SLOPES, CLASS III	5/3/24	5/16/24	2.70	100F	Northbound 65	498+92		500+28		
0340	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	5/3/24	5/16/24	0.04	TONS	Northbound 65					Rounding
0420	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	5/3/24	5/16/24	0.04	SQYD	Northbound 65					Rounding
0450	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	5/10/24	5/16/24	-128.00	LF	UD 65 North					Adjusting quantities for final measure.
0460	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	5/10/24	5/16/24	335.00	EA	US 65 NorthBound					Adjusting quantities for final measure.
0470	6132018	FURN & PLACE CONC MATL FOR CL A PARTIAL	5/3/24	5/16/24	0.03	CUYD	Northbound 65					Rounding
			5/10/24	5/16/24	1.20	CUYD	US65 Northbound					Adjusting quantities for final measure.
0480	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVT R	5/10/24	5/16/24	10.70	SQYD	US 65 Northbound					Adjusting quantities for final measure.
0600	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	5/10/24	5/16/24	37,416.00	LF	65 NB I-44 to KK	54.263		60.857		6in white striping
0610	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	5/10/24	5/16/24	31,922.00	LF	65 NB I-44 to KK	54.263		60.857		6in yellow striping
0640	6207001	PAVEMENT MARKING REMOVAL	5/10/24	5/16/24	2,090.00	LF	65 NB I-44 to KK	54.263		60.857		PAVEMENT MARKING REMOVAL
0700	6061074	MGS HEIGHT AND BLOCK TRANSITION	5/3/24	5/16/24	2.00	EA	Northbound 65	498+92		500+28		
0710	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5/3/24	5/16/24	2.00	EA	Northbound 65	498+92		500+28		

**The information below this line are details for Construction Signs (if applicable).**

No Data Available





## Line Item Adjustments by Estimate

May 21, 2024

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3393	0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Construction Stockpile		3	Apr 16, 2024	SYSTEM	(\$155,671.76)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					4	May 2, 2024	SYSTEM	(\$127,656.74)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total					(\$283,328.50)		
					Construction Stockpile - Total					(\$283,328.50)		
				Construction Stockpile STMI		1	Mar 4, 2024	SYSTEM	\$283,328.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					\$283,328.50		
					Construction Stockpile STMI - Total					\$283,328.50		
				Overrun	Overrun	4	May 2, 2024	SYSTEM	\$1,556.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user sprata1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
						4	May 2, 2024	SYSTEM	(\$1,556.75)			
						5	May 16, 2024	SYSTEM	(\$1,556.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					Overrun - Total					(\$1,556.75)		
					Overrun - Total					(\$1,556.75)		
					0030 - Total					(\$1,556.75)		
				0070	TACK COAT	Material		3	Apr 16, 2024	SYSTEM	(\$16,112.18)	
							4	May 2, 2024	SYSTEM	(\$29,578.22)		
							5	May 16, 2024	SYSTEM	(\$29,578.22)		
							- Total				(\$75,268.62)	
						Material - Total					(\$75,268.62)	
					MaterialCredit		4	May 2, 2024	SYSTEM	\$16,112.18		
							5	May 16, 2024	SYSTEM	\$29,578.22		
				- Total				\$45,690.40				
			MaterialCredit - Total					\$45,690.40				
		0070 - Total						(\$29,578.22)				
	0080	BITUMINOUS FOG SEAL	Material		4	May 2, 2024	SYSTEM	(\$9,774.50)				
					5	May 16, 2024	SYSTEM	(\$9,774.50)				
				- Total				(\$19,549.00)				
			Material - Total					(\$19,549.00)				
		MaterialCredit		5	May 16, 2024	SYSTEM	\$9,774.50					
				- Total				\$9,774.50				
			MaterialCredit - Total					\$9,774.50				
		0080 - Total						(\$9,774.50)				
	0090	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		4	May 2, 2024	SYSTEM	(\$776.80)				
					- Total				(\$776.80)			
			Material - Total					(\$776.80)				
		MaterialCredit		5	May 16, 2024	SYSTEM	\$776.80					
				- Total				\$776.80				
			MaterialCredit - Total					\$776.80				
		0090 - Total						\$0.00				
	0290	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		4	May 2, 2024	SYSTEM	(\$1,881.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$1,881.25)				



## Line Item Adjustments by Estimate

May 21, 2024

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3393	0290	MGS HEIGHT AND BLOCK TRANSITION	<b>Construction Stockpile - Total</b>						<b>(\$1,881.25)</b>	
			Construction Stockpile STMI		3	Apr 16, 2024	SYSTEM	\$1,881.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>						<b>\$1,881.25</b>	
			<b>Construction Stockpile STMI - Total</b>						<b>\$1,881.25</b>	
			Material		4	May 2, 2024	SYSTEM	(\$3,145.00)		
			<b>- Total</b>						<b>(\$3,145.00)</b>	
			<b>Material - Total</b>						<b>(\$3,145.00)</b>	
			MaterialCredit		5	May 16, 2024	SYSTEM	\$3,145.00		
			<b>- Total</b>						<b>\$3,145.00</b>	
			<b>MaterialCredit - Total</b>						<b>\$3,145.00</b>	
	<b>0290 - Total</b>						<b>\$0.00</b>			
	0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	May 2, 2024	SYSTEM	(\$9,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>						<b>(\$9,250.00)</b>	
			<b>Construction Stockpile - Total</b>						<b>(\$9,250.00)</b>	
			Construction Stockpile STMI		3	Apr 16, 2024	SYSTEM	\$9,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>						<b>\$9,250.00</b>	
			<b>Construction Stockpile STMI - Total</b>						<b>\$9,250.00</b>	
			Material		4	May 2, 2024	SYSTEM	(\$14,645.00)		
			<b>- Total</b>						<b>(\$14,645.00)</b>	
			<b>Material - Total</b>						<b>(\$14,645.00)</b>	
MaterialCredit				5	May 16, 2024	SYSTEM	\$14,645.00			
<b>- Total</b>						<b>\$14,645.00</b>				
<b>MaterialCredit - Total</b>						<b>\$14,645.00</b>				
<b>0300 - Total</b>						<b>\$0.00</b>				
<b>J7P3393 - Total</b>						<b>(\$40,909.47)</b>				
J8P3164	0340	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Construction Stockpile		2	Apr 2, 2024	SYSTEM	(\$8,028.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					3	Apr 16, 2024	SYSTEM	(\$142,919.46)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					4	May 2, 2024	SYSTEM	(\$157,951.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	May 16, 2024	SYSTEM	(\$0.96)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>						<b>(\$308,900.02)</b>	
	<b>Construction Stockpile - Total</b>						<b>(\$308,900.02)</b>			
	Construction Stockpile STMI		1	Mar 4, 2024	SYSTEM	\$315,349.65	Payment Estimate Item Adjustment generated Stockpile Transaction			
	<b>- Total</b>						<b>\$315,349.65</b>			
	<b>Construction Stockpile STMI - Total</b>						<b>\$315,349.65</b>			
	<b>0340 - Total</b>						<b>\$6,449.63</b>			
0380	TACK COAT	Material		3	Apr 16, 2024	SYSTEM	(\$14,220.85)			
				4	May 2, 2024	SYSTEM	(\$32,976.30)			
				5	May 16, 2024	SYSTEM	(\$32,976.30)			
		<b>- Total</b>						<b>(\$80,173.45)</b>		
		<b>Material - Total</b>						<b>(\$80,173.45)</b>		
MaterialCredit		4	May 2, 2024	SYSTEM	\$14,220.85					



## Line Item Adjustments by Estimate

May 21, 2024

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3164	0380	TACK COAT	MaterialCredit		5	May 16, 2024	SYSTEM	\$32,976.30		
				- Total					\$47,197.15	
			MaterialCredit - Total					\$47,197.15		
	<b>0380 - Total</b>								<b>(\$32,976.30)</b>	
	0410	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		4	May 2, 2024	SYSTEM	(\$776.80)		
				- Total					(\$776.80)	
			Material - Total					(\$776.80)		
			MaterialCredit		5	May 16, 2024	SYSTEM	\$776.80		
				- Total					\$776.80	
			MaterialCredit - Total					\$776.80		
	<b>0410 - Total</b>								<b>\$0.00</b>	
	0420	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	May 2, 2024	SYSTEM	(\$120,528.30)		
					5	May 16, 2024	SYSTEM	(\$120,538.50)		
				- Total					(\$241,066.80)	
			Material - Total					(\$241,066.80)		
			MaterialCredit		5	May 16, 2024	SYSTEM	\$120,528.30		
				- Total					\$120,528.30	
			MaterialCredit - Total					\$120,528.30		
			Overrun	Overrun		4	May 2, 2024	SYSTEM	\$31,449.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user sprata1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
						4	May 2, 2024	SYSTEM	\$13,599.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user sprata1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
						4	May 2, 2024	SYSTEM	(\$45,048.30)	
						5	May 16, 2024	SYSTEM	(\$45,048.30)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						5	May 16, 2024	SYSTEM	\$10.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user sprata1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
						5	May 16, 2024	SYSTEM	\$45,048.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user sprata1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
		5			May 16, 2024	SYSTEM	(\$10.20)			
	Overrun - Total					\$0.00				
	Overrun - Total					\$0.00				
<b>0420 - Total</b>							<b>(\$120,538.50)</b>			
0450	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun		4	May 2, 2024	SYSTEM	\$4,680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user sprata1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					4	May 2, 2024	SYSTEM	\$522.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user sprata1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					4	May 2, 2024	SYSTEM	(\$5,202.00)		
					5	May 16, 2024	SYSTEM	(\$4,050.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
		Overrun - Total					(\$4,050.00)			
Overrun - Total					(\$4,050.00)					
<b>0450 - Total</b>							<b>(\$4,050.00)</b>			
0460	DOWEL BAR (DRILLING, FURNISHING AND INST	Overrun	Overrun	4	May 2, 2024	SYSTEM	\$1,330.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user sprata1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

May 21, 2024

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3164	0460	DOWEL BAR (DRILLING, FURNISHING AND INST	Overrun	Overrun	4	May 2, 2024	SYSTEM	(\$1,330.00)				
					5	May 16, 2024	SYSTEM	(\$1,330.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).			
					5	May 16, 2024	SYSTEM	(\$2,931.25)				
			<b>Overrun - Total</b>								<b>(\$4,261.25)</b>	
			<b>Overrun - Total</b>								<b>(\$4,261.25)</b>	
			<b>0460 - Total</b>								<b>(\$4,261.25)</b>	
			0470	FURN & PLACE CONC MATL FOR CL A PARTIAL	Material		4	May 2, 2024	SYSTEM	(\$887.75)		
	5	May 16, 2024					SYSTEM	(\$2,517.50)				
	<b>- Total</b>								<b>(\$3,405.25)</b>			
	<b>Material - Total</b>								<b>(\$3,405.25)</b>			
	MaterialCredit				5	May 16, 2024	SYSTEM	\$887.75				
	<b>- Total</b>								<b>\$887.75</b>			
	<b>MaterialCredit - Total</b>								<b>\$887.75</b>			
	<b>0470 - Total</b>								<b>(\$2,517.50)</b>			
	0610	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	5	May 16, 2024	SYSTEM	(\$7.13)				
					<b>Overrun - Total</b>							
			<b>Overrun - Total</b>								<b>(\$7.13)</b>	
			<b>0610 - Total</b>								<b>(\$7.13)</b>	
	0700	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		4	May 2, 2024	SYSTEM	(\$1,128.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					5	May 16, 2024	SYSTEM	(\$752.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>							
			<b>Construction Stockpile - Total</b>								<b>(\$1,881.25)</b>	
			Construction Stockpile STMI		3	Apr 16, 2024	SYSTEM	\$1,881.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
			<b>- Total</b>								<b>\$1,881.25</b>	
			<b>Construction Stockpile STMI - Total</b>								<b>\$1,881.25</b>	
Material				4	May 2, 2024	SYSTEM	(\$1,887.00)					
<b>- Total</b>								<b>(\$1,887.00)</b>				
<b>Material - Total</b>								<b>(\$1,887.00)</b>				
MaterialCredit				5	May 16, 2024	SYSTEM	\$1,887.00					
<b>- Total</b>								<b>\$1,887.00</b>				
<b>MaterialCredit - Total</b>								<b>\$1,887.00</b>				
<b>0700 - Total</b>								<b>\$0.00</b>				
0710	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	May 2, 2024	SYSTEM	(\$5,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				5	May 16, 2024	SYSTEM	(\$3,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
		<b>- Total</b>								<b>(\$9,250.00)</b>		
		<b>Construction Stockpile - Total</b>								<b>(\$9,250.00)</b>		
		Construction Stockpile STMI		3	Apr 16, 2024	SYSTEM	\$9,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
		<b>- Total</b>								<b>\$9,250.00</b>		
		<b>Construction Stockpile STMI - Total</b>								<b>\$9,250.00</b>		
Material		4	May 2, 2024	SYSTEM	(\$8,787.00)							
<b>- Total</b>								<b>(\$8,787.00)</b>				



## Line Item Adjustments by Estimate

May 21, 2024

Contract ID: 230915-G02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3164	0710	TYPE A CRASHWORTHY END TERMINAL (MASH)	<b>Material - Total</b>						<b>(\$8,787.00)</b>	
			MaterialCredit		5	May 16, 2024	SYSTEM	\$8,787.00		
			<b>- Total</b>						<b>\$8,787.00</b>	
			<b>MaterialCredit - Total</b>						<b>\$8,787.00</b>	
			<b>0710 - Total</b>						<b>\$0.00</b>	
<b>J8P3164 - Total</b>								<b>(\$157,901.05)</b>		
<b>Overall - Total</b>								<b>(\$198,810.52)</b>		



---

**Contract Adjustments for Contract - 230915-G02**

There are no contract adjustments to display for this contract.