



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

Pay Estimate Created Date: February 20, 2026

Final Estimate Number 16	Contract ID 231020-A02	Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start May 2, 2025	Pay Period End February 20, 2026	Original Contract Amount \$5,647,572.66	Net Change Order Amount \$380,983.93	Current Contract Amount \$6,028,556.59
------------------------------------	----------------------------------	--	--	--	---	--	--

Approval Date	By User
May 1, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by hallej1
May 1, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by marsdm1
May 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024	October 23, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	September 15, 2025	September 15, 2025	
Awarded Date	November 1, 2023	November 1, 2023	
Letting Date	October 20, 2023	October 20, 2023	
Notice to Proceed Date	December 4, 2023	December 4, 2023	
Work Began Date	September 3, 2024	September 3, 2024	

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
231020-A02			
Total Posted Items Pay	(\$2,622.12)	\$6,031,178.72	\$6,028,556.60
Gross Item Adjustments	(\$209,046.72)	\$66,321.77	(\$142,724.95)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$65,391.49	\$0.00	\$65,391.49
		\$6,097,500.49	\$5,951,223.14
Contract Total Payable This Estimate:	(\$146,277.35)		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3235	0160	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$3.320	-278.600	(\$924.95)
	0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,167.170	-1	(\$3,167.17)
	5003	6061080	MGS END ANCHOR	EA	\$1,470.000	1	\$1,470.00

Project J1P3235 - Total	(\$2,622.12)
Overall - Total	(\$2,622.12)

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
J1P3235	Other Contract Adjustment	hallej1	This is to correct the smoothness adjustment that was previously paid as a line item adjustment.	100	\$65,391.49

Project J1P3235 - Total	\$65,391.49
Overall - Total	\$65,391.49

These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3235	0050	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	Other Item Adjustment	Other	This should've been paid as a contract adjustment.			(\$65,394.49)
	0050	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	This is for the quantity installed during the first estimate period, September 2024.			(\$45,033.47)
	0050	BITUMINOUS PAVEMENT	Other Item	Asphalt	This is for the quantity installed during the			(\$48,617.77)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

Pay Estimate Created Date: February 20, 2026

Final Estimate Number	Contract ID	231020-A02	Pay Period Start	May 2, 2025	Original Contract Amount	\$5,647,572.66
16	Prime Contractor	Emery Sapp & Sons, Inc.	Pay Period End	February 20, 2026	Net Change Order Amount	\$380,983.93
					Current Contract Amount	\$6,028,556.59

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3235		MIXTURE PG58-28H, (BP-1)	Adjustment	Cement Price Adjustment	second estimate period, September 2024.			
	0050	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	This is for the quantity installed during the first estimate period, October 2024.			(\$51,599.32)
	0080	CONSTRUCTION SIGNS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.74000 - 7.74000, 'is applied (if non-zero).	87	\$7.74	\$673.38
	0160	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.32000 - 3.32000, 'is applied (if non-zero).	278.60000	\$3.32	\$924.95
Total								(\$209,046.72)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3235	FAF 136-1(79)	Resurface	136	GENTRY	on Route 136 from Stanberry to 0.7 mile east of Route 169 and on Route 136 from 0.6 mile east of Route C in Albany to Route 13 near Bethany

Totals by Job Numbers

J1P3235	This Estimate	Previous	To Date
Posted Item Pay	(\$2,622.12)	\$6,031,178.72	\$6,028,556.60
Gross Item Adjustments	(\$209,046.72)	\$66,321.77	(\$142,724.95)
Gross Item Pay	(\$211,668.84)	\$6,097,500.49	\$5,885,831.65
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$65,391.49	\$0.00	\$65,391.49



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 6, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
231020-A02	J1P3235	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$8,733.20	\$8,733.20	
		0001	0020	2153000	SHAPING SLOPES, CLASS III	30.00	0.00	30.00	100F	30.00	\$753.93	\$22,617.90	
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	30.90	-30.90	0.00	TONS	0.00	\$98.02	\$0.00	
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	7,019.00	-7,019.00	0.00	TONS	0.00	\$40.72	\$0.00	
		0001	0050	4011231	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	47,678.30	-156.58	47,521.72	TONS	47,521.72	\$95.63	\$4,544,502.08	
		0001	0060	4071005	TACK COAT	33,900.00	-322.00	33,578.00	GAL	33,578.00	\$2.84	\$95,361.52	
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,658.20	\$3,316.40	
		0001	0080	6161005	CONSTRUCTION SIGNS	2,924.00	460.00	3,384.00	SQFT	3,384.00	\$7.74	\$26,192.16	
		0001	0090	6161025	CHANNELIZER (TRIM-LINE)	343.00	-318.00	25.00	EA	25.00	\$19.90	\$497.50	
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$270,976.50	\$270,976.50	
		0001	0110	6200013	COLD APPLIED TAPE PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	24.00	\$55.28	\$1,326.72	
		0001	0120	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	165,759.00	1,353.00	167,112.00	LF	167,112.00	\$0.22	\$36,764.64	
		0001	0130	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	263,355.00	5,548.00	268,903.00	LF	268,903.00	\$0.30	\$80,670.90	
		0001	0140	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	427.00	-99.00	328.00	LF	328.00	\$2.21	\$724.88	
		0001	0150	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	44.00	-44.00	0.00	LF	0.00	\$22.11	\$0.00	
		0001	0160	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	15,868.00	206.10	16,074.10	SQYD	16,074.10	\$3.32	\$53,366.01	
		0001	0170	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,127.10	-189.91	1,937.19	STA	1,937.19	\$11.99	\$23,226.91	
		0001	0180	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,178.40	-51.00	1,127.40	STA	1,127.40	\$14.24	\$16,054.18	
		0010	0190	6061060	MGS GUARDRAIL	913.00	0.00	913.00	LF	913.00	\$26.53	\$24,221.89	
		0010	0200	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	19.00	0.00	19.00	EA	19.00	\$3,673.47	\$69,795.93	
		0010	0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	19.00	-1.00	18.00	EA	18.00	\$3,167.17	\$57,009.06	
		0001	5001	3049910	MISC.Permanent Aggregate Edge Treatment	0.00	16,299.87	16,299.87	TONS	16,299.87	\$40.72	\$663,730.71	
		0001	5002	4019901	MISC.Asphalt Turn Lane	0.00	27,997.50	27,997.50	LS	27,997.50	\$1.00	\$27,997.50	
		0010	5003	6061080	MGS END ANCHOR	0.00	1.00	1.00	EA	1.00	\$1,470.00	\$1,470.00	
		Project J1P3235 - Total Value Posted to Date as of Report Generated Date											\$6,028,556.59
		231020-A02 Overall - Total Value Posted to Date as of Report Generated Date											\$6,028,556.59



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J1P3235

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0080	6161005	CONSTRUCTION SIGNS	2/5/26	2/5/26	1	87.00	SQFT	Various locations - see sign log in eprojects - 231020-A02_J1P3235_Sign_Log					
			2/20/26	2/20/26	1	-87.00	SQFT	To correct to final pay					
0160	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2/20/26	2/20/26	1	-278.60	SQYD	This is to correct the inadvertent payment made on 12/12/2024. The quantity for shoulder repair was deducted on 9/12/2024, paid for as extra work and should not have been paid again on 12/12/2024.					
0210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2/5/26	2/5/26	1	-1.00	EA	Used MGS End Anchor at field entrance.	1204+57	Lt	1205+33	Lt	
5003	6061080	MGS END ANCHOR	2/5/26	2/5/26	1	1.00	EA	Field Entrance North side of road approximately station 1205+50.					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 231020-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J1P3235	0050	BIT. PAVEMENT MIXTURE PG58-28H (BP-1)	Other Item Adjustment	ACAD	16	Feb 20, 2026	stronk1	(\$51,599.32)	This is for the quantity installed during the first estimate period, October 2024.				
					16	Feb 20, 2026	stronk1	(\$45,033.47)	This is for the quantity installed during the first estimate period, September 2024.				
					16	Feb 20, 2026	stronk1	(\$48,617.77)	This is for the quantity installed during the second estimate period, September 2024.				
					ACAD - Total							(\$145,250.56)	
					OTHR	14	Mar 17, 2025	veerj1	\$65,394.49	Smoothness Calculations for Job J1P3235 : (Complete segment smoothness data available on sharepoint) East bound Section 1: an Overlay Thickness 2 inches Plan Overlay Density 1.98 (tons/cy) Overlay Mix Type Asphalt Contract Unit Price (\$/ton) \$ 95.63 Adjustments Total Length of Segments Bonus 3% 21304 \$8,964.18 0% 11615 \$0.00 -3% 4752 (\$1,999.39) Total 38199 \$6,964.79 EB Section 2 Plan Lane Width 12 feet Plan Overlay Thickness 2 inches Plan Overlay Density 1.98 (tons/cy) Overlay Mix Type Asphalt Contract Unit Price (\$/ton) \$ 95.63 Adjustments Total Length of Segments Bonus 3% 64931 \$27,321.09 0% 20868 \$0.00 -3% 3696 (\$1,555.08) Total 89495 \$25,766.00 WB Section 1 Plan Lane Width 12 feet Plan Overlay Thickness 2 inches Plan Overlay Density 1.98 (tons/cy) Overlay Mix Type Asphalt Contract Unit Price (\$/ton) \$ 95.63 Adjustments Total Length of Segments Bonus 3% 27629 \$11,625.59 0% 8448 \$0.00 -3% 2112 (\$888.62) Total 38189 \$10,736.97 WB Section 2 Plan Lane Width 12 feet Plan Overlay Thickness 2 inches Plan Overlay Density 1.98 (tons/cy) Overlay Mix Type Asphalt Contract Unit Price (\$/ton) \$ 95.63 Adjustments Total Length of Segments Bonus 3% 56327 \$23,700.97 0% 26795 \$0.00 -3% 4224 (\$1,777.24) Total 89512 \$21,923.73*			
						16	Feb 20, 2026	stronk1	(\$65,394.49)	This should've been paid as a contract adjustment.			
					OTHR - Total							\$0.00	
					Other Item Adjustment - Total							(\$145,250.56)	
					0050 - Total							(\$145,250.56)	
					0080	CONSTRUCTION SIGNS	Overrun	Overrun	14	Mar 17, 2025	SYSTEM	(\$3,560.40)	
15	May 2, 2025	SYSTEM	\$2,887.02	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.74000 - 7.74000, 'is applied (if non-zero).									
16	Feb 20, 2026	SYSTEM	\$673.38	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.74000 - 7.74000, 'is applied (if non-zero).									
Overrun - Total									\$0.00				
Overrun - Total									\$0.00				
0080 - Total							\$0.00						
0110	COLD APPLIED TAPE PAVMT MRKG, 24 IN	Material		6	Nov 4, 2024	SYSTEM	(\$1,326.72)						



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 231020-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J1P3235	0110	WHIT	Material	- Total				(\$1,326.72)									
			Material - Total							(\$1,326.72)							
			MaterialCredit		7	Nov 18, 2024	SYSTEM	\$1,326.72									
			- Total								\$1,326.72						
			MaterialCredit - Total							\$1,326.72							
	0110 - Total								\$0.00								
	0120	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	12	Feb 3, 2025	veerj1	\$763.24	The following is the calculation for the retro-reflectivity bonus for line 120 (4" Yellow HB Waterborne PMP) 167112 LF x 66.6% x \$0.22 x 5% = \$1224.26 - This is the amount to be paid at a 5% bonus. 167112 LF x 6.27% x \$0.22 x 20% = -\$461.02 - This is the amount to be paid at a 20% deduction. \$1224.26 - \$ 461.02 = \$763.24								
								REFL - Total								\$763.24	
								Other Item Adjustment - Total							\$763.24		
			Overrun	Overrun	12	Feb 3, 2025	SYSTEM	(\$297.66)									
								15	May 2, 2025	SYSTEM	\$297.66	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.22000 - 0.22000,' is applied (if non-zero).					
			Overrun - Total								\$0.00						
			Overrun - Total							\$0.00							
	0120 - Total								\$763.24								
	0130	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	12	Feb 3, 2025	veerj1	\$1,747.34	The following is the calculation for the retro-reflectivity bonus for line 130 (6" White HB Waterborne PMP): 268903 LF x 73.28% x \$0.30 x 5% = \$2955.79. This is the amount to be paid at a 5% bonus. 268903 LF x 7.49% x \$0.30 x 20% = -\$1208.45. This is the amount to be paid at a 20% deduction. \$2955.79 - \$1208.45 = \$1747.34								
REFL - Total												\$1,747.34					
Other Item Adjustment - Total												\$1,747.34					
Overrun			Overrun	12	Feb 3, 2025	SYSTEM	(\$1,664.40)										
							15	May 2, 2025	SYSTEM	\$1,664.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.30000 - 0.30000,' is applied (if non-zero).						
Overrun - Total								\$0.00									
Overrun - Total							\$0.00										
0130 - Total								\$1,747.34									
0140	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	12	Feb 3, 2025	veerj1	\$15.04	The following is the calculation for the bonus to be paid for line 140 (6" Yellow HB Waterborne PMP). 328 LF x 66.6% x \$2.21 x 5% = \$24.03 328 LF x 6.27% x \$2.21 x 20% = -\$9.09 \$24.03 - \$9.09 = \$15.04									
							REFL - Total								\$15.04		
							Other Item Adjustment - Total							\$15.04			
0140 - Total								\$15.04									
0160	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	3	Sep 16, 2024	SYSTEM	(\$686.58)										
				9	Dec 16, 2024	SYSTEM	(\$922.63)										
				15	May 2, 2025	SYSTEM	\$684.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.32000 - 3.32000,' is applied (if non-zero).									



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 231020-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1P3235	0160	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun		16	Feb 20, 2026	SYSTEM	\$924.95	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.32000 - 3.32000, 'is applied (if non-zero).	
					Overrun - Total		(\$0.01)			
					Overrun - Total		(\$0.01)			
	0160 - Total						(\$0.01)			
	0190	MGS GUARDRAIL	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$10,479.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					6	Nov 4, 2024	SYSTEM	(\$2,485.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total		(\$12,964.60)			
			Construction Stockpile - Total						(\$12,964.60)	
			Construction Stockpile STMI		1	Apr 3, 2024	SYSTEM	\$12,964.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total		\$12,964.60			
			Construction Stockpile STMI - Total						\$12,964.60	
			Material		5	Oct 16, 2024	SYSTEM	(\$19,579.14)		
					6	Nov 4, 2024	SYSTEM	(\$24,221.89)		
					- Total		(\$43,801.03)			
			Material - Total						(\$43,801.03)	
MaterialCredit				6	Nov 4, 2024	SYSTEM	\$19,579.14			
	7	Nov 18, 2024		SYSTEM	\$24,221.89					
	- Total			\$43,801.03						
MaterialCredit - Total						\$43,801.03				
0190 - Total						\$0.00				
0200	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$27,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				6	Nov 4, 2024	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total		(\$35,150.00)				
		Construction Stockpile - Total						(\$35,150.00)		
		Construction Stockpile STMI		1	Apr 3, 2024	SYSTEM	\$35,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total		\$35,150.00				
		Construction Stockpile STMI - Total						\$35,150.00		
		Material		5	Oct 16, 2024	SYSTEM	(\$55,102.05)			
				- Total		(\$55,102.05)				
				Material - Total						(\$55,102.05)
		MaterialCredit		6	Nov 4, 2024	SYSTEM	\$55,102.05			
				- Total		\$55,102.05				
MaterialCredit - Total								\$55,102.05		
0200 - Total						\$0.00				
0210	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		5	Oct 16, 2024	SYSTEM	(\$27,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				6	Nov 4, 2024	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total		(\$35,150.00)				
		Construction Stockpile - Total						(\$35,150.00)		
		Construction Stockpile STMI		1	Apr 3, 2024	SYSTEM	\$35,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total		\$35,150.00				



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 231020-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1P3235	0210	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI - Total						\$35,150.00		
			Material		5	Oct 16, 2024	SYSTEM	(\$47,507.55)			
			- Total						(\$47,507.55)		
			Material - Total						(\$47,507.55)		
			MaterialCredit		6	Nov 4, 2024	SYSTEM	\$47,507.55			
			- Total						\$47,507.55		
			MaterialCredit - Total						\$47,507.55		
			0210 - Total						\$0.00		
			5001	MISC.	Material		4	Oct 1, 2024	SYSTEM	(\$184,741.75)	
					- Total						(\$184,741.75)
	Material - Total						(\$184,741.75)				
	MaterialCredit				5	Oct 16, 2024	SYSTEM	\$184,741.75			
	- Total						\$184,741.75				
	MaterialCredit - Total						\$184,741.75				
	Overrun	Overrun			5	Oct 16, 2024	SYSTEM	(\$61,832.10)			
					6	Nov 4, 2024	SYSTEM	(\$311,271.82)			
					9	Dec 16, 2024	SYSTEM	(\$3,591.10)			
					13	Feb 19, 2025	SYSTEM	\$36.24	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '40.72000 - 40.72000', is applied (if non-zero).		
					15	May 2, 2025	SYSTEM	\$376,658.78	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '40.72000 - 40.72000', is applied (if non-zero).		
	Overrun - Total						\$0.00				
	Overrun - Total						\$0.00				
	5001 - Total						\$0.00				
	J1P3235 - Total								(\$142,724.95)		
Overall - Total								(\$142,724.95)			



Contract Adjustments for Contract - 231020-A02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
16	J1P3235	Other Contract Adjustment	ABIR	\$65,391.49	100	April 28, 2026	hallej1	This is to correct the smoothness adjustment that was previously paid as a line item adjustment.
16 - Total				\$65,391.49				
Overall - Total				\$65,391.49				