



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 7, 2025

Pay Estimate Created Date: January 2, 2025

Progress Estimate Number 17	Contract ID 231020-B03 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start December 16, 2024 Pay Period End January 1, 2025	Original Contract Amount \$4,756,391.53 Net Change Order Amount (\$84,722.12) Current Contract Amount \$4,671,669.41
---------------------------------------	--	--	---

Approval Date		By User
January 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	stewaj1
January 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
January 6, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024	August 30, 2024	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 1, 2023	November 1, 2023	
Letting Date	October 20, 2023	October 20, 2023	
Notice to Proceed Date	December 4, 2023	December 4, 2023	
Open to Traffic Date			
Work Began Date	April 9, 2024	April 9, 2024	

Contract Total Pay For Estimate No. 17			
	This Estimate	Previous	To Date
231020-B03			
Total Posted Items Pay	\$286.00	\$4,671,383.41	\$4,671,669.41
Gross Item Adjustments	\$4,667.74	(\$21,421.38)	(\$16,753.64)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$4,953.74	\$4,649,962.03	\$4,654,915.77

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0011	0520	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.130	2,200	\$286.00
Project JNE0011 - Total							\$286.00
Overall - Total							\$286.00

Contract Adjustments This Estimate

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
6514	OTHR--Other Contract Adjustment	stewaj1				\$158,263.80
6512	OTHR--Other Contract Adjustment	stewaj1	Contract adjustment to take off pay for 4-24-24(864.2 tons) and 4-25-24(561.6 tons) due to segregation areas that SAPP is supposed to correct. Pay will be issued when area is corrected. This adjustment was made because the previous adjustment broke it into percentages for all the asphalt line numbers. This adjustment will allow me			(\$158,263.80)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 7, 2025

Pay Estimate Created Date: January 2, 2025

Progress Estimate Number 17	Contract ID 231020-B03 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start December 16, 2024 Pay Period End January 1, 2025	Original Contract Amount \$4,756,391.53 Net Change Order Amount (\$84,722.12) Current Contract Amount \$4,671,669.41
---------------------------------------	--	--	---

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
			to correct the percentages and put the adjustment 100 percent on line 0550.			

Overall - Total **\$0.00**
 These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3412	0010	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Other	Profilograph adjustment			\$4,667.74
Total								\$4,667.74



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on January 7, 2025

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3412	FAF 79-1(86)	Resurface	79	MARION	from 0.3 mile south of I-72 interchange to 0.5 mile north of Route T in Hannibal
J2S3416	FAS S202(52)	Resurface	F	RALLS	from Route 19 to North of Daniels Avenue near Vandalia
J2S3420	FAS S202(54)	Resurface	V	RALLS	from Business 61 in New London to Route T
JNE0011	FAS S203(18)	Seal coat and resurface	A	RALLS	from Route J to Business 61 in New London
JNE0012	FAS S203(19)	Resurface	T	RALLS	from 0.8 mile south of Route 79 in Hannibal to Route V

Totals by Job Numbers

Job Number	Item	This Estimate	Previous	To Date
J2P3412	Posted Item Pay	\$0.00	\$734,848.74	\$734,848.74
	Gross Item Adjustments	\$4,667.74	\$0.00	\$4,667.74
	Gross Item Pay	\$4,667.74	\$734,848.74	\$739,516.48
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$133,014.45	\$25,249.35	\$158,263.80
J2S3416	Posted Item Pay	\$0.00	\$1,921,996.21	\$1,921,996.21
	Gross Item Adjustments	\$0.00	(\$13,598.50)	(\$13,598.50)
	Gross Item Pay	\$0.00	\$1,908,397.71	\$1,908,397.71
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$64,946.07)	\$64,946.07	\$0.00
J2S3420	Posted Item Pay	\$0.00	\$558,690.92	\$558,690.92
	Gross Item Adjustments	\$0.00	(\$3,797.10)	(\$3,797.10)
	Gross Item Pay	\$0.00	\$554,893.82	\$554,893.82
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$18,542.12)	\$18,542.12	\$0.00
JNE0011	Posted Item Pay	\$286.00	\$578,213.11	\$578,499.11
	Gross Item Adjustments	\$0.00	(\$204.61)	(\$204.61)
	Gross Item Pay	\$286.00	\$578,008.50	\$578,294.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$18,724.60)	\$18,724.60	\$0.00
JNE0012	Posted Item Pay	\$0.00	\$877,634.43	\$877,634.43
	Gross Item Adjustments	\$0.00	(\$3,821.17)	(\$3,821.17)
	Gross Item Pay	\$0.00	\$873,813.26	\$873,813.26
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$30,801.66)	(\$127,462.14)	(\$158,263.80)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 7, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
231020-B03	J2P3412	0001	0010	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	3,423.00	-131.09	3,291.91	TONS	3,291.91	\$132.00	\$434,532.12		
		0001	0020	4071007	TACK COAT - NON-TRACKING	3,086.00	-1,178.00	1,908.00	GAL	1,908.00	\$3.80	\$7,250.40		
		0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$2,500.00	\$7,500.00		
		0001	0040	6161005	CONSTRUCTION SIGNS	1,245.00	0.00	1,245.00	SQFT	1,245.00	\$7.16	\$8,914.20		
		0001	0050	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$14.00	\$2,800.00		
		0001	0060	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	28.00	\$60.00	\$1,680.00		
		0001	0070	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$555.00	\$555.00		
		0001	0080	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,200.00	\$4,400.00		
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$119,520.00	\$119,520.00		
		0001	0100	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	700.00	0.00	700.00	LF	700.00	\$6.61	\$4,627.00		
		0001	0110	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	60.00	0.00	60.00	LF	60.00	\$22.05	\$1,323.00		
		0001	0120	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	32.00	0.00	32.00	EA	32.00	\$308.30	\$9,865.60		
		0001	0130	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	5.00	\$275.30	\$1,376.50		
		0001	0140	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	1.00	\$551.00	\$551.00		
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,601.00	0.00	2,601.00	LF	2,601.00	\$1.10	\$2,861.10		
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	11,438.00	0.00	11,438.00	LF	11,438.00	\$0.39	\$4,460.82		
		0001	0170	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	4.00	-4.00	0.00	EA	0.00	\$551.00	\$0.00		
		0001	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	30,658.00	0.00	30,658.00	SQYD	30,658.00	\$4.00	\$122,632.00		
Project J2P3412 - Total Value Posted to Date as of Report Generated Date												\$734,848.74		
J2S3416	J2S3416	0001	0190	3105002	GRAVEL (A) OR CRUSHED STONE (B)	282.00	-21.40	260.60	TONS	260.60	\$152.20	\$39,663.32		
		0001	0200	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	14,847.20	-46.10	14,801.10	TONS	14,801.10	\$112.00	\$1,657,723.20		
		0001	0210	4071005	TACK COAT	16,650.00	-5,501.00	11,149.00	GAL	11,149.00	\$3.55	\$39,578.95		
		0001	0220	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00		
		0001	0230	6161005	CONSTRUCTION SIGNS	1,701.00	0.00	1,701.00	SQFT	1,701.00	\$7.20	\$12,247.20		
		0001	0240	6161025	CHANNELIZER (TRIM LINE)	100.00	-80.00	20.00	EA	20.00	\$14.00	\$280.00		
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$112,750.00	\$112,750.00		
		0001	0260	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	176,964.00	-2,071.00	174,893.00	LF	174,893.00	\$0.12	\$20,987.16		
		0001	0270	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	103,781.00	-4,562.00	99,219.00	LF	99,219.00	\$0.12	\$11,906.28		
		0001	0280	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,043.00	0.00	2,043.00	SQYD	2,043.00	\$10.70	\$21,860.10		
Project J2S3416 - Total Value Posted to Date as of Report Generated Date												\$1,921,996.21		
J2S3420	J2S3420	0001	0290	3105002	GRAVEL (A) OR CRUSHED STONE (B)	80.00	26.10	106.10	TONS	106.10	\$127.55	\$13,533.06		
		0001	0300	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	4,069.90	63.00	4,132.90	TONS	4,132.90	\$104.00	\$429,821.60		
		0001	0310	4071005	TACK COAT	4,776.00	-2,084.00	2,692.00	GAL	2,692.00	\$3.55	\$9,556.60		
		0001	0320	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00		
		0001	0330	6161005	CONSTRUCTION SIGNS	814.00	0.00	814.00	SQFT	814.00	\$7.20	\$5,860.80		
		0001	0340	6161025	CHANNELIZER (TRIM LINE)	100.00	-70.00	30.00	EA	30.00	\$14.00	\$420.00		
		0001	0350	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00		
		0001	0360	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	140.00	4.00	144.00	LF	144.00	\$11.00	\$1,584.00		
		0001	0370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	41,490.00	-40.00	41,450.00	LF	41,450.00	\$0.14	\$5,803.00		
		0001	0380	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	41,090.00	-766.00	40,324.00	LF	40,324.00	\$0.14	\$5,645.36		
		0001	0390	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	6,301.00	0.00	6,301.00	SQYD	6,301.00	\$5.10	\$32,135.10		
		0001	0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	388.00	0.00	388.00	SQYD	388.00	\$24.05	\$9,331.40		
		Project J2S3420 - Total Value Posted to Date as of Report Generated Date												\$558,690.92



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 7, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
231020-B03	JNE0011	0001	0410	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	145.90	76.80	222.70	TONS	222.70	\$141.00	\$31,400.70		
		0001	0420	4071005	TACK COAT	270.00	-103.00	167.00	GAL	167.00	\$3.65	\$609.55		
		0001	0430	4091048	EMULSIFIED ASPHALT, SEAL COAT	51,190.00	1,641.00	52,831.00	GAL	52,831.00	\$3.52	\$185,965.12		
		0001	0440	4094012	SEAL COAT AGGREGATE, GRADE B2	182,809.00	0.00	182,809.00	SQYD	182,809.00	\$1.18	\$215,714.62		
		0001	0450	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00		
		0001	0460	6161005	CONSTRUCTION SIGNS	1,517.00	0.00	1,517.00	SQFT	1,517.00	\$7.50	\$11,377.50		
		0001	0470	6161025	CHANNELIZER (TRIM LINE)	125.00	0.00	125.00	EA	125.00	\$14.00	\$1,750.00		
		0001	0480	6161030	TYPE III MOVEABLE BARRICADE	16.00	0.00	16.00	EA	16.00	\$140.00	\$2,240.00		
		0001	0490	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$7,200.00	\$14,400.00		
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$56,000.00	\$56,000.00		
		0001	0510	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	165,518.00	437.00	165,955.00	LF	165,955.00	\$0.13	\$21,574.15		
		0001	0520	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	129,379.00	-4,060.00	125,319.00	LF	125,319.00	\$0.13	\$16,291.47		
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,696.00	0.00	2,696.00	SQYD	2,696.00	\$6.00	\$16,176.00		
Project JNE0011 - Total Value Posted to Date as of Report Generated Date												\$578,499.11		
JNE0012	0001	0540	3105002	GRAVEL (A) OR CRUSHED STONE (B)	310.00	-61.50	248.50	TONS	248.50	\$129.70	\$32,230.45			
		0550	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	6,953.40	-266.80	6,686.60	TONS	6,686.60	\$111.00	\$742,212.60			
		0560	4071005	TACK COAT	7,852.00	-2,289.00	5,563.00	GAL	5,563.00	\$3.55	\$19,748.65			
		0570	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00			
		0580	6161005	CONSTRUCTION SIGNS	1,083.00	0.00	1,083.00	SQFT	1,083.00	\$7.50	\$8,122.50			
		0590	6161025	CHANNELIZER (TRIM LINE)	100.00	-60.00	40.00	EA	40.00	\$14.00	\$560.00			
		0600	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$21,000.00	\$21,000.00			
		0610	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	75.00	8.00	83.00	LF	83.00	\$11.00	\$913.00			
		0620	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	3.00	15.00	LF	15.00	\$55.05	\$825.75			
		0630	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	76,458.00	-10,019.00	66,439.00	LF	66,439.00	\$0.13	\$8,637.07			
		0640	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	77,353.00	-2,851.00	74,502.00	LF	74,502.00	\$0.13	\$9,685.26			
		0650	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	33.00	0.00	33.00	LF	33.00	\$11.00	\$363.00			
		0660	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24.00	-8.00	16.00	LF	16.00	\$11.00	\$176.00			
		0670	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	899.00	0.00	899.00	SQYD	899.00	\$29.85	\$26,835.15			
		0040	0680	9039902	MISC.(RE-INSTALLING EXISTING SIGNS)	1.00	0.00	1.00	EA	1.00	\$1,325.00	\$1,325.00		
		Project JNE0012 - Total Value Posted to Date as of Report Generated Date												\$877,634.43
		231020-B03 Overall - Total Value Posted to Date as of Report Generated Date												\$4,671,669.40



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on January 7, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNE0011

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0520	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	12/19/24	12/20/24	2,200.00	LF		18		18.216		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2P3412	0010	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	OTHR	17	Jan 2, 2025	stewaj1	\$4,667.74	Profilograph adjustment		
							OTHR - Total	\$4,667.74			
							Other Item Adjustment - Total	\$4,667.74			
							0010 - Total	\$4,667.74			
	0030	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		3	May 16, 2024	SYSTEM	(\$7,500.00)			
					4	Jun 3, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					4	Jun 3, 2024	SYSTEM	(\$7,500.00)			
					5	Jun 17, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					5	Jun 17, 2024	SYSTEM	(\$7,500.00)			
					6	Jul 1, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	Jul 1, 2024	SYSTEM	(\$7,500.00)			
					7	Jul 16, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					7	Jul 16, 2024	SYSTEM	(\$7,500.00)			
					8	Aug 15, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					8	Aug 15, 2024	SYSTEM	(\$7,500.00)			
					9	Sep 3, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					9	Sep 3, 2024	SYSTEM	(\$7,500.00)			
					10	Sep 16, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					10	Sep 16, 2024	SYSTEM	(\$7,500.00)			
					11	Sep 30, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					11	Sep 30, 2024	SYSTEM	(\$7,500.00)			
					12	Oct 16, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					12	Oct 16, 2024	SYSTEM	(\$7,500.00)			
					13	Nov 4, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
			13	Nov 4, 2024	SYSTEM	(\$7,500.00)					
							- Total	(\$7,500.00)			
							Material - Total	(\$7,500.00)			
			MaterialCredit		4	Jun 3, 2024	SYSTEM	\$7,500.00			
							- Total	\$7,500.00			
							MaterialCredit - Total	\$7,500.00			
							0030 - Total	\$0.00			



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2P3412 - Total								\$4,667.74		
J2S3416	0190	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Jun 17, 2024	SYSTEM	\$39,663.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Jun 17, 2024	SYSTEM	(\$39,663.32)		
				- Total			\$0.00			
	Material - Total			\$0.00						
	0190 - Total								\$0.00	
	0200	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Material		4	Jun 3, 2024	SYSTEM	\$725,950.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	Jun 3, 2024	SYSTEM	(\$725,950.40)		
				- Total			\$0.00			
				Material - Total			\$0.00			
				Other Item Adjustment	ACAD	4	Jun 3, 2024	stewaj1	(\$5,955.05)	5-28/1264.1 5-29/1735.1 5-30/1877.5 5-31/1605
						5	Jun 17, 2024	stewaj1	(\$7,643.45)	6-3-24/1688 6-4-24/1356 6-5-24/1356 6-10-24/2090.3 6-11-24/1402.1
	ACAD - Total			(\$13,598.50)						
	Other Item Adjustment - Total			(\$13,598.50)						
	0200 - Total								(\$13,598.50)	
	0220	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		7	Jul 16, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				7	Jul 16, 2024	SYSTEM	(\$5,000.00)			
				8	Aug 15, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				8	Aug 15, 2024	SYSTEM	(\$5,000.00)			
				9	Sep 3, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				9	Sep 3, 2024	SYSTEM	(\$5,000.00)			
				10	Sep 16, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				10	Sep 16, 2024	SYSTEM	(\$5,000.00)			
				11	Sep 30, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				11	Sep 30, 2024	SYSTEM	(\$5,000.00)			
				12	Oct 16, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				12	Oct 16, 2024	SYSTEM	(\$5,000.00)			
				13	Nov 4, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				13	Nov 4, 2024	SYSTEM	(\$5,000.00)			
- Total			\$0.00							
Material - Total			\$0.00							
0220 - Total								\$0.00		
J2S3416 - Total								(\$13,598.50)		



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3420	0290	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	Jun 3, 2024	SYSTEM	\$13,533.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Jun 3, 2024	SYSTEM	(\$13,533.06)						
					5	Jun 17, 2024	SYSTEM	\$13,533.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Jun 17, 2024	SYSTEM	(\$13,533.06)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	4	Jun 3, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										4	Jun 3, 2024	SYSTEM	(\$3,329.06)	
										5	Jun 17, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										5	Jun 17, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										6	Jul 1, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										6	Jul 1, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										7	Jul 16, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										7	Jul 16, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										8	Aug 15, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										8	Aug 15, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										9	Sep 3, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										9	Sep 3, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										10	Sep 16, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										10	Sep 16, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
										11	Sep 30, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										11	Sep 30, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
										12	Oct 16, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										12	Oct 16, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
										13	Nov 4, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										13	Nov 4, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
										14	Nov 18, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Nov 18, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2S3420	0290	GRAVEL (A) OR CRUSHED STONE (B)	Overrun	Overrun	15	Dec 2, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					15	Dec 2, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				Overrun - Total				\$0.00					
				Overrun - Total				\$0.00					
	0290 - Total							\$0.00					
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment		ACAD	3	May 16, 2024	stewaj1	(\$1,182.06)	5-9-24 1286.6			
						4	Jun 3, 2024	stewaj1	(\$2,615.04)	5-16/242.6 5-17/1516 5-20/1087.7			
									ACAD - Total			(\$3,797.10)	
									Other Item Adjustment - Total			(\$3,797.10)	
						Overrun	Overrun	4	Jun 3, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
								4	Jun 3, 2024	SYSTEM	(\$6,552.00)		
								5	Jun 17, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
								5	Jun 17, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
								6	Jul 1, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
								6	Jul 1, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
								7	Jul 16, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
								7	Jul 16, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
								8	Aug 15, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
								8	Aug 15, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
								9	Sep 3, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
								9	Sep 3, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
								10	Sep 16, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
								10	Sep 16, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
	11	Sep 30, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).								
	11	Sep 30, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.								
12	Oct 16, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).									
12	Oct 16, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.									
13	Nov 4, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).									
13	Nov 4, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.									
14	Nov 18, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).									



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3420	0300	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Overrun	Overrun		2024			of '0.00000' is applied (if non-zero).					
					14	Nov 18, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					15	Dec 2, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					15	Dec 2, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		
					0300 - Total							(\$3,797.10)		
					0320	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material			10	Sep 16, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										10	Sep 16, 2024	SYSTEM	(\$5,000.00)	
										11	Sep 30, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
11	Sep 30, 2024	SYSTEM	(\$5,000.00)											
12	Oct 16, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
12	Oct 16, 2024	SYSTEM	(\$5,000.00)											
13	Nov 4, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
13	Nov 4, 2024	SYSTEM	(\$5,000.00)											
- Total												\$0.00		
Material - Total												\$0.00		
0320 - Total							\$0.00							
0360	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material			7	Jul 16, 2024	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Jul 16, 2024	SYSTEM	(\$1,584.00)						
					8	Aug 15, 2024	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Aug 15, 2024	SYSTEM	(\$1,584.00)						
					9	Sep 3, 2024	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					9	Sep 3, 2024	SYSTEM	(\$1,584.00)						
					10	Sep 16, 2024	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					10	Sep 16, 2024	SYSTEM	(\$1,584.00)						
					11	Sep 30, 2024	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					11	Sep 30, 2024	SYSTEM	(\$1,584.00)						
					12	Oct 16, 2024	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					12	Oct 16, 2024	SYSTEM	(\$1,584.00)						



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2S3420	0360	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		13	Nov 4, 2024	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					13	Nov 4, 2024	SYSTEM	(\$1,584.00)					
					14	Nov 18, 2024	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					14	Nov 18, 2024	SYSTEM	(\$1,584.00)					
				- Total							\$0.00		
				Material - Total							\$0.00		
				Overrun	Overrun		7	Jul 16, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
						7	Jul 16, 2024	SYSTEM	(\$44.00)				
						8	Aug 15, 2024	SYSTEM	(\$44.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						8	Aug 15, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
						9	Sep 3, 2024	SYSTEM	(\$44.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						9	Sep 3, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
						10	Sep 16, 2024	SYSTEM	(\$44.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						10	Sep 16, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
						11	Sep 30, 2024	SYSTEM	(\$44.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						11	Sep 30, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
						12	Oct 16, 2024	SYSTEM	(\$44.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						12	Oct 16, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
						13	Nov 4, 2024	SYSTEM	(\$44.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						13	Nov 4, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
						14	Nov 18, 2024	SYSTEM	(\$44.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						14	Nov 18, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
						15	Dec 2, 2024	SYSTEM	(\$44.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						15	Dec 2, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
				0360 - Total							\$0.00		
			J2S3420 - Total								(\$3,797.10)		
JNE0011	0410	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	4	Jun 3, 2024	stewaj1	(\$204.61)	5-20/222.7				
				ACAD - Total				(\$204.61)					
			Other Item Adjustment - Total					(\$204.61)					



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0011	0410	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Overrun	Overrun	4	Jun 3, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					4	Jun 3, 2024	SYSTEM	(\$10,828.80)	
					5	Jun 17, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					5	Jun 17, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Jul 1, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					6	Jul 1, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Jul 16, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					7	Jul 16, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Aug 15, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	Aug 15, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Sep 3, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	Sep 3, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					10	Sep 16, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Sep 16, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					11	Sep 30, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Sep 30, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					12	Oct 16, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Oct 16, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					13	Nov 4, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Nov 4, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
14	Nov 18, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
14	Nov 18, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
15	Dec 2, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
15	Dec 2, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
0410 - Total								(\$204.61)	
	0430	EMULSIFIED ASPHALT, SEAL COAT	Material		9	Sep 3, 2024	SYSTEM	\$144,151.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0011	0430	EMULSIFIED ASPHALT, SEAL COAT	Material		9	Sep 3, 2024	SYSTEM	(\$144,151.39)		
					10	Sep 16, 2024	SYSTEM	\$185,965.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	Sep 16, 2024	SYSTEM	(\$185,965.12)		
					11	Sep 30, 2024	SYSTEM	\$185,965.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					11	Sep 30, 2024	SYSTEM	(\$185,965.12)		
					12	Oct 16, 2024	SYSTEM	\$185,965.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					12	Oct 16, 2024	SYSTEM	(\$185,965.12)		
					13	Nov 4, 2024	SYSTEM	\$185,965.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					13	Nov 4, 2024	SYSTEM	(\$185,965.12)		
					14	Nov 18, 2024	SYSTEM	\$185,965.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					14	Nov 18, 2024	SYSTEM	(\$185,965.12)		
	- Total								\$0.00	
	Material - Total								\$0.00	
				Overrun	Overrun	10	Sep 16, 2024	SYSTEM	\$5,776.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						10	Sep 16, 2024	SYSTEM	(\$5,776.32)	
						11	Sep 30, 2024	SYSTEM	(\$5,776.32)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						11	Sep 30, 2024	SYSTEM	\$5,776.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						12	Oct 16, 2024	SYSTEM	(\$5,776.32)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						12	Oct 16, 2024	SYSTEM	\$5,776.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						13	Nov 4, 2024	SYSTEM	(\$5,776.32)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						13	Nov 4, 2024	SYSTEM	\$5,776.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						14	Nov 18, 2024	SYSTEM	(\$5,776.32)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						14	Nov 18, 2024	SYSTEM	\$5,776.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					15	Dec 2, 2024	SYSTEM	(\$5,776.32)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					15	Dec 2, 2024	SYSTEM	\$5,776.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
Overrun - Total								\$0.00		
Overrun - Total								\$0.00		
0430 - Total								\$0.00		
	0440	SEAL COAT AGGREGATE, GRADE B2	Material		9	Sep 3, 2024	SYSTEM	\$172,571.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JNE0011	0440	SEAL COAT AGGREGATE, GRADE B2	Material		9	Sep 3, 2024	SYSTEM	(\$172,571.70)						
					10	Sep 16, 2024	SYSTEM	\$215,714.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Sep 16, 2024	SYSTEM	(\$215,714.62)						
					11	Sep 30, 2024	SYSTEM	\$215,714.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Sep 30, 2024	SYSTEM	(\$215,714.62)						
					12	Oct 16, 2024	SYSTEM	\$215,714.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Oct 16, 2024	SYSTEM	(\$215,714.62)						
					13	Nov 4, 2024	SYSTEM	\$215,714.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Nov 4, 2024	SYSTEM	(\$215,714.62)						
					14	Nov 18, 2024	SYSTEM	\$215,714.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					14	Nov 18, 2024	SYSTEM	(\$215,714.62)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0440 - Total								\$0.00	
0450		TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		10	Sep 16, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					10	Sep 16, 2024	SYSTEM	(\$5,000.00)						
					11	Sep 30, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					11	Sep 30, 2024	SYSTEM	(\$5,000.00)						
					12	Oct 16, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					12	Oct 16, 2024	SYSTEM	(\$5,000.00)						
					13	Nov 4, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					13	Nov 4, 2024	SYSTEM	(\$5,000.00)						
- Total								\$0.00						
Material - Total								\$0.00						
0450 - Total								\$0.00						
0480		TYPE III MOVEABLE BARRICADE	Material		9	Sep 3, 2024	SYSTEM	\$2,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					9	Sep 3, 2024	SYSTEM	(\$2,240.00)						
					10	Sep 16, 2024	SYSTEM	\$2,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					10	Sep 16, 2024	SYSTEM	(\$2,240.00)						
					11	Sep 30, 2024	SYSTEM	\$2,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNE0011	0480	TYPE III MOVEABLE BARRICADE	Material						Estimate Exception 8 on the current Payment Estimate.			
					11	Sep 30, 2024	SYSTEM	(\$2,240.00)				
					12	Oct 16, 2024	SYSTEM	\$2,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					12	Oct 16, 2024	SYSTEM	(\$2,240.00)				
					13	Nov 4, 2024	SYSTEM	\$2,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					13	Nov 4, 2024	SYSTEM	(\$2,240.00)				
					- Total			\$0.00				
								\$0.00				
								\$0.00				
								\$0.00				
								\$0.00				
								\$0.00				
								\$0.00				
	0510	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		10	Sep 16, 2024	SYSTEM	\$21,574.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
10					Sep 16, 2024	SYSTEM	(\$21,574.15)					
11					Sep 30, 2024	SYSTEM	\$21,574.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
11					Sep 30, 2024	SYSTEM	(\$21,574.15)					
12					Oct 16, 2024	SYSTEM	\$21,574.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
12					Oct 16, 2024	SYSTEM	(\$21,574.15)					
13					Nov 4, 2024	SYSTEM	\$21,574.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
13					Nov 4, 2024	SYSTEM	(\$21,574.15)					
14					Nov 18, 2024	SYSTEM	\$21,574.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
14					Nov 18, 2024	SYSTEM	(\$21,574.15)					
								- Total			\$0.00	
											\$0.00	
			Overrun	Overrun	10	Sep 16, 2024	SYSTEM	\$56.81	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					10	Sep 16, 2024	SYSTEM	(\$56.81)				
					11	Sep 30, 2024	SYSTEM	(\$56.81)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					11	Sep 30, 2024	SYSTEM	\$56.81	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					12	Oct 16, 2024	SYSTEM	(\$56.81)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					12	Oct 16, 2024	SYSTEM	\$56.81	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
				13	Nov 4, 2024	SYSTEM	(\$56.81)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				13	Nov 4, 2024	SYSTEM	\$56.81	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				14	Nov 18, 2024	SYSTEM	(\$56.81)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				



Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0011	0510	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun	14	Nov 18, 2024	SYSTEM	\$56.81	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					15	Dec 2, 2024	SYSTEM	(\$56.81)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					15	Dec 2, 2024	SYSTEM	\$56.81	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
									Overrun - Total	\$0.00	
									Overrun - Total	\$0.00	
									0510 - Total	\$0.00	
	0520	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			10	Sep 16, 2024	SYSTEM	\$16,005.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
						10	Sep 16, 2024	SYSTEM	(\$16,005.47)		
						11	Sep 30, 2024	SYSTEM	\$16,005.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
						11	Sep 30, 2024	SYSTEM	(\$16,005.47)		
12						Oct 16, 2024	SYSTEM	\$16,005.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
12						Oct 16, 2024	SYSTEM	(\$16,005.47)			
13						Nov 4, 2024	SYSTEM	\$16,005.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
13						Nov 4, 2024	SYSTEM	(\$16,005.47)			
14						Nov 18, 2024	SYSTEM	\$16,005.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
14						Nov 18, 2024	SYSTEM	(\$16,005.47)			
								- Total	\$0.00		
								Material - Total	\$0.00		
								0520 - Total	\$0.00		
								JNE0011 - Total	(\$204.61)		
JNE0012	0540	GRAVEL (A) OR CRUSHED STONE (B)	Material			3	May 16, 2024	SYSTEM	\$32,230.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						3	May 16, 2024	SYSTEM	(\$32,230.45)		
						4	Jun 3, 2024	SYSTEM	\$32,230.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						4	Jun 3, 2024	SYSTEM	(\$32,230.45)		
						5	Jun 17, 2024	SYSTEM	\$32,230.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						5	Jun 17, 2024	SYSTEM	(\$32,230.45)		
								Material - Total	\$0.00		
								0540 - Total	\$0.00		
0550	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment		ACAD	3	May 16, 2024	stewaj1	(\$3,821.17)	5-1-24/1474.6 5-2-24/1185.3 5-7-24/1200.1 5-8-24/181.7 5-9-24/117.4		
									ACAD - Total	(\$3,821.17)	
									Other Item Adjustment - Total	(\$3,821.17)	
									0550 - Total	(\$3,821.17)	



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JNE0012	0570	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		10	Sep 16, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					10	Sep 16, 2024	SYSTEM	(\$5,000.00)						
					11	Sep 30, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					11	Sep 30, 2024	SYSTEM	(\$5,000.00)						
					12	Oct 16, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					12	Oct 16, 2024	SYSTEM	(\$5,000.00)						
					13	Nov 4, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					13	Nov 4, 2024	SYSTEM	(\$5,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0570 - Total								\$0.00	
					0610		PREF THERMO PAVMT MARKING, 6 IN WHITE	Overrun	Overrun	7	Jul 16, 2024	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										7	Jul 16, 2024	SYSTEM	(\$88.00)	
										8	Aug 15, 2024	SYSTEM	(\$88.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										8	Aug 15, 2024	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
9	Sep 3, 2024	SYSTEM	(\$88.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
9	Sep 3, 2024	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
10	Sep 16, 2024	SYSTEM	(\$88.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
10	Sep 16, 2024	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
11	Sep 30, 2024	SYSTEM	(\$88.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
11	Sep 30, 2024	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
12	Oct 16, 2024	SYSTEM	(\$88.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
12	Oct 16, 2024	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
13	Nov 4, 2024	SYSTEM	(\$88.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
13	Nov 4, 2024	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
14	Nov 18, 2024	SYSTEM	(\$88.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
14	Nov 18, 2024	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
15	Dec 2, 2024	SYSTEM	(\$88.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
15	Dec 2, 2024	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment										



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNE0012	0610	PREF THERMO PAVMT MARKING, 6 IN WHITE	Overrun	Overrun		2024			Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
	0610 - Total							\$0.00				
	0620	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material	Overrun	Overrun	7	Jul 16, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
						7	Jul 16, 2024	SYSTEM	(\$165.15)			
						8	Aug 15, 2024	SYSTEM	(\$165.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						8	Aug 15, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
						9	Sep 3, 2024	SYSTEM	(\$165.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						9	Sep 3, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
						10	Sep 16, 2024	SYSTEM	(\$165.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						10	Sep 16, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
						11	Sep 30, 2024	SYSTEM	(\$165.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						11	Sep 30, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
						12	Oct 16, 2024	SYSTEM	(\$165.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						12	Oct 16, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
						13	Nov 4, 2024	SYSTEM	(\$165.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						13	Nov 4, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
						14	Nov 18, 2024	SYSTEM	(\$165.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						14	Nov 18, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
						15	Dec 2, 2024	SYSTEM	(\$165.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						15	Dec 2, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
	Overrun - Total							\$0.00				
	Overrun - Total							\$0.00				
	0620 - Total							\$0.00				
0660	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material			7	Jul 16, 2024	SYSTEM	\$176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					7	Jul 16, 2024	SYSTEM	(\$176.00)				
					8	Aug 15, 2024	SYSTEM	\$176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					8	Aug 15, 2024	SYSTEM	(\$176.00)				
					9	Sep 3, 2024	SYSTEM	\$176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment			



Line Item Adjustments by Estimate

Jan 7, 2025

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0012	0660	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material						Estimate Exception 7 on the current Payment Estimate.		
					9	Sep 3, 2024	SYSTEM	(\$176.00)			
				- Total						\$0.00	
	Material - Total							\$0.00			
	0660 - Total							\$0.00			
	0680	MISC.	Material		6	Jul 1, 2024	SYSTEM	\$1,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					6	Jul 1, 2024	SYSTEM	(\$1,325.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
	0680 - Total							\$0.00			
JNE0012 - Total								(\$3,821.17)			
Overall - Total								(\$16,753.64)			



Contract Adjustments for Contract - 231020-B03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
2	JNE0012	Other Contract Adjustment	OTHR	(\$158,263.80)	100	May 2, 2024	stewaj1	Contract adjustment to take off pay for 4-24-24(864.2 tons) and 4-25-24(561.6 tons) due to segregation areas that SAPP is supposed to correct. Pay will be issued when area is corrected.
2 - Total					(\$158,263.80)			
10	J2P3412	Other Contract Adjustment	OTHR	\$25,249.35	15.95396458	Sep 16, 2024	stewaj1	SAPP had Miller chip seal the segregated areas on T from 4-24-24(864.2 tons) and 4-25-24(561.6 tons). Since the roadway was sealed payment of \$158,263.80 is being released.
	J2S3416	Other Contract Adjustment	OTHR	\$64,946.07	41.03659229	Sep 16, 2024	stewaj1	SAPP had Miller chip seal the segregated areas on T from 4-24-24(864.2 tons) and 4-25-24(561.6 tons). Since the roadway was sealed payment of \$158,263.80 is being released.
	J2S3420	Other Contract Adjustment	OTHR	\$18,542.12	11.71595939	Sep 16, 2024	stewaj1	SAPP had Miller chip seal the segregated areas on T from 4-24-24(864.2 tons) and 4-25-24(561.6 tons). Since the roadway was sealed payment of \$158,263.80 is being released.
	JNE0011	Other Contract Adjustment	OTHR	\$18,724.60	11.83125751	Sep 16, 2024	stewaj1	SAPP had Miller chip seal the segregated areas on T from 4-24-24(864.2 tons) and 4-25-24(561.6 tons). Since the roadway was sealed payment of \$158,263.80 is being released.
	JNE0012	Other Contract Adjustment	OTHR	\$30,801.66	19.46222623	Sep 16, 2024	stewaj1	SAPP had Miller chip seal the segregated areas on T from 4-24-24(864.2 tons) and 4-25-24(561.6 tons). Since the roadway was sealed payment of \$158,263.80 is being released.
10 - Total					\$158,263.80			
17	J2P3412	Other Contract Adjustment	OTHR	(\$25,249.35)	15.95396458	Jan 2, 2025	stewaj1	Contract adjustment to take off pay for 4-24-24(864.2 tons) and 4-25-24(561.6 tons) due to segregation areas that SAPP is supposed to correct. Pay will be issued when area is corrected. This adjustment was made because the previous adjustment broke it into percentages for all the asphalt line numbers. This adjustment will allow me to correct the percentages and put the adjustment 100 percent on line 0550.
		Other Contract Adjustment	OTHR	\$158,263.80	100	Jan 2, 2025	stewaj1	
	J2S3416	Other Contract Adjustment	OTHR	(\$64,946.07)	41.03659229	Jan 2, 2025	stewaj1	Contract adjustment to take off pay for 4-24-24(864.2 tons) and 4-25-24(561.6 tons) due to segregation areas that SAPP is supposed to correct. Pay will be issued when area is corrected. This adjustment was made because the previous adjustment broke it into percentages for all the asphalt line numbers. This adjustment will allow me to correct the percentages and put the adjustment 100 percent on line 0550.
	J2S3420	Other Contract Adjustment	OTHR	(\$18,542.12)	11.71595939	Jan 2, 2025	stewaj1	Contract adjustment to take off pay for 4-24-24(864.2 tons) and 4-25-24(561.6 tons) due to segregation areas that SAPP is supposed to correct. Pay will be issued when area is corrected. This adjustment was made because the previous adjustment broke it into percentages for all the asphalt line numbers. This adjustment will allow me to correct the percentages and put the adjustment 100 percent on line 0550.
	JNE0011	Other Contract Adjustment	OTHR	(\$18,724.60)	11.83125751	Jan 2, 2025	stewaj1	Contract adjustment to take off pay for 4-24-24(864.2 tons) and 4-25-24(561.6 tons) due to segregation areas that SAPP is supposed to correct. Pay will be issued when area is corrected. This adjustment was made because the previous adjustment broke it into percentages for all the asphalt line numbers. This adjustment will allow me to correct the percentages and put the adjustment 100 percent on line 0550.
	JNE0012	Other Contract Adjustment	OTHR	(\$30,801.66)	19.46222623	Jan 2, 2025	stewaj1	Contract adjustment to take off pay for 4-24-24(864.2 tons) and 4-25-24(561.6 tons) due to segregation areas that SAPP is supposed to correct. Pay will be issued when area is corrected. This adjustment was made because the previous adjustment broke it into percentages for all the asphalt line numbers. This adjustment will allow me to correct the percentages and put the adjustment 100 percent on line 0550.
17 - Total					\$0.00			
Overall - Total					\$0.00			