



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: September 3, 2024

Progress Estimate Number 9	Contract ID 231020-B03 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start August 16, 2024 Pay Period End September 1, 2024	Original Contract Amount \$4,756,391.53 Net Change Order Amount \$0.00 Current Contract Amount \$4,756,391.53
--------------------------------------	--	--	--

Approval Date		By User
September 3, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	stewaj1
September 4, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
September 4, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		94.12%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 1, 2023	November 1, 2023	
Letting Date	October 20, 2023	October 20, 2023	
Notice to Proceed Date	December 4, 2023	December 4, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
231020-B03			
Total Posted Items Pay	\$384,213.09	\$4,092,326.60	\$4,476,539.69
Gross Item Adjustments	\$0.00	(\$21,421.38)	(\$21,421.38)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$158,263.80)	(\$158,263.80)
Contract Total Payable This Estimate:	\$384,213.09	\$3,912,641.42	\$4,296,854.51

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0011	0430	4091048	EMULSIFIED ASPHALT, SEAL COAT	GAL	\$3.520	40,952.1	\$144,151.39
	0440	4094012	SEAL COAT AGGREGATE, GRADE B2	SQYD	\$1.180	146,247.2	\$172,571.70
	0460	6161005	CONSTRUCTION SIGNS	SQFT	\$7.500	1,000	\$7,500.00
	0470	6161025	CHANNELIZER (TRIM LINE)	EA	\$14.000	125	\$1,750.00
	0480	6161030	TYPE III MOVEABLE BARRICADE	EA	\$140.000	16	\$2,240.00
	0500	6181000	MOBILIZATION	LS	\$56,000.000	1	\$56,000.00
Project JNE0011 - Total							\$384,213.09
Overall - Total							\$384,213.09

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3412	0030	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-3	\$2,500.00	(\$7,500.00)
	0030	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	3	\$2,500.00	\$7,500.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: September 3, 2024

Progress Estimate Number 9	Contract ID 231020-B03 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start August 16, 2024 Pay Period End September 1, 2024	Original Contract Amount \$4,756,391.53 Net Change Order Amount \$0.00 Current Contract Amount \$4,756,391.53
--------------------------------------	--	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3416	0220	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-2	\$2,500.00	(\$5,000.00)
	0220	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stawaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	2	\$2,500.00	\$5,000.00
J2S3420	0290	GRAVEL (A) OR CRUSHED STONE (B)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-26.1	\$127.55	(\$3,329.06)
	0290	GRAVEL (A) OR CRUSHED STONE (B)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stawaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	26.1	\$127.55	\$3,329.06
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-63	\$104.00	(\$6,552.00)
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stawaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	63	\$104.00	\$6,552.00
	0360	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-4	\$11.00	(\$44.00)
	0360	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material			-144	\$11.00	(\$1,584.00)
	0360	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stawaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	144	\$11.00	\$1,584.00
	0360	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stawaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	4	\$11.00	\$44.00
JNE0011	0410	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-76.8	\$141.00	(\$10,828.80)
	0410	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stawaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	76.8	\$141.00	\$10,828.80
	0430	EMULSIFIED ASPHALT, SEAL COAT	Material			-40,952.1	\$3.52	(\$144,151.39)
	0430	EMULSIFIED ASPHALT, SEAL COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stawaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	40,952.1	\$3.52	\$144,151.39
	0440	SEAL COAT AGGREGATE, GRADE B2	Material			-146,247.2	\$1.18	(\$172,571.70)
	0440	SEAL COAT AGGREGATE,	Material		This adjustment offsets the original system-	146,247.2	\$1.18	\$172,571.70



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: September 3, 2024

Progress Estimate Number 9		Contract ID 231020-B03 Prime Contractor Emery Sapp & Sons, Inc.		Pay Period Start August 16, 2024 Pay Period End September 1, 2024		Original Contract Amount \$4,756,391.53 Net Change Order Amount \$0.00 Current Contract Amount \$4,756,391.53		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0011		GRADE B2			generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	0480	TYPE III MOVEABLE BARRICADE	Material			-16	\$140.00	(\$2,240.00)
	0480	TYPE III MOVEABLE BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	16	\$140.00	\$2,240.00
JNE0012	0610	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-8	\$11.00	(\$88.00)
	0610	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	8	\$11.00	\$88.00
	0620	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-3	\$55.05	(\$165.15)
	0620	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	3	\$55.05	\$165.15
	0660	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-16	\$11.00	(\$176.00)
	0660	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	16	\$11.00	\$176.00
Total								\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 5, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3412	FAF 79-1(86)	Resurface	79	MARION	from 0.3 mile south of I-72 interchange to 0.5 mile north of Route T in Hannibal
J2S3416	FAS S202(52)	Resurface	F	RALLS	from Route 19 to North of Daniels Avenue near Vandalia
J2S3420	FAS S202(54)	Resurface	V	RALLS	from Business 61 in New London to Route T
JNE0011	FAS S203(18)	Seal coat and resurface	A	RALLS	from Route J to Business 61 in New London
JNE0012	FAS S203(19)	Resurface	T	RALLS	from 0.8 mile south of Route 79 in Hannibal to Route V

Totals by Job Numbers				
Job Number	Item	This Estimate	Previous	To Date
J2P3412	Posted Item Pay	\$0.00	\$731,662.54	\$731,662.54
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$731,662.54	\$731,662.54
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3416	Posted Item Pay	\$0.00	\$1,909,469.01	\$1,909,469.01
	Gross Item Adjustments	\$0.00	(\$13,598.50)	(\$13,598.50)
	Gross Item Pay	\$0.00	\$1,895,870.51	\$1,895,870.51
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3420	Posted Item Pay	\$0.00	\$536,381.76	\$536,381.76
	Gross Item Adjustments	\$0.00	(\$3,797.10)	(\$3,797.10)
	Gross Item Pay	\$0.00	\$532,584.66	\$532,584.66
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JNE0011	Posted Item Pay	\$384,213.09	\$62,586.25	\$446,799.34
	Gross Item Adjustments	\$0.00	(\$204.61)	(\$204.61)
	Gross Item Pay	\$384,213.09	\$62,381.64	\$446,594.73
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JNE0012	Posted Item Pay	\$0.00	\$852,227.04	\$852,227.04
	Gross Item Adjustments	\$0.00	(\$3,821.17)	(\$3,821.17)
	Gross Item Pay	\$0.00	\$848,405.87	\$848,405.87
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	(\$158,263.80)	(\$158,263.80)



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 5, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNE0011, Item 4091048, Project Item Line Number 0430, Material Set 409104896, Material 1015EA...CRS2P - Emulsified Asphalt CRS-2P, Acceptance Action Generic AspEmulsion is insufficient.	Material report needs to be entered.	stewaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0011, Item 4094012, Project Item Line Number 0440, Material Set 409401296, Material 1003GB2 - Aggregate for Seal Coat Grade B2, Acceptance Action Generic 1003GB2 is insufficient.	Material report needs to be entered.	stewaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3412, Item 6123000A, Project Item Line Number 0030, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material report needs to be entered.	stewaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3416, Item 6123000A, Project Item Line Number 0220, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material report needs to be entered.	stewaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0011, Item 6161030, Project Item Line Number 0480, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material report needs to be entered.	stewaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3420, Item 6200009, Project Item Line Number 0360, Material Set 620000996, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Material report needs to be entered.	stewaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0012, Item 6206125A, Project Item Line Number 0660, Material Set 6206125A96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Material report needs to be entered.	stewaj1	Overridden
Estimate Exception Type: Item Overrun: Contract 231020-B03, Contract Project J2S3420, Project Item Line Number 0290, Contract Line Item Number 0290, Item 3105002, Minor Item.	Final quantity will be adjusted with a change order to reflect work completed by contractor.	stewaj1	Overridden
Estimate Exception Type: Item Overrun: Contract 231020-B03, Contract Project J2S3420, Project Item Line Number 0300, Contract Line Item Number 0300, Item 4020521, Minor Item.	Final quantity will be adjusted with a change order to reflect work completed by contractor.	stewaj1	Overridden
Estimate Exception Type: Item Overrun: Contract 231020-B03, Contract Project J2S3420, Project Item Line Number 0360, Contract Line Item Number 0360, Item 6200009, Minor Item.	Final quantity will be adjusted with a change order to reflect work completed by contractor.	stewaj1	Overridden
Estimate Exception Type: Item Overrun: Contract 231020-B03, Contract Project JNE0011, Project Item Line Number 0410, Contract Line Item Number 0410, Item 4020521, Minor Item.	Final quantity will be adjusted with a change order to reflect work completed by contractor.	stewaj1	Overridden
Estimate Exception Type: Item Overrun: Contract 231020-B03, Contract Project JNE0012, Project Item Line Number 0610, Contract Line Item Number 0610, Item 6200009, Minor Item.	Final quantity will be adjusted with a change order to reflect work completed by contractor.	stewaj1	Overridden
Estimate Exception Type: Item Overrun: Contract 231020-B03, Contract Project JNE0012, Project Item Line Number 0620, Contract Line Item Number 0620, Item 6200015, Minor Item.	Final quantity will be adjusted with a change order to reflect work completed by contractor.	stewaj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
231020-B03	J2P3412	0001	0010	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	3,423.00	0.00	3,423.00	TONS	3,291.91	\$132.00	\$434,532.12
		0001	0020	4071007	TACK COAT - NON-TRACKING	3,086.00	0.00	3,086.00	GAL	1,908.00	\$3.80	\$7,250.40
		0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$2,500.00	\$7,500.00
		0001	0040	6161005	CONSTRUCTION SIGNS	1,245.00	0.00	1,245.00	SQFT	800.00	\$7.16	\$5,728.00
		0001	0050	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$14.00	\$2,800.00
		0001	0060	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	28.00	\$60.00	\$1,680.00
		0001	0070	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$555.00	\$555.00
		0001	0080	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,200.00	\$4,400.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$119,520.00	\$119,520.00
		0001	0100	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	700.00	0.00	700.00	LF	700.00	\$6.61	\$4,627.00
		0001	0110	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	60.00	0.00	60.00	LF	60.00	\$22.05	\$1,323.00
		0001	0120	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	32.00	0.00	32.00	EA	32.00	\$308.30	\$9,865.60
		0001	0130	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	5.00	\$275.30	\$1,376.50
		0001	0140	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	1.00	\$551.00	\$551.00
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,601.00	0.00	2,601.00	LF	2,601.00	\$1.10	\$2,861.10
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	11,438.00	0.00	11,438.00	LF	11,438.00	\$0.39	\$4,460.82
		0001	0170	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	4.00	0.00	4.00	EA	0.00	\$551.00	\$0.00
		0001	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	30,658.00	0.00	30,658.00	SQYD	30,658.00	\$4.00	\$122,632.00
Project J2P3412 - Total Value Posted to Date as of Report Generated Date												\$731,662.54
J2S3416	0001	0190	3105002	GRAVEL (A) OR CRUSHED STONE (B)	282.00	0.00	282.00	TONS	260.60	\$152.20	\$39,663.32	
		0200	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	14,847.20	0.00	14,847.20	TONS	14,801.10	\$112.00	\$1,657,723.20	
		0210	4071005	TACK COAT	16,650.00	0.00	16,650.00	GAL	11,149.00	\$3.55	\$39,578.95	
		0220	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00	
		0230	6161005	CONSTRUCTION SIGNS	1,701.00	0.00	1,701.00	SQFT	0.00	\$7.20	\$0.00	
		0240	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$14.00	\$0.00	
		0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$112,750.00	\$112,750.00	
		0260	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	176,964.00	0.00	176,964.00	LF	174,893.00	\$0.12	\$20,987.16	
		0270	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	103,781.00	0.00	103,781.00	LF	99,219.00	\$0.12	\$11,906.28	
		0280	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,043.00	0.00	2,043.00	SQYD	2,043.00	\$10.70	\$21,860.10	
Project J2S3416 - Total Value Posted to Date as of Report Generated Date												\$1,909,469.01
J2S3420	0001	0290	3105002	GRAVEL (A) OR CRUSHED STONE (B)	80.00	0.00	80.00	TONS	106.10	\$127.55	\$13,533.06	
		0300	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	4,069.90	0.00	4,069.90	TONS	4,132.90	\$104.00	\$429,821.60	
		0310	4071005	TACK COAT	4,776.00	0.00	4,776.00	GAL	2,692.00	\$3.55	\$9,556.60	
		0320	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00	
		0330	6161005	CONSTRUCTION SIGNS	814.00	0.00	814.00	SQFT	0.00	\$7.20	\$0.00	
		0340	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	30.00	\$14.00	\$420.00	
		0350	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00	
		0360	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	140.00	0.00	140.00	LF	144.00	\$11.00	\$1,584.00	
		0370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	41,490.00	0.00	41,490.00	LF	0.00	\$0.14	\$0.00	
		0380	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	41,090.00	0.00	41,090.00	LF	0.00	\$0.14	\$0.00	
		0390	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	6,301.00	0.00	6,301.00	SQYD	6,301.00	\$5.10	\$32,135.10	
		0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	388.00	0.00	388.00	SQYD	388.00	\$24.05	\$9,331.40	
Project J2S3420 - Total Value Posted to Date as of Report Generated Date												\$536,381.76



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
231020-B03	JNE0011	0001	0410	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	145.90	0.00	145.90	TONS	222.70	\$141.00	\$31,400.70		
		0001	0420	4071005	TACK COAT	270.00	0.00	270.00	GAL	167.00	\$3.65	\$609.55		
		0001	0430	4091048	EMULSIFIED ASPHALT, SEAL COAT	51,190.00	0.00	51,190.00	GAL	40,952.10	\$3.52	\$144,151.39		
		0001	0440	4094012	SEAL COAT AGGREGATE, GRADE B2	182,809.00	0.00	182,809.00	SQYD	146,247.20	\$1.18	\$172,571.70		
		0001	0450	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00		
		0001	0460	6161005	CONSTRUCTION SIGNS	1,517.00	0.00	1,517.00	SQFT	1,000.00	\$7.50	\$7,500.00		
		0001	0470	6161025	CHANNELIZER (TRIM LINE)	125.00	0.00	125.00	EA	125.00	\$14.00	\$1,750.00		
		0001	0480	6161030	TYPE III MOVEABLE BARRICADE	16.00	0.00	16.00	EA	16.00	\$140.00	\$2,240.00		
		0001	0490	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$7,200.00	\$14,400.00		
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$56,000.00	\$56,000.00		
		0001	0510	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	165,518.00	0.00	165,518.00	LF	0.00	\$0.13	\$0.00		
		0001	0520	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	129,379.00	0.00	129,379.00	LF	0.00	\$0.13	\$0.00		
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,696.00	0.00	2,696.00	SQYD	2,696.00	\$6.00	\$16,176.00		
		Project JNE0011 - Total Value Posted to Date as of Report Generated Date												\$446,799.34
JNE0012	0001	0540	3105002		GRAVEL (A) OR CRUSHED STONE (B)	310.00	0.00	310.00	TONS	248.50	\$129.70	\$32,230.45		
		0550	4020521		BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	6,953.40	0.00	6,953.40	TONS	6,686.60	\$111.00	\$742,212.60		
		0560	4071005		TACK COAT	7,852.00	0.00	7,852.00	GAL	5,563.00	\$3.55	\$19,748.65		
		0570	6123000A		TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00		
		0580	6161005		CONSTRUCTION SIGNS	1,083.00	0.00	1,083.00	SQFT	800.00	\$7.50	\$6,000.00		
		0590	6161025		CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	40.00	\$14.00	\$560.00		
		0600	6181000		MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$21,000.00	\$21,000.00		
		0610	6200009		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	75.00	0.00	75.00	LF	83.00	\$11.00	\$913.00		
		0620	6200015		PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	12.00	LF	15.00	\$55.05	\$825.75		
		0630	6206000C		4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	76,458.00	0.00	76,458.00	LF	0.00	\$0.13	\$0.00		
		0640	6206001C		4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	77,353.00	0.00	77,353.00	LF	288.00	\$0.13	\$37.44		
		0650	6206124A		24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	33.00	0.00	33.00	LF	33.00	\$11.00	\$363.00		
		0660	6206125A		24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24.00	0.00	24.00	LF	16.00	\$11.00	\$176.00		
		0670	6224010		MODIFIED COLDMILLING (DEPTH TRANSITIONS)	899.00	0.00	899.00	SQYD	899.00	\$29.85	\$26,835.15		
		0680	9039902		MISC.(RE-INSTALLING EXISTING SIGNS)	1.00	0.00	1.00	EA	1.00	\$1,325.00	\$1,325.00		
		Project JNE0012 - Total Value Posted to Date as of Report Generated Date												\$852,227.04
		231020-B03 Overall - Total Value Posted to Date as of Report Generated Date												\$4,476,539.68



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNE0011

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0430	4091048	EMULSIFIED ASPHALT, SEAL COAT	8/19/24	9/3/24	20,476.10	GAL		0.000		6.070WBL 8.130EBL		
			8/20/24	9/3/24	20,476.00	GAL		6.070WBL 8.130EBL		6.070WBL 8.130EBL		
0440	4094012	SEAL COAT AGGREGATE, GRADE B2	8/19/24	9/3/24	73,123.60	SQYD		0.000		6.070WBL 8.130EBL		
			8/20/24	9/3/24	73,123.60	SQYD		EBL 8.130 WBL 6.070		13.658EBL 13.394 WBL		
0460	6161005	CONSTRUCTION SIGNS	8/19/24	9/3/24	1,000.00	SQFT		0.000		15.684		
0470	6161025	CHANNELIZER (TRIM LINE)	8/19/24	9/3/24	125.00	EA		15.684		15.684		Channelizers were used to close route A intersection in order to complete work at the intersection.
0480	6161030	TYPE III MOVEABLE BARRICADE	8/19/24	9/3/24	16.00	EA		15.684		15.684		
0500	6181000	MOBILIZATION	8/19/24	9/3/24	1.00	LS		0.000		15.684		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J2P3412	0030	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		3	May 16, 2024	SYSTEM	(\$7,500.00)							
					4	Jun 3, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					4	Jun 3, 2024	SYSTEM	(\$7,500.00)							
					5	Jun 17, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					5	Jun 17, 2024	SYSTEM	(\$7,500.00)							
					6	Jul 1, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					6	Jul 1, 2024	SYSTEM	(\$7,500.00)							
					7	Jul 16, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					7	Jul 16, 2024	SYSTEM	(\$7,500.00)							
					8	Aug 15, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					8	Aug 15, 2024	SYSTEM	(\$7,500.00)							
					9	Sep 3, 2024	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
					9	Sep 3, 2024	SYSTEM	(\$7,500.00)							
					- Total								(\$7,500.00)		
	Material - Total								(\$7,500.00)						
				MaterialCredit		4	Jun 3, 2024	SYSTEM	\$7,500.00						
	- Total								\$7,500.00						
	MaterialCredit - Total								\$7,500.00						
	0030 - Total								\$0.00						
	J2P3412 - Total								\$0.00						
J2S3416	0190	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Jun 17, 2024	SYSTEM	\$39,663.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					5	Jun 17, 2024	SYSTEM	(\$39,663.32)							
	- Total								\$0.00						
	Material - Total								\$0.00						
	0190 - Total								\$0.00						
	0200	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Material			4	Jun 3, 2024	SYSTEM	\$725,950.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
						4	Jun 3, 2024	SYSTEM	(\$725,950.40)						
						- Total								\$0.00	
						Material - Total								\$0.00	
								Other Item Adjustment	ACAD	4	Jun 3, 2024	stewaj1	(\$5,955.05)	5-28/1264.1 5-29/1735.1 5-30/1877.5 5-31/1605	
				5	Jun 17, 2024	stewaj1	(\$7,643.45)	6-3-24/1688 6-4-24/1356 6-5-24/1356 6-10-24/2090.3 6-11-24/1402.1							
ACAD - Total								(\$13,598.50)							
Other Item Adjustment - Total								(\$13,598.50)							
0200 - Total								(\$13,598.50)							



Line Item Adjustments by Estimate

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3416	0220	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		7	Jul 16, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Jul 16, 2024	SYSTEM	(\$5,000.00)						
					8	Aug 15, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Aug 15, 2024	SYSTEM	(\$5,000.00)						
					9	Sep 3, 2024	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					9	Sep 3, 2024	SYSTEM	(\$5,000.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0220 - Total							\$0.00		
				J2S3416 - Total								(\$13,598.50)		
J2S3420	0290	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	Jun 3, 2024	SYSTEM	\$13,533.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Jun 3, 2024	SYSTEM	(\$13,533.06)						
					5	Jun 17, 2024	SYSTEM	\$13,533.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Jun 17, 2024	SYSTEM	(\$13,533.06)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					Overrun	Overrun	4	Jun 3, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
							4	Jun 3, 2024	SYSTEM	(\$3,329.06)				
							5	Jun 17, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							5	Jun 17, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
							6	Jul 1, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							6	Jul 1, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
							7	Jul 16, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							7	Jul 16, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
							8	Aug 15, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							8	Aug 15, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
							9	Sep 3, 2024	SYSTEM	(\$3,329.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							9	Sep 3, 2024	SYSTEM	\$3,329.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
							Overrun - Total							\$0.00
							Overrun - Total							\$0.00
	0290 - Total							\$0.00						



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J2S3420	0300	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	3	May 16, 2024	stewaj1	(\$1,182.06)	5-9-24 1286.6							
					4	Jun 3, 2024	stewaj1	(\$2,615.04)	5-16/242.6 5-17/1516 5-20/1087.7							
					ACAD - Total							(\$3,797.10)				
					Other Item Adjustment - Total							(\$3,797.10)				
					Overrun	Overrun	4	Jun 3, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
							4	Jun 3, 2024	SYSTEM	(\$6,552.00)						
							5	Jun 17, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
							5	Jun 17, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
							6	Jul 1, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
							6	Jul 1, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
							7	Jul 16, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
							7	Jul 16, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
							8	Aug 15, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
							8	Aug 15, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
							9	Sep 3, 2024	SYSTEM	(\$6,552.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
							9	Sep 3, 2024	SYSTEM	\$6,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					Overrun - Total							\$0.00				
					Overrun - Total							\$0.00				
					0300 - Total							(\$3,797.10)				
					0360	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material			7	Jul 16, 2024	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
												7	Jul 16, 2024	SYSTEM	(\$1,584.00)	
												8	Aug 15, 2024	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
												8	Aug 15, 2024	SYSTEM	(\$1,584.00)	
		9	Sep 3, 2024	SYSTEM						\$1,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		9	Sep 3, 2024	SYSTEM						(\$1,584.00)						
- Total										\$0.00						
Material - Total										\$0.00						
Overrun	Overrun	7	Jul 16, 2024	SYSTEM						\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
		7	Jul 16, 2024	SYSTEM						(\$44.00)						
		8	Aug 15, 2024	SYSTEM						(\$44.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
		8	Aug 15, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment										



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2S3420	0360	PREF THERMO PAVMT MARKING, 6 IN WHITE	Overrun	Overrun					Estimate Exception 7 on the current Payment Estimate.		
					9	Sep 3, 2024	SYSTEM	(\$44.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					9	Sep 3, 2024	SYSTEM	\$44.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
					0360 - Total			\$0.00			
J2S3420 - Total								(\$3,797.10)			
JNE0011	0410	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	4	Jun 3, 2024	stewaj1	(\$204.61)	5-20/222.7		
					ACAD - Total			(\$204.61)			
			Other Item Adjustment - Total			(\$204.61)					
			Overrun	Overrun	4	Jun 3, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					4	Jun 3, 2024	SYSTEM	(\$10,828.80)			
					5	Jun 17, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					5	Jun 17, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					6	Jul 1, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					6	Jul 1, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					7	Jul 16, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					7	Jul 16, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					8	Aug 15, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					8	Aug 15, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					9	Sep 3, 2024	SYSTEM	(\$10,828.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					9	Sep 3, 2024	SYSTEM	\$10,828.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
			Overrun - Total			\$0.00					
			Overrun - Total			\$0.00					
			0410 - Total			(\$204.61)					
			0430	EMULSIFIED ASPHALT, SEAL COAT	Material		9	Sep 3, 2024	SYSTEM	\$144,151.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							9	Sep 3, 2024	SYSTEM	(\$144,151.39)	
- Total						\$0.00					
Material - Total						\$0.00					
0430 - Total			\$0.00								
0440	SEAL COAT AGGREGATE, GRADE B2	Material		9	Sep 3, 2024	SYSTEM	\$172,571.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				9	Sep 3, 2024	SYSTEM	(\$172,571.70)				
			- Total			\$0.00					
Material - Total			\$0.00								



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0011	0440 - Total							\$0.00			
	0480	TYPE III MOVEABLE BARRICADE	Material		9	Sep 3, 2024	SYSTEM	\$2,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stewaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						9	Sep 3, 2024	SYSTEM		(\$2,240.00)	
					- Total			\$0.00			
			Material - Total					\$0.00			
	0480 - Total							\$0.00			
JNE0011 - Total								(\$204.61)			
JNE0012	0540	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	May 16, 2024	SYSTEM	\$32,230.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stewaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						3	May 16, 2024	SYSTEM		(\$32,230.45)	
						4	Jun 3, 2024	SYSTEM	\$32,230.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						4	Jun 3, 2024	SYSTEM	(\$32,230.45)		
						5	Jun 17, 2024	SYSTEM	\$32,230.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						5	Jun 17, 2024	SYSTEM	(\$32,230.45)		
				- Total			\$0.00				
			Material - Total					\$0.00			
	0540 - Total							\$0.00			
	0550	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	3	May 16, 2024	stewaj1	(\$3,821.17)	5-1-24/1474.6 5-2-24/1185.3 5-7-24/1200.1 5-8-24/181.7 5-9-24/117.4		
				ACAD - Total						(\$3,821.17)	
				Other Item Adjustment - Total						(\$3,821.17)	
	0550 - Total							(\$3,821.17)			
	0610	PREF THERMO PAVMT MARKING, 6 IN WHITE	Overrun	Overrun	7	Jul 16, 2024	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stewaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
							7	Jul 16, 2024		SYSTEM	(\$88.00)
							8	Aug 15, 2024	SYSTEM	(\$88.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							8	Aug 15, 2024	SYSTEM	\$88.00	
							9	Sep 3, 2024	SYSTEM	(\$88.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							9	Sep 3, 2024	SYSTEM	\$88.00	
				Overrun - Total			\$0.00				
			Overrun - Total					\$0.00			
	0610 - Total							\$0.00			
	0620	PREF THERMO PAVMT MARK, 24 IN WHIT	Overrun	Overrun	7	Jul 16, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
							7	Jul 16, 2024		SYSTEM	(\$165.15)
							8	Aug 15, 2024	SYSTEM	(\$165.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							8	Aug 15, 2024	SYSTEM	\$165.15	
							9	Sep 3, 2024	SYSTEM	(\$165.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).



Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 231020-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0012	0620	PREF THERMO PVMT MARK, 24 IN WHIT	Overrun	Overrun	9	Sep 3, 2024	SYSTEM	\$165.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stewaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				Overrun - Total				\$0.00	
			Overrun - Total					\$0.00	
	0620 - Total							\$0.00	
	0660	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material		7	Jul 16, 2024	SYSTEM	\$176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Jul 16, 2024	SYSTEM	(\$176.00)	
					8	Aug 15, 2024	SYSTEM	\$176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stewaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Aug 15, 2024	SYSTEM	(\$176.00)	
					9	Sep 3, 2024	SYSTEM	\$176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stewaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Sep 3, 2024	SYSTEM	(\$176.00)	
				- Total				\$0.00	
			Material - Total					\$0.00	
	0660 - Total							\$0.00	
	0680	MISC.	Material		6	Jul 1, 2024	SYSTEM	\$1,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stewaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Jul 1, 2024	SYSTEM	(\$1,325.00)	
				- Total				\$0.00	
			Material - Total					\$0.00	
	0680 - Total							\$0.00	
JNE0012 - Total								(\$3,821.17)	
Overall - Total								(\$21,421.38)	



Contract Adjustments for Contract - 231020-B03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
2	JNE0012	Other Contract Adjustment	OTHR	(\$158,263.80)	100	May 2, 2024	stewaj1	Contract adjustment to take off pay for 4-24-24(864.2 tons) and 4-25-24(561.6 tons) due to segregation areas that SAPP is supposed to correct. Pay will be issued when area is corrected.
2 - Total					(\$158,263.80)			
Overall - Total					(\$158,263.80)			